

**EASTERN REGIONAL LOAD DESPATCH CENTRE
KOLKATA**

TRANSMISSION ELEMENTS OUTAGE APPROVED IN 125TH OCC MEETING OF ERPC

Sr. No	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S/D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY
1	220 KV BIRPARA-SALAKATI-II	21-09-2016	09:00	21-09-2016	16:00	ODB	ER-II/ULDC	FOR DATA CONNECTIVITY THROUGH OPGW FOR ALIPURDUAR S/S. ALIPURDUAR PLANNED TO BE CHARGED ON 26.09.2016.	NLDC
2	315 MVA ICT #1 - 50MVAR B/R Tie Bay (Bay No.- 423) at Rourkela.	21-09-2016	09:00	21-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
3	220 KV TTPS - KANIHA	21-09-2016	09:00	25-09-2016	16:00	ODB	OPTCL	DIVERSSION OF 220 KV TTPS - RENGALI FOR CROSSING OF PROPOSED 220 KV TALCHER - BIMALGARH RLY. LINE AT TALCHER	NTPC
4	220 KV BIRPARA-SALAKATI-I , AR SWITCH AT NON AUTO MODE.	22-09-2016	09:00	22-09-2016	16:00	ODB	ER-II/ULDC	FOR DATA CONNECTIVITY THROUGH OPGW FOR ALIPURDUAR S/S. ALIPURDUAR PLANNED TO BE CHARGED ON 26.09.2016.	NLDC
5	400KV Binaguri-Purnea Ckt-I	22-09-2016	08:00	25-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	NLDC
6	400KV Bolangir- Jeypore	22-09-2016	08:00	22-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	NLDC
7	400kV Bus-I AT Maithon	22-09-2016	09:00	22-09-2016	18:00	OCB	ER-II	Extension of Bus-I for charging 125MVAR Bus reactor under ERSS-IX	
8	400KV MAIN BUS-I at Baripada	22-09-2016	09:00	27-09-2016	18:00	OCB	ER-II/Odisha	ERECTION OF AIR BUSHING, VACCUMING, SF6 GAS FILLING , HV TEST , COMMISSIONING OF MAIN BUS-II OF GIS	
9	400 KV Chaibasa #1 - 400KV Sundargarh #1 Tie Bay (Bay No.-417) at Rourkela.	22-09-2016	09:00	22-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
10	400 KV Main Bus-II & 500 MVA ICT AT MAITHON	22-09-2016	09:00	22-09-2016	15:00	ODB	ER-II	FOR IPS TUBE ERECTION & STRINING WORK FOR REACTOR AND TAKING TERTIARY TRANSFORMER INTO SERVICE.	DVC/JHARKHAND
11	400KV Baripada-Jamshedpur	23-09-2016	08:00	27-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	
12	400KV Patna-Barh	23-09-2016	08:00	26-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	
13	400kV Bus-III AT Maithon	23-09-2016	09:00	23-09-2016	18:00	ODB	ER-II	Extension of Bus-III for GIS work	
14	400kV NSLG-Rangpo Ckt-II at Binaguri	23-09-2016	9.00 hrs	23-09-2016	17.00 hrs	ODB	ER-II	PG clamp removal	
15	400 KV Rourkela-Chaibasa #1 Line Reactor CB (Bay No.- 416R) at Rourkela.	23-09-2016	09:00	23-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
16	50 MVAR LINE REACTOR OF 400 KV RENGALI - INDRAVATI AT RENGALI	23-09-2016	07:00	26-09-2016	13:00	OCB	ER-II/Odisha	OIL REPLACEMENT WORK	NLDC
17	400kV Rengali-Indravati Line at Rengali	23-09-2016	09.00hrs	23-09-2016	13:00 Hrs.	ODB	ER-II/Odisha	Measurement of C&Tan delta of 50MVAR Line Reactor bushings .	NLDC
18	400KV Bolangir- Angul	24-09-2016	08:00	28-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	NLDC
19	400 KV Talcher #2 - Jamshedpur #2 Tie Bay (Bay No.- 408) at Rourkela	24-09-2016	09:00	24-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
20	400kV Bus-IV AT Maithon	25-09-2016	09:00	25-09-2016	18:00	ODB	ER-II	Extension of Bus-IV for GIS work	
21	220kV SLG-Kishanganj Ckt-II at Siliguri	25-09-2016	9.00 hrs	25-09-2016	17.00 hrs	ODB	ER-II	PG clamp removal	
22	765KV TIE bay of Sund-Dharmajaygarh-1 line	25-09-2016	08:00	26-09-2016	18:00	ODB	ER-II/Odisha	For erection of CT and testing of CB (no power flow interruption)- under construction activity.	NLDC
23	400 KV BUS-III AT MAITHON	25-09-2016	09:00	25-09-2016	15:00	ODB	ER-II	CONNECTION OF STRUNG BUS & HV TESTING OF GIS.	
24	400kV Rengali-Indravati Line at Rengali	26-09-2016	09.00hrs	26-09-2016	13:00 Hrs.	ODB	ER-II/Odisha	Measurement of C&Tan delta of 50MVAR Line Reactor bushings .	NLDC
25	400 KV BUS- I AT NEW RANCHI	26-09-2016	08:00	29-09-2016	18:00	ODB	ER-I	FOR JACK BUS ERECTION , BUS BAR STABILITY UNDER BAY EXTENSION FOR PURULIA LINE	
26	MAIN BAY (703) OF 765KV ICT-I AT NEW RANCHI	26-09-2016	08:00	26-09-2016	18:00	ODB	ER-I	AMP WORK	
27	400 KV CHAIBASA - KOLAGHAT	26-09-2016	09:00	26-09-2016	18:00	ODB	ER-I	FOR COMMISSIONING OF 63 MVAR L/R AT CHAIBASA	

28	400KV Malda-Purnea Ckt-I	26-09-2016	09:00	28-09-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	
29	400KV MTN-Gaya-I LR (Switchable) AT Maithon	26-09-2016	09:00	26-09-2016	14:00	ODB	ER-II	CSD card replacement and on load testing of Reactor	
30	400KV MAITHON-DURGAPUR I&II	26-09-2016	09:00	27-09-2016	14:00	ODB	ER-II	TO CARRY OUT PID AT DIFFERENT RAILWAY CROSSINGS	WHY D/C SD?
31	220 KV BIRPARA-SALAKATI# 1 & 2 CKT	26-09-2016	8.00 hrs	28-09-2016	17.00 hrs	OCB	ER-II	FOR LILO WORKS AT ALIPURDUAR S/S. AFTER LILO THE ALIPURDUAR S/S WILL BE CHARGED AT 220 KV LEVEL. MODIFIED LINES WILL BE BIRPARA-ALIPURDUAR & ALIPURDUAR-SALAKATI.	NLDC
32	132 KV RANGIT-RAMMAM S/C line	26-09-2016	11:00	27-09-2016	17:00	OCB	ER-II	MODIFICATION OF AUXILIARY CROSS ARM AT LOCATION AT 73.	WBSETCL
33	(220KV line-3)- 207 Bay at Bolangir	26-09-2016	09:00	26-09-2016	18:00	ODB	ER-II/Odisha	AMP Work	
34	400 KV Talcher #2 Main Bay (Bay No.- 407) at Rourkela	26-09-2016	09:00	26-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
35	400KV SEL-Raigarh-II line at Sundargarh	26-09-2016	09:00	26-09-2016	18:00	ODB	ER-II/Odisha	Forattending replacement of Flash Insulator at Loc.432 and 436	NLDC
36	220 KV TTPS - RENGALI	26-09-2016	09:00	26-09-2016	16:00	ODB	OPTCL	DIVERSSION OF 220 KV TTPS - RENGALI FOR CROSSING OF PRPOSED 220 KV TALCHER - BIMALGARH RLY. LINE AT TALCHER	
37	400 KV BUS-IV AT MAITHON	26-09-2016	09:00	26-09-2016	16:00	ODB	ER-II	CONNECTION OF STRUNG BUS & HV TESTING OF GIS.	
38	400 KV BSF - BALIA -1	27-09-2016	08:00	27-09-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
39	400 KV BUS-1 AT CHAIBASA	27-09-2016	09:00	27-09-2016	17:00	ODB	ER-I	FOR BUS EXTENSION FOR BAY CONSTRUCTION WORK.	
40	315MVA ICT-II at Maithon	27-09-2016	10:00	27-09-2016	17:00	ODB	ER-II	AMP work	DVC/JHARKHAND
41	132kv Kurseong - Rangit at Siliguri	27-09-2016	9.00 hrs	27-09-2016	17.00 hrs	ODB	ER-II	Insulator fitting	WBSETCL
42	Bus reactor -2 Main bay CB (421)	27-09-2016	9.30 hrs	29-09-2016	17.30 hrs	OCB	ER-II	CB Ovrhauling	
43	(220KV line -4)-209 Bay at Bolangir	27-09-2016	09:00	27-09-2016	18:00	ODB	ER-II/Odisha	AMP Work	
44	50 MVAR Bus Reactor Main Bay (Bay No.- 422) at Rourkela	27-09-2016	09:00	27-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
45	400/220kv 315MVA ICT-II at Rengali	27-09-2016	08:00	01-10-2016	18:00	OCB	ER-II/Odisha	Replacement of 220KV Y-Phase and 400KV Y-phase Bushings of ICT-II (Tan Delta violation of bushings and Oil leakages in 25 years old Transformer, so works neede to be taken up for system improvement).	
46	765/400kv, 3*500MVA ICT-4 at Angul	27-09-2016	08:00	27-09-2016	18:00	ODB	ER-II/Odisha	For commissioning & first time charging of Spare ICT with ICT-4.	NLDC
47	765KV TIE bay of Sund-Dharmajaygarh-2 line	27-09-2016	08:00	28-09-2016	18:00	ODB	ER-II/Odisha	For erection of CT and testing of CB (no power flow interruption)- under construction activity.	NLDC
48	400 KV MAIN BUS-I	27-09-2016	09:00	27-09-2016	16:00	ODB	ER-II	STABILITY TEST OF DIFFERENTIAL & FINAL IPS TUBE CONNECTION FOR REACTOR.	
49	132kv Siliguri - Melli at Siliguri	28-09-2016	9.00 hrs	28-09-2016	17.00 hrs	ODB	ER-II	Insulator fitting	SIKKIM
50	MAIN BAY OF 125 MVAR B/R -1 AT SASARAM	28-09-2016	09:30	28-09-2016	17:30	ODB	ER-I	AMP WORK	
51	400 KV BSF - BALIA -2	28-09-2016	08:00	28-09-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
52	TIE BAY (702) OF 765KV ICT-1 & FUTURE AT NEW RANCHI	28-09-2016	08:00	28-09-2016	18:00	ODB	ER-I	AMP WORK	
53	765 kv NRNC-DMG Ckt-2	28-09-2016	08:00	28-09-2016	16:00	ODB	ER-1	S/D TO RESOLVE THE CHANNEL -1 PROBLEM OF PLCC LINK.	NLDC
54	400 KV BUS-2 AT CHAIBASA	28-09-2016	09:00	28-09-2016	17:00	ODB	ER-I	FOR BUS EXTENSION FOR BAY CONSTRUCTION WORK.	
55	132 KV TRANSFER BUS AT 220/132 KV PURNEA	28-09-2016	09:00	_____		PERMANENT	ER-1	PERMANET REMOVAL OF TRANSFER BUS IS REQUIRED FOR GIS BUILDING AND ASSOCIATED CIVIL WORK	BIHAR

56	132 KV PURNEA PURNEA BSPTCL#3 LINE	28-09-2016	09:00	30-09-2016	17:00	ODB	ER-1	THE LINE WILL BE CHARGED DAILY AFTER 17.00 HRS. WORK OF CONSTRUCTION OF GIS BUS DUCT AND SF6 TO AIR BUSHING FOUNDATIONS. 1. REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF BSPTCL-3 LINE BAY.(REVISED DRAWING IS UNDER APPROVAL). 2. DISMANTLING OF EXISTING TANDEM ISOLATORS /BPI OF R & B PHASES OF BSPTCL-3 LINE BAY. 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
57	400KV MAITHON-MEJIA III & MEJIA-JAMSHEDPUR	28-09-2016	09:00	28-09-2016	14:00	ODB	ER-II	TO CARRY OUT PID AT DIFFERENT RAILWAY CROSSINGS	DVC/JHARKHAND
58	220KV BUS-I at Baripada	28-09-2016	09:00	28-09-2016	18:00	ODB	ER-II/Odisha	CONNECTION FROM EXISTING BUS TO NEW BUS (GIS CONSTRUCTION WORKS)	
59	765 kv S/C Angul-Jharsuguda Transmission Line-II by Jharsuguda TLC	28-09-2016	09:00	06-10-2016	18:00	OCB	ER-II/Odisha	Respotting of tower location 50/1 (by agency : M/s KEC) and Improvement & strengthening of line jumpers to prevent swing during high speed wind.	NLDC
60	125 MVAR Bus Reactor Main Bay (Bay No. - 425) at Rourkela	28-09-2016	09:00	28-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
61	400KV Sundargarh-Raigarh-II line at Sundargarh	28-09-2016	09:00	28-09-2016	18:00	ODB	ER-II/Odisha	For attending replacement of Flash Insulator at Loc.432 and 436.	NLDC
62	220 KV KANIHA - MERAMUNDALI	28-09-2016	09:00	03-10-2016	16:00	ODB	OPTCL	DIVERSSION OF 220 KV TTPS - RENGALI FOR CROSSING OF PROPOSED 220 KV TALCHER - BIMALGARH RLY. LINE AT TALCHER	NTPC
63	132kv Siliguri - Kurseong at Siliguri	29-09-2016	9.00 hrs	29-09-2016	17.00 hrs	ODB	ER-II	Jumper Cone Repairing	WBSTCL
64	400 KV BUS -1 AT JAMSHEDPUR	29-09-2016	09:30	29-09-2016	17:30	ODB	ER-I	FOR BAY CONSTN. WORK	
65	315 MVA ICT -2 AT BIHARSHARIF	29-09-2016	09:00	29-09-2016	17:00	ODB	ER-1	FOR CONSTRUCTION WORK RELATED TO BUS SPLITTING	BIHAR
66	400 KV JAMSHEDPUR - ROURKELA-2	29-09-2016	09:00	01-10-2016	18:00	OCB	ER-I	FOR COMMISSIONING OF 400 KV JAMSHEDPUR-CHAIBASA-2 & CHAIBASA-ROURKELA-2 AT CHAIBASA	
67	400 KV RANCHI MAITHAN -1	29-09-2016	09:00	29-09-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF B-PH CVT AT RANCHI.	
68	400KV MAITHON-MEJIA III & MAITHON-JAMSHEDPUR	29-09-2016	09:00	30-09-2016	14:00	ODB	ER-II	TO CARRY OUT PID AT DIFFERENT RAILWAY CROSSINGS	DVC/JHARKHAND
69	220KV BUS-II at Baripada	29-09-2016	09:00	29-09-2016	18:00	ODB	ER-II/Odisha	CONNECTION FROM EXISTING BUS TO NEW BUS (GIS CONSTRUCTION WORKS)	
70	125 MVAR Bus Reactor - 400KV SEL #2 Tie Bay (Bay No.- 426) at Rourkela	29-09-2016	09:00	29-09-2016	18:00	ODB	ER-II/Odisha	AMP work	
71	400 KV BUS -2 AT JSR	30-09-2016	09:30	30-09-2016	17:30	ODB	ER-I	FOR BAY CONSTN. WORK	
72	MAIN BAY (706) OF 765KV ICT-2 AT NEW RANCHI	30-09-2016	08:00	30-09-2016	18:00	ODB	ER-I	AMP WORK	
73	220KV TRANSFER BUS AT BARIPADA	30-09-2016	09:00	30-09-2016	18:00	ODB	ER-II/Odisha	CONNECTION FROM EXISTING BUS TO NEW BUS (GIS CONSTRUCTION WORKS)	
74	(220KV TBC)- 210 Bay at Bolangir	30-09-2016	09:00	30-09-2016	18:00	ODB	ER-II/Odisha	AMP Work	
75	315 MVA ICT #1 at Rourkela.	30-09-2016	09:00	21-10-2016	18:00	OCB	ER-II/Odisha	For the overhauling and arresting oil leakage problem in the said ICT.	
76	(220KV Bus Coupler)- 204 Bay at Bolangir	30-09-2016	09:00	30-09-2016	18:00	ODB	ER-II/Odisha	AMP Work	
77	220 kv NPRN-PRN#1 line	01-10-2016	09:00	01-10-2016	17:00	ODB	ER-1	BAY AMP WORK.	BIHAR
78	400 KV MALDA-FARAKKA-I	01-10-2016	08:00	01-10-2016	16:00	ODB	ER-II	FOR DEFECTS RECTIFICATION IDENTIFIED AFTER RECONDUCTORING.	
79	315 MVA ICT-I at Subhasgram	01-10-2016	09:00	01-10-2016	17:00	ODB	ER-II	220KV Bph LA inspection	WBSETCL
80	400kv Tala-I L/R at Binaguri	01-10-2016	9.00 hrs	01-10-2016	17.00 hrs	ODB	ER-II	Repeat tan delta of 400kv R Phase Bushing & Neutral Bushing Replacement / oil leakage arrest.	
81	400kv NSLG-Bangaigaon Ckt-1 at Binaguri	01-10-2016	07.00 hrs	01-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
82	Purnea-1 Main bay CB (422)	01-10-2016	9.30 hrs	03-10-2016	17.30 hrs	OCB	ER-II	CB Ovrhauling	
83	220 KV Transfer Bus AT DALKHOLA	01-10-2016	09:00	01-10-2016	16:00	ODB	ER-II	Stability testing for Bus Bar Protection Commissioning	WBSETCL
84	160 MVA ICT-1 AT 220/132 KV PURNEA	02-10-2016	09:00	02-10-2016	17:00	ODB	ER-1	FOR TERTIARY BAY CONNECTION WORK	BIHAR
85	400 KV MALDA-FARAKKA-II	02-10-2016	08:00	04-10-2016	16:00	ODB	ER-II	FOR DEFECTS RECTIFICATION IDENTIFIED AFTER	
86	WBSETCL Bus Section-1 at Binaguri	02-10-2016	9.00 hrs	02-10-2016	17.00 hrs	ODB	ER-II	AMP	WBSETCL
87	125 MVAR BUS REACTOR-II AT SASARAM	03-10-2016	09:30	03-10-2016	17:30	ODB	ER-I	AMP WORK	
88	TIE BAY 705 OF 765KV ICT-1 & RNC-DMJ LINE-1 AT NEW RANCHI	03-10-2016	08:00	03-10-2016	18:00	ODB	ER-I	FOR AMP WORK	

89	TIE BAY OF NEW RANCHI - RNC-III & 125MVAR B/R-2 AT	03-10-2016	09:30	03-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
90	400 KV BUS -2 AT MUZAFFARPUR	03-10-2016	09:00	03-10-2016	17:00	ODB	ER-I	LBB TRIP CHECKING OF 400 KV DARBHANGA-2 TIE BAY WITH BUS BAR-2	
91	132 KV PURNEA KISHANGANJ LINE	03-10-2016	09:00	03-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. DISMANTLING OF 132 KV TRANSFER BUS SECTION WHICH IS ABOVE KISHANGANJ & ICT #2 BAY 1.REMOVING OF JUMPERS OF EACH PHASE FROM TRANSFER BUS TO TANDEM ISOLATOR. 2.DISMANTLING OF TRANSFER BUS CONDUCTORS OF THAT PARTICULAR SECTION.	BIHAR
92	220kV S'gram-CESC-2	03-10-2016	09:00	03-10-2016	17:00	ODB	ER-II	Replacemnet of L-clamp of CT	WBSETCL
93	400KV Bus Coupler at Malda	03-10-2016	08.00	03-10-2016	16.00	ODB	ER-II	AMP	
94	220kV NSLG-SLG Ckt-II at Binaguri	03-10-2016	9.00 hrs	03-10-2016	17.00 hrs	ODB	ER-II	Relay retrofitting	
95	400kV NSLG-Bangaigaon Ckt-2 at Binaguri	03-10-2016	07.00 hrs	03-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
96	220 KV Bus Coupler with BUS-II AT DALKHOLA	03-10-2016	09:00	03-10-2016	16:00	ODB	ER-II	Stability testing for Bus Bar Protection Commissioning	
97	765/400KV, 1500MVA ICT-I AT SUNDARGARH	03-10-2016	08:00	04-10-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS OF THE ICT	NLDC
98	400 KV Rourkela-Ranchi #2 Main Bay (Bay No.- 421) at Rourkela	03-10-2016	09:00	03-10-2016	18:00	ODB	ER-II/Odisha	AMP work	
99	400/220kV 315MVA ICT-I at Rengali	03-10-2016	08.00Hrs.	10-10-2016	18.00Hrs.	ODB	ER-II/Odisha	Overhauling of 400/220kV 315MVA ICT-I at Rengali s/s.	
100	220 KV BUS -2 AT NPRN	04-10-2016	08:00	04-10-2016	18:00	ODB	ER-I	FOR ATTENDING ISOLATOR HOT SPOT	
101	315 MVA ICT-2 AT JSR	04-10-2016	09:30	04-10-2016	17:30	ODB	ER-1	FOR BAY CONSTRUCTION WORK OF ICT - III.	JHARKHAND
102	400 KV BSF - LAKHISARAI - 1	04-10-2016	09:00	04-10-2016	17:00	ODB	ER-I	FOR CONSTRUCTION WORK RELATED TO BUS SPLITING	
103	TIE BAY OF RNC-IV & FUT. BAY AT RANCHI	04-10-2016	09:30	04-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
104	160 MVA ICT-2 AT 220/132 KV PURNEA	04-10-2016	09:00	04-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. DISMANTLING OF 132 KV TRANSFER BUS SECTION WHICH IS ABOVE KISHANGANJ & ICT #2 BAY 1.REMOVING OF JUMPERS OF EACH PHASE FROM TRANSFER BUS TO TANDEM ISOLATOR. 2.DISMANTLING OF TRANSFER BUS CONDUCTORS OF THAT PARTICULAR SECTION.	BIHAR
105	400KV Banka-Kahalgaon	04-10-2016	08:00	08-10-2016	16:00	ODB	ER-II/ULDC	OPGW STRINGING WORK	
106	400kV Tala-II L/R at Binaguri	04-10-2016	9.00 hrs	04-10-2016	17.00 hrs	ODB	ER-II	CSD Commissioning	
107	Bong -4 Main bay CB (427)	04-10-2016	9.30 hrs	06-10-2016	17.30 hrs	OCB	ER-II	CB Ovrhauling	
108	400 KV BUS-I with Bay no-08 of NTPC Farakka	04-10-2016	10:00	04-10-2016	15:00	ODB	ER-II	To charge Bay no-09 (under Const. for BR#1 in shifted foundation), jumper of Bay no-08 is to be opened and to be connected with isolator of Bay no-09. Then only, Bus reactor#1 with Bay no-09 will be ready to be taken into service.	
109	220 KV Bus Coupler with BUS-I AT DALKHOLA	04-10-2016	09:00	04-10-2016	16:00	ODB	ER-II	Stability testing for Bus Bar Protection Commissioning	
110	765kV Bus-I at Angul	04-10-2016	08:00	05-10-2016	18:00	OCB	ER-II/Odisha	For Extension of Bus for commissioning of 765kV Angul Sriakakulam Line-1 &Line-2 bays along with Bus-Bar Protection	NLDC
111	400 kV Jeypore-Bolangir S/C Line at Jeypore	04-10-2016	09:30	04-10-2016	17:30	ODB	ER-II/Odisha	For Testing of ABB Relay after replacement with Ohmega Relay	NLDC
112	400 KV Rourkela-SEL #2 Main Bay (Bay No.- 427) at Rourkela	04-10-2016	09:00	04-10-2016	18:00	ODB	ER-II/Odisha	AMP work	NLDC
113	400KV Keonjhar Liine at Baripada	04-10-2016	09:00	06-10-2016	18:00	OCB	ER-II/Odisha	MAIN 2 RELAY RETROFICATION WORK	
114	400KV MEJIA-JAMSHEDPUR & MAITHON-JAMSHEDPUR	05-10-2016	09:00	08-10-2016	14:00	ODB	ER-II	TO CARRY OUT PID AT DIFFERENT RAILWAY CROSSINGS	
115	400 KV SSRM - BSF -1	05-10-2016	08:00	05-10-2016	18:00	ODB	ER-1	FOR CONSTRUCTION WORK RELATED TO BUS SPLITING	NLDC
116	MAIN BAY (704) OF 765KV NEW RANCHI -	05-10-2016	08:00	05-10-2016	18:00	ODB	ER-I	FOR AMP WORK	
117	MAIN BAY OF 220 KV RANCHI - HATIA -2 AT RANCHI	05-10-2016	09:30	05-10-2016	17:30	ODB	ER-I	FOR AMP WORK	

118	132 KV PURNEA KISHANGANJ LINE	05-10-2016	09:00	07-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. 1.REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF KISHANGANJ LINE BAY. (REVISED DRAWING IS UNDER APPROVAL). 2. DISMANTLING OF EXISTING TANDEM ISOLATORS /BPI OF R & B PHASES OF KISHANGANJ LINE BAY 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
119	400 KV Subhasgram- Jeerat Line	05-10-2016	09:00	05-10-2016	17:00	ODB	ER-II	LA and Jumper replacemnet at jeerat end.	WBSETCL
120	BNG-IV L/R at Binaguri	05-10-2016	9.00 hrs	05-10-2016	17.00 hrs	ODB	ER-II	AMP	
121	220kV NSLG-BRP Ckt-II at Binaguri	05-10-2016	9.00 hrs	05-10-2016	17.00 hrs	ODB	ER-II	Relay retrofitting	
122	400kV NSLG-Tala Ckt-1 at Binaguri	05-10-2016	07.00 hrs	05-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	NLDC
123	765/400KV, 1500MVA ICT-II AT SUNDARGARH	05-10-2016	08:00	06-10-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS OF THE ICT	NLDC
124	ICT-II(315 MVA) at Jeypore	05-10-2016	09:30	05-10-2016	17:30	ODB	ER-II/Odisha	For replacing 390 kV LAs with 336 kV Las	OPTCL
125	400 KV Rourkela-Ranchi #1 Main Bay (Bay No.- 428) at Rourkela	05-10-2016	09:00	05-10-2016	18:00	ODB	ER-II/Odisha	AMP work	
126	400kV Keonjhar Main Bay-401 at Rengali S/s.	05-10-2016	09.00Hrs.	05-10-2016	17.00Hrs.	ODB	ER-II/Odisha	AMP works.	
127	400 KV Kh -Banka Line # 1	05-10-2016	09:30hrs	05-10-2016	17:30 hrs	ODB	NTPC	PM works & Relay testing.	
128	400 KV NEWRANCHI - CHANDWA	05-10-2016	08:00	06-10-2016	18:00	ODB	PKTCL	CROSSING OF PURULIA - RANCHI D/C	NLDC
129	400 KV TISCO -BARIPADA LINE	06-10-2016	09:00	06-10-2016	17:30	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS AT LOC. 218	
130	400 KV SSRM - BSF -2	06-10-2016	08:00	06-10-2016	18:00	ODB	ER-1	FOR CONSTRUCTION WORK RELATED TO BUS SPLITING	NLDC
131	400 KV PATNA - BARH -1	06-10-2016	08:00	06-10-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
132	125 Bus Reactor-I at Binaguri	06-10-2016	9.00 hrs	06-10-2016	17.00 hrs	ODB	ER-II	CSD Commissioning	
133	765kV Bus-2 at Angul	06-10-2016	08:00	07-10-2016	18:00	OCB	ER-II/Odisha	For Extension of Bus for commissioning of 765kV Angul Sriakakulam Line-1 &Line-2 bays along with Bus-Bar Protection	NLDC
134	ICT-I (3x 105 MVA) at Jeypore	06-10-2016	10:30	06-10-2016	11:30	ODB	ER-II/Odisha	For changing ICT-I combination form Unit-I, II, IV to Unit-II,III and IV for charging Unit-III after New Oil replacement	OPTCL
135	63 MVAR Sundargarh #1 Line Reactor at Rourkela	06-10-2016	09:00	06-10-2016	18:00	ODB	ER-II/Odisha	AMP work	
136	TIE BAY OF 125 MVAR B/R -2 AT SASARAM	07-10-2016	09:30	07-10-2016	17:30	ODB	ER-I	AMP WORK	
137	TIE BAY (708) OF 765KV B/R-2 & FUTURE	07-10-2016	08:00	07-10-2016	18:00	ODB	ER-I	FOR AMP WORK	
138	400 KV PATNA - BARH -2	07-10-2016	08:00	07-10-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
139	BUS CUPPLER BAY (203) AT RANCHI	07-10-2016	09:30	07-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
140	220kV NSLG-BRP Ckt-I at Binaguri	07-10-2016	9.00 hrs	07-10-2016	17.00 hrs	ODB	ER-II	Relay retrofitting	
141	400kV NSLG-Tala Ckt-2 at Binaguri	07-10-2016	07.00 hrs	07-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	NLDC
142	63 MVAR Raigarh #2 Line Reactor at Rourkela	07-10-2016	09:00	07-10-2016	18:00	ODB	ER-II/Odisha	AMP work	
143	400KV MAITHON-MEJIA I&II	08-10-2016	09:00	12-10-2016	14:00	ODB	ER-II	TO CARRY OUT PID AT DIFFERENT RAILWAY CROSSINGS	DVC
144	160 MVA ICT#2 AT 220/132 KV PURNEA	08-10-2016	09:00	10-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. 1.REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF ICT-2 BAY. 2. DISMANTLING OF EXISTING TANDEM ISOLATORS /BPI OF R & B PHASES OF ICT#2 BAY. 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
145	50 MVAR Bus Reactor at Rourkela.	08-10-2016	09:00	08-10-2016	18:00	ODB	ER-II/Odisha	AMP work	
146	220kV NSLG-SLG Ckt-I at Binaguri	09-10-2016	9.00 hrs	09-10-2016	17.00 hrs	ODB	ER-II	Relay retrofitting	
147	400kV NSLG-Tala Ckt-3 at Binaguri	09-10-2016	07.00 hrs	09-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	NLDC

148	132 KV PURNEA PURNEA BSPTCL#2 LINE	12-10-2016	09:00	12-10-2016	17:00	ODB	ER-1	FOR CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. DISMANTLING OF TRANSFER BUS WHICH IS ABOVE TBC & BSEB- 2 BAY 1.CUTTING OF THROUGH CONDUCTOR OF R,Y&B PHASES OF TRANSFER BUS ABOVE ICT -3 BAY(THIS IS TO SEPARATE THE INTER CONNECTION JUMPER OF THE TWO TRANSFER BUS SECTION BTWN ICT -3 & BSPTCL- 2 2.REMOVING OF JUMPERS OF EACH PHASE FROM TRANSFER BUS TO TANDEM ISOLATOR. 3.DISMANTLING OF TRANSFRER BUS CONDUCTORS OF THAT PARTICULAR SECTION.	BIHAR
149	160 MVA ICT#3 AT 220/132 KV PURNEA	12-10-2016	09:00	12-10-2016	11:00	ODB	ER-1		BIHAR
150	220 KV SUBHASGRAM- WBSETCL Line # 1	12-10-2016	09:00	12-10-2016	17:00	ODB	ER-II	Tan delta measurement and replacement of CT as per requirement	WBSETCL
151	400kV Tala Ckt-I at Binaguri	12-10-2016	9.00 hrs	12-10-2016	17.00 hrs	ODB	ER-II	Relay retrofiting	NLDC
152	400kV NSLG-Rangpo Ckt-1 at Binaguri	12-10-2016	07.00 hrs	12-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
153	400kV NSLG-Tala Ckt-4 at Binaguri	12-10-2016	07.00 hrs	12-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	NLDC
154	63 MVAR L/R OF 400 KV SASARAM BSF-1 AT SASARAM	13-10-2016	09:30	13-10-2016	17:30	ODB	ER-I	AMP WORK	
155	400 KV BSF - LAKHISARAI -2ALONGWITH 50 MVAR L/R OAT BSF	13-10-2016	09:00	13-10-2016	18:00	ODB	ER-I	FOR CONSTRUCTION WORK RELATED TO BUS SPLITING	
156	MAIN BAY (710) OF 765KV B/R-1	13-10-2016	08:00	13-10-2016	18:00	ODB	ER-I	FOR AMP WORK	
157	132 KV PURNEA PURNEA BSPTCL#2 LINE	13-10-2016	09:00	15-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. 1.REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF BSPTCL- 2 BAY(REVISED DRAWING IS UNDER APPROVAL). 2. DISMANTLING OF EXISTING TANDEM ISOLATORS /BPI OF R & B PHASES OF BSPTCL-2 BAY 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
158	400kV NSLG-Kishanganj-2 Line at Binaguri	13-10-2016	07.00 hrs	13-10-2016	17.00 hrs	ODB	ER-II	Hot spot rectification	
159	400kV Bus-I at Binaguri	13-10-2016	07.00 hrs	13-10-2016	17.00 hrs	ODB	ER-II	To facilitate hot spot rectification in Purnea-3 & 4 Line	
160	50 MVAR L/R OF 400 KV BSF - VNS -1 AT BSF	14-10-2016	09:00	14-10-2016	18:00	ODB	ER-I	FOR AMP WORK.	
161	765/400 KV ICT-I AT NEW RANCHI	14-10-2016	09:00	14-10-2016	13:00	ODB	ER-1	CHANGING OVER OF B-PH OF ICT-1 WITH SPARE, 04 HRS. S/D REQUIRED FOR CHANGE OVER TO ATTEND OIL LEAKAGE FROM BELL TANK	NLDC
162	400kV NSLG-Kishanganj-1 Line at Binaguri	14-10-2016	07.00 hrs	14-10-2016	17.00 hrs	ODB	ER-II	Hot spot rectification	
163	400 KV MAIN BUS 3 including Bus Sectionalizer-1 CB	14-10-2016	10:00	14-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-3(Final commissioning)	
164	400 KV KISENGANJ - NEWPURNEA - I	14-10-2016	09:00	22-10-2016	17:00	ODB	POWERLINK	FOR CHANGING 160 KN PROCEILAIN INSULATOR STRING BY POLYMER.	
165	± 500 MW HVDC AT SASARAM	14-10-2016	09:30	20-10-2016	17:30	ODB	ER-I	FOR SCADA UP-GRADATION WORK ON DAILY BASIS. DURING THE S/D POWER FLOW MAY BE RESUMED THROUGH AC BYPASS (REVISED PROPOSAL DATE)	NLDC
166	MAIN BAY OF 400 KV CHAIBASA-JAMSHEDPUR-1 AT CHAIBASA	15-10-2016	09:00	15-10-2016	16:00	ODB	ER-I	FOR AMP WORK.	
167	220kV Bus-I at Binaguri	15-10-2016	07.00 hrs	15-10-2016	17.00 hrs	ODB	ER-II	Bus isolator hot spot rectification / CVT replacement	
168	400 KV MAIN BUS 4 including Bus Sectionalizer-2 CB	15-10-2016	10:00	15-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-4(Final commissioning)	
169	Non-Auto mode of Auto-Reclosure of 765KV Angul-Jharsuguda# 1&2	15-10-2016	08:00	16-10-2016	18:00	ODB	ER-II/Odisha	OPGW rectification works.	NLDC

170	132 KV PURNEA PURNEA BSPTCL#1 LINE	16-10-2016	09:00	16-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. DISMANTLING OF TRANSFER BUS WHICH IS ABOVE ICT 3 & BSPTCL 1 BAY 1.REMOVING OF JUMPERS OF EACH PHASE FROM TRANSFER BUS TO TANDEM ISOLATOR 2.DISMANTLING OF TRANSFRER BUS CONDUCTORS OF THAT PARTICULAR SECTION	BIHAR
171	220kV Bus-II at Binaguri	16-10-2016	07.00 hrs	16-10-2016	17.00 hrs	ODB	ER-II	Bus isolator hot spot rectification	
172	400kV NSLG-Rangpo Ckt-2 at Binaguri	16-10-2016	07.00 hrs	16-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
173	400 KV MAIN BUS 1 including Bus Sectionalizer-1 CB	16-10-2016	10:00	16-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-1(Final commissioning)	
174	400 KV Malda- Purnea ckt-I	16-10-2016	09:00	16-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
175	400 KV JSR - APNRL -2	17-10-2016	09:30	17-10-2016	17:30	ODB	ER-I	AMP WORK AT JSR END	
176	765/400 KV ICT-I AT NEW RANCHI	17-10-2016	08:00	17-10-2016	18:00	ODB	ER-1	DISMANTLING OF ICT-I B PH UNIT , LIFTING OF BUSHINGS, S/D REQUIRED FOR DISMANTLING OF ICT-I , B-PH UNIT	NLDC
177	TIE BAY (711) OF 765KV B/R-1 & FUTURE	17-10-2016	08:00	17-10-2016	18:00	ODB	ER-I	FOR AMP WORK	
178	400KV MAITHON GAYA-I & 400KV KODERMA GAYA-II	17-10-2016	08:00	18-10-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
179	220 KV SIDE MAIN BAY OF 315 MVA ICT-1 AT RANCHI	17-10-2016	09:30	17-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
180	400 KV MAIN BUS 2 including Bus Sectionalizer-2 CB	17-10-2016	10:00	17-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-2(Final commissioning)	
181	400 KV Farakka- Kahalgaon 3 & 4	17-10-2016	08:00	22-10-2016	18:00	OCB	ER-II	Erection of tower at Loc no. 5/0 & 5A/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka and stringing between them (5/0 to 5A/0). Special Remarks : Span between 5/0 to 5A/0 is 80 mtrs. So, Distance between tower 5/0 & 5A/0 to 400 KV Farakka - Kahalgaon line is even less. Tower height of 5/0 and 5A/0 is approx 80 mtrs (DD+25 Mtrs with 4 m RC). So, during erection also, shutdown is required for passing stay / guy wires /ropes.	
182	765kV Angul-Sundergarh Line-1 at Angul	17-10-2016	07:00	17-10-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind	NLDC
183	400KV Keonjhar-Rengali Line at Keonjhar	17-10-2016	09:00	19-10-2016	18:00	OCB	ER-II/Odisha	For OPGW Stringing Work	
184	100 MVA ICT -1 AT ARA	18-10-2016	09:30	19-10-2016	17:00	OCB	ER-1	OLTC OVERHAULING	BIHAR
185	400 KV BANKA BIHARSHARIFF -1	18-10-2016	09:00	18-10-2016	18:00	ODB	ER-I	FOR MODIFICATION OF CONNECTION ARRANGEMENT OF BPI AND LA	
186	MAIN BAY OF RANCHI-NEW RANCHI -1 AT RANCHI	18-10-2016	09:30	18-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
187	315 MVA ICT-III at Subhasgram	18-10-2016	09:00	18-10-2016	17:00	ODB	ER-II	67 R Y B N Relay retrofit in 220kV side of ICT-III	WBSETCL
188	400 KV MAIN BUS 3 including Bus Sectionalizer-1 CB	18-10-2016	10:00	18-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-3(Final commissioning)	
189	ICT#2 AT OHPC S/Y	18-10-2016	09:00	26-10-2016	18:00	OCB	ER-II/Odisha	(FOR REPLACEMENT OF R-PHASE 400 KV BUSHING)	OPTCL
190	Maintenance work for 400KV Barh-Patna Line # 3 Main Bay, Bay No-09 at Barh	18-10-2016	09:30hrs	19-10-2016	18:00 hrs	OCB	NTPC	PM Job of Bay & Relay test.	
191	Maintenance work for 400KV Barh-Patna Line # 3 Main Tie Bay, Bay No-8 at Barh	18-10-2016	09:30hrs	19-10-2016	18:00 hrs	OCB	NTPC	PM Job of Bay & Relay test.	
192	50 MVAR B/R -2 AT JSR	19-10-2016	09:30	19-10-2016	17:30	ODB	ER-I	FOR BAY CONSTN. WORK	
193	± 500 MW HVDC AT SASARAM	19-10-2016	09:30	25-10-2016	17:30	ODB	ER-1	FOR SCADA UP-GRADATION WORK ON DAILY BASIS. DURING THE S/D POWER FLOW MAY BE RESUMED THROUGH AC BYPASS.	NLDC
194	315 MVA ICT -1 AT BIHARSHARIF	19-10-2016	09:00	19-10-2016	17:00	ODB	ER-1	FOR AMP WORK.	BIHAR
195	765/400 KV ICT-I AT NEW RANCHI	19-10-2016	08:00	19-10-2016	18:00	ODB	ER-1	S/D REQUIRED FOR ERECTION OF BUSHING, AFTER ATTENDING LEAKAGE FROM BELL TANK , S/D SHALL BE REQUIRED FOR RE-ERECTION OF BUSHING	NLDC
196	400 KV BANKA BIHARSHARIFF -2	19-10-2016	09:00	19-10-2016	18:00	ODB	ER-I	FOR MODIFICATION OF CONNECTION ARRANGEMENT OF BPI AND LA	
197	400KV MAITHON GAYA-II &400KV KODERMA GAYA-I	19-10-2016	08:00	20-10-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC

198	80*3 MVAR L/R OF 765 KV GAYA - VNS -1 AT GAYA	19-10-2016	10:00	20-10-2016	18:00	OCB	ER-I	FOR HV BUSHING REPLACEMENT WORK IN Y-PH	
199	MAIN Bay OF 125 MVAR B/R -2 AT RANCHI	19-10-2016	09:30	19-10-2016	17:00	ODB	ER-I	FOR AMP WORK	
200	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT 220/132 KV PURNEA	19-10-2016	09:00	19-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. DISMANTLING OF TRANSFER BUS WHICH IS ABOVE ICT 3 & BSPTCL 1 BAY 1.REMOVING OF JUMPERS OF EACH PHASE FROM TRANSFER BUS TO TANDEM ISOLATOR 2.DISMANTLING OF TRANSFRER BUS CONDUCTORS OF THAT PARTICULAR SECTION	BIHAR
201	400 KV BINAGURI-BONGAIGAON# 3 & 4	19-10-2016	8.00 hrs	21-10-2016	17.00 hrs	OCB	ER-II	FOR LILO WORKS AT ALIPURDUAR S/S.	
202	400 KV MAIN BUS 4 including Bus Sectionalizer-2 CB	19-10-2016	10:00	19-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-4(Final commissioning)	
203	400KV, 125MVAR Bus Reactor-II at Angul	19-10-2016	09:00	19-10-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
204	400 KV Kh -Banka Line # 2	19-10-2016	09:30hrs	19-10-2016	17:30 hrs	ODB	NTPC	PM works & Relay testing.	
205	400 KV Fkk - Sagardighi line	19-10-2016	09:30hrs	19-10-2016	17:30 hrs	ODB	NTPC	CT testing.	WBSETCL
206	100 MVA ICT -2 AT ARA	20-10-2016	09:30	21-10-2016	17:00	OCB	ER-1	OLTC OVERHAULING	BIHAR
207	315 MVA ICT -3 AT BIHARSHARIF	20-10-2016	09:00	20-10-2016	17:00	ODB	ER-1	FOR AMP WORK.	BIHAR
208	400 KV BANKA KAHALGAON -1	20-10-2016	09:00	20-10-2016	18:00	ODB	ER-I	FOR MODIFICATION OF CONNECTION ARRANGEMENT OF BPI AND LA	
209	220 KV BUS -1 AT MUZAFFARPUR	20-10-2016	09:00	21-10-2016	18:00	ODB	ER-1	FOR GIS BAY EXTENSION WORK.	BIHAR
210	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT 220/132 KV PURNEA	20-10-2016	09:00	22-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. 1.REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF ICT-3 BAY(REVISED DRAWING IS UNDER APPROVAL). 2. DISMANTLING OF EXISTING TANDEM ISOLATORS /BPI OF R & B PHASES OF ICT -3 BAY. 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
211	315MVA ICT#1 at Binaguri	20-10-2016	9.00 hrs	20-10-2016	17.00 hrs	ODB	ER-II	AMP	
212	400kV NSLG-Purnea Ckt-1 at Binaguri	20-10-2016	07.00 hrs	20-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
213	400 KV MAIN BUS 1 including Bus Sectionalizer-1 CB	20-10-2016	10:00	20-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-1(Final commissioning)	
214	400 KV N.Siliguri-N. Purnea Ckt- I	20-10-2016	09:00	20-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
215	400KV Keonjhar-Baripada Line at Keonjhar	20-10-2016	09:00	20-10-2016	18:00	ODB	ER-II/Odisha	For jointing & splicing works of OPGW Stringing.	
216	400KV Bus Reactor-II main bay (410) at Angul	20-10-2016	09:00	20-10-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
217	400 KV Fkk - Kahalgaon line #4	20-10-2016	09:30hrs	21-10-2016	17:30 hrs	ODB	NTPC	Relay, CT & Breaker testing	
218	400 KV BSF - LAKHISARAI - 2	20-10-2016	10:00	20-10-2016	14:00	ODB	ER-I	FOR CONSTRUCTION WORK RELATED TO BUS SPLITING	
219	400 KV BANKA KAHALGAON -2	21-10-2016	09:00	21-10-2016	18:00	ODB	ER-I	FOR MODIFICATION OF CONNECTION ARRANGEMENT OF BPI AND LA	
220	400 KV PATNA - BARH -3	21-10-2016	08:00	21-10-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
221	765 KV GAYA - VNS -1	21-10-2016	08:00	21-10-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
222	220 KV SUBHASGRAM- WBSETCL Line # 2	21-10-2016	09:00	21-10-2016	17:00	ODB	ER-II	Line Isolator Bph Moving Arm replacement	WBSETCL
223	315MVA ICT#2 at Binaguri	21-10-2016	9.00 hrs	21-10-2016	17.00 hrs	ODB	ER-II	AMP	
224	220kV NSLG-BRP Ckt-I at Binaguri	21-10-2016	9.00 hrs	30-10-2016	17.00 hrs	OCB	ER-II	PG clamp removal / Tower shifting at loc 178 by N F Railway	WILL BE ALLOWED ON REAL TIME AFTER DISCUSSION WITH NLDC INDIA NAD BHUTAN
225	220kV NSLG-BRP Ckt-II at Binaguri	21-10-2016	9.00 hrs	30-10-2016	17.00 hrs	OCB	ER-II	PG clamp removal / Tower shifting at loc 178 by N F Railway	WILL BE ALLOWED ON REAL TIME AFTER DISCUSSION WITH NLDC INDIA NAD BHUTAN
226	400 KV MAIN BUS 2 including Bus Sectionalizer-2 CB	21-10-2016	10:00	21-10-16	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-2(Final commissioning)	
227	400 KV N.Siliguri-N. Purnea Ckt- II	21-10-2016	09:00	21-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
228	400kV Bus Reactor-II & Meramundaliline-II Tie bay (411) at Angul	21-10-2016	09:00	21-10-2016	15:00	ODB	ER-II/Odisha	AMP WORK	

229	400 KV PATNA - BARH -4	22-10-2016	08:00	22-10-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
230	765 KV GAYA - VNS -2	22-10-2016	08:00	22-10-2016	18:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
231	220 KV BUS -2 AT MUZAFFARPUR	22-10-2016	09:00	22-10-2016	18:00	ODB	ER-1	FOR GIS BAY EXTENSION WORK.	BIHAR
232	315 MVA ICT#1	22-10-2016	11:00	22-10-16	12:00	ODB	ER-II	CB Retrofitting-trasfer load to transfer bus & protection testing	
233	220 KV Farakka- Lalmatia TL	22-10-2016	08:00	27-10-2016	18:00	OCB	ER-II	Erection of tower at Loc. No- 7/0 (DD+25 mtr with 4 m RC) and stringing between loc. No. 6/0 to 7/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka. Special Remarks - Distance between tower 7/0 to 220 KV Farakka - Lalmatia line is approx 70 mtrs. Tower height of 7/0 is approx 80 mtrs (DD+25 Mtrs with 4 m RC). So, during erection, shutdown is required for passing stay / guy wires /ropes.	JHARKHAND
234	400kV Angul-Meramundaliline-II Main bay (412) at Angul	22-10-2016	09:00	22-10-2016	15:00	ODB	ER-II/Odisha	AMP WORK	OPTCL
235	400 KV Malda- Purnea ckt-II	23-10-2016	09:00	23-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
236	400 KV PATNA - BALIA -3	23-10-2016	08:00	23-10-2016	17:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
237	132 KV PURNEA PURNEA BSPTCL#1 LINE	23-10-2016	09:00	25-10-2016	17:00	ODB	ER-1	CONSTRUCTION OF GIS BUS DUCT & SF6 TO AIR BUSHING FOUNDATION. 1.REMOVING OF EQUIPMENT JUMPERS AND INSTALLATION OF SUSPENSION INSULATOR OF BSPTCL- 1 BAY(REVISED DRAWING IS UNDER APPROVAL). 2. DISMANTLING OF EXISTING TANDEM ISOLATOR/ BPI OF R & B PHASES OF BSPTCL-1 BAY. 3. INSTALLING /ERECTING OF BPI(EXISTING) ON NEW PROPOSED FOUNDATION AS PER REQUIREMENT ON PARTICULAR BAY& THEN CONNECTION TO CT.	BIHAR
238	400KV NSLG-Purnea Ckt-2 at Binaguri	23-10-2016	07.00 hrs	23-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
239	50 MVAR bus Reactor-1	23-10-2016	10:00	23-10-16	18:00	ODB	ER-II	Clearing balance commissioning punch points	
240	400 KV KISEGANJ - SILIGURI - I	23-10-2016	09:00	31-10-2016	17:00	ODB	POWERLINK	FOR CHANGING 160 KN PROCEILAIN INSULATOR STRING BY POLYMER.	
241	400 KV PATNA - BALIA -4	24-10-2016	08:00	24-10-2016	17:00	ODB	ER-1	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
242	765KV BUS-I AT GAYA S/S	24-10-2016	08:00	24-10-2016	18:00	ODB	ER-1	FOR ISOLATOR RECTIFICATION WORK	NLDC
243	MAIN BAY OF RANCHI - NEW RANCHI -4 AT RANCHI	24-10-2016	09:30	24-10-2016	17:30	ODB	ER-I	FOR AMP WORK	
244	220 KV BUS -2 AT MUZAFFARPUR	24-10-2016	09:00	24-10-2016	18:00	ODB	ER-1	FOR GIS BAY EXTENSION WORK.	BIHAR
245	400KV MLD-PURNEA-I	24-10-2016	08.00	24-10-2016	16.00	ODB	ER-II	AMP	
246	50 MVAR bus Reactor-1	24-10-2016	10:00	24-10-16	18:00	ODB	ER-II	Clearing balance commissioning punch points	
247	400 KV Farakka- Kahalgaoon 1 & 2	24-10-2016	08:00	24-10-2016	18:00	ODB	ER-II	Stringing between Loc. No. 5A/0 to 6/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka .	
248	220 KV Siliguri-Kishanganj ckt -I	24-10-2016	09:00	24-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
249	400kV Angul Meramundali Line-1 at Angul	24-10-2016	07:00	24-10-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind	OPTCL
250	765KV BUS-II AT GAYA S/S	25-10-2016	08:00	25-10-2016	18:00	ODB	ER-1	FOR ISOLATOR RECTIFICATION WORK	NLDC
251	220 KV BUS # 1 at Subhasgram	25-10-2016	09:00	25-10-2016	17:00	ODB	ER-II	R-Ph CVT Inspection	WBSETCL
252	Tie of Tala-3 & 4	25-10-2016	9.30 hrs	25-10-2016	17.30 hrs	ODB	ER-II	Bay AMP	
253	220KV Gokarna- Sagardighi Ckt. I & 2	25-10-2016	08:00	25-10-2016	18:00	ODB	ER-II	Stringing between loc. No. 3/0 to 4/0 of LILO of 400 KV Rajarhat- Purnea D/c at Gokarna	WBSETCL
254	220 KV Siliguri-Kishanganj ckt -II	25-10-2016	10:00	25-10-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
255	400kV Angul Bolangir Line at Angul	25-10-2016	07:00	25-10-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind	NLDC
256	400KV Sundargarh-1 main bay	25-10-2016	08:00	26-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of pneumatic driving mechanism	
257	400 KV Kh - Farakka Line # 3	25-10-2016	09:30hrs	25-10-2016	17:30 hrs	ODB	NTPC	PM works & Relay testing.	
258	220 KV BUS-I AT GAYA S/S	26-10-2016	08:00	26-10-2016	18:00	ODB	ER-I	FOR BGCL - KHIJARSARAI BAY COMMISSIONING WORK	

259	400KV RANCHI MAITHAN RB-I	26-10-2016	10:00	26-10-2016	18:00	ODB	ER-I	FOR CHANGING FLASHOVER INSULATOR.	
260	315MVA ICT-V at Malda	26-10-2016	08.00	26-10-2016	16.00	ODB	ER-II	AMP (AMP & CT Change)	WBSETCL
261	220kV SLG-Kishanganj Ckt-1 at Siliguri	26-10-2016	07.00 hrs	26-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
262	132 KV D/C (Gokarna -Raghunathganj Ckt. & Gokarna - Lalgola 1 Ckt.) & 132 D/C (Gokarna- Lalgola Ckt.2 & Gokarna -Sonar Bangla section of Gokarna-Sonarbangla- Lalgola Ckt.)	26-10-2016	08:00	26-10-2016	18:00	ODB	ER-II	Stringing between loc. No. 5/0 to 6/0 of LILO of 400 KV Rajarhat Purnea D/c at Gokarna. Special Remarks : All 04 CKT.s are in single span.	WBSETCL
263	400 KV Fkk - Kahalgaon line #1	26-10-2016	09:30hrs	27-10-2016	17:30 hrs	ODB	NTPC	Main & Tie breaker testing	
264	765/400 KV ICT-I AT NEW RANCHI	27-10-2016	10:00	27-10-2016	14:00	ODB	ER-1	S/D REQUIRED TO CHANGE OVER THE SPARE WITH ICT-I , B-PH UNIT, AFTER COMPLETION OF OIL PROCESSING , 04 HRS. S/D REQUIRED TO SWITCH THE ICT-I , B-PH	NLDC
265	220 KV BUS-2 AT GAYA S/S	27-10-2016	08:00	27-10-2016	18:00	ODB	ER-I	FOR BGCL - KHIJARSARAI BAY COMMISSIONING WORK	
266	400KV RANCHI MAITHAN RB-II	27-10-2016	10:00	27-10-2016	18:00	ODB	ER-I	FOR CHANGING FLASHOVER INSULATOR.	
267	315 MVA ICT-V at Subhasgram	27-10-2016	09:00	27-10-2016	17:00	ODB	ER-II	PSD commissioning	WBSETCL
268	400KV Rourkela-Raigarh-II main bay	27-10-2016	08:00	28-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of pneumatic driving mechanism	
269	765/400 KV ICT-2 AT NEW RANCHI	27-10-2016	10:00	27-10-2016	14:00	ODB	ER-I	S/D REQUIRED FOR SWITCHING SPARE ICT IN PLACE OF R-PH OF ICT-2	NLDC
270	400KV RANCHI ROURKELA -1	28-10-2016	09:30	28-10-2016	18:00	ODB	ER-I	FOR CHANGING FLASHOVER INSULATOR.	
271	220kV SLG-Kishanganj Ckt-2 at Siliguri	28-10-2016	07.00 hrs	28-10-2016	17.00 hrs	ODB	ER-II	Insulator replacement in crossings	
272	400 KV Fkk - Kahalgaon line #2	28-10-2016	09:30hrs	29-10-2016	17:30 hrs	ODB	NTPC	Main & Tie breaker testing	
273	315 MVA ICT#1	29-10-2016	15:00	29-10-16	16:00	ODB	ER-II	Final commissioning of CB	
274	400KV Rourkela-Raigarh-II Tie bay	29-10-2016	08:00	30-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of pneumatic driving mechanism	
275	400kV Binaguri - Purnea Ckt-1 at Binaguri	30-10-2016	8.00 hrs	30-10-2016	17.00 hrs	ODB	ER-II	HVDC Crossing Checking	
276	315 MVA ICT-IV at Subhasgram	31-10-2016	09:00	31-10-2016	17:00	ODB	ER-II	Identification of maloperation during tripping of Haldia#1 feeder.	WBSETCL
277	400kV S'gram-Haldia Line 1	31-10-2016	09:00	31-10-2016	17:00	ODB	ER-II	Identification of maloperation during tripping of Haldia#1 feeder.	WBSETCL
278	220KV Dalkhola-II Bay at Malda	31-10-2016	08.00	31-10-2016	16.00	ODB	ER-II	AMP	
279	400kV Binaguri - Purnea Ckt-2 at Binaguri	31-10-2016	8.00 hrs	30-10-2016	17.00 hrs	ODB	ER-II	HVDC Crossing Checking	
280	765kV D'JAIGARH-RANCHI I	26-09-2016	10:00	26-09-2016	11:00	Daily	POWERGRID	Line outage required for taking out Non-switchable reactor at D	WRPC
281	765kV D'JAIGARH-RANCHI II	29-09-2016	10:00	29-09-2016	11:00	Daily	POWERGRID	Line outage required for taking out Non-switchable reactor at D	WRPC
282	765 kV Sasaram-Fathepur	26-10-16	09:00	26-10-16	18:00	Daily	POWERGRID	Variable frequency C&tan delta of L/R, Commissioning of NGR b	NRPC
283	765 kV Varanasi-Fathepur	10-04-2016	11:00	10-04-2016	18:00	Daily	POWERGRID	Charging of 765KV, 80MVAR Spare L/Reactor-Jumpering etc. Ind	NRPC
284	400 kV Allahabad-Sasaram	22-09-2016	08:00	23-09-2016	18:00	Daily	POWERGRID	De-jumpering of Varanasi- Sarnath-Sasaram LILO lines and Re-ju	NRPC
285	400 kV Sarnath-Sasaram	22-09-2016	08:00	23-09-2016	18:00	Continuous	POWERGRID	De-jumpering of Varanasi- Sarnath-Sasaram LILO lines and Re-ju	NRPC
286	400KV Sarnath- Sasaram Line at400kv S/S Sarnath	24-10-2016	08:00	24-10-2016	18:00	Daily	POWERGRID	General Bay Maintenance	NRPC
287	A/R of 400 kV Jeypore-Gazuwaka	01-10-2016	06:00	31-10-2016	20:00	Daily basis (D)	POWERGRID	For PID Testing. the Auto reclose selection of both lines to be ke	SRPC
288	400kV NSLG-Bangaigaon Ckt-1 at Binaguri	01-10-2016	07:00	01-10-2016	17:00	Daily	POWERGRID	Insulator replacement in crossings	NERPC
289	400kV NSLG-Bangaigaon Ckt-2 at Binaguri	03-10-2016	07:00	03-10-2016	17:00	Daily	POWERGRID	Insulator replacement in crossings	NERPC
290	220 KV BIRPARA-SALAKATI# 1 & 2 CKT	26-09-2016	08:00	26-09-2016	17:00	Daily	POWERGRID	FOR LILO WORKS AT ALIPURDUAR S/S. AFTER LILO THE ALIPURD	NERPC
291	220 kV Birpara-Salakhati # 2	21-09-2016	09:00	21-09-2016	15:00	Daily	POWERGRID	OPGW works. During S/D 220 kV Birpara-Salakhati # 1 Auto Recl	NERPC