

**EASTERN REGIONAL LOAD DESPATCH CENTRE
KOLKATA**

TRANSMISSION ELEMENTS OUTAGE APPROVED IN 126TH OCC MEETING OF ERPC

Sr. No	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S/D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY
1	220KV TRANSFER BUS AT BARIPADA & 220KV BALASORE LINE-I AT BARIPADA (BOTH ELEMENTS TOGETHER)	22-10-2016	09:00	22-10-2016	16:00	ODB	ER-II/Odisha	FOR RECTIFICATION OF CONSTRUCTION DEFECTS OF 220KV BAYS OF NEWLY COMSSIONED ICT-3 AT BARIPADA.	
2	400 Kv Bongaigawn- New Siliguri Transmission Line, CKT-1 & 2	22-10-2016	06:00	24-10-2016	17:00	ODB	ER-II	For Stringing work between 15/0 & 16/0 (LILO of 400 KV BONG- SLG Line at Alipurduar) The above line crossing the 400 kv BONG -Siliguri Line - 1&2	NLDC
3	220/132 KV 160MVA ICT#2 SILIGURI	22-10-2016	08:00	23-10-2016	17:00	OCB	ER-II	Charging of ICT-2 through GIS	WBSETCL
4	125MVAR Bus Reactor-I at Maithon	22-10-2016	09:30	22-10-2016	17:30	ODB	ER-II		
5	A/R OF 400kv Rengali- Indravati line by Bolangir	23-10-2016	08:00	23-11-2016	18:00	ODB	ER-II/Odisha	For Online PID testing for Rengali-Indavati line under Bolangir TLO	
6	400 KV Sundargarh #1 Main Bay (Bay No.- 418) at Rourkela	23-10-2016	09:00	25-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of Driving Mechanism of ABB make Main Bay CB (41852)	
7	400 KV Raigarh #2 Main Bay (Bay No.- 419) at Rourkela	23-10-2016	09:00	23-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of Driving Mechanism of ABB make Main Bay CB (41952)	
8	132kv WBSETCL-2 at Siliguri	23-10-2016	08:00	23-10-2016	17:00	ODB	ER-II	HV test of GIS Elements	NLDC
9	220/132 KV 160MVA ICT#2 SILIGURI	23-10-2016	08:00	23-10-2016	17:00	ODB	ER-II		WBSETCL
10	400 KV BUS -2 AT CHAIBASA	24-10-2016	09:00	24-10-2016	17:00	ODB	ER - I	FOR EXTENSION AND TESTING OF BUS-2	
11	400 KV BUS- I AT NEW RANCHI	24-10-2016	08:00	25-10-2016	18:00	ODB	ER - I	FOR LINE SIDE JUMPERING WORK FOR LINE SIDE EQUIPMENT UNDER BAY EXTENSION FOR PURULIA LINE	
12	125MVAR BUS REACTOR AT BARIPADA	24-10-2016	09:00	24-10-2016	18:00	ODB	ER-II/Odisha	REPLACEMENT OF GAS DENSITY MONITOR	
13	132kv Siliguri-Melli	24-10-2016	08:00	24-10-2016	17:00	ODB	ER-II	Charging of Melli Feeder through GIS	SIKKIM
14	400KV Berhampore Bheramara Ckt-II Line(404 bay)	24-10-2016	08:00	24-10-2016	17:00	ODB	ER-II	Checking healthiness of FOX515 Equipment	NLDC
15	125MVAR Bus Reactor-II at Maithon	24-10-2016	09:30	24-10-2016	17:30	ODB	ER-II		
16	400 KV BUS -1 AT CHAIBASA	25-10-2016	09:00	25-10-2016	17:00	ODB	ER - I	FOR EXTENSION AND TESTING OF BUS-2	
17	Main bay of BSF-1 line AT LAKHISARAI	25-10-2016	10:00	25-10-2016	13:00	ODB	ER - I	CHECKING OF AUXILLIARY SWITCH OF CIRCUIT BREAKER	
18	400 KV (Quad) New Purnea-Muzaffarpur Circuit # II	25-10-2016	10:00	25-10-2016	15:00	ODB	POWERLINK	For replacement of damaged & failure Insulators at Tr. No 17 & Damaged Quad Spacer damper keeper. (Middle Phase).	
19	500MVA ICT#3 at Baripada	25-10-2016	09:00	25-10-2016	18:00	OCB	ER-II/Odisha	ON LINE OPERATION OF CSD	ODISHA
20	TIE BAY (414) OF 500MVA ICT#3 & 125MVAR BUS REACTOR AT BARIPADA	25-10-2016	09:00	25-10-2016	18:00	ODB	ER-II/Odisha	REPLACEMENT OF GAS DENSITY MONITOR	
21	315 MVA ICT -I at Rengali	25-10-2016	08:00	10-11-2016	18:00	OCB	ER-II/Odisha	Complete Overhauling of ICT-I.	ODISHA
22	400 KV Raigarh #2 - 400KV Ranchi #2 Tie Bay (Bay No. 420) at Rourkela	25-10-2016	09:00	26-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of Driving Mechanism of ABB make Tie Bay CB (42052)	
23	400KV Pandiabili-Baripada & Pandiabil-Mendhasal Ckt.1	25-10-2016	08:00	25-10-2016	16:00	ODB	ER-II/Odisha	TO ATTEND CONSTRUCIONAL DEFECTS AND PUCH POINTS.	ODISHA
24	132kv WBSETCL-1 at Siliguri	25-10-2016	08:00	25-10-2016	17:00	ODB	ER-II	Charging ofWBSETCL-1 Feeder through GIS	NLDC
25	Tie Bay (411 bay) of Berhampore -Sagardighi Ckt-II	25-10-2016	08:00	25-10-2016	17:00	ODB	ER-II	For collection Oil samples of CT's.	
26	400kv Bus-III at Maithon	25-10-2016	09:00	25-10-2016	17:00	ODB	ER-II	Reactification of pipe bend connected to air Bushing	
27	400 KV BUS-II of NTPC Farakka	25-10-2016	10:00	25-10-2016	16:00	ODB	ER-II	For connecting BUS isolator of bay no-12 to BUS-II (After augmentation of BUS Isolator from 2000A to 3150 A rating under ERSS-XIII projects).	
28	125MVAR Bus Reactor-II OF MAITHON S/S	25-10-2016	09:30	25-10-2016	17:30	ODB	ER-II	FOR CONSTRUCTION ACTIVITY.	
29	400kv Bus-III AT MAITHON	25-10-2016	09:00	25-10-2016	17:00	ODB	ER-II	Reactification of pipe bend connected to air Bushing	
30	400 KV JAMSHEDPUR - ROURKELA-2	26-10-2016	08:00	27-10-2016	18:00	OCB	ER - I	FOR MAKING LILO AT CHAIBASA	
31	400 KV BUS -1 AT PATNA	26-10-2016	09:00	27-10-2016	19:00	ODB	ER - I	AMP WORK	
32	125MVAR REACTOR AT BARIPADA	26-10-2016	09:00	26-10-2016	18:00	OCB	ER-II/Odisha	ON LINE OPERATION OF CSD	
33	765kv Bus-I at Angul	26-10-2016	07:00	27-10-2016	18:00	OCB	ER-II/Odisha	For Extension of Bus for commissioning of 765kv Angul Sriakakulam Line-1 &Line-2 bays along with Bus-Bar Protection.	NLDC
34	400KV BUS-II AT BOLANGIR	26-10-2016	09:00	26-10-2016	18:00	ODB	ER-II/Odisha	Rectification of earthswitch of 400kv Bus-II	
35	400KV Pandiabili-Duburi & Pandiabil-Mendhasal Ckt.2	26-10-2016	08:00	26-10-2016	16:00	ODB	ER-II/Odisha	TO ATTEND CONSTRUCIONAL DEFECTS AND PUCH POINTS.	ODISHA

36	400 Kv Bongaigawn- New Siliguri Transmission Line, CKT-1 & 2	26-10-2016	06:00	28-10-2016	17:00	ODB	ER-II	For Stringing work between 11/0 & 12/0 (LILO of 400 KV BONG- SLG Line at Alipurduar) The above line crossing the 400 kv BONG -Siliguri Line Ckt-1&2	NLDC
37	400 Kv Bongaigawn- New Siliguri Transmission Line, CKT-1 & 2	26-10-2016	06:00	28-10-2016	17:00	ODB	ER-II	For Stringing work between 11/0 & 12/0 (LILO of 400 KV BONG- SLG Line at Alipurduar) The above line crossing the 400 kv BONG -Siliguri Line Ckt-1&2	NLDC
38	400 KV BUS-I AT JSR	27-10-2016	09:30	27-10-2016	17:30	ODB	ER - I	BAY CONSTRUCTION WORK	
39	Tie bay associated with BSF-1 & ICT-1 AT LAKHISARAI	27-10-2016	10:00	27-10-2016	13:00	ODB	ER - I	CHECKING OF AUXILLIARY SWITCH OF CIRCUIT BREAKER	
40	220 KV BUS-I AT PUSAULI	27-10-2016	10:00	27-10-2016	18:00	ODB	ER - I	REPLACEMENT OF B PHASE BUS CVT DUE TO SECONDARY VOLTAGE VIOLATION	BIHAR
41	125MVAR BUS REACTOR BAY (415) AT BARIPADA	27-10-2016	09:00	27-10-2016	18:00	ODB	ER-II/Odisha	REPLACEMENT OF GAS DENSITY MONITOR	
42	400KV Baripada-Keonjhar Liine at Baripada	27-10-2016	09:00	29-10-2016	18:00	OCB	ER-II/Odisha	MAIN 2 RELAY RETROFICATION WORK	
43	315 MVA ICT #2 at Rourkela.	27-10-2016	09:00	18-11-2016	18:00	OCB	ER-II/Odisha	For the overhauling and arresting oil leakage problem in the said ICT.	ODISHA
44	220 KV ICT #2 Incomer Bay (Bay No.- 208) at Rourkela	27-10-2016	09:00	30-10-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (20852)	
45	400KV MTN-Gaya-I LR (Switchable) at Maithon	27-10-2016	09:00	27-10-2016	14:00	ODB	ER-II	CSD card replacement and on load testing of Reactor	
46	220 KV Farakka - Lalmatia TL and 315 MVA ICT	27-10-2016	10:00	27-10-2016	17:00	ODB	ER-II	1) Bay no- 12 is to be connected after completion of erection of upgraded equipments (3150 A rating) at Bay no-12. Special remarks : Bay no-12 is in permanent shutdown for upgradation of equipments (3150 A rating) since 06.05.2016.	JHARKHAND
47	400KV MTN-Gaya-I LR (Switchable)AT MAITHON S/S.	27-10-2016	09:00	27-10-2016	14:00	ODB	ER-II	CSD card replacement and on load testing of Reactor	
48	400 KV CHAIBASA - KOLAGHAT	28-10-2016	09:00	28-10-2016	17:00	OCB	ER - I	FOR COMMISSIONING OF ITS L/R AT CHAIBASA	
49	132 KV TRANSFER BUS AT PURNEA	28-10-2016	09:00	_____		PERMANENT	ER - I	PERMANENT REMOVAL OF TRANSFER BUS IS REQUIRED FOR GIS BUILDING AND ASSOCIATED CIVIL THE 132 KV TRANSFER BUS AND 132 KV TBC BAY WILL BE UNDER PERMANENT S/D FOR CONSTRUCTION WORK OF AIS TO GIS CONVERSION OF ALL LINE AND ICT 132 KV BAYS	BIHAR
50	132 KV PURNEA - PURNEA BSPTCL#3 LINE	28-10-2016	09:00	28-10-2016	17:00	ODB	ER - I	THE LINE WILL BE CHARGED DAILY AFTER 17.00 HRS. WORK OF CONSTRUCTION OF GIS BUS DUCT AND SF6 TO AIR BUSHING FOUNDATIONS. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL-3 line bay.(revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-3 line bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
51	220 KV PUSAULI-ARA CKT-I	28-10-2016	10:00	28-10-2016	18:00	ODB	ER - I	REPLACEMENT OF Y PHASE LINE CVT DUE TO SECONDARY VOLTAGE VIOLATION	BIHAR
52	765kv Bus-2 at Angul	28-10-2016	07:00	29-10-2016	18:00	OCB	ER-II/Odisha	For Extension of Bus for commissioning of 765kv Angul Sriakakulam Line-1 &Line-2 bays along with Bus-Bar Protection.	NLDC
53	315MVA ICT-II AT BOLANGIR	28-10-2016	09:00	28-10-2016	18:00	ODB	ER-II/Odisha	AMP Work	ODISHA
54	400KV ROURKELA-SUNDARGARH LINE-I BY SUNDARGARH	28-10-2016	10:00	28-10-2016	16:00	ODB	ER-II/Odisha	FOR ATTENDING REPLACEMENT OF FLASH INSULATORS AT LQ.863 OF TOP PHASE	
55	125MVAR Bus Reactor-I OF MAITHON S/S	28-10-2016	09:30	28-10-2016	17:30	ODB	ER-II	FOR CONSTRUCTION ACTIVITY.	
56	400 KV BUS-II AT JSR	29-10-2016	09:30	29-10-2016	17:30	ODB	ER - I	BAY CONSTRUCTION WORK	
57	400 KV CHAIBASA - KHARAGPUR	29-10-2016	09:00	29-10-2016	17:00	ODB	ER - I	FOR COMMISSIONING OF NGR AND TESTING OF HVWS OF LINE REACTOR AT CHAIBASA	

58	132 KV PURNEA - PURNEA BSPTCL#3 LINE	29-10-2016	09:00	29-10-2016	17:00	ODB	ER - I	THE LINE WILL BE CHARGED DAILY AFTER 17.00 HRS. WORK OF CONSTRUCTION OF GIS BUS DUCT AND SF6 TO AIR BUSHING FOUNDATIONS. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL-3 line bay.(revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-3 line bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
59	Main bay of BSF-2 line AT LAKHISARAI	29-10-2016	10:00	29-10-2016	13:00	ODB	ER - I	CHECKING OF AUXILLIARY SWITCH OF CIRCUIT BREAKER	
60	400kV Indravati Tie Bay (Bay no-410) at Rengali	29-10-2016	08:00	31-10-2016	17:00	OCB	ER-II/Odisha	Erection of Isolator, CT for Bay Extension work.	ODISHA
61	132 KV PURNEA - PURNEA BSPTCL#3 LINE	30-10-2016	09:00	30-10-2016	17:00	ODB	ER - I	THE LINE WILL BE CHARGED DAILY AFTER 17.00 HRS. WORK OF CONSTRUCTION OF GIS BUS DUCT AND SF6 TO AIR BUSHING FOUNDATIONS. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL-3 line bay.(revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-3 line bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
62	(220KV TBC) 210 Bay at Bolangir	31-10-2016	09:00	31-10-2016	18:00	ODB	ER-II/Odisha	AMP Work	
63	220 KV Tarkera #2 Bay (Bay No.-209) at Rourkela	31-10-2016	09:00	03-11-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (20952)	
64	315 MVA ICT-I AT RANCHI	01-11-2016	09:30	01-11-2016	17:00	ODB	ER - I	TO ATTEND HOT SPOT AT 220 KV SIDE	JHARKHAND
65	220 kv NPRN-PRN#1 line	01-11-2016	09:00	01-11-2016	17:00	ODB	ER - I	Bay AMP work. The line will be under S/d	BIHAR
66	400kV side of ICT#2 Main Bay (407) at Angul	01-11-2016	09:00	01-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
67	400KV RANGPO- NSLG, CKT-1	01-11-2016	09:30	01-11-2016	18:00	ODB	ER-II	AMP Work	
68	400 KV MAIN BUS 3 including Bus Sectionalizer-1 CB at Durgapur	01-11-2016	10:00	01-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-3 (Final commissioning)	
69	400kV Tala-I L/R at Binaguri	01-11-2016	09:00	01-11-2016	17:00	ODB	ER-II	Repeat tan delta of 400kV R Phase Bushing & Neutral Bushing Replacement / oil leakage arrest.	
70	400kV NSLG-Bangaigaon Ckt-1	01-11-2016	07:00	01-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
71	315 MVA ICT-I at Subhasgram	01-11-2016	09:00	01-11-2016	17:30	ODB	ER-II	220KV Bph LA inspection	NLDC
72	400KV Bus Coupler bay at Malda	01-11-2016	08:00	01-11-2016	16:00	ODB	ER-II	AMP	
73	315 MVA ICT-II AT RANCHI	02-11-2016	09:30	02-11-2016	17:00	ODB	ER - I	TO ATTEND HOT SPOT AT 220 KV SIDE	JHARKHAND
74	160 MVA ICT-1 AT PURNEA	02-11-2016	09:00	02-11-2016	17:00	ODB	ER - I	The ICT #1 will remain OFF For Tertiary bay connection work	BIHAR
75	125 MVAR B/R -1 AT PATNA	02-11-2016	09:00	02-11-2016	19:00	ODB	ER - I	FOR COMMISSIONING OF PENDING CONSTRUCTION WORK	
76	Tie bay associated with BSF-2 & ICT-2 AT LAKHISARAI	02-11-2016	10:00	02-11-2016	13:00	ODB	ER - I	CHECKING OF AUXILLIARY SWITCH OF CIRCUIT BREAKER	
77	315 MVA ICT #1 at Baripada	02-11-2016	09:00	02-11-2016	18:00	ODB	ER-II/Odisha	INSTALLATION OF INSULATION SLEEVES ON TERTIARY CONDUCTOR OF 315MVA ICT#1	ODISHA
78	400kv Talchar Line & ICT#2 TIE Bay (408) at Angul	02-11-2016	09:00	02-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
79	400kV Keonjhar line Bay(Bay-401) at Rengali	02-11-2016	08:00	02-11-2016	17:00	ODB	ER-II/Odisha	AMP work.	
80	400KV RANGPO- NSLG, CKT-2	02-11-2016	09:30	02-11-2016	18:00	ODB	ER-II	AMP Work	
81	400 KV MAIN BUS 4 including Bus Sectionalizer-2 CB at Durgapur	02-11-2016	10:00	02-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-4(Final commissioning)	
82	WBSETCL Bus Section-1 at Binaguri	02-11-2016	09:00	02-11-2016	17:00	ODB	ER-II	AMP of NSLG	NLDC
83	220kV D/C Jeerat -newtown Tr line of WBSETCL (T No. 110 - 111)	02-11-2016	08:00	30-11-2016	17:00	ODB	ER-II	For Stringing work Rajarhat-Purnia 400 KV D/C line in between 3/0-4/0	NLDC
84	315 MVA ICT-I AT JSR	03-11-2016	09:30	03-11-2016	17:30	ODB	ER - I	BAY CONSTRUCTION WORK ICT - III	JHARKHAND
85	220 KV CHAIBASA - CHAIBASA -1	03-11-2016	10:00	03-11-2016	11:00	ODB	ER - I	FOR OIL SAMPLING OF 220 KV CT.	JHARKHAND

86	132 KV PURNEA KISHANGANJ LINE	03-11-2016	09:00	03-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. Dismantling of 132 kv Transfer Bus section which is above KISHANGANJ & ICT #2 bay 1.Removing of jumpers of each phase from Transfer Bus to tandem isolator. 2.Dismantling of Transfer bus Conductors of that particular section.	BIHAR
87	400KV Keonjhar Line Main Bay(401)at Baripada	03-11-2016	09:00	05-11-2016	18:00	OCB	ER-II/Odisha	SF6 GAS LEAKAGE RECTIFICATION WORK IN 40152CB	
88	400kv Angul-Talchar Line Main Bay (409) at Angul	03-11-2016	09:00	03-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
89	(220KV Bus Coupler) -204 Bay at Bolangir	03-11-2016	09:00	03-11-2016	18:00	ODB	ER-II/Odisha	AMP Work	
90	400KV, 125MVAR BUS REACTOR-1 AT SUNDARGARH	03-11-2016	08:00	04-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
91	400KV RANGPO- TEESTA-V, CKT-1	03-11-2016	09:30	03-11-2016	18:00	ODB	ER-II	AMP Work	TEESTA
92	400 KV MAIN BUS 1 including Bus Sectionalizer-1 CB at Durgapur	03-11-2016	10:00	03-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-1(Final commissioning)	
93	220kv NSLG-SLG Ckt-II	03-11-2016	09:00	03-11-2016	17:00	ODB	ER-II	Relay retrofitting	
94	400kv NSLG-Bangaigaon Ckt-2	03-11-2016	07:00	03-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
95	220 KV Bus Coupler with BUS-II at Dalkhola	03-11-2016	09:00	03-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
96	220kv S'gram-CESC-2	03-11-2016	09:00	03-11-2016	17:30	ODB	ER-II	AMP	NLDC
97	220 KV Bus Coupler with BUS-II at Dalkhola	03-11-2016	09:00	03-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
98	400 KV MAIN BUS - I AT BAKRESWAR	03-11-2016	07:00	03-11-2016	16:00	ODB	WBSETCL	ISOLATOR MAINTENANCE WORK	
99	400 KV RTPS - DSTPS - I	03-11-2016	08:00	23-11-2016	16:00	ODB	DVC	OPGW STRINGING WORK	
100	400 kv Bolangir -Angul	03-11-2016	08:00	10-11-2016	16:00	ODB	ULDC	OPGW STRINGING WORK	NLDC
101	160 MVA ICT-2 AT PURNEA	04-11-2016	09:00	05-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. Dismantling of 132 kv Transfer Bus section which is above KISHANGANJ & ICT #2 bay 1.Removing of jumpers of each phase from Transfer Bus to tandem isolator. 2.Dismantling of Transfer bus Conductors of that particular section.	BIHAR
102	200 MVA ICT-1 AT LAKHISARAI	04-11-2016	08:00	07-11-2016	18:00	ODB	ER - I	HVWS WORK AND CONSTRUCTION OF FIREWALL	BIHAR
103	400kv Angul-Jindal line-2 Main Bay (425) at Angul	04-11-2016	09:00	04-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	JITPL
104	400kv Talcher -II- Keonjhar Tie Bay(Bay-403) at Rengali	04-11-2016	08:00	04-11-2016	17:00	ODB	ER-II/Odisha	AMP work.	
105	220 KV Tarkera #1 Bay (Bay No.-210) at Rourkela	04-11-2016	09:00	07-11-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (21052)	
106	220 KV Siliguri - New Siliguri	04-11-2016	08:00	04-11-2016	17:00	ODB	ER-II	AMP	
107	400KV RANGPO- TEESTA-V, CKT-2	04-11-2016	09:30	04-11-2016	18:00	ODB	ER-II	AMP Work	TEESTA
108	400 KV MAIN BUS 2 including Bus Sectionalizer-2 CB at Durgapur	04-11-2016	10:00	04-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-2(Final commissioning)	
109	400kv Tala- 4 Line with Reactor at Binaguri	04-11-2016	09:00	04-11-2016	17:00	ODB	ER-II	CSD Commissioning	
110	400 kv Subhashgram - Jeerat tr. Line	04-11-2016	08:00	05-11-2016	17:00	ODB	ER-II	For Stringing work Rajarhat-Purnia 400 KV D/C line in between 7C/0-7D/0	NLDC
111	A/R 220 kv MTPS (Kati) - Muzaffarpur	04-11-2016	08:00	08-11-2016	16:00	ODB	ULDC	OPGW STRINGING WORK	BIHAR
112	400kv ROURKELA-CHAIBASA-I AT ROURKELA	04-11-2016	08:00	04-11-2016	18:00	ODB	ER-II/Odisha	PLCC panel installation	
113	132 KV PURNEA KISHANGANJ LINE	05-11-2016	09:00	05-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE LINE WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of KISHANGANJ line bay. (revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of KISHANGANJ line bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
114	400kv GMR Line#1 & Jindal Line#2 TIE Bay (426) at Angul	05-11-2016	09:00	05-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	

115	400KV, 125MVAR BUS REACTOR-2 AT SUNDARGARH	05-11-2016	08:00	05-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
116	220 KV Siliguri - New Siliguri	05-11-2016	08:00	05-11-2016	17:00	ODB	ER-II	AMP	
117	400 KV MAIN BUS 3 including Bus Sectionalizer-1 CB at Durgapur	05-11-2016	10:00	05-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-3(Final commissioning)	
118	BNG-IV L/R at Binaguri	05-11-2016	09:00	05-11-2016	17:00	ODB	ER-II	AMP of NSLG	
119	220kV NSLG-BRP Ckt-II	05-11-2016	09:00	05-11-2016	17:00	ODB	ER-II	Relay retrofitting	NLDC
120	400kV NSLG-Tala Ckt-1	05-11-2016	07:00	05-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
121	400 KV Subhasgram- Jeerat Line	05-11-2016	09:00	05-11-2016	17:30	ODB	ER-II	LA and Jumper replacemnet at jeerat end.	NLDC
122	400 KV MAIN BUS - II AT BAKRESWAR	05-11-2016	07:00	05-11-2016	16:00	ODB	WBSETCL	ISOLATOR MAINTENANCE WORK	
123	400 kV Teesta-Binaguri	05-11-2016	08:00	10-11-2016	16.00	ODB	ULDC	OPGW STRINING WORK	TEESTA
124	160 MVA ICT-I AT MALDA	05-11-2016	07:00	05-11-2016	18:00	ODB	ER-II	FOR COMMISSIONING OF NIFS.	WBSETCL
125	132 KV PURNEA KISHANGANJ LINE	06-11-2016	09:00	06-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE LINE WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of KISHANGANJ line bay. (revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of KISHANGANJ line bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
126	400 KV MAIN BUS 4 including Bus Sectionalizer-2 CB at Durgapur	06-11-2016	10:00	06-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-4(Final commissioning)	
127	125 Bus Reactor-I at Binaguri	06-11-2016	09:00	06-11-2016	17:00	ODB	ER-II	CSD Commissioning	
128	160 MVA ICT-II AT MALDA	06-11-2016	07:00	06-11-2016	18:00	ODB	ER-II	FOR COMMISSIONING OF NIFS.	WBSETCL
129	132 KV PURNEA KISHANGANJ LINE	07-11-2016	09:00	07-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE LINE WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of KISHANGANJ line bay. (revised drawing is under approval). 2. dismantling of existing tandem isolators /BPI of R & B phases of KISHANGANJ line bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
130	765kV Angul Sundergarh Line-1 at Angul	07-11-2016	07:00	08-11-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind to avoid tripping in future & improvement of line availability&reliability.	NLDC
131	400 KV Talcher #1 A/R Switch in Non-auto mode by Rourkela	07-11-2016	09:00	21-11-2016	18:00	ODB	ER-II/Odisha	For PID Scanning	
132	400KV SUNGARGARH-ROURKELA LINE-I BY SUNDARGARH	07-11-2016	08:00	08-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
133	220 KV Siliguri - kishanganj-1	07-11-2016	08:00	07-11-2016	17:00	ODB	ER-II	AMP	
134	132 KV RANGPO-CHUZACHEN	07-11-2016	09:30	07-11-2016	18:00	ODB	ER-II	AMP Work	
135	400 KV MAIN BUS 1 including Bus Sectionalizer-1 CB at Durgapur	07-11-2016	10:00	07-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-1(Final commissioning)	
136	220kV NSLG-BRP Ckt-I	07-11-2016	09:00	07-11-2016	17:00	ODB	ER-II	Relay retrofitting	NLDC
137	400kV NSLG-Tala Ckt-2	07-11-2016	07:00	07-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
138	220 KV Bus Coupler with BUS-I at Dalkhola	07-11-2016	09:00	07-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
139	315 MVA ICT-V at Subhasgram	07-11-2016	09:00	07-11-2016	17:30	ODB	ER-II	PSD commissioning	NLDC
140	220 KV Bus Coupler with BUS-I at Dalkhola	07-11-2016	09:00	07-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
141	400 KV BINAGURI-RANGPO-I	07-11-2016	07:00	11-11-2016	17:00	ODB	ER-II	FOR ENSURING MAXM CONTINUOUS FLOW OF 750 MW FOR ACCOMODATING TEESTA URJA GENERATION.	TEESTA
142	220 KV BUS-I AT RANCHI	08-11-2016	09:30	08-11-2016	17:00	ODB	ER - I	TO ATTEND HOT SPOT IN BUS ISOLATOR	JHARKHAND

143	160 MVA ICT#2 AT PURNEA	08-11-2016	09:00	08-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE ICT-2 WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-2 bay. 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT#2 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
144	400 KV BUS -2 AT MUZAFFARPUR	08-11-2016	09:00	08-11-2016	17:00	ODB	ER - I	LBB TRIP CHECKING OF 400 KV DARBHANGA -2 TIE BAY WITH BB-2	
145	220kV Rengali PCGIL- OPTCL -II at Rengali	08-11-2016	08:00	08-11-2016	17:00	ODB	ER-II/Odisha	AMP work.	ODISHA
146	220 KV ICT #1 Incomer Bay (Bay No.- 211) at Rourkela	08-11-2016	09:00	11-11-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (21152)	
147	400 KV BONGAIGAON- N SLG Transmission Line Ckt-3 & 4	08-11-2016	07:00	12-11-2016	18:00	OCB	ER-II	For final tapping connection between TL No-84 &85 of existing Bong- N SLG Transmission Line-3&4 -for termination at Alipurduar 800 KV SS.	NLDC
148	220 KV Birpara-Salakati-D/C	08-11-2016	08:00	10-11-2016	17:00	OCB	ER-II	For LIO at Alipurduar S/S , existing 220 KV Birpara-Salakati-D/C will be 220 KV Birpara-Alipurduar-D/C & 220 KV Alipurduar-Salakati-D/C.	NLDC
149	220 KV Siliguri - kishanganj-2	08-11-2016	08:00	08-11-2016	17:00	ODB	ER-II	AMP	
150	132 KVRANGPO-GANGTOK-1	08-11-2016	09:30	08-11-2016	18:00	ODB	ER-II	AMP Work	SIKKIM
151	400 KV MAIN BUS 2 including Bus Sectionalizer-2 CB at Durgapur	08-11-2016	10:00	08-11-2016	18:00	ODB	ER-II	Testing of Bus bar protection for Bus-2(Final commissioning)	
152	220KV Transfer Bus coupler at Dalkhola	08-11-2016	09:00	08-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
153	220KV Transfer Bus coupler at Dalkhola	08-11-2016	09:00	08-11-2016	16:00	ODB	ER-II	Jumper & dropper replacement	
154	400 KV BONGAIGAON- N SLG Transmission Line Ckt-3 & 4	08-11-2016	07:00	12-11-2016	18:00	OCB	ER-II	For final tapping connection between TL No-84 &85 of existing Bong- N SLG Transmission Line-3&4 -for termination at Alipurduar 800 KV SS.	NLDC
155	220 KV Birpara-Salakati-D/C	08-11-2016	08:00	10-11-2016	17:00	OCB	ER-II	For LIO at Alipurduar S/S , existing 220 KV Birpara-Salakati-D/C will be 220 KV Birpara-Alipurduar-D/C & 220 KV Alipurduar-Salakati-D/C.	NLDC
156	400 KV B/RI AT BAKRESWAR	08-11-2016	07:00	08-11-2016	16:00	ODB	WBSETCL	WINTER MAINTENANCE	
157	220 KV BUS-II AT RANCHI	09-11-2016	09:30	09-11-2016	17:00	ODB	ER - I	TO ATTEND HOT SPOT IN BUS ISOLATOR	JHARKHAND
158	160 MVA ICT#2 AT PURNEA	09-11-2016	09:00	09-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE ICT-2 WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-2 bay. 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT#2 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
159	200 MVA ICT-2 AT LAKHISARAI	09-11-2016	08:00	12-11-2016	18:00	ODB	ER - I	HVWS WORK AND CONSTRUCTION OF FIREWALL	BIHAR
160	500 MVA ICT -1 AT NPRN	09-11-2016	08:00	12-11-2016	18:00	OCB	ER - I	COMMISSIONING OF CSD & BUSHING MONITORING SYSTEM , COMMISSIONING TEST UNDER WARRANTY, CONNECTION OF TERTIARY AND REPLACEMENT OF PRV(03 NOS.)	BIHAR
161	50 MVAR L/R -2 AT BSF	09-11-2016	08:00	25-11-2016	18:00	OCB	ER - I	FOR OVERHAULING AND REPLACEMENT OF GASKETS.	
162	400 KV BIHARSHARIF-LAKHISARI-2	09-11-2016	08:00	09-11-2016	18:00	ODB	ER - I	FOR DISMENTALING OF BUSHING OF 50 MVAR L/R -2 FOR OVERHAULING.	
163	400 KV BIHARSHARIF-VARANASI -1 &2	09-11-2016	08:00	12-11-2016	17:30	ODB	ER - I	BUS SPLIT WORK ARRANGEMENT	NLDC
164	400KV Angul-Jindal Line#1 Main Bay at Angul	09-11-2016	09:00	09-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	JITPL
165	220kV Rengali PCGIL- OPTCL -I at Rengali	09-11-2016	08:00	09-11-2016	17:00	ODB	ER-II/Odisha	AMP work.	ODISHA
166	400KV SUNGARGARH-ROURKELA LINE-2 BY SUNDARGARH	09-11-2016	08:00	10-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
167	132 KVRANGPO-RANGIT	09-11-2016	09:30	09-11-2016	18:00	ODB	ER-II	AMP Work	
168	220kV NSLG-SLG Ckt-I	09-11-2016	09:00	09-11-2016	17:00	ODB	ER-II	Relay retrofitting	
169	400kV NSLG-Tala Ckt-3	09-11-2016	07:00	09-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
170	400 KV Malda- Purnea ckt-I	09-11-2016	09:00	09-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	

171	400 KV Malda- Purnea ckt-I	09-11-2016	09:00	09-11-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
172	Biharsharif-Muzafferpur	09-11-2016	08:00	13-11-2016	16:00	ODB	ULDC	OPGW STRINING WORK	NLDC
173	160 MVA ICT#2 AT PURNEA	10-11-2016	09:00	10-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. THE ICT-2 WILL BE CHARGED ON EACH DAY AFTER COMPLETION OF WORK AT 17.00 HRS. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-2 bay. 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT#2 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
174	400 KV BIHARSHARIF-MUZAFFARPUR -1	10-11-2016	10:00	10-11-2016	14:00	ODB	ER - I	FOR BUS SPLITING WORK	NLDC
175	400kV Bus-I at Angul	10-11-2016	07:00	10-11-2016	19:00	ODB	ER-II/Odisha	AMP WORK	
176	132 KV RANGPO-GANGTOK-1	10-11-2016	09:30	10-11-2016	18:00	ODB	ER-II	AMP Work	SIKKIM
177	400 KV Malda- Purnea ckt-II	10-11-2016	09:00	10-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	
178	400KV Haldia Line#1 and 315MVA ICT#4	10-11-2016	09:00	10-11-2016	17:30	ODB	ER-II	To check and simulate the protection schem of ICT#4, (due to simultaneous tripping of ICT#4 was observed during Haldia Line#1 protection trip)	NLDC
179	400 KV Malda- Purnea ckt-II	10-11-2016	09:00	10-11-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
180	400 KV Kh -Maithon Line # 1	10-11-2016	09:30	11-11-2016	17:00	OCB	NTPC	CT replacement in Feeder and Bay	
181	765KV S/C GAYA-BALIA TL	11-11-2016	08:00	11-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
182	765 KV NEW RANCHI-DHARAMJAIGARH -2	11-11-2016	09:00	11-11-2016	17:00	ODB	ER - I	FOR PLCC FREQUENCY MODIFICATION.	NLDC
183	400 KV BIHARSHARIF-MUZAFFARPUR -2	11-11-2016	10:00	11-11-2016	14:00	ODB	ER - I	FOR BUS SPLITING WORK	NLDC
184	400 kV SASARAM - VARANASI	11-11-2016	09:00	11-11-2016	18:00	ODB	ER - I	FOR PLCC COMMISIONING WORK	NLDC
185	400 KV (Quad) Kishanganj –New Purnea Circuit # I	11-11-2016	09:00	21-11-2016	17:00	ODB	POWERLINK	For changing 160KN Porcelain Insulator Strings by 160KN Polymer Insulator Strings at 54 Nos Tension/Angle towers between Kishanganj (BR) and Purnea Section.	NLDC
186	765kV Angul Sundergarh Line-2 at Angul	11-11-2016	07:00	12-11-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind to avoid tripping in future & improvement of line availability&reliability.	NLDC
187	400kV Bus-2 at Angul	11-11-2016	07:00	11-11-2016	19:00	ODB	ER-II/Odisha	AMP WORK	
188	400KV BARIPADA- BR TIE AT KEONJHAR	11-11-2016	09:00	11-11-2016	18:00	ODB	ER-II/Odisha	For AMP Works	
189	400KV SUNGARGARH-IND BHARAT LINE BY SUNDARGARH	11-11-2016	08:00	12-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	NLDC
190	400 KV N.Siliguri-N. Purnea Ckt- I	11-11-2016	09:00	11-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	
191	400 KV N.Siliguri-N. Purnea Ckt- I	11-11-2016	09:00	11-11-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
192	400 kV Bolangir (Lilo)-Jeypore	11-11-2016	08:00	13-11-2016	16:00	ODB	ULDC	OPGW STRINING WORK	NLDC
193	A/R 220 kV Dalkhola-Purnea	11-11-2016	08:00	15-11-2016	16:00	ODB	ULDC	OPGW STRINING WORK	
194	132 KV PURNEA - PURNEA BSPTCL#2 LINE	12-11-2016	09:00	12-11-2016	17:00	ODB	ER - I	BOTH THE LINE & ICT WILL BE UNDER S/D SIMULTANEOUSLY BUT ICT-3 WILL BE CHARGED AFTER 2 HOURS. FOR Construction of GIS bus duct & SF6 to air bushing foundation. Already will remain S/D as mentioned above in SI No-6. Dismantling of Transfer Bus which is above TBC & BSEB- 2 bay 1.Cutting of through conductor of R,Y&B phases of Transfer bus above ICT -3 bay(this is to separate the inter connection jumper of the two transfer bus section btwn ICT -3 & BSPTCL 2 2.Removing of jumpers of each phase from Transfer Bus to tandem isolator. 3.Dismantling of transfrer bus Conductors of that particular section.	BIHAR

195	160 MVA ICT#3 AT PURNEA	12-11-2016	09:00	12-11-2016	11:00	ODB	ER - I	BOTH THE LINE & ICT WILL BE UNDER S/D SIMULTANEOUSLY BUT ICT-3 WILL BE CHARGED AFTER 2 HOURS. FOR Construction of GIS bus duct & SF6 to air bushing foundation. Already will remain S/D as mentioned above in SI No-6. Dismantling of Transfer Bus which is above TBC & BSEB- 2 bay 1.Cutting of through conductor of R,Y&B phases of Transfer bus above ICT -3 bay(this is to separate the inter connection jumper of the two transfer bus section btwn ICT -3 & BSPTCL 2 2.Removing of jumpers of each phase from Transfer Bus to tandem isolator. 3.Dismantling of transfrer bus Conductors of that particular section.	BIHAR
196	765KV S/C GAYA-VARANASI-1 TL	12-11-2016	08:00	12-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
197	400kV, 125MVAR bus Reactor-1 at Angul	12-11-2016	09:00	12-11-2016	15:00	ODB	ER-II/Odisha	AMP WORK	
198	400KV BR MAIN BAY AT KEONJHAR	12-11-2016	09:00	12-11-2016	18:00	ODB	ER-II/Odisha	For AMP Works	
199	220 KV Bus Coupler Bay (Bay No.- 202) at Rourkela	12-11-2016	09:00	15-11-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (20252)	
200	400kV Tala Ckt-I	12-11-2016	09:00	12-11-2016	17:00	ODB	ER-II	Relay retrofitting	NLDC
201	400kV NSLG-Rangpo Ckt-1	12-11-2016	07:00	12-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
202	400kV NSLG-Tala Ckt-4	12-11-2016	07:00	12-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
203	400 KV N.Siliguri-N. Purnea Ckt- II	12-11-2016	09:00	12-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	
204	220kV S'gram-WBSETCL Line #2	12-11-2016	09:00	12-11-2016	17:30	ODB	ER-II	AMP	NLDC
205	400 KV N.Siliguri-N. Purnea Ckt- II	12-11-2016	09:00	12-11-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
206	400 KV BINAGURI-RANGPO-II	12-11-2016	07:00	16-11-2016	17:00	ODB	ER-II	FOR ENSURING MAXM CONTINUOUS FLOW OF 750 MW FOR ACCOMODATING TEESTA URJA GENERATION.	TEESTA
207	132 KV PURNEA - PURNEA BSPTCL#2 LINE	13-11-2016	09:00	13-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 2 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-2 bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
208	400KV ICT-II MAIN BAY AT KEONJHAR	13-11-2016	09:00	13-11-2016	18:00	ODB	ER-II/Odisha	For AMP Works	
209	400kV NSLG-Kishanganj-2 Line	13-11-2016	07:00	13-11-2016	17:00	ODB	ER-II	Hot spot rectification	
210	400kV Bus-I at Binaguri	13-11-2016	07:00	13-11-2016	17:00	ODB	ER-II	To facilitate hot spot rectification in Purnea-3 & 4 Line	
211	400KV ICT-II MAIN BAY AT KEONJHAR	13-11-2016	09:00	13-11-2016	18:00	ODB	ER-II/Odisha	For AMP Works	
212	315 MVA ICT-2 AT JSR	14-11-2016	09:30	14-11-2016	17:30	ODB	ER - I	BAY CONSTRUCTION WORK ICT - III	JHARKHAND
213	400 KV RANCHI-ROURKELA -II	14-11-2016	09:30	14-11-2016	17:00	ODB	ER - I	REPLACEMENT OF INSULATORS DAMAGED BY MISCRIENTS.	
214	132 KV PURNEA - PURNEA BSPTCL#2 LINE	14-11-2016	09:00	14-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 2 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-2 bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
215	400 KV BUS -2 AT PATNA	14-11-2016	09:00	15-11-2016	19:00	ODB	ER - I	FOR AMP WORK	
216	80 MVAR Bus Reactor AT LAKHISARAI	14-11-2016	08:00	17-11-2016	18:00	ODB	ER - I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
217	765/400 KV ICT-I AT NEW RANCHI	14-11-2016	08:00	14-11-2016	18:00	ODB	ER - I	DISMANTLING OF ICT-I B PH UNIT , LIFTING OF BUSHINGS	NLDC
218	400 KV BUS -2 AT NPRN	14-11-2016	09:00	14-11-2016	18:00	ODB	ER - I	AMP WORK	
219	Non-Auto mode of Auto-Reclousure of 765KV Angul-Jharsuguda# 1&2	14-11-2016	08:00	19-11-2016	18:00	ODB	ER-II/Odisha	OPGW rectification works (Under ULDC).	NLDC

220	315 MVA ICT#1 at Durgapur	14-11-2016	11:00	14-11-2016	12:00	ODB	ER-II	CB Retrofitting-trasfer load to transfer bus & protection testing	
221	400kV NSLG-Kishanganj-1 Line	14-11-2016	07:00	14-11-2016	17:00	ODB	ER-II	Hot spot rectification	
222	220 KV Siliguri-Kishanganj ckt -I	14-11-2016	09:00	14-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	
223	220 KV Siliguri-Kishanganj ckt -I	14-11-2016	09:00	14-11-2016	16:00	ODB	ER-II	Replacement of broken insulators and jumper/hardware fittings tightening works in line	
224	A/R 220 kV Biharsharif - Bodhgaya	14-11-2016	08:00	18-11-2016	16.00	ODB	ULDC	OPGW STRINING WORK	
225	400 KV TIE BAY OF RANCHI-ROURKELA -II AT RANCHI	15-11-2016	09:30	15-11-2016	17:00	ODB	ER - I	AMP WORK	
226	132 KV PURNEA - PURNEA BSPTCL#2 LINE	15-11-2016	09:00	15-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 2 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of BSPTCL-2 bay 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
227	765KV S/C GAYA-VARANASI-2 TL	15-11-2016	08:00	15-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
228	MAIN BAY OF 200 MVA ICT-1 AT BANKA (400 KV SIDE)	15-11-2016	10:00	15-11-2016	18:00	ODB	ER - I	AMP WORK	
229	400 KV BUS - II AT BSF	15-11-2016	14:00	15-11-2016	20:00	ODB	ER - I	DISMENTLE THE BUS ALUMINIUM PIPE . NOW THE BUS-1 BECOME TWO PART ONE IS BUS-1 AND BUS-3. BUS-1 WILL BE TAKEN IMMEDIATELY.	
230	315 MVA ICT-1 AT BSF	15-11-2016	14:00	15-11-2016	20:00	ODB	ER - I	DISMENTLE THE BUS ALUMINIUM PIPE . NOW THE BUS-1 BECOME TWO PART ONE IS BUS-1 AND BUS-3. BUS-1 WILL BE TAKEN IMMEDIATELY.	BIHAR
231	400 KV BSF - LAKHISRAI -2 at BSF	15-11-2016	14:00	15-11-2016	20:00	ODB	ER - I	DISMENTLE THE BUS ALUMINIUM PIPE . NOW THE BUS-1 BECOME TWO PART ONE IS BUS-1 AND BUS-3. BUS-1 WILL BE TAKEN IMMEDIATELY.	
232	400 KV BSF - LAKHISRAI -1 at BSF	15-11-2016	14:00	15-11-2016	20:00	ODB	ER - I	DISMENTLE THE BUS ALUMINIUM PIPE . NOW THE BUS-1 BECOME TWO PART ONE IS BUS-1 AND BUS-3. BUS-1 WILL BE TAKEN IMMEDIATELY.	
233	400KV SUNGARGARH-RAIGARH LINE-2 BY SUNDARGARH	15-11-2016	08:00	16-11-2016	18:00	ODB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	NLDC
234	220 KV BRP-Malbase S/C	15-11-2016	08:00	20-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
235	220kV Bus-I at Binaguri	15-11-2016	07:00	15-11-2016	17:00	ODB	ER-II	Bus isolator hot spot rectification / CVT replacement	
236	220 KV Siliguri-Kishanganj ckt -II	15-11-2016	10:00	15-11-2016	16:00	ODB	ER-II	All jumper/hardware fittings tightening works in line	
237	220kV S'gram-KLC Line	15-11-2016	09:00	15-11-2016	17:30	ODB	ER-II	AMP	NLDC
238	400 KV BUS-I with Bay no-08 of NTPC Farakka	15-11-2016	10:00	15-11-2016	17:00	ODB	ER-II	To charge Bay no-09, jumper of Bay no-08 is to be opened and to be connected with isolator of Bay no-09. Then only, Bus reactor#1 with Bay no-09 will come into service.	
239	Maintenance work for 400KV Barh-Patna Line # 2 Main Bay, Bay No-33 AT BARH	15-11-2016	09:30	16-11-2016	18:00	OCB	NTPC	PM Job of Bay & Relay test.	
240	Maintenance work for 400KV Barh-Patna Line # 2 Tie Bay, Bay No-34 AT BARH	15-11-2016	09:30	16-11-2016	18:00	OCB	NTPC	PM Job of Bay & Relay test.	
241	315MVA ICT-II AT MAITHON	15-11-2016	09:00	15-11-2016	17:30	ODB	ER-II	AMP work	DVC
242	50 MVAR BR-I AT JSR	16-11-2016	09:30	16-11-2016	17:30	ODB	ER - I	AMP WORK	
243	132 KV PURNEA - PURNEA BSPTCL#1 LINE	16-11-2016	09:00	16-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. Dismantling of Transfer Bus which is above ICT 3 & BSPTCL 1 bay 1.Removing of jumpers of each phase from transfer bus to tandem isolator 2.Dismantling of transfrrer bus Conductors of that particular section	BIHAR
244	220 KV KHAGAU - ARA -1 BAY AT KHAGAU	16-11-2016	10:00	16-11-2016	19:00	ODB	ER - I	FOR AMP WORK	BIHAR
245	400KV D/C MAITHON GAYA-I LINE	16-11-2016	08:00	16-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
246	765/400 KV ICT-I AT NEW RANCHI	16-11-2016	08:00	16-11-2016	18:00	ODB	ER - I	S/D REQUIRED FOR ERECTION OF BUSHING. AFTER ATTENDING LEAKAGE FROM BELL TANK , S/D SHALL BE REQUIRED FOR RE-ERECTION OF BUSHING	NLDC

247	220 KV BUS COUPLER AT NPRN	16-11-2016	09:00	16-11-2016	18:00	ODB	ER - I	AMP WORK	
248	MAIN BAY OF 200 MVA ICT-2 AT BANKA (400 KV SIDE)	16-11-2016	10:00	16-11-2016	18:00	ODB	ER - I	AMP WORK	
249	400 KV BIHARSHARIF-BALIA-1	16-11-2016	08:00	16-11-2016	17:30	ODB	ER - I	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
250	MAIN BAY OF 400 KV PSL-NABINAGAR LINE-I (419 BAY)	16-11-2016	09:30	16-11-2016	17:30	ODB	ER - I	AMP WORK	
251	220 KV Bus Transfer Bay (Bay No.- 205) at Rourkela	16-11-2016	09:00	19-11-2016	18:00	OCB	ER-II/Odisha	Overhauling of CGL make CB (20552)	
252	220kV Bus-II at Binaguri	16-11-2016	07:00	16-11-2016	17:00	ODB	ER-II	Bus isolator hot spot rectification	
253	400kV NSLG-Rangpo Ckt-2	16-11-2016	07:00	16-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
254	220KV MLD-DLK BUS-I	16-11-2016	08:00	16-11-2016	16:00	ODB	ER-II	AMP & jumper change	
255	400 KV MAIN BAY OF 400 KV CHAIBASA-ROURKELA - 1 AT CHAIBASA	17-11-2016	09:00	17-11-2016	17:00	ODB	ER - I	FOR AMP WORK.	
256	220 KV KHAGAUL - ARA -2 BAY AT KHAGAUL	17-11-2016	10:00	17-11-2016	19:00	ODB	ER - I	FOR AMP WORK	BIHAR
257	400KV D/C MAITHON GAYA-II LINE	17-11-2016	08:00	17-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
258	400 KV FARAKKA - KAHALGAON - 3 & 4	17-11-2016	09:00	19-11-2016	18:00	OCB	ER - I	FOR POWERLINE CROSSING OF KAHALGAON-MAITHAN AND FARAKKA - KAHALGAON BY CONSTRUCTION OF NEW LINE FOR SHIFTING KAHALGAON-BANKA UNDER BUS SPLIT SCHEME AT NTPC, KAHALGAON.	
259	765KV B/R -1 AT NEW RANCHI	17-11-2016	08:00	19-11-2016	18:00	ODB	ER - I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
260	MAIN BAY OF 80 MVAR B/R AT BANKA	17-11-2016	10:00	17-11-2016	18:00	ODB	ER - I	AMP WORK	
261	400 KV BIHARSHARIF-BALIA-2	17-11-2016	08:00	17-11-2016	17:30	ODB	ER - I	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
262	400kV Angul Meramundali Line-1 at Angul	17-11-2016	07:00	18-11-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind to avoid tripping in future & improvement of line availability&reliability.	ODISHA
263	400KV MAIN BUS-1 AT SUNDARGARH BY SUNDARGARH	17-11-2016	08:00	19-11-2016	18:00	OCB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
264	220kV S'gram-Newtown Line #2	17-11-2016	09:00	17-11-2016	17:30	ODB	ER-II	AMP	NLDC
265	400 KV Kh -Maithon Line # 2	17-11-2016	09:30	18-11-2016	17:00	OCB	NTPC	CT replacement in Feeder and Bay.	
266	400 KV TIE BAY OF RANCHI-MAITHON (RB) -I AT RANCHI	18-11-2016	09:30	18-11-2016	17:00	ODB	ER - I	AMP WORK	
267	400 KV BARH - GKP -1	18-11-2016	08:00	17-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC
268	TIE BAY OF KHLG -2 AND FUTURE BAY(BAY NO. 411) AT BANKA	18-11-2016	10:00	18-11-2016	18:00	ODB	ER - I	AMP WORK	
269	400 KV BIHARSHARIF-LAKHISARI-2	18-11-2016	08:00	18-11-2016	18:00	ODB	ER - I	FOR ERECTION OF BUSHING OF 50 MVAR L/R -2 AFTER OVERHAULING.	
270	400KV BUS-1 AT BSF	18-11-2016	08:00	18-11-2016	20:00	ODB	ER - I	FOR OPENING OF DROPPER FOR SHUT DOWN OF JACK BUS OF ICT - I AND LAKHISARAI - II	
271	MAIN BAY OF 400 KV BSF - LAKHISARAI - I(418 BAY)	18-11-2016	14:00	26-11-2016	20:00	OCB	ER - I	FOR OPENING OF DROPPER FOR SHUT DOWN OF JACK BUS	
272	MAIN BAY OF315 MVA ICT - I (415 BAY)	18-11-2016	14:00	26-11-2016	20:00	OCB	ER - I	DUE TO OPENING OF JACK BUS DROPPERS	
273	132 kV ASHOKNAGAR - BASHIRHAT Tr line of WBSSETCL	18-11-2016	08:00	19-11-2016	17:00	ODB	ER-II	For Stringing work Rajarhat-Purnia 400 KV D/C line in between 13/0-14/0	NLDC
274	400 KV Fkk - Kahalgaon line #2	18-11-2016	09:30	18-11-2016	17:00	ODB	NTPC	Breaker CRM & timing testing.	
275	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT PURNEA	19-11-2016	09:00	19-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. Dismantling of Transfer Bus which is above ICT 3 & BSPTCL 1 bay 1.Removing of jumpers of each phase from transfer bus to tandem isolator 2.Dismantling of transfer bus Conductors of that particular section	BIHAR
276	50 MVAR Line Reactor associated with 400 kV LKR-KHG Line-1 AT LAKHISARAI	19-11-2016	08:00	22-11-2016	18:00	ODB	ER - I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
277	400kV Angul Bolangir at Angul	19-11-2016	07:00	20-11-2016	18:00	ODB	ER-II/Odisha	Improvement & strengthening of line jumpers to prevent swing during high speed wind to avoid tripping in future & improvement of line availability&reliability.	NLDC
278	315 MVA ICT-III at Subhasgram	19-11-2016	09:00	19-11-2016	17:30	ODB	ER-II	Relay retrofit	NLDC
279	220 KV Fkk - Lalmatia Line	19-11-2016	09:30	19-11-2016	17:00	ODB	NTPC	Relay testing.	JHARKHAND
280	400 kV Patna-Barh	19-11-2016	08:00	23-11-2016	16:00	ODB	ULDC	OPGW STRINING WORK	

281	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT PURNEA	20-11-2016	09:00	20-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-3 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT -3 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
282	315MVA ICT#1 at Binaguri	20-11-2016	09:00	20-11-2016	17:00	ODB	ER-II	AMP of NSLG	NLDC
283	400kV NSLG-Purnea Ckt-1	20-11-2016	07:00	20-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
284	400 KV MAIN BAY OF RANCHI-RAGHUNATHPUR AT RANCHI	21-11-2016	09:30	21-11-2016	17:00	ODB	ER - I	AMP WORK	
285	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT PURNEA	21-11-2016	09:00	21-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-3 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT -3 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
286	220KV BUS-I AT GAYA S/S	21-11-2016	08:00	21-11-2016	18:00	ODB	ER - I	FOR KHIJARSARAI BAY COMMISSIONING WORK	BIHAR
287	765KV B/R -2 AT NEW RANCHI	21-11-2016	08:00	23-11-2016	18:00	ODB	ER - I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
288	220 KV BUS -1 AT MUZAFFARPUR	21-11-2016	09:00	22-11-2016	18:00	ODB	ER - I	FOR GIS BAY EXTENSION	BIHAR
289	400KV Keonjhar-Rengali Line at Keonjhar	21-11-2016	09:00	23-11-2016	18:00	OCB	ER-II/Odisha	For OPGW Stringing Work	
290	400KV MAIN BUS-2 AT SUNDARGARH BY SUNDARGARH	21-11-2016	08:00	23-11-2016	18:00	OCB	ER-II/Odisha	TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	
291	220 KV BRP-CHP-I	21-11-2016	08:00	21-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
292	315 MVA ICT#1 at Durgapur	21-11-2016	15:00	21-11-2016	16:00	ODB	ER-II	Final commissioning of CB	
293	315MVA ICT#2 at Binaguri	21-11-2016	09:00	21-11-2016	17:00	ODB	ER-II	AMP of NSLG	NLDC
294	220kV NSLG-BRP Ckt-I	21-11-2016	09:00	30-11-2016	17:00	OCB	ER-II	PG clamp removal / Tower shifting at loc 178 by N F Railway	NLDC
295	220kV NSLG-BRP Ckt-II	21-11-2016	09:00	30-11-2016	17:00	OCB	ER-II	PG clamp removal / Tower shifting at loc 178 by N F Railway	NLDC
296	400KV Malda -Farakka CKT-I	21-11-2016	09:00	21-11-2016	14:00	ODB	ER-II	For attending punch points ERSS-XIII	
297	Sagardihgi - ICT#1 tie bay (402) at Subhasgram	21-11-2016	09:00	24-11-2016	17:30	OCB	ER-II	Yph Interrupter Unit repalcement for SF6 Leakage	
298	400 KV Farakka- Kahalgaon 3 & 4	21-11-2016	08:00	26-11-2016	18:00	OCB	ER-II	Erection of tower at Loc no. 5/0 & 5A/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka and stringing between them (5/0 to 5A/0). <u>Special Remarks</u> : Span between 5/0 to 5A/0 is 80 mtrs. So, Distance between tower 5/0 & 5A/0 to 400 KV Farakka - Kahalgaon line is even less. Tower height of 5/0 and 5A/0 is approx 80 mtrs (DD+25 Mtrs with 4 m RC). So, during erection also, shutdown is required for passing stay / guy wires /ropes.	
299	220 KV CHANDIL-I BAY AT RANCHI	22-11-2016	09:30	22-11-2016	17:00	ODB	ER - I	AMP WORK	JHARKHAND
300	160 MVA ICT#3 & 100 MVA ICT#4 (PARALLEL) AT PURNEA	22-11-2016	09:00	22-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of ICT-3 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolators /BPI of R & B phases of ICT -3 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
301	220KV BUS-II AT GAYA S/S	22-11-2016	08:00	22-11-2016	18:00	ODB	ER - I	FOR KHIJARSARAI BAY COMMISSIONING WORK	BIHAR
302	400 KV BARH - GKP -2	22-11-2016	08:00	24-11-2016	18:00	ODB	ER - I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANT	NLDC

303	400 KV (Quad) –New Siliguri(Binaguri)-Kishanganj Circuit # I	22-11-2016	09:00	30-11-2016	17:00	ODB	POWERLINK	For changing 160KN Porcelain Insulator Strings by 160KN Polymer Insulator Strings at 46 Nos Tension/Angle towers between Siliguri (W.B.)and Bidhannagar (WB)Section .	NLDC
304	400 KV Talcher #2 A/R Switch in Non-auto mode at Rourkela	22-11-2016	09:00	06-12-2016	18:00	ODB	ER-II/Odisha	For PID Scanning	
305	220 KV BRP-CHP-II	22-11-2016	08:00	22-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
306	400KV Malda -Farakka D/c TL CKT-II	22-11-2016	09:00	22-11-2016	14.00	ODB	ER-II	For attending punch points ERSS-XIII	NLDC
307	400 KV Fkk - Kahalgaon line #1	22-11-2016	09:30	22-11-2016	17:00	ODB	NTPC	Breaker CRM & timing testing.	
308	220 KV TRANSFER BUS BAY AT RANCHI	23-11-2016	09:30	23-11-2016	17:00	ODB	ER - I	AMP WORK	
309	132 KV PURNEA - PURNEA BSPTCL#1 LINE	23-11-2016	09:00	23-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 1 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolator/ BPI of R & B phases of BSPTCL-1 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
310	3*80MVAR GAYA-VARANASI-I LINE REACTOR AT GAYA	23-11-2016	10:00	23-11-2016	18:00	OCB	ER - I	FOR HV BUSHING REPLACEMENT WORK IN Y-PHASE	NLDC
311	400 KV KAHALGOAN - MAITHAN - 1 & 2	23-11-2016	09:00	25-11-2016	18:00	OCB	ER - I	FOR POWERLINE CROSSING OF KAHALGAON-MAITHAN AND FARAKKA - KAHALGOAN BY CONSTRUCTION OF NEW LINE FOR SHIFTING KAHALGOAN-BANKA UNDER BUS SPLIT SCHEME AT NTPC, KAHALGOAN.	
312	765/400 KV ICT-I AT NEW RANCHI	23-11-2016	08:00	23-11-2016	18:00	ODB	ER - I	S/D REQUIRED TO CHANGE OVER THE SPARE WITH ICT-I , B-PH UNIT. AFTER COMPLETION OF OIL PROCESSING , 04 HRS. S/D REQUIRED TO SWITCH THE ICT-I , B-PH	NLDC
313	400 KV KAHALGAON - LAKHISARAI- 1 & 2	23-11-2016	08:00	23-11-2016	17:30	ODB	ER - I	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
314	220 KV BUS -2 AT MUZAFFARPUR	23-11-2016	09:00	24-11-2016	18:00	ODB	ER - I	FOR GIS BAY EXTENSION	BIHAR
315	220 KV BRP-CHP-I	23-11-2016	08:00	23-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
316	400kV NSLG-Rangpo Ckt-II	23-11-2016	09:00	23-11-2016	17:00	ODB	ER-II	PG clamp removal	
317	400kV NSLG-Purnea Ckt-2	23-11-2016	07:00	23-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
318	400KV Malda -Farakka D/c TL CKT-II	23-11-2016	09:00	23-11-2016	14.00	ODB	ER-II	For attending punch points ERSS-XIII	NLDC
319	132 KV PURNEA - PURNEA BSPTCL#1 LINE	24-11-2016	09:00	24-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 1 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolator/ BPI of R & B phases of BSPTCL-1 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
320	765KV L/R OF 765 KV NEW RANCHI DHARAMJAYGARH -1 AT AT NEW RANCHI	24-11-2016	08:00	26-11-2016	18:00	ODB	ER - I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
321	401 KV LAKHISARAI - BIHARSHARIF- 1 & 2	24-11-2016	08:00	24-11-2016	17:30	ODB	ER - I	REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
322	400KV Keonjhar-Baripada Line at Keonjhar	24-11-2016	09:00	24-11-2016	18:00	ODB	ER-II/Odisha	For jointing & splicing works of OPGW Stringing.	
323	765/400KV, 1500MVA ICT-I AT SUNDARGARH BY SUNDARGARH	24-11-2016	08:00	26-11-2016	18:00	ODB	ER-II/Odisha	FOR RTV COATING OF 765KV BUSHING AND TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	NLDC
324	220 KV BRP-CHP-II	24-11-2016	08:00	24-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
325	220kV SLG-Kishanganj Ckt-II	24-11-2016	09:00	24-11-2016	17:00	ODB	ER-II	PG clamp removal	
326	400KV Malda -Farakka D/c TL CKT-II	24-11-2016	09:00	24-11-2016	14.00	ODB	ER-II	For attending punch points ERSS-XIII	NLDC
327	315MVA ICT-V at Malda	24-11-2016	07:00	24-11-2016	16.00	ODB	ER-II	AMP (AMP & CT Change)	NLDC
328	400 KV Fkk - Durgapur Line #1	24-11-2016	09:30	24-11-2016	17:00	ODB	NTPC	Breaker CRM & timing testing.	
329	220 KV CHANDIL-II BAY AT RANCHI	25-11-2016	09:30	25-11-2016	17:00	ODB	ER - I	AMP WORK	JHARKHAND

330	132 KV PURNEA - PURNEA BSPTCL#1 LINE	25-11-2016	09:00	25-11-2016	17:00	ODB	ER - I	Construction of GIS bus duct & SF6 to air bushing foundation. 1.Removing of equipment jumpers and installation of suspension insulator of BSPTCL- 1 bay(revised drawing is under approval). 2. Dismantling of existing tandem isolator/ BPI of R & B phases of BSPTCL-1 bay. 3. Installing /erecting of BPI(existing) on new proposed foundation as per requirement on particular bay& then connection to CT.	BIHAR
331	A/R S/OFF 400 KV KHALGOAN - MAITHAN - 1 & 2	25-11-2016	09:00	30-11-2016	18:00	ODB	ER - I	FOR PID WORK IN SAID LINE.	
332	400 KV BIHARSHARIF-LAKHISARI-2	25-11-2016	10:00	25-11-2016	11:00	ODB	ER - I	FOR CHARGING OF 50 MVAR L/R -2 AFTER OVERHAULING.	
333	400 KV BUS - 2 and BUS-4 AT BSF	25-11-2016	08:00	25-11-2016	18:00	ODB	ER - I	FOR INTECONNECTING OF JUMPERS WITH BUS-2 TO BUS-4 AND STABILITY TEST	
334	400KV ICT-II Main Bay at BSF	25-11-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due Opening of dropper near main bay of 315MVA ICT-2 (22: have) for BUS-I splitting work	
335	400KV BSF-SAS#01 Main Bay at BSF	25-11-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due Opening of dropper near main bay of 315MVA ICT-2 (22: have) for BUS-I splitting work	
336	315 MVA ICT-1 AT BSF	25-11-2016	08:00	25-11-2016	18:00	ODB	ER - I	FOR INTECONNECTING OF JUMPERS WITH BUS-2 TO BUS-4 AND STABILITY TEST	BIHAR
337	400 KV BSF - LAKHISRAI -2 at BSF	25-11-2016	08:00	25-11-2016	18:00	ODB	ER - I	FOR INTECONNECTING OF JUMPERS WITH BUS-2 TO BUS-4 AND STABILITY TEST	
338	400 KV BSF - LAKHISRAI -1 at BSF	25-11-2016	08:00	25-11-2016	18:00	ODB	ER - I	FOR INTECONNECTING OF JUMPERS WITH BUS-2 TO BUS-4 AND STABILITY TEST	
339	400KV ICT-II Main Bay at BSF	25-11-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3. and opening of dropper near ICT-2 main bay	
340	400KV BSF-SAS#01 Main Bay at BSF	25-11-2016	08:00	06-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3. and opening of dropper near ICT-2 main bay	
341	220 KV BRP-CHP-I	25-11-2016	08:00	25-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
342	220 KV Farakka- Lalmatia TL	25-11-2016	08:00	30-11-2016	18:00	OCB	ER-II	Erection of tower at Loc. No- 7/0 (DD+25 mtr with 4 m RC) and stringing between loc. No. 6/0 to 7/0 of LILO of 400 kv	JHARKHAND
343	220KV Gokarna- Sagardighi Ckt. I & 2	25-11-2016	08:00	25-11-2016	18:00	ODB	ER-II	Stringing between loc. No. 3/0 to 4/0 of LILO of 400 KV Rajarhat- Purnea D/c at Gokarna	NLDC
344	400 KV Fkk - Kahalgaon Line#2	25-11-2016	09:30	25-11-2016	17:00	ODB	NTPC	Breaker CRM & timing testing.	
345	400 KV BUS-1 at BSF	26-11-2016	08:00	26-11-2016	18:00	ODB	ER - I	DISMENTLE THE BUS ALUMINIUM PIPE . NOW THE BUS-1 BECOME TWO PART ONE IS BUS-1 AND BUS-3. BUS-1 WILL BE TAKEN IMMEDIATELY.	
346	315 MVA ICT-2 AT BSF	26-11-2016	08:00	27-11-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	BIHAR
347	400 KV BSF - Sasaram Ckt.-I	26-11-2016	08:00	27-11-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
348	125 MVAR Bus recator-3 at BSF	26-11-2016	08:00	27-11-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
349	50 MVAR Bus recator-1 at BSF	26-11-2016	08:00	27-11-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
350	220 KV BRP-CHP-II	26-11-2016	08:00	26-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
351	220KV SLG-Kishanganj Ckt-1	26-11-2016	07:00	26-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
352	315 MVA ICT-II at Subhasgram	26-11-2016	09:00	26-11-2016	17:30	ODB	ER-II	AMP	NLDC
353	220 KV BRP-CHP-I	27-11-2016	08:00	27-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
354	132kv Kurseong - Rangit	27-11-2016	09:00	27-11-2016	17:00	ODB	ER-II	Insulator fitting	NLDC
355	132kv Siliguri - Mellii	27-11-2016	09:00	27-11-2016	17:00	ODB	ER-II	Insulator fitting	SIKKIM
356	132kv Siliguri - Kurseong	27-11-2016	09:00	27-11-2016	17:00	ODB	ER-II	Jumper Cone Repairing	NLDC
357	765KV BUS-I AT GAYA S/S	28-11-2016	08:00	28-11-2016	18:00	ODB	ER - I	FOR ISOLATOR RECTIFICATION WORK	NLDC
358	765/400KV, 1500MVA ICT-II AT SUNDARGARH	28-11-2016	08:00	30-11-2016	18:00	ODB	ER-II/Odisha	FOR RTV COATING OF 765KV BUSHING AND TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	NLDC
359	220 KV BRP-CHP-II	28-11-2016	08:00	28-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
360	220KV SLG-Kishanganj Ckt-2	28-11-2016	07:00	28-11-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
361	400 KV Farakka- Kahalgaon 1 & 2	28-11-2016	08:00	28-11-2016	18:00	ODB	ER-II	Stringing between Loc. No. 5A/0 to 6/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka .	
362	132 KV D/C (Gokarna -Raghunathganj Ckt. & Gokarna -Lalgola 1 Ckt.) & 132 D/C (Gokarna- Lalgola Ckt.2 & Gokarna -Sonar Bangla section of Gokarna-Sonarbangla-Lalgola Ckt.)	28-11-2016	08:00	28-11-2016	18:00	ODB	ER-II	Stringing between loc. No. 5/0 to 6/0 of LILO of 400 KV Rajarhat- Purnea D/c at Gokarna. <u>Special Remarks</u> : All 04 CKT.s are in single span.	NLDC
363	765/400KV, 1500MVA ICT-II AT SUNDARGARH	28-11-2016	08:00	30-11-2016	18:00	ODB	ER-II/Odisha	FOR RTV COATING OF 765KV BUSHING AND TO ATTEND MECHANICAL INTERLOCK PROBLEM (CONSTRUCTIONAL DEFECT) OF ALL 400KV SIEMENS MAKE ISOLATORS.	NLDC
364	765KV BUS-II AT GAYA S/S	29-11-2016	08:00	29-11-2016	18:00	ODB	ER - I	FOR ISOLATOR RECTIFICATION WORK	NLDC
365	220 KV BRP-CHP-I	29-11-2016	08:00	29-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
366	220 KV BUS # 1 at Subhasgram	29-11-2016	09:00	29-11-2016	17:30	ODB	ER-II	AMP	
367	400 KV /132KV ICT # 1 KHALGAON	29-11-2016	09:30	02-12-2016	17:00	OCB	NTPC	ICT PM, CT replacement in Feeder Bay & Relay retrofitting work.	BIHAR/ JHARKHAND
368	220 KV BRP-CHP-II	30-11-2016	08:00	30-11-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC

369	400kV Binaguri - Purnea Ckt-1	30-11-2016	08:00	30-11-2016	17:00	ODB	ER-II	HVDC Crossing Checking	
370	220KV MLD-DLK BUS-II	30-11-2016	08:00	30-11-2016	16:00	ODB	ER-II	AMP & jumper change	
371	220 KV BRP-CHP-I	01-12-2016	08:00	01-12-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
372	400kV Binaguri - Purnea Ckt-2	01-12-2016	08:00	01-12-2016	17:00	ODB	ER-II	HVDC Crossing Checking	
373	315 MVA ICT-2 AT BSF	02-12-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
374	400 KV BSF - Sasaram Ckt.-I	02-12-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
375	125 MVAR Bus recator-3 at BSF	02-12-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
376	50 MVAR Bus recator-1 at BSF	02-12-2016	08:00	03-12-2016	18:00	OCB	ER - I	Due to shutdown OF BUS-3.	
377	400 KV BUS -1 and BUS-3 AT BSF	02-12-2016	08:00	02-12-2016	18:00	ODB	ER - I	FOR INTECONNECTING OF JUMPERS WITH BUS-1 TO BUS-3 AND STABILITY TEST.	
378	220 KV BRP-CHP-II	02-12-2016	08:00	02-12-2016	17:00	ODB	ER-II	Insulator string to be replaced with CLR Insulatotr.	NLDC
379	400 KV BUS-4 at BSF	03-12-2016	08:00	03-12-2016	18:00	ODB	ER - I	FOR CONNECTION OF DROPPERS FOR CHARGING OF JACK BUS OF ICT-II AND SASARAM CKT-I.	
380	400 KV BUS-3 at BSF	04-12-2016	08:00	04-12-2016	18:00	ODB	ER - I	ERECTION OF NEW CVT	
	Outages proposed in other RPCs requiring ERPC								
1	A/R of 400 kV Jeyapore-Gazuwaka-D/C	01-10-2016	06:00	31-10-2016	20:00	Daily basis (D)	PGCIL	For PID Testing, the Auto reclose selection of both lines to be kept in Non auto mode	SRPC
2	400kV RANCHI-SIPAT II	22-10-2016	10:00	22-10-2016	12:00	Daily	PGCIL	DGA sampling of line reactor bushing at Sipat	WRPC
3	765kV D'JAIGARH-RANCHI I	26-10-2016	09:00	27-10-2016	16:00	Daily	PGCIL	Realignment of Main CB interrupter	WRPC