

**EASTERN REGIONAL LOAD DESPATCH CENTRE
KOLKATA**

TRANSMISSION ELEMENTS OUTAGE APPROVED IN 127TH OCC MEETING OF ERPC

Sr. No	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S/D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY
1	A/R OF 400kv Rengali- Indravati line at Bolangir	29-11-2016	08.00	20-12-2016	18:00	ODB	ER-II/OR	For Online PID testing for Rengali-Indavati line under Bolangir TLO	
2	50 MVAR BUS REACTOR-I AT BSF	29-11-2016	08.00	12-12-2016	18:00	OCB	ER-I	FOR OVERHAULING AND REPLACEMENT OF GASKETS	
3	400KV BUS REACTOR-II MAIN BAY (404) AT NEW RANCHI S/S	29-11-2016	09:00	29-11-2016	18:00	ODB	ER-I	AMP WORK	
4	400 KV NRNC - CHANDWA -1	29-11-2016	09:00	30-11-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
5	TIE BAY BAY OF BSF-1 & ICT-1 AT LAKHISARAI	29-11-2016	10:00	29-11-2016	13:00	ODB	ER-I	CHECKING OF AUXILIARY SWITCH OF CB	
6	220 KV RANCHI-HATIA-I LINE AT RANCHI	29-11-2016	10:00	29-11-2016	16:00	ODB	ER-I	Attending hotspot in 20689L-Rph	JHARKHAND
7	MAIN BAY OF 400 KV PATNA-BARH-3 AT PATNA	29-11-2016	09:00	29-11-2016	17:00	ODB	ER-I	FOR AMP WORK	
8	400 KV BUS-II AT MUZAFFARPUR	29-11-2016	09:00	29-11-2016	17:00	ODB	ER-I	LBB TRIP CHECKING OF 400 KV DARBHANGA-II TIE BAY WITH BUS BAR-II	
9	132 KV TRANSFER BUS AT PURNEA	29-11-2016	09:00	_____		PERMANENT	ER-I	GIS WORK . PERMANENT REMOVAL OF TRANSFER BUS IS REQUIRED FOR GIS BUILDING AND ASSOCIATED CIVIL WORKS. THE 132 KV TRANSFER BUS AND 132 KV TBC BAY WILL BE UNDER PERMANENT S/D FOR CONSTRUCTION WORK OF AIS TO GIS CONVERSION OF ALL LINE AND ICT 132 KV BAYS . GIS WORK	BIHAR
10	132 KV PURNEA - PURNEA BSPTCL#3 LINE	29-11-2016	09:00	02-12-2016	17:00	ODB	ER-I	WORK OF DISMANTLING OF LM TOWER TO FACILITATE CONSTRUCTION OF GIS BUS DUCT AND SF6 TO AIR BUSHING FOUNDATIONS. THE LINE WILL BE CHARGED DAILY AFTER 17.00 HRS.	BIHAR
11	400 KV BUS-2 AT CHAIBASA	29-11-2016	09:00	29-11-2016	17:00	ODB	ER-I	For bay extension and stability testing of Bus	
12	400KV BUS REACTOR-II & RNC-I TIE BAY (405) AT NEW RANCHI S/S	29-11-2016	09:00	30-11-2016	18:00	ODB	ER-I	AMP WORK	
13	LINE REACTOR OF 400 KV RANCHI-SIPAT-II AT RANCHI	29-11-2016	10:00	29-11-2016	17:00	ODB	ER-I	AMP Work, For isolation of L/R, line will out of service for 10 minutes. After that line may be charged w/o L/R. After completion of AMP of L/R , line will be taken into service with L/R .	
14	MAIN BAY OF ALD LINE AT SASARAM	29-11-2016	10:00	29-11-2016	18:00	ODB	ER-I	AMP WORK	
15	MAIN BAY OF 80 MVAR BUS REACTOR AT PATNA	29-11-2016	09:00	29-11-2016	17:00	ODB	ER-I	FOR AMP WORK	
16	220 KV ARA - KHAGAUL -1	29-11-2016	10:00	29-11-2016	17:00	ODB	ER-I	AMP WORK BY ARA	BIHAR
17	400 KV Jamshedpur-Rourkela Ckt-2 AT CHAIBASA	29-11-2016	09:00	30-11-2016	17:00	OCB	ER-I	For commissioning and termination at Chaibasa SS	
18	400KV BONGAIGOAN - NEW SILIGURI CIRCUIT # 3 and 4 (ENICL Line)	29-11-2016	07:00	01-12-2016	17:00	ODB	ER-II	Circuit # 3 on continuous basis and Circuit # 4 on daily basis	NLDC

19	400KV BONGAIGAON - NEW SILIGURI CIRCUIT # 3 and 4 (ENICL Line)	29-11-2016	07:00	01-12-2016	17:00	ODB	ER-II	Circuit # 3 on continious basis and Circuit # 4 on daily basis, Completion of 400 KV BONG-3&4 LILO work at Alipurdaur TLC	NLDC
20	Main Bay 403 of 765/400KV ICT-I at Sundargarh	29-11-2016	11:00	03-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
21	Main Bay 404 of 400 KV Rourkela#II at Sundargarh	29-11-2016	15:00	03-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	
22	(400KV ANGUL LINE MAIN BAY)- 401 Bay at Bolangir	29-11-2016	09:00	29-11-2016	18:00	ODB	ER-II/OR	AMP Work	
23	ICT-II(315 MVA) at Jeypore	29-11-2016	09:30	29-11-2016	16:30:00	ODB	ER-II/OR	For replacing 390 kV LAs with 336 kV Las	ODISHA
24	400 KV Raigarh #2 Main Bay (Bay No.- 419) at	29-11-2016	09:00	01-12-2016	18:00	OCB	ER-II/OR	Overhauling of Driving Mechanism of ABB make Main Bay CB	NLDC
25	400kV Indravati Tie Bay (Bay no-410) at Rengali	29-11-2016	08.00	30-11-2016	17:00	OCB	ER-II/OR	Erection of Isolator, CT for Bay Extension work.	
26	400KV Duburi - Pandiabili Line	29-11-2016	07:00	29-11-2016	18:00	ODB	ER-II/OR	Tightening of jumpers, Grading rings, Replacement of Crossarm missing/buckle members etc. and pending work of	
27	400KV Pandiabili - Mendhasal Line - II	30-11-2016	07:00	30-11-2016	18:00	ODB	ER-II/OR	Construction pending work to be attend by M/s Tata Project Ltd.	ODISHA
28	ICT-I (3x 105 MVA) at Jeypore	30-11-2016	10:30	30-11-2016	11:30:00	ODB	ER-II/OR	For changing ICT-I combination form Unit-I,II, III to Unit-II,III and IV for charging Unit-IV after Oil Refilling works	ODISHA
29	400 KV Raigarh #2 - 400KV Ranchi #2 Tie Bay (Bay No.- 420) at Rourkela .	30-11-2016	09:00	02-12-2016	18:00	OCB	ER-II/OR	Overhauling of Driving Mechanism of ABB make Tie Bay CB (42052)	NLDC
30	400kV Rengali-Indravati Line at Rengali	30-11-2016	08.00	30-11-2016	12:00	ODB	ER-II/OR	On line testing of CSD	
31	315 MVA ICT #1 at Baripada	30-11-2016	09:00	30-11-2016	18:00	ODB	ER-II/OR	INSTALLATION OF INSULATION SLEEVES ON TERTIARY	ODISHA
32	400 KV NRNC - CHANDWA -2	30-11-2016	09:00	01-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
33	MAIN BAY OF BSF-2 AT LAKHISARAI	30-11-2016	10:00	30-11-2016	13:00	ODB	ER-I	CHECKING OF AUXILIARY SWITCH OF CB	
34	220 KV BUS-II AT RANCHI	30-11-2016	10:00	30-11-2016	16:00	ODB	ER-I	Attending hotspot in 20689B-Bph .	BIHAR
35	TIE BAY OF 500 MVA ICT-1 AND FUTUE AT SSRM	30-11-2016	10:00	30-11-2016	18:00	ODB	ER-I	AMP WORK	
36	MAIN BAY OF 400 KV PATNA-BARH-2 AT PATNA	30-11-2016	09:00	30-11-2016	17:00	ODB	ER-I	FOR AMP WORK	
37	220 KV ARA - KHAGAUL -2	30-11-2016	10:00	30-11-2016	17:00	ODB	ER-I	AMP WORK BY ARA	BIHAR
38	400 KV BUS-II of NTPC Farakka	30-11-2016	10:00	30-11-2016	16:00	ODB	ER-II	For connecting BUS isolator of bay no-12 to BUS-II (After	FARAKKA
39	Tie Bay 405 of 400 KV Rourkela# II & ICT#II at Sundargarh	30-11-2016	11:00	30-11-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
40	Main Bay 406 of 765/400KV ICT-II at Sundargarh	30-11-2016	15:00	30-11-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
41	Tie Bay-717 of 765KV Sundergarh-Dharamjaygarh Line# II at Sundergarh	30-11-2016	08.00	01-12-2016	17:00	OCB	ER-II/OR	For testing newly erected CB & CT under bay extension	NLDC
42	400KV Baripada - Duburi Line	30-11-2016	07:00	30-11-2016	18:00	ODB	ER-II/OR	Tightening of jumpers, Grading rings, Replacement of Crossarm missing/buckle members etc.	ODISHA
43	315 MVA ICT #2 at Rourkela.	01-12-2016	09:00	20-12-2016	18:00	OCB	ER-II/OR	Shut down to be taken for life enhancement of 23 years old Transformer by overhauling and arresting oil leakage	ODISHA
44	80 MVAR B/R AT CHAIBASA	01-12-2016	09:00	01-12-2016	17:00	ODB	ER-I	For AMP Work	
45	400 KV Sundargarh #1 Main Bay (Bay No.- 418) at Rourkela.	01-12-2016	09:00	03-12-2016	18:00	OCB	ER-II/OR	Overhauling of Driving Mechanism of ABB make Main Bay CB (41852)	
46	400KV ICT-II & RNC-II TIE BAY (408) AT NEW RANCHI S/S	01-12-2016	09:00	02-12-2016	18:00	ODB	ER-I	AMP WORK	
47	315 MVA ICT-2 AT JAMSHEDPUR	01-12-2016	09:30	01-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO ICT-3 AT JSR	JHARKHAND

48	200 MVA ICT-1 AT BANKA	01-12-2016	10:00	01-12-2016	18:00	ODB	ER-I	AMP WORK	BIHAR
49	500 MVA ICT - 1 AT SSRM	01-12-2016	10:00	01-12-2016	18:00	ODB	ER-I	TERTIARY CABLE TERMINATION WORK BY M/S ALSTOM.	BIHAR
50	400 KV BIHARSHARIF-BALLIA-I	01-12-2016	08.00	01-12-2016	18:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
51	400 KV FARAKKA-KAHALGAON CKT - 3 & 4	01-12-2016	09:00	03-12-2016	18:00	OCB	ER-I	FOR POWERLINE CROSSING WORK OF NEW LINE FOR SHIFTING OF 400 KV KHLG - BANKA - T/L UNDER BUS SPLIT SCHEME AT NTPC S/Y /KAHALGAON.	NLDC
52	A/R OF 400 KV KAHALGAON-MAITHON -1 & 2	01-12-2016	09:00	31-12-2016	18:00	ODB	ER-I	FOR PID WORK IN THE SAID LINE	
53	TIE BAY OF 400 KV PATNA-BALLIA-IV & 400 KV PATNA-BARH-IV AT PATNA	01-12-2016	09:00	01-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
54	400 KV PATNA-BALLIA-3	01-12-2016	08.00	06-12-2016	16:00	ODB	ER-I	REPLACEMENT OF PORCELIENI INSULATOR TO POLYMER INSULATOR.	NLDC
55	160 MVA ICT-2 AT PURNEA	01-12-2016	10:00	01-12-2016	17:00	ODB	ER-I	AMP WORK OF ICT AND BAY EQUIPMENTS AND GIS WORK Construction of GIS bus duct & SF6 to air bushing foundation.	BIHAR
56	132 KV PURNEA KISHANGANJ LINE	01-12-2016	11:00	01-12-2016	13:00	ODB	ER-I	GIS WORK. Construction of GIS bus duct & SF6 to air bushing foundation. Dismantling of 132 kv Transfer Bus section which is above KISHANGANJ & ICT #2 bay 1.Removing of jumpers of each phase from Transfer Bus to tandem isolator. 2.Dismantling of Transfer bus Conductors of that particular section.	BIHAR
57	220 KV AR - NADOKHAR	01-12-2016	10:00	01-12-2016	17:00	ODB	ER-I	AMP WORK BY ARA	BIHAR
58	400 KV Biharsarif Banka - II	01-12-2016	08.00	30-12-2016	17:00	ODB	ER-I	FOR OPGW INSTALLATION WORK	NLDC/ ONLY A/R MAY BE ALLOWED SUBJECT TO SYSTEM CONDITION
59	220KV Kalayaneswari line-2 of Maithon.	01-12-2016	10:00	01-12-2016	17:30	ODB	ER-II	Replacement of Hivelm isolator Arm of Line isolator	DVC
60	400KV RANGPO- NSLG, CKT-1	01-12-2016	09:30	01-12-2016	17:30	ODB	ER-II	AMP Work	TEESTA
61	220kv NSLG-BRP Ckt-I & II	01-12-2016	09:00	10-12-2016	17:00	OCB	ER-II	PG clamp removal / Tower shifting at loc 178 by N F Railway	NLDC
62	400kv NSLG-Rangpo Ckt-II	01-12-2016	09:00	01-12-2016	17:00	ODB	ER-II	PG clamp removal	
63	400kv Tala-I L/R along with Line of Binaguri	01-12-2016	09:00	01-12-2016	17:00	ODB	ER-II	Repeat tan delta of 400kv R Phase Bushing & Neutral Bushing	NLDC
64	400kv NSLG-Bangaigaon Ckt-1	01-12-2016	07:00	01-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
65	Purnea-1 Main bay CB (422) of Binaguri	01-12-2016	09:30	01-12-2016	17:30	OCC	ER-II	CB Ovrhauling	
66	132KV MAIN BUS at Malda	01-12-2016	08.00	01-12-2016	14:00	ODB	ER-II	Jumper Change	WBSETCL
67	400kv side of ICT#1 Main Bay (401) at Angul	01-12-2016	09:00	01-12-2016	15:00	ODB	ER-II/OR	AMP WORK	
68	(ICT-II MAIN BAY) - 404 Bay at Bolangir	01-12-2016	09:00	01-12-2016	18:00	ODB	ER-II/OR	AMP Work	
69	125 MVAR Bus Reactor at Jeypore	01-12-2016	09:30	01-12-2016	15:30:00	ODB	ER-II/OR	For AMP of 125 MVAR Bus Reactor	
70	Main Bay 407 of 400 KV Indbarath at Sundargarh	01-12-2016	11:00	01-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
71	Tie bay-408 of 400KV Indbarath at Sundergarh	01-12-2016	15:00	01-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
72	500MVA ICT # 3 at Baripada	01-12-2016	09:00	01-12-2016	18:00	ODB	ER-II/OR	ON LINE OPERATION OF CSD	ODISHA
73	ARMB:315MVA TR#1	01-12-2016	07:00	01-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
74	A/R 400 KV TALCHER - ROURKELA - II	01-12-2016	07:00	10-12-2016	18:00	ODB	ER-II/OR	PID SCANNING WORK	

75	ICT#2 AT OHPC S/Y at Indravati	02-12-2016	09:00	09-12-2016	18:00	OCB	ER-II/OR	For Replacement of Defective R-Phase 400 KV Bushing	ODISHA
76	400 KV Rourkela-Chaibasa#1 at Rourkela	02-12-2016	08.00	02-12-2016	19:00	ODB	ER-II/OR	Retrofitting of CGL make PLCC Panel at both Rourkela & Chaibasa end.	
77	400 KV BUS-1 AT CHAIBASA	02-12-2016	09:00	02-12-2016	17:00	ODB	ER-I	For bay extension and stability testing of Bus	
78	400kV Angul-Meramundali Line-1 at Angul	02-12-2016	09:00	02-12-2016	15:00	ODB	ER-II/OR	AMP WORK	ODISHA
79	Main Bay 401 of 400 KV Raigarh#II at Sundargarh	02-12-2016	11:00	02-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	
80	Tie Bay 402 of 400 KV Raigarh# II & ICT#1 at Sundargarh	02-12-2016	15:00	02-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
81	Tie Bay-714 of 765KV Sundergarh-Dharamjaygarh Line# I at Sundergarh	02-12-2016	08.00	29-11-2016	17:00	OCB	ER-II/OR	For testing newly erected CB & CT under bay extension	NLDC
82	400KV Keonjhar Liine Main Bay(401) at Baripada	02-12-2016	09:00	04-12-2016	18:00	OCB	ER-II/OR	SF6 GAS LEAKAGE RECTIFICATION WORK IN 40152CB	
83	400KV Baripada - Pandiabili Line	02-12-2016	07:00	02-12-2016	18:00	OCB	ER-II/OR	Tightening of jumpers, Grading rings, Replacement of Crossarm missing/buckle members etc. and pending work of	
84	400KV Pandiabili - Mendhasal Line - I	02-12-2016	07:00	02-12-2016	18:00	ODB	ER-II/OR	Construction pending work to be attend by M/s Tata Project Ltd.	ODISHA
85	TIE BAY OF BSF-2 & ICT-2 AT LAKHISARAI	02-12-2016	10:00	02-12-2016	13:00	ODB	ER-I	CHECKING OF AUXILIARY SWITCH OF CB	
86	400 KV BUS-II AT JAMSHEDPUR	02-12-2016	09:30	02-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO ICT-3 AT JSR	
87	200 MVA ICT-2 AT BANKA	02-12-2016	10:00	02-12-2016	18:00	ODB	ER-I	AMP WORK	BIHAR
88	MAIN BAY OF MLD -1 AT NPRN (416)	02-12-2016	10:00	02-12-2016	16:00	ODB	ER-I	AMP WORK	
89	400 KV BIHARSHARIF-BALLIA-II	02-12-2016	08.00	02-12-2016	18:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	NLDC
90	MAIN BAY OF 400 KV PATNA-BALLIA-I AT PATNA	02-12-2016	09:00	02-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
91	400 KV MAITHON-MEJIA-II	02-12-2016	10:00	02-12-2016	15:00	ODB	ER-II	INSULATOR DISC BROKEN LOC 12	DVC
92	400 KV MAITHON-MEJIA-II	02-12-2016	10:00	02-12-2016	15:00	ODB	ER-II	INSULATOR DISC BROKEN LOC 12	DVC
93	400KV RANGPO- NSLG, CKT-2	02-12-2016	09:30	02-12-2016	17:30	ODB	ER-II	AMP Work	
94	WBSETCL Bus Section-1 of Binaguri	02-12-2016	09:00	02-12-2016	17:00	ODB	ER-II	AMP	
95	400 KV BUS-I with Bay no-08 of NTPC Farakka	02-12-2016	10:00	03-12-2016	17:00	ODB	ER-II	BUS bar-I stability test has to also carried out. To charge Bay no-09, jumper of Bay no-08 is to be opened and to be	FARAKKA
96	400kV Bolangir Line & ICT#1 TIE Bay (402) at Angul	02-12-2016	09:00	02-12-2016	15:00	ODB	ER-II/OR	AMP WORK	
97	Main Bay 410 of 400 KV Rourkela-I at Sundargarh	02-12-2016	11:00	02-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
98	Tie bay-411 of 400KV Rourkela-I at Sundergarh	02-12-2016	15:00	02-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
99	Main Bay-718 of 765KV Sundergarh-Dharamjaygarh Line# II at Sundergarh	02-12-2016	08.00	08-12-2016	18:00	OCB	ER-II/OR	REFURBISHMENT OF 765KV CB FOR DCRM PROBLEM(CONSTRUCTIONAL DEFECT)	NLDC
100	400 KV Rourkela-Jamshedpur #2 at Rourkela.	02-12-2016	09:00	02-12-2016	18:00	ODB	ER-II/OR	For AMP work of Line & Line Reactor Bay	
101	400kV Keonjhar Main Bay(Bay-401) at Rengali	02-12-2016	08.00	02-12-2016	17:00	ODB	ER-II/OR	AMP work.	
102	125MVAR BUS REACTOR at Baripada	02-12-2016	09:00	18-10-2016	18:00	ODB	ER-II/OR	ON LINE OPERATION OF CSD	
103	Bktp: 400kv 50MVAR Bus Reactor	02-12-2016	07:00	02-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
104	220 KV BUDHIPADAR - KORBA - I	02-12-2016	08:00	03-12-2016	16:00	ODB	OPTCL	MAINTENANCE WORK	NLDC
105	400KV Keonjhar Line at Baripada	03-12-2016	09:00	05-12-2016	18:00	OCB	ER-II/OR	MAIN 2 RELAY RETROFICATION WORK	

106	400KV RNC-II MAIN BAY (409) AT NEW RANCHI S/S	03-12-2016	09:00	03-12-2016	18:00	ODB	ER-I	AMP WORK	
107	400 KV BUS-I AT JAMSHEDPUR	03-12-2016	09:30	03-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO ICT-3 AT JSR	
108	TIE BAY OF MLD -1 AT NPRN	03-12-2016	10:00	03-12-2016	16:00	ODB	ER-I	AMP WORK	
109	MAIN BAY OF 400 KV PATNA-BALLIA-II AT PATNA	03-12-2016	09:00	03-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
110	220KV Kalayaneswari line-1 of Maithon.	03-12-2016	10:00	03-12-2016	17:30	ODB	ER-II	Replacement of Hivelm isolator Arm of Line isolator	DVC
111	220kv NSLG-SLG Ckt-II	03-12-2016	09:00	03-12-2016	17:00	ODB	ER-II	Relay retrofitting	
112	400kv NSLG-Bangaigaon Ckt-2	03-12-2016	07:00	03-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
113	400 KV Tala-IV main bay(401) of Binaguri	03-12-2016	09:30	03-12-2016	17:30	ODB	ER-II	Bay AMP	
114	Jeerat 400KV bus reactor unit and	03-12-2016	08:30	09-12-2016	17:00	ODB	ER-II	For the Completion of Erection Of 2 Nos Of LM Tower at Jeerat S/S, The Shutdown require of Nearby 220KV Bus and	
115	220KV Bus#1 at Jeerat WBSETCL SS	03-12-2016	08:30	09-12-2016	17:00	ODB	ER-II	-do-	WBSETCL
116	ICT-I Main Bay(407) at Jeypore	03-12-2016	09:30	03-12-2016	17:30:00	ODB	ER-II/OR	For AMP works	
117	Main Bay 413 of 400 KV Bus Reactor-I at	03-12-2016	11:00	03-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
118	Tie bay-414 of 400KV Bus Reactor-I at Sundergarh	03-12-2016	15:00	03-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
119	400 KV Rourkela-Raigarh #2 at Rourkela.	03-12-2016	09:00	03-12-2016	18:00	OCB	ER-II/OR	For AMP work of Line & Line Reactor Bay	
120	400kv ARMB-BkTPP	03-12-2016	07:00	03-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
121	400kv MTN Mejia-I line	04-12-2016	10:00	04-12-2016	13:00	ODB	ER-II	AMP Work	DVC
122	400kv Tala-IV L/R of Binaguri	04-12-2016	09:00	04-12-2016	17:00	ODB	ER-II	CSD Commissioning	NLDC
123	Bong -4 Main bay CB(427) of Binaguri	04-12-2016	09:30	04-12-2016	17:30	OCC	ER-II	CB Ovrhauling	
124	400KV BUS REACTOR-I MAIN BAY (410) AT NEW RANCHI S/S	05-12-2016	09:00	05-12-2016	18:00	ODB	ER-I	AMP WORK	
125	200 MVA ICT-1 AT LAKHISARAI	05-12-2016	08:00	08-12-2016	18:00	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	BIHAR
126	50 MVAR L/R OF BSF-2 AT BANKA	05-12-2016	10:00	05-12-2016	18:00	ODB	ER-I	AMP WORK	
127	400 KV KAHALGAON-MAITHON -1 & 2	05-12-2016	09:00	06-12-2016	18:00	OCB	ER-I	FOR POWERLINE CROSSING WORK OF NEW LINE FOR SHIFTING OF 400 KV KHLG - BANKA - T/L UNDER BUS SPLIT	
128	220 kv DALKHOLA -PURNEA #1	05-12-2016	09:00	05-12-2016	17:00	ODB	ER-I	AMP WORK BY PRN	
129	400 KV MAITHON-MEJIA -II	05-12-2016	10:30	05-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 161-162	DVC
130	400 KV MAITHON-MEJIA -II	05-12-2016	10:30	05-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 161-162	DVC
131	400KV Berhampore-Bheramara Ckt-I Line(404 bay)	05-12-2016	10:00	05-12-2016	18:00	ODB	ER-II	Replacement of Line isolator PAD (89L)	NLDC
132	400 KV BONG- NEW SLG-1&2- LINE	05-12-2016	07:00	06-12-2016	17:00	ODB	ER-II	800KV LILO work- Crossing at LINE OUT-AP10/0 -AP11/0	NLDC
133	400KV RANGPO- TEESTA-V, CKT-1	05-12-2016	09:30	05-12-2016	17:30	ODB	ER-II	AMP Work	TEESTA
134	BNG-IV L/R of Binaguri	05-12-2016	09:00	05-12-2016	17:00	ODB	ER-II	AMP	
135	220kv NSLG-BRP Ckt-II	05-12-2016	09:00	05-12-2016	17:00	ODB	ER-II	Relay retrofitting	
136	400kv NSLG-Tala Ckt-1	05-12-2016	07:00	05-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
137	220KV BUS-I with BUS COUPLER at Malda	05-12-2016	09:00	05-12-2016	14:00	ODB	ER-II	Jumper Change	
138	315 MVA ICT-I at SUBHASGRAM	05-12-2016	08:30	05-12-2016	17:00	ODB	ER-II	220KV Bph LA inspection	WBSETCL
139	220 KV Kishanganj-Dalkhola Ckt -I	05-12-2016	09:00	05-12-2016	17:00	ODB	ER-II	AMP works	
140	Indravati Line Main Bay(410) at Jeypore	05-12-2016	09:30	05-12-2016	17:30:00	ODB	ER-II/OR	For AMP works	
141	400KV Rengali Main bay at Keonjhar	05-12-2016	09:00	05-12-2016	18:00	ODB	ER-II/OR	For AMP Works	
142	Main Bay 416 of 400 KV Bus Reactor-II at Sundargarh	05-12-2016	11:00	05-12-2016	13:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
143	Tie bay-417 of 400KV Bus Reactor-II at Sundergarh	05-12-2016	15:00	05-12-2016	17:00	ODB	ER-II/OR	For installation of New Aux Contact in CB by Siemens	NLDC
144	220 KV Bus Coupler Bay (Bay No.- 202) at Rourkela.	05-12-2016	09:00	08-12-2016	18:00	OCB	ER-II/OR	Overhauling of CGL make CB (20252)	ODISHA

145	ARMB:315MVA TR#2	05-12-2016	07:00	05-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
146	315MVA ICT-I at Bolangir	06-12-2016	09:00	18-11-2016	18:00	ODB	ER-II/OR	AMP Work	ODISHA
147	400KV BUS REACTOR-I-RNC-III TIE BAY (411) AT NEW RANCHI S/S	06-12-2016	09:00	06-12-2016	18:00	ODB	ER-I	AMP WORK	
148	400 KV RANCHI-RAGHUNATHPUR-I LINE	06-12-2016	10:00	06-12-2016	13:00	ODB	ER-I	Tightening of Line ISO conductor AT RANCHI END	
149	765 KV GAYA-BALLIA	06-12-2016	09:00	06-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	NLDC
150	MAIN BAY OF 400 KV PATNA-BARH-I AT PATNA	06-12-2016	09:00	06-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
151	400 KV PATNA-BARH-I	06-12-2016	08.00	06-12-2016	17:00	ODB	ER-I	REPLACEMENT OF PORCELIENI INSULATOR TO POLYMER INSULATOR.	
152	500 MVA ICT- 3 AT MUZAFFARPUR	06-12-2016	10:00	06-12-2016	18:00	ODB	ER-I	AMP WORK ALONGWITH OIL LEAKAGE ATTENDING OF THE	NLDC
153	220 kv DALKHOLA -PURNEA #2	06-12-2016	09:00	06-12-2016	17:00	ODB	ER-I	AMP WORK BY PRN	
154	100 MVA ICT -1 AT ARA	06-12-2016	09:00	06-12-2016	17:00	OCB	ER-I	OLTC OVERHAULING WORK.	BIHAR
155	400 KV MEJIA-JAMSHEDPUR	06-12-2016	10:30	07-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 15-16 (LILLO SIDE)	DVC
156	400KV Berhampore-Sagardighi Ckt-I Line(407 bay)	06-12-2016	10.00	06-12-2016	13:00	ODB	ER-II	Fixing Alingment of isolator (89A)	
157	400KV RANGPO- TEESTA-V, CKT-2	06-12-2016	09:30	06-12-2016	17:30	ODB	ER-II	AMP Work	TEESTA
158	400 KV Bus-3 at Durgapur	06-12-2016	10:00	06-12-2016	16:00	ODB	ER-II	Commissioning of Bus reactor-3	
159	400 KV Purnea-3 & B/R-II tie bay(420) of Binaguri	06-12-2016	09:30	06-12-2016	17:30	ODB	ER-II	Bay AMP	
160	220 KV Kishanganj-Dalkhola Ckt -II	06-12-2016	09:00	06-12-2016	17:00	ODB	ER-II	AMP works	
161	400kv Angul-Bolangir Line Main Bay (403) at Angul	06-12-2016	09:00	06-12-2016	15:00	ODB	ER-II/OR	AMP WORK	
162	400KV Rengali-ICT I Tie at Keonjhar	06-12-2016	09:00	06-12-2016	18:00	ODB	ER-II/OR	For AMP Works	ODISHA
163	400kv Talcher -II-Main Bay(Bay-403) at Rengali	06-12-2016	08.00	06-12-2016	17:00	ODB	ER-II/OR	AMP work.	
164	400KV MAIN BUS-I AT BARIPADA	06-12-2016	09:00	06-12-2016	13:00	ODB	ER-II/OR	AMP OF MAIN BUS-I AND INTERLOCK CHECKING OF EARTH SWITCH	
165	400KV Binaguri-Rangpo Ckt-I	06-12-2016	08.00	09-12-2016	17:00	ODB	ER-II	OPGW RECTIFICATION WORK WORK	SUBJECT TO SYSTEM CONDITON/MAY BE CLUBBED WITH ER-II LINE SD FOR OTHER
166	ARMB:315MVA TR#3	06-12-2016	07:00	06-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
167	400 KV NRNC - RNC -2 AND 400 KV NRNC - RNC -4	07-12-2016	09:00	06-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
168	400 KV RANCHI-ROURKELA -II	07-12-2016	10:00	06-12-2016	18:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY	
169	765 KV GAYA-VARANASI-I	07-12-2016	09:00	08-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	NLDC
170	TIE BAY OF 400 KV PATNA-BALLIA-I & 400 KV	07-12-2016	09:00	06-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
171	400 KV PATNA-BARH-II	07-12-2016	08.00	06-12-2016	17:00	ODB	ER-I	REPLACEMENT OF PORCELIENI INSULATOR TO POLYMER INSULATOR.	
172	315 MVA ICT-2 AT MUZAFFARPUR	07-12-2016	10:00	06-12-2016	17:00	ODB	ER-I	AMP WORK ALONGWITH OIL LEAKAGE ATTENDING OF THE	BIHAR
173	400 KV MEJIA-JAMSHEDPUR	07-12-2016	10:30	07-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 15-16 (LILLO SIDE)	DVC
174	Main Bay (403 bay) of Berhampore -Jeerat Line	07-12-2016	10.00	06-12-2016	13:00	ODB	ER-II	Checking of wiring and operation of Breaker (52CB) from	
175	132 KV RANGPO-CHUZACHEN	07-12-2016	09:30	07-12-2016	17:30	ODB	ER-II	AMP Work	
176	220kv NSLG-BRP Ckt-I	07-12-2016	09:00	06-12-2016	17:00	ODB	ER-II	Relay retrofitting	
177	400KV NSLG-Tala Ckt-2	07-12-2016	07:00	06-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
178	400 KV Bongaigoan-III main bay(424) of Binaguri	07-12-2016	09:30	06-12-2016	17:30	ODB	ER-II	Bay AMP	
179	220kv S'gram-CESC-2	07-12-2016	08:30	07-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
180	220 KV Malda-Dalkhola ckt -I	07-12-2016	09:00	06-12-2016	17:00	ODB	ER-II	AMP works	
181	765kv side of ICT#1 Main Bay (704) at Angul	07-12-2016	09:00	07-12-2016	17:00	ODB	ER-II/OR	AMP WORK	NLDC
182	400KV MAIN BUS-II AT BARIPADA	07-12-2016	09:00	06-12-2016	13:00	ODB	ER-II/OR	AMP OF MAIN BUS-II AND INTERLOCK CHECKING OF EARTH SWITCH	

183	400kv ARMB-DGP	07-12-2016	07:00	07-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
184	400 KV FARAKKA - KAHALGAON - I	07-12-2016	08:30	08-12-2016	17:30	OCB	NTPC	CT REPLACEMENT WORK	
185	400KV RNC-III MAIN BAY (412) AT NEW RANCHI	08-12-2016	09:00	08-12-2016	18:00	ODB	ER-I	AMP WORK	
186	765KV B/R -2 AT NEW RANCHI	08-12-2016	08.00	10-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
187	400 KV NRNC - RNC -3	08-12-2016	09:00	08-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	
188	400 KV NORTH BUS -1 AT SSRM	08-12-2016	10:00	08-12-2016	18:00	ODB	ER-I	AMP WORK.	NLDC
189	TIE BAY OF 400 KV PATNA-BALLIA-3 & 400 KV	08-12-2016	09:00	08-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
190	400 KV PATNA-BALLIA-4	08-12-2016	08.00	14-12-2016	16:00	ODB	ER-I	REPLACEMENT OF PORCELINI INSULATOR TO POLYMER INSULATOR.	NLDC
191	315 MVA ICT-I AT MUZAFFARPUR	08-12-2016	10:00	08-12-2016	17:00	ODB	ER-I	AMP WORK ALONGWITH OIL LEAKAGE ATTENDING OF THE	BIHAR
192	220 KV NEW PURNEA -PURNEA #1	08-12-2016	09:00	08-12-2016	17:00	ODB	ER-I	AMP WORK BY PRN	
193	100 MVA ICT -2 AT ARA	08-12-2016	09:00	09-12-2016	17:00	OCB	ER-I	OLTC OVERHAULING WORK.	BIHAR
194	400 KV MEJIA-JAMSHEDPUR	08-12-2016	10:30	08-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 133-134	DVC
195	400 KV MEJIA-JAMSHEDPUR	08-12-2016	10:30	08-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 133-134	DVC
196	400KV BONGAIGAON - NEW SILIGURI CIRCUIT # 3	08-12-2016	07:00	10-12-2016	17:00	ODB	ER-II	800KV LILO work- Crossing at LINE OUT-AP 7/0 -AP 8/0 + In	NLDC
197	132 KVRANGPO-GANGTOK-1	08-12-2016	09:30	08-12-2016	17:30	ODB	ER-II	AMP Work	SIKKIM
198	400 KV Bus -4 at Durgapur	08-12-2016	10:00	08-12-2016	16:00	ODB	ER-II	Commissioning of Bus reactor-3	
199	400 KV Bongaigoan-IV Line reactor main bay(427 R) of Binaguri	08-12-2016	09:30	08-12-2016	17:30	ODB	ER-II	Bay AMP	
200	220KV BUS-II with BUS COUPLER at Malda	08-12-2016	09:00	08-12-2016	16.00	ODB	ER-II	Jumper change	
201	400 KV Subhasgram- Jeerat Line	08-12-2016	08:30	08-12-2016	17:00	ODB	ER-II	LA and Jumper replacemnet at jeerat end.	WBSETCL
202	220 KV Malda-Dalkhola ckt -II	08-12-2016	09:00	08-12-2016	17:00	ODB	ER-II	AMP works	
203	765kv Sundargarh Line-2 & ICT#1 TIE Bay (705) at Angul	08-12-2016	09:00	08-12-2016	17:00	ODB	ER-II/OR	AMP WORK	NLDC
204	400KVBUS-I at Keonjhar	08-12-2016	09:00	08-12-2016	18:00	ODB	ER-II/OR	For AMP Works	
205	220kv Rengali TBC Bay- 203 at Rengali	08-12-2016	08.00	08-12-2016	17:00	ODB	ER-II/OR	AMP work.	
206	220KB MAIN BUS-I at Baripada	08-12-2016	09:00	08-12-2016	13:00	ODB	ER-II/OR	AMP OF MAIN BUS-I AND INTERLOCK CHECKING OF EARTH	ODISHA
207	400KV Subhasgram-Jeerat	08-12-2016	08.00	09-12-2016	16:00	ODB	ER-II	Extension of OPGW connectivity to Rajarhat S/s through LILO	WBSETCL
208	ARMB:315MVA TR#4	08-12-2016	07:00	08-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
209	400KV ICT-I MAIN BAY (413) AT NEW RANCHI S/S	09-12-2016	09:00	09-12-2016	18:00	ODB	ER-I	AMP WORK	
210	400 KV NORTH BUS -2 AT SSRM	09-12-2016	10:00	09-12-2016	18:00	ODB	ER-I	AMP WORK.	NLDC
211	220 KV GAYA-BODHGAYA-I	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	BIHAR
212	3*80 MVAR L/R OF 765 KV GAYA-VARANASI -IAT GAYA	09-12-2016	10:00	10-12-2016	18:00	OCB	ER-I	FOR HV BUSHING REPLACEMENT WORK IN Y-PHASE	BIHAR
213	125 MVAR B/R-I AT PATNA	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
214	220 kv NEW PURNEA -PURNEA # 2	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-I	AMP WORK BY PRN	
215	132 KVRANGPO-RANGIT	09-12-2016	09:30	09-12-2016	17:30	ODB	ER-II	AMP Work	
216	220kv NSLG-SLG Ckt-I	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-II	Relay retrofitting	
217	400kv NSLG-Tala Ckt-3	09-12-2016	07:00	09-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
218	400 KV Bongaigoan-1(412) of Binaguri	09-12-2016	09:30	09-12-2016	17:30	ODB	ER-II	Bay AMP	
219	220 KV Purnea- Dalkhola Ckt-I	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-II	AMP works	
220	765kv Angul-Sundargarh Line-2 Main Bay (706) at Angul	09-12-2016	09:00	09-12-2016	17:00	ODB	ER-II/OR	AMP WORK	NLDC
221	400 KV BUS-II at Keonjhar	09-12-2016	09:00	09-12-2016	18:00	ODB	ER-II/OR	For AMP Works	ODISHA

222	Tie Bay-711 of 765KV Sundergarh-Angul Line# I at	09-12-2016	08.00	14-12-2016	18:00	OCB	ER-II/OR	REFURBISHMENT OF 765KV CB FOR DCRM	NLDC
223	220 KV Bus Transfer Bay (Bay No.- 205) at	09-12-2016	09:00	12-12-2016	18:00	OCB	ER-II/OR	Overhauling of CGL make CB (20552)	ODISHA
224	400kV Talcher -I-Main Bay(Bay-404) at Rengali	09-12-2016	08.00	09-12-2016	17:00	ODB	ER-II/OR	AMP work.	
225	220KV MAIN BUS-II at Baripada	09-12-2016	09:00	09-12-2016	13:00	ODB	ER-II/OR	AMP OF MAIN BUS-II AND INTERLOCK CHECKING OF EARTH SWITCH	ODISHA
226	400kv ARMB-KTPP	09-12-2016	07:00	09-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
227	400KV ICT-I-RNC-IV TIE BAY (414) AT NEW RANCHI S/S	10-12-2016	09:00	10-12-2016	18:00	ODB	ER-I	AMP WORK	
228	200 MVA ICT-2 AT LAKHISARAI	10-12-2016	08.00	14-12-2016	18:00	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	BIHAR
229	400 KV JAMSHEDPUR - MEJIA LINE	10-12-2016	09:30	10-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO 125 MVAR B/R AT JSR	DVC
230	400 KV EAST BUS -2 AT SSRM	10-12-2016	10:00	10-12-2016	18:00	ODB	ER-I	AMP WORK.	
231	220 KV GAYA-BODHGAYA-II	10-12-2016	09:00	10-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	BIHAR
232	MAIN BAY OF 400 KV PATNA-BALLIA-3 AT PATNA	10-12-2016	09:00	10-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
233	400 KV MEJIA-JAMSHEDPUR	10-12-2016	10:30	10-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 177-178	DVC
234	400 KV MEJIA-JAMSHEDPUR	10-12-2016	10:30	10-12-2016	16:00	ODB	ER-II	CONDUCTOR STRAND DAMAGE LOC 177-178	DVC
235	500 MVA ICT-V at SUBHASGRAM	10-12-2016	08:30	10-12-2016	17:00	ODB	ER-II	PSD commissioning	WBSETCL
236	220 KV Purnea- Dalkhola Ckt-II	10-12-2016	09:00	10-12-2016	17:00	ODB	ER-II	AMP works	
237	400kv ARMB-PPSP#2	10-12-2016	07:00	10-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
238	A/R 400 KV TALCHER - ROURKELA - I	11-12-2016	07:00	22-12-2016	18:00	ODB	ER-II/OR	PID SCANNING WORK	
239	400KV RNC-IV MAIN BAY (415) AT NEW RANCHI S/S	12-12-2016	09:00	12-12-2016	18:00	ODB	ER-I	AMP WORK	
240	765/400 KV ICT-I AT NEW RANCHI S/S	12-12-2016	09:00	14-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
241	400 KV JAMSHEDPUR- MAITHON LINE	12-12-2016	09:30	12-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO 125 MVAR B/R AT JSR	
242	TIE BAY OF BSF -1 AND ICT - I AT BANKA (402)	12-12-2016	10:00	12-12-2016	16:00	ODB	ER-I	AMP WORK.	
243	400 KV FARAKKA-KAHALGAON CKT -I & II	12-12-2016	09:00	14-12-2016	18:00	OCB	ER-I	FOR POWERLINE CROSSING WORK OF NEW LINE FOR SHIFTING OF 400 KV KHLG - BANKA - T/L UNDER BUS SPLIT SCHEME AT NTPC S/Y /KAHALGAON.	
244	MAIN BAY OF 400 KV PATNA-BALLIA-IV AT PATNA	12-12-2016	09:00	12-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
245	220 KV MAIN BUS-1 AT PURNEA	12-12-2016	09:00	12-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION.	BIHAR
246	400kv MTN Durgapur-I Line	12-12-2016	10:00	12-12-2016	13:00	ODB	ER-II	AMP Work	
247	132 KV RANGPO-GANGTOK-1	12-12-2016	09:30	12-12-2016	17:30	ODB	ER-II	AMP Work	SIKKIM
248	400kv Tala Ckt-I	12-12-2016	09:00	12-12-2016	17:00	ODB	ER-II	Relay retrofitting	NLDC
249	400kv NSLG-Rangpo Ckt-1	12-12-2016	07:00	16-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
250	400kv NSLG-Tala Ckt-4	12-12-2016	07:00	12-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	NLDC
251	400KV PURNEA-II	12-12-2016	09:00	12-12-2016	14:00	ODB	ER-II	Jumper Change	
252	220 KV Dalkhola-Dalkhola Ckt - I	12-12-2016	09:00	12-12-2016	17:00	ODB	ER-II	AMP works	
253	765kv Angul Sundergarh Line-1 at Angul	12-12-2016	07:00	12-12-2016	18:00	ODB	ER-II/OR	Rreplacement of conventional insulator with polymer	NLDC
254	ICT-I (3x 105 MVA) at Jeypore	12-12-2016	10:30	12-12-2016	11:30:00	ODB	ER-II/OR	For changing ICT-I combination form Unit-II, III, IV to Unit-I,III	ODISHA
255	400 KV Talcher- Angul at Talcher	12-12-2016	08.00	14-10-2016	16:00	ODB	ER-II/OR	FOR TIGHTENING OF JUMPERS AND CORONA RINGS FOR ALL TENSION TOWER (ATTENDING HOT SPOT) INCLUDING AMP	
256	SgTTP: 400kv CB of Subhasgram(4032)	12-12-2016	08.00	14-12-2016	16:00	OCB	WBSETCL	WINTTER MAINTENANCE	
257	400KV CHANDWA-I TIE BAY (426) AT NEW RANCHI	13-12-2016	09:00	13-12-2016	18:00	ODB	ER-I	AMP WORK	

258	401 KV JAMSHEDPUR- MAITHON LINE	13-12-2016	10:30	13-12-2016	18:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO 125 MVAR B/R AT JSR	
259	TIE BAY OF BSF -2 AND ICT - 2 AT BANKA (405)	13-12-2016	10:00	13-12-2016	16:00	ODB	ER-I	AMP WORK	
260	400 KV EAST BUS -1 AT SSRM	13-12-2016	10:00	13-12-2016	18:00	ODB	ER-I	AMP WORK. NB- AS PER EXISTING SCHEME THERE WILL NOT BE ANY POWRFLOW THROUGH 765 KV ICT AT SSRM	
261	50 MVAR L/R OF 400 KV BSF-SASARAM-I AT BSF	13-12-2016	08.00	28-12-2016	18:00	OCB	ER-I	FOR OVERHAULING AND REPLACEMENT OF GASKETS	
262	400 KV BSF-SASRAM-I	13-12-2016	08.00	13-12-2016	18:00	ODB	ER-I	FOR DISMANTLING OF BUSHING OF 50 MVAR LINE REACTOR - I FOR OVERHAULING AT BSF	
263	MAIN BAY OF 400 KV PATNA-BARH-IV AT PATNA	13-12-2016	09:00	13-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
264	220 KV MAIN BUS-2 AT PURNEA	13-12-2016	09:00	13-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION.	BIHAR
265	401 main bay of Chaibasa-Jamshedpur Ckt-1 AT CHAIBASA	13-12-2016	09:00	13-12-2016	17:00	ODB	ER-I	For AMP Work	
266	400KV BONGAIGAON - NEW SILIGURI CIRCUIT # 3 and 4 (ENICL Line)	13-12-2016	07:00	15-12-2016	17:00	ODB	ER-II	800KV LILO work- Crossing at LINE OUT-AP 17/0 -AP 18/0	
267	220KV Rangpo-New Melli, Ckt-2	13-12-2016	09:30	13-12-2016	17:30	ODB	ER-II	AMP Work	
268	400kv NSLG-Kishanganj-2 Line	13-12-2016	07:00	13-12-2016	17:00	ODB	ER-II	Hot spot rectification	
269	400kv Bus-I of Binaguri	13-12-2016	07:00	14-12-2016	17:00	ODB	ER-II	To facilitate hot spot rectification in Purnea-3 & 4 Line	
270	400 KV Tala-1 & ICT-1 tie bay (408) of Binaguri	13-12-2016	09:30	13-12-2016	17:30	ODB	ER-II	Bay AMP	NLDC
271	220kv S'gram-CESC-1	13-12-2016	08:30	13-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
272	220 KV Dalkhola-Dalkhola Ckt - II	13-12-2016	09:00	13-12-2016	17:00	ODB	ER-II	AMP works	
273	765kv Angul Sundergarh Line-2 at Angul	13-12-2016	07:00	13-12-2016	18:00	ODB	ER-II/OR	Replacement of conventional insulator with polymer	NLDC
274	400 KV Talcher- Meramundali at Talcher	13-12-2016	08.00	15-10-2016	16:00	ODB	ER-II/OR	FOR TIGHTENING OF JUMPERS AND CORONA RINGS FOR ALL	ODISHA
275	400KV 315MVA ICT#1 MAIN BAY (403) AT BARIPADA	13-12-2016	09:00	13-12-2016	18:00	ODB	ER-II/OR	AMP OF MAIN BAY	ODISHA
276	400KV CHANDWA-I MAIN BAY (427) AT NEW RANCHI S/S	14-12-2016	09:00	14-12-2016	18:00	ODB	ER-I	AMP WORK	
277	220 KV SIDE OF ICT-II (209 BAY) AT RANCHI	14-12-2016	09:30	14-12-2016	17:30	ODB	ER-I	AMP work, No power interruption ICT-II Charged through TBC	
278	TIE BAY OF KHLG -1 AND B/R AT BANKA (408)	14-12-2016	10:00	14-12-2016	16:00	ODB	ER-I	AMP WORK	
279	400 KV GAYA-MAITHON-1 AND	14-12-2016	09:00	15-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	NLDC
280	80 MVAR REACTOR AT PATNA	14-12-2016	09:00	14-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
281	220 KV DALKHOLA-1 BAY CB AT PRN	14-12-2016	10:00	14-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN CHARGED THROUGH TBC	
282	400 KV MAITHON-RIGHTBANK-I	14-12-2016	10:30	14-12-2016	16:00	ODB	ER-II	INSULATOR DISC BROKEN LOC 14	MPL
283	220 KV RANGPO-JLHEP	14-12-2016	09:30	14-12-2016	17:30	ODB	ER-II	AMP Work	
284	315 MVA ICT#1 at Durgapur	14-12-2016	11:00	14-12-2016	12:00	ODB	ER-II	CB Retrofitting-trasfer load to transfer bus & protection	DVC
285	400kv NSLG-Kishanganj-1 Line	14-12-2016	07:00	14-12-2016	17:00	ODB	ER-II	Hot spot rectification	
286	400 KV ICT-1 main bay (407) of Binaguri	14-12-2016	09:30	14-12-2016	17:30	ODB	ER-II	Bay AMP	
287	765kv Main Bus-I at Angul	14-12-2016	07:00	14-12-2016	19:00	ODB	ER-II/OR	AMP WORK	NLDC
288	400KV RENGALI MAINBAY (403) at Indravati	14-12-2016	09:00	14-12-2016	15:00	ODB	ER-II/OR	AMP work	
289	315MVA ICT-I at Keonjhar	14-12-2016	09:00	14-12-2016	18:00	ODB	ER-II/OR	FOR AMP Works	ODISHA
290	400 KV Meramundali- Angul-II at Talcher	14-12-2016	08.00	17-12-2016	13:00	ODB	ER-II/OR	FOR TIGHTENING OF JUMPERS AND CORONA RINGS FOR ALL	ODISHA
291	400KV KHARAGPUR MAIN BAY (404) AT BARIPADA	14-12-2016	09:00	14-12-2016	18:00	ODB	ER-II/OR	AMP OF MAIN BAY	
292	132 KV KAHALGAON - KAHALGAON	14-12-2016	09:30	14-12-2016	17:30	ODB	NTPC	PM WORK	
293	400KV CHANDWA-II TIE BAY (429) AT NEW	15-12-2016	09:00	15-12-2016	18:00	ODB	ER-I	AMP WORK	

294	765/400 KV ICT-II AT NEW RANCHI S/S	15-12-2016	09:00	17-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
295	765/400 KV ICT-II AT NEW RANCHI S/S	15-12-2016	09:00	17-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
296	220 KV BUS -2 AT SSRM	15-12-2016	10:00	15-12-2016	18:00	ODB	ER-I	AMP WORK.	BIHAR
297	MAIN BAY OF 500 MVA ICT-I AT PATNA	15-12-2016	09:00	15-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
298	220 KV BUS-I AT MUZAFFARPUR	15-12-2016	09:00	16-12-2016	18:00	ODB	ER-I	FOR GIS BAY EXTENSION WORK	BIHAR
299	220 KV DALKHOLA-2 BAY CB AT PRN	15-12-2016	10:00	15-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN CHARGED THROUGH TBC	
300	315MVA ICT-II of Maithon.	15-12-2016	09:00	15-12-2016	17:30	ODB	ER-II	AMP work	DVC
301	400kv 80 MVAR REACTOR-1 at Rangpo	15-12-2016	09:30	15-12-2016	17:30	ODB	ER-II	AMP Work	
302	220kv Bus-I of Binaguri	15-12-2016	07:00	15-12-2016	17:00	ODB	ER-II	Bus isolator hot spot rectification / CVT replacement	
303	220 KV Transfer bus coupler(207) of Binaguri	15-12-2016	09:30	15-12-2016	17:30	ODB	ER-II	Bay AMP	
304	400KV FARAKKA-II	15-12-2016	09:00	15-12-2016	12:00	ODB	ER-II	Jumper Change	
305	220kv S gram-WBSETCL Line #2	15-12-2016	08:30	15-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
306	220 KV BUS -I with Bus coupler at Dalkhola	15-12-2016	08.00	15-12-2016	17:00	ODB	ER-II	Jumper changing and maintenance work	
307	765kv Main Bus-I at Angul	15-12-2016	07:00	15-12-2016	19:00	ODB	ER-II/OR	AMP WORK	NLDC
308	400KV BUS-I at Bolangir	15-12-2016	09:00	15-12-2016	18:00	ODB	ER-II/OR	AMP Work	ODISHA
309	400KV ICT-II Main bay at Keonjhar	15-12-2016	09:00	15-12-2016	18:00	ODB	ER-II/OR	For AMP Works	ODISHA
310	Tie Bay-702 of 765KV BR-I & ICT-I at Sundergarh	15-12-2016	08.00	19-12-2016	18:00	OCB	ER-II/OR	REFURBISHMENT OF 765KV CB FOR DCRM PROBLEM(CONSTRUCTIONAL DEFECT)	NLDC
311	315MVA ICT #2 220KV SIDE BAY (204) AT BARIPADA	15-12-2016	09:00	15-12-2016	18:00	ODB	ER-II/OR	AMP OF MAIN BAY	ODISHA
312	400kv ARMB-PPSP#1	15-12-2016	07:00	15-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
313	SgTPP: 400kv TIE CB between Subhasgram-FRK(4033)	15-12-2016	08.00	18-12-2016	16:00	OCB	WBSETCL	WINTTER MAINTENANCE	
314	400 KV BOLANGIR - JEYPORE	15-12-2016	07:00	18-12-2016	18:00	ODB	ER-II/OR	INSULATOR REPALCEMENT FOR RIVER CROSSING, NH	NLDC
315	400KV CHANDWA-II MAIN BAY (430) AT NEW	16-12-2016	09:00	16-12-2016	18:00	ODB	ER-I	AMP WORK	
316	80 MVAR BUS REACTOR AT LAKHISARAI	16-12-2016	08.00	19-12-2016	18:00	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
317	400 KV JAMSHEDPUR- CHAIBASA LINE	16-12-2016	09:30	16-12-2016	17:30	ODB	ER-I	BAY CONSTRUCTION WORK RELATED TO 125 MVAR B/R AT	
318	400 KV GAYA-MAITHON-2 AND	16-12-2016	09:00	16-12-2016	17:00	ODB	ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	NLDC
319	MAIN BAY OF 315 MVA ICT-II AT PATNA	16-12-2016	09:00	16-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
320	220 KV NEW PURNEA-PURNEA#1 BAY CB AT PRN	16-12-2016	10:00	16-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN CHARGED THROUGH TBC	
321	315 MVA ICT-1 AT CHAIBASA	16-12-2016	09:00	16-12-2016	17:00	ODB	ER-I	For AMP Work	JHARKHAND
322	400kv MTN Mejia-III Main Bay (412) at Maithon.	16-12-2016	10:00	23-12-2016	18:00	OCC	ER-II	O/h of Hydraulic operating mechanism	
323	400kv 80 MVAR REACTOR-2 at Rangpo	16-12-2016	09:30	16-12-2016	17:30	ODB	ER-II	AMP Work	
324	220kv Bus-II of Binaguri	16-12-2016	07:00	16-12-2016	17:00	ODB	ER-II	Bus isolator hot spot rectification	
325	220 KV Birpara-1line	16-12-2016	09:30	16-12-2016	17:30	ODB	ER-II	Bay AMP	WBSETCL

326	220 KV Transfer Bus at Dalkhola	16-12-2016	09:00	16-12-2016	17:00	ODB	ER-II	AMP works	
327	765kV, 3x100MVAR Bus Reactor-1 at Angul	16-12-2016	09:00	16-12-2016	15:00	ODB	ER-II/OR	AMP WORK	NLDC
328	125 Mvar BUS RAEACTOR MAIN BAY (410) at	16-12-2016	09:00	16-12-2016	15:00	ODB	ER-II/OR	AMP work	
329	315MVA ICT #1 220KV SIDE BAY (208) AT	16-12-2016	09:00	16-12-2016	18:00	ODB	ER-II/OR	AMP OF MAIN BAY	ODISHA
330	400kv BkTPP-JRT	16-12-2016	06:00	19-12-2016	15:00	ODB	WBSETCL	WINTTER MAINTENANCE	
331	TIE BAY OF 315 MVA ICT-II AND FUTURE BAYAT PATNA	17-12-2016	09:00	17-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
332	220 KV BUS-II AT MUZAFFARPUR	17-12-2016	09:00	17-12-2016	18:00	ODB	ER-I	FOR GIS BAY EXTENSION WORK	BIHAR
333	220 KV NEW PURNEA-PURNEA#2 BAY CB AT PRN	17-12-2016	10:00	17-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN	
334	400kV NSLG-Rangpo Ckt-2	17-12-2016	07:00	21-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
335	220kV S'gram-KLC Line	17-12-2016	08:30	17-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
336	220 KV BUS -II with Bus coupler	17-12-2016	08.00	17-12-2016	17:00	ODB	ER-II	Jumper changing and maintenance work	
337	400kV Angul-Meramundali Line-2 at Angul	17-12-2016	09:00	17-12-2016	15:00	ODB	ER-II/OR	AMP WORK	ODISHA
338	220/132 KV 160MVA ICT#1 of Siliguri	18-12-2016	10.00	18-12-2016	14:00	ODB	ER-II	FOR GIB ERECTION.	WBSETCL
339	132kV Siliguri-Melli	18-12-2016	10.00	18-12-2016	14:00	ODB	ER-II	FOR GIB ERECTION.	SIKKIM
340	765KV DHARAMJAYGARH-I LINE AT NEW RANCHI	19-12-2016	09:00	20-12-2016	18:00	ODB	ER-I	FOR REPLACEMENT OF QUAD DROPPER INTO TWIN FOR CVT /	NLDC
341	765KV L/R OF 765 KV NEW RANCHI	19-12-2016	08.00	21-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
342	400 KV KAHALGAON-BARH CKT I & II	19-12-2016	09:00	21-12-2016	18:00	OCB	ER-I	FOR POWERLINE CROSSING WORK OF NEW LINE FOR SHIFTING OF 400 KV KHLG - BANKA - T/L UNDER BUS SPLIT SCHEME AT NTPC S/Y /KAHALGAON.	NLDC
343	400 KV BUS-I AT PATNA	19-12-2016	09:00	19-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
344	220 KV BUS-II AT MUZAFFARPUR	19-12-2016	09:00	19-12-2016	18:00	ODB	ER-I	FOR GIS BAY EXTENSION WORK	BIHAR
345	220 KV BUS COUPLER BAY CB AT PRN	19-12-2016	10:00	19-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION BUR 220 KV BUS -1 AND 220 KV BUS -2 AT PRN WILL REMAIN IN ISOLATED	BIHAR
346	400 KV Farakka- Kahalgaon 3 & 4	19-12-2016	08.00	24-12-2016	18:00	OCB	ER-II	Erection of tower at Loc no. 5/0 & 5A/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka and stringing between them	NLDC
347	400 KV Malda- Purnea ckt-I	19-12-2016	10:00	20-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	NLDC
348	400KV Keonjhar-Rengali Line at Keonjhar	19-12-2016	09:00	21-12-2016	18:00	OCB	ER-II/OR	For OPGW Stringing Work	
349	Bktp: 400kv CB of Bus Tie bay	19-12-2016	08.00	27-12-2016	16:00	OCB	WBSETCL	WINTTER MAINTENANCE	
350	400 KV ANGUL - BOLANGIR	19-12-2016	07:00	22-12-2016	18:00	ODB	ER-II/OR	INSULATOR REPALCEMENT FOR RIVER CROSSING, NH CROSSING & RAILWAY CROSSING	NLDC
351	220/132 KV 160MVA ICT#2 of Siliguri	20-12-2016	10.00	20-12-2016	14:00	ODB	ER-II	FOR GIB ERECTION.	WBSETCL
352	132kV Slg- NJP	20-12-2016	10.00	20-12-2016	14:00	ODB	ER-II	FOR GIB ERECTION.	WBSETCL
353	400 KV LAKHISARAI-KHLG CKT-1	20-12-2016	08.00	20-12-2016	18:00	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
354	50 MVAR L/R OF 400 KV -KHLG LINE-1 AT	20-12-2016	08.00	23-12-2016	18:00	OCB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	

355	315 MVA ICT-II AT RANCHI	20-12-2016	09:30	20-12-2016	17:30	ODB	ER-I	AMP work	JHARKHAND
356	220 KV BUS -2 AT NPRN	20-12-2016	10:00	20-12-2016	18:00	ODB	ER-I	AMP WORK	BIHAR
357	MAIN BAY OF 125 MVAR B/R-2 AT SSRM	20-12-2016	10:00	20-12-2016	18:00	ODB	ER-I	AMP WORK.	
358	220 KV TRANSFER BUS COUPLER BAY CB AT PRN	20-12-2016	10:00	20-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION.	
359	400KV BONGAIGAON - NEW SILIGURI CIRCUIT # 3	20-12-2016	07:00	22-12-2016	17:00	ODB	ER-II	800KV LILO work- Crossing at LINE IN-AP 10/0 -AP 11/0	NLDC
360	220 KV DVC#1 at Durgapur	20-12-2016	10:00	20-12-2016	12:00	ODB	ER-II	Overhauling of CB & shifting load to Transfer bus	DVC
361	400KV NSLG-Purnea Ckt-1	20-12-2016	07:00	20-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
362	220 KV Siliguri-2 line	20-12-2016	09:30	20-12-2016	17:30	ODB	ER-II	Bay AMP	
363	220kV S'gram-Newtown Line #2	20-12-2016	08:30	20-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
364	220 KV Farakka- Lalmatia TL	20-12-2016	08.00	25-12-2016	18:00	OCB	ER-II	Erection of tower at Loc. No- 7/0 (DD+25 mtr with 4 m RC)	JHARKHAND
365	400kV Angul-Talchar Line at Angul	20-12-2016	09:00	20-12-2016	15:00	ODB	ER-II/OR	AMP WORK	
366	400KV UHIEP-INDRAVATI MAIN BAY (412) at Indravati	20-12-2016	09:00	20-12-2016	15:00	ODB	ER-II/OR	AMP work (During this S/D period there will be no power flow between PG-UIHEP line due to non availability of PG-UIHEP Tie Bay CB)	
367	Tie Bay-705 of 765KV BR-II & ICT-II at Sundergarh	20-12-2016	08.00	24-12-2016	18:00	OCB	ER-II/OR	REFURBISHMENT OF 765KV CB FOR DCRM	NLDC
368	160MVA ICT #1 220KV SIDE BAY (209) AT	20-12-2016	09:00	20-12-2016	18:00	ODB	ER-II/OR	AMP OF MAIN BAY	ODISHA
369	80 MVAR B/R AT RANCHI	21-12-2016	09:30	21-12-2016	17:30	ODB	ER-I	AMP WORK	
370	400 KV KAHALGAON-LAKHISARAI-1 AND 2	21-12-2016	08.00	21-12-2016	18:00	ODB	ER-I	FOR INSULATOR REPLACEMENT FOUND DEFECTIVE AFTER PID	NLDC
371	220 KV BUS-I AT GAYA	21-12-2016	08.00	21-12-2016	18:00	ODB	ER-I	FOR KHIJARSARAI BAY COMMISSIONING WORK	BIHAR
372	TIE BAY OF 400 KV PATNA-BALLIA-II & 400 KV PATNA-BARH-I AT PATNA	21-12-2016	09:00	21-12-2016	17:00	ODB	ER-I	FOR AMP WORK	
373	400 KV PATNA-BARH-3	21-12-2016	08.00	21-12-2016	17:00	ODB	ER-I	REPLACEMENT OF PORCELIENI INSULATOR TO POLYMER	
374	220 KV SIDE OF 160 MVA ICT-1 BAY CB AT PRN	21-12-2016	10:00	21-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN	
375	315 MVA ICT#1 at Durgapur	21-12-2016	15:00	21-12-2016	16:00	ODB	ER-II	Final commissioning of CB	DVC
376	220 KV Siliguri-1 line	21-12-2016	09:30	21-12-2016	17:30	ODB	ER-II	Bay AMP	WBSETCL
377	400 KV Malda- Purnea ckt-II	21-12-2016	10:00	22-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	
378	400kV Angul Bolangir at Angul	21-12-2016	07:00	21-12-2016	18:00	ODB	ER-II/OR	Replacement of conventional insulator with polymer insulator at crossings and highly polluted areas and also to prevent swing during high speed wind to avoid tripping in future.	
379	160MVA ICT #1 220KV SIDE BAY (209) AT BARIPADA	21-12-2016	10:00	21-12-2016	19:00	ODB	ER-II/OR	AMP OF MAIN BAY	ODISHA
380	BKTPP: 400kv bus reactor	21-12-2016	08.00	21-12-2016	16:00	ODB	WBSETCL	WINTTER MAINTENANCE	
381	400 KV BUS REACTOR AT KAHALGAON	21-12-2016	08:30	22-12-2016	17:30	OCB	NTPC	CT REPLACEMENT WORK	
382	220/132 KV 160MVA ICT#1 of Siliguri	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	WBSETCL
383	220/132 KV 160MVA ICT#2 of Siliguri	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	WBSETCL
384	132kV Siliguri- NJP	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	WBSETCL
385	132kV Siliguri- NBU	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	WBSETCL
386	220 KV Siliguri - Mellii	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	
387	220 KV Siliguri - Kurseong	22-12-2016	08.00	22-12-2016	17:00	ODB	ER-II	FOR HV TEST OF GIS.	WBSETCL
388	765KV B/R -1 AT NEW RANCHI	22-12-2016	08.00	24-12-2016	18:00	ODB	ER-I	RTV COATING OF TRENCH MAKE BUSHING	NLDC
389	400 KV BSF-SASRAM-I	22-12-2016	08.00	22-12-2016	18:00	ODB	ER-I	FOR ERECTION OF OF BUSHING OF 50 MVAR LINE REACTOR -I	
390	400 KV LAKHISARAI-BIHARSHAIF-1 AND 2	22-12-2016	08.00	22-12-2016	18:00	ODB	ER-I	FOR INSULATOR REPLACEMENT FOUND DEFECTIVE AFTER PID	
391	220 KV BUS-II AT GAYA	22-12-2016	08.00	22-12-2016	18:00	ODB	ER-I	FOR KHIJARSARAI BAY COMMISSIONING WORK	BIHAR
392	220 KV PATNA-FATUHA LINE	22-12-2016	09:00	22-12-2016	17:00	ODB	ER-I	FOR AMP WORK	BIHAR
393	220 KV SIDE OF 160 MVA ICT-2 BAY CB AT PRN	22-12-2016	10:00	22-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN	
394	220 KV Bus coupler(208) of Binaguri	22-12-2016	09:30	22-12-2016	17:30	ODB	ER-II	Bay AMP	

395	315 MVA ICT-III at SUBHASGRAM	22-12-2016	08:30	22-12-2016	17:00	ODB	ER-II	Relay retrofit	WBSETCL
396	400KV JEYPORE-RENGALI TIE BAY (402) at	22-12-2016	09:00	22-12-2016	15:00	ODB	ER-II/OR	AMP work (During this S/D period, there will be no power	
397	400KV Keonjhar-Baripada Line at Keonjhar	22-12-2016	09:00	22-12-2016	18:00	ODB	ER-II/OR	For jointing & splicing works of OPGW Stringing.	
398	400 KV BARH - PATNA - I MAIN BAY	22-12-2016	09:30	22-12-2016	18:00	ODB	NTPC	PM WORK	
399	220 KV Siliguri - Melli	23-12-2016	10.00	23-12-2016	17:00	ODB	ER-II	FOR CHARGING THROUGH GIS.	
400	220 KV Siliguri - Kurseong	23-12-2016	10.00	23-12-2016	17:00	ODB	ER-II	FOR CHARGING THROUGH GIS.	WBSETCL
401	400 KV LAKHISARAI-KHLG CKT-1	23-12-2016	18:00	23-12-2016	18:10	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
402	400 KV PATNA-BARH- 4	23-12-2016	08.00	23-12-2016	17:00	ODB	ER-I	REPLACEMENT OF PORCELIENI INSULATOR TO POLYMER INSULATOR.	
403	220 KV SIDE OF 160 MVA ICT-3 BAY CB AT PRN	23-12-2016	10:00	23-12-2016	17:00	ODB	ER-I	AMP WORK. NO POWER INTERRUPTION. LINE WILL REMAIN	
404	400 KV BONG- NEW SLG-1&2- LINE	23-12-2016	07:00	24-12-2016	17:00	ODB	ER-II	800KV LILO work- Crossing at LINE OUT-AP10/0 -AP11/0	NLDC
405	400kv NSLG-Purnea Ckt-2	23-12-2016	07:00	23-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
406	400 KV BARH - PATNA - I TIE BAY	23-12-2016	09:30	23-12-2016	18:00	ODB	NTPC	PM WORK	
407	132kv Siliguri- NIP	24-12-2016	10.00	24-12-2016	17:00	ODB	ER-II	FOR CHARGING THROUGH GIS.	WBSETCL
408	132kv Siliguri- NBU	24-12-2016	10.00	24-12-2016	17:00	ODB	ER-II	FOR CHARGING THROUGH GIS.	WBSETCL
409	220kv SLG-Kishanganj Ckt-II	24-12-2016	09:00	24-12-2016	17:00	ODB	ER-II	PG clamp removal	
410	400 KV LAKHISARAI-KHG CKT-2	24-12-2016	18:00	24-12-2016	18:10	ODB	ER-I	HVWS WORK AND CONSTRUCTION OF FIREWALL	
411	765/400 KV ICT-2 AT GAYA	24-12-2016	08.00	24-12-2016	18:00	ODB	ER-I	FOR AMP WORK	NLDC
412	315 MVA ICT-II at SUBHASGRAM	24-12-2016	08:30	24-12-2016	17:00	ODB	ER-II	AMP	WBSETCL
413	400 KV TALCHER - ROURKELA - II	24-12-2016	07:00	28-12-2016	18:00	ODB	ER-II/OR	INSULATOR REPLACEMENT FOR RIVER CROSSING, NH CROSSING & RAILWAY CROSSING	
414	A/R 400 KV RENGALI - INDRAVATI	24-12-2016	07:00	31-12-2016	18:00	ODB	ER-II/OR	PID SCANNING WORK	
415	220/132 KV 160MVA ICT#1 of Siliguri	25-12-2016	10.00	25-12-2016	14:00	ODB	ER-II	FOR CHARGING THROUGH GIS.	WBSETCL
416	Tie of Tala-3 & 4 of Binaguri	25-12-2016	09:30	25-12-2016	17:30	ODB	ER-II	Bay AMP	
417	765/400 KV ICT-3 AT GAYA	25-12-2016	08.00	25-12-2016	18:00	ODB	ER-I	FOR AMP WORK	NLDC
418	220KV ICT#2 incommer at Durgapur	26-12-2016	10:00	26-12-2016	12:00	ODB	ER-II	Overhauling of CB & shifting load to Transfer bus	
419	160 MVA ICT-II (BHEL MAKE) of Birpara	26-12-2016	07:00	26-12-2016	17:00	ODB	ER-II	AMP of the Bay,ICT,220 KV Main Bus -II Replacement	WBSETCL
420	220 KV BRP- NSLG-II	26-12-2016	07:00	26-12-2016	17:00	ODB	ER-II	AMP of the Bay,ICT,220 KV Main Bus -II Replacement	
421	220kv SLG-Kishanganj Ckt-1	26-12-2016	07:00	26-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	
422	400 KV N.Siliguri-N. Purnea Ckt- I	26-12-2016	10:00	27-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	
423	765KV 240MVAR Bus Reactor-I at Sundergarh	26-12-2016	08.00	27-12-2016	18:00	ODB	ER-II/OR	FOR RTV COATING OF 765KV BUSHING	NLDC
424	132kv Kurseong - Rangit	27-12-2016	09:00	27-12-2016	17:00	ODB	ER-II	INSULATOR FITTING	WBSETCL
425	132kv Siliguri - Melli	27-12-2016	09:00	28-12-2016	17:00	ODB	ER-II	INSULATOR FITTING	SIKKIM
426	Bus reactor -2 Main bay CB (421) of Binaguri	27-12-2016	09:30	27-12-2016	17:30	OCC	ER-II	CB Ovrhauling	
427	MAIN BAY OF 400 KV RANCHI-MAITHON (RB) -II AT RANCHI	27-12-2016	10:00	27-12-2016	17:00	ODB	ER-I	AMP WORK	
428	220 KV BUS # 1 at SUBHASGRAM	27-12-2016	08:30	27-12-2016	17:00	ODB	ER-II	Line Isolator Bph Moving Arm replacement	WBSETCL
429	400 KV DSTPS - RTPS - I	28-12-2016	08.00	28-12-2016	17:00	ODB	DVC	OPGW STRINGING WORK	
430	132kv Siliguri - Kurseong	28-12-2016	09:00	28-12-2016	17:00	ODB	ER-II	Jumper Cone Repairing / Insulator fitting	WBSETCL
431	400 KV BSF-SASRAM-I	28-12-2016	10:00	28-12-2016	11:00	ODB	ER-I	FOR CLOSING OF REACTOR ISOLATOR AND CHARGING OF 50 MVAR LINE REACTOR -I AFTER OVSERHAULING AT BSF	
432	765 KV BUS-I AT GAYA	28-12-2016	08.00	28-12-2016	18:00	ODB	ER-I	FOR ISOLATOR RECTIFICATION WORK	NLDC
433	160 MVA ICT-I (ALSTOM Make) of Birpara	28-12-2016	07:00	28-12-2016	17:00	ODB	ER-II	AMP of the Bay,ICT,220 KV Main Bus -II Replacement	WBSETCL
434	220 KV BRP- NSLG-I	28-12-2016	07:00	28-12-2016	17:00	ODB	ER-II	AMP of the Bay,ICT,220 KV Main Bus -II Replacement	
435	220kv SLG-Kishanganj Ckt-2	28-12-2016	07:00	28-12-2016	17:00	ODB	ER-II	Insulator replacement in crossings	

436	400 KV Farakka- Kahalgaon 1 & 2	28-12-2016	08.00	28-12-2016	18:00	ODB	ER-II	Stringing between Loc. No. 5A/0 to 6/0 of LILO of 400 KV Rajarhat- Purnea D/c at Farakka .	
437	400 KV N.Siliguri-N. Purnea Ckt- II	28-12-2016	10:00	29-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	
438	765KV 240MVAR Bus Reactor-II at Sundergarh	28-12-2016	08.00	29-12-2016	18:00	ODB	ER-II/OR	FOR RTV COATING OF 765KV BUSHING	NLDC
439	765 KV BUS-II AT GAYA	29-12-2016	08.00	29-12-2016	18:00	ODB	ER-I	FOR ISOLATOR RECTIFICATION WORK	NLDC
440	220 KV BRP- CHP-I and II	29-12-2016	07:00	29-12-2016	17:00	ODB	ER-II	AMP of the Bay,ICT,220 KV Main Bus -II Replacement	NLDC
441	315MVA ICT#4 and 400 KVHaldia Line #1	29-12-2016	08:30	29-12-2016	17:00	ODB	ER-II	Protection checking of ICT#4 , Haldia Lin #1 and ICT#4 S/d is required	
442	315 MVA ICT-III AT BSF	30-12-2016	10:00	30-12-2016	18:00	ODB	ER-I	FOR LINE BAY AMP AT BIHARSHARIF	BIHAR
443	400 KVHaldia Line #2	30-12-2016	08:30	30-12-2016	17:00	ODB	ER-II	Attending Hotspot of line Isolator	WBSETCL
444	220 KV Malda-Dalkhola ckt -I	30-12-2016	10:00	30-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	
445	765KV 240MVAR Bus Reactor-II at Sundergarh	30-12-2016	08.00	31-12-2016	18:00	ODB	ER-II/OR	FOR RTV COATING OF 765KV BUSHING	NLDC
446	220 KV Malda-Dalkhola ckt -II	31-12-2016	10:00	31-12-2016	16:00	ODB	ER-II	Replacement of broken/flashover insulators and jumper/hardware fittings tightening works in line	
447	Bktp: 400kv CB of JRT bay	31-12-2016	08.00	12-11-2016	16:00	OCB	WBSETCL	WINTTER MAINTENANCE	
448	HVDC Talcher-Kolar Pole-1	23-01-2017	0.291666667	26-01-2017	18:00	Cont	PGCIL	POLE-1 Shutdown for OLTC overhauling works, LVDC CB servicing and other maintenance activities	SRPC
449	HVDC Talcher-Kolar Pole-2	25-01-2017	0.291666667	28-01-2017	18:00	Cont	PGCIL	POLE-2 Shutdown for OLTC overhauling works, LVDC CB servicing and other maintenance activities	SRPC
450	HVDC Talcher-Kolar Pole-1&2	25-01-2017	0.291666667	26-01-2017	18:00	Cont	PGCIL	Bipole shutdown on LVDC CB servicing @ Talcher and for DC line works.	SRPC
451	400 KV Jeypore-Gazuwaka-1&2	12-11-2016	0.25	31-12-2016	20:00	Daily	PGCIL	For PID Testing. the Auto reclose selection of both lines to be kept in Non auto mode	SRPC
452	Fathepur- Sasaram	03-12-2016	0.395833333	03-12-2016	18:00	Daily	PGCIL	Replacing jumper, NGR bypassing, bay AMP at Fatehpur	NRPC
453	Fathepur-Gaya	08-12-2016	0.395833333	08-12-2016	18:00	Daily	PGCIL	Commissioning of NGR Bypassing CB	NRPC
454	765 D'JAIGARH-RANCHI II	09-12-2016	0.375	09-12-2016	16:00	Daily	PGCIL	Realignment of Main CB interrupter by Dharamjaygarh SS & Replacement of broken Insulators on various locations availed by Korba by Korba TLM. A/R in N/A of Other Ckt.	WRPC