



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
पूर्वी क्षेत्रीय विद्युत समिति

**Eastern Regional Power Committee**

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033



Tel. No.: 033-24239651,24239659 FAX No.:033-24239652, 24239653 Web: [www.erpc.gov.in](http://www.erpc.gov.in)

**NO. ERPC/OPERATION/2022/1562**

**DATE: 23.02.2022**

To,

As per list enclosed.

**Sub: List of the Transmission lines/equipment approved for shutdown in the 188<sup>th</sup> OCC Outage Coordination Meeting-- reg**

Sir,

Please find enclosed the list of transmission lines/equipment approved for shutdown in the 188<sup>th</sup> OCC Outage Coordination meeting held on 15<sup>th</sup> February, 2022 for your kind information and necessary action. The same is also available at ERPC website ([www.erpc.gov.in](http://www.erpc.gov.in)).

Observations, if any, may please be forwarded to this office at the earliest.

This issues with the approval of Member Secretary, ERPC.

Regards,

Yours faithfully,

**(P. P. Jena)**  
**Executive Engineer(PS)**

## List of Shutdown Proposals approved in 188th OCC Outage Coordination Meeting

Annexure-1

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
1	OCC_188	ER-I	132KV-PUSAULI-MOHANIA-1	AC TRANSMISSION LINE CIRCUIT	C	erection of new towers and dismantling of old towers (tower no 204 & 205) due to formation of new railway ROB	01-03-2022	09:00	10-03-2022	18:00		BSPTCL	10	
2	OCC_188	ER-I	220KV-DALTONGUNJ-GARWAH (NEW)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	01-03-2022	09:00	01-03-2022	18:00		JUSNL	1	
3	OCC_188	ER-I	220KV-DALTONGUNJ-GARWAH (NEW)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	04-03-2022	09:00	04-03-2022	18:00		JUSNL	1	
4	OCC_188	ER-I	220KV-PUSAULI-KARAMNASHA-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation	24-03-2022	09:00	24-03-2022	15:00		BSPTCL	1	
5	OCC_188	ER-I	220KV-PUSAULI-NADHOKAR-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation	30-03-2022	09:00	30-03-2022	18:00		BSPTCL	1	
6	OCC_188	ER-I	220KV-PUSAULI-SAHUPURI-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation	24-03-2022	09:00	24-03-2022	15:00		NLDC	1	
7	OCC_188	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	AC TRANSMISSION LINE CIRCUIT	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	28-03-2022	09:00	28-03-2022	13:00		JSEB/BSPTCL	1	
8	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR, Non switchable line reactor out of service at balia end for replacement of faulty radiator header	21-03-2022	09:00	21-03-2022	10:00		NLDC	1	
9	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FAULTY RADIATOR OF 50MVAR, NON SWITCHABLE BIHARSARIF LINE RECTOR-2 AT BALIA END.	21-03-2022	09:00	23-03-2022	18:00		NLDC	3	
10	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR, Non switchable line reactor into service at balia end after replacement of faulty radiator header	23-03-2022	16:00	23-03-2022	17:00		NLDC	1	
11	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	01-03-2022	09:00	01-03-2022	18:00			1	
12	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement(jumper disconnection) and isolator erection	05-03-2022	09:00	05-03-2022	18:00			1	
13	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement (jumper reconnection)	08-03-2022	09:00	08-03-2022	18:00			1	
14	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	03-03-2022	09:00	03-03-2022	18:00			1	
15	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41789A Isolator Jumper disconnection and erection of isolator	10-03-2022	09:00	10-03-2022	18:00			1	
16	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	418CB replacement work under Add Cap(Dismantling work)	12-03-2022	09:00	12-03-2022	18:00			1	
17	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41789A Isolator Jumper connection	13-03-2022	09:00	13-03-2022	18:00			1	
18	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	418CB replacement work under Add Cap(Erection work) work)	14-03-2022	09:00	14-03-2022	18:00			1	
19	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	For 42089B isolator replacement(jumper disconnection) and isolator erection	09-03-2022	09:00	09-03-2022	18:00			1	
20	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	10-03-2022	08:00	10-03-2022	18:00			1	
21	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF 41952 CB UNDER ADD CAP(DISMANTLING WORK)	22-03-2022	09:00	22-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
22	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF 41952 CB UNDER ADD CAP(ERECTION WORK )	24-03-2022	09:00	24-03-2022	18:00			1	
23	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	For 41989A isolator replacement(jumper disconnection) and isolator erection	26-03-2022	09:00	26-03-2022	18:00			1	
24	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	For 41989Aisolator replacement (jumper reconnection)	29-03-2022	09:00	29-03-2022	18:00			1	
25	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	11-03-2022	08:00	11-03-2022	18:00			1	
26	OCC_188	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	AC TRANSMISSION LINE CIRCUIT	D	For 42089B isolator replacement (jumper reconnection)	12-03-2022	09:00	12-03-2022	18:00			1	
27	OCC_188	ER-I	400KV-BINAGURI-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	24-03-2022	09:00	24-03-2022	18:00			1	
28	OCC_188	ER-I	400KV-BINAGURI-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	25-03-2022	09:00	25-03-2022	18:00			1	
29	OCC_188	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP of 400 KV KNE-Darbhanga CKT1 main Bay & Tie Bay (429 & 430)	03-03-2022	08:00	03-03-2022	18:00			1	
30	OCC_188	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP of 400 KV KNE-Darbhanga CKT2 main Bay & Tie Bay (432 & 433)	09-03-2022	08:00	09-03-2022	18:00			1	
31	OCC_188	ER-I	400KV-DARBHANGA (DMTCL)-MUZAFFARPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	
32	OCC_188	ER-I	400KV-DARBHANGA (DMTCL)-MUZAFFARPUR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
33	OCC_188	ER-I	400KV-DHANBAD-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	14-03-2022	09:00	14-03-2022	18:00		MPL	1	
34	OCC_188	ER-I	400KV-DHANBAD-RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	15-03-2022	09:00	15-03-2022	18:00		MPL	1	
35	OCC_188	ER-I	400KV-FSTPP-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK AT LOC NO.82	16-03-2022	08:00	16-03-2022	18:00			1	
36	OCC_188	ER-I	400KV-FSTPP-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK AT LOC NO.45 &126	15-03-2022	08:00	15-03-2022	18:00			1	
37	OCC_188	ER-I	400KV-GAYA-CHANDWA-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	08-03-2022	09:00	08-03-2022	18:00		NLDC	1	
38	OCC_188	ER-I	400KV-GAYA-CHANDWA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR RELAY FIRWIRE UPGRADATION WORK	08-03-2022	09:00	08-03-2022	18:00		NLDC	1	
39	OCC_188	ER-I	400KV-GAYA-CHANDWA-2	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	09-03-2022	09:00	09-03-2022	18:00		NLDC	1	
40	OCC_188	ER-I	400KV-GAYA-CHANDWA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR RELAY FIRWIRE UPGRADATION WORK	09-03-2022	09:00	09-03-2022	18:00		NLDC	1	
41	OCC_188	ER-I	400KV-GAYA-KODERMA-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	18-03-2022	09:00	18-03-2022	18:00		DVC	1	
42	OCC_188	ER-I	400KV-GAYA-KODERMA-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	19-03-2022	09:00	19-03-2022	18:00		DVC	1	
43	OCC_188	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (409), 40989B Old Hivalem Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isolaoar.	10-03-2022	09:00	11-03-2022	18:00			2	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
44	OCC_188	ER-1	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (409), 40989B Old Hivelem Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during Erection of New ISO and testing)	13-03-2022	09:00	14-03-2022	18:00			2	
45	OCC_188	ER-1	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (407), 40789A, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old iso.ao.	25-03-2022	09:00	26-03-2022	18:00			2	
46	OCC_188	ER-1	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (407), 40789A, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	28-03-2022	09:00	29-03-2022	18:00			2	
47	OCC_188	ER-1	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	To take 63 MVAR LR-1 in service for AMP work.	03-03-2022	17:00	03-03-2022	17:15			1	
48	OCC_188	ER-1	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	To take 63 MVAR LR-1 out of service for AMP work.	03-03-2022	09:00	03-03-2022	09:15			1	
49	OCC_188	ER-1	400KV-KHSTPP-BANKA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR OPGW INSTALLATION WORK	01-03-2022	08:00	12-03-2022	18:00			12	
50	OCC_188	ER-1	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK AT LOC NO.209	22-03-2022	08:00	22-03-2022	18:00			1	
51	OCC_188	ER-1	400KV-KISHANGANJ-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	23-03-2022	09:00	23-03-2022	18:00			1	
52	OCC_188	ER-1	400KV-KODERMA-BOKARO-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	15-03-2022	09:00	15-03-2022	18:00			1	
53	OCC_188	ER-1	400KV-KODERMA-BOKARO-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	16-03-2022	09:00	16-03-2022	18:00			1	
54	OCC_188	ER-1	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	07-03-2022	08:00	07-03-2022	18:00			1	
55	OCC_188	ER-1	400KV-MAITHON-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	07-03-2022	08:00	08-03-2022	18:00			2	
56	OCC_188	ER-1	400KV-MAITHON-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FLASHOVER INSULATOR REPLACEMENT WORK.	10-03-2022	08:00	11-03-2022	18:00			2	
57	OCC_188	ER-1	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	16-03-2022	09:00	16-03-2022	18:00			1	
58	OCC_188	ER-1	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	21-03-2022	09:00	21-03-2022	18:00			1	
59	OCC_188	ER-1	400KV-MUZAFFARPUR(PG)-DHALKEBAR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	21-03-2022	09:00	21-03-2022	18:00		NLDC	1	
60	OCC_188	ER-1	400KV-MUZAFFARPUR(PG)-DHALKEBAR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	22-03-2022	09:00	22-03-2022	18:00		NLDC	1	
61	OCC_188	ER-1	400KV-NEW PURNEA-BIHARSARIFF(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	LINE BAY AMP WORK	24-03-2022	09:00	24-03-2022	18:00			1	
62	OCC_188	ER-1	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	LINE BAY AMP WORK	25-03-2022	09:00	25-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
63	OCC_188	ER-I	400KV-NEW PURNEA-FARAKKA-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK AT LOC NO 854	17-03-2022	08:00	17-03-2022	18:00			1	
64	OCC_188	ER-I	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK AT LOC NO 919	21-03-2022	08:00	21-03-2022	18:00		WB	1	
65	OCC_188	ER-I	400KV-NEW PURNEA-KISHANGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	28-03-2022	09:00	28-03-2022	18:00			1	
66	OCC_188	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	02-03-2022	09:00	02-03-2022	18:00			1	
67	OCC_188	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation	22-03-2022	09:00	22-03-2022	18:00			1	
68	OCC_188	ER-I	400KV-NEW RANCHI-CHANDWA-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	10-03-2022	09:00	10-03-2022	18:00		NLDC	1	
69	OCC_188	ER-I	400KV-NEW RANCHI-CHANDWA-2	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	11-03-2022	09:00	11-03-2022	18:00		NLDC	1	
70	OCC_188	ER-I	400KV-PATNA-BALIA-1	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK(For erection of Three nos towers & and to connect line through new diverted route( Route Alignment Drawing attached)	20-03-2022	08:00	30-03-2022	18:00		NLDC	11	
71	OCC_188	ER-I	400KV-PATNA-BALIA-2	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK(For erection of Three nos towers & and to connect line through new diverted route( Route Alignment Drawing attached)	20-03-2022	08:00	30-03-2022	18:00		NLDC	11	
72	OCC_188	ER-I	400KV-PATNA-BALIA-3	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between 319 and 321 ( de-stringing, erection and restringing work	01-03-2022	08:00	06-03-2022	18:00		NLDC	6	SD already availed , approved upto 06-03-22
73	OCC_188	ER-I	400KV-PATNA-BALIA-4	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between 319 and 321 ( de-stringing, erection and restringing work	01-03-2022	08:00	06-03-2022	18:00		NLDC	6	SD already availed , approved upto 06-03-22
74	OCC_188	ER-I	400KV-PATNA-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK	07-03-2022	08:00	11-03-2022	18:00			5	Daily basis shutdown may be explored.
75	OCC_188	ER-I	400KV-PATNA-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK	16-03-2022	08:00	30-03-2022	18:00			15	
76	OCC_188	ER-I	400KV-PATNA-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK	16-03-2022	08:00	30-03-2022	18:00			15	
77	OCC_188	ER-I	400KV-PATNA-SAHARSA-1	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK	07-03-2022	08:00	22-03-2022	18:00			16	
78	OCC_188	ER-I	400KV-PATNA-SAHARSA-2	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK	07-03-2022	08:00	22-03-2022	18:00			16	
79	OCC_188	ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of broken porcelain insulator with CLR polymer at Loc no. 553	12-03-2022	08:00	12-03-2022	18:00		NLDC	1	
80	OCC_188	ER-I	400KV-PUSAULI(PG)-NABINAGAR(BRBCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Insulator wash due to bird excreta at 10 locations and Relay firmware updation	01-03-2022	09:00	01-03-2022	18:00		BRBCL	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
81	OCC_188	ER-1	400KV-PUSAULI(PG)-NABINAGAR(BRBCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Insulator wash due to bird excreta at 10 locations and Relay firmware updation	22-03-2022	09:00	22-03-2022	18:00		BRBCL	1	
82	OCC_188	ER-1	400KV-RANCHI-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR AT LOC NO.204	08-03-2022	08:00	08-03-2022	18:00			1	
83	OCC_188	ER-1	400KV-RANCHI-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR AT LOC NO.99	10-03-2022	08:00	10-03-2022	10:00			1	
84	OCC_188	ER-1	765KV-FATEHPUR-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation	29-03-2022	09:00	29-03-2022	13:00		NLDC	1	
85	OCC_188	ER-1	765KV-GAYA-VARANASI-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF BROKEN DISC GLASS INSULATOR AT DIFFERENT LOCATIONS, DAMAGED BY MISCREANTS ( Tower location 32,160,163,173,196,234 )	04-03-2022	09:00	05-03-2022	18:00		NLDC	2	
86	OCC_188	ER-1	765KV-NEW RANCHI-DHARAMJAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATORS	22-03-2022	08:00	22-03-2022	18:00		NLDC	1	
87	OCC_188	ER-1	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF BROKEN GLASS INSULATORS DAMAGED BY MISCREANTS	03-03-2022	08:00	03-03-2022	18:00		NLDC	1	
88	OCC_188	ER-1	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	LINE MAINTENANCE WORK BY WR1	03-03-2022	08:00	04-03-2022	18:00		NLDC	2	
89	OCC_188	ER-1	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	LINE MAINTENANCE WORK BY WR1	11-03-2022	08:00	11-03-2022	18:00		NLDC	1	
90	OCC_188	ER-1	A/R OF 220KV-DALTONGANJ-CHATRA-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	10-03-2022	09:00	10-03-2022	17:00		JUSNL	1	
91	OCC_188	ER-1	A/R OF 220KV-DALTONGANJ-CHATRA-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	07-03-2022	09:00	07-03-2022	18:00		JUSNL	1	
92	OCC_188	ER-1	A/R OF 220KV-DALTONGUNJ-GARWAH (NEW)-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	04-03-2022	09:00	04-03-2022	18:00		JUSNL	1	
93	OCC_188	ER-1	A/R OF 220KV-DALTONGUNJ-GARWAH (NEW)-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-03-2022	09:00	01-03-2022	18:00		JUSNL	1	
94	OCC_188	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	Auto Recloser	D	FOR OPGW INSTALLATION WORK	01-03-2022	08:00	31-03-2022	18:00			31	
95	OCC_188	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	03-03-2022	08:00	03-03-2022	18:00			1	
96	OCC_188	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	01-03-2022	08:00	01-03-2022	18:00			1	
97	OCC_188	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	11-03-2022	08:00	11-03-2022	18:00			1	
98	OCC_188	ER-1	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	10-03-2022	08:00	10-03-2022	18:00			1	
99	OCC_188	ER-1	A/R OF 400KV-DHANBAD-RANCHI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	15-03-2022	08:00	15-03-2022	18:00			1	
100	OCC_188	ER-1	A/R OF 400KV-DHANBAD-RANCHI-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	14-03-2022	08:00	14-03-2022	18:00			1	
101	OCC_188	ER-1	A/R OF 400KV-FSTPP-KHSTPP-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	15-03-2022	08:00	15-03-2022	18:00			1	
102	OCC_188	ER-1	A/R OF 400KV-FSTPP-KHSTPP-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	16-03-2022	08:00	16-03-2022	18:00			1	
103	OCC_188	ER-1	A/R OF 400KV-GAYA-KODERMA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	19-03-2022	09:00	19-03-2022	18:00		DVC	1	
104	OCC_188	ER-1	A/R OF 400KV-GAYA-KODERMA-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	18-03-2022	09:00	18-03-2022	18:00		DVC	1	
105	OCC_188	ER-1	A/R OF 400KV-KHSTPP-BANKA (PG)-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	01-03-2022	09:00	12-03-2022	18:00			12	
106	OCC_188	ER-1	A/R OF 400KV-KHSTPP-BARH-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	22-03-2022	08:00	22-03-2022	18:00			1	
107	OCC_188	ER-1	A/R OF 400KV-KHSTPP-LAKHISARAI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	07-03-2022	08:00	07-03-2022	18:00			1	
108	OCC_188	ER-1	A/R OF 400KV-KODERMA-BOKARO-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	16-03-2022	09:00	16-03-2022	18:00		DVC	1	
109	OCC_188	ER-1	A/R OF 400KV-KODERMA-BOKARO-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CIRCUIT	15-03-2022	09:00	15-03-2022	18:00		DVC	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
110	OCC_188	ER-I	A/R OF 400KV-MAITHON-GAYA-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	10-03-2022	08:00	11-03-2022	18:00			2	
111	OCC_188	ER-I	A/R OF 400KV-MAITHON-GAYA-2	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	07-03-2022	08:00	08-03-2022	18:00		DVC	2	
112	OCC_188	ER-I	A/R OF 400KV-MAITHON-RAGHUNATHPUR-1	Auto Recloser	D	FOR PID TESTING	02-03-2022	08:00	03-03-2022	18:00			2	
113	OCC_188	ER-I	A/R OF 400KV-MAITHON-RANCHI-1	Auto Recloser	D	FOR PID TESTING	02-03-2022	08:00	05-03-2022	18:00			4	
114	OCC_188	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	FOR OPGW INSTALLATION WORK	01-03-2022	08:00	31-03-2022	18:00			31	
115	OCC_188	ER-I	A/R OF 400KV-NEW PURNEA-FARAKKA-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	21-03-2022	08:00	21-03-2022	18:00			1	
116	OCC_188	ER-I	A/R OF 400KV-NEW PURNEA-GOKARNA-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	17-03-2022	08:00	17-03-2022	18:00			1	
117	OCC_188	ER-I	A/R OF 400KV-PATNA-BARH-2	Auto Recloser	D	FOR OPGW INSTALLATION WORK	01-03-2022	08:00	31-03-2022	18:00			31	
118	OCC_188	ER-I	A/R OF 400KV-PATNA-SAHARSA-2	Auto Recloser	D	FOR OPGW INSTALLATION WORK	01-03-2022	08:00	31-03-2022	18:00			31	
119	OCC_188	ER-I	A/R OF 400KV-PUSAULI(PG)-NABINAGAR(BRBCL)-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	22-03-2022	08:00	22-03-2022	18:00		BRBCL	1	
120	OCC_188	ER-I	A/R OF 400KV-PUSAULI(PG)-NABINAGAR(BRBCL)-2	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	01-03-2022	08:00	01-03-2022	18:00		BRBCL	1	
121	OCC_188	ER-I	A/R OF 400KV-PUSAULI(PG)-VARANASI-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	12-03-2022	08:00	12-03-2022	18:00		NLDC	1	
122	OCC_188	ER-I	A/R OF 400KV-RANCHI-RAGHUNATHPUR-1	Auto Recloser	D	FOR PID TESTING	04-03-2022	08:00	05-03-2022	18:00			2	
123	OCC_188	ER-I	A/R OF 400KV-RANCHI-ROURKELA-1	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	10-03-2022	08:00	10-03-2022	18:00			1	
124	OCC_188	ER-I	A/R OF 400KV-RANCHI-ROURKELA-2	Auto Recloser	D	TO FACILIATATE THE S/D OF OTHER CIRCUIT	08-03-2022	08:00	08-03-2022	18:00			1	
125	OCC_188	ER-I	A/R OF 400KV-SAHARSA-KISHANGANJ-2	Auto Recloser	D	FOR OPGW INSTALLATOPN WORK	01-03-2022	08:00	31-03-2022	18:00			31	
126	OCC_188	ER-I	132KV MAIN BAY OF 220KV/132KV 200 MVA ICT 2 AT SITAMARHI	Bay	D	FOR AMP WORK	12-03-2022	09:00	12-03-2022	18:00			1	
127	OCC_188	ER-I	220KV BUS COUPLER BAY AT GAYA(PG)	Bay	D	FOR AMP WORK	01-03-2022	09:00	01-03-2022	18:00			1	
128	OCC_188	ER-I	220KV BUS COUPLER BAY AT PURNEA (PG)	Bay	D	220 KV BUS COUPLER BAY RECONDUCTORING WORKS	10-03-2022	07:00	10-03-2022	14:00			1	
129	OCC_188	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT- 2 AT PATNA	Bay	D	FOR AMP WORK	17-03-2022	09:00	17-03-2022	18:00			1	
130	OCC_188	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT-3 AT PATNA	Bay	D	FOR AMP WORK	12-03-2022	09:00	12-03-2022	18:00			1	
131	OCC_188	ER-I	220KV MAIN BAY OF KHAGAUL-1 AT PATNA	Bay	D	FOR AMP WORK	10-03-2022	09:00	10-03-2022	18:00			1	
132	OCC_188	ER-I	220KV MAIN BAY OF NADHOKAR-1 AT PUSAULI	Bay	D	FOR AMP WORK	23-03-2022	09:00	23-03-2022	18:00			1	
133	OCC_188	ER-I	220KV TRANSFER BUS COUPLER BAY AT GAYA	Bay	D	FOR AMP WORK	03-03-2022	08:00	03-03-2022	18:00			1	
134	OCC_188	ER-I	220KV TRANSFER BUS COUPLER BAY AT NEW PURNEA	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
135	OCC_188	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS -1 AND MAIN BUS - 3) AT BIHARSARIFF	Bay	D	FOR AMP WORK	13-03-2022	09:00	13-03-2022	18:00			1	
136	OCC_188	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND MAIN BUS - 4) AT BIHARSARIFF	Bay	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00			1	
137	OCC_188	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189B Isolator Retrofitting works under Add Cap	04-03-2022	09:00	07-03-2022	18:00			4	
138	OCC_188	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	421CB replacement work under Add Cap	04-03-2022	09:00	11-03-2022	18:00			8	
139	OCC_188	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189A Isolator Retrofitting works under Add Cap	08-03-2022	09:00	11-03-2022	18:00			4	
140	OCC_188	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	21-03-2022	09:00	21-03-2022	18:00			1	
141	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR B/R-1 AT PATNA	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
142	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR BR-1 AT NEW PURNEA	Bay	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
143	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT JAMSHEDPUR	Bay	C	Old Isolator (40189B) replacement by GR Power make under ADD Cap. (Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	29-03-2022	08:00	31-03-2022	18:00			3	
144	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT JAMSHEDPUR	Bay	C	Old Isolator (40189B) replacement by GR Power make under ADD Cap. (Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	29-03-2022	08:00	31-03-2022	18:00			3	
145	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT JAMSHEDPUR	Bay	C	Old Isolator (40189B) replacement by GR Power make under ADD Cap. (Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	29-03-2022	08:00	31-03-2022	18:00			3	
146	OCC_188	ER-I	400KV MAIN BAY OF 125MVAR BR-III AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	01-03-2022	09:00	01-03-2022	18:00			1	
147	OCC_188	ER-I	400KV MAIN BAY OF 175MVAR BR-I AT JAMSHEDPUR	Bay	C	Old Isolator (41289A) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	03-03-2022	08:00	08-03-2022	18:00			6	
148	OCC_188	ER-I	400KV MAIN BAY OF 175MVAR BR-I AT JAMSHEDPUR	Bay	C	Old Isolator (41289A) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	03-03-2022	08:00	08-03-2022	18:00			6	
149	OCC_188	ER-I	400KV MAIN BAY OF 175MVAR BR-I AT JAMSHEDPUR	Bay	C	Old Isolator (41289A) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	03-03-2022	08:00	08-03-2022	18:00			6	
150	OCC_188	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	D	FOR AMP WORK	10-03-2022	09:00	10-03-2022	18:00			1	
151	OCC_188	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	415CB replacement work under Add Cap	15-03-2022	09:00	21-03-2022	18:00			7	
152	OCC_188	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589B Isolator Retrofitting works under Add Cap	16-03-2022	09:00	18-03-2022	18:00			3	
153	OCC_188	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589A Isolator Retrofitting works under Add Cap	19-03-2022	09:00	21-03-2022	18:00			3	
154	OCC_188	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT RANCHI	Bay	D	FOR AMP WORK	22-03-2022	09:00	22-03-2022	18:00			1	
155	OCC_188	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	C	42289B Isolator Retrofitting works under Add Cap	09-03-2022	09:00	12-03-2022	18:00			4	
156	OCC_188	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	23-03-2022	09:00	23-03-2022	18:00			1	
157	OCC_188	ER-I	400KV MAIN BAY OF 315MVA ICT-III AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	25-03-2022	09:00	25-03-2022	18:00			1	
158	OCC_188	ER-I	400KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT PATNA	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
159	OCC_188	ER-I	400KV MAIN BAY OF 80MVAR BR-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
160	OCC_188	ER-I	400KV MAIN BAY OF ADHUNIK-2 AT JAMSHEDPUR	Bay	D	FOR AMP WORK	28-03-2022	09:00	28-03-2022	18:00			1	
161	OCC_188	ER-I	400KV MAIN BAY OF BALIA-4 AT PATNA	Bay	D	FOR AMP WORK	07-03-2022	09:00	07-03-2022	18:00			1	
162	OCC_188	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	17-03-2022	09:00	17-03-2022	18:00			1	
163	OCC_188	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-2 AT JAMSHEDPUR	Bay	D	FOR AMP WORK	29-03-2022	09:00	29-03-2022	18:00			1	



Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
164	OCC_188	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-I AT JAMSHEDPUR	Bay	C	Old Isolator (40989A & 40989B) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing	08-03-2022	08:00	13-03-2022	18:00			6	
165	OCC_188	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-I AT JAMSHEDPUR	Bay	C	Old Isolator (40989A & 40989B) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing	08-03-2022	08:00	13-03-2022	18:00			6	
166	OCC_188	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-I AT JAMSHEDPUR	Bay	C	Old Isolator (40989A & 40989B) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing	08-03-2022	08:00	13-03-2022	18:00			6	
167	OCC_188	ER-I	400KV MAIN BAY OF DURGAPUR -1 AT JAMSHEDPUR	Bay	C	Old Isolator (40489B) replacement by GR Power make under ADD Cap. (Day-1 to Day-7 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	14-03-2022	08:00	20-03-2022	18:00			7	
168	OCC_188	ER-I	400KV MAIN BAY OF DURGAPUR -1 AT JAMSHEDPUR	Bay	C	Old Isolator (40489B) replacement by GR Power make under ADD Cap. (Day-1 to Day-7 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	14-03-2022	08:00	20-03-2022	18:00			7	
169	OCC_188	ER-I	400KV MAIN BAY OF DURGAPUR -1 AT JAMSHEDPUR	Bay	C	Old Isolator (40489B) replacement by GR Power make under ADD Cap. (Day-1 to Day-7 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	14-03-2022	08:00	20-03-2022	18:00			7	
170	OCC_188	ER-I	400KV MAIN BAY OF FILTER BANK-1 (NORTH) AT PUSAULI(PG)	Bay	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00			1	
171	OCC_188	ER-I	400KV MAIN BAY OF GOKARNA AT NEW PURNEA	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
172	OCC_188	ER-I	400KV MAIN BAY OF GORAKHPUR I AT MUZAFFARPUR	Bay	D	Stability test of 400 KV main bay of 500 MVA ICT-4.	12-03-2022	09:00	13-03-2022	18:00			2	
173	OCC_188	ER-I	400KV MAIN BAY OF HVDC EAST SIDE FILTER AT PUSAULI(PG)	Bay	D	FOR AMP WORK	21-03-2022	09:00	21-03-2022	18:00			1	
174	OCC_188	ER-I	400KV MAIN BAY OF HVDC NORTH SIDE FILTER AT PUSAULI(PG)	Bay	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00			1	
175	OCC_188	ER-I	400KV MAIN BAY OF KHARAGPUR-I AT CHAIBASA	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
176	OCC_188	ER-I	400KV MAIN BAY OF KHARAGPUR-II AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	10-03-2022	09:00	10-03-2022	18:00			1	
177	OCC_188	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	D	FOR AMP WORK	07-03-2022	09:00	07-03-2022	18:00			1	
178	OCC_188	ER-I	400KV MAIN BAY OF KODERMA(DVC)-I AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	
179	OCC_188	ER-I	400KV MAIN BAY OF KODERMA-II AT GAYA	Bay	D	FOR AMP WORK	05-03-2022	09:00	05-03-2022	18:00			1	
180	OCC_188	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	41889B Isolator Retrofitting works under Add Cap	12-03-2022	09:00	15-03-2022	18:00			4	
181	OCC_188	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	418CB replacement work under Add Cap	12-03-2022	09:00	19-03-2022	18:00			8	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
182	OCC_188	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	41889A Isolator Retrofitting works under Add Cap	16-03-2022	09:00	18-03-2022	18:00			3	
183	OCC_188	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	19-03-2022	09:00	19-03-2022	18:00			1	
184	OCC_188	ER-I	400KV MAIN BAY OF MAITHON AT JAMSHEDPUR	Bay	C	Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. (Day-1 to Day-8 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	21-03-2022	08:00	28-03-2022	18:00			8	
185	OCC_188	ER-I	400KV MAIN BAY OF MAITHON AT JAMSHEDPUR	Bay	C	Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. (Day-1 to Day-8 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	21-03-2022	08:00	28-03-2022	18:00			8	
186	OCC_188	ER-I	400KV MAIN BAY OF MAITHON AT JAMSHEDPUR	Bay	C	Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. (Day-1 to Day-8 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	21-03-2022	08:00	28-03-2022	18:00			8	
187	OCC_188	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
188	OCC_188	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	23-03-2022	09:00	23-03-2022	18:00			1	
189	OCC_188	ER-I	400KV MAIN BAY OF NEW PURNEA-I AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	05-03-2022	09:00	05-03-2022	18:00			1	
190	OCC_188	ER-I	400KV MAIN BAY OF NEW RANCHI-I AT RANCHI	Bay	D	FOR MEASUREMENT OF GC OF CB & CT TAN DELTA	10-03-2022	09:00	10-03-2022	18:00			1	
191	OCC_188	ER-I	400KV MAIN BAY OF PATRATU I AT NEW RANCHI	Bay	D	FOR AMP WORK	15-03-2022	09:00	15-03-2022	18:00			1	
192	OCC_188	ER-I	400KV MAIN BAY OF PATRATU II AT NEW RANCHI	Bay	D	FOR AMP WORK	16-03-2022	09:00	16-03-2022	18:00			1	
193	OCC_188	ER-I	400KV MAIN BAY OF PATRATU-1 AT NEW RANCHI	Bay	D	FOR AMP WORK	15-03-2022	09:00	15-03-2022	18:00			1	
194	OCC_188	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989 B Isolator Retrofitting works under Add Cap	22-03-2022	09:00	25-03-2022	18:00			4	
195	OCC_188	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	419CB replacement work under Add Cap	22-03-2022	09:00	29-03-2022	18:00			8	
196	OCC_188	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989 A Isolator Retrofitting works under Add Cap	26-03-2022	09:00	29-03-2022	18:00			4	
197	OCC_188	ER-I	400KV MAIN BAY OF RANCHI-SIPAT 2 AT RANCHI	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
198	OCC_188	ER-I	400KV MAIN BAY OF RANHI-MAITHON-I AT RANCHI	Bay	D	FOR MEASUREMENT OF GC OF CB & CT TAN DELTA	11-03-2022	09:00	11-03-2022	18:00			1	
199	OCC_188	ER-I	400KV MAIN BAY OF SIPAT-I AT RANCHI	Bay	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	
200	OCC_188	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	12-03-2022	09:00	12-03-2022	18:00			1	
201	OCC_188	ER-I	400KV TIE BAY OF ( (50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	420CB replacement work under Add Cap	08-03-2022	09:00	14-03-2022	18:00			7	
202	OCC_188	ER-I	400KV TIE BAY OF ( (50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	42089B Isolator Retrofitting works under Add Cap	09-03-2022	09:00	12-03-2022	18:00			4	
203	OCC_188	ER-I	400KV TIE BAY OF ( (50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	42089A Isolator Retrofitting works under Add Cap	13-03-2022	09:00	15-03-2022	18:00			3	
204	OCC_188	ER-I	400KV TIE BAY OF ( (50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	26-03-2022	09:00	26-03-2022	18:00			1	
205	OCC_188	ER-I	400KV TIE BAY OF ( 400KV-DARBHANGA (DMTCL)-1 AND FUTURE) AT KISHANGANJ(PG)	Bay	D	AMP of Tie & future bay (430 and 431)	24-03-2022	09:00	24-03-2022	18:00			1	
206	OCC_188	ER-I	400KV TIE BAY OF ( 400KV-DARBHANGA (DMTCL)-2 AND FUTURE) AT KISHANGANJ(PG)	Bay	D	AMP of Tie & future bay (433 and 434)	25-03-2022	09:00	25-03-2022	18:00			1	
207	OCC_188	ER-I	400KV TIE BAY OF (315 MVA ICT2 AND RTPS-1) AT RANCHI	Bay	D	FOR AMP WORK	02-03-2022	09:00	02-03-2022	17:00			1	
208	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	414CB replacement work under Add Cap	01-03-2022	09:00	07-03-2022	18:00			7	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
209	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	41489A Isolator Retrofitting works under Add Cap	01-03-2022	09:00	04-03-2022	18:00			4	
210	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	41489B Isolator Retrofitting works under Add Cap	05-03-2022	09:00	08-03-2022	18:00			4	
211	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
212	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	42389A Isolator Retrofitting works under Add Cap	20-03-2022	09:00	23-03-2022	18:00			4	
213	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	423CB replacement work under Add Cap	20-03-2022	09:00	27-03-2022	18:00			8	
214	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	42389B Isolator Retrofitting works under Add Cap	24-03-2022	09:00	27-03-2022	18:00			4	
215	OCC_188	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	28-03-2022	09:00	28-03-2022	18:00			1	
216	OCC_188	ER-I	400KV TIE BAY OF (CHANDWA-I AND FUTURE) AT NEW RANCHI	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
217	OCC_188	ER-I	400KV TIE BAY OF (KHARAGPUR-I AND 125MVAR BR-II) AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
218	OCC_188	ER-I	400KV TIE BAY OF (KHARAGPUR-II AND FUTURE) AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
219	OCC_188	ER-I	400KV TIE BAY OF (KODERMA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
220	OCC_188	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	Bay	C	41789A Isolator Retrofitting works under Add Cap	10-03-2022	09:00	13-03-2022	18:00			4	
221	OCC_188	ER-I	400KV TIE BAY OF (MAITHON-1 AND 315 MVA ICT-1) AT RANCHI	Bay	D	FOR CHANGE OF SF6 GAS IN Yph CB BECAUSE OF VILATION OBSERVED INDEW POINT MEASUREMANT	07-03-2022	09:00	07-03-2022	17:30			1	
222	OCC_188	ER-I	400KV TIE BAY OF (MUZAFFARPUR-I AND KISHANGANJ(PG)-II) AT NEW PURNEA	Bay	D	FOR AMP WORK	02-03-2022	09:00	02-03-2022	18:00			1	
223	OCC_188	ER-I	400KV TIE BAY OF (NEW PPSP I AND PATRATU I) AT NEW RANCHI	Bay	D	FOR AMP WORK	17-03-2022	09:00	17-03-2022	18:00			1	
224	OCC_188	ER-I	400KV TIE BAY OF (NEW PPSP II AND PATRATU II) AT NEW RANCHI	Bay	D	FOR AMP WORK	18-03-2022	09:00	18-03-2022	18:00			1	
225	OCC_188	ER-I	400KV TIE BAY OF (NEW PURNEA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	22-03-2022	09:00	22-03-2022	18:00			1	
226	OCC_188	ER-I	400KV TIE BAY OF (NEW RANCHI-IV AND FUTURE) AT RANCHI	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
227	OCC_188	ER-I	400KV TIE BAY OF (ROURKELA-II AND BUS REACTOR-I) AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
228	OCC_188	ER-I	400KV TIE BAY OF 125MVAR B/R-1 AND BIHARSARIFF-2 AT PUSAULI	Bay	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
229	OCC_188	ER-I	400KV TIE BAY OF 500 MVA ICT-2 AND NABINAGAR(NPGC-2) AT PATNA	Bay	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
230	OCC_188	ER-I	400KV TIE BAY OF BIHARSARIFF(PG) -2 AT MUZAFFARPUR(PG)	Bay	C	Main bay equipment erection of under construction 500 MVA ICT-4	03-03-2022	09:00	13-03-2022	18:00			11	
231	OCC_188	ER-I	400KV TIE BAY OF KODERMA-2 AND 315MVA ICT-IV AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	24-03-2022	09:00	24-03-2022	18:00			1	
232	OCC_188	ER-I	765KV MAIN BAY OF DHARAMJAIGARH-II AT NEW RANCHI	Bay	D	FOR AMP WORK	24-03-2022	09:00	24-03-2022	18:00		NLDC	1	
233	OCC_188	ER-I	765KV TIE BAY OF (DHARAMJAIGARH-II AND FUTURE) AT NEW RANCHI	Bay	D	FOR RECTIFICATION OF E/S AND ISOLATOR ALIGNMENT AND MECHANICAL INTERLOCK	28-03-2022	08:00	29-03-2022	18:00		NLDC	2	
234	OCC_188	ER-I	132KV MAIN BUS - 1 AT LAKHISARAI	BUS	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00		BSPTCL	1	
235	OCC_188	ER-I	132KV MAIN BUS - 1 AT PUSAULI	BUS	D	FOR AMP WORK	30-03-2022	09:00	30-03-2022	18:00		BSPTCL	1	
236	OCC_188	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay & stability test.	08-03-2022	09:00	09-03-2022	18:00		BSPTCL	2	
237	OCC_188	ER-I	220KV MAIN BUS - 1 AT PURNEA(OLD)	BUS	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	10-03-2022	09:00	10-03-2022	12:00		BSPTCL	1	
238	OCC_188	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay & stability test.	10-03-2022	09:00	11-03-2022	18:00		BSPTCL	2	
239	OCC_188	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	BUS	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	10-03-2022	12:00	10-03-2022	14:00		BSPTCL	1	
240	OCC_188	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	BUS	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	10-03-2022	07:00	10-03-2022	09:00		BSPTCL	1	
241	OCC_188	ER-I	220KV MAIN BUS - 2 AT PUSAULI	BUS	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00		BSPTCL	1	
242	OCC_188	ER-I	220KV TRANSFER BUS AT RANCHI	BUS	D	FOR AMP WORK	12-03-2022	09:00	12-03-2022	18:00		BSPTCL	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
243	OCC_188	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF	BUS	D	FOR AMP WORK	18-03-2022	09:00	18-03-2022	18:00		BSPTCL	1	
244	OCC_188	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	175MVAR BR-1, MAIN BAY, 41289A Old isolator replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolator.	03-03-2022	09:00	04-03-2022	18:00		JUSNL	2	
245	OCC_188	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	175MVAR BR-1, MAIN BAY, 41289A Old isolator replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	07-03-2022	09:00	08-03-2022	18:00		JUSNL	2	
246	OCC_188	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	Chaibasa-1 Main bay, old Isolator (40989A) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	08-03-2022	09:00	09-03-2022	18:00		JUSNL	2	
247	OCC_188	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	Chaibasa-1 Main bay, old Isolator (40989A) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	12-03-2022	09:00	13-03-2022	18:00		JUSNL	2	
248	OCC_188	ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	BUS	D	FOR AMP WORK	26-03-2022	09:00	26-03-2022	18:00		BSPTCL	1	
249	OCC_188	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	FOR AMP WORK	10-03-2022	09:00	10-03-2022	18:00		JUSNL	1	
250	OCC_188	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	42289B Isolator Retrofitting work jumper disconnection and erection of isolator (Under ADD CAP)	09-03-2022	09:00	09-03-2022	17:00		BSPTCL	1	
251	OCC_188	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	42289B Isolator Retrofitting work jumper connection (Under ADD CAP)	12-03-2022	09:00	12-03-2022	14:00		BSPTCL	1	
252	OCC_188	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	FOR AMP WORK	21-03-2022	09:00	21-03-2022	18:00		BSPTCL	1	
253	OCC_188	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	41989B Isolator Retrofitting work jumper disconnection and isolator erection(Under ADD CAP)	22-03-2022	09:00	22-03-2022	14:00		BSPTCL	1	
254	OCC_188	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	41989B Isolator Retrofitting work jumper connection (Under ADD CAP)	25-03-2022	09:00	25-03-2022	14:00		BSPTCL	1	
255	OCC_188	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF	BUS	D	FOR AMP WORK	19-03-2022	09:00	19-03-2022	18:00		BSPTCL	1	
256	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Durgapur Main bay, Old Isolator (40489B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	14-03-2022	09:00	15-03-2022	18:00		JUSNL	2	
257	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Durgapur Main bay, Old Isolator (40489B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	18-03-2022	09:00	19-03-2022	18:00		JUSNL	2	
258	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Maithon Main bay, Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	20-03-2022	09:00	21-03-2022	18:00		JUSNL	2	
259	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Maithon Main bay, Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	24-03-2022	09:00	25-03-2022	18:00		JUSNL	2	
260	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	125MVAR BR-2 Main bay (40189B) Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	29-03-2022	09:00	30-03-2022	18:00		JUSNL	2	
261	OCC_188	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	125MVAR BR-2 Main bay (40189B) Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing.	31-03-2022	09:00	31-03-2022	18:00		JUSNL	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
262	OCC_188	ER-I	400KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	Integration of underconstruction 500 MVA ICTwith 400 KV Bus-2 & stability test.	12-03-2022	09:00	13-03-2022	18:00		BSPTCL/NLDC	2	
263	OCC_188	ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	BUS	D	FOR AMP WORK	25-03-2022	09:00	25-03-2022	18:00		BSPTCL	1	
264	OCC_188	ER-I	400KV MAIN BUS - 2 AT PATNA	BUS	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00		BSPTCL	1	
265	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	42189A Isolator Retrofitting work jumper disconnection and isolator erection(Under ADD CAP)	08-03-2022	09:00	08-03-2022	17:00		BSPTCL	1	
266	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	42189A Isolator Retrofitting work jumper connection(Under ADD CAP)	11-03-2022	09:00	11-03-2022	17:00		BSPTCL	1	
267	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	41889A Isolator Retrofitting work jumper disconnection and isolator erection(Under ADD CAP)	16-03-2022	09:00	16-03-2022	17:00		BSPTCL	1	
268	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	41889A Isolator Retrofitting work jumper connection(Under ADD CAP)	18-03-2022	09:00	18-03-2022	17:00		BSPTCL	1	
269	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	41889A Isolator Retrofitting work jumper disconnection and isolator erection(Under ADD CAP)	19-03-2022	09:00	19-03-2022	17:00		BSPTCL	1	
270	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	FOR AMP WORK	20-03-2022	09:00	20-03-2022	18:00		BSPTCL	1	
271	OCC_188	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	41589A Isolator Retrofitting work jumper connection(Under ADD CAP)	21-03-2022	09:00	21-03-2022	14:00		BSPTCL	1	
272	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42189B isolator replacement(jumper disconnection) and erection of isolator under ADD CAP	04-03-2022	09:00	04-03-2022	18:00			1	
273	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42152 CB replacement work under ADD CAP (Dismantling work)	04-03-2022	09:00	04-03-2022	18:00			1	
274	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42152 CB replacement work under ADD CAP (Erection work)	06-03-2022	09:00	06-03-2022	18:00			1	
275	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42189B isolator replacement(jumper reconnection) under ADD CAP	07-03-2022	09:00	07-03-2022	18:00			1	
276	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42089A isolator replacement(jumper disconnection) and erection of isolator under ADD CAP	13-03-2022	09:00	13-03-2022	18:00			1	
277	OCC_188	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	For 42089A isolator replacement(jumper reconnection) under ADD CAP	15-03-2022	09:00	15-03-2022	18:00			1	
278	OCC_188	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Main Bay CB (401)retrofitted under Add. Cap.	28-03-2022	09:00	29-03-2022	18:00			2	
279	OCC_188	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Tie Bay CB (402)retrofitted under Add. Cap.	30-03-2022	09:00	31-03-2022	18:00			2	
280	OCC_188	ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	BUS REACTOR	D	For 42389A isolator replacement(jumper disconnection) and isolator erection under ADD CAP	20-03-2022	09:00	20-03-2022	18:00			1	
281	OCC_188	ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	BUS REACTOR	D	For 42389A isolator replacement(jumper reconnection) under ADD CAP	23-03-2022	09:00	23-03-2022	18:00			1	
282	OCC_188	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Main Bay CB (412)retrofitted under Add. Cap.	03-03-2022	09:00	04-03-2022	18:00			2	
283	OCC_188	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Tie Bay CB (411) retrofitted under Add. Cap.	07-03-2022	09:00	08-03-2022	18:00			2	
284	OCC_188	ER-I	240MVAR 765KV B/R-1 AT GAYA	BUS REACTOR	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00		NLDC	1	
285	OCC_188	ER-I	240MVAR 765KV B/R-1 AT NEW RANCHI	BUS REACTOR	D	FOR AMP WORK	11-03-2022	08:00	11-03-2022	18:00		NLDC	1	
286	OCC_188	ER-I	240MVAR 765KV B/R-2 AT GAYA	BUS REACTOR	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00		NLDC	1	
287	OCC_188	ER-I	240MVAR 765KV B/R-2 AT NEW RANCHI	BUS REACTOR	D	FOR AMP WORK	10-03-2022	08:00	10-03-2022	18:00		NLDC	1	
288	OCC_188	ER-I	330MVAR 765KV B/R-1 AT PUSAULI	BUS REACTOR	D	FOR AMP WORK	07-03-2022	09:00	07-03-2022	18:00		NLDC	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
289	OCC_188	ER-I	800KV HVDC AGRA BNC LINE 1	HVDC LINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	23-03-2022	09:00	26-03-2022	18:00		NLDC	4	
290	OCC_188	ER-I	800KV HVDC AGRA BNC LINE 2	HVDC LINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	23-03-2022	09:00	26-03-2022	18:00		NLDC	4	
291	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-1 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK OF L/R BAY	07-03-2022	08:00	07-03-2022	18:00		NLDC	1	
292	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-1 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK	22-03-2022	08:00	22-03-2022	18:00		NLDC	1	
293	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-2 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK	03-03-2022	08:00	03-03-2022	18:00		NLDC	1	
294	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-2 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK OF L/R BAY	12-03-2022	08:00	12-03-2022	18:00		NLDC	1	
295	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK	24-03-2022	08:00	24-03-2022	18:00		NLDC	1	
296	OCC_188	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-2 AT NEW RANCHI	LINE REACTOR	D	FOR AMP WORK OF L/R BAY	09-03-2022	08:00	09-03-2022	18:00		NLDC	1	
297	OCC_188	ER-I	330MVAR SWITCHABLE L/R OF 765KV-FATEHPUR-PUSAULI-1 AT FATEHPUR	LINE REACTOR	D	FOR AMP WORK	29-03-2022	09:00	29-03-2022	18:00		NLDC	1	
298	OCC_188	ER-I	63MVAR NON-SWITCHABLE L/R OF 400KV-KHARAGPUR-CHAIBASA-1 AT CHAIBASA	LINE REACTOR	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	17:00			1	
299	OCC_188	ER-I	63MVAR SWITCHABLE L/R OF 400KV-PUSAULI-ALLAHABAD-1 AT PUSAULI	LINE REACTOR	D	Overhauling of Y phase Pole	02-03-2022	09:00	04-03-2022	18:00			3	
300	OCC_188	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	TRANSFORMER	D	220 KV BUS COUPLER BAY RE CONDUCTORING WORK	10-03-2022	07:00	10-03-2022	14:00		BSPTCL	1	
301	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41489A Isolator Retrofitting work jumper disconnection(UNDER ADD CAP)	01-03-2022	09:00	01-03-2022	17:00		BSPTCL	1	
302	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41489A Isolator Retrofitting work jumper connection (under ADD CAP)	04-03-2022	09:00	04-03-2022	14:00		BSPTCL	1	
303	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41589B Isolator Retrofitting work jumper disconnection and isolator erection(under ADD CAP)	16-03-2022	09:00	16-03-2022	17:00		BSPTCL	1	
304	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41589B Isolator Retrofitting work jumper connection (under ADD CAP)	18-03-2022	09:00	18-03-2022	14:00		BSPTCL	1	
305	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-03-2022	09:00	20-03-2022	17:00		BSPTCL	1	
306	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	D	CSD Commissioning & Testing for Main Bay CB (410)retrofitted under Add. Cap.	02-03-2022	09:00	03-03-2022	18:00		JUSNL	2	
307	OCC_188	ER-I	400KV/220KV 315 MVA ICT 1 AT RANCHI	TRANSFORMER	D	FOR AMP WORK	02-03-2022	09:00	02-03-2022	18:00		JUSNL	1	
308	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	415 CB replacement work (UNDER ADD CAP) Dismantling work	15-03-2022	09:00	15-03-2022	17:00		BSPTCL	1	
309	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	415 CB replacement work (UNDER ADD CAP) Erection work	17-03-2022	09:00	17-03-2022	14:00		BSPTCL	1	
310	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-03-2022	09:00	20-03-2022	17:00		BSPTCL	1	
311	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	42389B Isolator Retrofitting work jumper disconnection(UNDER ADD CAP)	24-03-2022	09:00	24-03-2022	17:00		BSPTCL	1	
312	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	42389B Isolator Retrofitting work jumper connection(UNDER ADD CAP)	27-03-2022	09:00	27-03-2022	14:00		BSPTCL	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
313	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	C	ICT isolator (40389T & 40389B) Old Minel Iso. replacement by GR Power make under ADD Cap. (Day-1 to Day-10 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	22-03-2022	09:00	31-03-2022	18:00		JUSNL	10	
314	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	D	CSD Commissioning & Testing for Tie Bay CB (402) retrofitted under Add. Cap.	22-03-2022	09:00	23-03-2022	18:00		JUSNL	2	
315	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	17-03-2022	09:00	19-03-2022	18:00			3	S/d to be availed after commissioning of ICT-4. At a time, shutdown of any two ICT would be allowed.
316	OCC_188	ER-I	400KV/220KV 315 MVA ICT 2 AT RANCHI	TRANSFORMER	C	Replacement of damaged air cell in main conservator	07-03-2022	09:00	08-03-2022	18:00		JUSNL	2	
317	OCC_188	ER-I	400KV/220KV 315 MVA ICT 3 AT JAMSHEDPUR	TRANSFORMER	D	FOR AMP WORK	01-03-2022	09:00	01-03-2022	18:00		JUSNL	1	
318	OCC_188	ER-I	400KV/220KV 500 MVA ICT 1 AT KISHANGANJ	TRANSFORMER	C	To attend the SF6 gas leakage from 4GPGY Gas density monitor	08-03-2022	09:00	09-03-2022	18:00		BSPTCL	2	
319	OCC_188	ER-I	400KV/220KV 500 MVA ICT 1 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	17-03-2022	09:00	19-03-2022	18:00		BSPTCL	3	S/d to be availed after commissioning of ICT-4. At a time, shutdown of any two ICT would be allowed.
320	OCC_188	ER-I	400KV/220KV 500 MVA ICT 1 AT NEW PURNEA	TRANSFORMER	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00		BSPTCL	1	
321	OCC_188	ER-I	400KV/220KV 500 MVA ICT 2 AT PUSAULI(PG)	TRANSFORMER	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00		BSPTCL	1	
322	OCC_188	ER-I	400KV/220KV 500 MVA ICT 3 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	17-03-2022	09:00	19-03-2022	18:00		BSPTCL	3	S/d to be availed after commissioning of ICT-4. At a time, shutdown of any two ICT would be allowed.
323	OCC_188	ER-I	400KV/220KV 500 MVA ICT 4 AT MUZAFFARPUR(PG)	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.(ICT4 TO BE COMMISSIONED VERY SOON)	17-03-2022	09:00	19-03-2022	17:00		BSPTCL	3	S/d to be availed after commissioning of ICT-4. At a time, shutdown of any two ICT would be allowed.
324	OCC_188	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	01-03-2022	07:00	31-03-2022	17:00	Permission for OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	SIKKIM/CHUZACHEN	31	
325	OCC_188	ER-II	132KV-CHUZACHEN-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	01-03-2022	07:00	31-03-2022	17:00	Permission for OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	SIKKIM/CHUZACHEN	31	
326	OCC_188	ER-II	132KV-MAITHON-JAMTARA-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	25-03-2022	08:00	27-03-2022	18:00		JUSNL/DVC	3	
327	OCC_188	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	14-03-2022	08:00	14-03-2022	17:00		WB	1	
328	OCC_188	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-I bay	25-03-2022	08:00	25-03-2022	17:00		WB	1	
329	OCC_188	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	15-03-2022	08:00	15-03-2022	17:00		WB	1	
330	OCC_188	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-II bay	24-03-2022	08:00	24-03-2022	17:00		WB	1	
331	OCC_188	ER-II	132KV-RANGPO-GANGTOK-1	AC TRANSMISSION LINE CIRCUIT	D	AMP Works	22-03-2022	09:00	22-03-2022	17:00		SIKKIM	1	
332	OCC_188	ER-II	132KV-RANGPO-MELLI-1	AC TRANSMISSION LINE CIRCUIT	D	Line Defects Liquidation	19-03-2022	09:00	19-03-2022	17:00		SIKKIM	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
333	OCC_188	ER-II	220KV-BIRPARA-MALBASE-1	AC TRANSMISSION LINE CIRCUIT	D	For De-stringing and stringing of conductors in the span of Location 9 & 10 of 220 KV Birpara-Malbas	23-03-2022	08:00	24-03-2022	18:00		NLDC	2	
334	OCC_188	ER-II	220KV-DALKHOLA (PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	07-03-2022	08:00	08-03-2022	17:00		WB	2	
335	OCC_188	ER-II	220KV-DALKHOLA (PG)-GAZOLE-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	09-03-2022	08:00	10-03-2022	17:00		WB	2	
336	OCC_188	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	01-03-2022	09:00	01-03-2022	17:00		DVC	1	
337	OCC_188	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	03-03-2022	08:00	05-03-2022	18:00		DVC	3	
338	OCC_188	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	17-03-2022	08:00	19-03-2022	18:00		DVC	3	
339	OCC_188	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	02-03-2022	09:00	02-03-2022	17:00		DVC	1	
340	OCC_188	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	03-03-2022	08:00	05-03-2022	18:00		DVC	3	
341	OCC_188	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	17-03-2022	08:00	19-03-2022	18:00		DVC	3	
342	OCC_188	ER-II	220KV-MAITHON-DUMKA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	05-03-2022	09:00	05-03-2022	17:00		JUSNL	1	
343	OCC_188	ER-II	220KV-MAITHON-DUMKA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	06-03-2022	09:00	06-03-2022	17:00		JUSNL	1	
344	OCC_188	ER-II	220KV-MAITHON-KALYANESHWARI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	03-03-2022	09:00	03-03-2022	17:00			1	
345	OCC_188	ER-II	220KV-MAITHON-KALYANESHWARI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	04-03-2022	08:00	04-03-2022	17:00			1	
346	OCC_188	ER-II	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	09-03-2022	09:00	09-03-2022	17:00			1	
347	OCC_188	ER-II	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	11-03-2022	07:00	14-03-2022	17:00			4	
348	OCC_188	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification	25-03-2022	08:00	26-03-2022	18:00			2	
349	OCC_188	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification	28-03-2022	08:00	28-03-2022	18:00			1	
350	OCC_188	ER-II	220KV-TASHIDING-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	AMP Works	10-03-2022	09:00	10-03-2022	17:00		TASHIDING	1	
351	OCC_188	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	15-03-2022	09:00	15-03-2022	17:00		WB	1	
352	OCC_188	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	16-03-2022	09:00	16-03-2022	17:00		WB	1	
353	OCC_188	ER-II	400KV-BINAGURI-BONGAIGAON-1	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature works	22-03-2022	08:00	23-03-2022	17:00		NLDC	2	
354	OCC_188	ER-II	400KV-BINAGURI-BONGAIGAON-2	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature works	24-03-2022	08:00	25-03-2022	17:00		NLDC	2	
355	OCC_188	ER-II	400KV-BINAGURI-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Identified Defect liquidation work	14-03-2022	08:00	14-03-2022	18:00			1	



Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
356	OCC_188	ER-II	400KV-BINAGURI-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	IDENTIFIED DEFECT LIQUIDATION	15-03-2022	08:00	15-03-2022	18:00			1	
357	OCC_188	ER-II	400KV-DURGAPUR-BIDHANNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	Line Isolator B-Phase Arm replacement work	22-03-2022	09:30	22-03-2022	17:30			1	
358	OCC_188	ER-II	400KV-FSTPP-BAHARAMPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of shutdown nature defects at various locations of TL	15-03-2022	08:00	15-03-2022	17:00			1	
359	OCC_188	ER-II	400KV-FSTPP-MALDA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement at Major crossing	02-03-2022	08:00	02-03-2022	17:00			1	
360	OCC_188	ER-II	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of Shutdown nature defects	08-03-2022	09:00	08-03-2022	18:00			1	
361	OCC_188	ER-II	400KV-JEERAT-NEW JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA VALIDATION	19-03-2022	08:00	19-03-2022	16:00		WB	1	
362	OCC_188	ER-II	400KV-JEERAT-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA VALIDATION	16-03-2022	08:00	16-03-2022	16:00		WB	1	
363	OCC_188	ER-II	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	SAS Rectification Work at Sagardighi end	11-03-2022	09:00	12-03-2022	17:00		WB	2	
364	OCC_188	ER-II	400KV-JEERAT-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	20-03-2022	07:00	23-03-2022	17:00		WB	4	
365	OCC_188	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	07-03-2022	07:00	10-03-2022	17:00		WB	4	
366	OCC_188	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat ( New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	22-03-2022	07:00	23-03-2022	17:00		WB	2	PG may try to prepone the shutdown.
367	OCC_188	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper Replacement Work	02-03-2022	09:00	02-03-2022	18:00			1	
368	OCC_188	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	LIQUIDATION OF SHUTDOWN NATURE DEFECTS	07-03-2022	09:00	09-03-2022	17:00			3	
369	OCC_188	ER-II	400KV-MAITHON-DURGAPUR-2	AC TRANSMISSION LINE CIRCUIT	D	LIQUIDATION OF SHUTDOWN NATURE DEFECTS	10-03-2022	09:00	12-03-2022	17:00			3	
370	OCC_188	ER-II	400KV-MAITHON-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP AND RELAY TESTING WORK	31-03-2022	09:00	31-03-2022	17:00			1	
371	OCC_188	ER-II	400KV-MAITHON-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	C	Re-conductoring work	01-03-2022	08:00	20-03-2022	18:00		MPL	20	
372	OCC_188	ER-II	400KV-MAITHON-MAITHON RB-2	AC TRANSMISSION LINE CIRCUIT	C	Re-conductoring work	01-03-2022	08:00	20-03-2022	18:00		MPL	20	
373	OCC_188	ER-II	400KV-MAITHON-MEJIA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR DISCONNECTION OF JUMPER FROM IPS TUBE FOR REPLACEMENT OF CB IN TIE BAY OF MEJIA#2-ICT#1	14-03-2022	09:00	15-03-2022	15:00			2	
374	OCC_188	ER-II	400KV-MAITHON-MEJIA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR RECONNECTION OF JUMPER TO FACILITATE REPLACEMENT OF CB IN TIE BAY OF MEJIA#2 LINE AT MAITHON	21-03-2022	09:00	21-03-2022	15:00			1	
375	OCC_188	ER-II	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	Rectification of Shutdown nature defects	07-03-2022	09:00	07-03-2022	18:00			1	
376	OCC_188	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR DISCONNECTION OF JUMPER TO FACILITATE REPLACEMENT OF CB IN TIE BAY OF RTPS LINE	22-03-2022	09:00	22-03-2022	15:00			1	
377	OCC_188	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR RE-CONNECTION OF JUMPER TO FACILITATE REPLACEMENT OF CB IN TIE BAY OF RTPS LINE	29-03-2022	09:00	29-03-2022	15:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
378	OCC_188	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification and testing of DTTPC at both end.	03-03-2022	08:00	03-03-2022	17:00			1	
379	OCC_188	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of defective Insulator at various locations (Alternate day Basis)	07-03-2022	08:00	14-03-2022	17:00	Alternate day Basis		8	
380	OCC_188	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of defective Insulator at various locations (Alternate day Basis)	07-03-2022	08:00	14-03-2022	17:00	Alternate day Basis		8	
381	OCC_188	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification and testing of DTTPC at both end.	11-03-2022	08:00	11-03-2022	17:00			1	
382	OCC_188	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Removal and termination of existing protection cables of Main CB.Relay testing,CB Alarm/Annunciation	13-03-2022	08:00	17-03-2022	17:00			5	
383	OCC_188	ER-II	400KV-NEW PURNEA-FARAKKA-1	AC TRANSMISSION LINE CIRCUIT	C	Rectification of twisted/entangled conductors in Span of Tower Loc. 39-40	08-03-2022	08:00	09-03-2022	16:00			2	
384	OCC_188	ER-II	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of shutdown nature defects at various locations of TL	11-03-2022	08:00	11-03-2022	17:00		WB	1	
385	OCC_188	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	07-03-2022	09:00	07-03-2022	17:00		WB	1	
386	OCC_188	ER-II	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	DEFECT RECTIFICATION	08-03-2022	07:00	08-03-2022	17:00		WB	1	
387	OCC_188	ER-II	400KV-RANGPO-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	Line Defects Liquidation	07-03-2022	10:00	08-03-2022	16:00		Teesta III/Dikchu	2	Clubbed with sl. 809/810.
388	OCC_188	ER-II	400KV-RANGPO-TEESTA-V-1	AC TRANSMISSION LINE CIRCUIT	D	AMP Works & Line Defects Liquidation	05-03-2022	09:00	05-03-2022	17:00		TEESTA V	1	
389	OCC_188	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	02-03-2022	07:00	06-03-2022	17:00		WB	5	
390	OCC_188	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat ( New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	22-03-2022	07:00	23-03-2022	17:00		WB	2	PG may try to prepone the shutdown
391	OCC_188	ER-II	765KV-MEDINIPUR-NEW JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA VALIDATION	09-03-2022	08:00	09-03-2022	16:00		NLDC	1	
392	OCC_188	ER-II	765KV-MEDINIPUR-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA VALIDATION	12-03-2022	08:00	12-03-2022	16:00		NLDC	1	
393	OCC_188	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	08-03-2022	08:00	08-03-2022	18:00		NLDC	1	
394	OCC_188	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-1	Auto Recloser	D	For OPGW installation Work der Reliable Communication Package in Eastern Region 105 km completed out of 110 km	01-03-2022	07:00	31-03-2022	17:00		NLDC	31	
395	OCC_188	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-2	Auto Recloser	D	For OPGW installation Work der Reliable Communication Package in Eastern Region 105 km completed out of 110 km	01-03-2022	07:00	31-03-2022	17:00		NLDC	31	
396	OCC_188	ER-II	A/R OF 400KV-KISHANGANJ-RANGPO-1	Auto Recloser	D	"For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 162 km completed out of 215 km"	01-03-2022	08:00	31-03-2022	18:00			31	
397	OCC_188	ER-II	A/R OF 400KV-KISHANGANJ-RANGPO-2	Auto Recloser	D	"For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 162 km completed out of 215 km"	01-03-2022	08:00	31-03-2022	18:00			31	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
398	OCC_188	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-1	Auto Recloser	D	To facilitate Re-conductoring work	01-03-2022	08:00	31-03-2022	18:00		MPL	31	
399	OCC_188	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-2	Auto Recloser	D	To facilitate Re-conductoring work	01-03-2022	08:00	31-03-2022	18:00		MPL	31	
400	OCC_188	ER-II	A/R OF 400KV-RANGPO-DIKCHU-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement).	01-03-2022	07:00	31-03-2022	17:00		Teesta III/Dikchu	31	
401	OCC_188	ER-II	A/R OF 400KV-RANGPO-TEESTA - III-1	Auto Recloser	D	"For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 162 km completed out of 215 km"	01-03-2022	08:00	31-03-2022	18:00		Teesta III	31	
402	OCC_188	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND - MAIN BUS - 3) AT RANGPO	Bay	D	AMP Works	18-03-2022	09:00	18-03-2022	17:00			1	
403	OCC_188	ER-II	220KV BUS COUPLER BAY AT RAJARHAT	Bay	D	AMP WORK	10-03-2022	09:00	10-03-2022	17:00			1	
404	OCC_188	ER-II	220KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP Works	11-03-2022	09:00	11-03-2022	17:00			1	
405	OCC_188	ER-II	220KV BUS COUPLER BAY AT SUBHASGRAM(PG)	Bay	D	AMP of 204 Bay	16-03-2022	09:00	16-03-2022	17:00			1	
406	OCC_188	ER-II	220KV BUS COUPLER BAY AT MALDA(PG)	Bay	D	AMP WORK	04-03-2022	08:00	04-03-2022	17:00			1	
407	OCC_188	ER-II	220KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	Bay	C	Stringing of TI tower under ERSS XXIV pkg	14-03-2022	09:00	17-03-2022	17:30			4	
408	OCC_188	ER-II	400KV BUS COUPLER BAY AT MALDA(PG)	Bay	D	AMP WORK	05-03-2022	08:00	05-03-2022	17:00			1	
409	OCC_188	ER-II	400KV BUS COUPLER BAY AT MALDA(PG)	Bay	C	Bus coupler breaker replacement under ADDCAP.	22-03-2022	08:00	30-03-2022	11:30			9	
410	OCC_188	ER-II	400KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP Works	07-03-2022	10:00	07-03-2022	17:00			1	
411	OCC_188	ER-II	400KV BUS SECTIONALIZER BAY AT DURGAPUR BUS-I & III	Bay	D	AMP works & Bus pipe alignment work	07-03-2022	09:30	07-03-2022	17:30			1	
412	OCC_188	ER-II	400KV MAIN BAY OF 125MVAR 400KV B/R-1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	04-03-2022	08:00	05-03-2022	16:00			2	
413	OCC_188	ER-II	400KV MAIN BAY OF 125MVAR 400KV B/R-2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	07-03-2022	08:00	08-03-2022	16:00			2	
414	OCC_188	ER-II	400KV MAIN BAY OF 125MVAR B/R-2 AT RAJARHAT	Bay	D	AMP WORK	05-03-2022	09:00	05-03-2022	17:00			1	
415	OCC_188	ER-II	400KV MAIN BAY OF 125MVAR B/R-I AT SUBHASGRAM(PG)	Bay	D	AMP of 418 Bay	19-03-2022	09:00	19-03-2022	17:00			1	
416	OCC_188	ER-II	400KV MAIN BAY OF 175MVAR 400KV B/R-1&2 AT DURGAPUR	Bay	C	OLD ABB CB Replacement works under ADDCAP	25-03-2022	09:00	31-03-2022	17:00			7	
417	OCC_188	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV ICT-I MAIN BAY	11-03-2022	08:00	20-03-2022	17:00			10	
418	OCC_188	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT SUBHASGRAM(PG)	Bay	D	LBB Relay retrofitting	14-03-2022	09:00	14-03-2022	17:00			1	
419	OCC_188	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT SUBHASGRAM(PG)	Bay	D	LBB Relay retrofitting	15-03-2022	09:00	15-03-2022	17:00			1	
420	OCC_188	ER-II	400KV MAIN BAY OF 400 KV PURNEA-II AT MALDA(PG)	Bay	C	Replacement of old 400KV CB of 400KV Purnea Ckt-II with new SIEMENS Make 400KV CB under ADDCAP. (Line will be charged through 400KV TBC Bay)	04-03-2022	08:00	18-03-2022	17:00			15	
421	OCC_188	ER-II	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT FSTPP	Bay	C	Bay testing and Augmentation work related to 315 MVA ICT-2(New ICT) with 400 kV Bus at NTPC,Farakka	21-03-2022	09:00	27-03-2022	17:00			7	
422	OCC_188	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT MEDINIPUR	Bay	D	BAY AMP WORK	29-03-2022	08:00	29-03-2022	18:00		NLDC	1	
423	OCC_188	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	21-03-2022	08:00	24-03-2022	16:00		NLDC	4	
424	OCC_188	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT MEDINIPUR	Bay	D	BAY AMP WORK	30-03-2022	08:00	30-03-2022	18:00		NLDC	1	
425	OCC_188	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	25-03-2022	08:00	29-03-2022	16:00		NLDC	5	
426	OCC_188	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	Bay	D	CT Oil Sample collection	25-03-2022	08:00	25-03-2022	11:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
427	OCC_188	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	Bay	D	CT Oil Sample collection	24-03-2022	08:00	24-03-2022	11:00			1	
428	OCC_188	ER-II	400KV MAIN BAY OF BIDHANNAGAR-1 AT DURGAPUR	Bay	C	OLD BHEL CB Replacement works under ADDCAP	16-03-2022	09:30	22-03-2022	17:30			7	
429	OCC_188	ER-II	400KV MAIN BAY OF BUS REACOR -I AT RAJARHAT	Bay	D	AMP WORK	04-03-2022	09:00	04-03-2022	17:00			1	
430	OCC_188	ER-II	400KV MAIN BAY OF FUTURE( BAY NO 416) AT DURGAPUR	Bay	C	Stringing of TI tower under ERSS XXIV pkg	14-03-2022	09:00	17-03-2022	17:30			4	
431	OCC_188	ER-II	400KV MAIN BAY OF FUTURE( BAY NO 416) AT DURGAPUR	Bay	C	409-89T replacement, 409 Jack bus Stringing, 409-408 Dropper removal-construction works under ERSS XXIV pkg	21-03-2022	09:00	31-03-2022	17:30			11	
432	OCC_188	ER-II	400KV MAIN BAY OF HALDIA-1 AT SUBHASGRAM	Bay	D	AMP of 416 Bay	17-03-2022	09:00	17-03-2022	17:00			1	
433	OCC_188	ER-II	400KV MAIN BAY OF HALDIA-2 AT SUBHASGRAM	Bay	D	AMP of 413 Bay	20-03-2022	09:00	20-03-2022	17:00			1	
434	OCC_188	ER-II	400KV MAIN BAY OF JEERAT -1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION	19-03-2022	08:00	19-03-2022	16:00			1	
435	OCC_188	ER-II	400KV MAIN BAY OF JEERAT -2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION	16-03-2022	08:00	16-03-2022	16:00			1	
436	OCC_188	ER-II	400KV MAIN BAY OF NEW JEERAT -1 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	27-03-2022	07:00	28-03-2022	17:00			2	
437	OCC_188	ER-II	400KV MAIN BAY OF NEW JEERAT -2 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	25-03-2022	07:00	26-03-2022	17:00			2	
438	OCC_188	ER-II	400KV MAIN BAY OF TALA-I AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV TALA-I MAIN BAY	01-03-2022	08:00	10-03-2022	17:00			10	
439	OCC_188	ER-II	400KV TIE BAY OF ( 125MVAR 400KV B/R-1 AND 400KV-JEERAT-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	04-03-2022	08:00	05-03-2022	16:00			2	
440	OCC_188	ER-II	400KV TIE BAY OF ( 125MVAR 400KV B/R-1 AND 400KV-JEERAT-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	16-03-2022	08:00	16-03-2022	16:00			1	
441	OCC_188	ER-II	400KV TIE BAY OF ( 125MVAR 400KV B/R-2 AND 400KV--SUBHASGRAM(PG)-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	07-03-2022	08:00	08-03-2022	16:00			2	
442	OCC_188	ER-II	400KV TIE BAY OF ( 400KV-BHERAMARA-4 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sample collection	24-03-2022	12:00	24-03-2022	15:00			1	
443	OCC_188	ER-II	400KV TIE BAY OF ( 765KV/400KV 1500 MVA ICT 1 AND 400KV-JEERAT-1) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	19-03-2022	08:00	19-03-2022	16:00		NLDC	1	
444	OCC_188	ER-II	400KV TIE BAY OF ( 765KV/400KV 1500 MVA ICT 1 AND 400KV-JEERAT-1) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	21-03-2022	08:00	24-03-2022	16:00		NLDC	4	
445	OCC_188	ER-II	400KV TIE BAY OF ( 765KV/400KV 1500 MVA ICT 2 AND 400KV--SUBHASGRAM(PG)-1) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	25-03-2022	08:00	29-03-2022	16:00		NLDC	5	
446	OCC_188	ER-II	400KV TIE BAY OF ( BHERAMARA-3 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sample collection	25-03-2022	12:00	25-03-2022	15:00			1	
447	OCC_188	ER-II	400KV TIE BAY OF (315MVA ICT-I AND TALA-I) AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV TIE BAY OF TALA-I & ICT-I	21-03-2022	08:00	31-03-2022	17:00			11	
448	OCC_188	ER-II	400KV TIE BAY OF (315MVA ICT-II AND FUTURE) AT DURGAPUR	Bay	C	409-89T replacement, 409 Jack bus Stringing, 409-408 Dropper removal-construction works under ERSS X	21-03-2022	09:00	31-03-2022	17:30			11	
449	OCC_188	ER-II	400KV TIE BAY OF (315MVA ICT-V AND HALDIA-II) AT SUBHASGRAM(PG)	Bay	D	AMP of 414 Bay	21-03-2022	09:00	21-03-2022	17:00			1	
450	OCC_188	ER-II	400KV TIE BAY OF (500MVA ICT-I AND MEJIA-II) AT MAITHON	Bay	C	REPLACEMENT OF CIRCUIT BREAKER IN TIE BAY	14-03-2022	09:00	21-03-2022	18:00			8	
451	OCC_188	ER-II	400KV TIE BAY OF (BIDHANNAGAR-I AND 315MVA ICT-I) AT DURGAPUR	Bay	D	AMP Works	14-03-2022	09:30	14-03-2022	17:30			1	
452	OCC_188	ER-II	400KV TIE BAY OF (HALDIA-1 AND 125MVAR B/R-1) AT SUBHASGRAM(PG)	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	11-03-2022	09:00	13-03-2022	17:00			3	
453	OCC_188	ER-II	400KV TIE BAY OF (HALDIA-1 AND 125MVAR B/R-1) AT SUBHASGRAM(PG)	Bay	D	AMP of 417 Bay	18-03-2022	09:00	18-03-2022	17:00			1	
454	OCC_188	ER-II	400KV TIE BAY OF 400 KV RAGHUNATHPUR-1 AND JAMSHEDPUR-1 AT MAITHON	Bay	C	FOR REPLACEMENT OF CIRCUIT BREAKER IN TIE BAY OF 400KV RTPS LINE AT MAITHON	22-03-2022	09:00	29-03-2022	17:00			8	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
455	OCC_188	ER-II	400KV TIE BAY OF BIDHANNAGAR-2 & 175MVAR (BR-1&2) AT DURGAPUR	Bay	D	AMP Works	09-03-2022	09:30	09-03-2022	17:30			1	
456	OCC_188	ER-II	400KV TIE BAY OF SAGARDIGHI -1 AND ICT-2 AT FSTPP	Bay	C	Bay testing and Augmentation work related to 315 MVA ICT-2(New ICT) with 400 kV Bus at NTPC,Farakka	21-03-2022	09:00	27-03-2022	17:00			7	
457	OCC_188	ER-II	400KV TIE BAY OF( 400KV NEW JEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	08-03-2022	09:00	10-03-2022	17:00			3	
458	OCC_188	ER-II	400KV TIE BAY OF( 400KV NEW JEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	27-03-2022	08:00	28-03-2022	17:00			2	
459	OCC_188	ER-II	400KV TIE BAY OF( 400KV NEW JEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	05-03-2022	09:00	07-03-2022	17:00			3	
460	OCC_188	ER-II	400KV TIE BAY OF( 400KV NEW JEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	25-03-2022	07:00	26-03-2022	17:00			2	
461	OCC_188	ER-II	765KV MAIN BAY OF 1500 MVA ICT 2 AT MEDINIPUR	Bay	D	BAY AMP WORK	28-03-2022	08:00	28-03-2022	18:00		NLDC	1	
462	OCC_188	ER-II	765KV MAIN BAY OF 330 MVAR BR 1 AT MEDINIPUR	Bay	D	BAY AMP WORK	09-03-2022	08:00	09-03-2022	18:00		NLDC	1	
463	OCC_188	ER-II	765KV MAIN BAY OF 330 MVAR BR 2 AT MEDINIPUR	Bay	D	BAY AMP WORK	21-03-2022	08:00	21-03-2022	18:00		NLDC	1	
464	OCC_188	ER-II	765KV MAIN BAY OF 330MVAR 765KV B/R-1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	10-03-2022	08:00	11-03-2022	16:00		NLDC	2	
465	OCC_188	ER-II	765KV MAIN BAY OF 330MVAR 765KV B/R-2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	14-03-2022	08:00	15-03-2022	16:00		NLDC	2	
466	OCC_188	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	21-03-2022	08:00	24-03-2022	16:00		NLDC	4	
467	OCC_188	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1AT MEDINIPUR	Bay	D	BAY AMP WORK	28-03-2022	08:00	28-03-2022	18:00		NLDC	1	
468	OCC_188	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	25-03-2022	08:00	29-03-2022	16:00		NLDC	5	
469	OCC_188	ER-II	765KV MAIN BAY OF MEDINIPUR -1 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	09-03-2022	08:00	09-03-2022	16:00		NLDC	1	
470	OCC_188	ER-II	765KV MAIN BAY OF MEDINIPUR -2 AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION	12-03-2022	08:00	12-03-2022	16:00		NLDC	1	
471	OCC_188	ER-II	765KV MAIN BAY OF NEW JEERAT-2 AT MEDINIPUR	Bay	D	BAY AMP WORK	24-03-2022	08:00	24-03-2022	18:00		NLDC	1	
472	OCC_188	ER-II	765KV MAIN BAY OF NEW RANCHI -1 AT MEDINIPUR	Bay	D	BAY AMP WORK	11-03-2022	08:00	11-03-2022	18:00		NLDC	1	
473	OCC_188	ER-II	765KV MAIN BAY OF NEW RANCHI -2 AT MEDINIPUR	Bay	D	BAY AMP WORK	23-03-2022	08:00	23-03-2022	18:00		NLDC	1	
474	OCC_188	ER-II	765KV TIE BAY OF ( 1500 MVA ICT 1 AND JEERAT -2) AT MEDINIPUR	Bay	D	BAY AMP WORK	25-03-2022	08:00	25-03-2022	18:00		NLDC	1	
475	OCC_188	ER-II	765KV TIE BAY OF ( 330MVAR 765KV B/R-1 AND 330MVAR 765KV B/R-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	10-03-2022	08:00	11-03-2022	16:00		NLDC	2	
476	OCC_188	ER-II	765KV TIE BAY OF ( 330MVAR 765KV B/R-1 AND 330MVAR 765KV B/R-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	14-03-2022	08:00	15-03-2022	16:00		NLDC	2	
477	OCC_188	ER-II	765KV TIE BAY OF ( NEW RANCHI--1 AND 3*110 MVAR B/R-1) AT MEDINIPUR	Bay	D	BAY AMP WORK	10-03-2022	08:00	10-03-2022	18:00		NLDC	1	
478	OCC_188	ER-II	765KV TIE BAY OF ( NEW RANCHI--2 AND 3*110MVAR B/R-2) AT MEDINIPUR	Bay	D	BAY AMP WORK	22-03-2022	08:00	22-03-2022	18:00		NLDC	1	
479	OCC_188	ER-II	765KV TIE BAY OF( MEDINIPUR -1 AND 1500 MVA ICT-1) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	09-03-2022	08:00	09-03-2022	16:00		NLDC	1	
480	OCC_188	ER-II	765KV TIE BAY OF( MEDINIPUR -1 AND 1500 MVA ICT-1) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	21-03-2022	08:00	24-03-2022	16:00		NLDC	4	
481	OCC_188	ER-II	765KV TIE BAY OF( MEDINIPUR -2 AND 1500 MVA ICT-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	12-03-2022	08:00	12-03-2022	16:00		NLDC	1	
482	OCC_188	ER-II	765KV TIE BAY OF( MEDINIPUR -2 AND 1500 MVA ICT-2) AT NEW JEERAT	Bay	D	RTAMC DATA VALIDATION & CSD COMMISSIONING	25-03-2022	08:00	29-03-2022	16:00		NLDC	5	
483	OCC_188	ER-II	132KV MAIN BUS - 1 AT GANGTOK	BUS	D	AMP Works	02-03-2022	08:30	02-03-2022	17:30		SIKKIM	1	
484	OCC_188	ER-II	220KV MAIN BUS - 1 AT ALIPURDUAR	BUS	D	AMP Works	16-03-2022	09:00	16-03-2022	17:00			1	
485	OCC_188	ER-II	220KV MAIN BUS - 1 AT DURGAPUR	BUS	D	AMP Works	03-03-2022	09:30	03-03-2022	17:30		DVC	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
486	OCC_188	ER-II	220KV MAIN BUS - 1 AT MAITHON	BUS	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	10-03-2022	09:00	10-03-2022	17:00		DVC/JUSNL	1	
487	OCC_188	ER-II	220KV MAIN BUS - 2 AT ALIPURDUAR	BUS	D	AMP Works	22-03-2022	09:00	22-03-2022	17:00			1	
488	OCC_188	ER-II	220KV MAIN BUS - 2 AT DURGAPUR	BUS	D	AMP Works	10-03-2022	09:30	10-03-2022	17:30		DVC	1	
489	OCC_188	ER-II	220KV MAIN BUS - 2 AT MAITHON	BUS	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	11-03-2022	09:00	11-03-2022	17:00		DVC/JUSNL	1	
490	OCC_188	ER-II	400KV BUS SECTION-1A AT ALIPURDUAR	BUS	D	AMP Works	07-03-2022	09:00	07-03-2022	17:00			1	
491	OCC_188	ER-II	400KV BUS SECTION-1B AT ALIPURDUAR	BUS	D	AMP Works	14-03-2022	09:00	14-03-2022	17:00			1	
492	OCC_188	ER-II	400KV BUS SECTION-2A AT ALIPURDUAR	BUS	D	AMP Works	04-03-2022	09:00	04-03-2022	17:00			1	
493	OCC_188	ER-II	400KV BUS SECTION-2B AT ALIPURDUAR	BUS	D	AMP Works	09-03-2022	09:00	09-03-2022	17:00			1	
494	OCC_188	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	400KV Bus coupler breaker Bus pipe dismantling.	23-03-2022	08:00	23-03-2022	17:00		WB	1	
495	OCC_188	ER-II	400KV MAIN BUS - 1 AT SUBHASGRAM(PG)	BUS	D	400 KV CT re-connection of Bus Bar protection CT core of 400 KV Main Bus-1 and corresponding stabili	26-03-2022	07:00	27-03-2022	16:00		WB	2	
496	OCC_188	ER-II	400KV MAIN BUS - 2 AT DURGAPUR	BUS	D	AMP Works	15-03-2022	09:30	15-03-2022	17:30			1	
497	OCC_188	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	400KV Purnea-II Main CB Bus pipe dismantling.	04-03-2022	08:00	04-03-2022	17:00		WB	1	
498	OCC_188	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	400KV Purnea-II Main CB Bus pipe erection.	18-03-2022	08:00	18-03-2022	17:00		WB	1	
499	OCC_188	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	For 400KV Bus coupler breaker bus pipe dismantling.	24-03-2022	08:00	24-03-2022	17:00		WB	1	
500	OCC_188	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	BUS	D	400 KV Bus Bar CT and Protection cable isolation of 400 KV Main Bus-1 for further removal of old Bus	03-03-2022	07:00	04-03-2022	16:00		WB	2	
501	OCC_188	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	BUS	D	400 KV CT re-connection of Bus Bar protection CT core of 400 KV Main Bus-2 and corresponding stabili	28-03-2022	07:00	29-03-2022	16:00		WB	2	
502	OCC_188	ER-II	400KV MAIN BUS SECTION - 1 AT DURGAPUR	BUS	D	409-89A Dropper connection works ,stability test 400KV Bus -I under ERSS XXIV pkg	23-03-2022	09:00	24-03-2022	17:30		DVC	2	
503	OCC_188	ER-II	400KV MAIN BUS SECTION - 4 AT DURGAPUR	BUS	D	416, 417 CT Bus bar protection configuration & Bus bar stability test - 400KV Bus -4 under ERSS XXIV	25-03-2022	09:00	26-03-2022	17:30		DVC	2	
504	OCC_188	ER-II	66KV MAIN BUS - 1 AT GANGTOK	BUS	D	AMP Works	02-03-2022	08:30	02-03-2022	17:30		SIKKIM	1	
505	OCC_188	ER-II	125MVAR 400KV B/R-1 AT MAITHON	BUS REACTOR	D	AMP AND RELAY TESTING WORK	14-03-2022	09:00	14-03-2022	17:00			1	
506	OCC_188	ER-II	125MVAR 400KV B/R-1 AT MEDINIPUR	BUS REACTOR	D	For AMP of Bus reactor	03-03-2022	08:00	03-03-2022	18:00			1	
507	OCC_188	ER-II	125MVAR 400KV B/R-1 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA VALIDATION AND CSD COMMISSIONING	04-03-2022	08:00	05-03-2022	16:00			2	
508	OCC_188	ER-II	125MVAR 400KV B/R-1 AT RAJARHAT	BUS REACTOR	D	AMP WORK	02-03-2022	09:00	02-03-2022	17:00			1	
509	OCC_188	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	BUS REACTOR	D	AMP of 125 MVAR Bus Reactor	22-03-2022	09:00	22-03-2022	17:00			1	
510	OCC_188	ER-II	125MVAR 400KV B/R-2 AT BAHARAMPUR	BUS REACTOR	D	Bus Reactor AMP	22-03-2022	09:00	22-03-2022	17:00			1	
511	OCC_188	ER-II	125MVAR 400KV B/R-2 AT DURGAPUR	BUS REACTOR	C	Replace of Air venting valve top of the Reactor by Oil draining upto top of tank and oil filling, if	23-03-2022	09:30	24-03-2022	17:30			2	
512	OCC_188	ER-II	125MVAR 400KV B/R-2 AT MAITHON	BUS REACTOR	D	AMP AND RELAY TESTING WORK	15-03-2022	09:00	15-03-2022	17:00			1	
513	OCC_188	ER-II	125MVAR 400KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	For AMP of Bus reactor	04-03-2022	08:00	04-03-2022	18:00			1	
514	OCC_188	ER-II	125MVAR 400KV B/R-2 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA VALIDATION AND CSD COMMISSIONING	07-03-2022	08:00	08-03-2022	16:00			2	
515	OCC_188	ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	BUS REACTOR	D	AMP WORK	03-03-2022	09:00	03-03-2022	17:00			1	
516	OCC_188	ER-II	125MVAR 400KV B/R-3 AT DURGAPUR	BUS REACTOR	D	CSD Rectification & final tuning of CSD after rectification works.	08-03-2022	09:30	08-03-2022	17:30			1	
517	OCC_188	ER-II	125MVAR 400KV B/R-4 AT DURGAPUR	BUS REACTOR	D	APM WORK	29-03-2022	09:30	29-03-2022	17:30			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
518	OCC_188	ER-II	330MVAR 765KV B/R-1 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA VALIDATION AND CSD COMMISSIONING	14-03-2022	08:00	15-03-2022	16:00		NLDC	2	
519	OCC_188	ER-II	330MVAR 765KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	For AMP of Bus reactor	07-03-2022	08:00	07-03-2022	18:00		NLDC	1	
520	OCC_188	ER-II	330MVAR 765KV B/R-2 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA VALIDATION AND CSD COMMISSIONING	10-03-2022	08:00	11-03-2022	16:00		NLDC	2	
521	OCC_188	ER-II	800KV HVDC AGRA BNC LINE 1	HVDC LINE CIRCUIT	D	Removal of critical trees between Loc. 1291-1295	18-03-2022	09:00	18-03-2022	17:00		NLDC	1	
522	OCC_188	ER-II	800KV HVDC AGRA BNC LINE 2	HVDC LINE CIRCUIT	D	Removal of critical trees between Loc. 1291-1295	17-03-2022	09:00	17-03-2022	17:00		NLDC	1	
523	OCC_188	ER-II	HVDC 500KV ALIPURDUAR POLE 3	HVDC POLE	D	RTV COATING WORKS AT POLE-3 DC YARD FILTER REACTORS	28-03-2022	08:00	29-03-2022	18:00		NLDC	2	
524	OCC_188	ER-II	HVDC 500KV ALIPURDUAR POLE 4	HVDC POLE	D	RTV Coating works of DC Filter Reactor	30-03-2022	08:00	31-03-2022	18:00		NLDC	2	
525	OCC_188	ER-II	240MVAR SWITCHABLE L/R OF 765KV-MEDINIPUR-NEW JEERAT-1 AT NEW JEERAT	LINE REACTOR	D	RTAMC DATA VALIDATION	09-03-2022	08:00	09-03-2022	16:00		NLDC	1	
526	OCC_188	ER-II	240MVAR SWITCHABLE L/R OF 765KV-MEDINIPUR-NEW JEERAT-2 AT NEW JEERAT	LINE REACTOR	D	RTAMC DATA VALIDATION	12-03-2022	08:00	12-03-2022	16:00		NLDC	1	
527	OCC_188	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT MEDINIPUR	LINE REACTOR	D	Final tuning of CSD of 765 KV LR-1 (703R)	02-03-2022	09:00	02-03-2022	18:00		NLDC	1	
528	OCC_188	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT MEDINIPUR	LINE REACTOR	D	AMP WORK	08-03-2022	08:00	08-03-2022	18:00		NLDC	1	
529	OCC_188	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-I bay	23-03-2022	08:00	23-03-2022	17:00		WB	1	
530	OCC_188	ER-II	220KV/132KV 160 MVA ICT 2 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-II bay	26-03-2022	08:00	26-03-2022	17:00		WB	1	
531	OCC_188	ER-II	400KV/220KV 315 MVA ICT 1 AT DURGAPUR	TRANSFORMER	C	409-89T replacement,409 Jack bus Stringing, 409-408 Dropper removal-construction works under ERSS X	21-03-2022	09:00	31-03-2022	17:30		DVC	11	
532	OCC_188	ER-II	400KV/220KV 315 MVA ICT 1 AT FARAKKA	TRANSFORMER	C	Augmentation work related to 315 MVA ICT- 2(New ICT) with 220 kV Bus at NTPC,Farakka	21-03-2022	09:00	25-03-2022	17:00			5	
533	OCC_188	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	D	Applying of oil arresting compound for oil leakage in top portion of ICT	04-03-2022	09:30	04-03-2022	17:30		DVC	1	
534	OCC_188	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	C	Stringing of TI tower under ERSS XXIV pkg	14-03-2022	09:00	17-03-2022	17:30		DVC	4	
535	OCC_188	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	D	417 CT termination works & stability test-construction works under ERSS XXIV pkg	28-03-2022	09:00	28-03-2022	17:30		DVC	1	
536	OCC_188	ER-II	400KV/220KV 315 MVA ICT 3 AT RANGPO	TRANSFORMER	C	For rectification of SF6 gas leakage repair work	11-03-2022	08:00	31-03-2022	17:00			21	
537	OCC_188	ER-II	400KV/220KV 500 MVA ICT 1 AT MAITHON(PG)	TRANSFORMER	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	07-03-2022	09:00	07-03-2022	17:00		DVC/JUSNL	1	
538	OCC_188	ER-II	400KV/220KV 500 MVA ICT 2 AT MAITHON(PG)	TRANSFORMER	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	08-03-2022	09:00	08-03-2022	17:00		DVC/JUSNL	1	
539	OCC_188	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	TRANSFORMER	D	FOR 220KV BUS BAR PROTECTION RETROFITTING WORK	09-03-2022	09:00	09-03-2022	17:00		DVC/JUSNL	1	
540	OCC_188	ER-II	400KV/220KV 500 MVA ICT 3 AT MALDA	TRANSFORMER	D	CT oil sampling, CSD Commissioning	22-03-2022	08:00	22-03-2022	17:00		WB	1	
541	OCC_188	ER-II	765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	TRANSFORMER	D	RTAMC DATA VALIDATION	21-03-2022	08:00	24-03-2022	16:00		NLDC	4	
542	OCC_188	ER-II	765KV/400KV 1500 MVA ICT 2 AT MEDINIPUR	TRANSFORMER	D	AMP WORK	05-03-2022	08:00	05-03-2022	18:00		NLDC	1	
543	OCC_188	ER-II	765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	TRANSFORMER	D	RTAMC DATA VALIDATION	25-03-2022	08:00	29-03-2022	16:00		NLDC	5	
544	OCC_188	PG (ODISHA PROJECT)	400KV-BARIPADA(PG)-NEW DUBURI-1	AC TRANSMISSION LINE CIRCUIT	D	For Insulator replacement work (Porcelain to CLR Polymer)	10-03-2022	07:00	10-03-2022	18:00		OPTCL	1	
545	OCC_188	PG (ODISHA PROJECT)	400KV-BARIPADA-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator	13-03-2022	07:00	15-03-2022	18:00		OPTCL	3	
546	OCC_188	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	30-03-2022	08:00	31-03-2022	18:00		NLDC	2	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
547	OCC_188	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	01-03-2022	08:00	02-03-2022	18:00		NLDC	2	
548	OCC_188	PG (ODISHA PROJECT)	400KV-JEYPORE-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defectives insulator strings	27-03-2022	08:00	27-03-2022	18:00		NLDC	1	
549	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA test	22-03-2022	07:00	22-03-2022	18:00		NLDC	1	
550	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line (SD will be availed if not availed for Insulator Replacement)	28-03-2022	08:00	29-03-2022	18:00		NLDC	2	
551	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA	14-03-2022	08:00	14-03-2022	18:00		NLDC	1	
552	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work	07-03-2022	07:00	07-03-2022	17:00	Both ckt shut down is required on 07.03.2022 ( one day ) for installation of TLA in ckt-4 top phase in Multi ckt (M/C) Towers	NLDC	1	
553	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA	25-03-2022	07:00	27-03-2022	18:00		NLDC	3	
554	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line (SD will be availed if not availed for Insulator Replacement)	30-03-2022	08:00	31-03-2022	18:00		NLDC	2	
555	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA	07-03-2022	07:00	07-03-2022	17:00	Both ckt shut down is required on 07.03.2022 ( one day ) for installation of TLA in ckt-4 top phase in Multi ckt (M/C) Towers.	NLDC	1	
556	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA	15-03-2022	07:00	15-03-2022	18:00		NLDC	1	
557	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	C	De stringing of conductor & insulator, dismantling of Tower No: 57 (DA+6) for replacement of bend Leg. After replacement of bend leg the tower will be re erected with new tower set followed by re stringing of conductor & insulators.	15-03-2022	08:00	21-03-2022	18:00			7	
558	OCC_188	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work	08-03-2022	07:00	08-03-2022	17:00	Both ckt shut down is required for installation of TLA in ckt-4 top phase in Multi ckt (M/C) Towers.		1	
559	OCC_188	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-BOLANGIR-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Balangir-Meramundali line	10-03-2022	08:00	10-03-2022	18:00		NLDC/OPTCL	1	
560	OCC_188	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-TSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work	15-03-2022	08:00	25-03-2022	18:00		NLDC/OPTCL	11	Old SPS to be put into operation during the shutdown
561	OCC_188	PG (ODISHA PROJECT)	400KV-MENDHASAL-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	Alignment of Line Isolator	08-03-2022	09:00	08-03-2022	18:00		OPTCL	1	
562	OCC_188	PG (ODISHA PROJECT)	400KV-NEW DUBURI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator	11-03-2022	07:00	12-03-2022	18:00		OPTCL	2	
563	OCC_188	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	Strengthening of string/sag adjustment of conductor across railway line	02-03-2022	08:00	02-03-2022	18:00		NLDC	1	
564	OCC_188	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R out for carry out complete gasket replacement of NGR of 50MVAR L/R for arresting oil leakage	07-03-2022	09:00	07-03-2022	11:00		NLDC	1	
565	OCC_188	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R in after complete gasket replacement of NGR of 50MVAR L/R	09-03-2022	16:00	09-03-2022	18:00		NLDC	1	



Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
566	OCC_188	PG (ODISHA PROJECT)	400KV-RENGALI-KEONJHOR(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	AMP Work and Relay Retrofitting work	11-03-2022	08:00	12-03-2022	18:00			2	
567	OCC_188	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work	08-03-2022	07:00	08-03-2022	17:00	Both ckt shut down is required for installation of TLA in ckt-4 top phase in Multi ckt (M/C) Towers.		1	
568	OCC_188	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	C	De stringing of conductor & insulator, dismantling of Tower No: 57 (DA+6) for replacement of bend Leg. After replacement of bend leg the tower will be re erected with new tower set followed by re stringing of conductor & insulators.	15-03-2022	08:00	21-03-2022	18:00			7	
569	OCC_188	PG (ODISHA PROJECT)	400KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work	15-03-2022	08:00	25-03-2022	18:00		NLDC/OPTCL	11	Old SPS to be put into operation during the shutdown
570	OCC_188	PG (ODISHA PROJECT)	400KV-TSTPP-RENGALI-1	AC TRANSMISSION LINE CIRCUIT	C	AMP Work and Relay Retrofitting work	13-03-2022	08:00	14-03-2022	18:00			2	
571	OCC_188	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	24-03-2022	08:00	27-03-2022	18:00			4	
572	OCC_188	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	28-03-2022	08:00	31-03-2022	18:00			4	
573	OCC_188	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-3	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	21-03-2022	07:00	21-03-2022	18:00		NLDC	1	
574	OCC_188	PG (ODISHA PROJECT)	765KV-ANGUL-SRIKAKULAM-1	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	08-03-2022	07:00	09-03-2022	18:00		NLDC	2	
575	OCC_188	PG (ODISHA PROJECT)	765KV-ANGUL-SRIKAKULAM-2	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	10-03-2022	07:00	11-03-2022	18:00		NLDC	2	
576	OCC_188	PG (ODISHA PROJECT)	765KV-DHARAMJAIGARH-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	Retrofitting of LBB relay	14-03-2022	07:00	14-03-2022	18:00	Requested by WR-1	NLDC	1	
577	OCC_188	PG (ODISHA PROJECT)	765KV-DHARAMJAIGARH-JHARSUGUDA-2	AC TRANSMISSION LINE CIRCUIT	D	Line outage is required to avail LR Shut down as per guideline from NLDC	11-03-2022	07:00	12-03-2022	18:00	Requested by WR-1	NLDC	2	
578	OCC_188	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-ANGUL-4	AC TRANSMISSION LINE CIRCUIT	D	NGR Bypass CB SF6 Leakage attending	22-03-2022	07:00	22-03-2022	18:00		NLDC	1	
579	OCC_188	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-DARLIPALI-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	16-03-2022	09:00	16-03-2022	17:00		NLDC	1	
580	OCC_188	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-DHARAMJAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	22-03-2022	07:00	22-03-2022	18:00	Requested by WR-1	NLDC	1	
581	OCC_188	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	03-03-2022	07:00	03-03-2022	17:00		NLDC	1	
582	OCC_188	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	02-03-2022	07:00	02-03-2022	17:00		NLDC	1	
583	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-ANGUL-JITPL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-03-2022	07:00	31-03-2022	18:00		JITPL	31	
584	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-03-2022	07:00	10-03-2022	18:00		GMR	10	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
585	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-2	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-03-2022	07:00	15-03-2022	18:00		GMR	15	
586	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-2	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	01-03-2022	08:00	06-03-2022	18:00			6	
587	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	25-03-2022	08:00	31-03-2022	18:00			7	
588	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-1	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	19-03-2022	08:00	24-03-2022	18:00			6	
589	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-4	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	07-03-2022	08:00	12-03-2022	18:00			6	
590	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-TSTPP-ROURKELA-1	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	13-03-2022	08:00	15-03-2022	18:00			3	
591	OCC_188	PG (ODISHA PROJECT)	A/R OF 400KV-TSTPP-ROURKELA-2	Auto Recloser	D	PID scanning in porcelain insulator strings ( Auto reclose to be kept in Non Auto Mode)	16-03-2022	08:00	18-03-2022	18:00			3	
592	OCC_188	PG (ODISHA PROJECT)	A/R OF 765KV-ANGUL-SRIKAKULAM-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-03-2022	07:00	31-03-2022	18:00		NLDC	31	
593	OCC_188	PG (ODISHA PROJECT)	A/R OF 765KV-JHARSUGUDA-DHARAMJAIGARH-4	Auto Recloser	D	TRANSMISSION LINE MAINTENANCE of CKT 3. AR to be kept in non Auto mode for 765kv Dharamjaigarh-Jharsuguda-IV	22-03-2022	07:00	22-03-2022	18:00	Requested by WR-1	NLDC	1	
594	OCC_188	PG (ODISHA PROJECT)	220KV BUS COUPLER BAY AT BOLANGIR(PG)	Bay	D	AMP of 204 52CB and 204 CT	04-03-2022	08:00	04-03-2022	18:00			1	
595	OCC_188	PG (ODISHA PROJECT)	220KV BUS COUPLER BAY AT JEYPORE	Bay	C	CGL CB Overhauling & AMP works	04-03-2022	08:00	06-03-2022	18:00			3	
596	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315 MVA ICT-1 AT JEYPORE	Bay	C	CGL CB Overhauling & AMP works	01-03-2022	09:00	03-03-2022	18:00			3	
597	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	Bay	D	AMP WORK	26-03-2022	08:00	26-03-2022	18:00			1	
598	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT JEYPORE	Bay	D	AMP Works	10-03-2022	08:00	10-03-2022	18:00			1	
599	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF BALASORE-I AT BARIPADA	Bay	D	Bus side Isolator rectification work & Bay AMP work along with 220 kV Bus-I shut down.	19-03-2022	08:00	19-03-2022	18:00			1	
600	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF FUTURE IV AT BOLANGIR	Bay	D	AMP of 209 52CB and 209 CT	03-03-2022	09:00	03-03-2022	18:00			1	
601	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR -1 AT JEYPORE	Bay	C	CGL CB Overhauling & AMP works	10-03-2022	08:00	12-03-2022	18:00			3	
602	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR-2 AT JEYPORE	Bay	C	CGL CB Overhauling & AMP works	13-03-2022	08:00	15-03-2022	18:00			3	
603	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BAY OF SADEIPALI-2 AT BOLANGIR(PG)	Bay	D	AMP of 207 52CB and 207 CT	08-03-2022	09:00	08-03-2022	18:00			1	
604	OCC_188	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT BOLANGIR (PG)	Bay	D	AMP of 210 52CB and 210 CT	01-03-2022	08:00	01-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
605	OCC_188	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT JEYPORE(PG)	Bay	C	CGL CB Overhauling & AMP works	07-03-2022	09:00	09-03-2022	18:00			3	
606	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-1 AT JEYPORE	Bay	D	AMP Works	01-03-2022	08:00	01-03-2022	18:00			1	
607	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	08-03-2022	08:00	08-03-2022	18:00			1	
608	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315MVA ICT-II AT JEYPORE	Bay	D	AMP Works	09-03-2022	08:00	09-03-2022	18:00			1	
609	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF 63MVAR BR AT JEYPORE	Bay	D	416 bay AMP works	25-03-2022	08:00	25-03-2022	18:00			1	
610	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF 80 MVAR BUS REACTOR AT NEW DUBURI	Bay	D	AMP WORK	26-03-2022	08:00	26-03-2022	18:00			1	
611	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF BOLANGIR AT JEYPORE	Bay	D	415 bay AMP works	15-03-2022	08:00	15-03-2022	18:00			1	
612	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF CHAIBASA(PG)-I AT ROURKELA	Bay	D	AMP	09-03-2022	08:00	09-03-2022	18:00			1	
613	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF CHAIBASA(PG)-II AT ROURKELA	Bay	D	AMP	10-03-2022	08:00	10-03-2022	18:00			1	
614	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	16-03-2022	08:00	16-03-2022	18:00			1	
615	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-II AT JEYPORE	Bay	D	413 Bay AMP works	19-03-2022	08:00	19-03-2022	18:00			1	
616	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF INDRAVATI(PG) AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	11-03-2022	08:00	11-03-2022	18:00			1	
617	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BAY OF RENGALI AT INDRAVATI(PG)	Bay	D	AMP	11-03-2022	08:00	11-03-2022	18:00			1	
618	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF ( 400KV/220KV 315 MVA ICT 2 AND FUTURE) AT KEONJHOR(PG)	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	17:00			1	
619	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	10-03-2022	08:00	10-03-2022	18:00			1	
620	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (315MVA ICT-II AND 63MVAR BR) AT JEYPORE	Bay	D	417 bay AMP works	28-03-2022	09:00	28-03-2022	18:00			1	
621	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (BARIPADA(PG) AND 80MVAR BR-I) AT NEW DUBURI	Bay	D	AMP WORK	25-03-2022	08:00	25-03-2022	18:00			1	
622	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	Bay	D	414 bay AMP works	22-03-2022	09:00	22-03-2022	18:00			1	
623	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (CHAIBASA(PG)-II AND TALCHER-II) AT ROURKELA	Bay	D	AMP	11-03-2022	08:00	11-03-2022	18:00			1	
624	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (GAJUWAKA-I AND INDRAVATI(PG)) AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	14-03-2022	09:00	14-03-2022	18:00			1	
625	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (JHARSUGUDA-I AND CHAIBASA(PG)-I) AT ROURKELA	Bay	D	AMP	12-03-2022	08:00	12-03-2022	17:00			1	
626	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF (PANDIABILI I AND PANDIABILI II) AT MENDHASAL	Bay	D	Identification and arresting of SF6 gas from Tie CB	09-03-2022	09:00	09-03-2022	18:00	Both Pandiabili-I and Pandiabili-II line will remain in service.		1	
627	OCC_188	PG (ODISHA PROJECT)	400KV TIE BAY OF TSTPP-1 AND FUTURE AT RENGALI	Bay	D	AMP WORK	16-03-2022	08:00	16-03-2022	18:00			1	
628	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BAY OF DARLIPALI-I AT JHARSUGUDA	Bay	D	AMP	05-03-2022	08:00	05-03-2022	18:00		NLDC	1	
629	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BAY OF DARLIPALI-II AT JHARSUGUDA	Bay	D	AMP	07-03-2022	08:00	07-03-2022	18:00		NLDC	1	
630	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BAY OF DHARAMAJGARH-I AT JHARSUGUDA	Bay	D	AMP	04-03-2022	08:00	04-03-2022	18:00		NLDC	1	
631	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-I AT JHARSUGUDA	Bay	D	AMP	09-03-2022	08:00	09-03-2022	18:00		NLDC	1	
632	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-II AT JHARSUGUDA	Bay	D	AMP	08-03-2022	08:00	08-03-2022	18:00		NLDC	1	
633	OCC_188	PG (ODISHA PROJECT)	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	Bay	C	SF6 GAS LEAKAGE ATTENDING	23-03-2022	08:00	24-03-2022	18:00		NLDC	2	
634	OCC_188	PG (ODISHA PROJECT)	132KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	D	AMP Works	17-03-2022	08:00	17-03-2022	18:00		OPTCL	1	
635	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BARIPADA	BUS	D	Bus side isolator rectification work	19-03-2022	08:00	19-03-2022	18:00		OPTCL	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
636	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BOLANGIR(PG)	BUS	D	AMP OF 220KV MAIN BUS-1 AT BOLANGIR SUBSTATION.	04-03-2022	08:00	04-03-2022	18:00		OPTCL	1	
637	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Replacement of 220kv Tarantula conductor connected in 220kv ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 , 220kv Jeynagar-1,2,3,4 lines shall be out. (Outage to be booked under Construction Head).	24-03-2022	07:00	24-03-2022	19:00		OPTCL	1	
638	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT BOLANGIR(PG)	BUS	D	AMP OF 220KV MAIN BUS-2 AT BOLANGIR SUBSTATION.	06-03-2022	08:00	06-03-2022	18:00		OPTCL	1	
639	OCC_188	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT JEYPORE	BUS	D	Replacement of 220kv Tarantula conductor connected in 220kv ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 , 220kv Jeynagar-1,2,3,4 lines shall be out. (Outage to be booked under Construction Head).	24-03-2022	07:00	24-03-2022	19:00		OPTCL	1	
640	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ANGUL	BUS	D	AMP	03-03-2022	08:00	03-03-2022	18:00			1	
641	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	C	Bus isolator modification & AMP work	01-03-2022	08:00	02-03-2022	18:00		OPTCL	2	
642	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	D	Bus isolator modification work	05-03-2022	08:00	06-03-2022	18:00		OPTCL	2	
643	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT JEYPORE	BUS	D	AMP Works	23-03-2022	09:00	23-03-2022	18:00		OPTCL	1	
644	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT JHARSUGUDA	BUS	D	AMP	11-03-2022	08:00	11-03-2022	18:00	AIS BUS		1	
645	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT KEONJHAR	BUS	D	for annual maintenance work of bus	02-03-2022	08:00	02-03-2022	18:00		OPTCL	1	
646	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT ANGUL	BUS	D	AMP	04-03-2022	08:00	04-03-2022	18:00			1	
647	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification & AMP work	03-03-2022	08:00	04-03-2022	18:00		OPTCL	2	
648	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification work	07-03-2022	08:00	08-03-2022	18:00		OPTCL	2	
649	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT JEYPORE	BUS	D	AMP Works	27-03-2022	09:00	27-03-2022	18:00		OPTCL	1	
650	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT JHARSUGUDA	BUS	D	AMP	12-03-2022	08:00	12-03-2022	18:00	AIS BUS		1	
651	OCC_188	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT KEONJHAR	BUS	D	for annual maintenance work of bus	03-03-2022	08:00	03-03-2022	18:00			1	
652	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BUS - 1 AT ANGUL	BUS	D	AMP	01-03-2022	08:00	01-03-2022	18:00		NLDC	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
653	OCC_188	PG (ODISHA PROJECT)	765KV MAIN BUS - 2 AT ANGUL	BUS	D	AMP	02-03-2022	08:00	02-03-2022	18:00		NLDC	1	
654	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT BARIKADA	BUS REACTOR	C	Air cell replacement work	20-03-2022	08:00	21-03-2022	18:00			2	
655	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT ANGUL	BUS REACTOR	D	AMP	15-03-2022	09:00	15-03-2022	17:00			1	
656	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPORE	BUS REACTOR	C	Oil Leakage rectification at Bottom Drain Valve	03-03-2022	08:00	05-03-2022	18:00			3	
657	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPORE	BUS REACTOR	D	AMP works (If Shutdown not availed for Oil leakage rectification)	06-03-2022	08:00	06-03-2022	18:00			1	
658	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT RENGALI	BUS REACTOR	C	Attending oil leakage from 400kV R Phase Turret Bushing	02-03-2022	08:00	05-03-2022	18:00			4	
659	OCC_188	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT ROURKELA	BUS REACTOR	D	AMP	08-03-2022	08:00	08-03-2022	18:00			1	
660	OCC_188	PG (ODISHA PROJECT)	240MVAR 765KV B/R-1 AT JHARSUGUDA	BUS REACTOR	D	Six Monthly changeover for Hot Spare Reactor	10-03-2022	09:00	10-03-2022	12:00		NLDC	1	
661	OCC_188	PG (ODISHA PROJECT)	330MVAR 765KV B/R-1 AT ANGUL	BUS REACTOR	D	AMP	17-03-2022	09:00	17-03-2022	17:00		NLDC	1	
662	OCC_188	PG (ODISHA PROJECT)	330MVAR 765KV B/R-2 AT ANGUL	BUS REACTOR	D	AMP	18-03-2022	09:00	18-03-2022	17:00		NLDC	1	
663	OCC_188	PG (ODISHA PROJECT)	63MVAR 400KV B/R-1 AT JEYPORE	BUS REACTOR	D	To carry out FDS of the reactor	07-03-2022	08:00	07-03-2022	18:00			1	
664	OCC_188	PG (ODISHA PROJECT)	80MVAR 400KV B/R-1 AT KEONJHAR	BUS REACTOR	D	FOR AMP WORK OF BUS REACTO	08-03-2022	09:00	08-03-2022	18:00			1	
665	OCC_188	PG (ODISHA PROJECT)	80MVAR 400KV B/R-1 AT NEW DUBURI	BUS REACTOR	D	AMP WORK	26-03-2022	09:00	26-03-2022	18:00			1	
666	OCC_188	PG (ODISHA PROJECT)	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	FSC	C	Refurbishment of FSC	01-03-2022	08:00	31-03-2022	18:00			31	
667	OCC_188	PG (ODISHA PROJECT)	125MVAR MSR-I AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	22-03-2022	08:00	22-03-2022	18:00			1	
668	OCC_188	PG (ODISHA PROJECT)	125MVAR MSR-II AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	23-03-2022	08:00	23-03-2022	18:00			1	
669	OCC_188	PG (ODISHA PROJECT)	3X166.6 MVA COUPLING TRANSFORMER AT JEYPORE	HVDC LINE CIRCUIT	D	Changeover of Coupling Transformer from R,Y& B-ph to Y,B & Sp-ph	01-03-2022	09:00	01-03-2022	18:00			1	
670	OCC_188	PG (ODISHA PROJECT)	3X171MVA COUPLING TRANSFORMER AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	24-03-2022	08:00	24-03-2022	18:00			1	
671	OCC_188	PG (ODISHA PROJECT)	STATCOM AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	25-03-2022	08:00	25-03-2022	18:00			1	
672	OCC_188	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	LINE REACTOR	D	AMP	10-03-2022	09:00	10-03-2022	18:00		NLDC	1	
673	OCC_188	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-1 AT JHARSUGUDA	LINE REACTOR	D	SPARE ROTATION	14-03-2022	09:00	14-03-2022	14:00		NLDC	1	
674	OCC_188	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-3 AT JHARSUGUDA	LINE REACTOR	D	SPARE ROTATION	07-03-2022	09:00	07-03-2022	14:00		NLDC	1	
675	OCC_188	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-1 AT JHARSUGUDA	LINE REACTOR	D	AMP	03-03-2022	08:00	03-03-2022	18:00	Shut down of both 765kV Sundargarh-Raipur ckt-1 & its Line Reactor is required simultaneously on the same day .For shut down Bay No - 712 , 711 , 712R shall be switched off	NLDC	1	
676	OCC_188	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-2 AT JHARSUGUDA	LINE REACTOR	D	AMP	02-03-2022	08:00	02-03-2022	18:00	Shut down of both 765kV Sundargarh-Raipur ckt-2 & its Line Reactor is required simultaneously on the same day .For shut down Bay No - 709 , 708 , 709R shall be switched off	NLDC	1	
677	OCC_188	PG (ODISHA PROJECT)	330MVAR SWITCHABLE L/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-1 AT DHARAMJAIGARH	LINE REACTOR	D	Retrofitting of LBB relay	14-03-2022	07:00	14-03-2022	18:00	Requested by WR-1	NLDC	1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
678	OCC_188	PG (ODISHA PROJECT)	330MVAR SWITCHABLE L/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-2 AT DHARAMJAIGARH	LINE REACTOR	D	For LR & LR bay AMP works	11-03-2022	07:00	12-03-2022	18:00	Requested by WR-1	NLDC	2	
679	OCC_188	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	LINE REACTOR	C	For Overhauling of NGR & Calibration of OTI & WTI	07-03-2022	09:00	09-03-2022	18:00	Power interruption to 400 KV Rengali indravati line will be interrupted during switching of the Reactor		3	
680	OCC_188	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BARIPADA-KEONJHOR(PG)-1 AT BARIPADA	LINE REACTOR	C	CB REPLACEMENT WORK	05-03-2022	08:00	15-03-2022	18:00			11	
681	OCC_188	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BARIPADA-KEONJHOR(PG)-1 AT BARIPADA	LINE REACTOR	C	Air cell replacement work	17-03-2022	08:00	18-03-2022	18:00			2	
682	OCC_188	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BOLANGIR-JEYPORE-1 AT BOLANGIR	LINE REACTOR	D	AMP OF 50 MVAR JEYPORE L/R & 403R CB AT BALANGIR	07-03-2022	08:00	07-03-2022	18:00			1	
683	OCC_188	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-BARIPADA(PG)-NEW DUBURI-1 AT BARIPADA(PG)	LINE REACTOR	C	Air cell replacement & AMP work	15-03-2022	08:00	16-03-2022	18:00			2	
684	OCC_188	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-NEW DUBURI-PANDIABILI-1 AT PANDIABILI	LINE REACTOR	C	AMP and O-ring replacement for arresting oil leakage	22-03-2022	08:00	23-03-2022	18:00	During Reactor S/D 400KV Pandiabili-New Duburi Line will remain in service.		2	
685	OCC_188	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-PANDIABILI-BARIPADA-1 AT PANDIABILI	LINE REACTOR	D	AMP WORK	10-03-2022	08:00	10-03-2022	18:00	During Reactor S/D 400KV Pandiabili-Baripada Line will remain in service.		1	
686	OCC_188	PG (ODISHA PROJECT)	125MVAR CAPACITOR-1 OF STATCOM AT JEYPORE	SVC	D	AMP works of MSC-1	12-03-2022	08:00	12-03-2022	18:00			1	
687	OCC_188	PG (ODISHA PROJECT)	125MVAR CAPACITOR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSC-2	11-03-2022	08:00	11-03-2022	18:00			1	
688	OCC_188	PG (ODISHA PROJECT)	125MVAR MSR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSR-2	10-03-2022	08:00	10-03-2022	18:00			1	
689	OCC_188	PG (ODISHA PROJECT)	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	TRANSFORMER	D	132 Kv Bushing connector replacement work	18-03-2022	08:00	18-03-2022	18:00		OPTCL	1	
690	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT BOLANGIR	TRANSFORMER	D	Replacement of Air cell of Conservator	09-03-2022	08:00	09-03-2022	18:00		OPTCL	1	
691	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT JEYPORE	TRANSFORMER	D	For Unit Changeover of ICT-1 from Unit-I,II,IV to Unit I,III,IV	09-03-2022	09:00	09-03-2022	13:00	To attend leakage from Unit II, Y Phase HV Bushing	OPTCL	1	
692	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages from Thermometer Pocket	15-03-2022	08:00	15-03-2022	19:00	ICT 2, 3 & 4 will remain in service	OPTCL	1	
693	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	02-03-2022	09:00	02-03-2022	18:00	During turing on load switching will be carried out for 3-4 times (outage to be booked under construction head)	OPTCL	1	
694	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages from OLTC Chamber	16-03-2022	08:00	16-03-2022	19:00	ICT 1, 3 & 4 will remain in service	OPTCL	1	
695	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT JEYPORE	TRANSFORMER	D	For Unit Changeover of ICT-1 from Unit-I,II,IV to Unit I,III,IV	09-03-2022	09:00	09-03-2022	13:00	To attend leakage from Unit II, Y Phase HV Bushing	OPTCL	1	
696	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages	18-03-2022	08:00	18-03-2022	18:00	ICT 1, 2 & 4 will remain in service	OPTCL	1	
697	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	02-03-2022	09:00	02-03-2022	18:00		OPTCL	1	
698	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepage from B Phase HV Bushing Inspection Hole	17-03-2022	08:00	17-03-2022	19:00	ICT 1, 2 & 3 will remain in service	OPTCL	1	
699	OCC_188	PG (ODISHA PROJECT)	400KV/220KV 500 MVA ICT 3 AT BARIPADA(PG)	TRANSFORMER	D	AMP WORK	10-03-2022	08:00	10-03-2022	18:00		OPTCL	1	
700	OCC_188	PMTL	132KV-SITAMARHI-RUNNISAIDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	26-03-2022	09:00	26-03-2022	18:00			1	
701	OCC_188	PMTL	132KV-SITAMARHI-RUNNISAIDPUR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	27-03-2022	09:00	27-03-2022	18:00			1	
702	OCC_188	PMTL	220KV-SITAMARHI-MOTIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	24-03-2022	09:00	24-03-2022	18:00			1	
703	OCC_188	PMTL	220KV-SITAMARHI-MOTIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	25-03-2022	09:00	25-03-2022	18:00			1	
704	OCC_188	PMTL	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	Termination of Loop In and Loop Out line which is under construction for connecting to Sahara Darbhanga Line Ckt. # I & II	01-03-2022	09:00	14-03-2022	16:00			14	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
705	OCC_188	PMTL	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	C	Termination of Loop In and Loop Out line which is under construction for connecting to Saharsa Darbhanga Line Ckt. # I & II	01-03-2022	09:00	14-03-2022	16:00			14	
706	OCC_188	PMTL	400KV-SITAMARHI-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	30-03-2022	08:00	30-03-2022	18:00			1	
707	OCC_188	PMTL	400KV-SITAMARHI-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	31-03-2022	08:00	31-03-2022	18:00			1	
708	OCC_188	PMTL	132KV MAIN BAY OF 220KV/132KV 200 MVA ICT 1 AT SITAMARHI	Bay	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
709	OCC_188	PMTL	132KV MAIN BAY OF CHANDAUTI-1 AT CHANDAUTI	Bay	D	FOR AMP WORK	21-03-2022	09:00	21-03-2022	18:00			1	
710	OCC_188	PMTL	132KV MAIN BAY OF CHANDAUTI-2 AT CHANDAUTI	Bay	D	FOR AMP WORK	16-03-2022	09:00	16-03-2022	18:00			1	
711	OCC_188	PMTL	132KV MAIN BAY OF PUPRI-1 AT SITAMARHI	Bay	D	FOR AMP WORK	22-03-2022	09:00	22-03-2022	18:00			1	
712	OCC_188	PMTL	132KV MAIN BAY OF PUPRI-2 AT SITAMARHI	Bay	D	FOR AMP WORK	23-03-2022	09:00	23-03-2022	18:00			1	
713	OCC_188	PMTL	132KV MAIN BAY OF RAFIGANJ-1 AT CHANDAUTI	Bay	D	FOR AMP WORK	15-03-2022	09:00	15-03-2022	18:00			1	
714	OCC_188	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-1 AT SITAMARHI	Bay	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00			1	
715	OCC_188	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-2 AT SITAMARHI	Bay	D	FOR AMP WORK	15-03-2022	09:00	15-03-2022	18:00			1	
716	OCC_188	PMTL	132KV MAIN BAY OF SONENAGAR-1 AT CHANDAUTI	Bay	D	FOR AMP WORK	14-03-2022	09:00	14-03-2022	18:00			1	
717	OCC_188	PMTL	132KV TRANSFER BUS COUPLER BAY AT CHANDAUTI	Bay	D	FOR AMP WORK	12-03-2022	09:00	12-03-2022	18:00			1	
718	OCC_188	PMTL	132KV TRANSFER BUS COUPLER BAY AT SITAMARHI	Bay	D	FOR AMP WORK	16-03-2022	09:00	16-03-2022	18:00			1	
719	OCC_188	PMTL	220KV BUS COUPLER BAY AT SITAMARHI	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
720	OCC_188	PMTL	220KV MAIN BAY OF 220KV/132KV 200 MVA ICT 1 AT SITAMARHI	Bay	D	FOR AMP WORK	05-03-2022	09:00	05-03-2022	18:00			1	
721	OCC_188	PMTL	220KV MAIN BAY OF 220KV/132KV 200 MVA ICT 2 AT SITAMARHI	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
722	OCC_188	PMTL	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 2 AT AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
723	OCC_188	PMTL	220KV MAIN BAY OF MOTIPUR-1 AT SITAMARHI	Bay	D	FOR AMP WORK	01-03-2022	09:00	03-03-2022	18:00			3	
724	OCC_188	PMTL	220KV MAIN BAY OF MOTIPUR-2 AT SITAMARHI	Bay	D	FOR AMP WORK	02-03-2022	09:00	04-03-2022	18:00			3	
725	OCC_188	PMTL	220KV MAIN BAY OF RAXAUL -1 AT SITAMARHI	Bay	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
726	OCC_188	PMTL	220KV MAIN BAY OF RAXAUL -2 AT SITAMARHI	Bay	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	
727	OCC_188	PMTL	220KV TRANSFER BUS COUPLER BAY AT SITAMARHI	Bay	D	FOR AMP WORK	05-03-2022	09:00	05-03-2022	18:00			1	
728	OCC_188	PMTL	400KV MAIN BAY OF 125 MVAR BR 1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	02-03-2022	09:00	02-03-2022	18:00			1	
729	OCC_188	PMTL	400KV MAIN BAY OF GAYA-1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	08-03-2022	09:00	08-03-2022	18:00			1	
730	OCC_188	PMTL	400KV MAIN BAY OF NABINAGAR (NPGC)-1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	05-03-2022	09:00	05-03-2022	18:00			1	
731	OCC_188	PMTL	400KV MAIN BAY OF NABINAGAR (NPGC)-2 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	07-03-2022	09:00	07-03-2022	18:00			1	
732	OCC_188	PMTL	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 1 AND 125MVAR 400KV B/R-1) AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	03-03-2022	08:00	03-03-2022	18:00			1	
733	OCC_188	PMTL	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 3 AND 400KV--GAYA-1) AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	09-03-2022	09:00	09-03-2022	18:00			1	
734	OCC_188	PMTL	400KV TIE BAY OF ( 400KV--NABINAGAR (NPGC)-2 AND 125MVAR 400KV B/R-2) AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	04-03-2022	08:00	04-03-2022	18:00			1	
735	OCC_188	PMTL	132KV MAIN BUS - 1 AT MOTIHARI	BUS	C	Rectification & restoration of 132 kv Bus I	11-03-2022	09:00	14-03-2022	18:00			4	
736	OCC_188	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	D	Rectification & restoration of 132 kv Bus I	12-03-2022	09:00	12-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
737	OCC_188	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	D	Rectification & restoration of 132 kV Bus I	14-03-2022	09:00	14-03-2022	18:00			1	
738	OCC_188	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	D	Inspection of 132 kV Bus II	15-03-2022	09:00	15-03-2022	18:00			1	
739	OCC_188	PMTL	220KV/132KV 200 MVA ICT 1 AT SITAMARHI	TRANSFORMER	D	FOR AMP WORK	10-03-2022	09:00	10-03-2022	18:00			1	
740	OCC_188	PMTL	220KV/132KV 200 MVA ICT 2 AT SITAMARHI	TRANSFORMER	D	FOR AMP WORK	11-03-2022	09:00	11-03-2022	18:00			1	
741	OCC_188	PMTL	400KV/220KV 500 MVA ICT 1 AT SITAMARHI	TRANSFORMER	D	FOR AMP WORK	03-03-2022	09:00	03-03-2022	18:00			1	
742	OCC_188	PMTL	400KV/220KV 500 MVA ICT 2 AT SITAMARHI	TRANSFORMER	D	FOR AMP WORK	04-03-2022	09:00	04-03-2022	18:00			1	
743	OCC_188	ATL	400KV-ALIPURDUAR (PG)-BINAGURI-3	AC TRANSMISSION LINE CIRCUIT	D	Line outage required for conductor repairing at tower span 230-231, jumper nut bolts tightening at T.Nos. 1A, 2A, 4A, 5, 7, 8, 96, 102 and bird guard installation at 3 nos. towers.	21-03-2022	11:00	21-03-2022	16:00	Line outage required for conductor repairing at tower span 230-231, jumper nut bolts tightening at T.Nos. 1A, 2A, 4A, 5, 7, 8, 96, 102 and bird guard installation at 3 nos. towers.		1	
744	OCC_188	ATL	400KV-ALIPURDUAR (PG)-BINAGURI-4	AC TRANSMISSION LINE CIRCUIT	D	Line outage required for conductor repairing at tower span 318-319, jumper nut bolts tightening at T.Nos. 313, 314, 316, 317, 318, 319 and bird guard installation at 3 nos. towers.	23-03-2022	11:00	23-03-2022	16:00	Line outage required		1	
745	OCC_188	ATL	A/R OF 400KV-ALIPURDUAR (PG)-BINAGURI-3	Auto Recloser	D	AR to be kept OFF for safety purpose during 400KV Alipurduar-Binaguri Ckt-III outage.	23-03-2022	11:00	23-03-2022	16:00	NO OUTGE REQUIRED. Only Auto reclosure to be kept off for safety purpose.		1	
746	OCC_188	ATL	A/R OF 400KV-ALIPURDUAR (PG)-BINAGURI-4	Auto Recloser	D	AR to be kept OFF for safety purpose during 400KV Alipurduar-Binaguri Ckt-IV outage.	21-03-2022	11:00	21-03-2022	16:00	No outage required. Only Auto reclosure to be kept off for safety purpose.		1	
747	OCC_188	NKTL	400KV-DHANBAD-RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	Line outage required for OPGW sag correction between T.No. 1 to PGCIL T.No. 69.	28-03-2022	10:00	28-03-2022	14:00	Line outage required	MPL	1	Subject to 400 kV Maithon-MPL D/C line is in service
748	OCC_188	NKTL	400KV-DHANBAD-RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	Line outage required for installation of additional pilot insulator T.No. 4.	29-03-2022	10:00	29-03-2022	16:00	Line outage required	MPL	1	Subject to 400 kV Maithon-MPL D/C line is in service
749	OCC_188	DMTCL	400KV-BARH-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	C	Proactive measures in Gandak Embankment for protection of DMTCL motihari LILO line	05-03-2022	08:00	31-03-2022	18:00	DMTCL has proposed to shift 4 towers which are on open cast foundation (27/4,27/5 of Motihari – Gorakhpur Line and 26/4 & 26/5 of Motihari – Barh line)		27	
750	OCC_188	DMTCL	400KV-GORAKHPUR-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	C	Proactive measures in Gandak Embankment for protection of DMTCL Motihari LILO line.	02-04-2022	08:00	07-05-2022	18:00	DMTCL has proposed to shift 4 towers which are on open cast foundation (27/4,27/5 of Motihari – Gorakhpur Line and 26/4 & 26/5 of Motihari – Barh line)	NLDC	36	
751	OCC_188	DMTCL	400KV-MOTIHARI-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	Proactive measures in Gandak Embankment for protection of DMTCL Motihari LILO line.	05-03-2022	08:00	31-03-2022	18:00	DMTCL has proposed to shift 4 towers which are on open cast foundation (27/4,27/5 of Motihari – Gorakhpur Line and 26/4 & 26/5 of Motihari – Barh line)		27	
752	OCC_188	DMTCL	400KV-MOTIHARI-GORAKHPUR-1	AC TRANSMISSION LINE CIRCUIT	C	Proactive measures in Gandak Embankment for protection of DMTCL Motihari LILO line.	02-04-2022	08:00	07-05-2022	18:00	DMTCL has proposed to shift 4 towers which are on open cast foundation (27/4,27/5 of Motihari – Gorakhpur Line and 26/4 & 26/5 of Motihari – Barh line)		36	



Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
753	OCC_188	INDIGRID	400KV-BINAGURI-ALIPURDUAR (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of S/D defects related to E/w & OPGW.	03-03-2022	12:00	03-03-2022	15:00			1	
754	OCC_188	INDIGRID	400KV-JHARSUGUDA(GIS)-OPGC-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	10-03-2022	10:00	10-03-2022	18:00		OPTCL	1	
755	OCC_188	INDIGRID	400KV-JHARSUGUDA(GIS)-OPGC-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	11-03-2022	10:00	11-03-2022	18:00			1	
756	OCC_188	INDIGRID	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	28-03-2022	08:00	28-03-2022	16:00		WB	1	
757	OCC_188	INDIGRID	400KV-KHARAGPUR-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	29-03-2022	08:00	29-03-2022	16:00		WB	1	
758	OCC_188	INDIGRID	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	08-03-2022	10:00	08-03-2022	18:00		NLDC	1	
759	OCC_188	INDIGRID	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work	09-03-2022	10:00	09-03-2022	18:00		NLDC	1	
760	OCC_188	INDIGRID	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON 1	Auto Recloser	D	Rectification of S/D defects related to E/w & OPGW.	04-03-2022	10:00	04-03-2022	18:00		NLDC	1	
761	OCC_188	INDIGRID	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON 2	Auto Recloser	D	Rectification of S/D defects related to E/w & OPGW.	04-03-2022	10:00	04-03-2022	18:00		NLDC	1	
762	OCC_188	INDIGRID	A/R OF 400KV-BINAGURI-ALIPURDUAR (PG)-2	Auto Recloser	D	Rectification of S/D defects related to E/w & OPGW.	03-03-2022	12:00	03-03-2022	15:00			1	
763	OCC_188	INDIGRID	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-1	Auto Recloser	D	Rectification of S/D defects related to E/w & OPGW.	07-03-2022	08:00	07-03-2022	18:00			1	
764	OCC_188	INDIGRID	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-2	Auto Recloser	D	Rectification of S/D defects related to E/w & OPGW.	07-03-2022	08:00	07-03-2022	18:00			1	
765	OCC_188	NERTS	220KV-ALIPURDUAR (PG)-SALAKATI-1	AC TRANSMISSION LINE CIRCUIT	C	For Conductor restringing to HTLS under NERSS-XII	01-03-2022	08:00	20-03-2022	17:00		NLDC	20	
766	OCC_188	NERTS	220KV-ALIPURDUAR (PG)-SALAKATI-2	AC TRANSMISSION LINE CIRCUIT	C	For Conductor restringing to HTLS under NERSS-XII	21-03-2022	08:00	31-03-2022	17:00		NLDC	11	
767	OCC_188	NRTS	400KV-BIHARSARIFF(PG)-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	03-03-2022	08:00	03-03-2022	17:00		NLDC	1	
768	OCC_188	NRTS	400KV-BIHARSARIFF(PG)-VARANASI-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	05-03-2022	08:00	05-03-2022	17:00		NLDC	1	
769	OCC_188	WRTS	765KV-DHARAMJAIGARH-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	Retrofitting of LBB realy	14-03-2022	07:00	14-03-2022	18:00		NLDC	1	
770	OCC_188	WRTS	765KV-DHARAMJAIGARH-JHARSUGUDA-2	AC TRANSMISSION LINE CIRCUIT	D	Line outage is not required, however NLDC is insisting for Line outage.	11-03-2022	07:00	12-03-2022	18:00		NLDC	2	
771	OCC_188	WRTS	765KV-JHARSUGUDA-DHARAMJAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE. AR to be kept in non Auto mode for 765kV Dharamjaigarh-Jharsuguda-IV	22-03-2022	07:30	22-03-2022	17:30		NLDC	1	
772	OCC_188	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	03-03-2022	07:30	04-03-2022	17:30		NLDC	2	
773	OCC_188	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	11-03-2022	07:30	11-03-2022	17:30		NLDC	1	
774	OCC_188	WRTS	A/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-1	Auto Recloser	D	A/R in non-auto mode required for Hot line crossing of Under Construction 765kV D/C Dharamjaygarh-Tamnar Line	03-03-2022	08:00	08-03-2022	18:30		NLDC	6	
775	OCC_188	WRTS	A/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-2	Auto Recloser	D	A/R in non-auto mode required for Hot line crossing of Under Construction 765kV D/C Dharamjaygarh-Tamnar Line	03-03-2022	08:00	08-03-2022	18:30		NLDC	6	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
776	OCC_188	WRTS	A/R OF 765KV-JHARSUGUDA-DHARAMJAIGARH-3	Auto Recloser	D	A/R in non-auto mode required for Hot line crossing of Under Construction 765kV D/C Dharamjaygarh-Tamnar Line	25-03-2022	08:00	31-03-2022	18:30		NLDC	7	
777	OCC_188	WRTS	A/R OF 765KV-JHARSUGUDA-DHARAMJAIGARH-4	Auto Recloser	D	A/R in non-auto mode required for Hot line crossing of Under Construction 765kV D/C Dharamjaygarh-Tamnar Line	25-03-2022	08:00	31-03-2022	18:30		NLDC	7	
778	OCC_188	BARH	400KV-BARH-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	Annual testing of line protection relays	07-03-2022	09:00	07-03-2022	18:00			1	
779	OCC_188	BARH	400KV-BARH-PATNA-4	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing & maintenance works	12-03-2022	09:00	12-03-2022	18:00			1	
780	OCC_188	BARH	400KV-KHSTPP-BARH-1	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing	09-03-2022	09:00	09-03-2022	18:00			1	
781	OCC_188	BARH	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing	09-03-2022	09:00	09-03-2022	18:00			1	
782	OCC_188	BARH	400KV-MOTIHARI-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing & maintenance works	08-03-2022	09:00	08-03-2022	18:00			1	
783	OCC_188	BARH	400KV-PATNA-BARH-1	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing	10-03-2022	10:00	10-03-2022	19:00			1	
784	OCC_188	BARH	400KV-PATNA-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing & maintenance works	11-03-2022	09:00	11-03-2022	18:00			1	
785	OCC_188	BARH	400KV-PATNA-BARH-3	AC TRANSMISSION LINE CIRCUIT	D	Annual relay testing	11-03-2022	10:00	11-03-2022	20:00			1	
786	OCC_188	BARH	400KV/132KV 200 MVA ICT 1 AT BARH	TRANSFORMER	D	Annual testing of protection relays	07-03-2022	10:00	07-03-2022	19:00			1	
787	OCC_188	BARH	400KV/132KV 200 MVA ICT 2 AT BARH	TRANSFORMER	D	Annual testing of Relay .	08-03-2022	10:00	08-03-2022	19:00			1	
788	OCC_188	BARH	400KV/132KV 200 MVA ICT 3 AT BARH	TRANSFORMER	D	Annual testing of relays	10-03-2022	10:00	10-03-2022	19:00			1	
789	OCC_188	FSTPP	400KV-FSTPP-GOKARNA-2	AC TRANSMISSION LINE CIRCUIT	C	FSTPP - Purnea Line annual testing of bay equipments	07-03-2022	08:00	08-03-2022	18:00	this is FSTPP - Purnea line.	WB	2	
790	OCC_188	FSTPP	400KV-FSTPP-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	Annual testing of relays	21-03-2022	08:00	22-03-2022	18:00			2	
791	OCC_188	FSTPP	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	C	Annual testing of relays	03-03-2022	08:00	04-03-2022	18:00		WB	2	
792	OCC_188	FSTPP	50MVAR 400KV B/R-1 AT FSTPP	BUS REACTOR	C	OH and testing of reactor	24-03-2022	08:00	29-03-2022	18:00			6	
793	OCC_188	FSTPP	400KV/220KV 315 MVA ICT 1 AT FARAKKA	TRANSFORMER	C	PM and Testing of Transformer.	14-03-2022	08:00	18-03-2022	18:00	Lalmatia line already out of service. Dia shall be closed on day-2 (15-2-2022)		5	
794	OCC_188	KHSTPP	400KV/132KV 200 MVA ICT 1 AT KAHALGAON	TRANSFORMER	C	AMP of 400KV and 132KV Circuit Breakers and relay and transformer testing	07-03-2022	08:00	09-03-2022	18:00	ICT-2 will be in service		3	
795	OCC_188	KHSTPP	400KV/132KV 200 MVA ICT 2 AT KAHALGAON	TRANSFORMER	C	AMP of 400KV and 132KV Circuit Breakers and relay and transformer testing	03-03-2022	08:00	05-03-2022	18:00	ICT-1 will be in service		3	
796	OCC_188	TSTPP	220KV-MEERAMUNDALI-TSTPP-MERAMANDALI-TSTPP	AC TRANSMISSION LINE CIRCUIT	C	For line jumper replacement	07-03-2022	08:00	08-03-2022	18:00	require 220KV TSTPS Meramunduli 1 line shut down		2	
797	OCC_188	TSTPP	400KV BUS SECTIONALIZER BAY OF ( MAIN BUS - 1 AND - MAIN BUS - 3) AT TSTPP	Bay	D	To put Bengaleru Islanding scheme and testing of trip interface	01-03-2022	08:00	02-03-2022	18:00	Bus 2-4 interconnection will remain in service		2	
798	OCC_188	TSTPP	400KV BUS SECTIONALIZER BAY OF ( MAIN BUS - 2 AND - MAIN BUS - 4) AT TSTPP	Bay	D	To put Bengaleru Islanding scheme and testing of trip interface	03-03-2022	08:00	04-03-2022	18:00	Bus 1-3 interconnection will remain in service		2	
799	OCC_188	MPL	400KV MAIN BUS - 1 AT MAITHON RB	BUS	D	Tower number 8 erection job for FGD project work	01-03-2022	08:00	02-03-2022	18:00			2	
800	OCC_188	MPL	400KV MAIN BUS - 1 AT MAITHON RB	BUS	D	For FGD Project work	21-03-2022	08:00	21-03-2022	18:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
801	OCC_188	MPL	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	Required by PGCIL for bay upgradation job	03-03-2022	08:00	04-03-2022	18:00			2	
802	OCC_188	MPL	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	Required by PGCIL for bay upgradation job	09-03-2022	08:00	09-03-2022	18:00		MPL	1	
803	OCC_188	MPL	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	For FGD Project work	22-03-2022	08:00	22-03-2022	18:00		MPL	1	
804	OCC_188	MPL	50MVAR 400KV B/R-1 AT MAITHON RB	BUS REACTOR	C	For CB 407 (BR#1) overhauling	01-03-2022	08:00	06-03-2022	18:00			6	
805	OCC_188	MPL	50MVAR 400KV B/R-2 AT MAITHON RB	BUS REACTOR	C	For CB408 (Tie bay) & CB409 (BR#2 bay) overhauling	07-03-2022	08:00	20-03-2022	18:00			14	
806	OCC_188	TEESTA-III	400KV-TEESTA-III-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	DCRM testing, Annual Maintenance and Testing of Line CT	09-03-2022	08:00	11-03-2022	16:00	400 KV Teesta-III Rangpo Line will remain in service		3	
807	OCC_188	TEESTA-III	400KV-TEESTA-III-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	DCRM Testing	12-03-2022	08:00	12-03-2022	16:00	400 KV Teesta-III Dikchu - Rangpo Line will remain in service		1	
808	OCC_188	TEESTA-III	400KV BUS COUPLER BAY AT TEESTA-III	Bay	D	DCRM Testing	11-03-2022	08:00	11-03-2022	16:00	Teesta-III Rangpo 400 KV Line will be remain in service		1	
809	OCC_188	DIKCHU	400KV-RANGPO-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	For testing of Distance protection relays & Pothead Yard maintenance works	07-03-2022	11:00	07-03-2022	16:00		Teesta III	1	
810	OCC_188	DIKCHU	400KV-RANGPO-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	For testing of Distance protection relays & Pothead Yard maintenance works	08-03-2022	11:00	08-03-2022	16:00		Teesta III	1	
811	OCC_188	DIKCHU	400KV-TEESTA-III-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	For testing of Distance protection relays & Pothead Yard maintenance works	09-03-2022	11:00	09-03-2022	16:00		Teesta III	1	
812	OCC_188	DIKCHU	400KV-TEESTA-III-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	For testing of Distance protection relays & Pothead Yard maintenance works	10-03-2022	11:00	10-03-2022	16:00		Teesta III	1	
813	OCC_188	DIKCHU	400KV/132KV 270 MVA ICT 1 AT DIKCHU HEP	TRANSFORMER	D	Testing of numerical relays & maintenance of pothead yard	11-03-2022	11:00	11-03-2022	16:00			1	
814	OCC_188	DIKCHU	400KV/132KV 270 MVA ICT 1 AT DIKCHU HEP	TRANSFORMER	D	Testing of numerical relays & maintenance of pothead yard	12-03-2022	11:00	12-03-2022	16:00			1	
815	OCC_188	BSPTCL	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For reconductoring work	02-03-2022	10:00	02-03-2022	16:00	Line is charged on no load.		1	
816	OCC_188	BSPTCL	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	For main bus shutdown.	03-03-2022	11:00	03-03-2022	13:00			1	
817	OCC_188	BSPTCL	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	D	For main bus shutdown.	03-03-2022	11:00	03-03-2022	13:00			1	
818	OCC_188	BSPTCL	132KV-NALANDA-BARHI(DVC)-1	AC TRANSMISSION LINE CIRCUIT	D	For reconductoring work	02-03-2022	10:00	02-03-2022	16:00	Line is charged on no load.	DVC	1	
819	OCC_188	BSPTCL	220KV-BIHARSARIFF(PG)-BIHARSARIFF(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	For jumper tightening work	10-03-2022	10:00	10-03-2022	16:00	BSF will continue to avail power from BSF(PG).		1	
820	OCC_188	BSPTCL	220KV-BIHARSARIFF(PG)-BIHARSARIFF(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	D	For jumper tightening work	11-03-2022	10:00	11-03-2022	16:00	BSF will continue to avail power from BSF(PG).		1	
821	OCC_188	BSPTCL	220KV-BIHARSARIFF-TTPS-1	AC TRANSMISSION LINE CIRCUIT	D	For stringing of earth wire	07-03-2022	10:00	09-03-2022	17:00	Consent from SLDC Ranchi will be required.	JUSNL	3	
822	OCC_188	BSPTCL	220KV-DARBHANGA (DMTCL)-SAMASTIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	mn	07-03-2022	08:00	09-03-2022	16:00	Samastipur(New) will continue to avail power from MTPS and Begusarai		3	
823	OCC_188	BSPTCL	220KV-KISHANGANJ(PG)-KISHANGANJ(BSPTCL)-1	AC TRANSMISSION LINE CIRCUIT	D	For bus bar protection test.	19-03-2022	10:00	19-03-2022	16:00	both 220 KV Bus will be in Shutdown.		1	
824	OCC_188	BSPTCL	220KV-KISHANGANJ(PG)-KISHANGANJ(BSPTCL)-2	AC TRANSMISSION LINE CIRCUIT	D	For bus bar protection test.	19-03-2022	10:00	19-03-2022	16:00	both 220 KV Bus will be in Shutdown.		1	
825	OCC_188	BSPTCL	220KV-KISHANGANJ(PG)-KISHANGANJ(BSPTCL)-3	AC TRANSMISSION LINE CIRCUIT	D	For bus bar protection test.	19-03-2022	10:00	19-03-2022	16:00	both 220 KV Bus will be in Shutdown.		1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
826	OCC_188	BSPTCL	220KV-KISHANGANJ(PG)-KISHANGANJ(BSPTCL)-4	AC TRANSMISSION LINE CIRCUIT	D	For bus bar protection test.	19-03-2022	10:00	19-03-2022	16:00	both 220 KV Bus will be in Shutdown.		1	
827	OCC_188	BSPTCL	220KV-MUZAFFARPUR-HAJIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Line and bay maintenance work	03-03-2022	08:00	03-03-2022	16:00	Hajipur(New) will continue to avail power from available ckt from Muz(PG) and BTPS. There will be no load restriction.		1	
828	OCC_188	BSPTCL	220KV-MUZAFFARPUR-HAJIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Line and bay maintenance work	07-03-2022	08:00	07-03-2022	16:00	Hajipur(New) will continue to avail power from available ckt from Muz(PG) and BTPS. There will be no load restriction.		1	
829	OCC_188	BSPTCL	220KV-NEW PURNEA-MADHEPURA-1	AC TRANSMISSION LINE CIRCUIT	D	For relay testing work at BSPTCL and PG end	01-03-2022	08:00	04-03-2022	16:00	Madhepura will continue to avail power from ckt 2		4	
830	OCC_188	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different location	15-03-2022	08:00	15-03-2022	17:00	Line is in no-load conditions and charged from BSEB's end.	BSPTCL	1	
831	OCC_188	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different location	23-03-2022	08:00	23-03-2022	17:00	Line is in no-load conditions and charged from BSEB's end.	BSPTCL	1	
832	OCC_188	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations.	25-03-2022	08:00	25-03-2022	17:00	Line is in no-load conditions and charged from BSEB's end.	BSPTCL	1	
833	OCC_188	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	14-03-2022	08:00	14-03-2022	17:00	The line is charged under No-load.	BSPTCL	1	
834	OCC_188	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	22-03-2022	08:00	22-03-2022	17:00	The line is charged under No-load from BSEB end	BSPTCL	1	
835	OCC_188	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	24-03-2022	08:00	24-03-2022	17:00	The line is charged under No-load from BSEB end	BSPTCL	1	
836	OCC_188	DVC	220KV-JAMSHEDPUR-JINDAL-1	AC TRANSMISSION LINE CIRCUIT	D	Signature analysis and hardware checking work of the said line at loc 168,179,190,201,215	10-03-2022	08:00	10-03-2022	17:00		OPTCL	1	
837	OCC_188	DVC	220KV-PARULIA-PARULIA(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	For retrofitting of Differential relay at PGCL Parulia end.	10-03-2022	09:00	12-03-2022	18:00			3	
838	OCC_188	DVC	220KV-PARULIA-PARULIA(PG)-2	AC TRANSMISSION LINE CIRCUIT	C	For retrofitting of Differential relay at PGCL Parulia end.	14-03-2022	09:00	16-03-2022	18:00			3	
839	OCC_188	DVC	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	Checking of D-Isolator at MTPS end.	08-03-2022	08:00	08-03-2022	18:00			1	
840	OCC_188	DVC	400KV MAIN BAY OF DSTPS II AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	18-03-2022	09:00	20-03-2022	17:00			3	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
841	OCC_188	DVC	400KV MAIN BAY OF DSTPS-I AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	15-03-2022	09:00	17-03-2022	17:00			3	
842	OCC_188	DVC	400KV MAIN BAY OF MAITHON PG LINE AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	03-03-2022	08:00	05-03-2022	17:00			3	
843	OCC_188	DVC	400KV MAIN BAY OF RANCHI I AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	06-03-2022	09:00	08-03-2022	17:00			3	
844	OCC_188	DVC	400KV MAIN BAY OF RANCHI LINE - II AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	09-03-2022	09:00	11-03-2022	17:00			3	
845	OCC_188	DVC	400KV MAIN BAY OF RANCHI LINE-III AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	12-03-2022	09:00	14-03-2022	17:00			3	
846	OCC_188	DVC	400KV TIE BAY OF (MAITHON PG LINE AND RANCHI LINE-I) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	21-03-2022	09:00	23-03-2022	17:00			3	
847	OCC_188	DVC	400KV TIE BAY OF (RANCHI-II AND RANCHI-III) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	24-03-2022	08:00	26-03-2022	17:00			3	
848	OCC_188	DVC	400KV TIE BAY OF ( DSTPS(ANDAL) -1 AND DSTPS(ANDAL)-2 ) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	27-03-2022	08:00	29-03-2022	17:00			3	
849	OCC_188	DVC	400KV MAIN BUS - 1 AT KODERMA	BUS	D	Replacement of Disc Insulator of Swing Bus of Bus Zone Area at KTPS end.	01-03-2022	09:00	03-03-2022	18:00			3	
850	OCC_188	DVC	400KV/220KV 315 MVA ICT 1 AT DSTPS(ANDAL)	TRANSFORMER	D	Replacement of fire spray nozzles surrounding ICT and maintenance and checking of fire fighting system.	02-03-2022	09:30	03-03-2022	17:30			2	
851	OCC_188	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	TRANSFORMER	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	10-03-2022	08:00	12-03-2022	17:00	OCB (on Continuous basis) at RTPS end; 220kV Side is not connected to load yet.		3	
852	OCC_188	DVC	400KV/220KV 315 MVA ICT 2 AT DSTPS(ANDAL)	TRANSFORMER	D	Replacement of fire spray nozzles surrounding ICT and maintenance and checking of fire fighting system.	04-03-2022	09:30	05-03-2022	17:30			2	
853	OCC_188	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	TRANSFORMER	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	14-03-2022	08:00	16-03-2022	17:00	OCB (on Continuous basis) at RTPS end; 220kV Side is not connected to load yet.		3	
854	OCC_188	OPTCL	220KV-ATRI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of disc insulators by long rod insulators at road crossings between loc. no. 5-6, 22-23, 34-35, 56-57 & 61-62	22-03-2022	07:00	24-03-2022	17:00	Other 220kV lines will remain in service.		3	
855	OCC_188	OPTCL	220KV-ATRI-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of disc insulators by long rod insulators at road crossings between loc. no. 5-6, 22-23, 34-35, 56-57 & 61-62	22-03-2022	07:00	24-03-2022	17:00	Other 220kV lines will remain in service.		3	
856	OCC_188	OPTCL	220KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	D	TESTING OF EQUIPMENTS AND TIGHTNESS OF ALL TERMINALS AT MERAMUNDALI END	16-03-2022	08:00	16-03-2022	16:00	400KV-MEERAMUNDALI-TSTPP- 2 will remain in service		1	
857	OCC_188	OPTCL	400KV-JHARSUGUDA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay equipment's maintenance	22-03-2022	06:00	25-03-2022	17:00	400KV-JHARSUGUDA-STERLITE-2 will remain in service.		4	
858	OCC_188	OPTCL	400KV-JHARSUGUDA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay equipment's maintenance	08-03-2022	06:00	11-03-2022	17:00	400KV-JHARSUGUDA-STERLITE-1 will remain in service.		4	
859	OCC_188	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 54-55, 63-64 59-60, 60-61 and 71-72	16-03-2022	08:00	16-03-2022	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-2 will remain in service		1	
860	OCC_188	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 54-55, 63-64 59-60, 60-61 and 71-72	23-03-2022	08:00	23-03-2022	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-1 will remain in service		1	
861	OCC_188	OPTCL	400KV-LAPANGA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay equipment's maintenance at Vedanta end.	15-03-2022	06:00	18-03-2022	17:00	400KV-LAPANGA-STERLITE-2 will remain in service.		4	
862	OCC_188	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-II	AC TRANSMISSION LINE CIRCUIT	C	REPLACEMENT OF LINE ISOLATOR (89BL) AT MERAMUNDALI END.	08-03-2022	08:00	10-03-2022	17:00	400KV-MEERAMUNDALI-MENDHASAL-I will remain in service		3	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
863	OCC_188	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers in various locations of the line	02-03-2022	08:00	05-03-2022	17:00	400KV-MERAMUNDALI-LAPANGA-2 will remain in service		4	
864	OCC_188	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers in various locations of the line	07-03-2022	08:00	12-03-2022	17:00	400KV-MERAMUNDALI-LAPANGA-1 will remain in service		6	
865	OCC_188	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	LINE AND TIE ISOLATOR ALIGNMENT AND OVERHAULLING AT MERAMUNDALI END	11-03-2022	08:00	11-03-2022	17:00	400KV-MERAMUNDALI-LAPANGA-1 will remain in service		1	
866	OCC_188	OPTCL	400KV TIE BAY OF ( 400KV-PANDIABILI-1 AND FUTURE) AT NEW DUBURI	Bay	C	CONSTRUCTION OF CT, CB & ISOLATOR FOUNDATION FOR 125 MVAR BUS REACTOR WITH CABLING & BUS WORK	01-03-2022	07:00	31-03-2022	17:00	400KV other bays in same dia of ( 400kv-Pandiabili-1 and future) at New Duburi will remain in service		31	
867	OCC_188	OPTCL	400KV MAIN BUS - 1 AT STERLITE	BUS	D	Annual Maintenance of Bus Isolators (403 89A, 406 89A, 409 89A)	02-03-2022	06:00	03-03-2022	17:00	400KV MAIN BUS - 2 AT STERLITE will remain in service		2	
868	OCC_188	OPTCL	400KV MAIN BUS - 2 AT STERLITE	BUS	D	Annual Maintenance of Bus Isolators (405 89A, 408 89A, 411 89A)	30-03-2022	06:00	31-03-2022	17:00	400KV MAIN BUS - 1 AT STERLITE will remain in service		2	
869	OCC_188	WBSETCL	220KV-ALIPURDUAR (PG)-ALIPURDUAR(WB)-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of Line Differential Relay i.r.o, 220 KV APD-PG1 Bay	04-03-2022	06:00	05-03-2022	16:00			2	
870	OCC_188	WBSETCL	220KV-ALIPURDUAR (PG)R-ALIPURDUAR(WB)-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of Line Differential Relay i.r.o, 220 KV APD-PG2 Bay	02-03-2022	06:00	03-03-2022	16:00			2	
871	OCC_188	WBSETCL	220KV-BIDHANNAGAR-WARIA-1	AC TRANSMISSION LINE CIRCUIT	D	For CTJB replacement work.	03-03-2022	08:00	03-03-2022	16:00	220KV DGP-Waria ckt-2 will be in service	DVC	1	
872	OCC_188	WBSETCL	220KV-BIDHANNAGAR-WARIA-2	AC TRANSMISSION LINE CIRCUIT	D	For CTJB replacement work.	04-03-2022	08:00	04-03-2022	16:00	220KV DGP-Waria ckt-1 will be in service	DVC	1	
873	OCC_188	WBSETCL	220KV-CHANDIL-STPS(WBPDCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work	09-03-2022	07:00	10-03-2022	16:00			2	
874	OCC_188	WBSETCL	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	17-03-2022	06:00	17-03-2022	15:00			1	
875	OCC_188	WBSETCL	220KV-RAJARHAT-JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	18-03-2022	06:00	18-03-2022	15:00			1	
876	OCC_188	WBSETCL	220KV-SUBHASGRAM(PG)-KLC-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance work iro CT, Isolators, Bay, Breaker ,LA of the said line	10-03-2022	09:00	10-03-2022	16:00			1	
877	OCC_188	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	CBTiming & Tree trimming	07-03-2022	07:00	07-03-2022	15:00			1	
878	OCC_188	WBSETCL	400KV-BARIPADA-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Work	02-03-2022	07:00	04-03-2022	16:00			3	
879	OCC_188	WBSETCL	400KV-DURGAPUR-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	02-03-2022	06:00	03-03-2022	16:00	Self and tie CB iro the same line will also be under shutdown		2	
880	OCC_188	WBSETCL	400KV-DURGAPUR-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	TRANSMISSION LINE MAINTENANCE	04-03-2022	06:00	05-03-2022	16:00	Self and tie CB iro the same line will also be under shutdown		2	
881	OCC_188	WBSETCL	400KV-GOKARNA-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	REPAIRING OF DAMAGED CONDUCTOR & TREE TRIMMING WORK	14-03-2022	07:00	17-03-2022	16:00			4	
882	OCC_188	WBSETCL	400KV-GOKARNA-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	REPAIRING OF DAMAGED CONDUCTOR & TREE TRIMMING WORK	21-03-2022	07:00	24-03-2022	16:00			4	
883	OCC_188	WBSETCL	400KV-JEERAT-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	22-03-2022	07:00	22-03-2022	15:00			1	
884	OCC_188	WBSETCL	400KV-JEERAT-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	20-03-2022	07:00	20-03-2022	15:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
885	OCC_188	WBSETCL	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	24-03-2022	07:00	24-03-2022	15:00		WB	1	
886	OCC_188	WBSETCL	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	07-03-2022	07:00	07-03-2022	16:00			1	
887	OCC_188	WBSETCL	400KV-KHARAGPUR-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	09-03-2022	07:00	09-03-2022	16:00			1	
888	OCC_188	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	14-03-2022	07:00	16-03-2022	16:00			3	
889	OCC_188	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	11-03-2022	07:00	11-03-2022	16:00			1	
890	OCC_188	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	08-03-2022	07:00	08-03-2022	16:00			1	
891	OCC_188	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	10-03-2022	07:00	10-03-2022	16:00			1	
892	OCC_188	WBSETCL	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	BAY MAINTENANCE	28-03-2022	07:00	28-03-2022	16:00		WB	1	
893	OCC_188	WBSETCL	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	BAY MAINTENANCE	29-03-2022	07:00	29-03-2022	16:00		WB	1	
894	OCC_188	WBSETCL	400KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	21-03-2022	07:00	21-03-2022	15:00		WB	1	
895	OCC_188	WBSETCL	400KV MAIN BAY OF 315MVA ICT-II AT GOKARNA	Bay	D	DCRM OF 400KV CB	31-03-2022	08:00	31-03-2022	16:00	DURING THE SHUTDOWN, 315MVA ICT-2 HV SIDE BAY WILL BE DIVERTED TO TBC BAY		1	
896	OCC_188	WBSETCL	400KV MAIN BAY OF DURGAPUR-I AT SAGARDIGHI	Bay	D	TRANSMISSION LINE MAINTENANCE	02-03-2022	06:00	03-03-2022	16:00			2	
897	OCC_188	WBSETCL	400KV MAIN BAY OF DURGAPUR-II AT SAGARDIGHI	Bay	D	TRANSMISSION LINE MAINTENANCE	04-03-2022	06:00	05-03-2022	16:00			2	
898	OCC_188	WBSETCL	400KV MAIN BAY OF RAJARHAT -1 AT GOKARNA	Bay	D	BAY MAINTENANCE	29-03-2022	07:00	29-03-2022	16:00			1	
899	OCC_188	WBSETCL	400KV TIE BAY OF ( 400KV-DURGAPUR-1 AND 400KV-GOKARNA-III(FUTURE)) AT SAGARDIGHI	Bay	D	TRANSMISSION LINE MAINTENANCE	02-03-2022	06:00	03-03-2022	16:00			2	
900	OCC_188	WBSETCL	400KV TIE BAY OF (DURGAPUR-II AND FUTURE) AT SAGARDIGHI	Bay	D	TRANSMISSION LINE MAINTENANCE	04-03-2022	06:00	05-03-2022	16:00			2	
901	OCC_188	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	BUS	D	Maintenance of 89A Isolators of different Bays (feeders/transformers/reactor)	07-03-2022	07:00	07-03-2022	16:00	ALL BUS-1 ELEMENTS WILL BE SHIFTED TO BUS-2. DURING MAINTENANCE OF 89A ISOLATOR OF DIFFERENT FEEDER/TRANSFORMER/REACTOR, THE SAME SHALL BE DIVERTED TO 400KV TBC		1	
902	OCC_188	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	BUS	D	Maintenance of 89A Isolators of different Bays (feeders/transformers/reactor)	09-03-2022	07:00	09-03-2022	16:00	ALL BUS-1 ELEMENTS WILL BE SHIFTED TO BUS-2. DURING MAINTENANCE OF 89A ISOLATOR OF DIFFERENT FEEDER/TRANSFORMER/REACTOR, THE SAME SHALL BE DIVERTED TO 400KV TBC		1	
903	OCC_188	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	BUS	D	Maintenance of Pantograph isolator i.r.t Main Bus 2 Isolator of 315 MVA 400/220 Tr-1 and sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	07-03-2022	07:00	07-03-2022	16:00	315 MVA 400/220 Tr-1 and sagardighi, Rajarhat line & Bus Reactor will be diverted through B/T one after another		1	
904	OCC_188	WBSETCL	400KV MAIN BUS - 1 AT KHARAGPUR	BUS	D	Maintenance Work	28-03-2022	07:00	28-03-2022	16:00			1	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
905	OCC_188	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	BUS	D	Maintenance of 89B Isolators of different Bays (feeders/transformers/reactor)	08-03-2022	07:00	08-03-2022	16:00	ALL BUS-2 ELEMENTS WILL BE SHIFTED TO BUS-1. DURING MAINTENANCE OF 89B ISOLATOR OF DIFFERENT FEEDER/TRANSFORMER/REACTOR, THE SAME SHALL BE DIVERTED TO 400KV TBC		1	
906	OCC_188	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	BUS	D	Maintenance of 89B Isolators of different Bays (feeders/transformers/reactor)	10-03-2022	07:00	10-03-2022	16:00	ALL BUS-2 ELEMENTS WILL BE SHIFTED TO BUS-1. DURING MAINTENANCE OF 89B ISOLATOR OF DIFFERENT FEEDER/TRANSFORMER/REACTOR, THE SAME SHALL BE DIVERTED TO 400KV TBC		1	
907	OCC_188	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	BUS	D	Maintenance of Pantograph isolator i.r.t Main Bus 2 Isolator of 315 MVA 400/220 Tr-1 and sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	05-03-2022	07:00	05-03-2022	16:00	315 MVA 400/220 Tr-1, Sagardighi line, Rajarhat line & Bus Reactor will be diverted through B/T one after another		1	
908	OCC_188	WBSETCL	400KV MAIN BUS - 2 AT KHARAGPUR	BUS	D	Maintenance Work	29-03-2022	07:00	29-03-2022	16:00			1	
909	OCC_188	WBSETCL	100MVAR 400KV B/R-1 AT JEERAT	BUS REACTOR	D	Maintenance and condition monitoring of Transformer	15-03-2022	06:00	15-03-2022	15:00			1	
910	OCC_188	WBSETCL	50MVAR 400KV B/R-1 AT BIDHANNAGAR	BUS REACTOR	D	Routine maintenance work	04-03-2022	07:00	05-03-2022	16:00	Tightness Checking & equipment testing, & equipments painting		2	
911	OCC_188	WBSETCL	80MVAR 400KV B/R-1 AT KHARAGPUR	BUS REACTOR	D	Maintenance Work	21-03-2022	07:00	22-03-2022	16:00			2	
912	OCC_188	WBSETCL	80MVAR 400KV B/R-1 AT NEW PPSP	BUS REACTOR	D	Testing of Emulsifier system	02-03-2022	07:00	02-03-2022	16:00			1	
913	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	10-03-2022	06:00	10-03-2022	15:00			1	
914	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 1 AT KHARAGPUR	TRANSFORMER	D	Maintenance Work	23-03-2022	07:00	23-03-2022	16:00			1	
915	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 2 AT BIDHANNAGAR	TRANSFORMER	D	maintenance work	02-03-2022	07:00	03-03-2022	16:00	Oil top up in main conservator tank (Y-phase), Oil Leakage rectification work & transformer painting		2	
916	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 2 AT GOKARNA	TRANSFORMER	D	REPLACEMENT OF RED PHASE OLTC PRD	30-03-2022	08:00	30-03-2022	16:00	315MVA ICT-1 WILL REMAIN IN SERVICE		1	
917	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	12-03-2022	06:00	12-03-2022	15:00			1	
918	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 2 AT KHARAGPUR	TRANSFORMER	D	Maintenance Work	24-03-2022	07:00	24-03-2022	16:00			1	
919	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	09-03-2022	09:00	09-03-2022	15:00			1	
920	OCC_188	WBSETCL	400KV/220KV 315 MVA ICT 3 AT KHARAGPUR	TRANSFORMER	D	Maintenance Work	25-03-2022	07:00	25-03-2022	16:00			1	
921	OCC_188	ER-I	220KV-ARRAH (PG)-KHAGAUL-1	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK IN BETWEEN 147 AND 149( DE-STRINGING, AND RESTRINGING WORK	26-Feb-2022	08:00	05-Mar-2022	18:00	DIVERSION WORK (RVNL)	BSPTCL	8	
922	OCC_188	ER-I	220KV-ARRAH (PG)-KHAGAUL-2	AC TRANSMISSION LINE CIRCUIT	C	DIVERSION WORK IN BETWEEN 147 AND 149( DE-STRINGING, AND RESTRINGING WORK	26-Feb-2022	08:00	05-Mar-2022	18:00	DIVERSION WORK (RVNL)	BSPTCL	8	
923	OCC_188	ER-I	400 KV MAIN BUS-1 AT SAHARSHA	AC TRANSMISSION LINE CIRCUIT	D	Connection of Bus of new bay extension work associated with 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II.) with existing	14-03-2022	08:00	14-03-2022	18:00		BSPTCL	1	



Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
924	OCC_188	ER-I	400 KV MAIN BUS-2 AT SAHARSHA	AC TRANSMISSION LINE CIRCUIT	D	Connection of Bus of new bay extension work associated with 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II.) with existing	16-03-2022	08:00	16-03-2022	18:00		BSPTCL	1	
925	OCC_188	ER-I	A/R OF 400KV-SAHARSA-KISHANGANJ-2	Auto Recloser	D	A/R SWITCH OFF FOR OPGW INSTALLATION UNDER ULDC ER- ADDITIONAL PROJECT.	01-Mar-2022	07:00	31-Mar-2022	18:00	25/346 KMS PENDING.		31	
926	OCC_188	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	A/R SWITCH OFF FOR OPGW INSTALLATION UNDER ULDC ER-	01-Mar-2022	07:00	31-Mar-2022	18:00	85/353 KMS PENDING.		31	
927	OCC_188	DVC	400/220 kV ICT-1 at BTPS	ICT	D	Preventive maintenance & Protection checking	16-03-2022	09:30	16-03-2022	17:00			1	
928	OCC_188	DVC	400/220 kV ICT-2 at BTPS	ICT	D	Preventive maintenance & Protection checking	09-03-2022	09:30	09-03-2022	17:00			1	
929	OCC_188	OPTCL	400 kV Meramundali-New Duburi-1	Auto Recloser	D	OPGW stringing work	01-03-2022	09:00	15-03-2022	18:00	Line will remain in service		15	
930	OCC_188	OPTCL	401 kV Meramundali-New Duburi-2	Auto Recloser	D	OPGW stringing work	01-03-2022	10:00	15-03-2022	18:00	Line will remain in service		15	

**List of Shutdown Proposals which were deferred in 188th OCC Outage Coordination Meeting**

														Annexure-II
Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Request ed From Time	Requested To Date	Reques ted To Time	Requester Remarks	Consent	No. of Days	Remarks based on the discussion in 188th OCC Outage Coordination Meeting
1	OCC_188	ER-I	400KV-GORAKHPUR-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Motihari (I&II) line due to construction of Gorakhpur Link Expressway	07-03-2022	09:00	10-03-2022	18:00		NLDC	4	Deferred. S/d may be availed in April-22 during tower shifting work by DMTCL.
2	OCC_188	ER-I	400KV-GORAKHPUR-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 400 KV diverted section of new 400 KV Gkp- Motihari (I&II) line due to construction of Gorakhpur Link Expressway	07-03-2022	09:00	10-03-2022	18:00		NLDC	4	Deferred. S/d may be availed in April-22 during tower shifting work by DMTCL.
3	OCC_188	ER-I	400KV-DHANBAD-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	SHUTDOWN REQUIRED FOR FIXING AVIATION GLOBULES DEINSTALLED FROM CKT-2 DURING OPGW INSTALLATION UNDER ULDC ER-ADDITIONAL PROJECT.	01-Mar-2022	07:00	31-Mar-2022	18:00	DURING THE SAID SHUTDOWN, A/R SWITCH OFF OF 400 KV RANCHI- DHANBAD CKT2 WILL BE REQUIRED.		31	Deferred.
4	OCC_188	ER-I	400KV-PATNA-SAHARSA-1	AC TRANSMISSION LINE CIRCUIT	D	SHUTDOWN REQUIRED FOR FIXING AVIATION GLOBULES DEINSTALLED FROM CKT-2 DURING OPGW INSTALLATION UNDER ULDC ER-ADDITIONAL PROJECT.	01-Mar-2022	07:00	31-Mar-2022	18:00	S/D of 400 kv Patna-Saharsa Ckt1 required on ODB Basis. During the said Shutdown, A/R Switch Off of 400 kv Patna- Saharsa Ckt2 will be required.		31	Deferred.
5	OCC_188	ER-I	A/R OF 400KV-DHANBAD-RANCHI-2	Auto Recloser	D	A/R SWITCH OFF FOR OPGW INSTALLATION UNDER ULDC ER-ADDITIONAL PROJECT.	01-Mar-2022	07:00	31-Mar-2022	18:00			31	Deferred.