

Annexure-I(Approved List)													
Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
222	ER-I	400KV-Kahalgaon-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	C	Commissioning, testing and termination of 400 KV bay equipment and reactor under ERESS_XXVII.	01-Jul-2025	08:00	10-Jul-2025	17:30		10		May be Allowed.
323	ER-II	400KV-RANGPO-DIKCHU-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown for sag correction work due to hill shrinking	28-Jul-2025	09:00	28-Jul-2025	17:00		1	DIKCHU	s.t Dikchu consent
388	JUSNL	220KV-MAITHON-DUMKA-1	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance of line & associated bays at 220/132KV GSS Dumka in view of upcoming 'Shravani Mela, 2025'.	02-Jul-2025	08:00	02-Jul-2025	16:00		1		May be Allowed
345	ER-II	220KV-MALDA(PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for Line dropper replacement work due to long ageing	14-Jul-2025	06:00	14-Jul-2025	14:00		1	WB	Real time basis
341	ER-II	220KV-MALDA(PG)-GAZOLE-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for Line dropper replacement work due to long ageing	16-Jul-2025	06:00	16-Jul-2025	14:00		1	WB	Real time basis
350	ER-II	220KV-SUBHASGRAM(PG)-SUBHASGRAM(WB)-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for B-Phase CVT replacement	05-Jul-2025	09:00	05-Jul-2025	17:00		1	WB	Real time basis
118	ER-I	240MVAR 765KV B/R-1 AT NEW RANCHI	BUS REACTOR	D	Installation of Shield wire as per DSLP.	10-Jul-2025	12:00	10-Jul-2025	15:00		1	NLDC	Real time basis.
117	ER-I	240MVAR 765KV B/R-2 AT NEW RANCHI	BUS REACTOR	D	Installation of Shield wire as per DSLP.	10-Jul-2025	12:00	10-Jul-2025	18:00		1	NLDC	Real time basis.
267	GRIDCO	400KV MAIN BUS - 2 AT LAPANGA	BUS	D	Maintenance work	17-Jul-2025	07:00	17-Jul-2025	17:00	400KV MAIN BUS - 1 AT LAPANGA WILL REMAIN IN SERVICE	1		May be Allowed.
387	ER-II	400KV MAIN BUS - 4 AT DURGAPUR	BUS	C	422-89B,419-89B,416-89B & 413-89B Isolator replacement under ADDCAP	01-Jul-2025	09:00	10-Jul-2025	17:00		10	DVC	May be allowed.
373	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	TRANSFORMER	D	Replacement of Remote WTI and OTI	09-Jul-2025	09:00	09-Jul-2025	16:00		1	DVC/JUSNL	May be allowed before 9th July.
184	ER-I	400KV-BARH-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR INSULATOR REPLACEMENT WORK AT LOC. NO. M/C-02. REMARK:- ALSO REQUIRED SHUTDOWN OF FOLLOWING CIRCUIT ON SAME DATE DUE TO MULTI CURCUIT TOWER AND CLEARANCE ISSUE:- 1. 400KV BARH-PATNA CKT:-III 2. 400KV BARH-PATNA CKT:-IV	17-Jul-2025	08:00	17-Jul-2025	17:30		1		Real time basis.
186	ER-I	400KV-BARH-PATNA-3	AC TRANSMISSION LINE CIRCUIT	D	FOR INSULATOR REPLACEMENT WORK AT LOC. NO. M/C-02. REMARK:- ALSO REQUIRED SHUTDOWN OF FOLLOWING CIRCUIT ON SAME DATE DUE TO MULTI CURCUIT TOWER AND CLEARANCE ISSUE:- 1. 400KV BARH-PATNA CKT:-IV 2. 400KV BARH-MOTIHARI CKT:-I	17-Jul-2025	08:00	17-Jul-2025	17:30		1		Real time basis.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
185	ER-I	400KV-BARH-PATNA-4	AC TRANSMISSION LINE CIRCUIT	D	FOR INSULATOR REPLACEMENT WORK AT LOC. NO. M/C-02. REMARK:- ALSO REQUIRED SHUTDOWN OF FOLLOWING CIRCUIT ON SAME DATE DUE TO MULTI CURCUIT TOWER AND CLEARANCE ISSUE:- 1. 400KV BARH-PATNA CKT:-III 2. 400KV BARH-MOTIHARI CKT:-I	17-Jul-2025	08:00	17-Jul-2025	17:30		1		Real time basis.
207	ER-I	400KV-JAMSHEDPUR-ADHUNIK-1	AC TRANSMISSION LINE CIRCUIT	D	R-Phase LA counter replacement work	04-Jul-2025	09:00	04-Jul-2025	14:00		1	ADHUNIK	s.t consent from Adhunik
62	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	C	Reconductoring Works on 400 kV Rourkela-Sundargarh #2	01-Jul-2025	09:00	31-Jul-2025	18:00	Reconductoring work	31		May be allowed s.t real time.
276	GRIDCO	400KV-LAPANGA-OPGC (IB THERMAL)-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	08-Jul-2025	07:00	08-Jul-2025	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-2 WILL REMAIN IN SERVICE.	1		Real time Basis.
273	GRIDCO	400KV-LAPANGA-OPGC (IB THERMAL)-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	22-Jul-2025	07:00	22-Jul-2025	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-1 WILL REMAIN IN SERVICE	1		Real time Basis.
357	ER-II	400KV-MAITHON-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for 40689A, 40589B & 40689L Isolator allignment under balance work ERSS-17(B)	01-Jul-2025	09:00	02-Jul-2025	17:00		2	MPL	May be allowed.
289	GRIDCO	400KV-MEERAMUNDALI-MENDHASAL-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of damaged insulator strings at multiple locations of the ckt.	02-Jul-2025	07:00	05-Jul-2025	16:00	400KV-MEERAMUNDALI-MENDHASAL-II WILL REMAIN IN SERVICE.	4		Real time Basis.
288	GRIDCO	400KV-MEERAMUNDALI-MENDHASAL-II	AC TRANSMISSION LINE CIRCUIT	D	Replacement of damaged insulator strings at multiple locations of the ckt.	08-Jul-2025	07:00	11-Jul-2025	16:00	400KV-MEERAMUNDALI-MENDHASAL-I WILL REMAIN IN SERVICE.	4		Real time Basis.
275	GRIDCO	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	10-Jul-2025	07:00	10-Jul-2025	17:00	400KV-MERAMUNDALI-LAPANGA-1 WILL REMAIN IN SERVICE.	1		Real time Basis.
223	ER-I	400KV-RANCHI-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	C	CONSTRUCTION WORK FOR 400KV 125MVAR B/R-1 SHIFTING FROM 431 BAY TO 413 BAY UNDER CONSTRUCTION WORK SS-121 PROJECT.	01-Jul-2025	08:00	15-Jul-2025	17:30		15	DVC	single ckt may be allowed s.t real time conditions.
188	ER-I	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	C	CONSTRUCTION WORK FOR 400KV 125MVAR B/R-1 SHIFTING FROM 431 BAY TO 413 BAY UNDER CONSTRUCTION WORK SS-121 PROJECT.	16-Jul-2025	08:00	31-Jul-2025	17:30		16	DVC	single ckt may be allowed s.t real time conditions.
59	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	DEFECT RECTIFICATION WORK AFTER RECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #1 LINE UNDER OH-03 PACKAGE	01-Jul-2025	09:00	07-Jul-2025	17:00	Defect rectification work	7		May be allowed s.t restoration of Line 2.
346	ER-II	400KV-SUBHASGRAM-HALDIA-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for attend damaged dropper to 41389L B Phase	12-Jul-2025	09:00	12-Jul-2025	17:00		1	WB	Real time basis.
429	DARLIPALI	765KV MAIN BUS - 1 AT DARLIPALI (DSTPS)	BUS	C	ANNUAL MAINTENANCE OF BUS, TOWER GANTRY STRUCTURE & ASSOCIATED EQUIPMENT	07-Jul-2025	08:00	10-Jul-2025	18:00		4	NLDC	S.t Consent from NTPC Darlipalli.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
104	ER-I	765KV MAIN BUS - 1 AT NEW RANCHI	BUS	D	Installation of Shield wire as per DSLP.	10-Jul-2025	09:00	10-Jul-2025	18:00		1	NLDC	Deferred.
428	DARLIPALI	765KV MAIN BUS - 2 AT DARLIPALI (DSTPS)	BUS	C	ANNUAL MAINTENANCE OF BUS, TOWER & GANTRY STRUCTURE AND ASSOCIATED EQUIPMENT.	14-Jul-2025	08:00	17-Jul-2025	18:00		4	NLDC	S.t Consent from NTPC Darlipalli.
89	ER-I	765KV/400KV 1500 MVA ICT 1 AT NEW RANCHI	TRANSFORMER	D	Installation of Shield wire as per DSLP.	24-Jul-2025	12:00	24-Jul-2025	15:00		1	NLDC	May be Allowed on real time basis.
90	ER-I	765KV/400KV 1500 MVA ICT 2 AT NEW RANCHI	TRANSFORMER	D	Installation of Shield wire as per DSLP.	24-Jul-2025	09:00	24-Jul-2025	15:00		1	NLDC	May be Allowed on real time basis.
315	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-DARLIPALI-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification work of damaged damper spacers, replacement of rusted Jumper B&N and removal of Bottom AH of tension towers	14-Jul-2025	08:00	14-Jul-2025	17:00	Rectification work	1	NLDC	S.t Consent of NTPC Darlipalli
314	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-DARLIPALI-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification work of damaged damper spacers, replacement of rusted Jumper B&N and removal of Bottom AH of tension towers	15-Jul-2025	08:00	15-Jul-2025	17:00	Rectification work	1	NLDC	S.t Consent of NTPC Darlipalli
198	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of Shield wire as per DSLP.	10-Jul-2025	15:00	10-Jul-2025	18:00		1	NLDC	S.t consent from WR.
174	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of Shield wire as per DSLP.	24-Jul-2025	12:00	24-Jul-2025	18:00		1	NLDC	S.t consent from WR.
73	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ANGUL	BUS REACTOR	D	Attending Oil leakage	17-Jul-2025	09:00	17-Jul-2025	17:00	Attending Oil leakage	1		May be Allowed.
375	ER-II	125MVAR 400KV B/R-1 AT BINAGURI	BUS REACTOR	D	Replacement of Mercury type WTI/OTI with Magnetic type WTI/OTI	17-Jul-2025	09:00	17-Jul-2025	17:00		1		May be Allowed.
120	ER-I	125MVAR 400KV B/R-1 AT CHAIBASA (PG)	BUS REACTOR	D	FOR AMP work	08-Jul-2025	09:30	08-Jul-2025	17:30		1		May be Allowed.
122	ER-I	125MVAR 400KV B/R-1 AT RANCHI	BUS REACTOR	C	CONSTRUCTION WORK FOR 400KV 125MVAR B/R-1 SHIFTING FROM 431 BAY TO 413 BAY UNDER CONSTRUCTION WORK SS-121 PROJECT	01-Jul-2025	08:00	31-Jul-2025	17:30		31		May be Allowed.
78	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT RENGALI	BUS REACTOR	D	Reactor AMP	03-Jul-2025	08:00	03-Jul-2025	18:00	AMP	1		May be Allowed.
44	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ROURKELA	BUS REACTOR	D	RECONNECTION OF JUMPER OF MOM BOX REPLACEMENT OF 423 89B ISOLATOR	23-Jul-2025	15:00	23-Jul-2025	18:00	Isolator work	1		May be Allowed.
45	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ROURKELA	BUS REACTOR	D	RECONNECTION OF JUMPER OF MOM BOX REPLACEMENT OF 422 89A ISOLATOR	19-Jul-2025	15:00	19-Jul-2025	18:00	Isolator work	1		May be Allowed.
46	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ROURKELA	BUS REACTOR	D	REMOVAL OF JUMPER OF MOM BOX REPLACEMENT OF 423 89B ISOLATOR	21-Jul-2025	08:00	21-Jul-2025	12:00	Isolator work	1		May be Allowed.
47	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ROURKELA	BUS REACTOR	D	REMOVAL OF JUMPER OF MOM BOX REPLACEMENT OF 422 89A ISOLATOR	17-Jul-2025	08:00	17-Jul-2025	12:00	Isolator work	1		May be Allowed.
121	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	To attend the leakage from PRV.	07-Jul-2025	09:00	07-Jul-2025	18:00		1		May be Allowed.
119	ER-I	125MVAR 400KV B/R-2 AT KISHANGANJ	BUS REACTOR	D	For Reactor AMP work	09-Jul-2025	09:00	09-Jul-2025	17:30		1		May be Allowed.
96	ER-I	125MVAR MSR-2 OF STATCOM AT NEW RANCHI	STATCOM	D	H22-Bay AMP Work.	15-Jul-2025	09:30	15-Jul-2025	18:00		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
101	ER-I	132KV MAIN BUS - 1 AT ARRAH(PG)	BUS	D	Dropper replacement from 132 kV main bus to bus isolator (part of 132kV TBC bay augmentation work by M/S RS Infra Under Pkg SS-114)	19-Jul-2025	08:00	19-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
132	ER-I	132KV TRANSFER BUS COUPLER BAY AT ARRAH (PG)	Bay	C	Bay augmentation along with testing work & Conductor & hardware fittings replacement work of 132kV transfer bus from single moose to single HTLS by M/S RS Infra (SS-114 package)	15-Jul-2025	08:00	18-Jul-2025	17:30		4		May be Allowed.
192	ER-I	132KV-ARRAH (PG)-ARRAH (BSPHCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Retrofitment work of R & Y ph line isolator	14-Jul-2025	09:00	14-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
301	BSPTCL	132KV-ARRAH-JAGDISHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	10-Jul-2025	08:00	10-Jul-2025	16:00	Jagdishpur will avail power from Dumraon New.	1		May be Allowed.
300	BSPTCL	132KV-ARRAH-JAGDISHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	10-Jul-2025	08:00	10-Jul-2025	16:00	Jagdishpur will avail power from Dumraon New.	1		May be Allowed.
270	BSPTCL	132KV-BANKA (PG)-SULTANGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	07-Jul-2025	08:00	08-Jul-2025	16:00	Sultanganj will avail power from Havelikharagpur.	2		May be Allowed.
271	BSPTCL	132KV-BANKA (PG)-SULTANGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	07-Jul-2025	08:00	08-Jul-2025	16:00	Sultanganj will avail power from Havelikharagpur.	2		May be Allowed.
302	BSPTCL	132KV-DUMRAON -ARRAH (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	07-Jul-2025	08:00	08-Jul-2025	16:00	Dumraon will avail power from Dumraon New.	2		May be Allowed.
264	BSPTCL	132KV-KAHALGAON(BSEB)-LALMATIA-1	AC TRANSMISSION LINE CIRCUIT	D	Re-sagging work	10-Jul-2025	09:00	10-Jul-2025	17:00	Consent from SLDC Ranchi will be required.	1	JUSNL	May be allowed.
263	BSPTCL	132KV-KHSTPP-SABOUR-1	AC TRANSMISSION LINE CIRCUIT	D	Re-sagging work	10-Jul-2025	08:00	10-Jul-2025	16:00	Consent from SLDC Ranchi will be required.	1		May be Allowed.
416	WBSETCL	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work	03-Jul-2025	05:00	03-Jul-2025	16:00		1		May be Allowed.
415	WBSETCL	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work	04-Jul-2025	05:00	04-Jul-2025	16:00		1		May be Allowed.
269	BSPTCL	132KV-SULTANGANJ-DEOGHAR-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	09-Jul-2025	08:00	10-Jul-2025	16:00	Consent from SLDC Ranchi will be required.	2	JUSNL	May be allowed.
95	ER-I	-150MVAR VSC-1 OF STATCOM AT NEW RANCHI	STATCOM	D	Replacement of Faulty Sub-module.	17-Jul-2025	09:00	17-Jul-2025	16:00		1		May be Allowed.
374	ER-II	175MVAR 400KV B/R-1&2 AT DURGAPUR	BUS REACTOR	D	For removal of jumper from Bus pipe for isolator replacement work	12-Jul-2025	09:00	12-Jul-2025	17:00		1		May be Allowed.
366	ER-II	220KV BUS COUPLER BAY AT MALDA(PG)	Bay	D	Bay AMP works	07-Jul-2025	06:00	07-Jul-2025	12:00		1		May be Allowed.
145	ER-I	220KV BUS COUPLER BAY AT MUZAFFARPUR(PG)	Bay	D	AMP WORK	03-Jul-2025	08:00	03-Jul-2025	17:30		1		May be Allowed.
147	ER-I	220KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT DALTONGANJ	Bay	D	AMP WORK.	01-Jul-2025	09:30	01-Jul-2025	17:30		1		May be Allowed.
135	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT- 2 AT PATNA	Bay	D	AMP Work of 220kV side 211 bay of 400/220kV 500MVA ICT#2	09-Jul-2025	09:00	09-Jul-2025	17:30		1		May be Allowed.
17	ER-II	220KV MAIN BAY OF KALYANESHWARI-2 AT MAITHON	Bay	D	CB Testing	14-Jul-2025	09:00	14-Jul-2025	17:00		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
281	BSPTCL	220KV MAIN BUS - 1 AT DEHRI	BUS	D	For stringing of 160 MVA ICT HV conductor	04-Jul-2025	10:00	04-Jul-2025	17:00	Dehri GSS will be powerless as 132 kV main bus S/D is also proposed with this.	1		May be Allowed.
100	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR	BUS	D	AMP work	21-Jul-2025	08:00	21-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
321	ER-II	220KV MAIN BUS - 2 AT BINAGURI	BUS	D	S/D for replacement of Bus Jumper at multiple section	03-Jul-2025	08:00	03-Jul-2025	17:00		1	WB	May be allowed.
113	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	AMP work	03-Jul-2025	08:00	03-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
107	ER-I	220KV MAIN BUS - 2 AT PUSAULI	BUS	D	AMP work	08-Jul-2025	08:00	08-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
92	ER-I	220KV/132KV 100 MVA ICT 1 AT ARRAHA	TRANSFORMER	D	Isolator alignment rectification work & Xmer minor oil seepage attend by application of putty	22-Jul-2025	08:00	22-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
91	ER-I	220KV/132KV 100 MVA ICT 2 AT ARRAHA	TRANSFORMER	D	Isolator alignment rectification work & Xmer minor oil seepage attend by application of putty	24-Jul-2025	08:00	24-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
87	ER-I	220KV/132KV 160 MVA ICT 3 AT ARRAHA	TRANSFORMER	D	OLTC oil top up & minor oil seepage attend by application of putty	30-Jul-2025	08:00	30-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
88	ER-I	220KV/132KV 200 MVA ICT 4 AT ARRAH (PG)	TRANSFORMER	D	AMP work ICT along with bay equipment's, 132kV side of ICT-4 bay augmentation work by M/S RS infra (SS-114 package), punch point attend SS-114 package	28-Jul-2025	08:00	28-Jul-2025	18:00		1	BSPTCL	s.t consent from Bihar
322	ER-II	220KV-ALIPURDUAR (PG)-ALIPURDUAR(WB)-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for AMP Work	28-Jul-2025	09:00	28-Jul-2025	17:00		1	WB	S.t availability of Falakata.
356	ER-II	220KV-ALIPURDUAR (PG)-BIRPARA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for Replacement of flashover damaged insulator due to lightening	02-Jul-2025	08:00	02-Jul-2025	17:00		1		May be Allowed.
354	ER-II	220KV-ALIPURDUAR (PG)-BIRPARA-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for Replacement of flashover damaged insulator due to lightening	03-Jul-2025	08:00	03-Jul-2025	17:00		1		May be Allowed.
280	BSPTCL	220KV-ARRAH (PG)-DUMRAON NEW-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of Burnt motor of 89B Isolator	04-Jul-2025	10:00	04-Jul-2025	13:00	Alternate ckt will remain in service.	1		May be Allowed.
76	PG (ODISHA PROJECT)	220KV-ATRI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	LINE BAY MAINTENANCE	16-Jul-2025	09:00	16-Jul-2025	13:00	AMP	1		May be Allowed.
16	BSPTCL	220KV-BANKA(PG)-GORADIH-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	10-Jul-2025	09:00	15-Jul-2025	17:00		6		May be Allowed.
15	BSPTCL	220KV-BANKA(PG)-HAVELI KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance Work	10-Jul-2025	09:00	15-Jul-2025	17:00		6		May be Allowed.
330	ER-II	220KV-BINAGURI-SILIGURI-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for modification of DT Logic	22-Jul-2025	09:00	22-Jul-2025	17:00		1		May be Allowed.
328	ER-II	220KV-BINAGURI-SILIGURI-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for modification of DT Logic	23-Jul-2025	09:00	23-Jul-2025	17:00		1		May be Allowed.
9	WRTS	220KV-BUDHIPADAR-KORBA-2	AC TRANSMISSION LINE CIRCUIT	C	For CB/Isolator retrofitting works under ADD-CAP	03-Jul-2025	08:00	12-Jul-2025	18:00		10	NLDC/GRIDCO	S.t NLDC Consent
8	WRTS	220KV-BUDHIPADAR-KORBA-3	AC TRANSMISSION LINE CIRCUIT	D	For LBB relay retrofitting work	10-Jul-2025	08:00	10-Jul-2025	18:00		1	NLDC/GRIDCO	S.t NLDC Consent

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
390	JUSNL	220KV-DALTONGANJ-CHATRA-1	AC TRANSMISSION LINE CIRCUIT	D	For tree pruning and line maintenance work.	19-Jul-2025	08:00	19-Jul-2025	13:00		1		May be Allowed.
391	JUSNL	220KV-DALTONGANJ-CHATRA-1	AC TRANSMISSION LINE CIRCUIT	D	For tree pruning and maintenance of line.	12-Jul-2025	08:00	12-Jul-2025	13:00		1		May be Allowed.
295	BSPTCL	220KV-DARBHANGA (DMTCL)-MOTIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	14-Jul-2025	08:00	15-Jul-2025	16:00	Motipur will continue to avail power from Sitamarhi(PG).	2		May be Allowed.
294	BSPTCL	220KV-DARBHANGA (DMTCL)-MOTIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	14-Jul-2025	08:00	15-Jul-2025	16:00	Motipur will continue to avail power from Sitamarhi(PG).	2		May be Allowed.
310	BSPTCL	220KV-DARBHANGA (DMTCL)-SAMASTIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	03-Jul-2025	08:00	05-Jul-2025	16:00	Samastipur New will continue to avail power from MTPS & Begusarai.	3		May be Allowed.
290	BSPTCL	220KV-DARBHANGA(DMTCL)-LAUKAHI-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	17-Jul-2025	08:00	18-Jul-2025	16:00	Laukhi will avail power from Madhepura.	2		May be Allowed.
291	BSPTCL	220KV-DARBHANGA(DMTCL)-LAUKAHI-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	17-Jul-2025	08:00	18-Jul-2025	16:00	Laukhi will avail power from Madhepura.	2		May be Allowed.
279	BSPTCL	220KV-KHAGARIA-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	For PLCC commissioning work	01-Jul-2025	08:00	01-Jul-2025	16:00	Khagaria will avail power from Saharsa(PG).	1		May be Allowed.
278	BSPTCL	220KV-KHAGARIA-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	For PLCC commissioning work	01-Jul-2025	08:00	01-Jul-2025	16:00	Khagaria will avail power from Saharsa(PG).	1		May be Allowed.
389	JUSNL	220KV-MAITHON-DUMKA-2	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance of line & associated bays at 220/132KV Dumka GSS in view of upcoming 'Shravani Mela,2025'.	03-Jul-2025	08:00	03-Jul-2025	16:00		1		May be Allowed.
305	BSPTCL	220KV-MUZAFFARPUR(PG)-ANMOUR-1	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	14-Jul-2025	08:00	16-Jul-2025	16:00	Alternate ckt will remain in service.	3		May be Allowed.
304	BSPTCL	220KV-MUZAFFARPUR(PG)-ANMOUR-2	AC TRANSMISSION LINE CIRCUIT	D	For line maintenance work	18-Jul-2025	08:00	21-Jul-2025	16:00	Alternate ckt will remain in service.	4		May be Allowed.
309	BSPTCL	220KV-MUZAFFARPUR(PG)-GORAUL(BH)-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	02-Jul-2025	08:00	02-Jul-2025	16:00	Alternate ckt will remain in service.	1		May be Allowed.
308	BSPTCL	220KV-MUZAFFARPUR(PG)-GORAUL(BH)-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	04-Jul-2025	08:00	04-Jul-2025	16:00	Alternate ckt will remain in service.	1		May be Allowed.
177	ER-I	220KV-MUZAFFARPUR(PG)-MTPS-1	AC TRANSMISSION LINE CIRCUIT	D	M2 Relay (REL 670) display replacement at Muzaffarpur End.	24-Jul-2025	08:00	24-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
307	BSPTCL	220KV-MUZAFFARPUR-HAJIPUR-1	AC TRANSMISSION LINE CIRCUIT	C	For Distance Protection retrofitting work at PG end.	07-Jul-2025	08:00	08-Jul-2025	18:00	Alternate ckt will remain in service.	2		May be Allowed.
306	BSPTCL	220KV-MUZAFFARPUR-HAJIPUR-2	AC TRANSMISSION LINE CIRCUIT	C	For Distance Protection retrofitting work at PG end.	09-Jul-2025	08:00	10-Jul-2025	18:00	Alternate ckt will remain in service.	2		May be Allowed.
212	ER-I	220KV-NAUBATPUR(BH)-KHAGAUL-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	03-Jul-2025	08:00	03-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
210	ER-I	220KV-NAUBATPUR(BH)-KHAGAUL-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	04-Jul-2025	08:00	04-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
296	BSPTCL	220KV-NEW PURNEA-MADHEPURA-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	11-Jul-2025	08:00	12-Jul-2025	16:00	Madhepura will avail power from Kishanganj New	2		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
297	BSPTCL	220KV-NEW PURNEA-MADHEPURA-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	11-Jul-2025	08:00	12-Jul-2025	16:00	Madhepura will avail power from Kishanganj New	2		May be Allowed.
189	ER-I	220KV-PATNA-KHAGAUL-1	AC TRANSMISSION LINE CIRCUIT	D	Line bay AMP work.	15-Jul-2025	09:00	15-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
299	GRIDCO	220KV-PRATAPSASAN-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	Tightening of jumpers & trimming of tree branches along the corridor of the line.	07-Jul-2025	07:00	07-Jul-2025	14:00	220KV-PRATAPSASAN-PANDIABILI-2 WILL REMAIN IN SERVICE.	1		May be Allowed.
298	GRIDCO	220KV-PRATAPSASAN-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	Tightening of jumpers & trimming of tree branches along the corridor of the line.	10-Jul-2025	07:00	10-Jul-2025	14:00	220KV-PRATAPSASAN-PANDIABILI-1 WILL REMAIN IN SERVICE	1		May be Allowed.
427	WBSETCL	220KV-RAJARHAT-BARASAT-1	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF BAY AND LINE.	10-Jul-2025	05:00	10-Jul-2025	16:00		1		May be Allowed.
426	WBSETCL	220KV-RAJARHAT-BARASAT-2	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF BAY AND LINE.	16-Jul-2025	05:00	16-Jul-2025	16:00		1		May be Allowed.
421	JUSNL	220KV-RANCHI-HATIA-1	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance of line & bay.	04-Jul-2025	09:00	04-Jul-2025	17:00		1		May be Allowed.
419	JUSNL	220KV-RANCHI-HATIA-2	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance of line & bay.	18-Jul-2025	09:00	18-Jul-2025	17:00		1		May be Allowed.
420	JUSNL	220KV-RANCHI-HATIA-3	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance of line & bay.	11-Jul-2025	09:00	11-Jul-2025	17:00		1		May be Allowed.
333	ER-II	220KV-RANGPO-NEW MELLI-1	AC TRANSMISSION LINE CIRCUIT	C	S/D for Change of conductor between span no. 43 and 44 due to hill shrinking	21-Jul-2025	09:00	23-Jul-2025	17:00		3	JORETHANG/TASHIDING	May be allowed in June s.t Jorethang consent.
325	ER-II	220KV-RANGPO-NEW MELLI-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown for sag correction work due to hill shrinking	25-Jul-2025	09:00	25-Jul-2025	17:00		1	JORETHANG/TASHIDING	S.t Jorethang Consent.
303	BSPTCL	220KV-SAHARSA(PMTL)-KHAGARIA(NEW)-1	AC TRANSMISSION LINE CIRCUIT	D	For strengthening of pilot fitting	10-Jul-2025	08:00	10-Jul-2025	16:00	Alternate ckt will remain in service.	1		May be Allowed.
368	ER-II	400KV BUS COUPLER BAY AT MALDA(PG)	Bay	D	Bay AMP works	05-Jul-2025	06:00	05-Jul-2025	12:00		1	WB	May be allowed
30	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315 MVA ICT 4 AND ICT2 AT ROURKELA	Bay	C	MOM Box replacement 41589A	09-Jul-2025	12:00	12-Jul-2025	18:00	MOM Box replacement	4		May be Allowed.
20	PG (ODISHA PROJECT)	400KV MAIN BAY OF - 400KV-FILTER BANK-2 AT TALCHER HVDC	Bay	D	AMP of 10CF26 FILTER BAY	22-Jul-2025	08:00	22-Jul-2025	19:00	AMP of 10CF26 FILTER BAY	1	NLDC	May be allowed.
21	PG (ODISHA PROJECT)	400KV MAIN BAY OF - 400KV-FILTER BANK-2 AT TALCHER HVDC	Bay	D	AMP of 10CF24 FILTER BAY	15-Jul-2025	09:00	15-Jul-2025	19:00	AMP of 10CF24 FILTER BAY	1	NLDC	May be allowed.
22	PG (ODISHA PROJECT)	400KV MAIN BAY OF - 400KV-FILTER BANK-2 AT TALCHER HVDC	Bay	D	AMP of 10CF23 FILTER BAY	08-Jul-2025	09:00	08-Jul-2025	19:00	AMP of 10CF23 FILTER BAY	1	NLDC	May be allowed.
83	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR B/R-2 AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	23-Jul-2025	08:00	23-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
26	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-I AT ROURKELA	Bay	C	MOM BOX REPLACEMENT OF 423 89B ISOLATOR	21-Jul-2025	08:00	23-Jul-2025	18:00	MOM Box replacement	3		May be Allowed.
27	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-I AT ROURKELA	Bay	C	MOM BOX REPLACEMENT OF 422 89A ISOLATOR	17-Jul-2025	08:00	19-Jul-2025	18:00	MOM Box replacement	3		May be Allowed.
70	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-III AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	07-Jul-2025	09:00	07-Jul-2025	12:00	For cleaning of SF6 Polymer CT	1		May be Allowed.
69	PG (ODISHA PROJECT)	400KV MAIN BAY OF 1500MVA ICT-I AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	02-Jul-2025	09:00	02-Jul-2025	12:00	For cleaning of SF6 Polymer CT	1		May be Allowed.
84	PG (ODISHA PROJECT)	400KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	22-Jul-2025	06:00	22-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
25	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315 MVA ICT 1 AND ICT 3 AT ROURKELA	Bay	C	MOM BOX REPLACEMENT OF 424 89B ISOLATOR	24-Jul-2025	08:00	26-Jul-2025	18:00	MOM Box replacement	3	GRIDCO	May be Allowed.
243	FSTPP	400KV MAIN BAY OF 315MVA ICT-I AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	22-Jul-2025	08:00	22-Jul-2025	18:00		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
257	FSTPP	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	08-Jul-2025	08:00	08-Jul-2025	18:00		1		May be Allowed.
312	JUSNL	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT PATRATU	Bay	D	For preventive maintenance.	03-Jul-2025	10:00	03-Jul-2025	17:00		1		May be Allowed.
361	ER-II	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 3 AT DURGAPUR	Bay	C	OLD ABB CB OVERHAULING	19-Jul-2025	09:00	24-Jul-2025	17:00		6		May be Allowed.
125	ER-I	400KV MAIN BAY OF 80 MVAR BR-II AT BIHARSARIFF(PG)	Bay	D	For density switch replacement work of Circuit Breaker.	17-Jul-2025	09:00	17-Jul-2025	17:30		1		May be Allowed.
144	ER-I	400KV MAIN BAY OF ADHUNIK-2 AT JAMSHEDPUR	Bay	D	AMP work	03-Jul-2025	09:00	03-Jul-2025	18:00		1		May be Allowed.
68	PG (ODISHA PROJECT)	400KV MAIN BAY OF ANGUL AT BOLANGIR	Bay	D	For cleaning of SF6 Polymer CT	04-Jul-2025	09:00	04-Jul-2025	12:00	For cleaning of SF6 Polymer CT	1		May be Allowed.
367	ER-II	400KV MAIN BAY OF BHERAMARA-I AT BAHARAMPUR	Bay	C	CB Operating Mechanism O/H work	05-Jul-2025	09:00	07-Jul-2025	17:00		3		May be Allowed.
364	ER-II	400KV MAIN BAY OF BIDHANNAGAR CKT - 2 AT DURGAPUR	Bay	C	404-89A & 404-89L Isolator replacement under ADDCAP	15-Jul-2025	09:00	19-Jul-2025	17:00		5		May be Allowed.
365	ER-II	400KV MAIN BAY OF BIDHANNAGAR-1 AT DURGAPUR	Bay	C	407-89A Isolator replacement under ADDCAP	11-Jul-2025	09:00	14-Jul-2025	17:00		4		May be Allowed.
363	ER-II	400KV MAIN BAY OF BONGAIGAON-I AT ALIPURDUAR	Bay	D	Bay AMP works	18-Jul-2025	09:00	18-Jul-2025	17:00		1		May be Allowed.
31	PG (ODISHA PROJECT)	400KV MAIN BAY OF CHAIBASA(PG)-II AT ROURKELA	Bay	C	MOM Box replacement 40989A & 40989B	04-Jul-2025	08:00	10-Jul-2025	18:00	MOM Box replacement	7		May be Allowed.
138	ER-I	400KV MAIN BAY OF CHANDWA-II AT NEW RANCHI	Bay	D	AMP work	08-Jul-2025	09:30	08-Jul-2025	18:00		1		May be Allowed.
362	ER-II	400KV MAIN BAY OF DURGAPUR-I AT MAITHON	Bay	D	Bay AMP work	18-Jul-2025	09:00	18-Jul-2025	16:00		1		May be Allowed.
127	ER-I	400KV MAIN BAY OF JAKKANPUR(BH) -1 AT PATNA	Bay	D	AMP WORK.	16-Jul-2025	09:00	16-Jul-2025	17:30		1		May be Allowed.
79	PG (ODISHA PROJECT)	400KV MAIN BAY OF JEYPORE AT INDRAVATI(PG)	Bay	D	AMP OF MAIN BAY 401 AT INDRAVATI	04-Jul-2025	06:00	04-Jul-2025	18:00	AMP	1		May be Allowed.
130	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	D	CT OIL SAMPLING	15-Jul-2025	09:00	15-Jul-2025	14:30		1		May be Allowed.
246	FSTPP	400KV MAIN BAY OF MALDA-I AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	17-Jul-2025	08:00	17-Jul-2025	18:00		1		May be Allowed.
146	ER-I	400KV MAIN BAY OF MALDA-I AT NEW PURNEA	Bay	C	CB OVERHAULING WORK	03-Jul-2025	08:00	04-Jul-2025	17:30		2		May be Allowed.
148	ER-I	400KV MAIN BAY OF MALDA-II AT NEW PURNEA	Bay	C	CB OVERHAULING WORK	01-Jul-2025	08:00	02-Jul-2025	17:30		2		May be Allowed.
249	FSTPP	400KV MAIN BAY OF MALDA-II FOR BUS-I AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	14-Jul-2025	08:00	14-Jul-2025	18:00		1		May be Allowed.
248	FSTPP	400KV MAIN BAY OF MALDA-II FOR BUS-II AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	15-Jul-2025	08:00	15-Jul-2025	18:00		1		May be Allowed.
67	PG (ODISHA PROJECT)	400KV MAIN BAY OF MEERAMUNDALI-I AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	09-Jul-2025	09:00	09-Jul-2025	12:00	For cleaning of SF6 Polymer CT	1		May be Allowed.
141	ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	Bay	C	CB OVERHAULING WORK	07-Jul-2025	08:00	08-Jul-2025	17:30		2		May be Allowed.
143	ER-I	400KV MAIN BAY OF NABINAGAR(NPGC)-2 AT PUSAULI(PG)	Bay	D	AMP work	03-Jul-2025	09:00	03-Jul-2025	17:30		1		May be Allowed.
140	ER-I	400KV MAIN BAY OF NEW PURNEA-I AT MUZAFFARPUR	Bay	D	AMP work	07-Jul-2025	08:00	07-Jul-2025	17:30		1		May be Allowed.
81	PG (ODISHA PROJECT)	400KV MAIN BAY OF RAIGARH II AT JHARSUGUDA	Bay	D	Polymer CT Cleaing and RTV Coating	25-Jul-2025	06:00	25-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
134	ER-I	400KV MAIN BAY OF ROURKELA-I AT CHAIBASA(PG)	Bay	D	AMP WORK	10-Jul-2025	09:30	10-Jul-2025	17:30		1		May be Allowed.
254	FSTPP	400KV MAIN BAY OF SAGARDIGHI -1 AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	10-Jul-2025	08:00	10-Jul-2025	18:00		1		May be Allowed.
142	ER-I	400KV MAIN BAY OF SPARE BAY AT PUSAULI(PG)	Bay	D	AMP WORK	04-Jul-2025	09:00	04-Jul-2025	17:30		1		May be Allowed.
24	PG (ODISHA PROJECT)	400KV MAIN BAY OF TSTPP-I AT ROURKELA	Bay	D	AUTO RECLOSURE RELAY RETROFITTING OF MAIN & TIE BAY OF TTPS-I	12-Jul-2025	08:00	12-Jul-2025	19:00	AUTO RECLOSURE RELAY RETROFITTING	1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
32	PG (ODISHA PROJECT)	400KV MAIN BAY OF TSTPP-I AT ROURKELA	Bay	C	MOM Box replacement & RETROFITTING OF EXISTING PNEMATIC CB BY SPRING-SPRING CB	01-Jul-2025	08:00	12-Jul-2025	18:00	MOM Box replacement and CB retrofitting	12		May be Allowed.
379	ER-II	400KV MAIN BUS - 1 AT BERHAMPORE	BUS	D	AMP work	22-Jul-2025	09:00	22-Jul-2025	17:00		1		May be Allowed.
268	GRIDCO	400KV MAIN BUS - 1 AT LAPANGA	BUS	D	Maintenance work	15-Jul-2025	07:00	15-Jul-2025	17:00	400KV MAIN BUS - 2 AT LAPANGA WILL REMAIN IN SERVICE	1		May be Allowed.
317	JUSNL	400KV MAIN BUS - 1 AT PATRATU	BUS	D	For preventive maintenance of 400 kv Bus & associated Bays.	01-Jul-2025	10:00	01-Jul-2025	17:00		1		May be Allowed.
108	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	08-Jul-2025	08:00	08-Jul-2025	17:30		1	JUSNL/DVC	May be allowed.
110	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	05-Jul-2025	08:00	05-Jul-2025	17:30		1	JUSNL/DVC	May be allowed.
114	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	03-Jul-2025	08:00	03-Jul-2025	17:30		1	JUSNL/DVC	May be allowed.
116	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	01-Jul-2025	08:00	01-Jul-2025	17:30		1	JUSNL/DVC	May be allowed.
40	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ROURKELA	BUS	D	Restoration of droppers of 41589A after MOM Box replacement	12-Jul-2025	12:00	12-Jul-2025	18:00	Restoration of droppers of 40989A and opening of dropper of 41589A for MOM Box replacement	1	GRIDCO	May be Allowed.
41	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ROURKELA	BUS	D	Restoration of droppers of 40989A and opening of dropper of 41589A for MOM Box replacement	09-Jul-2025	12:00	09-Jul-2025	18:00	Restoration of droppers of 40989A and opening of dropper of 41589A for MOM Box replacement	1	GRIDCO	May be Allowed.
42	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ROURKELA	BUS	D	Restoration of droppers of 40689A and opening of dropper of 40989A for MOM Box replacement	04-Jul-2025	08:00	04-Jul-2025	17:00	Isolator work	1	GRIDCO	May be Allowed.
43	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ROURKELA	BUS	D	Opening of droppers of 40689A for MOM Box replacement	01-Jul-2025	08:00	01-Jul-2025	12:00	Isolator work	1	GRIDCO	May be Allowed.
378	ER-II	400KV MAIN BUS - 2 AT BERHAMPORE	BUS	D	AMP work	23-Jul-2025	09:00	23-Jul-2025	17:00		1		May be Allowed.
111	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF (PG)	BUS	D	AMP work	04-Jul-2025	09:00	04-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
316	JUSNL	400KV MAIN BUS - 2 AT PATRATU	BUS	D	For preventive maintenance of 400 KV Bus-2 & associated Bays.	02-Jul-2025	10:00	02-Jul-2025	17:00		1		May be Allowed.
105	ER-I	400KV MAIN BUS - 2 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	09-Jul-2025	08:00	09-Jul-2025	17:30		1	JUSNL	May be allowed.
109	ER-I	400KV MAIN BUS - 2 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	07-Jul-2025	08:00	07-Jul-2025	17:30		1	JUSNL	May be allowed.
112	ER-I	400KV MAIN BUS - 2 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	04-Jul-2025	08:00	04-Jul-2025	17:30		1	JUSNL	May be allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
115	ER-I	400KV MAIN BUS - 2 AT RANCHI	BUS	D	BUSBAR RELAY(SIEMENS MAKE MCU & PU) FIRMWARE UPGRADATION WORK	02-Jul-2025	08:00	02-Jul-2025	17:30		1	JUSNL	May be allowed.
383	ER-II	400KV MAIN BUS- 1 AT NEW JEERAT	BUS	D	AMP work	04-Jul-2025	09:00	04-Jul-2025	17:00		1	WB	May be allowed.
382	ER-II	400KV MAIN BUS- 2 AT NEW JEERAT	BUS	D	AMP work	05-Jul-2025	09:00	05-Jul-2025	17:00		1	WB	May be allowed.
358	ER-II	400KV TIE BAY OF (400KV/220KV 315 MVA ICT 2 AND 400KV/220KV 315 MVA ICT 1) AT DURGAPUR	Bay	C	417-89B Isolator replacement under ADDCAP	28-Jul-2025	09:00	30-Jul-2025	17:00		3		May be Allowed.
133	ER-I	400KV TIE BAY OF (400KV/220KV 500 MVA ICT 3 AND 400KV--SAHARSA-1) AT PATNA	Bay	D	AMP WORK	14-Jul-2025	09:00	14-Jul-2025	17:30		1		May be Allowed.
65	PG (ODISHA PROJECT)	400KV TIE BAY OF (MEERAMUNDALI-1 AND B/R-3) AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	08-Jul-2025	09:00	08-Jul-2025	12:00	For cleaning of SF6 Polymer CT	1		May be Allowed.
82	PG (ODISHA PROJECT)	400KV TIE BAY OF (TIE BAY-414 OF 400KV B/R-I & STERLITE(VEDANTA)-I AND) AT JHARSIGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	24-Jul-2025	06:00	24-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
66	PG (ODISHA PROJECT)	400KV TIE BAY OF (1500MVA ICT-I AND BOLANGIR) AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	03-Jul-2025	09:00	03-Jul-2025	12:00		1		May be Allowed.
245	FSTPP	400KV TIE BAY OF (315MVA ICT-I AND MALDA-I) AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	18-Jul-2025	08:00	18-Jul-2025	18:00		1		May be Allowed.
139	ER-I	400KV TIE BAY OF (315MVA ICT-II AND BIHARSARIFF(PG)-I) AT PUSAULI(PG)	Bay	D	AMP work	07-Jul-2025	09:00	07-Jul-2025	17:30		1		May be Allowed.
137	ER-I	400KV TIE BAY OF (KISHANGANJ-I AND MUZAFFARPUR-II) AT NEW PURNEA	Bay	C	CB OVERHAULING WORK	09-Jul-2025	08:00	10-Jul-2025	17:30		2		May be Allowed.
131	ER-I	400KV TIE BAY OF (KODERMA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	For density switch replacement work of Circuit Breaker.	15-Jul-2025	09:00	15-Jul-2025	17:30		1		May be Allowed.
311	JUSNL	400KV TIE BAY OF (LATEHAR-1 AND ICT-2) AT PATRATU	Bay	D	For preventive maintenance.	03-Jul-2025	10:00	03-Jul-2025	17:00		1		May be Allowed.
128	ER-I	400KV TIE BAY OF (MUZAFFARPUR-I AND KISHANGANJ(PG)-II) AT NEW PURNEA	Bay	D	CT OIL SAMPLING & BAY AMP	16-Jul-2025	09:00	16-Jul-2025	17:30		1		May be Allowed.
228	PG (ODISHA PROJECT)	400KV TIE BAY OF (RAIGARH I AND FUTURE) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	09-Jul-2025	06:00	09-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
80	PG (ODISHA PROJECT)	400KV TIE BAY OF (RAIGARH-II AND 1500MVA ICT-I) AT JHARSUGUDA	Bay	D	Polymer CT Cleaing and RTV Coating	26-Jul-2025	06:00	26-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1		May be Allowed.
129	ER-I	400KV TIE BAY OF (ROURKELA-I AND 315MVA ICT-II) AT CHAIBASA(PG)	Bay	D	AMP WORK	15-Jul-2025	09:30	15-Jul-2025	17:30		1		May be Allowed.
23	PG (ODISHA PROJECT)	400KV TIE BAY OF (TALCHER-I AND FUTURE) AT ROURKELA	Bay	D	RETROFITTING OF AUTO RECLOSURE RELAY	11-Jul-2025	09:00	11-Jul-2025	18:00	RETROFITTING WORK	1		May be Allowed.
360	ER-II	400KV TIE BAY OF KAHALGAON-2 AND MAITHON-1 AT DURGAPUR	Bay	C	414-89B Isolator replacement under ADDCAP	20-Jul-2025	09:00	23-Jul-2025	17:00		4		May be Allowed.
124	ER-I	400KV TIE BAY OF KODERMA-2 AND 315MVA ICT-IV AT BIHARSARIFF(PG)	Bay	D	For density switch replacement work of Circuit Breaker.	18-Jul-2025	09:00	18-Jul-2025	17:30		1		May be Allowed.
136	ER-I	400KV TIE BAY OF NEW PURNEA -2 AND GARAKHPUR-2 AT MUZAFFARPUR	Bay	D	AMP work	09-Jul-2025	08:00	09-Jul-2025	17:30		1		May be Allowed.
256	FSTPP	400KV TIE BAY OF SAGARDIGHI -1 AND ICT-2 AT FSTPP	Bay	D	Annual Bay Maintenance and Testing	09-Jul-2025	08:00	09-Jul-2025	18:00		1		May be Allowed.
359	ER-II	400KV TIE BAY OF SAGARDIGHI-2 AND KAHALGAON-1 AT DURGAPUR	Bay	C	411-89A Isolator replacement under ADDCAP	24-Jul-2025	09:00	27-Jul-2025	17:00		4		May be Allowed.
93	ER-I	400KV/132KV 315 MVA ICT 3 AT MOTIHARI (DMTCL)	TRANSFORMER	D	AMP WORK (AT M/S DMTCL, MOTIHARI)	15-Jul-2025	08:00	15-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
371	ER-II	400KV/220KV 315 MVA ICT 1 AT BINAGURI	TRANSFORMER	D	Replacement of Mercury type WTI/OTI with Magnetic type WTI/OTI	16-Jul-2025	10:00	16-Jul-2025	14:00		1	WB	May be allowed.
262	DVC	400KV/220KV 315 MVA ICT 1 AT BOKARO-A TPS	TRANSFORMER	D	PMS of 400/220 KV bays including Hotspot if any & ICT -1	03-Jul-2025	08:00	03-Jul-2025	17:00		1		May be Allowed.
369	ER-II	400KV/220KV 315 MVA ICT 1 AT DURGAPUR	TRANSFORMER	D	For connection of jumper from 417-89B to BUS PIPE to Jack bus	30-Jul-2025	09:00	30-Jul-2025	17:00		1	DVC	May be allowed.
370	ER-II	400KV/220KV 315 MVA ICT 1 AT DURGAPUR	TRANSFORMER	D	For removal of jumper from 417-89B & IPS TUBE to Jack bus	28-Jul-2025	09:00	28-Jul-2025	17:00		1	DVC	May be allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
402	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	15-Jul-2025	06:00	15-Jul-2025	15:00		1		May be Allowed.
265	GRIDCO	400KV/220KV 315 MVA ICT 1 AT LAPANGA	TRANSFORMER	D	Maintenance work	24-Jul-2025	07:00	24-Jul-2025	17:00	400KV/220KV 315 MVA ICT 2 AT LAPANGA WILL REMAIN IN SERVICE.	1		Real time basis
33	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT ROURKELA	TRANSFORMER	D	RECONNECTION OF JUMPER OF MOM BOX REPLACEMENT OF 423 89B ISOLATOR	26-Jul-2025	15:00	26-Jul-2025	18:00		1	GRIDCO	May be Allowed.
36	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT ROURKELA	TRANSFORMER	D	REMOVAL OF JUMPER OF MOM BOX REPLACEMENT OF 424 89B ISOLATOR	24-Jul-2025	08:00	24-Jul-2025	12:00		1	GRIDCO	May be Allowed.
372	ER-II	400KV/220KV 315 MVA ICT 2 AT BINAGURI	TRANSFORMER	D	Replacement of Mercury type WTI/OTI with Magnetic type WTI/OTI	15-Jul-2025	10:00	15-Jul-2025	14:00		1	WB	May be allowed.
261	DVC	400KV/220KV 315 MVA ICT 2 AT BOKARO-A TPS	TRANSFORMER	D	PMS of 400/220 KV bays including Hotspot if any & ICT-2	05-Jul-2025	08:00	05-Jul-2025	17:00		1		May be Allowed.
266	GRIDCO	400KV/220KV 315 MVA ICT 2 AT LAPANGA	TRANSFORMER	D	Maintenance work	21-Jul-2025	07:00	21-Jul-2025	17:00	400KV/220KV 315 MVA ICT 1 AT LAPANGA WILL REMAIN IN SERVICE.	1		Real time basis
313	JUSNL	400KV/220KV 315 MVA ICT 2 AT PATRATU	TRANSFORMER	D	For preventive maintenance of 315 MVA ICT-2 & it's associated Bays.	03-Jul-2025	10:00	03-Jul-2025	17:00		1		May be Allowed.
38	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT ROURKELA	TRANSFORMER	C	Replacement of 245 kV , IV Bushing (TanDelta Violation) , 3 nos. CT removal from XMER Bay(415T1) & MOM Box replacement of 41589T1 isolator	14-Jul-2025	08:00	18-Jul-2025	18:00		5	GRIDCO	May be Allowed.
401	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	20-Jul-2025	06:00	20-Jul-2025	15:00		1		May be Allowed.
34	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT ROURKELA	TRANSFORMER	D	RECONNECTION OF JUMPER OF MOM BOX REPLACEMENT OF 423 89B ISOLATOR	26-Jul-2025	15:00	26-Jul-2025	18:00		1	GRIDCO	May be Allowed.
35	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT ROURKELA	TRANSFORMER	D	REMOVAL OF JUMPER OF MOM BOX REPLACEMENT OF 424 89B ISOLATOR	24-Jul-2025	08:00	24-Jul-2025	12:00		1	GRIDCO	May be Allowed.
37	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT ROURKELA	TRANSFORMER	D	Restoration of ICT#2	18-Jul-2025	16:00	18-Jul-2025	18:00	For Isolation for partly connected ICT#2 & 4	1	GRIDCO	May be Allowed.
39	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT ROURKELA	TRANSFORMER	D	Replacement of 245 kV , IV Bushing (TanDelta Violation) , 3 nos. CT removal from XMER Bay(415T1) & MOM Box replacement of 41589T1 isolator	14-Jul-2025	08:00	14-Jul-2025	10:00	For Isolation for partly connected ICT#2 & 4	1	GRIDCO	May be Allowed.
287	BSPTCL	400KV/220KV 500 MVA ICT 1 AT NAUBATPUR(BH)	TRANSFORMER	D	AMP work	04-Jul-2025	08:00	04-Jul-2025	18:00	Another ICT will remain in service.	1		May be Allowed.
286	BSPTCL	400KV/220KV 500 MVA ICT 2 AT NAUBATPUR(BH)	TRANSFORMER	D	AMP work	07-Jul-2025	08:00	07-Jul-2025	18:00	Another ICT will remain in service.	1		May be Allowed.
94	ER-I	400KV/220KV 500 MVA ICT 2 AT PATNA	TRANSFORMER	D	Checking of Aircell and MOG of 400/220kv 500MVA ICT#2 at patna substation	03-Jul-2025	09:00	03-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
396	WBSETCL	400KV-ARAMBAGH-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	10-Jul-2025	05:00	10-Jul-2025	16:00		1		May be Allowed.
336	ER-II	400KV-BAHARAMPUR-BHERAMARA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of insulator due to lightning	18-Jul-2025	09:00	18-Jul-2025	17:00		1	NLDC	s.t consent of Bangladesh
406	BARH	400KV-BARH-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	C	FOR BAY MAINTENANCE AND TESTING WORKS	02-Jul-2025	08:00	03-Jul-2025	18:00	400KV-BARH-MOTIHARI-2 SHALL REMAIN IN SERVICE	2		May be Allowed.
395	WBSETCL	400KV-BIDHANNAGAR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	11-Jul-2025	05:00	11-Jul-2025	16:00		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
6	NRTS	400KV-BIHARSARIFF(PG)-BALIA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE REACTOR AND LINE BAY	09-Jul-2025	08:00	09-Jul-2025	18:00		1	NLDC	May be allowed.
7	NRTS	400KV-BIHARSARIFF(PG)-BALIA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE REACTOR AND LINE BAY	03-Jul-2025	08:00	03-Jul-2025	18:00		1	NLDC	May be allowed.
203	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	For Bushing Dismantling/erection of LKS-2 Line Reactor	09-Jul-2025	09:00	10-Jul-2025	17:30		2		May be Allowed.
197	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	MAIN-1/2 RELAY FIRMWARE UPGRADATION WORK	11-Jul-2025	08:00	11-Jul-2025	17:30		1		May be Allowed.
194	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	MAIN-1/2 RELAY FIRMWARE UPGRADATION WORK	14-Jul-2025	08:00	14-Jul-2025	17:30		1		May be Allowed.
190	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	For insulator replacement work.	15-Jul-2025	09:00	15-Jul-2025	17:30		1		May be Allowed.
187	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	AC TRANSMISSION LINE CIRCUIT	D	For insulator replacement work.	16-Jul-2025	09:00	16-Jul-2025	17:30		1		May be Allowed.
201	ER-I	400KV-BIHARSARIFF(PG)-SAHUPURI-1	AC TRANSMISSION LINE CIRCUIT	D	For insulator replacement work.	10-Jul-2025	09:00	10-Jul-2025	17:30		1		May be Allowed.
196	ER-I	400KV-BIHARSARIFF(PG)-SAHUPURI-2	AC TRANSMISSION LINE CIRCUIT	D	For insulator replacement work.	11-Jul-2025	09:00	11-Jul-2025	17:30		1	NLDC	S.t consent of NR
352	ER-II	400KV-BINAGURI-BONGAIGAON-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for Replacement of flashover damaged insulator due to lightening	04-Jul-2025	08:00	04-Jul-2025	17:00		1	NLDC	S.t NER consent.
351	ER-II	400KV-BINAGURI-BONGAIGAON-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for Replacement of flashover damaged insulator due to lightening	05-Jul-2025	08:00	05-Jul-2025	17:00		1	NLDC	S.t NER consent.
178	ER-I	400KV-BINAGURI-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	22-Jul-2025	09:00	22-Jul-2025	17:30		1		May be Allowed.
355	ER-II	400KV-BINAGURI-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for Replacement of flashed over pilot disc insulators at Tower Loc. No. 23 due to lightening	02-Jul-2025	08:00	02-Jul-2025	17:00		1		May be Allowed.
349	ER-II	400KV-BINAGURI-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown for sag correction work due to hill shrinking	07-Jul-2025	09:00	12-Jul-2025	17:00		6		May be Allowed.
344	ER-II	400KV-BINAGURI-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown for sag correction work due to hill shrinking	14-Jul-2025	09:00	19-Jul-2025	17:00		6		May be Allowed.
179	ER-I	400KV-DHANBAD-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	21-Jul-2025	09:00	23-Jul-2025	17:30		3	MPL	May be allowed after 23rd July
175	ER-I	400KV-DHANBAD-MAITHON RB-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHOVER INSULATOR REPLACEMENT WORK	24-Jul-2025	09:00	26-Jul-2025	17:30		3	MPL	May be allowed s.t completion of Ckt 1.
220	ER-I	400KV-DHANBAD-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	Defective insulator replacement work found in during PID testing	01-Jul-2025	09:00	10-Jul-2025	17:30		10	MPL	May be allowed after 3rd July.
195	ER-I	400KV-DHANBAD-RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	Defective insulator replacement work found in during PID testing	11-Jul-2025	09:00	20-Jul-2025	17:30		10	MPL	May be allowed after 13th July.
343	ER-II	400KV-DURGAPUR-BIDHANNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for connection of jumper from 407-89A to Jack bus after isolator replacement work	14-Jul-2025	09:00	14-Jul-2025	17:00		1	WB	May be allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
347	ER-II	400KV-DURGAPUR-BIDHANNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for removal of jumper from 407-89A to Jack bus during isolator replacement work	11-Jul-2025	09:00	11-Jul-2025	17:00		1	WB	May be allowed.
424	WBSETCL	400KV-DURGAPUR-BIDHANNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	Damage insulator disc replacement	09-Jul-2025	05:00	09-Jul-2025	16:00		1		May be Allowed.
425	WBSETCL	400KV-DURGAPUR-BIDHANNAGAR-2	AC TRANSMISSION LINE CIRCUIT	D	Damage insulator disc replacement	07-Jul-2025	05:00	07-Jul-2025	16:00		1		May be Allowed.
324	ER-II	400KV-DURGAPUR-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for connection of jumper from 411-89A to Jack bus after isolator replacement work	27-Jul-2025	09:00	27-Jul-2025	17:00		1		May be Allowed.
326	ER-II	400KV-DURGAPUR-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for removal of jumper from 411-89A to Jack bus during isolator replacement work	24-Jul-2025	09:00	24-Jul-2025	17:00		1		May be Allowed.
191	ER-I	400KV-DURGAPUR-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	Commissioning, testing and termination of 400 KV bay equipment and reactor under ERESS_XXVII.	15-Jul-2025	08:00	25-Jul-2025	17:30		11		May be Allowed.
329	ER-II	400KV-DURGAPUR-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for connection of jumper from 414-89B to Jack bus	23-Jul-2025	09:00	23-Jul-2025	17:00		1		May be Allowed.
335	ER-II	400KV-DURGAPUR-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for removal of jumper from 414-89B to Jack bus	20-Jul-2025	09:00	20-Jul-2025	17:00		1		May be Allowed.
423	GMR	400KV-GMR-ANGUL-1	AC TRANSMISSION LINE CIRCUIT	D	400KV-GMR-ANGUL-1 Live Line Maintenance for 04 Nos of MCT Tower from PowerGrid	07-Jul-2025	08:30	10-Jul-2025	17:30	A/R Off required for 400KV-GMR-ANGUL-1 during live line maintenance, Unit#2 will be in shutdown condition	4		May be Allowed.
422	GMR	400KV-GMR-ANGUL-2	AC TRANSMISSION LINE CIRCUIT	D	400KV-GMR-ANGUL-2 Live Line Maintenance for 04 Nos of MCT Tower from PowerGrid	11-Jul-2025	08:30	15-Jul-2025	17:30	A/R Off required for 400KV-GMR-ANGUL-2 during live line maintenance, Unit#2 will be in shutdown condition	5		May be Allowed.
320	WBSETCL	400KV-GOKARNA-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	07-Jul-2025	05:00	07-Jul-2025	16:00	400 KV GOKARNA-SATGACHIYA#1	1		May be Allowed.
392	WBSETCL	400KV-GOKARNA-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	13-Jul-2025	05:00	13-Jul-2025	16:00	400KV SATGACHIYA-N.CHANDITALA #1	1		May be Allowed.
319	WBSETCL	400KV-GOKARNA-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	08-Jul-2025	05:00	08-Jul-2025	16:00	400 KV GOKARNA-SATGACHIYA#2	1		May be Allowed.
393	WBSETCL	400KV-GOKARNA-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	14-Jul-2025	05:00	14-Jul-2025	16:00	400KV SATGACHIYA-N.CHANDITALA #2	1		May be Allowed.
408	WBSETCL	400KV-GOKARNA-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	09-Jul-2025	05:00	09-Jul-2025	16:00		1		May be Allowed.
410	WBSETCL	400KV-GOKARNA-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	07-Jul-2025	05:00	07-Jul-2025	16:00		1		May be Allowed.
407	WBSETCL	400KV-GOKARNA-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	10-Jul-2025	05:00	10-Jul-2025	16:00		1		May be Allowed.
409	WBSETCL	400KV-GOKARNA-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	Line Maintenance	08-Jul-2025	05:00	08-Jul-2025	16:00		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
5	NRTS	400KV-GORAKHPUR-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	400KV Bus Bar relay retro-fitment work	21-Jul-2025	08:00	22-Jul-2025	18:00		2	NLDC	S.t NR consent.
285	BSPTCL	400KV-JAKKANPUR(BH)-PATNA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	15-Jul-2025	08:00	15-Jul-2025	17:00	Alternate ckt will remain in service.	1		May be Allowed.
284	BSPTCL	400KV-JAKKANPUR(BH)-PATNA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	16-Jul-2025	08:00	16-Jul-2025	17:00	Alternate ckt will remain in service.	1		May be Allowed.
327	ER-II	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for Change of HMI display of LBB relay	24-Jul-2025	09:00	24-Jul-2025	17:00		1		May be Allowed.
400	WBSETCL	400KV-JEERAT-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	C	Complete overhauling of 400KV Circuit Breaker	22-Jul-2025	05:00	27-Jul-2025	16:00		6		May be Allowed.
394	WBSETCL	400KV-JEERAT-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	12-Jul-2025	05:00	12-Jul-2025	16:00		1		May be Allowed.
337	ER-II	400KV-JEERAT-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for sag rectification work at loc 23 due to high ageing	17-Jul-2025	09:00	17-Jul-2025	17:00		1	WB	May be Allowed.
259	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Polymer CLR Pilot insulator by glass	09-Jul-2025	08:00	10-Jul-2025	17:00	Rectification work	2	NLDC	s.t consent of WR.
258	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Polymer CLR Pilot insulator by glass	09-Jul-2025	08:00	10-Jul-2025	17:00	Rectification work	2	NLDC	s.t consent of WR.
58	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	DEFECT RECTIFICATION WORK AFTER RECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #3 LINE UNDER OH-03 PACKAGE	08-Jul-2025	09:00	14-Jul-2025	17:00	DEFECT RECTIFICATION	7		May be Allowed.
414	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	22-Jul-2025	05:00	23-Jul-2025	16:00		2		May be Allowed.
405	BARH	400KV-KHSTPP-BARH-1	AC TRANSMISSION LINE CIRCUIT	D	FOR RELAY TESTING WORKS	11-Jul-2025	08:00	11-Jul-2025	18:00	400KV-KHSTPP-BARH-2 SHALL REMAIN IN SERVICE	1		May be Allowed.
404	BARH	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	FOR RELAY TESTING WORKS	16-Jul-2025	08:00	16-Jul-2025	18:00	400KV-KHSTPP-BARH-2 SHALL REMAIN IN SERVICE	1		May be Allowed.
219	ER-I	400KV-KHSTPP-LAKHISARAI-1	AC TRANSMISSION LINE CIRCUIT	D	For Installation of NGR in 50 MVAr Line Reactor-1	02-Jul-2025	08:00	02-Jul-2025	17:30		1		May be Allowed.
413	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	29-Jul-2025	05:00	30-Jul-2025	16:00		2		May be Allowed.
397	WBSETCL	400KV-KOLAGHAT-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	09-Jul-2025	05:00	09-Jul-2025	16:00		1		May be Allowed.
211	ER-I	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	For Installation of NGR in 50 MVAr Line Reactor-2	04-Jul-2025	08:00	04-Jul-2025	17:30		1		May be Allowed.
272	GRIDCO	400KV-LAPANGA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	29-Jul-2025	07:00	29-Jul-2025	17:00	400KV-LAPANGA-STERLITE-2 WILL REMAIN IN SERVICE.	1		Real time basis
274	GRIDCO	400KV-LAPANGA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	14-Jul-2025	07:00	14-Jul-2025	17:00	400KV-LAPANGA-STERLITE-1 WILL REMAIN IN SERVICE..	1		Real time basis

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
353	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for 40489B, 40589A Isolator alignment under balance work ERSS-17(B)	03-Jul-2025	09:00	04-Jul-2025	17:00		2		May be Allowed.
205	ER-I	400KV-MAITHON-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of flashover insulators due to lightning	08-Jul-2025	09:00	08-Jul-2025	17:30		1		May be Allowed.
331	ER-II	400KV-MAITHON-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for Change of HMI display of LBB relay	22-Jul-2025	09:00	22-Jul-2025	17:00		1		May be Allowed.
193	ER-I	400KV-MAITHON-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of flashover insulators due to lightning	14-Jul-2025	09:00	14-Jul-2025	17:30		1		May be Allowed.
169	ER-I	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of flashover insulators due to lightning	28-Jul-2025	09:00	28-Jul-2025	17:30		1	DVC	May be Allowed.
182	ER-I	400KV-MAITHON-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of flashover insulators due to lightning	17-Jul-2025	09:00	17-Jul-2025	17:30		1		May be Allowed.
334	ER-II	400KV-MEDINIPUR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of damaged CLR insulator	21-Jul-2025	08:00	21-Jul-2025	17:00		1	WB	May be Allowed.
399	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	07-Jul-2025	05:00	07-Jul-2025	16:00		1		May be Allowed.
412	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	15-Jul-2025	05:00	15-Jul-2025	16:00		1		May be Allowed.
332	ER-II	400KV-MEDINIPUR-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of damaged CLR insulator	22-Jul-2025	08:00	22-Jul-2025	17:00		1	WB	May be Allowed.
398	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	08-Jul-2025	05:00	08-Jul-2025	16:00		1		May be Allowed.
411	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	16-Jul-2025	05:00	16-Jul-2025	16:00		1		May be Allowed.
293	GRIDCO	400KV-MEERAMUNDALI-JSPL-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay & line equipment's.	14-Jul-2025	08:00	16-Jul-2025	16:00	400KV-MEERAMUNDALI-JSPL-2 WILL REMAIN IN SERVICE.	3		May be Allowed.
292	GRIDCO	400KV-MEERAMUNDALI-JSPL-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay & line equipment's.	17-Jul-2025	08:00	19-Jul-2025	16:00	400KV-MEERAMUNDALI-JSPL-1 WILL REMAIN IN SERVICE.	3		May be Allowed.
75	PG (ODISHA PROJECT)	400KV-MENDHASAL-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	WT JUMPERS & TERMINAL CONNECTOR REPLACEMENT AND LINE BAY MAINTENANCE	14-Jul-2025	09:00	14-Jul-2025	17:00		1	GRIDCO	May be Allowed.
277	GRIDCO	400KV-MERAMUNDALI-LAPANGA-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance job of bay equipment's & trimming of tree branches along the corridor of the line.	03-Jul-2025	07:00	03-Jul-2025	17:00	400KV-MERAMUNDALI-LAPANGA-2 WILL REMAIN IN SERVICE.	1		Real time basis
225	ER-I	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	To attend relay setting modification	01-Jul-2025	08:00	01-Jul-2025	17:30		1	NLDC	S.tconsent of NR
217	ER-I	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	To attend relay setting modification	03-Jul-2025	08:00	03-Jul-2025	17:30		1	NLDC	S.tconsent of NR
283	BSPTCL	400KV-NABINAGAR (NPGC)-JAKKANPUR(BH)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	22-Jul-2025	08:00	22-Jul-2025	16:00	Alternate ckt will remain in service.	1	NPGC	May be allowed.
282	BSPTCL	400KV-NABINAGAR (NPGC)-JAKKANPUR(BH)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	23-Jul-2025	08:00	23-Jul-2025	16:00	Alternate ckt will remain in service.	1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
181	ER-I	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	18-Jul-2025	09:00	18-Jul-2025	17:30		1	WB	May be allowed.
339	ER-II	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for improvemnet of DTPC reliability by installing surge protector	16-Jul-2025	09:00	16-Jul-2025	17:00		1	WB	May be allowed.
180	ER-I	400KV-NEW PURNEA-KISHANGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	21-Jul-2025	09:00	21-Jul-2025	17:30		1		May be Allowed.
183	ER-I	400KV-NEW RANCHI-RANCHI-3	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Disc insulator in all suspension tower of 400KV Ranchi-New Ranchi-CKT-3 by CLR	17-Jul-2025	08:00	24-Jul-2025	17:30		8		May be Allowed.
200	ER-I	400KV-NEW RANCHI-RANCHI-3	AC TRANSMISSION LINE CIRCUIT	C	Erection of Gantry Structure & Shifting with erection of Line Terminal Equipment under Project SS-121.	10-Jul-2025	09:00	17-Jul-2025	18:00		8		May be Allowed.
213	ER-I	400KV-NEW RANCHI-RANCHI-3	AC TRANSMISSION LINE CIRCUIT	C	For installation of ERS for temporary bypassing of 400 kV Ranchi (POWERGRID)-Raghuathpur (DVC) Circuit-2&3 and Ranchi (POWERGRID)- New Ranchi (POWERGRID) Circuit-3 & 4 Quad Moose Line outside Ranchi sub-station to facilitate shifting of Bay equipment's and Bus Reactor at 400/220kV Ranchi sub-station under SS-121 Project.	03-Jul-2025	08:00	04-Jul-2025	17:30		2		May be Allowed.
171	ER-I	400KV-NEW RANCHI-RANCHI-4	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Disc insulator in all suspension tower of 400KV Ranchi-New Ranchi-CKT-4 by CLR	25-Jul-2025	08:00	31-Jul-2025	17:30		7		May be Allowed.
199	ER-I	400KV-NEW RANCHI-RANCHI-4	AC TRANSMISSION LINE CIRCUIT	C	Erection of Gantry Structure & Shifting with erection of Line Terminal Equipment under Project SS-121.	10-Jul-2025	09:00	17-Jul-2025	18:00		8		May be Allowed.
214	ER-I	400KV-NEW RANCHI-RANCHI-4	AC TRANSMISSION LINE CIRCUIT	C	For installation of ERS for temporary bypassing of 400 kV Ranchi (POWERGRID)-Raghuathpur (DVC) Circuit-2&3 and Ranchi (POWERGRID)- New Ranchi (POWERGRID) Circuit-3 & 4 Quad Moose Line outside Ranchi sub-station to facilitate shifting of Bay equipment's and Bus Reactor at 400/220kV Ranchi sub-station under SS-121 Project.	03-Jul-2025	08:00	04-Jul-2025	17:30		2		May be Allowed.
403	BARH	400KV-PATNA-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	400KV BARH-BAKHTIYARPUR-2 S/D REQUIRED FOR RELAY TESTING WORKS	08-Jul-2025	08:00	08-Jul-2025	18:00	400KV BARH-BAKHTIYARPUR-1 SHALL REMAIN IN SERVICE	1		May be Allowed.
176	ER-I	400KV-PATNA-SAHARSA-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	24-Jul-2025	09:00	24-Jul-2025	17:30		1		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
170	ER-I	400KV-PATNA-SAHARSA-2	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK	25-Jul-2025	09:00	25-Jul-2025	17:30		1		May be Allowed.
417	WBSETCL	400KV-PPSP-BIDHANNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work	15-Jul-2025	05:00	15-Jul-2025	16:00		1		May be Allowed.
418	WBSETCL	400KV-PPSP-BIDHANNAGAR-2	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work	14-Jul-2025	05:00	14-Jul-2025	16:00		1		May be Allowed.
202	ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	AC TRANSMISSION LINE CIRCUIT	D	LBB retrofitting works and SCADA validation for Bay 404R.	09-Jul-2025	09:00	09-Jul-2025	17:30		1	NLDC	S.t consent of NR
209	ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	AC TRANSMISSION LINE CIRCUIT	C	LBB retrofitting works and SCADA validation For Bay 405 & 404	04-Jul-2025	09:00	05-Jul-2025	17:30		2	NLDC	S.t consent of NR
19	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	NGR commissioning work in non Switchable Line reactor at Daltonganj ss	08-Jul-2025	09:00	08-Jul-2025	17:30		1	JUSNL	May be Allowed.
208	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	Flashover insulator replacement work at Location no-289	04-Jul-2025	09:00	04-Jul-2025	17:30		1	JUSNL	May be Allowed.
18	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	NGR commissioning work in non Switchable Line reactor at Daltonganj ss	16-Jul-2025	09:00	16-Jul-2025	17:30		1	JUSNL	May be Allowed.
4	NRTS	400KV-PUSAULI(PG)-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Nature Rectification work.	22-Jul-2025	08:00	22-Jul-2025	18:00		1	NLDC	S.t consent of NR
206	ER-I	400KV-PUSAULI(PG)-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	LBB retrofitting works and SCADA validation for Bay 401R.	07-Jul-2025	09:00	07-Jul-2025	17:30		1	NLDC	S.t consent of NR
221	ER-I	400KV-PUSAULI(PG)-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	C	LBB retrofitting works and SCADA validation for Bay 402 & 401	01-Jul-2025	09:00	02-Jul-2025	17:30		2	NLDC	S.t consent of NR
224	ER-I	400KV-RANCHI-NEW RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Disc insulator in all suspension tower of 400KV Ranchi-New Ranchi-CKT-1 by CLR	01-Jul-2025	08:00	08-Jul-2025	17:30		8		May be Allowed.
204	ER-I	400KV-RANCHI-NEW RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Disc insulator in all suspension tower of 400KV Ranchi-New Ranchi-CKT-2 by CLR	09-Jul-2025	08:00	16-Jul-2025	17:30		8		May be Allowed.
168	ER-I	400KV-RANCHI-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of flashover insulators due to lightning	30-Jul-2025	09:00	30-Jul-2025	17:30		1	DVC	May be Allowed.
216	ER-I	400KV-RANCHI-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	C	For installation of ERS for temporary bypassing of 400 kV Ranchi (POWERGRID)-Raghunathpur (DVC) Circuit-2&3 and Ranchi (POWERGRID)- New Ranchi (POWERGRID) Circuit-3 & 4 Quad Moose Line outside Ranchi sub-station to facilitate shifting of Bay equipment's and Bus Reactor at 400/220kV Ranchi sub-station under SS-121 Project.	03-Jul-2025	08:00	04-Jul-2025	17:30		2	DVC	May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
215	ER-I	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	C	For installation of ERS for temporary bypassing of 400 kV Ranchi (POWERGRID)-Raghnathpur (DVC) Circuit-2&3 and Ranchi (POWERGRID)- New Ranchi (POWERGRID) Circuit-3 & 4 Quad Moose Line outside Ranchi sub-station to facilitate shifting of Bay equipment's and Bus Reactor at 400/220kV Ranchi sub-station under SS-121 Project.	03-Jul-2025	08:00	04-Jul-2025	17:30		2	DVC	May be Allowed.
54	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	REF RELAY RETROFITTING WORK	29-Jul-2025	08:00	29-Jul-2025	18:00	IF REF RELAY RETROFITTING COULD NOT BE DONE DURING S/D OF CHAIBASA #2 ON 05.07.2025 OR 10.07.2025, THAT WILL BE DONE ON 29.07.2025	1		May be Allowed.
56	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	AUTO-RECLOSURE RELAY RETROFITTING (TIE BAY CHAIBASA-II) & AUTO-RECLOSURE RELAY RETROFITTING (MAIN BAY CHAIBASA-II) & REF RELAY RETROFITTING WORK	10-Jul-2025	08:00	10-Jul-2025	18:00	LINE SHALL BE CHARGED THROUGH TIE BAY AFTER A/R RELAY RETROFITTING WORK	1		May be Allowed.
60	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	Restoration of droppers of 40989B for MOM Box replacement	10-Jul-2025	15:00	10-Jul-2025	19:00	MOM Box replacement	1		May be Allowed.
61	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	Opening of droppers of 40989B for MOM Box replacement	05-Jul-2025	10:00	05-Jul-2025	14:00	MOM Box replacement	1		May be Allowed.
57	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	D	DEFECT RECTIFICATION WORK AFTER RECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #4 LINE UNDER OH-03 PACKAGE	21-Jul-2025	08:00	26-Jul-2025	18:00	DEFECT RECTIFICATION	6		May be Allowed.
260	PMTL	400KV-SITAMARHI-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	401 Line Bay AMP.	09-Jul-2025	09:00	09-Jul-2025	17:30	Line Bay AMP work	1		May be Allowed.
63	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	REMOVAL OF INTERRUPTER (V -TYPE) OF ABB MAKE PNEUMATIC CB FOR RETROFITTING OF CB	02-Jul-2025	08:00	02-Jul-2025	13:00	RETROFITTING OF EXISTING PNEUMATIC CB BY SPRING-SPRING CB	1		May be Allowed.
55	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	AUTO-RECLOSURE RELAY RETROFITTING (MAIN BAY TTPS-II)	11-Jul-2025	08:00	11-Jul-2025	18:00	LINE SHALL BE CHARGED THROUGH MAIN & TIE BAY AFTER A/R RELAY RETROFITTING WORK	1		May be Allowed.
48	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-2 AT ROURKELA	LINE REACTOR	D	REF RELAY RETROFITTING WORK	29-Jul-2025	08:00	29-Jul-2025	18:00	RELAY RETROFITTING WORK	1		May be Allowed.
49	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-2 AT ROURKELA	LINE REACTOR	D	AUTO-RECLOSURE RELAY RETROFITTING & REF RELAY RETROFITTING WORK	10-Jul-2025	08:00	10-Jul-2025	18:00	Relay retrofitting work	1		May be Allowed.
29	ER-I	50MVAR SWITCHABLE L/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-1 AT BANKA (PG)	LINE REACTOR	D	NGR Commissioning of 50MVAR Line Reactor	22-Jul-2025	08:00	22-Jul-2025	17:30		1		May be Allowed.
28	ER-I	50MVAR SWITCHABLE L/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2 AT BANKA (PG)	LINE REACTOR	D	NGR Commissioning of 50MVAR Line Reactor	24-Jul-2025	08:00	24-Jul-2025	17:30		1		May be Allowed.
98	ER-I	63MVAR SWITCHABLE L/R OF 400KV-NEW PURNEA-MUZAFFARPUR-2 AT NEW PURNEA	LINE REACTOR	C	CB OVERHAULING WORK	11-Jul-2025	08:00	12-Jul-2025	17:30		2		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
149	PG (ODISHA PROJECT)	765KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	Bay	D	Polymer CT Cleaing and RTV Coating	15-Jul-2025	06:00	15-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
86	PG (ODISHA PROJECT)	765KV MAIN BAY OF 1500MVA ICT-II AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	19-Jul-2025	06:00	19-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
64	PG (ODISHA PROJECT)	765KV MAIN BAY OF 1500MVA ICT-IV AT ANGUL	Bay	D	For cleaning of SF6 Polymer CT	01-Jul-2025	08:00	31-Jul-2025	18:00	For cleaning of SF6 Polymer CT	31	NLDC	Real time basis
227	PG (ODISHA PROJECT)	765KV MAIN BAY OF 240MVAR BR-1 AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	11-Jul-2025	06:00	11-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
123	PG (ODISHA PROJECT)	765KV MAIN BAY OF 240MVAR BR-2 AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	16-Jul-2025	06:00	16-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
235	PG (ODISHA PROJECT)	765KV MAIN BAY OF ANGUL-III AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	02-Jul-2025	06:00	02-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
236	PG (ODISHA PROJECT)	765KV MAIN BAY OF ANGUL-IV AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	01-Jul-2025	06:00	01-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
231	PG (ODISHA PROJECT)	765KV MAIN BAY OF DHARAMJAIGARH-III AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	05-Jul-2025	06:00	05-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
229	PG (ODISHA PROJECT)	765KV MAIN BAY OF DHARAMJAIGARH-IV AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	08-Jul-2025	06:00	08-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
238	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-I AT JHARSUGUDA	Bay	C	For rectification of DCRM signature by OEM.	10-Jul-2025	08:00	15-Jul-2025	17:00	CB works	6	NLDC	Real time basis
237	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-II AT JHARSUGUDA	Bay	C	For rectification of DCRM signature by OEM.	16-Jul-2025	08:00	21-Jul-2025	17:00	CB works	6	NLDC	Real time basis
226	PG (ODISHA PROJECT)	765KV TIE BAY OF (1500MVA ICT-I AND 240MVAR BR-1) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	12-Jul-2025	06:00	12-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
126	ER-I	765KV TIE BAY OF (240MVAR BR-1 AND FUTURE) AT NEW RANCHI	Bay	D	AMP WORK.	16-Jul-2025	09:30	16-Jul-2025	18:00		1	NLDC	Real time basis
97	PG (ODISHA PROJECT)	765KV TIE BAY OF (240MVAR BR-2 AND 1500MVA ICT-II) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	17-Jul-2025	06:00	17-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
233	PG (ODISHA PROJECT)	765KV TIE BAY OF (ANGUL III AND RAIPUR I) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	03-Jul-2025	06:00	03-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
234	PG (ODISHA PROJECT)	765KV TIE BAY OF (ANGUL III AND RAIPUR I) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	03-Jul-2025	06:00	03-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
230	PG (ODISHA PROJECT)	765KV TIE BAY OF (ANGUL-I AND DHARAMJAIGARH-IV) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	07-Jul-2025	06:00	07-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
232	PG (ODISHA PROJECT)	765KV TIE BAY OF (ANGUL-II AND DHARAMJAIGARH-III) AT JHARSUGUDA	Bay	D	Polymer CT Cleaning and RTV Coating	04-Jul-2025	06:00	04-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
85	PG (ODISHA PROJECT)	765KV TIE BAY OF ANGUL-4 AND RAIPUR-2 AT JHARSUGUDA	Bay	D	Polymer CT Cleaing and RTV Coating	21-Jul-2025	06:00	21-Jul-2025	18:00	Polymer CT Cleaning and RTV Coating	1	NLDC	Real time basis
239	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	TRANSFORMER	D	ICT Spare Rotation with ICT#1	18-Jul-2025	08:00	18-Jul-2025	14:00	SPARE ROTATION	1	NLDC	May be allowed.
71	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 2 AT ANGUL	TRANSFORMER	D	CSD tuning	11-Jul-2025	09:00	11-Jul-2025	13:00	CSD tuning	1	NLDC	May be allowed.
72	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 4 AT ANGUL	TRANSFORMER	D	SPARE ROTATION	15-Jul-2025	09:00	15-Jul-2025	13:00	SPARE ROTATION	1	NLDC	May be allowed.
251	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification of Bent Tower No-395	01-Jul-2025	07:00	05-Jul-2025	18:00	Rectification work	5	NLDC	May be allowed.
253	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-3	AC TRANSMISSION LINE CIRCUIT	D	Rectification work of damaged damper spacers, replacement of rusted Jumper B&N and removal of Bottom AH of tension towers	29-Jul-2025	08:00	29-Jul-2025	17:00	Rectification work	1	NLDC	May be allowed.
252	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	D	Rectification work of damaged damper spacers, replacement of rusted Jumper B&N and removal of Bottom AH of tension towers	30-Jul-2025	08:00	30-Jul-2025	17:00	Rectification work	1	NLDC	May be allowed.
13	WRTS	765KV-JHARSUGUDA-DHARAMJAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	For Line equipments AMP works	03-Jul-2025	08:00	03-Jul-2025	18:00		1	NLDC	s.t consent of WR.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
10	WRTS	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	Line isolator and Line equipment maintenance work	17-Jul-2025	08:00	17-Jul-2025	18:00		1	NLDC	s.t consent of WR.
12	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	For Line equipments AMP works	04-Jul-2025	08:00	04-Jul-2025	18:00		1	NLDC	s.t consent of WR.
11	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	For Line equipments AMP works	08-Jul-2025	08:00	08-Jul-2025	18:00		1	NLDC	s.t consent of WR.
14	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	C	Line diversion work in between existing tower no. 771 to 775 due to four lanning of NH-130A under Bharatmala Pariyojna	07-Jul-2025	08:00	22-Jul-2025	18:00		16	NLDC	s.t consent of WR.
377	ER-II	800KV HVDC AGRA BNC LINE 1	HVDC LINE CIRCUIT	D	Earth Wire SAG rectification at severe ROW area	07-Jul-2025	09:00	07-Jul-2025	17:00		1	NLDC	s.t consent of NR.
164	ER-I	A/R OF 220KV-NAUBATPUR(BH)-KHAGAU-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	04-Jul-2025	08:00	04-Jul-2025	17:30		1		May be Allowed.
165	ER-I	A/R OF 220KV-NAUBATPUR(BH)-KHAGAU-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	03-Jul-2025	08:00	03-Jul-2025	17:30		1		May be Allowed.
155	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	16-Jul-2025	09:00	16-Jul-2025	17:30		1		May be Allowed.
156	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	15-Jul-2025	09:00	15-Jul-2025	17:30		1		May be Allowed.
158	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	11-Jul-2025	09:00	11-Jul-2025	17:30		1		May be Allowed.
160	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-SAHUPURI-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	10-Jul-2025	09:00	10-Jul-2025	17:30		1		May be Allowed.
151	ER-I	A/R OF 400KV-DHANBAD-MAITHON RB-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	24-Jul-2025	09:00	26-Jul-2025	17:30		3		May be Allowed.
152	ER-I	A/R OF 400KV-DHANBAD-MAITHON RB-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	21-Jul-2025	09:00	23-Jul-2025	17:30		3		May be Allowed.
159	ER-I	A/R OF 400KV-DHANBAD-RANCHI-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	11-Jul-2025	09:00	20-Jul-2025	17:30		10		May be Allowed.
166	ER-I	A/R OF 400KV-DHANBAD-RANCHI-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	01-Jul-2025	09:00	10-Jul-2025	17:30		10		May be Allowed.
50	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-2	Auto Recloser	D	DEFECT RECTIFICATION WORK AFTER DEFECT RECTIFICATIONRECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #4 LINE UNDER OH-03 PACKAGE	21-Jul-2025	09:00	26-Jul-2025	17:00	Defect rectification	6		May be Allowed.
53	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	DEFECT RECTIFICATION WORK AFTER RECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #1 LINE UNDER OH-03 PACKAGE	01-Jul-2025	09:00	07-Jul-2025	17:00	Defect rectification	7		May be Allowed.
242	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	Replacement of Polymer CLR Pilot insulator by glass	09-Jul-2025	08:00	10-Jul-2025	17:00	Rectification work	2		May be Allowed.
247	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	Rectification work of damper spacers & All rusted Jumper B&N and rectification of Bottom AH	30-Jul-2025	07:00	30-Jul-2025	18:00	Rectification work	1		May be Allowed.
157	ER-I	A/R OF 400KV-MAITHON-GAYA-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	14-Jul-2025	09:00	14-Jul-2025	17:30		1		May be Allowed.
162	ER-I	A/R OF 400KV-MAITHON-GAYA-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	08-Jul-2025	09:00	08-Jul-2025	17:30		1	DVC	May be Allowed.
154	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	17-Jul-2025	08:00	17-Jul-2025	17:30		1		May be Allowed.
150	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-3	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	25-Jul-2025	08:00	31-Jul-2025	17:30		7		May be Allowed.

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
153	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-4	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	17-Jul-2025	08:00	24-Jul-2025	17:30		8		May be Allowed.
163	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	04-Jul-2025	09:00	04-Jul-2025	17:30		1	JUSNL	May be Allowed.
161	ER-I	A/R OF 400KV-RANCHI-NEW RANCHI-1	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	09-Jul-2025	08:00	16-Jul-2025	17:30		8		May be Allowed.
167	ER-I	A/R OF 400KV-RANCHI-NEW RANCHI-2	Auto Recloser	D	TO AVAIL SHUTDOWN OF PARALLEL CIRCUIT.	01-Jul-2025	08:00	08-Jul-2025	17:30		8		May be Allowed.
52	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-1	Auto Recloser	D	DEFECT RECTIFICATION WORK AFTER RECONDUCTORING OF 400 KV ROURKELA-SUNDARGARH #3 LINE UNDER OH-03 PACKAGE	08-Jul-2025	09:00	14-Jul-2025	17:00	DEFECT RECTIFICATION	7		May be Allowed.
51	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-4	Auto Recloser	C	Reconductoring Works on 400 kV Rourkela-Sundargarh #2	01-Jul-2025	09:00	31-Jul-2025	18:00	Reconductoring work	31		May be Allowed.
244	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-4	Auto Recloser	D	Replacement of Polymer CLR Pilot insulator by glass	09-Jul-2025	08:00	10-Jul-2025	17:00	Insulator replaceent	2		May be Allowed.
250	PG (ODISHA PROJECT)	A/R OF 765KV-ANGUL-JHARSUGUDA-4	Auto Recloser	D	Rectification work of damper spacers & All rusted Jumper B&N and rectification of Bottom AH	29-Jul-2025	07:00	29-Jul-2025	18:00	AR in Non Auto mode	1	NLDC	May be allowed.
240	PG (ODISHA PROJECT)	A/R OF 765KV-JHARSUGUDA-DARLIPALI-1	Auto Recloser	D	Rectification work of Line spacers & All rusted Jumper B&N rectification	15-Jul-2025	08:00	15-Jul-2025	17:00	Rectification work	1	NLDC	S.t NTPC Darlipalli
241	PG (ODISHA PROJECT)	A/R OF 765KV-JHARSUGUDA-DARLIPALI-2	Auto Recloser	D	Rectification work of Line spacers & All rusted Jumper B&N rectification	14-Jul-2025	08:00	14-Jul-2025	17:00	Rectification work	1	NLDC	S.t NTPC Darlipalli
3	WRTS	A/R OF 765KV-JHARSUGUDA-DHARAMJAIGARH-4	Auto Recloser	D	A/R in non auto mode is required.	03-Jul-2025	08:00	03-Jul-2025	18:00		1	NLDC	s.t consent of WR.
1	WRTS	A/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-1	Auto Recloser	D	A/R in non auto mode is required.	08-Jul-2025	08:00	08-Jul-2025	18:00		1	NLDC	s.t consent of WR.
2	WRTS	A/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-2	Auto Recloser	D	A/R in non auto mode is required.	04-Jul-2025	08:00	04-Jul-2025	18:00		1	NLDC	s.t consent of WR.
106	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	BUS	D	AMP work	08-Jul-2025	09:00	08-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
255	PMTL	CHANDAUTI - 400KV - BUS 2	BUS	D	FOR AMP work	18-Jul-2025	08:00	18-Jul-2025	17:30		1	BSPTCL	s.t consent from Bihar
77	PG (ODISHA PROJECT)	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	FSC	C	FSC refurbishment under ADDCAP	01-Jul-2025	08:00	31-Jul-2025	18:00	FSC REFURBISHMENT	31	NLDC	May be allowed.
376	ER-II	HVDC800KV-AGRA-BNC-2	HVDC LINE CIRCUIT	D	Low Jumper clearance correction work at at severe ROW area	08-Jul-2025	09:00	08-Jul-2025	17:00		1	NLDC	s.t consent of NR.
384	ER-II	MEDINIPUR - 400KV - BUS 1	BUS	D	AMP work	03-Jul-2025	09:00	03-Jul-2025	17:00		1		May be Allowed.
501	ER-I	400KV-Kahalgaon -Farakka line # 2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of flashover insulator	01.07.2025	08:00	03.07.2025	17:00		3		Real time basis
502	ER-I	400KV-Kahalgaon -Farakka line # 1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of flashover insulator	04.07.2025	08:00	06.07.2025	17:00		3		Real time basis
503	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT JEYPORE	BUS	D	AMP of Bus-1	01-Jul-2025	09:00	01-Jul-2025	18:00		1		Real time basis
504	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT JEYPORE	BUS	D	AMP of Bus-2	02-Jul-2025	09:00	02-Jul-2025	18:00		1		Real time basis
505	PG (ODISHA PROJECT)	400KV RENGALI INDRAVATI LINE	AC TRANSMISSION LINE CIRCUIT	D	AR to be kept in Non Auto mode for PID scanning of Porcelain insulators	07-Jul-2025	07:00	13-Jul-2025	16:00		7		Real time basis
506	PG (ODISHA PROJECT)	411 Tie bay of 400KV Sundargarh-Rourkela#1 & Future	BAY	D	Polymer CT Cleaing and RTV Coating	10-Jul-2025	06:00	10-Jul-2025	18:00		1		Real time basis
507	PG (ODISHA PROJECT)	400KV BUS 2 at Angul	BUS	D	Earth shield wire for unprotected zone of 400KV Main Bus-2.	15-Jul-2025	09:00	15-Jul-2025	13:00		1		Real time basis

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks	No. of Days	Consent	Remarks
508	PG (ODISHA PROJECT)	400KV Angul GMR 1	AC TRANSMISSION LINE CIRCUIT	D		15-Jul-2025	09:00	15-Jul-2025	13:00		1		Real time basis
509	PG (ODISHA PROJECT)	400KV Angul JITPL 2	AC TRANSMISSION LINE CIRCUIT	D		15-Jul-2025	09:00	15-Jul-2025	13:00		1		Real time basis
510	PG (ODISHA PROJECT)	400KV BUS 1 at Angul	BUS	D	Earth shield wire for unprotected zone of 400KV Main Bus-1	16-Jul-2025	09:00	16-Jul-2025	13:00		1		Real time basis
511	PG (ODISHA PROJECT)	765/400KV ICT 4 at Angul	TRANSFORMER	D		16-Jul-2025	09:00	16-Jul-2025	13:00		1		Real time basis
512	PG (ODISHA PROJECT)	400KV Angul JITPL 2	AC TRANSMISSION LINE CIRCUIT	D		16-Jul-2025	09:00	16-Jul-2025	13:00		1		Real time basis
513	PG (ODISHA PROJECT)	400 KV-JEYPORE-JAGDALPUR LINE-1	AC TRANSMISSION LINE CIRCUIT	D	Checklist as per OEM recommendation	04-Jul-2025	09:00	04-Jul-2025	17:00		1		Real time basis
514	PG (ODISHA PROJECT)	400 KV-JEYPORE-JAGDALPUR LINE-2	AC TRANSMISSION LINE CIRCUIT	D	Checklist as per OEM recommendation	05-Jul-2025	09:00	05-Jul-2025	17:00		1		Real time basis
515	PG (ODISHA PROJECT)	3*167 MVA Coupling Transformer at Jeypore	TRANSFORMER	D	AMP Works of Coupling Transformer	07-Jul-2025	09:00	07-Jul-2025	15:00		1		Real time basis
516	PG (ODISHA PROJECT)	MAIN BAY (BUS 2) OF STATCOM AT JEYPORE (420 BAY)	STATCOM	D	AMP	08-Jul-2025	09:00	08-Jul-2025	17:00		1		Real time basis
517	PG (ODISHA PROJECT)	100 MVAR VSC-1 (STATCOM) at Jeypore	STATCOM	D	AMP	09-Jul-2025	09:00	09-Jul-2025	17:00		1		Real time basis
518	PG (ODISHA PROJECT)	100 MVAR VSC-2 (STATCOM) at Jeypore	STATCOM	D	AMP	10-Jul-2025	09:00	10-Jul-2025	17:00		1		Real time basis

Annexure-II(Deferred)

Sr. No.	Reference Number	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continou s	Reason	Requested From Date	Requeste d From Time	Requested To Date	Requeste d To Time	No. of Days	Consent	Remarks
102	RQ84041	OCC_228	ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	BUS	D	AMP work	17-Jul-2025	09:00	17-Jul-2025	17:30	1	BSPTCL	Deferred.
103	RQ84042	OCC_228	ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	BUS	D	AMP work	14-Jul-2025	09:00	14-Jul-2025	17:30	1	BSPTCL	Deferred.
218	RQ83942	OCC_228	ER-I	400KV-JAMSHEDPUR-ADHUNIK-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	02-Jul-2025	09:00	02-Jul-2025	18:00	1	ADHUNIK	Deferred.
342	RQ83828	OCC_228	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for improvemnet of DTPC reliability by installing surge protector	15-Jul-2025	09:00	15-Jul-2025	17:00	1	WB	Deferred.
99	RQ84054	OCC_228	ER-I	765KV MAIN BUS - 2 AT NEW RANCHI	BUS	D	Installation of Shield wire as per DSLP.	24-Jul-2025	09:00	24-Jul-2025	18:00	1	NLDC	Deferred.
381	RQ83774	OCC_228	ER-II	765KV MAIN BUS- 1 AT NEW JEERAT	BUS	D	AMP work	06-Jul-2025	09:00	06-Jul-2025	17:00	1	NLDC/W B	Deferred.
380	RQ83775	OCC_228	ER-II	765KV MAIN BUS- 2 AT NEW JEERAT	BUS	D	AMP work	07-Jul-2025	09:00	07-Jul-2025	17:00	1	NLDC/W B	Deferred.
338	RQ83822	OCC_228	ER-II	765KV-MEDINIPUR-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of damaged CLR insulator	17-Jul-2025	08:00	17-Jul-2025	17:00	1	NLDC/W B	Deferred.
172	RQ83984	OCC_228	ER-I	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of Shield wire as per DSLP.	24-Jul-2025	15:00	24-Jul-2025	18:00	1	NLDC/W B	Deferred.
340	RQ83820	OCC_228	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of damaged CLR insulator	16-Jul-2025	08:00	16-Jul-2025	17:00	1	NLDC/W B	Deferred.
173	RQ83985	OCC_228	ER-I	765KV-NEW RANCHI-MEDINIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of Shield wire as per DSLP.	24-Jul-2025	15:00	24-Jul-2025	18:00	1	NLDC/W B	Deferred.
348	RQ83821	OCC_228	ER-II	765KV-NEW RANCHI-MEDINIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	S/D for replacement of damaged CLR insulator	10-Jul-2025	08:00	10-Jul-2025	17:00	1	NLDC/W B	Deferred.
386	RQ83769	OCC_228	ER-II	MEDINIPUR - 765KV - BUS 1	BUS	D	AMP work	01-Jul-2025	09:00	01-Jul-2025	17:00	1	NLDC/W B	Deferred.
385	RQ83770	OCC_228	ER-II	MEDINIPUR - 765KV - BUS 2	BUS	D	AMP work	02-Jul-2025	09:00	02-Jul-2025	17:00	1	NLDC/W B	Deferred.
74	RQ84079	OCC_228	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	LINE REACTOR	D	SPARE ROTATION(Bph in and Spare Phase Out)	22-Jul-2025	09:00	22-Jul-2025	13:00	1	NLDC	Deferred.
318	RQ83835	OCC_228	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-2 AT JHARSUGUDA	LINE REACTOR	D	Reactor Bay AMP (NCT Testing), Relay Testing	14-Jul-2025	09:00	14-Jul-2025	17:00	1	NLDC	Deferred.