



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
पूर्वी क्षेत्रीय विद्युत समिति

**Eastern Regional Power Committee**

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033



Tel. No.: 033-24239651,24239659 FAX No.:033-24239652, 24239653 Web: [www.erpc.gov.in](http://www.erpc.gov.in)

**NO. ERPC/OPERATION/2022/1676**

**DATE: 28.03.2022**

To,

As per list enclosed.

**Sub: List of the Transmission lines/equipment approved for shutdown in the 189<sup>th</sup> OCC Outage Coordination Meeting—reg**

Sir/Madam,

Please find enclosed the list of transmission lines/equipment approved for shutdown in the 189<sup>th</sup> OCC Outage Coordination meeting held on 14<sup>th</sup> March, 2022 for your kind information and necessary action. The same is also available at ERPC website ([www.erpc.gov.in](http://www.erpc.gov.in)).

Observations, if any, may please be forwarded to this office at the earliest.

This issues with the approval of Member Secretary, ERPC.

Regards,

Yours faithfully,

(P. P. Jena)  
Executive Engineer(PS)

## **LIST OF ADDRESSES:**

1. CHIEF ENGINEER (TRANS., O&M), BSPTCL, PATNA, (FAX NO.0612-2504557/2504937)
2. CHIEF ENGINEER (System Operation), BSPTCL, PATNA, (FAX NO.0612-2504557/2504937)
3. CHIEF ENGINEER, TRANSMISSION (O&M), JUSNL, RANCHI (FAX NO.-0651-2490486/2490863)
4. CHIEF ENGINEER, TVNL, DORANDA, RANCHI - 834102 (FAX NO.06544-225414)
5. CHIEF LOAD DISPATCHER, SLDC, OPTCL, BHUBANESWAR (FAXNO.0674-2748509)
6. CHIEF GENERAL MANAGER (O&M), OPTCL, BHUBANESWAR
7. SR. GENERAL MANAGER (PP), GRIDCO, JANPATH, BHUBANESWAR(0674-2547180)
8. DIRECTOR (OPERATION), IB TPS, AT/PO BANHARPALI, JHARSUGUDA, (FAX NO. 06645-222225/222230)
9. GENERAL MANAGER, TTPS, TALCHER, (FAX NO.06760-243212)
10. SR. GENERAL MANAGER (ELECTRICAL), OHPC LTD., BHUBANESWAR, (FAX NO.0674-2542102)
11. CHIEF ENGINEER, CLD, WBSETCL, HOWRAH, (FAX NO.033-26886232)
12. CHIEF ENGINEER, CENTRAL PLANNING WING, WBSETCL, SALT LAKE (FAX NO.: 033-23591955)
13. CHIEF ENGINEER (PTR), WBSEDCL, SALT LAKE, KOLKATA (FAX:033-23345862)
14. CHIEF GENERAL MANAGER (OS), WBPDC, KOLKATA-98 (FAX NO. 033-23393286/2335-0516)
15. GM, KOLAGHAT TPS, WBPDC, KOLAGHAT (FAXNO.03228231280)
16. DGM (OPERATION), DPL, DURGAPUR, (FAX NO.0343-2555052)
17. GM (SYS OPERATION), CESC, CHOWRINGHEE SQUARE, KOLKATA (FAX NO.033-22253756/22129871)
18. CHIEF ENGINEER, SLDC, DVC, HOWRAH (FAX NO.033-2688-5094)
19. ADDL.CHIEF ENGINEER, SLDC, POWER DEPT., GOVT. OF SIKKIM, GANGTOK, (FAX NO. 03592-228186/201148/202284)
20. EXECUTIVE DIRECTOR, ERLDC, POSOCO, KOLKATA, (FAX NO.033-2423-5809)
21. GENERAL MANAGER, FSTPP, NTPC, FARAKKA, (FAX NO.03512-224214/226085/226124)
22. GENERAL MANAGER, KhSTPP, NTPC, KAHALGAON (FAXNO.06429-226082)
23. GENERAL MANAGER, TSTPP, NTPC, TALCHER, (FAX NO.06760-249053)
24. GENERAL MANAGER (OS), POWERGRID, ER-II, KOLKATA( Fax no:033-23572827)
25. GENERAL MANAGER, POWERGRID, ER-I, PATNA, (FAXNO.0612-2531192)
26. GENERAL MANAGER (O&M), POWERGRID, ODISHA PROJECTS, SAHID NAGAR, BHUBANESWAR – 751007
27. MANAGING DIRECTOR, DRUK GREEN POWER CORPORATION, P.O. BOX -1351, THIMPU, BHUTAN—(FAX NO 00975-2336411)
28. MANAGING DIRECTOR, BHUTAN POWER CORPORATION, P.O.BOX-580, THIMPU, BHUTAN (FAX NO.00975-2333578)
29. CHIEF ENGINEER (O&M), TALA H.E.PROJECT, BHUTAN (FAX NO.009752/324803)
30. EXECUTIVE DIRECTOR (O&M), NHPC, FARIDABAD (FAXNo.:0129-2272413)
31. GENERAL MANAGER, TEESTA –V POWER STATION, NHPC, SINGTAM, EAST SIKKIM (FAX 03592 -247377)
32. CHIEF ENGINEER, RANGIT POWER STATION, NHPC, P.O. RANGIT NAGAR, SOUTH SIKKIM (FAX NO.03595-259268)
33. SENIOR VICE PRESIDENT, PTC LTD., NBCC TOWERS, 15-BHIKAJI KAMA PLACE, NEW DELHI- 110066 (FAX NO.011-41659504)
34. PLANT HEAD, ADHUNIK POWER & NATUARAL RESOURCES, JHARKHAND( FAX NO.: 0657-6628440)

35. AGM (OPERATION), MAITHON POWER LTD, DHANBAD (FAX:08860004758)
36. VICE PRESIDENT(POWER), VEDANTA LIMITED, BHUBANESWAR- 751023 ( FAX NO 0674-2302920)
37. CHIEF ELECTRICAL ENGINEER, EASTERN RAILWAY, KOLKATA-700 001 (FAX NO.: 033-22300446)
38. CHIEF ELECTRICAL ENGINEER, SOUTH EASTERN RAILWAY, KOLKATA-43 (FAX: 033-24391566)
39. DEPUTY DIRECTOR, EASTERN RPSO, SALT LAKE, KOLKATA- (FAXNO:033-23217075)
40. GENERAL MANAGER (O&M), NHPC LTD, FARIDABAD, FAX:0129-2272413
41. ASSOCIATE VICE PRESIDENT, GMR KEL, BHUBANESWAR-751007. (FAX NO:0674-2572794)
42. GM (SO & COMML), NTPC VVNL, NEW DELHI-110033.Fax:011-24367021
43. SHRI D. P. BHAGAVA, CHIEF CONSULTANT (O&M), TEESTA URJA LIMITED, NEW DELHI-110 001(FAX:011-46529744)
44. SHRI BRAJESH KUMAR PANDE, PLANT HEAD, JITPL.(FAX:011-26139256-65)
45. DIRECTOR (NPC), CEA, NRPC BUILDING, KATWARIA SARAI, NEW DELHI-110016
46. DGM (OS), HALDIA ENERGY LIMITED, BARIK BHAWAN, KOKATA-700072, FAX: 033-22360955

**CC:**

Chief Engineer, OPM, CEA	Chief Engineer, NPC, CEA	ASSISTANT SECRETARY, ERPC
--------------------------	--------------------------	------------------------------

## List of Shutdown Proposals approved in 189th OCC Outage Coordination Meeting

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
1	ER-I	132KV-SITAMARHI-RUNNISAIDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	26-04-2022	10:00	26-04-2022	18:00	BSPTCL	1	
2	ER-I	132KV-SITAMARHI-RUNNISAIDPUR-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	27-04-2022	10:00	27-04-2022	18:00	BSPTCL	1	
3	ER-I	220KV-ARRAH (PG)-KHAGAUL-2	AC TRANSMISSION LINE CIRCUIT	D	Main-1 Relay retrofitment AT KHAGAUL END	05-04-2022	09:00	05-04-2022	17:00	BSPTCL	1	
4	ER-I	220KV-GAYA-KHIZERSARAI-1	AC TRANSMISSION LINE CIRCUIT	D	main1/main 2 distance relay testing and Annual Maintenance of 207 Bay	20-04-2022	09:00	20-04-2022	18:00	BSPTCL	1	
5	ER-I	220KV-GAYA-KHIZERSARAI-2	AC TRANSMISSION LINE CIRCUIT	D	main1/main 2 distance relay testing and Annual Maintenance of 210 Bay	21-04-2022	09:00	21-04-2022	18:00	BSPTCL	1	
6	ER-I	220KV-KARAMNASHA (NEW)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation AT PUSAULI	06-04-2022	09:00	06-04-2022	18:00	BSPTCL	1	
7	ER-I	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP WORKS of Bay 203 AT KISHANGANJ	12-04-2022	09:00	12-04-2022	18:00		1	
8	ER-I	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP WORKS of Bay 201 AT KISHANGANJ	14-04-2022	09:00	14-04-2022	18:00	BSPTCL	1	
9	ER-I	220KV-PUSAULI-NADHOKAR-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation AT PUSAULI	07-04-2022	09:00	07-04-2022	18:00	BSPTCL	1	
10	ER-I	220KV-SITAMARHI-MOTIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	23-04-2022	10:00	23-04-2022	18:00	BSPTCL	1	
11	ER-I	220KV-SITAMARHI-MOTIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	25-04-2022	10:00	25-04-2022	18:00	BSPTCL	1	
12	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	AC TRANSMISSION LINE CIRCUIT	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-04-2022	09:00	20-04-2022	12:30	JSEB/BSPTCL	1	
13	ER-I	400KV-BARH-PATNA-4	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahaigaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHA1	01-04-2022	00:00	15-04-2022	00:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
14	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement	06-04-2022	09:00	06-04-2022	17:00		1	
15	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement	11-04-2022	09:00	11-04-2022	14:00		1	
16	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	C	41889L Isolator Retrofitting works under Add Cap	17-04-2022	09:00	22-04-2022	17:00		6	
17	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41889B Isolator Retrofitting works under Add Cap	06-04-2022	09:00	06-04-2022	17:00		1	
18	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41889B Isolator Retrofitting works under Add Cap	12-04-2022	09:00	12-04-2022	14:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
19	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	418CB replacement work under Add Cap	13-04-2022	09:00	13-04-2022	17:00		1	
20	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	418CB replacement work under Add Cap	15-04-2022	09:00	15-04-2022	17:00		1	
21	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	C	For41989L isolator replacement	25-04-2022	09:00	30-04-2022	17:00		6	
22	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	419CB Retrofitting works under Add Cap	23-04-2022	09:00	23-04-2022	17:00		1	
23	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	41989A Isolator Retrofitting works under Add Cap	24-04-2022	09:00	24-04-2022	17:00		1	
24	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	419CB Retrofitting works under Add Cap	25-04-2022	09:00	25-04-2022	17:00		1	
25	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	41989A Isolator Retrofitting works under Add Cap	29-04-2022	09:00	29-04-2022	14:00		1	
26	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	26-04-2022	09:00	26-04-2022	17:00		1	
27	ER-I	400KV-BIHARSARIFF-KODARMA-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING AT LOC. 271, 275, 285, 288	20-04-2022	09:00	21-04-2022	18:00	DVC	2	
28	ER-I	400KV-BIHARSARIFF-KODARMA-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF POLYMER INSULATOR IN MAJOR CROSSING AT LOC. 271, 275, 285, 288	22-04-2022	09:00	23-04-2022	18:00	DVC	2	
29	ER-I	400KV-BINAGURI-NEWPURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	P442 Relay Firmware upgradation	02-04-2022	09:00	02-04-2022	14:00		1	
30	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	Connection at LILO Point of LILO line of 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II. with existing 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II.)).	02-04-2022	08:00	10-04-2022	20:00		9	
31	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	C	Connection at LILO Point of LILO line of 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II. with existing 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II.)).	02-04-2022	08:00	10-04-2022	20:00		9	
32	ER-I	400KV-DHANBAD-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIXING OF AVIATION GLOBULES DEINSTALLED FROM CKT.2 DURING OPGW INSTALLATION UNDER ULDCER-ADDITIONAL PROJECT	01-04-2022	07:00	30-04-2022	18:00	MPL	30	May not be allowed with 400 kV Maithon-MPL line shutdown
33	ER-I	400KV-DURGAPUR-JAMSHEDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (404), 40489B, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old Isolator.	20-04-2022	09:00	20-04-2022	18:00		1	
34	ER-I	400KV-DURGAPUR-JAMSHEDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (404), 40489A, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	22-04-2022	09:00	22-04-2022	18:00		1	
35	ER-I	400KV-FSTPP-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Flash overed Insulator Replacement work in Loc. No. 82.	16-04-2022	08:00	16-04-2022	17:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
36	ER-I	400KV-FSTPP-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	Flash overed Insulator Replacement work in Loc. No. 45 and 126.	15-04-2022	08:00	15-04-2022	17:00		1	
37	ER-I	400KV-GAYA-CHANDWA-2	AC TRANSMISSION LINE CIRCUIT	D	Jumper rectification work	06-04-2022	08:00	06-04-2022	17:00	NLDC	1	
38	ER-I	400KV-JAMSHEDPUR-BARIPADA-1	AC TRANSMISSION LINE CIRCUIT	D	To attend broken insulator damaged by miscreants.	06-04-2022	09:00	06-04-2022	18:00		1	
39	ER-I	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (407), 40789A, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old iso.ao.	25-04-2022	09:00	26-04-2022	18:00		2	
40	ER-I	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (407), 40789A, Old Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	27-04-2022	09:00	28-04-2022	18:00		2	
41	ER-I	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	MEJIA, MAIN BAY, 40689B Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old iso.ao.	10-04-2022	09:00	11-04-2022	18:00	DVC	2	
42	ER-I	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	MEJIA, MAIN BAY, 40689B Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of old iso.ao.	13-04-2022	09:00	14-04-2022	18:00	DVC	2	
43	ER-I	400KV-JAMSHEDPUR-TISCO-1	AC TRANSMISSION LINE CIRCUIT	D	To attend broken insulator damaged by misc reants.	07-04-2022	09:00	07-04-2022	18:00	DVC	1	
44	ER-I	400KV-KHSTPP-BANKA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of OPGW	01-04-2022	08:00	12-04-2022	17:00		12	
45	ER-I	400KV-KHSTPP-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahalgaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHA!	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdwon of Two line at a time from Patna and Barh may be allowed
46	ER-I	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahalgaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHA!	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdwon of Two line at a time from Patna and Barh may be allowed
47	ER-I	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	Flash overed Insulator Replacement work in Loc. No. 209.	22-04-2022	08:00	22-04-2022	17:00		1	
48	ER-I	400KV-KISHANGANJ-NEWPURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	P444 Relay Firmware upgradation AT NEW PURNEA	01-04-2022	09:00	01-04-2022	14:00		1	
49	ER-I	400KV-KISHANGANJ-NEWPURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	FORAMP WORKS of Bay 423 and 424 AT KISHANGANJ	07-04-2022	09:00	07-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
50	ER-I	400KV-KODERMA-BOKARO-1	AC TRANSMISSION LINE CIRCUIT	D	Flashed Insulator Replacement at different locations	05-04-2022	09:00	05-04-2022	17:00	DVC	1	
51	ER-I	400KV-KODERMA-BOKARO-2	AC TRANSMISSION LINE CIRCUIT	D	Flashed Insulator Replacement at different locations	06-04-2022	09:00	06-04-2022	17:00	DVC	1	
52	ER-I	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	Flashed Insulator Replacement work in Loc. No. 99.	14-04-2022	08:00	14-04-2022	17:00		1	
53	ER-I	400KV-NEWPPSP-NEW RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware upgradation work in distance relay AT NEW RANCHI	05-04-2022	09:00	05-04-2022	18:00	WB	1	
54	ER-I	400KV-NEWPPSP-NEW RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware upgradation work in distance relay AT NEW RANCHI	07-04-2022	09:00	07-04-2022	18:00	WB	1	
55	ER-I	400KV-NEWPURNEA-BIHARSARIFF(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	24-04-2022	09:00	24-04-2022	17:00		1	
56	ER-I	400KV-NEWPURNEA-BIHARSARIFF(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	25-04-2022	09:00	25-04-2022	17:00		1	
57	ER-I	400KV-NEWPURNEA-FARAKKA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	17-04-2022	08:00	17-04-2022	17:00		1	
58	ER-I	400KV-NEWPURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Flash overed Insulator Replacement work in Loc. No. 919.	21-04-2022	08:00	21-04-2022	17:00	WB	1	
59	ER-I	400KV-NEW RANCHI-RANCHI-3	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	25-04-2022	09:30	25-04-2022	17:30		1	
60	ER-I	400KV-NEW RANCHI-RANCHI-4	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	26-04-2022	09:30	26-04-2022	17:30		1	
61	ER-I	400KV-PATNA-BALIA-1	AC TRANSMISSION LINE CIRCUIT	C	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia 1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31.	16-04-2022	07:00	26-04-2022	17:30	NLDC	11	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
62	ER-I	400KV-PATNA-BALIA-2	AC TRANSMISSION LINE CIRCUIT	C	Destringing, Erection and Stringing work for Railway Diversion of 400KV Patna Balia 1&2 Line due to construction of Neora-Daniyawan Railway line b/w loc-26 to 31.	16-04-2022	07:00	26-04-2022	17:30	NLDC	11	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
63	ER-I	400KV-PATNA-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahaigaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHA1	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
64	ER-I	400KV-PATNA-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	due to construction of Broad Gauge Railway line from Neora to Daniyawan under consultancy services to Rail Vikas Nigam Limited.	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
65	ER-I	400KV-PATNA-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	due to construction of Broad Gauge Railway line from Neora to Daniyawan under consultancy services to Rail Vikas Nigam Limited.	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
66	ER-I	400KV-PATNA-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahaigaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	16-04-2022	09:00	30-04-2022	18:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
67	ER-I	400KV-PATNA-BARH-3	AC TRANSMISSION LINE CIRCUIT	C	Diversion/ Realignment work of 400KV D/C (QUAD MOOSE) Barh- Patna I & II, 400KV D/C (QUAD MOOSE) Barh- Patna III & IV, 400KV D/C (QUAD MOOSE) Kahaigaon- Barh I & II Lines for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	01-04-2022	09:00	15-04-2022	18:00		15	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
68	ER-I	400KV-PATNA-SAHARSA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIXING OF AVIATION GLOBULES DEINSTALLED FROM CKT.2 DURING OPGW INSTALLATION UNDER ULDCR- ADDITIONAL PROJECT	01-04-2022	07:00	30-04-2022	18:00		30	
69	ER-I	400KV-PATNA-SAHARSA-1	AC TRANSMISSION LINE CIRCUIT	C	Destrining, Erection and Stringing work for Diversion of 400KV Saharsa Patna T/ Line due to construction of Broad Gauge Railway line from Neora to Daniyawan under consultancy services to Rail Vikas Nigam Limited.. B/W location No. 850 to 858	01-04-2022	07:00	20-04-2022	17:30		20	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
70	ER-I	400KV-PATNA-SAHARSA-2	AC TRANSMISSION LINE CIRCUIT	C	Destrining, Erection and Stringing work for Diversion of 400KV Saharsa Patna T/ Line due to construction of Broad Gauge Railway line from Neora to Daniyawan under consultancy services to Rail Vikas Nigam Limited.. B/W location No. 850 to 858	01-04-2022	07:00	20-04-2022	17:30		20	Maximum shutdown of Two line at a time from Patna and Barh may be allowed
71	ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulators with polymer at major crossings & Insulator cleaning work Loc No: 477, 475 & 476 due to highway crossing and Powerline Crossing.	16-04-2022	09:00	16-04-2022	18:00	NLDC	1	
72	ER-I	400KV-PUSAULI(PG)-NABINAGAR(BRCL)-1	AC TRANSMISSION LINE CIRCUIT	D	insulator wash due to bird excreta at 10 locations and Relay firmware updation	04-04-2022	09:00	04-04-2022	18:00	BRCL	1	
73	ER-I	400KV-PUSAULI(PG)-NABINAGAR(BRCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Relay firmware updation	05-04-2022	09:00	05-04-2022	18:00	BRCL	1	
74	ER-I	400KV-RANCHI-NEWRANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	23-04-2022	09:00	23-04-2022	18:00		1	
75	ER-I	400KV-RANCHI-NEWRANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	24-04-2022	09:00	24-04-2022	18:00		1	
76	ER-I	400KV-RANCHI-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	30-04-2022	09:30	30-04-2022	17:30	DVC	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
77	ER-I	400KV-RANCHI-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	INSTALLATION OF NEW BOM CARD IN MAIN-2 RELAY FOR SUCCESSFUL OPERATION OF A/R IN TIE BAY	21-04-2022	09:30	21-04-2022	17:30	DVC	1	
78	ER-I	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	D	INSTALLATION OF NEW BOM CARD IN MAIN-2 RELAY FOR SUCCESSFUL OPERATION OF A/R IN TIE BAY	22-04-2022	09:30	22-04-2022	17:30	DVC	1	
79	ER-I	400KV-RANCHI-SIPAT-1	AC TRANSMISSION LINE CIRCUIT	D	For Line AMP and relay testing works. AR to be kept in non Auto mode for 400kV Sipat-Ranchi-2	29-04-2022	08:30	29-04-2022	17:30	NLDC	1	
80	ER-I	400KV-RANCHI-SIPAT-2	AC TRANSMISSION LINE CIRCUIT	D	Line Bay Amp Work AT RANCHI.	28-04-2022	09:30	28-04-2022	15:30	NLDC	1	
81	ER-I	400KV-SAHARSA-KISHANGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP WORKS of Bay 420 and 421 AT KISHANGANJ	05-04-2022	09:00	05-04-2022	18:00		1	
82	ER-I	400KV-SITAMARHI-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	AMP	29-04-2022	10:00	29-04-2022	18:00		1	
83	ER-I	400KV-SITAMARHI-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	28-04-2022	10:00	28-04-2022	18:00		1	
84	ER-I	765KV-FATEHPUR-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Flashed insulator at loc. 20.	01-04-2022	09:00	01-04-2022	18:00	NLDC	1	
85	ER-I	765KV-GAYA-BALIA-1	AC TRANSMISSION LINE CIRCUIT	D	flashover Insulator Replacement work.	14-04-2022	09:00	14-04-2022	13:00	NLDC	1	
86	ER-I	765KV-GAYA-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement work damaged by misc reants.	15-04-2022	09:00	15-04-2022	13:00	NLDC	1	
87	ER-I	765KV-GAYA-VARANASI-2	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement work damaged by misc reants.	16-04-2022	09:00	16-04-2022	13:00	NLDC	1	
88	ER-I	765KV-NEW RANCHI-DHARAMJAI GARH-1	AC TRANSMISSION LINE CIRCUIT	D	For Line AMP and relay testing works at Dharamjaigarh.	26-04-2022	08:30	26-04-2022	17:30	NLDC	1	
89	ER-I	765KV-NEW RANCHI-DHARAMJAI GARH-2	AC TRANSMISSION LINE CIRCUIT	D	For Line AMP and relay testing works at Dharamjaigarh.	12-04-2022	08:30	12-04-2022	17:30	NLDC	1	
90	ER-I	A/ROF 400KV-BARIPADA-TISCO-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-04-2022	09:00	06-04-2022	18:00	DVC	1	
91	ER-I	A/ROF 400KV-DHANBAD-RANCHI-2	Auto Recloser	D	A/R OF 400KV-DHANBAD-RANCHI-2 REQUIRED TO BE PUT INTO NON AUTO MODE TO FACILITATE S/D WORK ON CKT.1 (FOR FIXING OF AVIATION GLOBULES)	01-04-2022	07:00	30-04-2022	18:00		30	
92	ER-I	A/ROF 400KV-FSTPP-KHSTPP-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	15-04-2022	08:00	15-04-2022	17:00		1	
93	ER-I	A/ROF 400KV-FSTPP-KHSTPP-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	16-04-2022	08:00	16-04-2022	17:00		1	
94	ER-I	A/ROF 400KV-GAYA-CHANDWA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-04-2022	08:00	06-04-2022	17:00	NLDC	1	
95	ER-I	A/ROF 400KV-JAMSHEDPUR-BARIPADA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	07-04-2022	09:00	07-04-2022	18:00		1	
96	ER-I	A/ROF 400KV-JAMSHEDPUR-TISCO-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-04-2022	09:00	06-04-2022	18:00	DVC	1	
97	ER-I	A/ROF 400KV-KHSTPP-BANKA (PG)-1	Auto Recloser	D	TO FACILITATE THE Installation WORK of OPGW IN CKT-2	01-04-2022	08:00	12-04-2022	17:00		12	
98	ER-I	A/ROF 400KV-KHSTPP-BARH-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	22-04-2022	08:00	22-04-2022	17:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
99	ER-I	A/ROF 400KV-KHSTPP-LAKHISARAI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	14-04-2022	08:00	14-04-2022	17:00		1	
100	ER-I	A/ROF 400KV-KODERMA-BIHARSARIFF(PG)-1	Auto Recloser	D	TO FACILITATE S/D OF ALTERNATE CKT ON SAME TOWER	22-04-2022	09:00	23-04-2022	18:00	DVC	2	
101	ER-I	A/ROF 400KV-KODERMA-BIHARSARIFF(PG)-2	Auto Recloser	D	TO FACILITATE S/D OF ALTERNATE CKT ON SAME TOWER	20-04-2022	09:00	21-04-2022	18:00	DVC	2	
102	ER-I	A/ROF 400KV-KODERMA-BOKARO-1	Auto Recloser	D	TO FACILITATE S/D OF ALTERNATE CKT ON SAME TOWER	06-04-2022	09:00	06-04-2022	17:00	DVC	1	
103	ER-I	A/ROF 400KV-KODERMA-BOKARO-2	Auto Recloser	D	TO FACILITATE S/D OF ALTERNATE CKT ON SAME TOWER	05-04-2022	09:00	05-04-2022	17:00	DVC	1	
104	ER-I	A/ROF 400KV-MAITHON-RANCHI-1	Auto Recloser	D	TO FACILITATE THE S/D WORK OF 400KV RANCHI-RAGHUNATHPUR-1 ON THE SAME TOWER	30-04-2022	09:30	30-04-2022	17:30		1	
105	ER-I	A/ROF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	FOR OPGW INSTALLATION UNDER ULDC ER- ADDITIONAL PROJECT	01-04-2022	07:00	30-04-2022	18:00		30	
106	ER-I	A/ROF 400KV-NEW PURNEA-FARAKKA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	21-04-2022	08:00	21-04-2022	17:00		1	
107	ER-I	A/ROF 400KV-NEW PURNEA-GOKARNA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	17-04-2022	08:00	17-04-2022	17:00		1	
108	ER-I	A/ROF 400KV-NEW RANCHI-RANCHI-3	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	26-04-2022	09:30	26-04-2022	17:30		1	
109	ER-I	A/ROF 400KV-NEW RANCHI-RANCHI-4	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	25-04-2022	09:30	25-04-2022	17:30		1	
110	ER-I	A/ROF 400KV-PATNA-SAHARSA-2	Auto Recloser	D	FOR OPGW INSTALLATION UNDER ULDC ER- ADDITIONAL PROJECT	01-04-2022	07:00	30-04-2022	18:00		30	
111	ER-I	A/ROF 400KV-PATNA-SAHARSA-2	Auto Recloser	D	A/R OF 400 KV PATNA - SAHARSA-2 REQUIRED TO BE PUT INTO NON AUTO MODE TO FACILITATE S/D WORK ON CKT.1 (FOR FIXING OF AVIATION GLOBULES)	01-04-2022	07:00	30-04-2022	18:00		30	
112	ER-I	A/ROF 400KV-PUSAULI(PG)-NABINAGAR(BRBL)-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	04-04-2022	09:00	04-04-2022	18:00	BRBL	1	
113	ER-I	A/ROF 400KV-RANCHI-NEW RANCHI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	24-04-2022	09:00	24-04-2022	18:00		1	
114	ER-I	A/ROF 400KV-RANCHI-NEW RANCHI-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	23-04-2022	09:00	23-04-2022	18:00		1	
115	ER-I	A/ROF 400KV-RANCHI-SIPAT-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	28-04-2022	09:30	28-04-2022	15:30	NLDC	1	
116	ER-I	A/ROF 400KV-RANCHI-SIPAT-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	29-04-2022	08:30	29-04-2022	17:30	NLDC	1	
117	ER-I	A/ROF 765KV-NEW RANCHI-DHARAMJAGARH-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	12-04-2022	08:30	12-04-2022	17:30	NLDC	1	
118	ER-I	A/ROF 765KV-NEW RANCHI-DHARAMJAGARH-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	26-04-2022	08:30	26-04-2022	17:30	NLDC	1	
119	ER-I	132KV BUS COUPLER BAY AT PURNEA	Bay	D	AMP	04-04-2022	09:00	04-04-2022	17:00		1	
120	ER-I	132KV MAIN BAY OF CHHATARPURI AT DALTONGANJ (PG)	Bay	D	AMP work	01-04-2022	09:30	01-04-2022	17:30		1	
121	ER-I	132KV MAIN BAY OF CHHATARPURI II AT DALTONGANJ (PG)	Bay	D	AMP work	04-04-2022	09:30	04-04-2022	17:30		1	
122	ER-I	220KV BUS COUPLER BAY AT CHAIBASA(PG)	Bay	D	AMP	05-04-2022	09:30	05-04-2022	17:30		1	
123	ER-I	220KV BUS COUPLER BAY AT PURNEA (PG)	Bay	D	AMP	06-04-2022	09:00	06-04-2022	17:00		1	
124	ER-I	220KV BUS COUPLER BAY AT CHANDAUTI (PMTL)	Bay	D	AMP	09-04-2022	09:00	09-04-2022	18:00		1	
125	ER-I	220KV MAIN BAY 220 /132 KV ICT 2 AT CHANDAUTI (PMTL)	Bay	D	AMP	05-04-2022	09:00	05-04-2022	18:00		1	
126	ER-I	220KV MAIN BAY OF 220/132 KV ICT 1 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	04-04-2022	09:00	04-04-2022	18:00		1	
127	ER-I	220KV MAIN BAY OF 220/132 KV ICT 3 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	06-04-2022	09:00	06-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
128	ER-I	220KV MAIN BAY OF 220KV/132KV 200 MVA ICT 2 AT CHANDAUTI (PMTL)	Bay	D	AMP	05-04-2022	09:00	05-04-2022	17:00		1	
129	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT CHANDAUTI (PMTL)	Bay	D	AMP	11-04-2022	09:00	11-04-2022	18:00		1	
130	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 2 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	15-04-2022	09:00	15-04-2022	18:00		1	
131	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	18-04-2022	09:00	18-04-2022	18:00		1	
132	ER-I	220KV MAIN BAY OF BODHGAYA -1 AT CHANDAUTI (PMTL)	Bay	D	AMP	12-04-2022	09:00	12-04-2022	18:00		1	
133	ER-I	220KV MAIN BAY OF BODHGAYA-2 AT CHANDAUTI (PMTL)	Bay	D	AMP	13-04-2022	09:00	13-04-2022	18:00		1	
134	ER-I	220KV MAIN BAY OF DUMRAON NEW-1 AT ARRAH (PG)	Bay	D	For Firmware upgradation of A auto reclose relay	04-04-2022	10:30	04-04-2022	12:30		1	
135	ER-I	220KV MAIN BAY OF DUMRAON NEW-2 AT ARRAH (PG)	Bay	D	For Firmware upgradation of A auto reclose relay	05-04-2022	10:30	05-04-2022	12:30		1	
136	ER-I	220KV MAIN BAY OF KHAGAUL-1 AT ARRAH (PG)	Bay	D	For Firmware upgradation of A auto reclose relay	06-04-2022	10:30	06-04-2022	12:30		1	
137	ER-I	220KV MAIN BAY OF KHAGAUL-2 AT ARRAH (PG)	Bay	D	For Firmware upgradation of A auto reclose relay	07-04-2022	10:30	07-04-2022	12:30		1	
138	ER-I	220KV MAIN BAY OF NADHOKAR-1 AT PUSAULI	Bay	D	AMP	20-04-2022	09:00	20-04-2022	18:00		1	
139	ER-I	220KV MAIN BAY OF NADHOKAR-2 AT PUSAULI	Bay	D	AMP	22-04-2022	09:00	22-04-2022	18:00		1	
140	ER-I	220KV MAIN BAY OF SONENAGAR-1 AT CHANDAUTI (PMTL)	Bay	D	AMP	07-04-2022	09:00	07-04-2022	18:00		1	
141	ER-I	220KV MAIN BAY OF SONENAGAR-2 AT CHANDAUTI (PMTL)	Bay	D	AMP	08-04-2022	09:00	08-04-2022	18:00		1	
142	ER-I	220KV TRANSFER BUS COUPLER BAY AT CHANDAUTI (PMTL)	Bay	D	AMP	16-04-2022	09:00	16-04-2022	18:00		1	
143	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND MAIN BUS - 3) AT BIHARSARIFF	Bay	D	AMP work	13-04-2022	09:00	13-04-2022	18:00		1	
144	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND MAIN BUS - 4) AT BIHARSARIFF	Bay	D	AMP work	14-04-2022	09:00	14-04-2022	18:00		1	
145	ER-I	400KV MAIN BAY OF 500 MVA ICT 1 AT CHANDAUTI (PMTL)	Bay	D	AMP	19-04-2022	09:00	19-04-2022	18:00		1	
146	ER-I	400KV MAIN BAY OF RANCHI-I AT NEW RANCHI	Bay	D	AMP	18-04-2022	09:00	18-04-2022	18:00		1	
147	ER-I	400KV MAIN BAY OF (50+125)MVARB/ R-1&4 AT BIHARSARIFF(PG)	Bay	C	421CB replacement work under Add Cap	04-04-2022	09:00	11-04-2022	18:00		8	
148	ER-I	400KV MAIN BAY OF (50+125)MVARB/ R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189B Isolator Retrofitting works under Add Cap	02-04-2022	09:00	07-04-2022	18:00		6	
149	ER-I	400KV MAIN BAY OF (50+125)MVARB/ R-1&4 AT BIHARSARIFF(PG)	Bay	D	AMP work	21-04-2022	09:00	21-04-2022	18:00		1	
150	ER-I	400KV MAIN BAY OF 125MVARBR-I AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	22-04-2022	10:00	23-04-2022	18:00		2	
151	ER-I	400KV MAIN BAY OF 125MVARBR-I AT NEW PURNEA	Bay	D	CT AMP	09-04-2022	09:00	09-04-2022	18:00		1	
152	ER-I	400KV MAIN BAY OF 125MVARBR-II AT JAMSHEDPUR	Bay	C	Old Isolator (40189B) replacement by GR Power make under ADD Cap.(Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	23-04-2022	09:00	29-04-2022	18:00		7	
153	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589A Isolator Retrofitting works under Add Cap	16-04-2022	09:00	22-04-2022	18:00		7	
154	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	415CB replacement work under Add Cap	19-04-2022	09:00	25-04-2022	18:00		7	
155	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589B Isolator Retrofitting works under Add Cap	14-04-2022	09:00	19-04-2022	18:00		6	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
156	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT RANCHI	Bay	C	FOR CHANGE OF SF6 GAS IN Rph CB BECAUSE OF VIOLATION OBSERVED IN DEW POINT MEASUREMNT	25-04-2022	09:30	26-04-2022	17:30		2	
157	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	C	422CB replacement work under Add Cap	13-04-2022	09:00	20-04-2022	18:00		8	
158	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT JAMSHEDPUR	Bay	C	Old Isolator (40389A) replacement by GR Power make under ADD Cap. (Day-1 to Day-7 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	01-04-2022	09:00	07-04-2022	18:00		7	
159	ER-I	400KV MAIN BAY OF 315MVA ICT-III AT BIHARSARIFF(PG)	Bay	D	AMP work	07-04-2022	09:00	07-04-2022	18:00		1	
160	ER-I	400KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT CHANDAUTI (PMTL)	Bay	D	AMP	19-04-2022	09:00	19-04-2022	17:00		1	
161	ER-I	400KV MAIN BAY OF 500 MVA ICT 2 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	21-04-2022	09:00	21-04-2022	18:00		1	
162	ER-I	400KV MAIN BAY OF 500 MVA ICT 3 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	23-04-2022	09:00	23-04-2022	18:00		1	
163	ER-I	400KV MAIN BAY OF ADHUNIK-2 AT JAMSHEDPUR	Bay	D	AMP work	05-04-2022	09:00	05-04-2022	18:00		1	
164	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	Bay	D	AMP work	17-04-2022	09:00	17-04-2022	18:00		1	
165	ER-I	400KV MAIN BAY OF DURGAPUR-1 AT JAMSHEDPUR	Bay	C	Old Isolator (40489B) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	18-04-2022	09:00	23-04-2022	18:00		6	
166	ER-I	400KV MAIN BAY OF GORAKHPURI AT MUZAFFARPUR	Bay	D	Stability test of 400 KV main bay of 500 MVA ICT-4/	07-04-2022	09:30	07-04-2022	18:00		1	
167	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	12-04-2022	10:00	13-04-2022	18:00		2	
168	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	D	CB AMP	11-04-2022	09:00	11-04-2022	18:00		1	
169	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	418CB replacement work under Add Cap	12-04-2022	09:00	19-04-2022	18:00		8	
170	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	41889B Isolator Retrofitting works under Add Cap	06-04-2022	09:00	12-04-2022	18:00		7	
171	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	41889A Isolator Retrofitting works under Add Cap	16-04-2022	09:00	19-04-2022	18:00		4	
172	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	D	AMP work	19-04-2022	09:00	19-04-2022	18:00		1	
173	ER-I	400KV MAIN BAY OF MAITHON AT JAMSHEDPUR	Bay	C	Old Isolator (40789A & 40789B) replacement by GR Power make under ADD Cap. (Day-1 to Day-6 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	25-04-2022	09:00	30-04-2022	18:00		6	
174	ER-I	400KV MAIN BAY OF MALDA-II AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	14-04-2022	10:00	16-04-2022	18:00		3	
175	ER-I	400KV MAIN BAY OF MEJIA AT JAMSHEDPUR	Bay	C	Old Hivelm Iso. (40689A & 40689B) replacement by GR Power make under ADD Cap. (Day-1 to Day-9 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	08-04-2022	09:30	16-04-2022	18:00		9	
176	ER-I	400KV MAIN BAY OF MEJIA AT JAMSHEDPUR	Bay	D	AMP work	04-04-2022	09:00	04-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
177	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEWPURNEA	Bay	C	AMP & PIROVERHAULING	18-04-2022	10:00	19-04-2022	18:00		2	
178	ER-I	400KV MAIN BAY OF NEWRANCHI-III AT RANCHI	Bay	D	AMP	06-04-2022	09:30	06-04-2022	17:30		1	
179	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	42189A Isolator Retrofitting works under Add Cap	06-04-2022	09:00	11-04-2022	18:00		6	
180	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989 B Isolator Retrofitting works under Add Cap	22-04-2022	09:00	27-04-2022	18:00		6	
181	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	419CB replacement work under Add Cap	22-04-2022	09:00	27-04-2022	18:00		6	
182	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989 A Isolator Retrofitting works under Add Cap	24-04-2022	09:00	29-04-2022	18:00		6	
183	ER-I	400KV MAIN BAY OF RAGHUNATHPUR-1 AT RANCHI	Bay	D	FOR RE-TESTING OF TAN-DELTA OF GC OF CB	07-04-2022	09:30	07-04-2022	17:30		1	
184	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	Bay	D	AMP work	12-04-2022	09:00	12-04-2022	18:00		1	
185	ER-I	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 1 AND 125MVAR 400KV B/R-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	20-04-2022	09:00	20-04-2022	18:00		1	
186	ER-I	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 2 AND 400KV--NABINAGAR (NPGC)-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	22-04-2022	09:00	22-04-2022	18:00		1	
187	ER-I	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 3 AND 400KV--GAYA-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	25-04-2022	09:00	25-04-2022	18:00		1	
188	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	For 41489B isolator replacement	06-04-2022	09:00	11-04-2022	14:00		6	
189	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	423CB replacement work under Add Cap	20-04-2022	09:00	27-04-2022	18:00		8	
190	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	42389A Isolator Retrofitting works under Add Cap	18-04-2022	09:00	23-04-2022	18:00		6	
191	ER-I	400KV TIE BAY OF (MAITHON-1 AND 315 MVA ICT-1) AT RANCHI	Bay	C	FOR CHANGE OF SF6 GAS IN Yph CB BECAUSE OF VIOLATION OBSERVED IN DEW POINT MEASUREMNT	19-04-2022	09:30	20-04-2022	17:30		2	
192	ER-I	400KV TIE BAY OF (MALDA-II AND 125MVAR BR-1) AT NEWPURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	25-04-2022	10:00	26-04-2022	18:00		2	
193	ER-I	400KV TIE BAY OF (MUZAFFARPUR-I AND KISHANGANJ(PG)-II) AT NEWPURNEA	Bay	C	AMP& CB MECHANISM BOX OVERHAULING	20-04-2022	10:00	21-04-2022	18:00		2	
194	ER-I	400KV TIE BAY OF (NEWPURNEA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	AMP work	22-04-2022	09:00	22-04-2022	18:00		1	
195	ER-I	400KV TIE BAY OF (NEWRANCHI-IV AND FUTURE) AT RANCHI	Bay	D	AMP	01-04-2022	09:30	01-04-2022	17:30		1	
196	ER-I	132KV MAIN BUS - 1 AT LAKHISARAI	BUS	D	AMP work	07-04-2022	09:30	07-04-2022	17:30	BSPTCL	1	
197	ER-I	132KV MAIN BUS - 1 AT PUSAULI	BUS	D	AMP	16-04-2022	09:00	16-04-2022	18:00	BSPTCL	1	
198	ER-I	220KV MAIN BUS - 1 AT CHAIBASA(PG)	BUS	D	AMP	19-04-2022	09:30	19-04-2022	17:30	JUSNL	1	
199	ER-I	220KV MAIN BUS - 1 AT CHAIBASA(PG)	BUS	D	AMP	20-04-2022	09:30	20-04-2022	17:30	JUSNL	1	
200	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR	BUS	D	Integration of under construction 500 MVA 220 KV GIS bay & stability test.	04-04-2022	09:30	04-04-2022	17:30	BSPTCL	1	
201	ER-I	220KV MAIN BUS - 1 AT NEWPURNEA	BUS	D	AMP	06-04-2022	10:00	06-04-2022	18:00	BSPTCL	1	
202	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	Integration of under construction 500 MVA 220 KV GIS bay & stability test.	05-04-2022	09:30	05-04-2022	17:30	BSPTCL	1	
203	ER-I	220KV MAIN BUS - 2 AT PUSAULI	BUS	D	AMP	15-04-2022	09:00	15-04-2022	18:00	BSPTCL	1	
204	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF	BUS	D	41589A Isolator Retrofitting works under Add Cap	16-04-2022	09:00	16-04-2022	17:00	BSPTCL	1	
205	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF	BUS	D	AMP	18-04-2022	09:00	18-04-2022	17:00	BSPTCL	1	
206	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF	BUS	D	41889A Isolator Retrofitting works under Add Cap	19-04-2022	09:00	19-04-2022	14:00	BSPTCL	1	
207	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	BUS	D	41889A Isolator Retrofitting works under Add Cap	16-04-2022	09:00	16-04-2022	17:00	BSPTCL	1	
208	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	BUS	D	41589A Isolator Retrofitting works under Add Cap	22-04-2022	09:00	22-04-2022	14:00	BSPTCL	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
209	ER-I	400KV MAIN BUS - 1 AT CHAIBASA (PG)	BUS	D	AMP	09-04-2022	09:30	09-04-2022	17:30	JUSNL	1	
210	ER-I	400KV MAIN BUS - 1 AT CHAIBASA (PG)	BUS	D	AMP	08-04-2022	09:30	08-04-2022	17:30	JUSNL	1	
211	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	ICT-2, MAIN BAY, 40389A Old isolator replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isolator.	01-04-2022	09:00	02-04-2022	18:00	JUSNL	2	
212	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	ICT-2, MAIN BAY, 40389A Old isolator replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	06-04-2022	09:00	07-04-2022	18:00	JUSNL	2	
213	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	Mejia, Main bay, old Isolator (40689A) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isoalor.	08-04-2022	09:00	09-04-2022	18:00	JUSNL	2	
214	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	Mejia, Main bay, old Isolator (40689A) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	15-04-2022	09:00	16-04-2022	18:00	JUSNL	2	
215	ER-I	400KV MAIN BUS - 1 AT MUZAFFARPUR	BUS	D	AMP OF BUS	15-04-2022	09:30	15-04-2022	17:30	BSPTCL/NLD C	1	
216	ER-I	400KV MAIN BUS - 1 AT RANCHI	BUS	D	AMP	23-04-2022	09:00	23-04-2022	17:00	JUSNL	1	
217	ER-I	400KV MAIN BUS - 1 AT SAHARSA	BUS	D	Connection of Bus of new bay extension work associated with 400KV D/C Kishanganj - Darbhanga Line (Ckt. # 1 & II.) with existing 400KV Bus of Saharsa Substation.	01-04-2022	08:00	01-04-2022	20:00	BSPTCL	1	
218	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF (PG)	BUS	D	41989B Isolator Retrofitting works under Add Cap	22-04-2022	09:00	22-04-2022	17:00	BSPTCL	1	
219	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF	BUS	D	AMP	19-04-2022	10:00	19-04-2022	17:00	BSPTCL	1	
220	ER-I	400KV MAIN BUS - 2 AT CHAIBASA (PG)	BUS	D	AMP	12-04-2022	09:30	12-04-2022	17:30	JUSNL	1	
221	ER-I	400KV MAIN BUS - 2 AT CHAIBASA (PG)	BUS	D	AMP	11-04-2022	09:30	11-04-2022	17:30	JUSNL	1	
222	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Durgapur Main bay, Old Isolator (40489B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isoalor.	18-04-2022	09:00	19-04-2022	18:00	JUSNL	2	
223	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Durgapur Main bay, Old Isolator (40489B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	22-04-2022	09:00	23-04-2022	18:00	JUSNL	2	
224	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Maithon Main bay, Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isoalor.	25-04-2022	09:00	26-04-2022	18:00	JUSNL	2	
225	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	Maithon Main bay, Old Isolator (40789A & B) replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	27-04-2022	09:00	28-04-2022	18:00	JUSNL	2	
226	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	125MV ARBR-2 Main bay (40189B) Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantling of old isoalor.	29-04-2022	09:00	29-04-2022	18:00	JUSNL	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
227	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	125MVAR BR-2 Main bay (40189B) Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing.	30-04-2022	09:00	30-04-2022	18:00	JUSNL	1	
228	ER-I	400KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	Integration of under construction 500 MVA ICT with 400 KV Bus-2 & stability test.	07-04-2022	09:30	07-04-2022	17:30	BSPTCL/NLDC	1	
229	ER-I	400KV MAIN BUS - 2 AT NEWPURNEA	BUS	D	AMP	05-04-2022	09:00	05-04-2022	18:00	BSPTCL	1	
230	ER-I	400KV MAIN BUS - 2 AT SAHARSA	BUS	D	Connection of Bus of new bay extension work associated with 400KV D/C Kishanganj - Darbhanga Line (Ckt. # I & II.) with existing 400KV Bus of Saharsa Substation.	04-04-2022	08:00	04-04-2022	20:00	BSPTCL	1	
231	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	42189A Isolator Retrofitting works under Add Cap	06-04-2022	09:00	06-04-2022	17:00	BSPTCL	1	
232	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF	BUS	D	AMP	20-04-2022	11:00	20-04-2022	17:00	BSPTCL	1	
233	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	42189A Isolator Retrofitting works under Add Cap	11-04-2022	09:00	11-04-2022	14:00		1	
234	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	BUS	D	41989B Isolator Retrofitting works under Add Cap	27-04-2022	09:00	27-04-2022	14:00	BSPTCL	1	
235	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42189B Isolator Retrofitting works under Add Cap	02-04-2022	09:00	02-04-2022	17:00		1	
236	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	421CB replacement work under Add Cap	05-04-2022	09:00	05-04-2022	17:00		1	
237	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42189B Isolator Retrofitting works under Add Cap	07-04-2022	09:00	07-04-2022	14:00		1	
238	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	421CB replacement work under Add Cap	07-04-2022	09:00	07-04-2022	17:00		1	
239	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Main Bay CB(401)retrofitted under Add. Cap.	01-04-2022	09:00	02-04-2022	18:00		2	
240	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Tie Bay CB(402)retrofitted under Add. Cap.	04-04-2022	09:00	05-04-2022	18:00		2	
241	ER-I	125MVAR 400KV B/R-2 AT PUSAULI	BUS REACTOR	D	AMP work	18-04-2022	09:00	18-04-2022	18:00		1	
242	ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	BUS REACTOR	D	42389A Isolator Retrofitting works under Add Cap	18-04-2022	09:00	18-04-2022	17:00		1	
243	ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	BUS REACTOR	D	42389A Isolator Retrofitting works under Add Cap	23-04-2022	09:00	23-04-2022	14:00		1	
244	ER-I	125MVAR 400KV B/R-4 AT BIHARSARIFF(PG)	BUS REACTOR	D	Replacement work under Add Cap	04-04-2022	09:00	04-04-2022	17:00		1	
245	ER-I	125MVAR 400KV B/R-4 AT BIHARSARIFF(PG)	BUS REACTOR	D	Replacement work under Add Cap	12-04-2022	09:00	12-04-2022	17:00		1	
246	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Main Bay CB(412)retrofitted under Add. Cap.	06-04-2022	09:00	07-04-2022	18:00		2	
247	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Tie Bay CB(411)retrofitted under Add. Cap.	08-04-2022	09:00	09-04-2022	18:00		2	
248	ER-I	50MVAR 400KV B/R-1 AT BIHARSARIFF	BUS REACTOR	C	42189R replacement work under Add Cap	04-04-2022	09:00	12-04-2022	17:00		9	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
249	ER-I	800KV HVDC AGRA BNCLINE 1	HVDCLINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	26-04-2022	08:00	29-04-2022	18:00	NLDC	4	Shutdown may be availed within 15th April 2022
250	ER-I	800KV HVDC AGRA BNCLINE 2	HVDCLINE CIRCUIT	C	For Stringing (tapping and crossing) and de-stringing of 800kV diverted section of new 800kV HVDC Agra-BNC line due to construction of Gorakhpur Link Expressway	26-04-2022	08:00	29-04-2022	18:00	NLDC	4	Shutdown may be availed within 15th April 2022
251	ER-I	63MVARSWITCHABLE L/ROF 400KV-PUSAULI-ALLAHABAD-1 AT PUSAULI	LINE REACTOR	C	Overhauling of Y phase Pole	11-04-2022	09:00	13-04-2022	18:00		3	
252	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	C	41589T Isolator Retrofitting works under Add Cap	15-04-2022	09:00	21-04-2022	14:00	BSPTCL	7	
253	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41589B Isolator Retrofitting works under Add Cap	14-04-2022	09:00	14-04-2022	17:00	BSPTCL	1	
254	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	41589B Isolator Retrofitting works under Add Cap	19-04-2022	09:00	19-04-2022	14:00	BSPTCL	1	
255	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenuous tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-04-2022	09:00	20-04-2022	12:30	BSPTCL	1	
256	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	415CB replacement work under Add Cap	20-04-2022	09:00	20-04-2022	17:00	BSPTCL	1	
257	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	415CB replacement work under Add Cap	22-04-2022	09:00	22-04-2022	17:00	BSPTCL	1	
258	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	D	CSD Commissioning & Testing for Main Bay CB (410) retrofitted under Add. Cap.	12-04-2022	09:00	13-04-2022	18:00	JUSNL	2	
259	ER-I	400KV/220KV 315 MVA ICT 1 AT RANCHI	TRANSFORMER	D	AMP	18-04-2022	09:30	18-04-2022	17:30	JUSNL	1	
260	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	C	42289T Isolator Retrofitting works under Add Cap	17-04-2022	09:00	23-04-2022	14:00	BSPTCL	7	
261	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	422CB replacement work under Add Cap	14-04-2022	09:00	14-04-2022	17:00	BSPTCL	1	
262	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	422CB replacement work under Add Cap	16-04-2022	09:00	16-04-2022	17:00	BSPTCL	1	
263	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenuous tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-04-2022	09:00	20-04-2022	12:30	BSPTCL	1	
264	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	C	ICT isolator (40389T & 40389B) Old Minel Iso. replacement by GR Power make under ADD Cap. (Day-1 to Day-12 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	19-04-2022	09:00	30-04-2022	18:00	JUSNL	12	
265	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR(PG)	TRANSFORMER	D	CSD Commissioning & Testing for Tie Bay CB (402) retrofitted under Add. Cap.	19-04-2022	09:00	20-04-2022	18:00	JUSNL	2	
266	ER-I	400KV/220KV 315 MVA ICT 2 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	13-04-2022	09:30	13-04-2022	18:00	BSPTCL	1	
267	ER-I	400KV/220KV 315 MVA ICT 2 AT RANCHI	TRANSFORMER	C	Replacement of damaged air cell in main conservator	11-04-2022	09:30	12-04-2022	17:30	JUSNL	2	
268	ER-I	400KV/220KV 500 MVA ICT 1 AT KISHANGANJ	TRANSFORMER	C	For AMP works and to attend the SF6 gas leakage from 4GP6Y Gas density monitor	19-04-2022	08:30	20-04-2022	18:00	BSPTCL	2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
269	ER-I	400KV/220KV 500 MVA ICT 1 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	12-04-2022	09:30	12-04-2022	18:00	BSPTCL	1	
270	ER-I	400KV/220KV 500 MVA ICT 1 AT NEW PURNEA	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	04-04-2022	09:30	04-04-2022	18:00	BSPTCL	1	
271	ER-I	400KV/220KV 500 MVA ICT 2 AT SAHARSA	TRANSFORMER	D	For oil filling in ICT -2 (500 MVA). presently oil level is low in ict	03-04-2022	08:00	03-04-2022	20:00	BSPTCL	1	
272	ER-I	400KV/220KV 500 MVA ICT 3 AT MUZAFFARPUR	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	14-04-2022	09:30	14-04-2022	18:00	BSPTCL	1	
273	ER-I	400KV/220KV 500 MVA ICT 4 AT MUZAFFARPUR(PG)	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	12-04-2022	09:30	12-04-2022	18:00	BSPTCL	1	
274	ER-I	400KV/220KV 500 MVA ICT 4 AT MUZAFFARPUR(PG)	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	13-04-2022	09:30	13-04-2022	18:00	BSPTCL	1	
275	ER-I	400KV/220KV 500 MVA ICT 4 AT MUZAFFARPUR(PG)	TRANSFORMER	D	Retrofitting and commissioning of digital RTCC.	14-04-2022	09:30	14-04-2022	18:00	BSPTCL	1	
276	ER-I	765KV/400KV 1500 MVA ICT 2 AT NEW RANCHI	TRANSFORMER	D	AMP OF 407 T ISOLATOR & ES	13-04-2022	09:00	13-04-2022	18:00	NLDC	1	
277	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW work on 132KV Rangpo-Chuzachen for OPGW installation Work under Fiber Optic Expa	01-04-2022	07:00	30-04-2022	17:30	SIKKIM/CHUZACHEN	30	
278	ER-II	132KV-CHUZACHEN-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW work on 132KV Rangpo-Chuzachen for OPGW installation Work under Fiber Optic Expa	01-04-2022	07:00	30-04-2022	17:30	SIKKIM/CHUZACHEN	30	
279	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-I bay	26-04-2022	08:00	26-04-2022	16:00	WB	1	
280	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-II bay	25-04-2022	08:00	25-04-2022	16:00	WB	1	
281	ER-II	132KV-MELLI-SILIGURI-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper & conductor strand damaged repair at loc 95	05-04-2022	10:00	05-04-2022	16:00	SIKKIM	1	
282	ER-II	132KV-RANGIT-KURSEONG-1	AC TRANSMISSION LINE CIRCUIT	D	sag c correction work at loc span 61-62, conductor damaged repair work at loc 41	08-04-2022	09:00	09-04-2022	16:00	Rangit/WB	2	
283	ER-II	132KV-RANGIT-RAMMAM-1	AC TRANSMISSION LINE CIRCUIT	D	Conductor damaged repair work at loc 2 & 5	02-04-2022	09:00	02-04-2022	17:00	Rangit/WB	1	
284	ER-II	132KV-RANGPO-GANGTOK-1	AC TRANSMISSION LINE CIRCUIT	D	For AMP work	13-04-2022	09:00	13-04-2022	17:00	SIKKIM	1	
285	ER-II	132KV-RANGPO-GANGTOK-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	09-04-2022	10:00	09-04-2022	17:00	SIKKIM	1	
286	ER-II	132KV-RANGPO-MELLI-1	AC TRANSMISSION LINE CIRCUIT	D	Distance relay retrofitting work for Rangpo Mell line at Mell end	14-04-2022	09:00	14-04-2022	17:00	SIKKIM	1	
287	ER-II	132KV-SILIGURI-KURSEONG-1	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification work	23-04-2022	08:00	23-04-2022	16:00	WB	1	
288	ER-II	132KV-SILIGURI-MELLI-CKT-1	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification work	21-04-2022	08:00	22-04-2022	16:00	SIKKIM	2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
289	ER-II	220KV-BINAGURI-BIRPARA-1	AC TRANSMISSION LINE CIRCUIT	C	Railway Diversion work at loc 145-146.	01-04-2022	08:00	12-04-2022	16:00		12	
290	ER-II	220KV-BINAGURI-BIRPARA-2	AC TRANSMISSION LINE CIRCUIT	C	Railway Diversion work at loc 145-146.	01-04-2022	08:00	12-04-2022	16:00		12	
291	ER-II	220KV-BIRPARA-MALBASE-1	AC TRANSMISSION LINE CIRCUIT	C	For De-Stringing & Stringing of Conductor in the span of Loc. No. 09 & 10 of 220KV Birpara_Malbase.	07-04-2022	09:00	08-04-2022	15:00	NLDC	2	
292	ER-II	220KV-DALKHOLA (PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	Defects Rectification Work	06-04-2022	08:00	06-04-2022	16:00	WB	1	
293	ER-II	220KV-DALKHOLA (PG)-GAZOLE-2	AC TRANSMISSION LINE CIRCUIT	D	Defects Rectification Work	07-04-2022	08:00	07-04-2022	16:00	WB	1	
294	ER-II	220KV-JORETHANG-NEW MELLI-2	AC TRANSMISSION LINE CIRCUIT	D	TL AMP Works	04-04-2022	08:00	04-04-2022	18:00	JORETHANG	1	
295	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	For Retrofitting work of 220KV Bus Bar Protection	01-04-2022	09:00	01-04-2022	17:00	DVC	1	
296	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	For 220KV Bus Bar Protection Retrofitting work	02-04-2022	09:00	02-04-2022	17:00	DVC	1	
297	ER-II	220KV-MAITHON-DUMKA-1	AC TRANSMISSION LINE CIRCUIT	D	For 220KV Bus Bar Protection Retrofitting work	09-04-2022	09:00	09-04-2022	17:00	JUSNL	1	
298	ER-II	220KV-MAITHON-DUMKA-2	AC TRANSMISSION LINE CIRCUIT	D	For 220KV Bus Bar Protection Retrofitting work	10-04-2022	09:00	10-04-2022	17:00	JUSNL	1	
299	ER-II	220KV-MAITHON-KALYANESHWARI-1	AC TRANSMISSION LINE CIRCUIT	D	For 220KV Bus Bar Protection Retrofitting work	07-04-2022	09:00	07-04-2022	17:00	DVC	1	
300	ER-II	220KV-MAITHON-KALYANESHWARI-2	AC TRANSMISSION LINE CIRCUIT	D	For 220KV Bus Bar Protection Retrofitting work	08-04-2022	09:00	08-04-2022	17:00	DVC	1	
301	ER-II	220KV-MALDA (PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	04-04-2022	08:00	05-04-2022	16:00	WB	2	
302	ER-II	220KV-MALDA (PG)-GAZOLE-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	06-04-2022	08:00	07-04-2022	16:00	WB	2	
303	ER-II	220KV-NEW MELLI-JORETHANG-1	AC TRANSMISSION LINE CIRCUIT	D	TL AMP Works	11-04-2022	08:00	12-04-2022	18:00	JORETHANG	2	
304	ER-II	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	11-04-2022	07:00	14-04-2022	16:00	WB	4	
305	ER-II	220KV-RANGPO-NEW MELLI-1	AC TRANSMISSION LINE CIRCUIT	D	TL AMP Works	11-04-2022	08:00	12-04-2022	18:00		2	
306	ER-II	220KV-TASHIDING-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	TL AMP Works	04-04-2022	08:00	04-04-2022	18:00	TASHIDING	1	
307	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification etc	11-04-2022	08:00	12-04-2022	16:00	WB	2	
308	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	E/W resting at Loc 23 to 29	21-04-2022	08:00	22-04-2022	16:00	WB	2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
309	ER-II	400KV-BINAGURI-NEWPURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature serious defect rectification work	18-04-2022	08:00	19-04-2022	16:00		2	
310	ER-II	400KV-BINAGURI-NEWPURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature serious defect rectification work	13-04-2022	08:00	14-04-2022	16:00		2	
311	ER-II	400KV-BINAGURI-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	AMP Works	04-04-2022	09:00	04-04-2022	17:00		1	
312	ER-II	400KV-DURGAPUR-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	A/R relay testing of Main & Tie CB after commissioning 41152 CB under ERSS-XIII package.	04-04-2022	09:30	04-04-2022	17:30		1	
313	ER-II	400KV-DURGAPUR-JAMSHEDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF DEFECTIVE INSULATOR STRING WITH CLR STRING AS PER PID TEST RESULT	04-04-2022	08:30	10-04-2022	17:30		7	
314	ER-II	400KV-FSTPP-MALDA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement at Major crossing	01-04-2022	08:00	01-04-2022	16:00	WB	1	
315	ER-II	400KV-FSTPP-MALDA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement at Major crossing	02-04-2022	08:00	02-04-2022	16:00	WB	1	
316	ER-II	400KV-JAMSHEDPUR-ANDAL-1	AC TRANSMISSION LINE CIRCUIT	D	LIQUIDATION OF SHUTDOWN NATURE DEFECTS	11-04-2022	08:30	13-04-2022	17:30	DVC	3	
317	ER-II	400KV-JAMSHEDPUR-ANDAL-2	AC TRANSMISSION LINE CIRCUIT	D	LIQUIDATION OF SHUTDOWN NATURE DEFECTS	14-04-2022	08:30	16-04-2022	17:30	DVC	3	
318	ER-II	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of Shutdown nature defects	12-04-2022	09:00	12-04-2022	18:00		1	
319	ER-II	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	SAS Rectification Work at Sagardighi end	19-04-2022	09:00	20-04-2022	16:00	WB	2	
320	ER-II	400KV-JEERAT-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	20-04-2022	07:00	23-04-2022	16:00	WB	4	
321	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	07-04-2022	07:00	10-04-2022	16:00	WB	4	
322	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	04-04-2022	07:00	04-04-2022	10:00	WB	1	
323	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper Replacement Work	04-04-2022	08:00	04-04-2022	16:00		1	
324	ER-II	400KV-MAITHON-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	C	Re-conductoring work of 400KV Maithon - Right Bank # 1 & II Line	01-04-2022	08:00	10-04-2022	18:00	MPL	10	
325	ER-II	400KV-MAITHON-MAITHON RB-2	AC TRANSMISSION LINE CIRCUIT	C	Re-conductoring work of 400KV Maithon - Right Bank # 1 & II Line	01-04-2022	08:00	10-04-2022	18:00	MPL	10	
326	ER-II	400KV-MAITHON-MEJIA-2	AC TRANSMISSION LINE CIRCUIT	D	For Removal of Jumper and IPS tube to facilitate replacement of Circuit breaker in 400KV Mejia#2 Tie	01-04-2022	09:00	01-04-2022	17:00	DVC	1	
327	ER-II	400KV-MAITHON-MEJIA-2	AC TRANSMISSION LINE CIRCUIT	D	For Reconnection of Jumper and IPS tube to facilitate CB replacement work in Mejia#2 Tie Bay	06-04-2022	09:00	06-04-2022	17:00	DVC	1	
328	ER-II	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	For Removal of Jumper and IPS Tube to facilitate CB replacement work in Mejia#3 Tie Bay	09-04-2022	09:00	09-04-2022	17:00	DVC	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
329	ER-II	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	For Reconnection of Jumper and IPS Tube to facilitate CB replacement work in Mejia#3 Tie Bay	14-04-2022	09:00	14-04-2022	17:00	DVC	1	
330	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For disconnection of Jumper for facilitation of Circuit breaker replacement work in 400KV RTPS-Jamshedpur Tie Bay (Bay no 411)	26-04-2022	08:00	26-04-2022	18:00	DVC	1	
331	ER-II	400KV-MAITHON-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	AMP and relay testing works	25-04-2022	09:00	25-04-2022	17:00	WB	1	
332	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification and testing of DTPC at both end.	07-04-2022	08:00	07-04-2022	16:00	WB	1	
333	ER-II	400KV Main Bay of MALDA(PG)-NEW PURNEA-2	BAY	C	400KV Main CB replacement under ADDCAP. Line will remain charged through TBC breaker.	05-04-2022	08:00	19-04-2022	16:00	WB	15	
334	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Removal and termination of new cable for Main CB. Relay testing, CB Alarm/Annunciation checking..	14-04-2022	08:00	18-04-2022	16:00	WB	5	
335	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification and testing of DTPC at both end.	08-04-2022	08:00	08-04-2022	16:00	WB	1	
336	ER-II	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	04-04-2022	08:00	05-04-2022	16:00	WB	2	
337	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature serious defect rectification work	08-04-2022	08:00	09-04-2022	16:00	WB	2	
338	ER-II	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	01-04-2022	08:00	02-04-2022	16:00	WB	2	
339	ER-II	400KV-RANGPO-TEESTA - III-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown Defect Rectification	08-04-2022	10:00	08-04-2022	17:00	Teesta III/Dikchu	1	
340	ER-II	400KV-RANGPO-TEESTA-V-1	AC TRANSMISSION LINE CIRCUIT	D	For line defect liquidation	15-04-2022	10:00	15-04-2022	17:00	TEESTA V	1	
341	ER-II	400KV-RANGPO-TEESTA-V-2	AC TRANSMISSION LINE CIRCUIT	C	For rectification of SF6 gas leakage rectification work	01-04-2022	08:00	10-04-2022	17:00	TEESTA V	10	
342	ER-II	400KV-RANGPO-TEESTA-V-2	AC TRANSMISSION LINE CIRCUIT	D	For line defect liquidation	16-04-2022	10:00	16-04-2022	17:00	TEESTA V	1	
343	ER-II	400KV-SAGARDIGHI-FSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	shutdown nature serious defect rectification work	08-04-2022	08:00	09-04-2022	16:00	WB	2	
344	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT WORKS	02-04-2022	07:00	06-04-2022	16:00	WB	5	
345	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	04-04-2022	10:00	04-04-2022	13:00	WB	1	
346	ER-II	400KV-SUBHASGRAM-HALDIA-1	AC TRANSMISSION LINE CIRCUIT	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	03-04-2022	14:00	03-04-2022	17:00	WB	1	
347	ER-II	400KV-SUBHASGRAM-HALDIA-2	AC TRANSMISSION LINE CIRCUIT	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	04-04-2022	14:00	04-04-2022	17:00	WB	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
348	ER-II	765KV-MEDINIPUR-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification of balance construction work in TL	06-04-2022	07:00	06-04-2022	17:00	NLDC	1	
349	ER-II	765KV-NEW RANCHI-MEDINIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	For AMP work	01-04-2022	08:00	01-04-2022	16:00	NLDC	1	
350	ER-II	A/ROF 220KV-ALIPURDUAR(PG)-SALAKATI-1	Auto Recloser	D	For Re- Conductoring by HTLS under NERSS-XII	16-04-2022	08:00	30-04-2022	18:00	NLDC	15	
351	ER-II	A/ROF 220KV-ALIPURDUAR(PG)-SALAKATI-2	Auto Recloser	D	For Re- Conductoring by HTLS under NERSS-XII	01-04-2022	08:00	15-04-2022	18:00	NLDC	15	
352	ER-II	A/ROF 400KV-DURGAPUR-JAMSHEDPUR-1	Auto Recloser	D	For OPGW installation Work under Communication System Package for Strengthening of OPGW network in	01-04-2022	07:00	30-04-2022	17:30		30	
353	ER-II	A/ROF 400KV-KISHANGANJ(PG)-RANGPO-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 168 km completed	01-04-2022	07:00	30-04-2022	17:30		30	
354	ER-II	A/ROF 400KV-KISHANGANJ-RANGPO-2	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 168 km completed	01-04-2022	07:00	30-04-2022	18:00		30	
355	ER-II	A/ROF 400KV-MAITHON-MAITHON RB-1	Auto Recloser	D	To be kept in Non-Auto Mode during Re-conductoring work in Ckt-II	01-04-2022	08:00	30-04-2022	18:00	MPL	30	
356	ER-II	A/ROF 400KV-MAITHON-MAITHON RB-2	Auto Recloser	D	To be kept in Non-Auto Mode during Re-conductoring work in Ckt-I	01-04-2022	08:00	30-04-2022	18:00	MPL	30	
357	ER-II	A/ROF 400KV-RANGPO-DIKCHU-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 168 km completed	01-04-2022	07:00	30-04-2022	17:30	Teesta III/Dikchu	30	
358	ER-II	A/ROF 400KV-TEESTA-III-RANGPO-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 168 km completed	01-04-2022	07:00	30-04-2022	17:30	Teesta III/Dikchu	30	
359	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND - MAIN BUS - 3) AT RANGPO	Bay	D	For AMP work	06-04-2022	09:00	06-04-2022	17:00		1	
360	ER-II	132KV TRANSFER BUS COUPLER BAY AT MALDA(PG)	Bay	D	For extension of GIB for Malda ckt-I&II below TBC bay	28-04-2022	09:00	28-04-2022	17:00		1	
361	ER-II	220KV BUS COUPLER BAY AT MAITHON(PG)	Bay	D	For 220KV Bus Bar Protection Retrofitting work	05-04-2022	09:00	05-04-2022	17:00		1	
362	ER-II	220KV BUS COUPLER BAY AT NEW MELLI	Bay	D	Bay AMP work	19-04-2022	09:00	19-04-2022	17:00		1	
363	ER-II	220KV BUS COUPLER BAY AT RANGPO	Bay	D	For AMP work	12-04-2022	09:00	12-04-2022	17:00		1	
364	ER-II	220KV BUS COUPLER BAY AT SILIGURI	Bay	D	AMP work	04-04-2022	09:00	04-04-2022	14:00		1	
365	ER-II	220KV BUS COUPLER BAY AT SUBHASGRAM(PG)	Bay	D	AMP of 204 Bay	18-04-2022	09:00	18-04-2022	17:00		1	
366	ER-II	220KV MAIN BAY OF 315MVA ICT-I AT DURGAPUR	Bay	D	AMP Works	07-04-2022	09:30	07-04-2022	17:30		1	
367	ER-II	220KV MAIN BAY OF 500MVA ICT-I AT MAITHON(PG)	Bay	C	FOR CB REPLACEMENT WORK	18-04-2022	09:00	25-04-2022	17:00		8	
368	ER-II	220KV MAIN BAY OF PARULIA II AT DURGAPUR	Bay	D	BAY AMP WORK.	14-04-2022	08:30	14-04-2022	17:00		1	
369	ER-II	220KV TRANSFER BUS COUPLER-1BAY AT DURGAPUR	Bay	D	AMP Works	08-04-2022	09:30	08-04-2022	17:30		1	
370	ER-II	220KV TRANSFER BUS COUPLER-2 BAY AT DURGAPUR	Bay	D	AMP Works	11-04-2022	09:30	11-04-2022	17:30		1	
371	ER-II	400KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP Works	05-04-2022	09:00	05-04-2022	17:00		1	
372	ER-II	400KV MAIN BAY OF 125 MVAR BR1 AT MEDINIPUR	Bay	D	CT oil collection for DGA	21-04-2022	14:00	21-04-2022	17:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
373	ER-II	400KV MAIN BAY OF 125 MVARBR2 AT MEDINIPUR	Bay	D	CT oil collection for DGA	20-04-2022	10:00	20-04-2022	13:00		1	
374	ER-II	400KV MAIN BAY OF 125MVARB/R-1 AT SUBHASGRAM(PG)	Bay	D	AMP of 418 Bay	21-04-2022	09:00	21-04-2022	17:00		1	
375	ER-II	400KV MAIN BAY OF 175 MVARB/R-1 AT DURGAPUR	Bay	C	OLD ABB CB replacement work under ADDCAP	25-04-2022	08:00	30-04-2022	18:00		6	
376	ER-II	400KV MAIN BAY OF 175 MVARB/R-1 AT DURGAPUR	Bay	D	AMP Works	05-04-2022	08:00	05-04-2022	17:00		1	
377	ER-II	400KV MAIN BAY OF 315 MVA ICT-III AT SUBHASGRAM(PG)	Bay	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	03-04-2022	07:00	03-04-2022	13:00		1	
378	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV ICT-I MAIN BAY	10-04-2022	08:00	18-04-2022	18:00		9	
379	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	Bay	C	Replacement of 5 core CT with 6 core CT, dropper connection, testing & commissioning of 416 Bay equip	15-04-2022	09:00	29-04-2022	17:30		15	
380	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	Bay	C	Stringing works of 22Mtr High beam towers under ERSS XXIV pkg	01-04-2022	09:00	07-04-2022	17:30		7	
381	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT MEDINIPUR	Bay	D	CT oil collection for DGA	18-04-2022	10:00	18-04-2022	13:00	NLDC	1	
382	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT MEDINIPUR	Bay	D	CT oil collection for DGA	19-04-2022	14:00	19-04-2022	17:00	NLDC	1	
383	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	Bay	D	CT Oil Sample collection	28-04-2022	08:00	28-04-2022	11:00		1	
384	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	Bay	D	CT Oil Sample collection	27-04-2022	08:00	27-04-2022	11:00		1	
385	ER-II	400KV MAIN BAY OF BIDHANNAGAR CKT - 2 AT DURGAPUR	Bay	C	OLD ABB CB Replacement works under ADDCAP	18-04-2022	09:30	23-04-2022	17:30		6	
386	ER-II	400KV MAIN BAY OF FSTPP-2 AT DURGAPUR	Bay	D	CT Oil sample collection for DGA Test.	02-04-2022	09:30	02-04-2022	14:00		1	
387	ER-II	400KV MAIN BAY OF FUTURE( BAY NO 416) AT DURGAPUR	Bay	C	Replacement of 5 core CT with 6 core CT, dropper connection, testing & commissioning of 416 Bay equip	15-04-2022	09:00	29-04-2022	17:30		15	
388	ER-II	400KV MAIN BAY OF FUTURE( BAY NO 416) AT DURGAPUR	Bay	C	Stringing works of 22Mtr High beam towers under ERSS XXIV pkg	01-04-2022	09:00	07-04-2022	17:30		7	
389	ER-II	400KV MAIN BAY OF HALDIA-1 AT SUBHASGRAM	Bay	D	AMP of 416 Bay	19-04-2022	09:00	19-04-2022	17:00		1	
390	ER-II	400KV MAIN BAY OF HALDIA-2 AT SUBHASGRAM	Bay	D	AMP of 413 Bay	22-04-2022	08:00	22-04-2022	17:00		1	
391	ER-II	400KV MAIN BAY OF KHARAGPUR-1 AT MEDINIPUR	Bay	D	CT oil collection for DGA	21-04-2022	10:00	21-04-2022	13:00		1	
392	ER-II	400KV MAIN BAY OF KHARAGPUR-2 AT MEDINIPUR	Bay	D	CT oil collection for DGA	19-04-2022	10:00	19-04-2022	13:00		1	
393	ER-II	400KV MAIN BAY OF NEWCHANDITALA-1 AT MEDINIPUR	Bay	D	Bay AMP work	12-04-2022	09:00	12-04-2022	17:00		1	
394	ER-II	400KV MAIN BAY OF NEWCHANDITALA-2 AT MEDINIPUR	Bay	D	Bay AMP work	13-04-2022	09:00	13-04-2022	17:00		1	
395	ER-II	400KV MAIN BAY OF NEWJEERAT -1 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	27-04-2022	07:00	28-04-2022	17:00		2	
396	ER-II	400KV MAIN BAY OF NEWJEERAT -1 AT SUBHASGRAM	Bay	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	03-04-2022	07:00	03-04-2022	10:00		1	
397	ER-II	400KV MAIN BAY OF NEWJEERAT -2 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	25-04-2022	07:00	26-04-2022	17:00		2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
398	ER-II	400KV MAIN BAY OF NEWJEERAT -2 AT SUBHASGRAM	Bay	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	03-04-2022	07:00	03-04-2022	13:00		1	
399	ER-II	400KV MAIN BAY OF SAGARDIGHI-II AT DURGAPUR	Bay	D	AMP Works	06-04-2022	09:30	06-04-2022	17:30		1	
400	ER-II	400KV MAIN BAY OF TALA-I AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV TALA-I MAIN BAY	01-04-2022	09:00	09-04-2022	18:00		9	
401	ER-II	400KV TIE BAY OF ( 400KV-BHERAMARA-4 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sample collection	27-04-2022	12:00	27-04-2022	15:00		1	
402	ER-II	400KV TIE BAY OF ( BHERAMARA-3 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sample collection	28-04-2022	12:00	28-04-2022	15:00		1	
403	ER-II	400KV TIE BAY OF ( KHARAGPUR-1 AND 125MVAR B/R-2) AT MEDINIPUR	Bay	D	CT oil collection for DGA	20-04-2022	14:00	20-04-2022	17:00		1	
404	ER-II	400KV TIE BAY OF ( KHARAGPUR-2 AND 765KV/400KV ICT 1) AT MEDINIPUR	Bay	D	CT oil collection for DGA	18-04-2022	14:00	18-04-2022	17:00	NLDC	1	
405	ER-II	400KV TIE BAY OF ( NEWCHANDITALA-1 AND 765KV/400KV ICT 2) AT MEDINIPUR	Bay	D	Bay AMP work	11-04-2022	09:00	11-04-2022	17:00	NLDC	1	
406	ER-II	400KV TIE BAY OF ( NEWCHANDITALA-2 AND 125MVAR B/R-1) AT MEDINIPUR	Bay	D	CT oil collection for DGA	22-04-2022	10:00	22-04-2022	13:00		1	
407	ER-II	400KV TIE BAY OF (315MVA ICT-V AND HALDIA-II) AT SUBHASGRAM(PG)	Bay	D	AMP of 414 Bay	23-04-2022	09:00	23-04-2022	17:00		1	
408	ER-II	400KV TIE BAY OF (500MVA ICT-I AND MEJIA-II) AT MAITHON	Bay	C	For Circuit breaker Replacement work in Tie Bay (Bay no 423)	01-04-2022	09:00	08-04-2022	17:00		8	
409	ER-II	400KV TIE BAY OF (HALDIA-1 AND 125MVAR B/R-1) AT SUBHASGRAM(PG)	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	15-04-2022	09:00	17-04-2022	17:00		3	
410	ER-II	400KV TIE BAY OF (HALDIA-1 AND 125MVAR B/R-1) AT SUBHASGRAM(PG)	Bay	D	AMP of 417 Bay	20-04-2022	09:00	20-04-2022	17:00		1	
411	ER-II	400KV TIE BAY OF (TALA-I AND 315MVA ICT-I) AT BINAGURI	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV TIE BAY OF TALA-I & ICT-I	19-04-2022	09:00	28-04-2022	18:00		10	
412	ER-II	400KV TIE BAY OF 400 KV RAGHUNATHPUR-1 AND JAMSHEDPUR-1 AT MAITHON	Bay	C	For Replacement of Existing BHEL Circuit Breaker of 400KV RTPS-Jamshedpur Tie Bay (Bay no 411)	26-04-2022	08:00	30-04-2022	18:00		5	
413	ER-II	400KV TIE BAY OF MEJIA-1 AT MAITHON	Bay	C	FOR CB REPLACEMENT WORK	09-04-2022	09:00	16-04-2022	17:00		8	
414	ER-II	400KV TIE BAY OF( 400KV NEWJEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	12-04-2022	09:00	14-04-2022	17:00		3	
415	ER-II	400KV TIE BAY OF( 400KV NEWJEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	27-04-2022	07:00	28-04-2022	17:00		2	
416	ER-II	400KV TIE BAY OF( 400KV NEWJEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	03-04-2022	07:00	03-04-2022	10:00		1	
417	ER-II	400KV TIE BAY OF (400KV NEWJEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	09-04-2022	09:00	11-04-2022	17:00		3	
418	ER-II	400KV TIE BAY OF( 400KV NEWJEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR &	25-04-2022	07:00	26-04-2022	17:00		2	
419	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1AT MEDINIPUR	Bay	D	Bay AMP work	09-04-2022	09:00	09-04-2022	17:00	NLDC	1	
420	ER-II	765KV MAIN BAY OF NEWJEERAT-2 AT MEDINIPUR	Bay	D	Bay AMP work	07-04-2022	09:00	07-04-2022	17:00	NLDC	1	
421	ER-II	765KV TIE BAY OF ( 1500 MVA ICT 1 AND JEERAT -2) AT MEDINIPUR	Bay	D	Bay AMP work	08-04-2022	09:00	08-04-2022	17:00	NLDC	1	
422	ER-II	765KV TIE BAY OF ( 330MVAR 765KV B/R-1 AND 330MVAR 765KV B/R-2) AT NEWJEERAT	Bay	D	702 Breaker Cable replacement	12-04-2022	09:00	12-04-2022	17:00	NLDC	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
423	ER-II	220KV MAIN BUS - 1 AT MAITHON	BUS	D	For 220KV Bus Bar Protection Retrofitting work	12-04-2022	09:00	12-04-2022	17:00	DVC/JUSNL	1	
424	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	Busbar testing	14-04-2022	08:00	14-04-2022	16:00	WB	1	
425	ER-II	220KV MAIN BUS - 2 AT MAITHON	BUS	D	For 220KV Bus Bar Protection Retrofitting work	13-04-2022	08:00	13-04-2022	17:00	DVC/JUSNL	1	
426	ER-II	220KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	Busbar testing	15-04-2022	08:00	15-04-2022	16:00	WB	1	
427	ER-II	400KV MAIN BUS - 1 AT DURGAPUR	BUS	D	Stability test & Augmentation of Bus Bar -1 protection works & reconnection of 408 Bay to 400KV Ma	25-04-2022	09:00	25-04-2022	17:00	DVC	1	
428	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	400KV CB Bus pipe Dismantling	20-04-2022	08:00	20-04-2022	16:00	WB	1	
429	ER-II	400KV MAIN BUS - 1 AT SUBHASGRAM(PG)	BUS	D	400KV CT Reconnection and Stability test for 400kV Busbar Protection Retrofitting Work	05-04-2022	07:00	06-04-2022	16:00	WB	2	
430	ER-II	400KV MAIN BUS - 2 AT BAHARAMPUR	BUS	D	Bus AMP at Baharampur	07-04-2022	09:00	07-04-2022	16:00	NLDC	1	
431	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	400KV CB Bus pipe Dismantling	05-04-2022	08:00	05-04-2022	16:00	WB	1	
432	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	400KV CB Bus pipe erection	19-04-2022	08:00	19-04-2022	16:00	WB	1	
433	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	BUS	D	400KV CT Reconnection and Stability test for 400kV Busbar Protection Retrofitting Work	07-04-2022	07:00	08-04-2022	16:00	WB	2	
434	ER-II	400KV MAIN BUS - 4 AT DURGAPUR	BUS	D	Stability test & Augmentation of Bus Bar -4 protection works under ERSS XXIV pkg	26-04-2022	09:00	26-04-2022	17:00	DVC	1	
435	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	BUS REACTOR	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	02-04-2022	14:00	02-04-2022	17:00		1	
436	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	BUS REACTOR	D	AMP of 125 MVAR Bus Reactor	24-04-2022	09:00	24-04-2022	17:00		1	
437	ER-II	330MVAR 765KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	Final tuning of CSD of 765 KV BR-2 of Bay-704	04-04-2022	09:00	04-04-2022	17:00	NLDC	1	
438	ER-II	240MVAR SWITCHABLE L/R OF 765KV-MEDINIPUR-NEWJEERAT-2 AT NEWJEERAT	LINE REACTOR	D	Rectification of balance construction work in TL	06-04-2022	07:00	06-04-2022	17:00	NLDC	1	
439	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT MEDINIPUR	LINE REACTOR	D	Final tuning of CSD of 765 KV LR-1 (703R)	05-04-2022	08:00	05-04-2022	17:00	NLDC	1	
440	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-2 AT MEDINIPUR	LINE REACTOR	D	For AMP work	01-04-2022	09:00	01-04-2022	17:00	NLDC	1	
441	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-I bay	23-04-2022	08:00	23-04-2022	16:00	WB	1	
442	ER-II	220KV/132KV 160 MVA ICT 2 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-II bay	27-04-2022	08:00	27-04-2022	16:00	WB	1	
443	ER-II	400KV/220KV 315 MVA ICT 1 AT SUBHASGRAM(PG)	TRANSFORMER	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	01-04-2022	07:00	01-04-2022	10:00	WB	1	
444	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	C	Replacement of 416-89T Isolator, Relay & control panel wiring, replacement of 408 BCT with BPI, Testi	15-04-2022	09:00	29-04-2022	17:00	DVC	15	
445	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	D	Applying of oilarresting compound for oil leakage in top portion of ICT	12-04-2022	09:30	12-04-2022	17:30	DVC	1	
446	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	D	Testing of Differential relay & other protections of ICT-2 due to change of 417 CT	27-04-2022	09:00	27-04-2022	17:00	DVC	1	
447	ER-II	400KV/220KV 315 MVA ICT 2 AT SUBHASGRAM(PG)	TRANSFORMER	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	01-04-2022	10:00	01-04-2022	13:00	WB	1	
448	ER-II	400KV/220KV 315 MVA ICT 3 AT RANGPO	TRANSFORMER	C	For rectification of SF6 gas leakage rectification work	01-04-2022	08:00	30-04-2022	17:00		30	
449	ER-II	400KV/220KV 315 MVA ICT 3 AT SUBHASGRAM(PG)	TRANSFORMER	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	01-04-2022	14:00	01-04-2022	17:00	WB	1	
450	ER-II	400KV/220KV 315 MVA ICT 4 AT SUBHASGRAM(PG)	TRANSFORMER	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	02-04-2022	07:00	02-04-2022	10:00	WB	1	
451	ER-II	400KV/220KV 500 MVA ICT 1 AT MAITHON(PG)	TRANSFORMER	D	To facilitate dismantling and erection of new Circuit breaker in Main Bay of 500 MVA ICT#1	18-04-2022	09:00	20-04-2022	17:00	DVC/JUSNL	3	
452	ER-II	400KV/220KV 500 MVA ICT 1 AT MAITHON(PG)	TRANSFORMER	D	For 220KV Bus Bar Protection Retrofitting work	04-04-2022	09:00	04-04-2022	17:00	DVC/JUSNL	1	
453	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	TRANSFORMER	D	CSD Fine Tuning	01-04-2022	08:00	01-04-2022	15:00	WB	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
454	ER-II	400KV/220KV 500 MVA ICT 2 AT MAITHON(PG)	TRANSFORMER	D	For 220KV Bus Bar Protection Retrofitting work	06-04-2022	09:00	06-04-2022	17:00	DVC/JUSNL	1	
455	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	TRANSFORMER	D	For 220KV Bus Bar Protection Retrofitting work	11-04-2022	09:00	11-04-2022	17:00	DVC/JUSNL	1	
456	ER-II	400KV/220KV 500 MVA ICT 3 AT MALDA	TRANSFORMER	D	CSD Commissioning & RTCC Commissioning	11-04-2022	08:00	12-04-2022	16:00	WB	2	
457	ER-II	400KV/220KV 500 MVA ICT 5 AT MALDA(PG)	TRANSFORMER	D	CSD & RTCC COMMISSIONING	11-04-2022	08:00	12-04-2022	16:00	WB	2	
458	ER-II	400KV/220KV 500 MVA ICT 5 AT SUBHASGRAM(PG)	TRANSFORMER	D	Final Bus Bar and LBB Trip Test related to 400 KV Bus Bar retrofitting	02-04-2022	10:00	02-04-2022	13:00	WB	1	
459	PMTL	400KV-SITAMARHI-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	28-04-2022	10:00	28-04-2022	18:00		1	
460	PMTL	400KV-SITAMARHI-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	FLASHED INSULATOR AT DIFFERENT LOCATIONS	29-04-2022	10:00	29-04-2022	18:00		1	
461	PMTL	A/ROF 400KV-SITAMARHI-MOTIHARI-1	Auto Recloser	D	TO FACILITATE SD WORK ON OTHER CKT ON SAME TOWER	29-04-2022	10:00	29-04-2022	18:00		1	
462	PMTL	A/ROF 400KV-SITAMARHI-MOTIHARI-2	Auto Recloser	D	TO FACILITATE SD WORK ON OTHER CKT ON SAME TOWER	28-04-2022	10:00	28-04-2022	18:00		1	
463	PMTL	132KV MAIN BAY OF 220KV/132KV 200 MVA ICT 1 AT SITAMARHI	Bay	D	AMP	16-04-2022	10:00	16-04-2022	18:00		1	
464	PMTL	132KV MAIN BAY OF 220KV/132KV 200 MVA ICT 2 AT SITAMARHI	Bay	C	AMP	16-04-2022	10:00	16-04-2022	18:00		1	
465	PMTL	132KV MAIN BAY OF PUPRI-1 AT SITAMARHI	Bay	D	AMP	22-04-2022	10:00	22-04-2022	18:00		1	
466	PMTL	132KV MAIN BAY OF PUPRI-2 AT SITAMARHI	Bay	D	AMP	21-04-2022	10:00	21-04-2022	18:00		1	
467	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-1 AT SITAMARHI	Bay	D	AMP	20-04-2022	10:00	20-04-2022	18:00		1	
468	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-2 AT SITAMARHI	Bay	D	AMP	19-04-2022	10:00	19-04-2022	18:00		1	
469	PMTL	220KV BUS COUPLER BAY AT SITAMARHI	Bay	D	AMP	15-04-2022	10:00	15-04-2022	18:00		1	
470	PMTL	220KV MAIN BAY OF 220KV/132KV 200 MVA ICT 1 AT SITAMARHI	Bay	D	AMP	16-04-2022	10:00	16-04-2022	18:00		1	
471	PMTL	220KV MAIN BAY OF 220KV/132KV 200 MVA ICT 2 AT SITAMARHI	Bay	D	AMP	14-04-2022	10:00	14-04-2022	18:00		1	
472	PMTL	220KV MAIN BAY OF MOTIPUR-1 AT SITAMARHI	Bay	D	AMP	02-04-2022	10:00	02-04-2022	18:00		1	
473	PMTL	220KV MAIN BAY OF MOTIPUR-2 AT SITAMARHI	Bay	D	AMP	01-04-2022	10:00	01-04-2022	18:00		1	
474	PMTL	220KV MAIN BAY OF RAXAUL -1 AT SITAMARHI	Bay	D	AMP	12-04-2022	10:00	12-04-2022	18:00		1	
475	PMTL	220KV MAIN BAY OF RAXAUL -2 AT SITAMARHI	Bay	D	AMP	11-04-2022	10:00	11-04-2022	18:00		1	
476	PMTL	220KV TRANSFER BUS COUPLER BAY AT CHANDAUTI (PMTL)	Bay	D	AMP	16-04-2022	09:00	16-04-2022	18:00		1	
477	PMTL	400KV MAIN BAY OF 500 MVA ICT 2 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	21-04-2022	09:00	21-04-2022	18:00		1	
478	PMTL	400KV MAIN BAY OF 500 MVA ICT 3 AT AT CHANDAUTI (PMTL)	Bay	D	AMP	23-04-2022	09:00	23-04-2022	18:00		1	
479	PMTL	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 1 AND 125MVAR 400KV B/R-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	20-04-2022	09:00	20-04-2022	18:00		1	
480	PMTL	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 2 AND 400KV--NABINAGAR (NPGC)-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	22-04-2022	09:00	22-04-2022	18:00		1	
481	PMTL	400KV TIE BAY OF ( 400KV/220KV 500 MVA ICT 3 AND 400KV--GAYA-1) AT CHANDAUTI (PMTL)	Bay	D	AMP	25-04-2022	09:00	25-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
482	PMTL	400KV TIE BAY OF (NEW PPSP I AND PATRATU I) AT NEW RANCHI	Bay	D	AMP	18-04-2022	09:00	18-04-2022	18:00		1	
483	PMTL	132KV MAIN BUS - 1 AT MOTIHARI	BUS	C	Rectification & restoration of 132 kV Bus I	10-04-2022	08:00	14-04-2022	18:00	BSPTCL	5	
484	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	C	Rectification & restoration of 132 kV Bus I	12-04-2022	08:00	13-04-2022	18:00	BSPTCL	2	
485	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	D	Rectification & restoration of 132 kV Bus I	14-04-2022	10:00	14-04-2022	14:00	BSPTCL	1	
486	PMTL	132KV MAIN BUS - 2 AT MOTIHARI	BUS	D	Inspection of 132 kV Bus II	15-04-2022	08:00	15-04-2022	18:00	BSPTCL	1	
487	PMTL	125MVAR 400KV B/R-1 AT SITAMARHI	BUS REACTOR	D	AMP	06-04-2022	10:00	06-04-2022	18:00		1	
488	PMTL	125MVAR 400KV B/R-2 AT SITAMARHI	BUS REACTOR	D	AMP	07-04-2022	10:00	07-04-2022	18:00		1	
489	PMTL	220KV/132KV 200 MVA ICT 1 AT SITAMARHI	TRANSFORMER	D	AMP	09-04-2022	10:00	09-04-2022	18:00	BSPTCL	1	
490	PMTL	220KV/132KV 200 MVA ICT 2 AT SITAMARHI	TRANSFORMER	D	AMP	08-04-2022	10:00	08-04-2022	18:00	BSPTCL	1	
491	PMTL	400KV/220KV 500 MVA ICT 1 AT SITAMARHI	TRANSFORMER	D	AMP	04-04-2022	10:00	04-04-2022	18:00	BSPTCL	1	
492	PMTL	400KV/220KV 500 MVA ICT 2 AT SITAMARHI	TRANSFORMER	D	AMP	05-04-2022	10:00	05-04-2022	18:00	BSPTCL	1	
493	PG (ODISHA PROJECT)	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Damaged cable replacement in CT	11-04-2022	09:30	11-04-2022	17:30	OPTCL	1	
494	PG (ODISHA PROJECT)	220KV-KEONJHOR(PG)-RAMKI(OPTCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Damaged cable replacement in CT	12-04-2022	09:30	12-04-2022	17:30	OPTCL	1	
495	PG (ODISHA PROJECT)	220KV-TURUMUNGA(OPTCL)-KEONJHOR(PG) 1	AC TRANSMISSION LINE CIRCUIT	D	Damaged cable replacement in CT	13-04-2022	09:30	13-04-2022	17:30	OPTCL	1	
496	PG (ODISHA PROJECT)	220KV-TURUMUNGA(OPTCL)-KEONJHOR(PG) 2	AC TRANSMISSION LINE CIRCUIT	D	Damaged cable replacement in CT	14-04-2022	09:30	14-04-2022	17:30	OPTCL	1	
497	PG (ODISHA PROJECT)	400KV-BARIPADA(PG)-NEW DUBURI-1	AC TRANSMISSION LINE CIRCUIT	D	For Insulator replacement work (Porcelain to CLR Polymer)	13-04-2022	08:00	14-04-2022	18:00	OPTCL	2	
498	PG (ODISHA PROJECT)	400KV-BARIPADA-KEONJHOR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Line Isolator mechanism overhauling work	11-04-2022	08:00	12-04-2022	18:00	OPTCL	2	
499	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	01-04-2022	08:00	02-04-2022	18:00	NLDC	2	
500	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	03-04-2022	08:00	04-04-2022	18:00	NLDC	2	
501	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Insulators replacement & TLA installation	14-04-2022	07:00	16-04-2022	18:00	NLDC	3	
502	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work. (D/C portion)	04-04-2022	07:00	04-04-2022	18:00	NLDC	1	
503	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work.	06-04-2022	07:00	06-04-2022	18:00	NLDC	1	
504	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Insulators replacement & TLA installation	11-04-2022	07:00	13-04-2022	18:00	NLDC	3	
505	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work. (D/C portion)	05-04-2022	07:00	05-04-2022	18:00	NLDC	1	
506	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work. (M/C portion)	11-04-2022	07:00	11-04-2022	18:00	NLDC	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
507	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	C	De stringing of conductor & insulator, dismantling of Tower No: 57 (DA+6) for replacement of bend Leg. After replacement of bend leg the tower will be re erected with new tower set followed by re stringing of conductor & insulators.	19-04-2022	08:00	25-04-2022	18:00		7	
508	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings.	29-04-2022	08:00	30-04-2022	18:00		2	
509	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in CKT -4. (M/C portion)	19-04-2022	07:00	19-04-2022	18:00		1	
510	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-BOLANGIR-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Balangir-Meramundali line	21-04-2022	08:00	21-04-2022	18:00	NLDC/OPTCL	1	
511	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-TSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work (**if not availed in March)	01-04-2022	08:00	12-04-2022	18:00	NLDC/OPTCL	12	Old SPS to be kept in service during this shutdown
512	PG (ODISHA PROJECT)	400KV-NEWDUBURI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator	11-04-2022	08:00	12-04-2022	18:00	OPTCL	2	
513	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	Strengthening of string/sag adjustment of conductor across railway line	05-04-2022	08:00	05-04-2022	18:00	NLDC	1	
514	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R out for carry out complete gasket replacement of NGR of 50MVAR L/R for arresting oil leakage	07-04-2022	09:00	07-04-2022	11:00	NLDC	1	
515	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R in after complete gasket replacement of NGR of 50MVAR L/R	09-04-2022	16:00	09-04-2022	18:00	NLDC	1	
516	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings.	26-04-2022	08:00	28-04-2022	18:00		3	
517	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	C	De stringing of conductor & insulator, dismantling of Tower No: 57 (DA+6) for replacement of bend Leg. After replacement of bend leg the tower will be re erected with new tower set followed by re stringing of conductor & insulators. De stringing of conductor & insulator, dismantling of Tower No: 57 (DA+6) for replacement of bend Leg. After replacement of bend leg the tower will be re erected with new tower set followed by re stringing of conductor & insulators.	19-04-2022	08:00	25-04-2022	18:00		7	
518	PG (ODISHA PROJECT)	400KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work (**if not availed in March)	01-04-2022	08:00	12-04-2022	18:00	NLDC/OPTCL	12	Old SPS to be kept in service during this shutdown
519	PG (ODISHA PROJECT)	400KV-TSTPP-RENGALI-1	AC TRANSMISSION LINE CIRCUIT	C	AMP Work and Relay Retrofitting work	13-04-2022	08:00	14-04-2022	18:00		2	
520	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-3	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	12-04-2022	08:00	12-04-2022	17:00	NLDC	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
521	PG (ODISHA PROJECT)	765KV-ANGUL-SRIKAKULAM-1	AC TRANSMISSION LINE CIRCUIT	C	FOR GUIDE VALVE REPLACEMENT IN SWITCHABLE LINE REACTOR CB	04-04-2022	08:00	06-04-2022	18:00	NLDC	3	
522	PG (ODISHA PROJECT)	765KV-ANGUL-SRIKAKULAM-2	AC TRANSMISSION LINE CIRCUIT	C	FOR GUIDE VALVE REPLACEMENT IN SWITCHABLE LINE REACTOR CB	07-04-2022	08:00	09-04-2022	18:00	NLDC	3	
523	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-ANGUL-4	AC TRANSMISSION LINE CIRCUIT	D	NGR Bypass CB SF6 Leakage attending	13-04-2022	08:00	13-04-2022	18:00	NLDC	1	
524	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	AC TRANSMISSION LINE CIRCUIT	D	As per NLDC guide line SD of corresponding line is required to facilitate SD of Reactor	11-04-2022	08:00	11-04-2022	18:00	NLDC	1	
525	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	As per NLDC guide line SD of corresponding line is required to facilitate SD of Reactor	12-04-2022	08:00	12-04-2022	18:00	NLDC	1	
526	PG (ODISHA PROJECT)	A/ROF 400KV-ANGUL-JITPL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-04-2022	07:00	30-04-2022	18:00	JITPL	30	
527	PG (ODISHA PROJECT)	A/ROF 400KV-JHARSUGUDA-ROURKELA-2	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	01-04-2022	08:00	09-04-2022	18:00		9	
528	PG (ODISHA PROJECT)	A/ROF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	25-04-2022	08:00	30-04-2022	18:00		6	
529	PG (ODISHA PROJECT)	A/ROF 400KV-ROURKELA-JHARSUGUDA-1	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	19-04-2022	08:00	24-04-2022	18:00		6	
530	PG (ODISHA PROJECT)	A/ROF 400KV-ROURKELA-JHARSUGUDA-4	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	10-04-2022	08:00	18-04-2022	18:00		9	
531	PG (ODISHA PROJECT)	A/ROF 765KV-ANGUL-SRIKAKULAM-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-04-2022	07:00	30-04-2022	18:00	NLDC	30	
532	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315MVA ICT-II AT BARI PADA (PG)	Bay	D	AMP work	26-04-2022	09:00	26-04-2022	18:00		1	
533	PG (ODISHA PROJECT)	220KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT JEYPORE	Bay	D	AMP Works	08-04-2022	09:00	08-04-2022	18:00		1	
534	PG (ODISHA PROJECT)	220KV MAIN BAY OF BALASORE-I AT BARI PADA	Bay	D	Bus side Isolator rectification work & Bay AMP work along with 220 kV Bus-I shut down.	19-04-2022	08:00	19-04-2022	18:00		1	
535	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-1 AT JEYPORE	Bay	D	AMP Works	18-04-2022	08:00	18-04-2022	18:00		1	
536	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	19-04-2022	08:00	19-04-2022	18:00		1	
537	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315MVA ICT-II AT JEYPORE	Bay	D	AMP Works	20-04-2022	08:00	20-04-2022	18:00		1	
538	PG (ODISHA PROJECT)	400KV MAIN BAY OF 500MVA ICT-3 (FUTURE) AT PANDIABILI	Bay	D	AMP work	19-04-2022	09:00	19-04-2022	18:00		1	
539	PG (ODISHA PROJECT)	400KV MAIN BAY OF 63MVAR BR AT JEYPORE	Bay	D	416 bay AMP works	21-04-2022	08:00	21-04-2022	18:00		1	
540	PG (ODISHA PROJECT)	400KV MAIN BAY OF BOLANGIR AT JEYPORE	Bay	D	415 bay AMP works	22-04-2022	08:00	22-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
541	PG (ODISHA PROJECT)	400KV MAIN BAY OF BUS REACTOR 1 AT ROURKELA	Bay	D	Replacement of Old Air Compressor with New one	19-04-2022	08:00	19-04-2022	19:00		1	
542	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	23-04-2022	08:00	23-04-2022	18:00		1	
543	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-II AT JEYPORE	Bay	D	413 Bay AMP works	25-04-2022	08:00	25-04-2022	18:00		1	
544	PG (ODISHA PROJECT)	400KV MAIN BAY OF INDRAVATI (PG) AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	26-04-2022	08:00	26-04-2022	18:00		1	
545	PG (ODISHA PROJECT)	400KV MAIN BAY OF JEYPORE AT INDRAVATI (PG)	Bay	D	AMP work	06-04-2022	08:00	06-04-2022	18:00		1	
546	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	27-04-2022	08:00	27-04-2022	18:00		1	
547	PG (ODISHA PROJECT)	400KV TIE BAY OF (315MVA ICT-II AND 63MVAR BR) AT JEYPORE	Bay	D	417 bay AMP works	28-04-2022	08:00	28-04-2022	18:00		1	
548	PG (ODISHA PROJECT)	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	Bay	D	414 bay AMP works	29-04-2022	08:00	29-04-2022	18:00		1	
549	PG (ODISHA PROJECT)	400KV TIE BAY OF (GAJUWAKA-I AND INDRAVATI (PG)) AT JEYPORE	Bay	D	Commissioning of new MOM box of S&S Isolator	30-04-2022	08:00	30-04-2022	18:00		1	
550	PG (ODISHA PROJECT)	400KV TIE BAY OF (KHARAGPUR AND 315MVA ICT-II) AT BARI PADA (PG)	Bay	D	AMP work	27-04-2022	08:00	27-04-2022	18:00		1	
551	PG (ODISHA PROJECT)	400KV TIE BAY OF (TSTPP-I AND FUTURE) AT ROURKELA	Bay	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	21-04-2022	09:00	21-04-2022	17:00		1	
552	PG (ODISHA PROJECT)	400KV TIE BAY OF MENDHASAL-1 AND 500MVA ICT-3 (FUTURE) AT PANDIABIL	Bay	D	AMP work	19-04-2022	09:00	19-04-2022	18:00		1	
553	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-I AT JHARSUGUDA	Bay	D	AMP	07-04-2022	08:00	07-04-2022	18:00	NLDC	1	
554	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-II AT JHARSUGUDA	Bay	D	AMP	08-04-2022	08:00	08-04-2022	18:00	NLDC	1	
555	PG (ODISHA PROJECT)	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	Bay	C	SF6 GAS LEAKAGE ATTENDING	14-04-2022	09:00	15-04-2022	18:00	NLDC	2	
556	PG (ODISHA PROJECT)	MAIN BAY (BUS 1) OF STATCOM AT JEYPORE	Bay	D	AMP Works	02-04-2022	08:00	02-04-2022	18:00		1	
557	PG (ODISHA PROJECT)	MAIN BAY (BUS 2) OF STATCOM AT JEYPORE	Bay	D	AMP Works	01-04-2022	08:00	01-04-2022	18:00		1	
558	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BARI PADA	BUS	D	Bus side isolator rectification work	19-04-2022	09:00	19-04-2022	18:00	OPTCL	1	
559	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Replacement of 220kV Tarantula conductor connected in 220kV ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1, 2, 3, 4, 220kV Jeynagar-1, 2, 3, 4 lines shall be out. (Outage to be booked under Construction Head).	09-04-2022	06:00	09-04-2022	15:00	OPTCL	1	
560	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT JEYPORE	BUS	D	Replacement of 220kV Tarantula conductor connected in 220kV ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1, 2, 3, 4, 220kV Jeynagar-1, 2, 3, 4 lines shall be out. (Outage to be booked under Construction Head).	09-04-2022	06:00	09-04-2022	15:00	OPTCL	1	
561	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARI PADA (PG)	BUS	C	Bus isolator modification & AMP work	01-04-2022	08:00	02-04-2022	18:00	OPTCL	2	
562	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARI PADA (PG)	BUS	C	Bus isolator modification work	05-04-2022	08:00	06-04-2022	18:00	OPTCL	2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
563	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT JEYPURE	BUS	D	AMP Works	12-04-2022	08:00	12-04-2022	18:00	OPTCL	1	
564	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification & AMP work	03-04-2022	08:00	04-04-2022	18:00	OPTCL	2	
565	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification work	07-04-2022	08:00	08-04-2022	18:00	OPTCL	2	
566	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT JEYPURE	BUS	D	AMP Works	13-04-2022	08:00	13-04-2022	18:00	OPTCL	1	
567	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT BARIPADA	BUS REACTOR	C	Aircell replacement work	14-04-2022	08:00	16-04-2022	18:00		3	
568	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT ROURKELA	BUS REACTOR	D	Attending the Oil seepage from the Top Header of the Radiator	04-04-2022	09:00	04-04-2022	17:00		1	
569	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPURE	BUS REACTOR	C	Oil Leakage rectification at Bottom Drain Valve	05-04-2022	08:00	07-04-2022	18:00		3	
570	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPURE	BUS REACTOR	D	AMP works (If Shutdown not availed for Oil leakage rectification)	08-04-2022	09:00	08-04-2022	18:00		1	
571	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT RENGALI	BUS REACTOR	C	Attending oil leakage from 400kV R Phase Turret Bushing	02-04-2022	08:00	05-04-2022	18:00		4	
572	PG (ODISHA PROJECT)	63MVAR 400KV B/R-1 AT JEYPURE	BUS REACTOR	D	To carry out FDS of the reactor	04-04-2022	09:00	04-04-2022	18:00		1	
573	PG (ODISHA PROJECT)	80MVAR 400KV B/R-1 AT NEW DUBURI	BUS REACTOR	D	AMP work	05-04-2022	09:00	05-04-2022	18:00		1	
574	PG (ODISHA PROJECT)	80MVAR 400KV B/R-1 AT PANDIABILI	BUS REACTOR	D	AMP work	05-04-2022	09:00	05-04-2022	18:00		1	
575	PG (ODISHA PROJECT)	FSC OF 400KV-JEYPURE-BOLANGIR-1 AT JEYPURE	FSC	D	AMP Works	30-04-2022	08:00	30-04-2022	18:00		1	
576	PG (ODISHA PROJECT)	FSC OF 400KV-JEYPURE-GAZUWAKA-1 AT JEYPURE	FSC	D	AMP Works	28-04-2022	08:00	28-04-2022	18:00		1	
577	PG (ODISHA PROJECT)	FSC OF 400KV-JEYPURE-GAZUWAKA-2 AT JEYPURE	FSC	D	AMP Works	29-04-2022	08:00	29-04-2022	18:00		1	
578	PG (ODISHA PROJECT)	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	FSC	C	Refurbishment of FSC	01-04-2022	08:00	30-04-2022	18:00		30	
579	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-1 AT ANGUL	LINE REACTOR	C	FOR GUIDE VALVE REPLACEMENT IN SWITCHABLE LINE REACTOR CB	04-04-2022	08:00	06-04-2022	18:00	NLDC	3	
580	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	LINE REACTOR	C	FOR GUIDE VALVE REPLACEMENT IN SWITCHABLE LINE REACTOR CB	07-04-2022	08:00	09-04-2022	18:00	NLDC	3	
581	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-1 AT JHARSUGUDA	LINE REACTOR	D	AMP	11-04-2022	08:00	11-04-2022	18:00	NLDC	1	
582	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-2 AT JHARSUGUDA	LINE REACTOR	D	AMP	12-04-2022	08:00	12-04-2022	18:00	NLDC	1	
583	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	LINE REACTOR	C	For Overhauling of NGR & Calibration of OTI & WTI	07-04-2022	09:00	09-04-2022	18:00		3	
584	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-2 AT ROURKELA	LINE REACTOR	D	Attending the Oil seepage from the Neutral bushing of NGR	12-04-2022	08:00	12-04-2022	18:00		1	
585	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BARIPADA-KEONJHOR(PG)-1 AT BARIPADA	LINE REACTOR	C	CB REPLACEMENT WORK	05-04-2022	08:00	15-04-2022	18:00		11	
586	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BARIPADA-KEONJHOR(PG)-1 AT BARIPADA	LINE REACTOR	C	Aircell replacement work	05-04-2022	08:00	07-04-2022	18:00		3	
587	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BOLANGIR-JEYPURE-1 AT BOLANGIR	LINE REACTOR	D	AMP OF 50 MVAR JEYPURE L/R & 403R CB AT BALANGIR	01-04-2022	08:00	01-04-2022	18:00		1	
588	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-BARIPADA(PG)-NEW DUBURI-1 AT BARIPADA(PG)	LINE REACTOR	C	Aircell replacement & AMP work	11-04-2022	08:00	13-04-2022	18:00		3	
589	PG (ODISHA PROJECT)	100MVAR VSC-1 OF STATCOM AT JEYPURE	SVC	D	AMP Works	22-04-2022	08:00	22-04-2022	18:00		1	
590	PG (ODISHA PROJECT)	100MVAR VSC-2 OF STATCOM AT JEYPURE	SVC	D	AMP Works	23-04-2022	08:00	23-04-2022	18:00		1	
591	PG (ODISHA PROJECT)	125MVAR CAPACITOR-1 OF STATCOM AT JEYPURE	SVC	D	AMP works of MSC-1	20-04-2022	08:00	20-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
592	PG (ODISHA PROJECT)	125MVAR CAPACITOR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSC-2	21-04-2022	08:00	21-04-2022	18:00		1	
593	PG (ODISHA PROJECT)	125MVAR MSR-1 OF STATCOM AT JEYPORE	SVC	D	AMP Works	18-04-2022	08:00	18-04-2022	18:00		1	
594	PG (ODISHA PROJECT)	125MVAR MSR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSR-2	19-04-2022	08:00	19-04-2022	18:00		1	
595	PG (ODISHA PROJECT)	COUPLING TRANSFORMER-1 OF STATCOM AT JEYPORE	SVC	C	AMP Works	25-04-2022	08:00	27-04-2022	18:00		3	
596	PG (ODISHA PROJECT)	220KV/132KV 160 MVA ICT 1 AT BARI PADA.	TRANSFORMER	D	132 KV Bushing connector replacement work	18-04-2022	09:00	18-04-2022	18:00	OPTCL	1	
597	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT BOLANGIR	TRANSFORMER	D	Replacement of Aircell of Conservator	06-04-2022	08:00	06-04-2022	18:00	OPTCL	1	
598	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT JEYPORE	TRANSFORMER	D	AMP of ICT-1 & ICT-3	15-04-2022	08:00	15-04-2022	18:00	OPTCL	1	
599	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages from Thermometer Pocket	05-04-2022	08:00	05-04-2022	19:00	OPTCL	1	
600	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	14-04-2022	08:00	14-04-2022	18:00	OPTCL	1	
601	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages from OLTC Chamber	06-04-2022	08:00	06-04-2022	19:00	OPTCL	1	
602	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT JEYPORE	TRANSFORMER	D	AMP of ICT-1 & ICT-3	15-04-2022	08:00	15-04-2022	18:00	OPTCL	1	
603	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages	08-04-2022	08:00	08-04-2022	19:00	OPTCL	1	
604	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	14-04-2022	08:00	14-04-2022	18:00	OPTCL	1	
605	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepage from B Phase HV Bushing Inspection Hole	07-04-2022	08:00	07-04-2022	19:00	OPTCL	1	
606	PG (ODISHA PROJECT)	400KV/220KV 500 MVA ICT 1 AT PANDIABILI	TRANSFORMER	D	AMP work	06-04-2022	09:00	06-04-2022	18:00	OPTCL	1	
607	PG (ODISHA PROJECT)	400KV/220KV 500 MVA ICT 2 AT PANDIABILI	TRANSFORMER	D	AMP work	07-04-2022	09:00	07-04-2022	18:00	OPTCL	1	
608	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 3 AT JHARSUGUDA (GIS)	TRANSFORMER	D	Six Monthly changeover for Hot Spare ICT	05-04-2022	09:00	05-04-2022	13:00	NLDC	1	
609	INDIGRID	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	25-04-2022	08:00	25-04-2022	18:00	WB	1	
610	INDIGRID	400KV-KHARAGPUR-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	26-04-2022	08:00	26-04-2022	18:00	WB	1	
611	WRTS	220KV-BUDHIPADAR-KORBA-2	AC TRANSMISSION LINE CIRCUIT	D	for Hot line crossing of Under Construction 765kV D/C Dharamjaygarh	03-04-2022	08:00	08-04-2022	17:00	NLDC/OPTCL	6	
612	WRTS	220KV-BUDHIPADAR-KORBA-2	AC TRANSMISSION LINE CIRCUIT	D	Tamnar Line	20-04-2022	09:00	20-04-2022	17:00	NLDC/OPTCL	1	
613	WRTS	220KV-BUDHIPADAR-KORBA-3	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance Program	21-04-2022	09:00	21-04-2022	17:00	NLDC/OPTCL	1	
614	BARH	400KV-BARH-PATNA-4	AC TRANSMISSION LINE CIRCUIT	C	Annual maintenance & testing of line bay equipment	15-04-2022	08:00	16-04-2022	18:00		2	Shutdown may be clubbed with Powergrid ER-2 s/d.
615	BARH	400KV-PATNA-BARH-3	AC TRANSMISSION LINE CIRCUIT	C	Annual maintenance & testing of line bay equipment	11-04-2022	08:00	12-04-2022	18:00		2	Shutdown may be clubbed with Powergrid ER-2 s/d.
616	BARH	400KV MAIN BUS - 3 AT BARH	BUS	D	Annual Testing & maintenance work of bus sectionaliser bay	04-04-2022	08:00	04-04-2022	18:00		1	
617	BARH	400KV MAIN BUS - 4 AT BARH	BUS	D	Annual Testing & maintenance work of bus sectionaliser bay	06-04-2022	08:00	06-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
618	TSTPP	220KV-RENGALI(PH)-TSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming work & maintenance	20-04-2022	08:00	20-04-2022	18:00	OPTCL	1	
619	TSTPP	220KV-TTPS-TSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	REPAIRING OF DAMAGED CONDUCTOR & TREE TRIMMING WORK	18-04-2022	08:00	18-04-2022	18:00	OPTCL	1	
620	TSTPP	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	C	Lightning arrester replacement -3 nos. Reactor oil leakage attending and oil filtration and AMP Jobs.	06-04-2022	08:00	09-04-2022	18:00		4	May not be allowed with 400 kV TSTPP-Memramundi line shutdown
621	TSTPP	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	C	Lightning arrester replacement -3 nos. Reactor oil leakage attending and oil filtration and AMP Jobs.	11-04-2022	08:00	14-04-2022	18:00		4	May not be allowed with 400 kV TSTPP-Memramundi line shutdown
622	TSTPP	400KV-TSTPP-TALCHERHVDC-1	AC TRANSMISSION LINE CIRCUIT	C	Lightning arrester replacement -3 nos and AMP Jobs.	04-04-2022	08:00	05-04-2022	18:00	NLDC	2	May not be allowed with 400 kV TSTPP-Memramundi line shutdown
623	FSTPP	400KV-FSTPP-MALDA(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	relay retrofitting and testing	18-04-2022	09:00	19-04-2022	18:00	WB	2	
624	FSTPP	400KV/220KV 315 MVA ICT 1 AT FARAKKA	TRANSFORMER	C	relay retrofitting	20-04-2022	09:00	21-04-2022	18:00		2	
625	KHSTPP	400KV/132KV 200 MVA ICT 1 AT KAHALGAON	TRANSFORMER	C	AMC of 132KV bay 04, relay and transformer testing etc	07-04-2022	08:00	09-04-2022	18:00		3	
626	KHSTPP	400KV/132KV 200 MVA ICT 2 AT KAHALGAON	TRANSFORMER	C	AMC of 132KV bay 16, relay and transformer testing etc	04-04-2022	08:00	06-04-2022	18:00		3	
627	BSPTCL	132KV-BANKA (PG)-SULTANGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of disc insulator	05-04-2022	08:00	25-04-2022	18:00		21	
628	BSPTCL	132KV-BANKA (PG)-SULTANGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of disc insulator	05-04-2022	08:00	25-04-2022	18:00		21	
629	BSPTCL	132KV-CHANDAUTI (PMTL)-SONENAGAR (BH)-1	AC TRANSMISSION LINE CIRCUIT	D	For separate DC connection from DCDB to panel through separate MCB.	07-04-2022	12:00	07-04-2022	13:00		1	
630	BSPTCL	132KV-NAGARUNTARI-SONENAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	For separate DC connection from DCDB to panel through separate MCB.	07-04-2022	13:00	07-04-2022	14:00	JUSNL	1	10 MW Power assistance required from NR side
631	BSPTCL	132KV-SONNAGAR-JAPLA-1	AC TRANSMISSION LINE CIRCUIT	D	For separate DC connection from DCDB to panel through separate MCB.	07-04-2022	14:00	07-04-2022	15:00	JUSNL	1	
632	BSPTCL	132KV-SULTANGANJ-DEOGHAR-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	04-04-2022	08:00	06-04-2022	17:00	JUSNL	3	
633	BSPTCL	220KV-BODHGAYA-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	For erection of new tower for height raising works.	05-04-2022	08:00	07-04-2022	18:00		3	
634	BSPTCL	220KV-BODHGAYA-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	For erection of new tower for height raising works.	05-04-2022	08:00	07-04-2022	18:00		3	
635	BSPTCL	220KV-DEHRI-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	Line maintenance work	10-04-2022	08:00	10-04-2022	17:00		1	
636	BSPTCL	220KV-DEHRI-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	Line maintenance work	10-04-2022	08:00	10-04-2022	17:00		1	
637	BSPTCL	220KV-GAYA-CHANDAUTI (PMTL)-1	AC TRANSMISSION LINE CIRCUIT	D	For connection of jumper at tower no 46 to charge new loop in line for GSS Bodhgaya.	04-04-2022	08:00	04-04-2022	17:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
638	BSPTCL	220KV-GAYA-CHANDAUTI (PMTL)-2	AC TRANSMISSION LINE CIRCUIT	D	For connection of jumper at tower no 46 to charge new loop in line for GSS Bodhgaya.	04-04-2022	08:00	04-04-2022	17:00		1	
639	BSPTCL	220KV-KARAMNASHA (NEW)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	For overline crossing work of 220 KV Pusaui-Karamnasa transmission line.	02-04-2022	08:00	02-04-2022	16:00		1	
640	BSPTCL	220KV-PUSAULI-DEHRI-1	AC TRANSMISSION LINE CIRCUIT	C	For stringing work of 220 KV Dehri-Pusaui Tx. line	07-04-2022	08:00	08-04-2022	18:00		2	
641	BSPTCL	220KV-PUSAULI-PUSAULI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	10-04-2022	08:00	10-04-2022	16:00		1	
642	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper Point Tightness Checking	04-04-2022	08:00	04-04-2022	12:00		1	
643	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper Point Tightness Checking	06-04-2022	08:00	06-04-2022	12:00		1	
644	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Jumper Point Tightness Checking	05-04-2022	08:00	05-04-2022	12:00		1	
645	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Jumper Point Tightness Checking	07-04-2022	08:00	07-04-2022	12:00		1	
646	DVC	400KV MAIN BAY OF DSTPS II AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	11-04-2022	08:00	13-04-2022	17:00		3	
647	DVC	400KV MAIN BAY OF DSTPS-I AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	08-04-2022	08:00	10-04-2022	17:00		3	
648	DVC	400KV MAIN BAY OF MAITHON PG LINE AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	14-04-2022	08:00	16-04-2022	17:00		3	
649	DVC	400KV MAIN BAY OF RANCHI I AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	17-04-2022	08:00	19-04-2022	17:00		3	
650	DVC	400KV MAIN BAY OF RANCHI LINE - II AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	02-04-2022	08:00	04-04-2022	17:00		3	
651	DVC	400KV MAIN BAY OF RANCHI LINE-III AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	05-04-2022	08:00	07-04-2022	17:00		3	
652	DVC	400KV TIE BAY OF (MAITHON PG LINE AND RANCHI LINE-I ) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	20-04-2022	08:00	22-04-2022	17:00		3	
653	DVC	400KV TIE BAY OF (RANCHI-II AND RANCHI-III) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	23-04-2022	08:00	25-04-2022	17:00		3	
654	DVC	400KV TIE BAY OF( DSTPS(ANDAL) -1 AND DSTPS(ANDAL)-2 ) AT RAGHUNATHPUR	Bay	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	26-04-2022	08:00	28-04-2022	17:00		3	
655	DVC	400KV/220KV 315 MVA ICT 1 AT KODARMA	TRANSFORMER	D	Replacement of R-Ph Bushing	01-04-2022	09:00	09-04-2022	17:00		9	
656	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	TRANSFORMER	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	12-04-2022	08:00	14-04-2022	17:00		3	
657	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	TRANSFORMER	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC.	18-04-2022	08:00	20-04-2022	17:00		3	
658	JUSNL	132KV-JODA-KENDPOSI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR PREVENTIVE MAINTENANCE AND REPLACEMENT OF DAMAGE DISC INSULATORS	02-04-2022	09:00	02-04-2022	16:00	OPTCL	1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
659	JUSNL	220KV-JODA-RAMCHANDRAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR PREVENTIVE MAINTENANCE AND REPLACEMENT OF DAMAGE DISC INSULATORS	01-04-2022	09:00	01-04-2022	16:00	OPTCL	1	
660	OPTCL	220KV-BOLANGIR(PG)-SADEIPALI-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening at Gantry point of the line at Sadeipali(Bolangir New) end	06-04-2022	10:00	06-04-2022	14:00		1	
661	OPTCL	220KV-JAMSHEDPUR-JINDAL-1	AC TRANSMISSION LINE CIRCUIT	D	Bus maintenance & line isolator replacement at JSPL end	04-04-2022	08:00	04-04-2022	16:00	DVC	1	
662	OPTCL	220KV-JODA-JINDAL-1	AC TRANSMISSION LINE CIRCUIT	D	Bus maintenance & line isolator replacement at JSPL end	04-04-2022	08:00	04-04-2022	16:00	DVC	1	
663	OPTCL	220KV-ROURKELA-TARKERA-1	AC TRANSMISSION LINE CIRCUIT	D	Commissioning of DTPC work at both end	06-04-2022	10:00	06-04-2022	17:00		1	
664	OPTCL	220KV-ROURKELA-TARKERA-2	AC TRANSMISSION LINE CIRCUIT	D	Commissioning of DTPC work at both end	07-04-2022	10:00	07-04-2022	17:00		1	
665	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 70-71, 78-79, 79-80, 80-81	20-04-2022	08:00	20-04-2022	17:00		1	
666	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 70-71, 78-79, 79-80, 80-81	27-04-2022	08:00	27-04-2022	17:00		1	
667	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers in various locations of the circuit at Lapanga end.	04-04-2022	08:00	08-04-2022	17:00		5	
668	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers in various locations of the circuit at Lapanga end.	11-04-2022	08:00	15-04-2022	17:00		5	
669	OPTCL	400KV-NEW DUBURI-TSL-1	AC TRANSMISSION LINE CIRCUIT	C	Replacement of 05 no's existing defective isolator mechanism with new one for 400kV GIS at TATA Steel end.	12-04-2022	08:00	18-04-2022	17:00		7	
670	OPTCL	400KV-NEW DUBURI-TSL-2	AC TRANSMISSION LINE CIRCUIT	C	Replacement of 05 no's existing defective isolator mechanism with new one for 400kV GIS at TATA Steel end.	19-04-2022	08:00	25-04-2022	17:00		7	
671	OPTCL	400KV BUS COUPLER BAY AT TSL KALINGANAGAR	Bay	C	Replacement of 05 no's existing defective isolator mechanism with new one for 400kV GIS at Tata steel end.	05-04-2022	08:00	30-04-2022	17:00		26	
672	OPTCL	400KV TIE BAY OF ( 400KV-PANDIABILI-1 AND FUTURE ) AT NEW DUBURI	Bay	C	Construction of foundation, erection, testing and commissioning of CT, CB & ISOLATOR FOR installation of new 125MVAR Bus Reactor at New Duburi end	01-04-2022	07:00	30-04-2022	17:00		30	
673	OPTCL	400KV/220KV 315 MVA ICT 1 AT TSL KALINGANAGAR	TRANSFORMER	C	Replacement of 05 no's existing defective isolator mechanism with new one for 400kV GIS at Tata Steel end	05-04-2022	08:00	11-04-2022	17:00		7	
674	OPTCL	400KV/220KV 315 MVA ICT 2 AT TSL KALINGANAGAR	TRANSFORMER	C	Replacement of 05 no's existing defective isolator mechanism with new one for 400kV GIS at Tata Steel end	26-04-2022	08:00	30-04-2022	17:00		5	
675	WBSETCL	132KV-NBU-SILIGURI-1	AC TRANSMISSION LINE CIRCUIT	D	Line maintenance	07-04-2022	08:00	07-04-2022	16:00		1	
676	WBSETCL	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance work Checking of clamp connectors etc. and tree cutting	17-04-2022	06:00	17-04-2022	15:00		1	
677	WBSETCL	220KV-RAJARHAT-JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance work Checking of clamp connectors etc. and tree cutting	18-04-2022	06:00	18-04-2022	15:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
678	WBSETCL	400KV-ARAMBAGH-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	12-04-2022	10:00	12-04-2022	16:00		1	
679	WBSETCL	400KV-BARIPADA-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Work	01-04-2022	07:00	01-04-2022	16:00		1	
680	WBSETCL	400KV-BIDHANNAGAR-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	13-04-2022	10:00	13-04-2022	16:00		1	
681	WBSETCL	400KV-JEERAT-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance work Checking of clamp connectors etc. and tree cutting	22-04-2022	07:00	22-04-2022	15:00		1	
682	WBSETCL	400KV-JEERAT-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	RoW Clearance	18-04-2022	10:00	18-04-2022	16:00		1	
683	WBSETCL	400KV-JEERAT-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance work Checking of clamp connectors etc. and tree cutting	20-04-2022	07:00	20-04-2022	15:00		1	
684	WBSETCL	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	24-04-2022	07:00	24-04-2022	15:00		1	
685	WBSETCL	400KV-KHARAGPUR-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	DCRM	07-04-2022	07:00	07-04-2022	16:00		1	
686	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	18-04-2022	05:00	19-04-2022	15:00		2	
687	WBSETCL	400KV-KOLAGHAT-ARAMBAGH-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	12-04-2022	05:00	13-04-2022	15:00		2	
688	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Sag adjustment work in between T1No-47 to TL No-52	04-04-2022	05:00	10-04-2022	16:00		7	
689	WBSETCL	400KV-KOLAGHAT-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	21-04-2022	06:00	22-04-2022	15:00		2	
690	WBSETCL	400KV-MEDINIPUR-NEWCHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	26-04-2022	06:00	26-04-2022	16:00		1	
691	WBSETCL	400KV-MEDINIPUR-NEWCHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming	27-04-2022	06:00	27-04-2022	16:00		1	
692	WBSETCL	400KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	21-04-2022	07:00	21-04-2022	15:00		1	
693	WBSETCL	400KV MAIN BAY OF 50MVAR BRAT BAKRESWAR	Bay	D	Breaker Testing and Maintenance	19-04-2022	06:00	19-04-2022	16:00		1	
694	WBSETCL	400KV MAIN BAY OF JEERAT AT BAKRESWAR	Bay	D	Breaker Testing and Maintenance	12-04-2022	06:00	12-04-2022	16:00		1	
695	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	BUS	D	Pre Puja Maintenance of Pantograph isolator i.r.t Main Bus 2 Isolator of 315 MVA 400/220 Tr-1 and Sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	07-04-2022	07:00	07-04-2022	16:00		1	
696	WBSETCL	400KV MAIN BUS - 1 AT KHARAGPUR	BUS	D	Maintainance Work	19-04-2022	07:00	20-04-2022	16:00		2	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
697	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	BUS	D	Maintenance of Pantograph isolator i. r. t Main Bus 2 Isolator of 315 MVA 400/220 Tr-1 and sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	05-04-2022	07:00	05-04-2022	16:00		1	
698	WBSETCL	400KV MAIN BUS - 2 AT KHARAGPUR	BUS	D	Maintainance Work	21-04-2022	07:00	22-04-2022	16:00		2	
699	WBSETCL	400KV TRANSFER BUS AT BAKRESWAR	BUS	D	Breaker testing and maintenance job	05-04-2022	06:00	05-04-2022	16:00		1	
700	WBSETCL	100MVAR 400KV B/R-1 AT JEERAT	BUS REACTOR	D	Maintenance and condition monitoring of Transformer	15-04-2022	06:00	15-04-2022	15:00		1	
701	WBSETCL	80MVAR 400KV B/R-1 AT KHARAGPUR	BUS REACTOR	D	Tan Delta Testing Work	08-04-2022	07:00	08-04-2022	16:00		1	
702	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	10-04-2022	06:00	10-04-2022	15:00		1	
703	WBSETCL	400KV/220KV 315 MVA ICT 1 AT NEW CHANDITALA	TRANSFORMER	D	Rectification / Painting work i. r. o Fire Hydrant/ Emulsifier System	05-04-2022	10:00	05-04-2022	16:00		1	
704	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	12-04-2022	06:00	12-04-2022	15:00		1	
705	WBSETCL	400KV/220KV 315 MVA ICT 2 AT NEW CHANDITALA	TRANSFORMER	D	Rectification / Painting work i. r. o Fire Hydrant/ Emulsifier System	04-04-2022	10:00	04-04-2022	16:00		1	
706	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	TRANSFORMER	D	Maintenance and condition monitoring of Transformer	09-04-2022	06:00	09-04-2022	15:00		1	
707	WBSETCL	400KV/220KV 315 MVA ICT 3 AT KHARAGPUR	TRANSFORMER	D	Maintainance Work	12-04-2022	07:00	13-04-2022	16:00		2	
708	WBSETCL	400KV/220KV 315 MVA ICT 3 AT NEW CHANDITALA	TRANSFORMER	D	Rectification / Painting work i. r. o Fire Hydrant/ Emulsifier System	06-04-2022	10:00	06-04-2022	16:00		1	
709	DVC	400 kV Main Bus 2at Koderma TPS	BUS	D	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 2	04-04-2022	09:00	04-04-2022	18:00		1	
710	DVC	400 kV Main Bus 1 at Koderma TPS	BUS	D	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 3	05-04-2022	09:00	05-04-2022	18:00		1	Protection setting confirmation to be ensured for the diverted lines during the shutdown i.e. Koderma-Biharsarif line#2 & Koderma-Bokaro line#1
711	DVC	400 kV Koderma-Bokaro line-2	AC TRANSMISSION LINE CIRCUIT	C	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 4	05-04-2022	09:00	08-04-2022	18:00		4	
712	DVC	400 kV Bus Reactor-2 at Koderma TPS	AC TRANSMISSION LINE CIRCUIT	C	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 5	05-04-2022	09:00	08-04-2022	18:00		4	
713	DVC	400 kV Main Bus 1 at Koderma TPS	BUS	D	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 6	08-04-2022	09:00	08-04-2022	18:00		1	

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	Consent	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting	
714	DVC	400 kv Main Bus 2 at Koderma TPS	BUS	D	replacement of old string insulators of swing Bus of Koderma-Bokaro Line 1 & 2, Bus Reactor#2, Koderma-Bihar Sharif Line 1 & 7	09-04-2022	09:00	09-04-2022	18:00		1		
715	ER-II	400KV Mejia - Jamshedpur Line	AC TRANSMISSION LINE CIRCUIT	D	Rectification of Shutdown nature defects	13.04.2022	09:00	13.04.2022	18:00		1		
716	ER-II	400KV Maithon - Durgapur #1 Line	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	18.04.2022	09:00	18.04.2022	17:00		1		
717	ER-II	132KV Sarisatal(CPL) - Asansol(WBSETCL) I & II	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	18.04.2022	09:00	18.04.2022	17:00	WB/CESC	1	Subject to real time grid conditions	
718	ER-II	400KV Maithon - Durgapur #2 Line	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	19.04.2022	09:00	19.04.2022	17:00		1		
719	ER-II	132KV Sarisatal(CPL) - Asansol(WBSETCL) I & II	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	19.04.2022	09:00	19.04.2022	17:00	WB/CESC	1	Subject to real time grid conditions	
720	ER-II	400KV Maithon - Mejia # 3 Line	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement for Insulator defective against PID	11.04.2022	09:00	13.04.2022	18:00		3		
721	ER-II	400KV Maithon Jamshedpur Line	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement for Insulator defective against PID	14.04.2022	09:00	17.04.2022	18:00		4		
722	ER-II	400KV Mejia - Jamshedpur Line	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement for Insulator defective against PID	20.04.2022	09:00	23.04.2022	18:00		4		
723	ER-II	400KV Main Bus-2 at MAITHON RB	BUS	D	For disconnection of IPS Tube to facilitate Bay upgradation work under ERSS_XVII in Main bay of Right Bank#2 Line (Bay no 406)	11.04.2022	09:00	11.04.2022	16:00	MPL	1	Subject to consent from MPL.	
724	ER-II	400KV Main Bus-2 at MAITHON RB	BUS	D	Reconnection of IPS Tube towards Bay no 405 ((Tie Bay of ST#1-Right Bank#2 line)	18.04.2022	09:00	18.04.2022	16:00	MPL	1		
725	ER-II	400KV Station Transformer#1 at MAITHON RB	TRANSFORMER	D	Disconnection of IPS tube to facilitate bay upgradation work under ERSS_XVII at Bay no 405 (Tie Bay of ST#1-Right Bank#2 line) at MPL end	01.04.2022	09:00	01.04.2022	13:00	MPL	1		
726	ER-II	400KV Station Transformer#1 at MAITHON RB	TRANSFORMER	D	Reconnection of IPS Tube towards Bay no 405 ((Tie Bay of ST#1-Right Bank#2 line)	10.04.2022	09:00	10.04.2022	17:00	MPL	1		
727	ER-II	400KV Right Bank#2-ST#1 Tie Bay (Bay no 405) at MAITHON RB	BAY	C	Bay upgradation work in Tie Bay of 400KV RB#2-ST#1 at MPL end (Bay no 405)	01.04.2022	09:00	10.04.2022	18:00	MPL	12		
728	ER-II	400KV Main Bay of Right Bank#2 line at MAITHON RB (Bay no 406)	BAY	C	For Bay upgradation work in 400KV Main Bay of RB#2 Line at MPL end (Bay no 406)	11.04.2022	09:00	18.04.2022	16:00	MPL	8		
729	ER-II	400KV Right Bank#1-GT#1 Tie Bay (Bay no 402) at MAITHON RB	BAY	C	For Bay upgradation work towards RB#1 Line side in Tie Bay no 402 at MPL end	19.04.2022	09:00	29.04.2022	17:00	MPL	11		
730	ER-I	765KV-FATEHPUR-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	C	Transmission Line Diversion work due to construction of Ganga Expressway by UPEADA. s/d taken by NR3	21-04-2022	08:00	30-04-2022	18:00	NLDC	10		subject to all other lines in ER-NR corridor are in service.

List of shutdown proposals which were deferred in 189th OCC Outage Coordination Meeting

Sr. No	Name of Requesting Agency	Element Name	Element Type	Daily/Continou s	Reason	Requested From Date	Requeste d From Time	Requested To Date	Requeste d To Time	No. of Days	Remarks as per the discussion during 189th OCC Outage Coordination Meeting
1	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-1	AC TRANSMISSIO N LINE CIRCUIT	C	For Re- Conductoring by HTLS under NERSS-XII	01-04-2022	08:00	15-04-2022	18:00	15	NLDC suggested for deferment of this shutdown in view of gradual increase in hydro generation from last week of April. Accordingly the shutdown was deferred and it may be planned after high hydro period. I.e. Nov-22
2	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-2	AC TRANSMISSIO N LINE CIRCUIT	C	For Re- Conductoring by HTLS under NERSS-XII	16-04-2022	08:00	30-04-2022	18:00	15	Deferred
3	ER-II	400KV BUS COUPLER BAY AT MALDA(PG)	Bay	C	400KV Main CB replacement under ADDCAP	20-04-2022	09:00	09-05-2022	17:00	20	Deferred
4	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	C	400KV Main CB replacement under ADDCAP	21-04-2022	08:00	09-05-2022	16:00	19	Discussed in 189th OCC meeting. The shutdown was defered in view of upcoming summer demand.The shutdown may be reviewed for July-22.
5	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSIO N LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat ( New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	06-04-2022	07:00	07-04-2022	16:00	2	Deferred. May be reviewed for July-22
6	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSIO N LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat ( New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	06-04-2022	07:00	07-04-2022	16:00	2	Deferred. May be reviewed for July-22