



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24239657, 24239659 FAX No.:033-24239652, 24239653 Web: www.erpc.gov.in

NO. ERPC/SE/OPERATION/2021/267

DATE: 28.05.2021

To,

As per list enclosed.

Sub: List of the Transmission lines/equipment for shutdown approved in the 179th OCC Shutdown Meeting- reg

Sir,

Please find the enclosed list of the transmission lines/equipment approved in the 179th OCC shutdown meeting held on 17th May, 2021 through MS Teams online platform for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,

Yours faithfully,

(D.K. Bauri)
SE (O & PS)

Sl No.	Element	Requestor	Element Name	Daily(D) // Contin ous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
1	Bay	OPTCL	400KV TIE BAY OF (400KV- PANDIABILI-1 AND FUTURE) AT NEW DUBURI	C	Construction of CT, CB & isolator foundation for new 125 MVAR bus reactor at New Duburi end	15-06-21	07:00	31-08-21	16:00	400kV New Duburi- Pandiabili ckt will remain in service			
2	Line	OPTCL	400KV-INDRAVATI(PG)- INDRAVATI(GR)-1	C	Replacement of equipments under PSDF scheme due to leakage in existing Tie -2 CT.	17-05-21	09:00	24-05-21	17:00	220kV Indravati- Therubali ckt-I, II, III & IV will remain in service			
3	ICT	OPTCL	400KV/220KV 315 MVA ICT 2 AT INDRAVATI.	C	Replacement of existing Bus CVT under PSDF scheme due to leakage	25-05-21	09:00	28-05-21	17:00	315MVA ICT-II will remain in service			
4	Line	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	D	trimming of tree branches(Location- 335-336-337)	02-06-21	09:00	02-06-21	14:00	220kV Katapali-Bargarh New-Bolangir New ckt will remain in service			
5	Line	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	D	Trimming of tree branches(Location- 331-332-333-334-335-336)	05-06-21	09:00	05-06-21	14:00	220kV Katapali-Bargarh New-Bolangir New ckt will remain in service			
6	Line	OPTCL	220KV-JEYPORE PG-JAYNAGAR-3	D	(a)Stringing of conductor and earthwire from gantry tower (LOC- 30A) to beam (Bay-206) for 220KV Jaynagar-Jeypore PG ckt-II at Jeypore PG b)Jumpering of feeder equipments (LA, CVT & CT) at Jeypore PG end.	05-06-21	08:00	05-06-21	17:00	220KV-JAYNAGAR- JEYPORE PG ckt-I & II will remain in service			
7	Line	OPTCL	220KV-JEYPORE PG-JAYNAGAR-2	D	(a) Dismantling of conductor between LOC-24 & 25 of 220KV Jayanagar- Jeypore PG CKT-2, (b) Dismantling of conductor between LOC-25 & beam (Bay-205). (c) Stringing of conductor between LOC-24 of existing line to LOC-30 (New Line), (d)Stringing of conductor between LOC-30 to beam (Bay-207) & Jumpering of feeder equipments (LA, CVT & CT) at Jeypore PG end	07-06-21	08:00	07-06-21	17:00	220KV-JAYNAGAR- JEYPORE PG ckt-I will remain in service	NLDC		
8	Line	OPTCL	220KV-JAYNAGAR-JEYPORE-1	D	Bay Swapping at Jeypore PG grid s/s, a)Dismantling of conductor between LOC-24 & 25 of 220KV Jayanagar - Jeypore PG CKT-1. b)Stringing of conductor between LOC-24 of existing line to LOC-30 (New Line). c)Stringing of conductor between LOC-30 to beam (Bay-205) & Jumpering of feeder equipment (LA, CVT & CT) at Jeypore PG end.	08-06-21	08:00	08-06-21	17:00	220KV-JAYNAGAR- JEYPORE PG ckt-II will remain in service	NLDC		

Sl No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
9	Line	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	D	trimming of tree branches(Location-293-294-295-296)	09-06-21	09:00	09-06-21	14:00	220kv Katapali-Bargarh New-Bolangir New ckt will remain in service			
10	Line	OPTCL	220KV-JEYPORE PG-JAYNAGAR-4	D	Bay Swapping at Jeypore PG grid s/s, Stringing of conductor between LOC-29 (New Line) to LOC-25(Existing Line) for bay no. 204	09-06-21	08:00	09-06-21	17:00	220KV-JAYNAGAR-JEYPORE PG ckt-I & II will remain in service			
11	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	D	Trimming of branches of trees between loc. Nos. 41-42, 54-55, 63-64 and 70-71	10-06-21	08:00	10-06-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-2 will remain in service			
12	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	D	Trimming of branches of trees between loc. Nos. 36-37, 38-39, 53-54, 54-55	11-06-21	08:00	11-06-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-1 will remain in service			
13	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	D	Line maintenance and Trimming of branches of trees between loc. Nos. 412-413, 413-414	16-06-21	08:00	16-06-21	17:00	400KV-MERAMUNDALI-LAPANGA-2 will remain in service			
14	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	D	Line maintenance and Trimming of branches of trees between loc. Nos. 246-247, 247-248, 215-216, 216-217	18-06-21	08:00	18-06-21	17:00	400KV-MERAMUNDALI-LAPANGA-1 will remain in service	0		
15	Bus	OPTCL	220KV MAIN BUS - 1 AT JEYPORE PG	D	Bay Swapping at Jeypore PG, Termination of newly constructed 220KV Jayanagar-Jeypore PG Ckt-III (Bay-206) & Ckt-IV (Bay-207) with existing 220KV Main Bus-I at Jeypore PG.	03-06-21	09:00	03-06-21	17:00	All the feeders shall remain in service through 220KV Main Bus-II		DETAILS OF SWAPPING ALONG WITH SKETCH TO BE PROVIDED	
16	Bus	OPTCL	220KV MAIN BUS - 2 AT JEYPORE PG	D	Bay Swapping at Jeypore PG, Termination of newly constructed 220KV Jayanagar-Jeypore PG Ckt-III (Bay-206) & Ckt-IV (Bay-207) with existing 220KV Main Bus-II at Jeypore PG.	04-06-21	09:00	04-06-21	17:00	All the feeders shall remain in service through 220KV Main Bus-I			
17	Bus	OPTCL	220KV TRANSFER BUS AT JEYPORE PG	D	Bay Swapping at Jeypore PG, Stringing of conductor and earthwire for 220KV Jayanagar-Jeypore PG ckt-III from gantry tower (LOC-30A) to beam (Bay-206) at Jeypore PG, Jumpering of equipment (LA, CVT & CT) at Jeypore PG	05-06-21	08:00	05-06-21	17:00				

SI No.	Element	Requestor	Element Name	Daily(D)/Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
18	Bus	OPTCL	220KV TRANSFER BUS AT JEYPORE PG	D	Bay Swapping at 400/220 KV Jeypore PG (a) Dismantling of conductor between LOC-24 & 25 of 220KV Jayanagar-Jeypore PG CKT-2, (b) Dismantling of conductor between LOC-25 & beam (Bay-205). (c) Stringing of conductor between LOC-24 of existing line to LOC-30 (New Line), (d)Stringing of conductor between LOC-30 to beam (Bay-207) & Jumpering of equipment (LA, CVT & CT) at Jeypore PG	07-06-21	08:00	07-06-21	17:00				
19	Bus	OPTCL	220KV TRANSFER BUS AT JEYPORE PG	D	Bay Swapping at Jeypore PG a)Dismantling of conductor between LOC-24 & 25 of 220KV Jayanagar CKT-1. b)Stringing of conductor between LOC-24 of existing line to LOC-30 (New Line). c)For stringing of conductor between LOC-30 to beam (Bay-205) & Jumpering of equipment (LA, CVT & CT) at Jeypore PG.	08-06-21	08:00	08-06-21	17:00				
20	Bay	PG ER-I	400KV MAIN BAY OF FARAKKA- 3 AT NTPC KAHALGAON	D	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	06-06-21	08:00	30-06-21	17:00				S/d of 400 kv KhSTPP-Maithon-2 can not be allowed during this shutdown
21	Bay	PG ER-I	400KV MAIN BAY OF FARAKKA- 4 AT NTPC KAHALGAON	D	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	07-06-21	08:00	30-06-21	17:00				
22	Line	PG ER-I	400KV-PATNA-KISHANGANJ-1	C	Diversion of existing line to new foundation, erection and stringing near kankai river crossing	01-06-21	09:00	15-06-21	17:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
23	Line	PG ER-I	400KV-PATNA-KISHANGANJ-2	C	Diversion of existing line to new foundation, erection and stringing near kankai river crossing	01-06-21	09:00	15-06-21	17:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
24	Line	PG ER-I	400KV-KHSTPP-BANKA (PG)-2	D	OPGW INSTALLATION UNDER KAHALGAON SPLIT BUS SCHEME	01-06-21	08:00	15-06-21	18:00				
25	Line	PG ER-I	400KV-PATNA-KISHANGANJ-1	C	For termination of LILO of 400KV Kishanganj - Patna line at Loop In and Loop Out point	28-05-21	08:00	10-06-21	17:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
26	Line	PG ER-I	400KV-PATNA-KISHANGANJ-2	C	For termination of LILO of 400KV Kishanganj - Patna line at Loop In and Loop Out point	28-05-21	08:00	10-06-21	17:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	

Sl No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
27	Line	PG ER-I	400KV-PATNA-BALIA-1	C	Diversion work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	25-05-21	08:00	05-06-21	18:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	Cannot be allowed when 400 kV Patna-Kishanganj D/C is out.
28	Line	PG ER-I	400KV-PATNA-BALIA-2	C	Diversion work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	25-05-21	08:00	05-06-21	18:00		NLDC	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
29	Line	PG ER-I	400KV-MAITHON-RANCHI-1	C	Diversion/shifting of Tower No. 536 of RNC-MAITHON-RGP#1 D/C for Construction of Ring Road by NHAI	05-06-21	09:00	14-06-21	18:00				
30	Line	PG ER-I	400KV-RANCHI-RAGHUNATHPUR-1	C	Diversion/shifting of Tower No. 536 of RNC-MAITHON-RGP#1 D/C for Construction of Ring Road by NHAI	05-06-21	09:00	14-06-21	18:00				
31	Line	PG ER-I	132KV-KUDRA-DEHRI-1	C	Shifting of tower no 98 & 99	22-06-21	09:00	28-06-21	18:00		Bihar		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
32	Line	PG ER-I	132KV-PUSAULI-MOHANIA-1	C	Shifting of tower no 204 & 205	15-06-21	09:00	21-06-21	18:00		Bihar		
33	Line	PG ER-I	400KV-FSTPP-KHSTPP-3	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	31-05-21	08:00	04-06-21	18:00			DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
34	Line	PG ER-I	400KV-FSTPP-KHSTPP-4	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	31-05-21	08:00	04-06-21	18:00			DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
35	Line	PG ER-I	400KV-MAITHON-KHSTPP-1	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-06-21	08:00	12-06-21	18:00			DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
36	Line	PG ER-I	400KV-MAITHON-KHSTPP-2	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-06-21	08:00	12-06-21	18:00			DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
37	Line	PG ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	07-06-21	08:00	10-06-21	18:00				PG may carryout the work during opportunity Shutdown to be availed by Bihar

Sl No.	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
38	Line	PG ER-I	400KV-BIHARSARIFF(PG)- MUZAFFARPUR(PG)-2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	11-06-21	08:00	14-06-21	18:00				to be availed by Bihar in May'2021
39	BR	PG ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	D	42089A Isolator Retrofitting works under Add Cap	17-06-21	00:00	19-06-21	00:00				
40	BR	PG ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	D	42389A Isolator Retrofitting works under Add Cap	07-06-21	00:00	09-06-21	00:00				
41	Bus	PG ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	D	Isolator replacement work under Add Cap (41889A)	01-06-21	10:00	03-06-21	18:00	Diamanling, Errection & Alignment	BSEB		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
42	Bus	PG ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	Isolator replacement work under Add Cap (41589A)	10-06-21	10:00	12-06-21	18:00	Diamanling, Errection & Alignment	BSEB		
43	Bus	PG ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	D	Isolator replacement work under Add Cap (42189A)	14-06-21	10:00	16-06-21	18:00	Diamanling, Errection & Alignment	BSEB		
44	Bus	PG ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	D	Isolator replacement work under Add Cap (41989B)	07-06-21	10:00	09-06-21	18:00	Diamanling, Errection & Alignment	BSEB		
45	Bus	PG ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	D	Isolator replacement work under Add Cap (42289B)	24-06-21	10:00	26-06-21	18:00	Diamanling, Errection & Alignment	BSEB		
46	ICT	PG ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	C	OLTC Overhauling works	21-06-21	10:00	23-06-21	18:00		BSEB		
47	Bay	PG ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	CB Retrofitting works under Add Cap	28-06-21	10:00	30-06-21	18:00				
48	Bay	PG ER-I	400KV MAIN BAY OF 125MVAR BR-III AT BIHARSARIFF(PG)	C	42389A Isolator Retrofitting works under Add Cap	07-06-21	09:00	09-06-21	18:00				
49	Bay	PG ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	C	CB Retrofitting works under Add Cap	21-06-21	10:00	23-06-21	18:00				
50	Bay	PG ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	C	42289B Isolator Retrofitting works under Add Cap	24-06-21	10:00	26-06-21	18:00				
51	Bay	PG ER-I	400KV MAIN BAY OF LAKHISARAI(PG)- II AT BIHARSARIFF(PG)	C	CB Retrofitting works under Add Cap	14-06-21	10:00	16-06-21	18:00				
52	Bay	PG ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	C	CB Retrofitting works under Add Cap	22-06-21	10:00	24-06-21	18:00				
53	Bay	PG ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	C	41789A Isolator Retrofitting works under Add Cap	21-06-21	09:00	23-06-21	18:00				
54	Bay	PG ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	C	CB Retrofitting works under Add Cap	24-06-21	10:00	26-06-21	18:00				
55	Bay	PG ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	C	CB Retrofitting works under Add Cap	28-06-21	10:00	30-06-21	18:00				
56	Bay	PG ER-I	400KV TIE BAY OF (TENUGHAT AND LAKHISARAI(PG)II) AT BIHARSARIFF	C	CB Retrofitting works under Add Cap	14-06-21	10:00	16-06-21	18:00				
57	Bay	PG ER-I	400KV MAIN BAY OF LAKHISARAI(PG)- II AT BIHARSARIFF(PG)	C	41889A Isolator Retrofitting works under Add Cap	01-06-21	10:00	03-06-21	18:00				
58	Bay	PG ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	C	41989B Isolator Retrofitting works under Add Cap	07-06-21	10:00	09-06-21	18:00				
59	Bay	PG ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	C	41589A Isolator Retrofitting works under Add Cap	10-06-21	10:00	12-06-21	18:00				
60	Bay	PG ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	42189A Isolator Retrofitting works under Add Cap	14-06-21	10:00	16-06-21	18:00				

SI No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
61	Bay	PG ER-I	400KV TIE BAY OF (50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	C	42089B Isolator Retrofitting works under Add Cap	17-06-21	10:00	19-06-21	18:00				
62	Bay	PG ER-I	400KV TIE BAY OF (TENUGHAT AND LAKHISARAI(PG)II) AT BIHARSARIFF	C	41789B Isolator Retrofitting works under Add Cap	21-06-21	10:00	23-06-21	18:00				
63	Bay	PG ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	C	42252 CB Retrofitting works under Add Cap	01-06-21	10:00	03-06-21	18:00				
64	Bay	PG ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	C	42389A Isolator Retrofitting works under Add Cap	07-06-21	10:00	09-06-21	18:00				
65	Line	PG ER-I	400KV-BIHARSARIFF(PG)-VARANASI-1	D	Replacement of flashover insulator	15-06-21	08:00	16-06-21	18:00		NLDC		
66	Line	PG ER-I	400KV-BIHARSARIFF(PG)-VARANASI-2	D	Replacement of flashover insulator	17-06-21	08:00	18-06-21	18:00		NLDC		
67	Line	PG ER-I	765KV-FATEHPUR-PUSAULI-1	D	Replacement of broken insulator at 02 locations by miscreants.	13-06-21	09:00	14-06-21	17:30		NLDC		
68	Line	PG ER-I	765KV-GAYA-VARANASI-1	D	Replacement of broken insulator at 14 Locations by miscreants	05-06-21	09:00	06-06-21	17:30		NLDC		
69	Line	PG ER-I	765KV-GAYA-VARANASI-2	D	Replacement of broken insulator at 14 Locations by miscreants	08-06-21	09:00	09-06-21	17:30		NLDC		
70	Line	PG ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	Main bay CB Retrofitting works under Add Cap movement of hydra/crane due to less clearance & Flashover replacement work	25-06-21	08:00	26-06-21	18:00				
71	Line	PG ER-I	400 KV D/C KAHAGAON-FARAKKA CKT 3	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	05-06-21	08:00	06-06-21	17:00				
72	Line	PG ER-I	400 KV KAHAGAON-FARAKKA CKT 4	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	07-06-21	08:00	08-06-21	17:00				
73	LR	PG ER-I	63MVAR SWITCHABLE L/R OF 400KV-NEW PURNEA-MUZAFFARPUR-2 AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	25-06-21	10:00	26-06-21	18:00				
74	Bus	PG ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR	D	FOR AMP WORK	10-06-21	09:00	11-06-21	18:00		BSEB		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
75	Bus	PG ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR	D	FOR AMP WORK	12-06-21	09:00	13-06-21	18:00		BSEB		
76	Bus	PG ER-I	400KV MAIN BUS - 1 AT MUZAFFARPUR	D	FOR AMP WORK	07-06-21	09:00	08-06-21	18:00		BSEB/NLDC		
77	ICT	PG ER-I	400KV/220KV 500 MVA ICT 3 AT PATNA	C	OIL LEAKAGE ATTEND	21-06-21	09:00	22-06-21	17:00		BSEB		
78	Bay	PG ER-I	400KV MAIN BAY OF 125MVAR BR-I AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	28-06-21	10:00	29-06-21	18:00				
79	Bay	PG ER-I	400KV MAIN BAY OF KISHANGANJ(PG)-II AT NEW PURNEA	C	AMP & PIR OVERHAULING	18-06-21	10:00	19-06-21	18:00				
80	Bay	PG ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	D	AMP & PIR OVERHAULING	16-06-21	10:00	17-06-21	18:00				
81	Bay	PG ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	C	AMP & PIR OVERHAULING	14-06-21	10:00	15-06-21	18:00				

Sl No.	Element	Requestor	Element Name	Daily(D) /Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
82	Bay	PG ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	C	PIR OVERHAULING	21-06-21	10:00	22-06-21	18:00				
83	Bay	PG ER-I	400KV TIE BAY OF (KISHANGANJ-I AND MUZAFFARPUR-II) AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	23-06-21	10:00	24-06-21	18:00				
84	Line	PG ER-I	220KV-DALKHOLA-PURNEA-1	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK(BUS JUMPER OPEN/CLOSED)	03-06-21	08:00	03-06-21	18:00				
85	Line	PG ER-I	220KV-NEW PURNEA-PURNEA-2	D	LINE BAY AMP	01-06-21	10:00	01-06-21	18:00				
86	AR	PG ER-I	A/R OF 400KV-BARIPADA-TISCO-1	D	TO FACILITAATE THE S/D OF 400 KV JSR-BARIPADA	08-06-21	08:00	08-06-21	18:00				
87	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	10-06-21	09:00	10-06-21	18:00				
88	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	09-06-21	09:00	09-06-21	18:00				
89	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	11-06-21	08:00	14-06-21	18:00				
90	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	07-06-21	08:00	10-06-21	18:00				
91	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1	D	TO FACILITATE THE S/D OF CKT 2	04-06-21	08:00	04-06-21	18:00				
92	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	D	TO FACILITATE THE S/D OF CKT 1	22-06-21	08:00	22-06-21	18:00				
93	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-1	D	TO FACILITATE THE S/D OF CKT 2	17-06-21	08:00	18-06-21	18:00		NLDC		
94	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	D	TO FACILITATE THE S/D OF CKT 1	15-06-21	08:00	16-06-21	18:00		NLDC		
95	AR	PG ER-I	A/R OF 400KV-FSTPP-KHSTPP-3	D	FOR OPGW INSTALLATION WORK	01-06-21	08:00	30-06-21	18:00				
96	AR	PG ER-I	A/R OF 400KV-GAYA-CHANDWA-1	D	TO FACILITATE THE S/D OF CKT 2	15-06-21	08:00	15-06-21	18:00				
97	AR	PG ER-I	A/R OF 400KV-GAYA-CHANDWA-2	D	TO FACILITATE THE S/D OF CKT 1	08-06-21	08:00	08-06-21	18:00				
98	AR	PG ER-I	A/R OF 400KV-JAMSHEDPUR-TISCO-1	D	TO FACILITAATE THE S/D OF 400 KV JSR-BARIPADA	08-06-21	08:00	08-06-21	18:00				
99	AR	PG ER-I	A/R OF 400KV-KODERMA-BIHARSARIFF(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	04-06-21	09:00	04-06-21	17:00				
100	AR	PG ER-I	A/R OF 400KV-KODERMA-BIHARSARIFF(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	03-06-21	09:00	03-06-21	17:00				
101	AR	PG ER-I	A/R OF 400KV-MAITHON-RAGHUNATHPUR-1	D	TO FACILITATE THE S/D OF 400 KV RANCHI-MAITHON	04-06-21	09:00	04-06-21	18:00				
102	AR	PG ER-I	A/R OF 400KV-MOTIHARI-BARH-2	D	FOR OPGW INSTALLATION WORK	01-06-21	07:00	30-06-21	18:00				
103	AR	PG ER-I	A/R OF 400KV-PATNA-BALIA-1	D	TO FACILITATE THE S/D OF 400 KV PATNA-BALLIA-2	22-06-21	08:00	22-06-21	18:00		NLDC		
104	AR	PG ER-I	A/R OF 400KV-PATNA-BALIA-2	D	TO FACILITATE THE S/D OF 400 KV PATNA-BALLIA-1	21-06-21	08:00	21-06-21	18:00		NLDC		
105	AR	PG ER-I	A/R OF 400KV-PATNA-BARH-1	D	TO FACILITATE THE S/D OF CKT 2	24-06-21	09:00	24-06-21	17:00				
106	AR	PG ER-I	A/R OF 400KV-PATNA-BARH-2	D	TO FACILITATE THE S/D OF CKT 1	23-06-21	09:00	23-06-21	17:00				
107	AR	PG ER-I	A/R OF 400KV-PATNA-KISHANGANJ-2	D	FOR OPGW INSTALLATION WORK	01-06-21	08:00	30-06-21	18:00				

SI No.	Element	Requestor	Element Name	Daily(D) // Continous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
108	AR	PG ER-I	A/R OF 400KV-PUSAULI(PG)- DALTONGANJ-2	D	TO FACILITATE THE S/D OF CKT 1	01-06-21	08:00	01-06-21	18:00				
109	AR	PG ER-I	A/R OF 400KV-RANCHI- RAGHUNATHPUR-1	D	TO FACILITATE THE S/D OF 400 KV RANCHI-MAITHON	04-06-21	09:00	04-06-21	18:00				
110	AR	PG ER-I	A/R OF 400KV-MOTIHARI- GORAKHPUR-2	D	FOR OPGW INSTALLATION WORK	01-06-21	07:00	30-06-21	18:00		NLDC		
111	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)- PUSAULI-2	D	TO FACILITATE THE S/D OF CKT 1	25-06-21	08:00	26-06-21	18:00				
112	AR	PG ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	05-06-21	09:00	05-06-21	17:00				
113	AR	PG ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	06-06-21	09:00	06-06-21	17:00				
114	AR	PG ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	07-06-21	09:00	07-06-21	17:00				
115	AR	PG ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	08-06-21	09:00	08-06-21	17:00				
116	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)- BANKA(PG)-2	D	TO FACILITATE THE S/D OF CKT 1	11-06-21	09:00	11-06-21	18:00				
117	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)- BANKA(PG)-1	D	TO FACILITATE THE S/D OF CKT 2	12-06-21	09:00	12-06-21	18:00				
118	AR	PG ER-I	A/R OF 400KV-BIHARSARIFF(PG)- BANKA(PG)-2	D	FOR OPGW INSTALLATION WORK	01-06-21	07:00	30-06-21	18:00				
119	AR	PG ER-I	A/R OF 400KV-PATNA-KISHANGANJ-2	D	FOR OPGW INSTALLATION WORK	01-06-21	07:00	30-06-21	18:00				
120	AR	PG ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	D	FOR FACILITATING SHUTDOWN OF KAHALGAON BANKA CKT 2	01-06-21	08:00	15-06-21	18:00				
121	Line	PG ER-I	220KV-PUSAULI-DEHRI-1	D	DISTANCE RELAY REPLACEMENT WORK	04-06-21	09:00	04-06-21	18:00		Bihar		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
122	Line	PG ER-I	220KV-PUSAULI-NADHOKAR-1	D	DISTANCE RELAY REPLACEMENT WORK	11-06-21	09:00	11-06-21	18:00		Bihar		
123	Line	PG ER-I	220KV-PUSAULI-NADHOKAR-2	D	DISTANCE RELAY REPLACEMENT WORK	14-06-21	09:00	14-06-21	18:00		Bihar		
124	Line	PG ER-I	220KV-PUSAULI-SAHUPURI-1	D	DISTANCE RELAY REPLACEMENT WORK	07-06-21	09:00	07-06-21	18:00		NLDC		
125	Line	PG ER-I	400KV-BARIPADA-JAMSHEDPUR-1	D	REPLACEMENT OF INSULATOR DAMGED BY MISCREANTS	08-06-21	08:00	08-06-21	18:00				
126	Line	PG ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)- 1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	09-06-21	09:00	09-06-21	18:00				
127	Line	PG ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)- 2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	10-06-21	09:00	10-06-21	18:00				
128	Line	PG ER-I	400KV-BIHARSARIFF(PG)- LAKHISARA(PG)-2	D	CB Retrofitting works under Add Cap & Flashover insulator replacement work	14-06-21	09:00	14-06-21	18:00	For electrical clearence during dismantling of main bay CB (41852)			
129	Line	PG ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	Main bay CB Retrofitting works under Add Cap to enable movement of hydra/crane due to less clearance & Flashover replacement work	22-06-21	08:00	22-06-21	18:00				
130	Line	PG ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	D	Flashover Insulator replacement	04-06-21	08:00	04-06-21	18:00				
131	Line	PG ER-I	400KV-DARBHANGA (DMTCL)- MUZAFFARPUR-2	D	A/R TESTING WORK AT MUZAFFARPUR	17-06-21	09:00	17-06-21	18:00				

SI No.	Element	Requestor	Element Name	Daily(D) / Contin ous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
132	Line	PG ER-I	400KV-GAYA-CHANDWA-1	D	LINE BAY AMP WORK & FLASHOVER INSULATOR REPLACEMENT	08-06-21	08:00	08-06-21	18:00				
133	Line	PG ER-I	400KV-GAYA-CHANDWA-2	D	LINE BAY AMP WORK & FLASHOVER INSULATOR REPLACEMENT	15-06-21	08:00	15-06-21	18:00				
134	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	03-06-21	09:00	03-06-21	17:00				
135	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	04-06-21	09:00	04-06-21	17:00				
136	Line	PG ER-I	400KV-MAITHON-GAYA-1	D	Flashed insulator replacement work	08-06-21	09:00	08-06-21	17:00				
137	Line	PG ER-I	400KV-NEW PURNEA-MUZAFFARPUR- 1	D	RETROFITTING OF AUTO RECLOSE RELAY AT MUZ	20-06-21	09:00	20-06-21	18:00				
138	Line	PG ER-I	400KV-NEW PURNEA-MUZAFFARPUR- 2	D	RETROFITTING OF AUTO RECLOSE RELAY AT MUZ	21-06-21	09:00	21-06-21	18:00				
139	Line	PG ER-I	400KV-NEW RANCHI-CHANDWA-1	D	LINE BAY AMP WORK & FLASHOVER INSULATOR REPLACEMENT	18-05-21	08:00	18-05-21	18:00				
140	Line	PG ER-I	400KV-NEW RANCHI-CHANDWA-2	D	LINE BAY AMP WORK & FLASHOVER INSULATOR REPLACEMENT	12-05-21	08:00	12-05-21	18:00				
141	Line	PG ER-I	400KV-PATNA-BALIA-1	D	A/R Relay retrofitting & insulator replacement work	21-06-21	08:00	21-06-21	18:00		NLDC		
142	Line	PG ER-I	400KV-PATNA-BALIA-2	D	A/R Relay retrofitting & insulator replacement work	22-06-21	08:00	22-06-21	18:00		NLDC		
143	Line	PG ER-I	400KV-PATNA-BARH-1	D	A/R Relay retrofitting & insulator replacement work	23-06-21	09:00	23-06-21	17:00				
144	Line	PG ER-I	400KV-PATNA-BARH-2	D	A/R Relay retrofitting & insulator replacement work	24-06-21	09:00	24-06-21	17:00				
145	Line	PG ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	D	To facilitate the S/D of HVDC SASARAM.	16-06-21	08:00	16-06-21	18:00		NLDC		
146	Line	PG ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	D	Flashover Insulator replacement	01-06-21	08:00	01-06-21	18:00				
147	Line	PG ER-I	400KV-PUSAULI(PG)-VARANASI-1	D	Replacement of broken insulator at 02 Locations	19-06-21	08:00	19-06-21	18:00		NLDC		
148	Line	PG ER-I	765KV-GAYA-BALIA-1	D	Replacement of broken insulator at 02 locations by miscreants.	07-06-21	08:00	07-06-21	18:00		NLDC		
149	Line	PG ER-I	400KV-BIHARSARIFF(PG)- LAKHISARAI(PG)-2	D	CB Retrofitting works under Add Cap & Flashover insulator replacement work	16-06-21	09:00	16-06-21	18:00	For electrical clearance during dismantling of main bay CB (41852)			
150	Line	PG ER-I	400KV-PUSAULI(PG)-VARANASI-1	D	To facilitate the S/D of HVDC SASARAM.	16-06-21	08:00	16-06-21	18:00		NLDC		
151	Line	PG ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	To facilitate the S/D of HVDC SASARAM.	16-06-21	08:00	16-06-21	18:00				
152	Line	PG ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	D	To facilitate the S/D of HVDC SASARAM.	16-06-21	08:00	16-06-21	18:00				
153	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	05-06-21	09:00	05-06-21	17:00				

SI No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
154	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	06-06-21	09:00	06-06-21	17:00				
155	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	07-06-21	09:00	07-06-21	17:00				
156	Line	PG ER-I	400KV-KODERMA-BIHARSARIFF(PG)-2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	08-06-21	09:00	08-06-21	17:00				
157	Line	PG ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	11-06-21	09:00	11-06-21	18:00				
158	Line	PG ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	REPLACEMENT OF PORCELENE INSULATOR WITH POLYMER INSULATOR	12-06-21	09:00	12-06-21	18:00				
159	Line	PG ER-I	400KV-MAITHON-RANCHI-1	D	Replacement of flashed insulator in loc 283	04-06-21	09:00	04-06-21	18:00				
160	BR	PG ER-I	80MVAR 400KV B/R-1 AT PATNA	D	AMP WORK	07-06-21	09:00	07-06-21	18:00				
161	BR	PG ER-I	125MVAR 400KV B/R-1 AT PUSAULI	D	FOR AMP WORK	02-06-21	09:00	02-06-21	18:00				
162	Bus	PG ER-I	220KV MAIN BUS - 1 AT PATNA	D	AMP	08-06-21	09:00	08-06-21	17:00		BSEB		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
163	Bus	PG ER-I	220KV MAIN BUS - 2 AT PATNA	D	AMP	09-06-21	09:00	09-06-21	17:00		BSEB		
164	Bus	PG ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	D	AMP	04-06-21	10:00	04-06-21	18:00		BSEB		
165	Bus	PG ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	D	AMP	07-06-21	10:00	07-06-21	18:00		BSEB		
166	Bus	PG ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	D	AMP	02-06-21	10:00	02-06-21	18:00		BSEB		
167	Bus	PG ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	D	AMP	03-06-21	10:00	03-06-21	18:00		BSEB		
168	Bus	PG ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	03-06-21	08:00	03-06-21	18:00		BSEB		
169	Bus	PG ER-I	400KV MAIN BUS - 1 AT LAKHISARAI (PG)	D	AMP WORK	20-06-21	09:00	20-06-21	18:00		BSEB		
170	Bus	PG ER-I	400KV MAIN BUS - 2 AT LAKHISARAI (PG)	D	AMP WORK	22-06-21	09:00	22-06-21	18:00		BSEB		
171	Bus	PG ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	07-06-21	08:00	07-06-21	18:00		BSEB		
172	Bus	PG ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	220 KV BUS COUPLER BAY CONDUCTOR REPLACEMENT WORK	10-06-21	08:00	10-06-21	18:00		BSEB		
173	Bus	PG ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	220 KV BUS COUPLER BAY CONDUCTOR REPLACEMENT WORK	10-06-21	08:00	10-06-21	18:00		BSEB		
174	HVDC	PG ER-I	800 KV BNC-AGRA POLE I	D	To attend Earthwire clearance issue at 2515-2516	21-06-21	08:00	21-06-21	18:00		NLDC		
175	HVDC	PG ER-I	800KV HVDC BNC-AGRA-POLE-II	D	To attend broken jumper from jumper pad T-2235	22-06-21	08:00	22-06-21	18:00		NLDC		
176	HVDC	PG ER-I	A/R OF 400 KV BNC-AGRA POLE 1	D	To facilitate the s/d of POLE1	22-06-21	08:00	22-06-21	18:00		NLDC		
177	HVDC	PG ER-I	AC BYPASS OF HVDC SASARAM	D	To facilitate the S/D of HVDC SASARAM.	16-06-21	08:00	16-06-21	18:00		NLDC		

SI No.	Element	Requestor	Element Name	Daily(D)/Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
178	HVDC	PG ER-I	HVDC PUSAULI	D	For Operation Checking of CB,Iso etc. from Mimic Panel. During the same, AC bypass cannot also be kept because the operation of the same has to be checked through mimic as well.	16-06-21	08:00	16-06-21	18:00		NLDC		
179	HVDC	PG ER-I	A/R OF 400 KV BNC-AGRA POLE 2	D	To facilitate the s/d of POLE 1	21-06-21	08:00	21-06-21	18:00		NLDC		
180	ICT	PG ER-I	765KV/400KV 1500 MVA ICT 4 AT GAYA	D	For replacement of damaged patchcords for FOTS monitoring in R-ph and B-ph 1-ph ICTs of 765/400 kV ICT-4 at Gaya sub-station	15-06-21	08:00	15-06-21	18:00		NLDC		
181	ICT	PG ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	Final commissioning of AVR panel/ Parallel operation of ICT	18-06-21	08:00	18-06-21	18:00		BSEB		Consent denied by SLDC, Bihar due to Covid Pandemic. Powergrid may plan in consultation with SLDC Bihar.
182	ICT	PG ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D	Commissioning of AVR panel/ Parallel operation of ICT	18-06-21	08:00	18-06-21	18:00		BSEB		
183	ICT	PG ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	03-06-21	08:00	03-06-21	18:00		BSEB		
184	ICT	PG ER-I	220KV/132KV 160 MVA ICT 2 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	03-06-21	08:00	03-06-21	18:00		BSEB		
185	ICT	PG ER-I	220KV/132KV 160 MVA ICT 3 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	07-06-21	08:00	07-06-21	18:00		BSEB		
186	ICT	PG ER-I	400KV/132KV 315 MVA ICT 3 AT LAKHISARAI	D	Commissioning of AVR panel/ Parallel operation of ICT	18-06-21	08:00	18-06-21	18:00		BSEB		
187	ICT	PG ER-I	400KV/220KV 500 MVA ICT 3 AT GAYA	D	TO FACILITATE THE S/D OF 220 KV SIDE GIS BAY OF 500 MVA ICT3 AT GAYA	17-06-21	08:00	17-06-21	18:00		BSEB		
188	ICT	PG ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	D	Troubleshoot of mal operation	14-06-21	10:00	14-06-21	18:00		BSEB		
189	ICT	PG ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	OLTC OIL REPLACEMENT WORK	01-06-21	09:00	01-06-21	18:00		BSEB		
190	ICT	PG ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	AMP WORK	02-06-21	09:00	02-06-21	18:00		BSEB		
191	ICT	PG ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D	AMP WORK	03-06-21	09:00	03-06-21	18:00		BSEB		
192	ICT	PG ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	07-06-21	08:00	07-06-21	18:00		BSEB		
193	STAT COM	PG ER-I	125MVAR MSR-2 OF STATCOM AT NEW RANCHI	D	AMP	09-06-21	09:00	09-06-21	17:00				
194	STAT COM	PG ER-I	125MVAR MSR-1 OF STATCOM AT NEW RANCHI	D	AMP	07-06-21	09:00	07-06-21	17:00				
195	STAT COM	PG ER-I	-150MVAR VSC-2 OF STATCOM AT NEW RANCHI	D	AMP	14-06-21	09:00	14-06-21	17:00				
196	STAT COM	PG ER-I	-150MVAR VSC-1 OF STATCOM AT NEW RANCHI	D	AMP	11-06-21	09:00	11-06-21	17:00				
197	Bay	PG ER-I	400KV MAIN BAY OF BALIA-4 AT PATNA	D	AMP	17-06-21	09:00	17-06-21	17:00				

Sl No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
198	Bay	PG ER-I	400KV MAIN BAY OF 550MVAR STATCOM AT NEW RANCHI	D	AMP	16-06-21	09:00	16-06-21	17:00				
199	Bay	PG ER-I	400KV MAIN BAY OF 125MVAR B/R-1 AT PATNA	D	AMP	16-06-21	09:00	16-06-21	17:00				
200	Bay	PG ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT-3 AT PATNA	D	AMP	15-06-21	09:00	15-06-21	17:00				
201	Bay	PG ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	03-06-21	08:00	03-06-21	18:00				
202	Bay	PG ER-I	220KV BUS COUPLER BAY AT PURNEA (PG)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	07-06-21	08:00	07-06-21	18:00				
203	Bay	PG ER-I	220KV BUS COUPLER BAY AT PUSAULI(PG)	D	AMP WORK	21-06-21	09:00	21-06-21	18:00				
204	Bay	PG ER-I	220KV MAIN BAY OF KHAGAU-1 AT PATNA	D	AMP	12-06-21	09:00	12-06-21	17:00				
205	Bay	PG ER-I	400KV MAIN BAY OF 125MVAR BR-II AT PUSAULI	D	AMP WORK	10-06-21	09:00	10-06-21	18:00				
206	Bay	PG ER-I	400KV MAIN BAY OF 400 KV NEW PUNEA-MALDA-I AT NEW PURNEA	D	AMP WORK	10-06-21	10:00	10-06-21	18:00				
207	Bay	PG ER-I	400KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT PATNA	D	AMP	11-06-21	09:00	11-06-21	17:00				
208	Bay	PG ER-I	400KV MAIN BAY OF NABINAGAR II AT PUSAULI(PG)	D	AMP WORK	08-06-21	09:00	08-06-21	18:00				
209	Bay	PG ER-I	400KV MAIN BAY OF NABINAGAR I AT PUSAULI(PG)	D	AMP WORK	16-06-21	09:00	16-06-21	18:00				
210	Bay	PG ER-I	400KV MAIN BAY OF NEW PPSP-I AT NEW RANCHI	D	AMP	21-06-21	09:00	21-06-21	17:00				
211	Bay	PG ER-I	400KV MAIN BAY OF NEW PPSP-II AT NEW RANCHI	D	AMP	25-06-21	09:00	25-06-21	17:00				
212	Bay	PG ER-I	400KV TIE BAY OF (KHARAGPUR-II AND FUTURE) AT CHAIBASA(PG)	D	AMP WORK	16-06-21	09:00	16-06-21	18:00				
213	Bay	PG ER-I	400KV TIE BAY OF (NEW PPSP I AND PATRATU I) AT NEW RANCHI	D	AMP	23-06-21	09:00	23-06-21	17:00				
214	Bay	PG ER-I	400KV TIE BAY OF (NEW PPSP II AND PATRATU II) AT NEW RANCHI	D	AMP	28-06-21	09:00	28-06-21	17:00				
215	Bay	PG ER-I	400KV TIE BAY OF (VARANASI-II AND FUTURE) AT BIHARSARIFF(PG)	D	DC EARTHFALT RECTIFICATION WORK	05-06-21	09:00	05-06-21	18:00				
216	Bay	PG ER-I	400KV TIE BAY OF 500 MVA ICT-2 AND NABINAGAR(NPGC)-2) AT PATNA	D	AMP	10-06-21	09:00	10-06-21	17:00				
217	Bay	PG ER-I	400KV TIE BAY OF VARANASI EAST AND 125 MVAR B/R-2 AT PUSAULI(PG)	D	AMP WORK	14-06-21	09:00	14-06-21	18:00				
218	Bay	PG ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	07-06-21	08:00	07-06-21	18:00				
219	Bay	PG ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT AT GAYA	D	AMP of 213 bay (220 kV side GIS main bay of 400/220 kV 500 MVA ICT-3) at Gaya substation	17-06-21	08:00	17-06-21	18:00				
220	Line	NTPC KHSTPP	400KV-KHSTPP-BARH-2	D	Dismantling of Main BKR (33-52) for Overhauling works through crane.	02-06-21	08:00	02-06-21	19:00	BOTH MAIN & TIE CB TO BE OPENED.			

SI No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
221	Line	NTPC KHSTPP	400KV-KHSTPP-BARH-2	C	Assembly of Main BKR (33-52) after Overhauling works through crane.	10-06-21	09:00	11-06-21	19:00	BOTH MAIN & TIE CB TO BE OPENED.			
222	Bay	NTPC KHSTPP	400KV MAIN BAY OF BARH-II AT KHSTPP (Bay name to be added in this list)	C	Main Breaker (33-52) Overhauling works by OEM.	02-06-21	19:00	10-06-21	09:00	Line may be charged through Tie CB (32-52).			
223	Bay	NTPC KHSTPP	400KV MAIN BAY OF BARH-II AT KHSTPP (Bay name to be added in this list)	C	For Main Breaker (33-52) testing after Overhauling by OEM.	11-06-21	19:00	13-06-21	19:00	Line may be charged through Tie CB (32-52).			
224	Line	MPL	400KV Ranchi Line # 1	D	For reliability of Unit#2	02-06-21	09:00	03-06-21	18:00				
225	Bus	MPL	400 KV Bus # 1 S/D	D	New tower erection job for FGD Project	03-06-21	09:00	03-06-21	18:00				
226	Line	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-1	D	for Jumper Point Tightness checking, Hardware Inspection and Tower Top Inspection work	05-06-21	08:00	07-06-21	17:00	pending from April 2021- applied on 177th OCC, but due to breaker issue of Ckt#2 at DSTPS, the S/D cannot be availed			
227	Line	DVC	220KV-JODA-JINDAL-JAMSHEDPUR-1	C	Replacement of Main Bus isolator, Line side isolator and Transfer Bus side isolator under the PSDF work at DVC Jamshedpur sub station.	16-06-21	09:00	18-06-21	19:00		OPTCL		Proposed S/d was not approved as DVC Jamshedpur is connected to Oxygen production plant.
228	Line	DVC	400KV-MAITHON-MEJIA-2	D	Preventive maintenance and attending heating points of Bay .	04-06-21	08:00	04-06-21	18:00				
229	Line	TSTPP	220KV TSTPS Rengali line	C	Replacement of Main II Distance relay	03-06-21	08:00	03-06-21	18:00	require 220KV Rengali line outage	GRIDCO		As intimated by NTPC, S/D is required for one day only. Accordingly s/d is approved for one day.
230	Line	TSTPP	400 KV TSTPS- Rourkela # 1(400 KV Bay – 5,6)	D	Testing of Auto reclosure of Main & Tie breaker	04-06-21	08:00	04-06-21	18:00	400 KV TSTPS- Rourkela # 1 line will be under shut down			
231	ICT	TSTPP	400/220KV , ICT2 TSTPS(400 KV Bay – 4,5)	D	Testing and calibration of WTI,OTI,OSR relay	08-06-21	08:00	08-06-21	18:00	ICT2 transformer will be under shut down. ICT1 transformer will be in service	GRIDCO		
232	Line	North Karanpura Transco Ltd.	400 kv D/C Ranchi-Maithon RB (PGCIL)	C	For making tapping arrangement, which includes erection of two nos. 400 kv "D" type towers and stringing work for LIO of both Ckts of Ranchi-Maithon RB 400 kv D/C line	21-06-21	08:00	23-06-21	20:00	Required for Under construction "North Karanpura Transmission Limited	MPL		Consent denied by MPL. May be planned in Dec-21 during unit overhauling of MPL.
233	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	C	REPLACEMENT OF CIRCUIT BREAKER & 29A ISOLATOR OF BUS COUPLER BAY (PSDF)	17-06-2021	08:00	23-06-2021	16:00				
234	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT KOLAGHAT TPS	C	REPLACEMENT OF CIRCUIT BREAKER, 29A & 29B OF IBT#1 BAY (PSDF)	01-06-2021	08:00	07-06-2021	16:00				
235	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT KOLAGHAT TPS	C	REPLACEMENT OF CIRCUIT BREAKER, 29A & 29B OF IBT#2 BAY (PSDF)	09-06-2021	08:00	15-06-2021	16:00				

Sl No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
236	Line	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	C	REPLACEMENT OF 29C, 29D OF KHARAGPUR#2 BAY (PSDF)	24-06-21	08:00	29-06-21	16:00				
237	Bus	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF IBT#1 BAY (PSDF)	04-06-2021	08:00	07-06-2021	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS			
238	Bus	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF IBT#2 BAY (PSDF)	12-06-2021	08:00	15-06-2021	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS			
239	Bus	WBSETCL	400KV MAIN BUS-II AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF BUS TIE BAY (PSDF)	24-06-2021	08:00	27-06-2021	16:00	CONTINUOUS TRANSFER BUS SHUTDOWN REQUIRED (C).			
240	Bus	WBSETCL	400KV TRANSFER BUS - AT GOKARNA	D	ERECTION OF BPI AND 89C PGI I.R.O. 315MVA ICT-3 HV BAY CONSTRUCTED BY GE T&D INDIA LTD.	28-06-21	06:00	30-06-21	16:00				
241	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF IBT#1 BAY (PSDF)	01-06-2021	08:00	03-06-2021	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS			
242	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF IBT#2 BAY (PSDF)	09-06-2021	08:00	11-06-2021	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS			
243	Bus	WBSETCL	400KV MAIN BUS-I AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF ARAMBAG BAY (PSDF)	20-06-2021	08:00	22-06-2021	16:00	FEEDER DIVERTED THROUGH TRANSFER BUS			
244	Line	WBSETCL	400KV-JEERAT-BAKRESWAR-1	D	Trimming of Trees & Conversion of single disc insulators set to Double disc at TL NO 401	21-06-21	07:00	22-06-21	15:00				
245	Line	WBSETCL	400KV-JEERAT-NEW CHANDITALA-1	D	Trimming of Trees & Conversion of single disc insulators set to Double disc at TL NO 332	10-06-21	07:00	11-06-21	15:00				
246	Line	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	D	Tree Trimming	10-06-21	05:00	11-06-21	14:00				
247	Line	WBSETCL	400KV-KOLAGHAT-ARAMBAGH-1	D	Tree Trimming	07-06-21	05:00	08-06-21	14:00				
248	Line	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	D	Tree Trimming	02-06-21	05:00	03-06-21	14:00				
249	Line	WBSETCL	400KV-KOLAGHAT-NEW CHANDITALA-1	D	Tree Trimming	24-06-21	05:00	25-06-21	14:00				
250	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	D	Tree Trimming	21-06-21	06:00	22-06-21	16:00				
251	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	D	Tree Trimming	15-06-21	06:00	16-06-21	16:00				
252	Line	WBSETCL	400KV-NEW PURNEA-GOKARNA-1	D	MAINTENANCE OF 89C ISO OF PURNEA BAY	10-06-21	06:00	10-06-21	16:00				
253	Line	WBSETCL	220KV-GOKARNA-SAGARDIGHI-1	D	MAINTENANCE OF 89C ISO OF SAGARDIGHI CKT 1 BAY	08-06-21	06:00	08-06-21	16:00				
254	Line	WBSETCL	220KV-GOKARNA-SAGARDIGHI-2	D	MAINTENANCE OF 89C ISO OF SAGARDIGHI CKT 2 BAY	09-06-21	06:00	09-06-21	16:00				
255	Line	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	D	BAY MAINTENANCE & TREE TRIMMING	03-06-21	07:00	03-06-21	15:00				
256	Line	WBSETCL	400KV-JEERAT-SAGARDIGHI-1	D	Tan delta testing of CT	24-06-21	07:00	24-06-21	15:00				
257	Line	WBSETCL	400KV-RAJARHAT-GOKARNA-1	D	MAINTENANCE OF 89C ISO OF RAJARHAT BAY	12-06-21	06:00	12-06-21	16:00				
258	Line	WBSETCL	400KV-RAJARHAT-JEERAT-1	D	Tan delta testing of CT	28-06-21	07:00	28-06-21	15:00				
259	BR	WBSETCL	80MVAR 400KV B/R-1 AT GOKARNA	D	PREVENTIVE MAINTENANCE & EMULSIFIER CHECKING	11-06-21	06:00	11-06-21	16:00				

Sl No.	Element	Requestor	Element Name	Daily(D)/Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
260	Bus	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	D	MAINTENANCE OF 89A ISO OF 315 MVA ICT-2 BAY, RAJARHAT BAY, PURNEA BAY. DURING MAINTENANCE OF 89A ISO OF DIFFERENT FEEDERS/TRANSFORMERS, THE SAME WILL BE DIVERTED TO TBC ONE AFTER ANOTHER.	01-06-21	06:00	01-06-21	16:00				
261	Bus	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	D	MAINTENANCE OF 89B ISO OF 315 MVA ICT-2 BAY, RAJARHAT BAY, PURNEA BAY. DURING MAINTENANCE, THE SAME WILL BE DIVERTED TO TBC ONE AFTER ANOTHER	03-06-21	06:00	03-06-21	16:00				
262	Bus	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	D	MAINTENANCE OF 89A ISO OF 80MAVR REACTOR, SAGARDIGHI CKT 1&2 BAY. DURING MAINTENANCE OF 89A ISO OF DIFFERENT FEEDERS/REACTOR, THE SAME WILL BE DIVERTED TO TBC ONE AFTER ANOTHER.	02-06-21	06:00	02-06-21	16:00				
263	Bus	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	D	MAINTENANCE OF 89B ISO OF 80MAVR REACTOR, SAGARDIGHI CKT 1&2 BAY. DURING MAINTENANCE, THE SAME WILL BE DIVERTED TO TBC ONE AFTER ANOTHER.	04-06-21	06:00	04-06-21	16:00				
264	Bus	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus I Isolator of 315 MVA 400/220 Tr-1 and sagardighi for which said feeder & Transformer will be diverted through B/T one after another	17-06-21	07:00	17-06-21	16:00	315 MVA ICT1 & 400KV SGTPP CIRCUITS SHALL BE DIVERTED O.A.A			
265	Bus	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus II Isolator of 315 MVA 400/220 Tr-1 and Sagardighi for which said feeder & Transformer will be diverted through B/T one after another	21-06-21	07:00	21-06-21	16:00	315 MVA ICT1 & 400KV SGTPP CIRCUITS SHALL BE DIVERTED O.A.A			
266	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	04-06-21	07:00	04-06-21	15:00				
267	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	D	Testing of emulsifier system and oil leakage rectification work	11-06-21	07:00	11-06-21	15:00				
268	ICT	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	18-06-21	07:00	18-06-21	15:00				
269	ICT	WBSETCL	400KV/220KV 315 MVA ICT 4 AT ARAMBAGH	D	Tan-Delta of Transformer	04-06-21	07:00	04-06-21	15:00				
270	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-1	D	S/D Nature defect rectification	10-06-21	09:00	10-06-21	17:00				
271	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D	S/D Nature defect rectification	11-06-21	09:00	11-06-21	17:00				
272	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-1	D	S/D Nature defect rectification	12-06-21	09:00	12-06-21	17:00				
273	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D	S/D Nature defect rectification	13-06-21	09:00	13-06-21	17:00				

Sl No.	Element	Requestor	Element Name	Daily(D) // Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
274	AR	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D	Shut Down nature defects rectification	10-06-21	09:00	10-06-21	17:00				
275	AR	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-1	D	Shut Down nature defects rectification	11-06-21	09:00	11-06-21	17:00				
276	AR	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D	Shut Down nature defects rectification	12-06-21	09:00	12-06-21	17:00				
277	AR	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-1	D	Shut Down nature defects rectification	13-06-21	09:00	13-06-21	17:00				
278	Line	BARH	400KV-BARH-MOTIHARI-1	C	For Auto Reclose relay testing and Annual maint & testing of line reactor# 1	09-06-21	09:00	10-06-21	18:00				
279	Line	BARH	400KV-KHSTPP-BARH-1	C	Annual maint & testing of bay equipments and LA replacement	02-06-21	09:00	03-06-21	18:00				Proposed date to be rescheduled w.r.t. sl no. 222
280	FSC	PG Odisha	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	C	Refurbishment of FSC	01-06-21	09:00	30-06-21	17:00				
281	Line	PG Odisha	400KV-RENGALI-INDRAVATI-1	C	Dismantling of 3 nos. existing towers, installation of 4 nos. New towers under existing line and stringing of 5 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway, Balangir	01-06-21	09:00	15-06-21	18:00		NLDC		
282	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Termination of 220 kV XLPA cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	01-06-21	09:00	12-06-21	18:00		GRIDCO/NLDC		
283	Line	PG Odisha	400KV-MEERAMUNDALI-TSTPP-2	C	Line diversion work for construction of Railway track by RVNL & East cost Railway.	20-06-21	08:00	30-06-21	17:00		NLDC/GRIDCO	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	May not be allowed with A/R being made non-auto mode for 400 kV M.mundali-Duburi D/C line for OPGW
284	Line	PG Odisha	400KV-TSTPP-MEERAMUNDALI-1	C	Line diversion work for construction of Railway track by RVNL & East cost Railway.	20-06-21	08:00	30-06-21	17:00		NLDC/GRIDCO	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	
285	LR	PG Odisha	50MVAR SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-SC AT RENGALI	C	For Overhauling of NGR & Calibration of OTI & WTI (power interruption to 400 KV Rengali indravati line will be interrupted during switching of the Reactor)	03-06-21	08:00	13-06-21	18:00		NLDC		
286	Line	PG Odisha	400KV-JHARSUGUDA-RAIGARH-3	D	Replacement of old defective Porcelain Insulator by CLR	10-06-21	07:00	19-06-21	18:00		NLDC		
287	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 AT RENGALI	C	Calibration of OTI & WTI. Replacement of damaged gasket	05-06-21	08:00	14-06-21	18:00		GRIDCO		
288	Line	PG Odisha	400KV-JHARSUGUDA-RAIGARH-1	D	Replacement of old defective Porcelain Insulator by CLR	01-06-21	07:00	09-06-21	18:00		NLDC		

Sl No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
289	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT BOLANGIR	C	Internal inspection and Bushings lead connection checking due to rise in fault gases	01-06-21	09:00	09-06-21	18:00		GRIDCO		
290	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-I AT BARIPADA(PG)	C	CB replacement work	01-06-21	07:00	09-06-21	17:00				
291	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	C	CB replacement work	10-06-21	07:00	18-06-21	17:00				
292	Bay	PG Odisha	400KV MAIN BAY OF KHARAGPUR AT BARIPADA(PG)	C	CB replacement work	19-06-21	07:00	27-06-21	17:00				
293	Line	PG Odisha	400KV SUNDARGARH- ROURKELA D/C Line#1	D	Replacement of old defective Porcelain Insulator by CLR	20-06-21	07:00	24-06-21	18:00				
294	Bay	PG Odisha	765KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (703 Main Bay)	01-06-21	09:00	04-06-21	17:00		NLDC		
295	Bay	PG Odisha	765KV MAIN BAY OF 1500MVA ICT-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (706 Main Bay)	05-06-21	09:00	08-06-21	17:00		NLDC		
296	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (716 Main Bay of Angul#1)	09-06-21	09:00	12-06-21	17:00		NLDC		
297	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (713 Main Bay of Angul#2)	14-06-21	09:00	17-06-21	17:00		NLDC		
298	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-III AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (710 Main Bay of Angul#3)	18-06-21	09:00	21-06-21	17:00		NLDC		
299	Bay	PG Odisha	765KV MAIN BAY OF DHARAMJAIGARH-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (721 Main Bay of Dharamjaigarh#1)	22-06-21	09:00	25-06-21	17:00		NLDC		
300	Bay	PG Odisha	765KV TIE BAY OF (DHARAMJAIGARH-I AND DARLIPALI-II) AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (720 Tie Bay)	26-06-21	09:00	29-06-21	17:00		NLDC		
301	Line	PG Odisha	220KV-BUDHIPADAR-KORBA-3	D	Earth wire stringing	25-06-21	07:00	27-06-21	18:00		GRIDCO/NLDC		S/d of the line was already approved for insulator replacement work in May'21. work may be completed during that shutdown.
302	AR	PG Odisha	A/R OF 400KV-ANGUL-JITPL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-06-21	07:00	30-06-21	17:00		JITPL		

Sl No.	Element	Requestor	Element Name	Daily(D)/ Contin ous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
303	AR	PG Odisha	A/R OF 400KV-ANGUL-JITPL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-06-21	07:00	30-06-21	17:00		JITPL		
304	AR	PG Odisha	A/R OF 400KV-GMR-ANGUL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-06-21	07:00	30-06-21	17:00		GMR		
305	AR	PG Odisha	A/R OF 400KV-GMR-ANGUL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-06-21	07:00	30-06-21	17:00		GMR		
306	AR	PG Odisha	A/R OF 765KV-ANGUL-SRIKAKULAM-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-06-21	07:00	30-06-21	17:00		NLDC		
307	STAT COM	PG Odisha	125MVAR CAPACITOR-2 OF STATCOM AT JEYPORE	D	Amp works	02-06-21	09:00	04-06-21	18:00				
308	Bay	PG Odisha	765KV MAIN BAY OF SRIKAKULAM-II AT ANGUL	C	Modified Guide Valve replacement work	08-06-21	09:00	10-06-21	17:00		NLDC		
309	Bay	PG Odisha	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	C	SF6 Gas leakage rectification work in Y-Phase Slave Pole	01-06-21	09:00	03-06-21	17:00		NLDC		
310	Bay	PG Odisha	765KV TIE BAY OF (SRIKAKULAM-I AND FUTURE) AT ANGUL	C	Modified Guide Valve replacement work	14-06-21	09:00	16-06-21	17:00		NLDC		
311	Bay	PG Odisha	765KV TIE BAY OF (SRIKAKULAM-II AND FUTURE) AT ANGUL	C	Modified Guide Valve replacement work	17-06-21	09:00	19-06-21	17:00		NLDC		
312	Bay	PG Odisha	765KV MAIN BAY OF DHARAMJAIGARH-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (724 Main Bay of Dharamjaigarh#2)	28-06-21	09:00	30-06-21	17:00		NLDC		
313	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 3 LINE REACTOR BAY 723R AT ANGUL	C	Modified Guide Valve replacement work	21-06-21	09:00	23-06-21	17:00		NLDC		
314	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 4 LINE REACTOR BAY 720R AT ANGUL	C	Modified Guide Valve replacement work	24-06-21	09:00	26-06-21	17:00		NLDC		
315	Bay	PG Odisha	765KV ANGUL-SRIKAKULAM 1 LINE REACTOR BAY 729R AT ANGUL	C	Modified Guide Valve replacement work	28-06-21	09:00	30-06-21	17:00		NLDC		
316	Line	PG Odisha	400KV-JEYPORE-GAJUWAKA-1	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	25-06-21	08:00	26-06-21	18:00		NLDC		

SI No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
317	Line	PG Odisha	400KV-JEYPORE-GAJUWAKA-2	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	28-06-21	08:00	29-06-21	18:00		NLDC		
318	Line	PG Odisha	765KV-DHARAMJAIGARH-JHARSUGUDA-2	D	TL Maint work. Insulator replacement powerline crossing loc-6&7	29-06-21	07:00	30-06-21	18:00		NLDC		
319	LR	PG Odisha	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT INDRAVATI	C	for replacement of Gasket and arresting of oil leakages of NGR.The Power flow will be interrupt for 02 hrs for taking the Line reactor for Out of service and also for taking the LR in to service.During the Shut down of LR the line will be charged with out taking the LR in to service .	10-06-21	#####	11-06-21	18:00		NLDC		
320	BR	PG Odisha	125MVAR 400KV B/R-1 AT RENGALI	D	Calibration of OTI & WTI	01-06-21	09:00	02-06-21	17:00				
321	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Bushing Erection of ICT IV (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	15-06-21	09:00	16-06-21	18:00		GRIDCO/NLDC		
322	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT RENGALI	D	Calibration of OTI & WTI	03-06-21	08:00	04-06-21	18:00		GRIDCO		
323	ICT	PG Odisha	400KV/28KV 500 MVA COUPLING TRANSFORMER AT JEYPORE	D	AMP works for Coup. Transformer and 28 kV Bus	10-06-21	09:00	11-06-21	18:00				
324	Line	PG Odisha	220KV-ATRI-PANDIABILI-1	D	AMP of 209 bay	03-06-21	09:30	03-06-21	16:00		GRIDCO		
325	FSC	PG Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-1 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	22-06-21	09:00	22-06-21	18:00				
326	FSC	PG Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-2 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	23-06-21	09:00	23-06-21	18:00				
327	FSC	PG Odisha	FSC OF 400KV-JEYPORE-BOLANGIR-1 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	24-06-21	09:00	24-06-21	18:00				
328	Line	PG Odisha	220KV-ATRI-PANDIABILI-2	D	AMP of 208 bay	02-06-21	09:30	02-06-21	16:00		GRIDCO		
329	Line	PG Odisha	220KV-PANDIABILI-SAMANGARA-1	D	AMP of 204 bay	01-06-21	09:30	01-06-21	16:00		GRIDCO		
330	Line	PG Odisha	220KV-PANDIABILI-SAMANGARA-2	D	AMP of 205 bay	04-06-21	09:30	04-06-21	16:00		GRIDCO		
331	Line	PG Odisha	400KVBOLANGIR-MEERAMUNDALI LINE	D	Replacement of defective porcelain insulators by Long Rod Polymer insulators	18-06-21	09:00	18-06-21	18:00		GRIDCO/NLDC		
332	Line	PG Odisha	400KV-JEYPORE-INDRAVATI-1	D	Replacement of PID defective insulator strings	30-06-21	08:00	30-06-21	18:00		NLDC		
333	Line	PG Odisha	400KV-JHARSUGUDA-ROURKELA-3	D	For taking 63 MVAR Line Reactor Out of Service	08-06-21	08:00	08-06-21	09:00		NLDC		
334	Line	PG Odisha	400KV-JHARSUGUDA-ROURKELA-3	D	For taking 63 MVAR Line Reactor In Service	08-06-21	19:00	08-06-21	20:00		NLDC		
335	Line	PG Odisha	765KV-ANGUL-JHARSUGUDA-1	D	AMP	26-06-21	09:00	26-06-21	17:00		NLDC		
336	Line	PG Odisha	765KV-ANGUL-JHARSUGUDA-2	D	AMP	25-06-21	09:00	25-06-21	17:00		NLDC		
337	Line	PG Odisha	765KV-ANGUL-JHARSUGUDA-3	D	Replacement of broken Glass insulators at tower No. 433 and 437	03-06-21	07:00	03-06-21	18:00		NLDC		

SI No.	Element	Requestor	Element Name	Daily(D)/Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
338	Line	PG Odisha	765KV-DHARAMJAIGARH-JHARSUGUDA-1	D	TL Maint work. Insulator replacement powerline crossing loc-6&7	28-06-21	07:00	28-06-21	18:00		NLDC		
339	LR	PG Odisha	63MVAR SWITCHABLE L/R OF 400KV-NEW DUBURI-PANDIABILI-1 AT PANDIABILI	D	AMP OF 403R BAY	25-06-21	09:30	25-06-21	17:00				
340	LR	PG Odisha	63MVAR NON-SWITCHABLE L/R OF 400KV-JHARSUGUDA-ROURKELA-3 AT ROURKELA	D	For attending Oil Leakage from 400 kV Side Y Phase Bakelite for CT Connections.	08-06-21	08:00	08-06-21	20:00				
341	LR	PG Odisha	80MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-1 AT ANGUL	D	Conopy installation on Buchholz relay	07-06-21	09:00	07-06-21	11:00		NLDC		
342	LR	PG Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-2 AT ANGUL	D	AMP	05-06-21	08:00	05-06-21	17:00		NLDC		
343	LR	PG Odisha	240MVAR SWITCHABLE L/R OF 400KV-ANGUL-JHARSUGUDA-1 AT ANGUL	D	AMP	04-06-21	08:00	04-06-21	17:00		NLDC		
344	LR	PG Odisha	63MVAR SWITCHABLE L/R OF 400KV-PANDIABILI-BARIPADA-1 AT PANDIABILI	D	AMP OF 404R BAY	26-06-21	09:30	26-06-21	17:00				
345	LR	PG Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-2 AT JHARSUGUDA	D	AMP WORK	25-06-21	09:00	25-06-21	17:00		NLDC		
346	LR	PG Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-1 AT JHARSUGUDA	D	AMP WORK	26-06-21	09:00	26-06-21	17:00		NLDC		
347	BR	PG Odisha	125MVAR 400KV B/R-2 AT BARIPADA	D	AMP works	20-06-21	09:00	20-06-21	17:00				
348	BR	PG Odisha	125MVAR 400KV B/R-1 AT BARIPADA	D	AMP works	21-06-21	09:00	21-06-21	17:00				
349	Bus	PG Odisha	220KV MAIN BUS - 1 AT BARIPADA	D	AMP WORKS	11-06-21	09:00	11-06-21	17:00		GRIDCO		
350	Bus	PG Odisha	220KV MAIN BUS - 2 AT ROURKELA	D	For changing B Phase Jumper connecting 208 Bay (simultaneous shutdown of Bay no 208, that is incoming feeder for ICT 2&4 on IV Side, is required). ICT2&4 will remain charged through Transfer Bus.	08-06-21	07:00	08-06-21	17:00		GRIDCO		
351	Bus	PG Odisha	220KV MAIN BUS - 1 AT JEYPORE	D	Termination of new constructed Jaynagar 3 & 4 bays by OPTCL with existing 220 kV bus at Jeypore S/s (Outage to be booked under Construction Head) and AMP works of 220 kV BUS-1	18-06-21	09:00	18-06-21	18:00		GRIDCO		
352	Bus	PG Odisha	220KV MAIN BUS - 2 AT JEYPORE	D	Termination of new constructed Jaynagar 3 & 4 bays by OPTCL with existing 220 kV bus at Jeypore S/s (Outage to be booked under Construction Head) and AMP works of 220 kV BUS-2	19-06-21	09:00	19-06-21	18:00		GRIDCO		

SI No.	Element	Requestor	Element Name	Daily(D)/Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
353	ICT	PG Odisha	765KV/400KV 1500 MVA ICT 1 AT ANGUL	D	Spare rotation for attending oil leakages in ICT 1 Yph: Taking ICT I Y_ph to be taken out of service and spare unit shall be taken into service	10-06-21	08:00	10-06-21	14:00		NLDC		
354	ICT	PG Odisha	765KV/400KV 1500 MVA ICT 1 AT ANGUL	D	Spare rotation for taking ICT 1 Yph in service after attending oil leakages , spare ICT will be taken out of service.	17-06-21	09:00	17-06-21	14:00		NLDC		
355	ICT	PG Odisha	765KV/400KV 1500 MVA ICT 2 AT ANGUL	D	Spare Rotation/ : ICT 2 Y-Phase to be taken into service after attending oil leakages and spare unit shall be taken out of service	04-06-21	09:00	04-06-21	14:00		NLDC		
356	ICT	PG Odisha	765KV/400KV 1500 MVA ICT 4 AT ANGUL	D	Spare rotation for attending oil leakages in ICT 4 Y Ph , spare unit will be taken in service in place of ICT 4 Y phase	21-06-21	09:00	21-06-21	14:00		NLDC		
357	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 & ICT-3 AT JEYPORE	D	For CSD Commissioning (During this, CB opeartion will be done many times)(Outage to be booked under Construction Head)	14-06-21	09:00	14-06-21	18:00		GRIDCO/NLDC		
358	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Charging of ICT-4 (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	28-06-21	09:00	28-06-21	18:00		GRIDCO/NLDC		
359	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	D	AMP works (If shutdown of ICT-2 not availed for commissioning of ICT-4)	21-06-21	09:00	21-06-21	18:00		GRIDCO/NLDC		
360	ICT	PG Odisha	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	D	Isolator rectification work	10-06-21	09:00	10-06-21	17:00		GRIDCO		
361	ICT	PG Odisha	400KV/220KV 500 MVA ICT 1 AT PANDIABILI	D	AMP of 207 BAY (220 KV SIDE OF ICT-1)	29-06-21	09:00	29-06-21	17:00		GRIDCO		
362	ICT	PG Odisha	400KV/220KV 500 MVA ICT 2 AT PANDIABILI	D	AMP of 202 BAY (220 KV SIDE OF ICT-2)	30-06-21	09:00	30-06-21	17:00		GRIDCO		
363	STATCOM	PG Odisha	125MVAR MSR-2 OF STATCOM AT JEYPORE	D	Amp works	02-06-21	09:00	02-06-21	18:00				
364	STATCOM	PG Odisha	125MVAR CAPACITOR-1 OF STATCOM AT JEYPORE	D	Amp works	03-06-21	09:00	03-06-21	18:00				
365	STATCOM	PG Odisha	125MVAR MSR-1 OF STATCOM AT JEYPORE	D	Amp works	01-06-21	09:00	01-06-21	18:00				
366	STATCOM	PG Odisha	-100MVAR VSC-1 OF STATCOM AT JEYPORE	D	Amp works	09-06-21	09:00	09-06-21	18:00				
367	STATCOM	PG Odisha	-100MVAR VSC-2 OF STATCOM AT JEYPORE	D	Amp works	12-06-21	09:00	12-06-21	18:00				
368	Bay	PG Odisha	400KV TIE BAY OF MENDHASAL-1 AND 500MVA ICT-3 (FUTURE) AT PANDIABILI	D	AMP OF 411BAY	23-06-21	09:30	23-06-21	16:00				
369	Bay	PG Odisha	400KV MAIN BAY OF 500MVA ICT-3 (FUTURE) AT PANDIABILI	D	AMP OF 410 BAY	22-06-21	09:30	22-06-21	16:00				
370	Bay	PG Odisha	400KV MAIN BAY OF BARIPADA(PG) - 1 AT NEW DUBURI	D	AMP WORKS	10-06-21	09:00	10-06-21	17:00				

SI No.	Element	Requestor	Element Name	Daily(D) // Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
371	Bay	PG Odisha	MAIN BAY (BUS 2) OF STATCOM AT JEYPORE	D	AMP works of 420 Bay	08-06-21	09:00	08-06-21	18:00				
372	Bay	PG Odisha	MAIN BAY (BUS 1) OF STATCOM AT JEYPORE	D	AMP works of 419 Bay	07-06-21	09:00	07-06-21	18:00				
373	Bay	PG Odisha	400KV TIE BAY OF TSTPP-1 AND FUTURE AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	11-06-21	09:00	11-06-21	17:00				
374	Bay	PG Odisha	220KV MAIN BAY OF 315 MVA ICT-1 AT JEYPORE	D	AMP works of 201 Bay	16-06-21	09:00	16-06-21	18:00				
375	Bay	PG Odisha	220KV BUS COUPLER BAY AT BARIPADA	D	AMP WORKS	05-06-21	09:00	05-06-21	17:00				
376	Bay	PG Odisha	220KV BUS COUPLER BAY AT JEYPORE	D	AMP Works of Bus coupler Bay	17-06-21	09:00	17-06-21	18:00				
377	Bay	PG Odisha	220KV BUS COUPLER BAY AT PANDIABILI	D	AMP of 406 bay	10-06-21	09:30	10-06-21	16:00				
378	Bay	PG Odisha	220KV BUS COUPLER BAY AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	26-06-21	09:00	26-06-21	17:00				
379	Bay	PG Odisha	220KV BUS COUPLER BAY AT ROURKELA	D	Overhauling of Isolator Moving Blade	07-06-21	07:00	07-06-21	17:00				
380	Bay	PG Odisha	220KV MAIN BAY OF 315 MVA ICT 2 & ICT 4 AT ROURKELA	D	Overhauling of Isolator Moving Blade and For changing B Phase Jumper connecting 208 Bay (simultaneous shutdown of 220 kV Bus 2 required). ICT2&4 will remain charged through Transfer Bus.	08-06-21	07:00	08-06-21	17:00				
381	Bay	PG Odisha	220KV MAIN BAY OF 315MVA ICT-I AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	24-06-21	09:00	24-06-21	17:00				
382	Bay	PG Odisha	220KV MAIN BAY OF 315MVA ICT-I & ICT 3 AT ROURKELA	D	Overhauling of Isolator Moving Blade	09-06-21	07:00	09-06-21	17:00				
383	Bay	PG Odisha	220KV MAIN BAY OF 315MVA ICT-II AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	25-06-21	09:00	25-06-21	17:00				
384	Bay	PG Odisha	220KV MAIN BAY OF RENGALI(GRIDCO) II AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	28-06-21	09:00	28-06-21	17:00				
385	Bay	PG Odisha	220KV MAIN BAY OF RENGALI-I(OPTCL) AT RENGALI I(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	29-06-21	09:00	29-06-21	17:00				
386	Bay	PG Odisha	220KV MAIN BAY OF TARKERA-I AT ROURKELA	D	Overhauling of Isolator Moving Blade	10-06-21	07:00	10-06-21	17:00				
387	Bay	PG Odisha	220KV MAIN BAY OF TARKERA-II AT ROURKELA	D	Overhauling of Isolator Moving Blade	11-06-21	07:00	11-06-21	17:00				
388	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-II AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	18-06-21	09:00	18-06-21	17:00				
389	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-I AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	14-06-21	09:00	14-06-21	17:00				
390	Bay	PG Odisha	400KV MAIN BAY OF FUTURE(416) AT AT BARIPADA(PG)	D	AMP WORK	07-06-21	09:00	07-06-21	17:00				
391	Bay	PG Odisha	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	D	AMP works of 412 Bay	14-06-21	09:00	14-06-21	18:00				

Sl No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
392	Bay	PG Odisha	400KV MAIN BAY OF GAZUWAKA-II AT JEYPORE	D	AMP works of 413 Bay	15-06-21	09:00	15-06-21	18:00				
393	Bay	PG Odisha	400KV MAIN BAY OF INDRAVATI(GR) AT INDRAVATI(PG)	D	AMP works of UIHEP Main Bay (412) . During this shutdown Power flow will not be Interrupted.	18-06-21	09:00	18-06-21	18:00				
394	Bay	PG Odisha	400KV MAIN BAY OF INDRAVATI(PG) AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	22-06-21	09:00	22-06-21	17:00				
395	Bay	PG Odisha	400KV MAIN BAY OF KEONJHOR AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	01-06-21	09:00	01-06-21	17:00				
396	Bay	PG Odisha	400KV MAIN BAY OF TALCHER I AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	08-06-21	09:00	08-06-21	17:00				
397	Bay	PG Odisha	400KV MAIN BAY OF TALCHER-II AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	07-06-21	09:00	07-06-21	17:00				
398	Bay	PG Odisha	400KV MAIN BAY OF TISCO AT BARIPADA	D	AMP WORK	04-06-21	09:00	04-06-21	17:00				
399	Bay	PG Odisha	400KV TIE BAY OF (125MVAR BR-II AND FUTURE) AT BARIPADA(PG)	D	AMP WORK	07-06-21	09:00	07-06-21	17:00				
400	Bay	PG Odisha	400KV TIE BAY OF (315MVA ICT-II AND MENDHASAL-II) AT PANDIABILLI	D	AMP OF 408	17-06-21	09:30	17-06-21	16:00				
401	Bay	PG Odisha	400KV TIE BAY OF (ICT I AND ICT II) AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	15-06-21	09:00	15-06-21	17:00				
402	Bay	PG Odisha	400KV TIE BAY OF (INDRAVATI(GR) AND 125MVAR BR-I) AT INDRAVATI(PG)	D	AMP works of UHIEP-BR TIE Bay (411). During this shutdown Power flow will not be Interrupted.	24-06-21	09:00	24-06-21	18:00				
403	Bay	PG Odisha	400KV TIE BAY OF (INDRAVATI(PG) AND 125MVAR BR-1) AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	21-06-21	09:00	21-06-21	17:00				
404	Bay	PG Odisha	400KV TIE BAY OF (KEONJHOR AND TSTPP-II) AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	04-06-21	09:00	04-06-21	17:00				
405	Bay	PG Odisha	400KV TIE BAY OF (VEDANTA I AND 125MVAR BR-1) AT JHARSUGUDA	D	CSD Bypassing work (414 Tie Bay)	03-06-21	09:00	03-06-21	17:00				
406	Bay	PG Odisha	400KV TIE BAY OF (VEDANTA-II AND 125MVAR BR-II) AT JHARSUGUDA	D	CSD Bypassing work (417 Tie Bay)	05-06-21	09:00	05-06-21	17:00				
407	Bay	PG Odisha	400KV MAIN BAY OF PANDIABILLI LINE AT NEW DUBURI	D	AMP WORK	18-06-21	09:00	18-06-21	17:00				
408	Bay	PG Odisha	400KV TIE BAY OF PANDIABILLI LINE & FUTURE BAY AT NEW DUBURI	D	AMP WORK	22-06-21	09:00	22-06-21	17:00				
409	Bay	PG Odisha	400kv MAIN BAY OF 125MVAR BR-1	D	CSD Bypassing work (417 Tie Bay)	07-06-21	09:00	07-06-21	17:00				
410	Bay	PG Odisha	400kv MAIN BAY OF 125MVAR BR-2	D	CSD Bypassing work (416 Main Bay)	09-06-21	09:00	09-06-21	17:00				

SI No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
411	Bay	PG Odisha	400KV MAIN BAY OF 500 MVA ICT-2 AT PANDIABILI	D	AMP OF 407	16-06-21	09:30	16-06-21	16:00				
412	Bay	PG Odisha	400 KV MAIN BAY OF PANDIABILI-MENDHASAL-2 AT PANDIABILI	D	AMP OF 409	18-06-21	09:30	18-06-21	16:00				
413	Bay	PG Odisha	400 KV MAIN BAY OF PANDIABILI-MENDHASAL-1 AT PANDIABILI	D	AMP OF 412	24-06-21	09:30	24-06-21	16:00				
414	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 1 LINE REACTOR BAY 709R AT ANGUL	D	AMP	04-06-21	08:00	04-06-21	17:00		NLDC		
415	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 2 LINE REACTOR BAY 706R AT ANGUL	D	AMP	05-06-21	08:00	05-06-21	17:00		NLDC		
416	Bay	PG ER-II	400KV MAIN BAY OF FARAKKA I AT DURGAPUR	OCB	CB replacement (With PIR) works including new foundation under ERSS-XXIII	16-06-21	09:30	16-07-21	17:30				
417	Bay	PG ER-II	400KV MAIN BAY OF DURGAPUR-I AT MAITHON	C	Bay upgradation under ERSS-XVII	15-06-21	09:00	30-06-21	17:00				
418	Bay	PG ER-II	400KV MAIN BAY OF MAITHON-II AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	04-06-21	08:00	18-06-21	18:00		MPL		Consent denied by MPL. May be planned in Dec-21 during unit overhauling of MPL.
419	Bay	PG ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	20-06-21	08:00	03-07-21	18:00		MPL		
420	Line	PG ER-II	132KV-RANGIT-RANGPO-1	C	Re-routing of Loc 24 due to Hill sinking & Tower strenghtening work at Loc 3 of LILO	01-06-21	08:00	10-06-21	17:00		RANGIT/SIK KIM		Referred to 179th OCC for further discussion.
421	AR	PG ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 151 km completed out of 215 km	01-06-21	07:00	30-06-21	18:00		TEESTA III	Latest Work progress may be given.	
422	AR	PG ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 1	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-06-21	07:00	30-06-21	18:00		NLDC		
423	AR	PG ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 2	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-06-21	07:00	30-06-21	18:00		NLDC		
424	Line	PG ER-II	132KV-RANGIT-KURSEONG-1	C	Re-routing of Loc 24 due to Hill sinking	01-06-21	08:00	08-06-21	17:00		RANGIT/WB		Referred to 179th OCC for discussion.
425	LR	PMJTL	240MVAR SWITCHABLE LINE REACTOR OF NEW RANCHI-I AT MEDINIPUR	D	Final tuning of CSD of 765 KV LR-1 & RTAMC data validation	05-06-21	09:00	05-06-21	18:00		NLDC		
426	LR	PMJTL	240MVAR SWITCHABLE LINE REACTOR OF NEW RANCHI-II AT MEDINIPUR	D	Final tuning of CSD of 765 KV LR-2 & RTAMC data validation	07-06-21	09:00	07-06-21	18:00		NLDC		
427	Line	PG ER-II	132KV-RANGIT-KURSEONG-1	D	Fixing of LINE LA ON ALTERNATE DAY BASIS	09-06-21	08:00	15-06-21	18:00		RANGIT/WB		To be clubbed with sl no. 427
428	Bay	PG ER-II	400KV-SAGARDIGHI-1 BAY AT JEERAT (WB)	C	For Construction work.	24-06-21	07:00	28-06-21	17:00		WB		Consent denied by SLDC, WB in view of high summer load. PG may plan after summer season.
429	Bay	PG ER-II	400KV-SUBHASGRAM BAY AT JEERAT (WB)	C	For Construction work.	24-06-21	07:00	28-06-21	17:00		WB		

Sl No.	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
430	ICT	PG ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	C	220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value	10-06-21	08:00	12-06-21	17:00		WB		
431	Line	PG ER-II	132KV-RANGIT-RAMMAM-1	D	Sag Correction work at Loc 29-30, 31-32 & 73-74 due to hill sinking	11-06-21	09:00	12-06-21	17:30		RANGIT/WB		S/d approved for 2 days. To be clubbed with sl no. 420
432	BR	PG ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	D	Rectification of Oil level in prismatic gauge and onload testing of 417 Bay CSD	15-06-21	09:00	16-06-21	17:00				
433	BR	PMJTL	330MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-1 & RTAMC data validation	03-06-21	09:00	03-06-21	18:00		NLDC		
434	BR	PMJTL	330MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-2 & RTAMC data validation	04-06-21	09:00	04-06-21	18:00		NLDC		
435	BR	PMJTL	125MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-1 & RTAMC data validation	11-06-21	09:00	12-06-21	18:00				
436	BR	PMJTL	125MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-2 & RTAMC data validation	14-06-21	09:00	15-06-21	18:00				
437	Bus	PG ER-II	400KV MAIN BUS - 3 AT MAITHON	D	1. Augmentation of Bus Bar protection for Bus#3 & 4. 2. Dismantling of Jumper of RB-2 Main Bay Bus isolator (40789A) for upgradation of Bay under ERSS-XVII.	04-06-21	08:00	05-06-21	18:00		JSEB/ DVC		
438	Bus	PG ER-II	400KV MAIN BUS - 4 AT MAITHON	D	Augmentation of Bus Bar protection for Bus#3 & 4	02-06-21	08:00	03-06-21	18:00		JSEB/ DVC		
439	Bus	PG ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D	ERSS - XVIII Project - Bay Upgradation Work for Quad Moose dropper connection of 409 & 412 Bay Bus Isolator & Bay Stability Test	02-06-21	07:00	03-06-21	17:00		WB		
440	HVDC	PG ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-I	D	Fixing of span marker	01-06-21	08:00	02-06-21	17:00		NLDC		This shutdown will not be required if the emergency shutdown applied for 18/19th May 2021 is approved.
441	HVDC	PG ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-II	D	Fixing of span marker	03-06-21	08:00	04-06-21	17:00		NLDC		
442	ICT	PG ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	D	1. Onload testing of Main Bay CSD. 2. Final commissioning of AVR by OEM. 3. Commissioning and SCADA integration of ODGA.	11-06-21	08:00	12-06-21	16:00		JSEB/DVC		Consent is given subject to timely return of the element.
443	Line	PG ER-II	132KV-RANGIT-RAMMAM-1	D	Sag Correction work at Loc 25-26 due to hill sinking	19-06-21	09:00	19-06-21	17:30		RANGIT/WB		To be clubbed with sl no. 419
444	Bus	PG ER-II	400KV MAIN BUS - 1 AT RANGPO	D	For Gas logic modification work	10-06-21	10:00	10-06-21	17:00		TUL/Teesta_V/Chuzachen/Tasiding/Dikchu/Jor ethang		In view of high hydro season, PG may try to avail the shutdown in May'2021.
445	Bus	PG ER-II	400KV MAIN BUS - 2 AT RANGPO	D	For Gas logic modification work	10-06-21	10:00	10-06-21	17:00		TUL/Teesta_V/Chuzachen/Tasiding/Dikchu/Jor ethang		

SI No.	Element	Requestor	Element Name	Daily(D) // Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
446	LR	PG ER-II	80MVAR SWITCHABLE L/R OF 400KV- RAJARHAT-FSTPP-1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	16-06-21	07:00:0 0	16-06-21	17:00: 00				
447	BR	PG ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system.	18-06-21	07:00	18-06-21	17:00				
448	BR	PG ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-413	14-06-21	07:00:0 0	14-06-21	17:00: 00				
449	BR	PG ER-II	125MVAR 400KV B/R-1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-409	11-06-21	07:00:0 0	11-06-21	17:00: 00				
450	BR	PG ER-II	125MVAR 400KV B/R-2 AT MAITHON	D	AMP works	21-06-21	08:00	21-06-21	16:00				
451	BR	PG ER-II	80MVAR 400KV B/R-1 AT BERHAMPORE	D	Reactor AMP work	24-06-21	09:00	24-06-21	17:00				
452	Bus	PG ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	HV testing and Jumper connection of isolator 43289B	17-06-21	09:00	17-06-21	17:00		WB		
453	Bus	PG ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 tie bay)	27-06-21	09:00	27-06-21	17:00		WB		
454	Bus	PG ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M1)	18-06-21	09:00	18-06-21	17:00		WB		
455	Bus	PG ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	HV testing and Jumper connection of isolator 43189A	05-06-21	10:00	05-06-21	17:00		WB		
456	Bus	PG ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 Main bay)	15-06-21	09:00	15-06-21	17:00		WB		
457	Bus	PG ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M2)	25-06-21	09:00	25-06-21	17:00		WB		
458	Bus	PG ER-II	400KV MAIN BUS - 1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	05-06-21	07:00	05-06-21	17:00		WB		
459	Bus	PG ER-II	400KV MAIN BUS - 2 AT RAJARHAT	D	Modification in PD sensors/GD system.	18-06-21	07:00	18-06-21	17:00		WB		
460	Bus	PG ER-II	400KV BUS SECTION-2A AT ALIPURDUAR	D	AMP Work	15-06-21	09:00	15-06-21	18:00		WB		
461	Bus	PG ER-II	400KV MAIN BUS - 2 AT BAHARAMPUR	D	BUS AMP WORK	26-06-21	09:00	26-06-21	17:00		NLDC		
462	Bus	PG ER-II	220KV MAIN BUS - 1 AT DALKHOLA(PG)	D	Damaged Dropper replacement work in 220KV Dalkhola-Purnea-I(B-ph) Bus- side.	09-06-21	08:00	09-06-21	17:00		WB		
463	Bus	PG ER-II	400KV MAIN BUS - 4 AT DURGAPUR	D	AMP works & 422 89B Isolator alignment works	14-06-21	09:30	14-06-21	17:00		DVC		
464	Bus	PG ER-II	220KV MAIN BUS - 1 AT SUBHASGRAM(PG)	D	Rectification of Oil Leakage from R Ph CVT of 220 KV Main Bus-I	07-06-21	09:00	07-06-21	17:00		WB		
465	Bus	PG ER-II	220KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D	AMP WORK	08-06-21	07:00	08-06-21	17:00		WB		
466	ICT	PG ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	D	ICT AMP WORK	10-06-21	08:00	10-06-21	17:00		WB		
467	ICT	PG ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-402	07-06-21	07:00:0 0	07-06-21	17:00: 00		WB		

Sl No.	Element	Requestor	Element Name	Daily(D)/ Contin ous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:M M)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
468	ICT	PMJTL	765/400KV 1500MVA ICT 1 AT MEDINPORE	D	Final Tuning of CSD of ICT-1 of 765 KV side & 400 KV side & RTAMC data validation	08-06-21	09:00	08-06-21	18:00		NLDC		
469	ICT	PMJTL	765/400KV 1500MVA ICT 2 AT MEDINPORE	D	Final Tuning of CSD of ICT-2 of 765 KV side & 400 KV side & RTAMC data validation	09-06-21	09:00	10-06-21	18:00		NLDC		
470	ICT	PMJTL	765/400KV 1500MVA ICT 2 AT MEDINPORE	D	For taking R ph ICT back into service in place of spare ICT after rectification of air cell leakage of Rph ICT of bank-2	16-06-21	09:00	17-06-21	18:00		NLDC		
471	ICT	PG ER-II	400KV/220KV 315 MVA ICT 3 AT DURGAPUR	D	CSD commissioning works under ERSS-XVII package	10-06-21	09:30	10-06-21	17:00		DVC		
472	ICT	PG ER-II	220KV/132KV 160 MVA ICT 4 AT MALDA	D	AIRCELL REPLACEMENT.	03-06-21	09:00	03-06-21	17:00		WB		
473	ICT	PG ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-406	09-06-21	07:00:00	09-06-21	17:00:00		WB		
474	ICT	PG ER-II	400KV/220KV 315 MVA ICT 3 AT SUBHASGRAM	D	Bay Upgradation Work Under ERSS-XVIII - Bus Pipe Connection & Differential & REF Stability Test w.r.t to new Main CT (409 CT) & Scheme checking	04-06-21	07:00	04-06-21	17:00	315 MVA ICT#3 will be under Shutdown. ALREADY APPLIED IN MAY-21 ALSO, IF PROVIDED THEN INSTANT S/D WILL NOT BE REQUIRED.	WB		
475	ICT	PG ER-II	400KV/220KV 315 MVA ICT 4 AT SUBHASGRAM	D	Bay Upgradation Work Under ERSS-XVIII - Bus Pipe Connection & Differential & REF Stability Test w.r.t to new Main CT (412 CT) & Scheme checking	05-06-21	07:00	05-06-21	17:00	315 MVA ICT#4 will be under Shutdown. ALREADY APPLIED IN MAY-21 ALSO, IF PROVIDED THEN INSTANT S/D WILL NOT BE REQUIRED.	WB		
476	ICT	PG ER-II	400KV/220KV 500 MVA ICT 5 AT SUBHASGRAM(PG)	D	Onload testing of Tie Bay (414 Bay) CSD	17-06-21	09:00	17-06-21	17:00	500 MVA ICT#5 will be under Shutdown.	WB		May require load shedding. Consent to be given by SLDC WB after necessary study at their end.
477	Bay	PG ER-II	400KV BUS SECTIONALIZER - 1 BAY AT ALIPURDUAR (PG)	D	Bay AMP Work	08-06-21	09:00	08-06-21	18:00		WB		
478	Bay	PG ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	D	Bay AMP Work	17-06-21	09:00	17-06-21	17:00		NLDC		
479	Bay	PG ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	D	Bay AMP Work	22-06-21	09:00	22-06-21	17:00		NLDC		
480	Bay	PG ER-II	400KV TIE BAY OF (125MVAR 400KV B/R-3 AND JAMSHEDPUR FUTURE) AT DURGAPUR	D	Isolator alignment works	08-06-21	09:30	08-06-21	17:30				
481	Bay	PG ER-II	220KV MAIN BAY OF 160MVA ICT-I AT BIRPARA(PG)	D	BAY AMP WORK	14-06-21	08:00	14-06-21	17:30	160 MVA ICT-I will be charged through TBC			
482	Bay	PG ER-II	220KV MAIN BAY OF 160MVA ICT-II AT BIRPARA(PG)	D	BAY AMP WORK	15-06-21	08:00	15-06-21	17:30	160 MVA ICT-II will be charged through TBC			
483	Bay	PG ER-II	220KV MAIN BAY OF NEWTOWN (AA II) I AT RAJARHAT	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	25-06-21	07:00	25-06-21	17:00				

Sl No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
484	Bay	PG ER-II	220KV MAIN BAY OF NEWTOWN (AA II) II AT RAJARHAT	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	26-06-21	07:00	26-06-21	17:00				
485	Bay	PG ER-II	400KV BUS COUPLER BAY AT RANGPO	D	AMP Works	10-06-21	10:00	10-06-21	17:00				
486	Bay	PG ER-II	400KV MAIN BAY OF 80MVAR BR-I AT BAHARAMPUR	D	BAY AMP WORK	15-06-21	09:00	15-06-21	17:00		NLDC		
487	Bay	PG ER-II	400KV MAIN BAY OF BHERAMARA-II AT BAHARAMPUR	D	BAY AMP WORK	08-06-21	09:00	08-06-21	17:00		NLDC		
488	Bay	PG ER-II	400KV MAIN BAY OF BONGAIGAON II AT ALIPURDUAR	D	BAY AMP WORK	03-06-21	09:00	03-06-21	18:00				
489	Bay	PG ER-II	400KV MAIN BAY OF FSTPP-II AT BAHARAMPUR	D	BAY AMP WORK	29-06-21	09:00	29-06-21	17:00				
490	Bay	PMJTL	765 KV RMTL-1 Bay (Bay no- 703) at Mednipore	D	RTAMC data validation	18-06-21	09:00	18-06-21	17:00		NLDC		
491	Bay	PMJTL	765 KV RMTL-2 Bay (Bay no- 706) at Mednipore	D	RTAMC data validation	19-06-21	09:00	19-06-21	17:00		NLDC		
492	Bay	PMJTL	765 KV MJTL-1 bay (Bay no- 710) at Mednipore	D	RTAMC data validation	21-06-21	09:00	21-06-21	17:00		NLDC		
493	Bay	PMJTL	765 KV MJTL-2 bay (Bay no- 707) at Mednipore	D	RTAMC data validation	22-06-21	09:00	22-06-21	17:00		NLDC		
494	Bay	PMJTL	400 KV Kharagpur-2 bay (Bay no- 403) at Mednipore	D	RTAMC data validation	23-06-21	09:00	23-06-21	17:00				
495	Bay	PMJTL	400 KV Kharagpur-1 bay (Bay no- 406) at Mednipore	D	RTAMC data validation	24-06-21	09:00	24-06-21	17:00				
496	Bay	PMJTL	400 KV Chanditala-1 bay (Bay no- 409) at Mednipore	D	RTAMC data validation	25-06-21	09:00	25-06-21	17:00				
497	Bay	PMJTL	400 KV Chanditala-2 bay (Bay no- 412) at Mednipore	D	RTAMC data validation	26-06-21	09:00	26-06-21	17:00				
498	Bay	PMJTL	765 kV D/C Medinipur - Jeerat TL Bay no- 710, 711(Main & Tie)	D	For OPGW work	02-06-21	00:00	02-06-21	00:00		NLDC		
499	Bay	PMJTL	765 kV D/C Medinipur - Jeerat TL Line-II Bay no- 707, 708 (Main & Tie)	D	For E/w work	03-06-21	00:00	04-06-21	00:00		NLDC		
500	Bay	PMJTL	765 KV RACHI-MEDINIPUR TL-1 Main Bay (Bay no- 703)	D	RTAMC data validation	18-06-21	09:00	18-06-21	17:00		NLDC		
501	Bay	PMJTL	765 KV RACHI-MEDINIPUR TL-2 Main Bay (Bay no- 706)	D	RTAMC data validation	19-06-21	09:00	19-06-21	17:00		NLDC		
502	Bay	PMJTL	765 KV MEDINIPUR-JEERAT TL-1 Main bay (Bay no- 710)	D	RTAMC data validation	21-06-21	09:00	21-06-21	17:00		NLDC		
503	Bay	PMJTL	765 KVMEDINIPUR-JEERAT TL-2 Main bay (Bay no- 707)	D	RTAMC data validation	22-06-21	09:00	22-06-21	17:00		NLDC		
504	Bay	PMJTL	400 KV Medinipur-Kharagpur-2 Main bay (Bay no- 403)	D	RTAMC data validation	23-06-21	09:00	23-06-21	17:00				
505	Bay	PMJTL	400 KV Medinipur-Kharagpur-1 Main bay (Bay no- 406)	D	RTAMC data validation	24-06-21	09:00	24-06-21	17:00				
506	Bay	PMJTL	400 KV Medinipur-Chanditala-1 Main bay (Bay no- 409)	D	RTAMC data validation	25-06-21	09:00	25-06-21	17:00				
507	Bay	PMJTL	400 KV Medinipur-Chanditala-2 Main bay (Bay no- 412)	D	RTAMC data validation	26-06-21	09:00	26-06-21	17:00				
508	Bay	PG ER-II	400KV TIE BAY OF (80MVAR BR-I AND BHERAMARA-II) AT BAHARAMPUR	D	BAY AMP	10-06-21	09:00	10-06-21	17:00		NLDC		

SI No.	Element	Requestor	Element Name	Daily(D)/ Continous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:M M)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
509	Bay	PG ER-II	220KV MAIN BAY OF MALBASE AT BIRPARA(PG)	D	BAY AMP WORK	21-06-21	08:00	21-06-21	17:30	220 KV BRP-MALBASE Feeder will be charged through TBC	NLDC		
510	AR	SRTS	A/R 400KV-GAZUWAKA-JEYPORE-1	D	Live Line OPGW Stringing	01-06-21	07:00	30-06-21	18:00		NLDC		
511	AR	SRTS	A/R 400KV-GAZUWAKA-JEYPORE-2	D	Live Line OPGW Stringing	01-06-21	07:00	30-06-21	18:00		NLDC		
512	Line	JUSNL	132KV Lalmatia-Kahalgaon(BSPTCL)	C	For stringing of conductor between tower location no. 03 to 04 of 220kv Lalmatia-Godda D/C.	23-05-21	08:00	24-05-21	18:00	During shutdown period Sahebganj Gss will avail power through 132kv Rajmahal-Sahebganj line.			
513	Line	JUSNL	132KV Lalmatia-Kahalgaon(NTPC)	C	For stringing of conductor between tower location no. 03 to 04 of 220kv Lalmatia-Godda D/C.	23-05-21	08:00	24-05-21	18:00	During shutdown period Lalmatia Gss will avail power through 132kv Lalmatia-Dumka line.			
514	Line	JUSNL	220 kV Ramchandrapur-Jamshedpur(PG)-I	D	For checking the connection of CTs at RCP end.	11-06-21	11:30	11-06-21	13:30	During shutdown, other 220kv RCP-JSR(PG) Ckt 2&3 shall be remained in service.			
515	Line	BGCL/ER-I	400KV-PATNA-BALIA-3	C	LILO OF 400 KV PATNA BALIA 3 & 4 AT NAUBATPUR (NEW) SUB-STATION	01.06.2021	09:00	15.06.2021	18:00		NLDC		schedule date shall not overlap with s/d of 400 kV Patna-Kishanganj D/C or 400 kV Patna-Balia-1 &2
516	Line	BGCL/ER-I	400KV-PATNA-BALIA-4	C	LILO OF 400 KV PATNA BALIA 3 & 4 AT NAUBATPUR (NEW) SUB-STATION	01.06.2021	09:00	15.06.2021	18:00		NLDC		
517	Bus	PG ER-I	132 kV Bus-2 at Motihari(DMTCL)	C	Inspection of existing 132 kV Bus II extension module, rectification of defect if any & HV testing.	15-06-21	06:00	16-06-21	20:00		Bihar/NLDC		Consent denied by SLDC, Bihar. May be allowed when hydro generation availability improves in Nepal. PG may plan in consulstaion with SLDC, Bihar.
518	Bus	PG ER-I	132 kV Bus-2 at Motihari(DMTCL)	C	Replacement of damage 132 kV Bus-I extension module & HV testing of system.	18-06-21	06:00	19-06-21	20:00		Bihar/NLDC		
519	Bus	PG ER-I	132 kV Bus-1 at Motihari(DMTCL)	C	Replacement of damage 132 kV Bus-I extension module & HV testing of system.	18-06-21	06:00	19-06-21	20:00		Bihar/NLDC		

SI No.	Element	Requestor	Element Name	Daily(D) // Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Information Required	Remarks based on the discussion in the 179th OCC shutdown meeting
520	Bus	WBSETCL	400 kV Main Bus-1 at Sagardighi	C	Commissioning of New 400KV Busbar Panel (CT/LBB cable termination, individual Bay stability test for differential & Bias current). In order to execute this job, Shut Down of 400KV SgTPP Main Bus I and Main Bus II will be required, individually one after another, on continuous basis till completion of the system for that particular Bus in presence of BHEL.	14-06-21	08:00	18-06-21	16:00				
521	Bus	WBSETCL	400 kV main Bus-2 at Sagardighi	C	Commissioning of New 400KV Busbar Panel (CT/LBB cable termination, individual Bay stability test for differential & Bias current). In order to execute this job, Shut Down of 400KV SgTPP Main Bus I and Main Bus II will be required, individually one after another, on continuous basis till completion of the system for that particular Bus in presence of BHEL.	23-06-21	08:00	27-06-21	16:00				