



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee
14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24239657, 24239659 FAX No.:033-24239652, 24239653 Web: www.erpc.gov.in

NO. ERPC/SE/OPERATION/2021/389

DATE: 24.06.2021

To,

As per list enclosed.

Sub: List of the Transmission lines/equipment for shutdown approved in the 180th OCC Shutdown Meeting- reg

Sir,

Please find the enclosed list of the transmission lines/equipment approved in the 180th OCC shutdown meeting held on 15th June, 2021 through online MS teams meeting platform, for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,

Yours faithfully,


(D.K. Bauri)
SE (O & PS)

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
1	Line	DVC	220KV-JODA-JINDAL-JAMSHEDPUR-1	C	Replacement of Main Bus isolator, Line side isolator and Transfer Bus side isolator under the PSDF work at DVC Jamshedpur sub station on continuous basis.	20-07-21	09:00	22-07-21	19:00		OPTCL	3		To be considered based on Covid situation
2	Bus	DVC	400KV MAIN BUS - 1 AT MEJIA-B	D	Repairing of Moose conductor of Main Bus-1 above Y-Ph Isolator-A of MTPS-Maithon PG L#1 Bay.	06-07-21	08:00	06-07-21	17:00	400kv MTPS-Maithon PG L#1 will be diverted 'thru B/C during the S/D Period.		1		
3	Line	North Karanpura Transco Ltd.	400 kV D/C Ranchi-Maithon RB (CKT-2)	D	For shifting of Ckt-2 of 400KV D/C Ranchi-Maithon line on ERS.	12-07-21	08:00	12-07-21	20:00		MPL	1		
4	Line	North Karanpura Transco Ltd.	400 kV D/C Ranchi-Maithon RB (CKT-1)	C	For erection of 2 nos. of towers (1/0 LI & 4/0 LO) below Ranchi-Maithon line.	13-07-21	08:00	17-07-21	20:00		MPL	5		
5	Line	North Karanpura Transco Ltd.	400 kV D/C Ranchi-Maithon RB (CKT-2)	D	For restoring of CKT-2 and charging of CKT-1 & CKT-2 through Dhanbad Substation	18-07-21	08:00	18-07-21	14:00		MPL	1		
6	Line	North Karanpura Transco Ltd.	400 kV D/C Ranchi-Maithon RB (CKT-2)	D	For restoring of CKT-2 and charging of CKT-1 & CKT-2 through Dhanbad Substation	18-07-21	08:00	18-07-21	14:00		MPL	1		
7	AR	ER-I	A/R OF 400KV-BARIPADA-TISCO-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	08-07-21	09:30	08-07-21	17:30			1		
8	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	stringing of OPGW under ERTS-XXIII	01-07-21	08:00	31-07-21	18:00			31		
9	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-07-21	09:00	06-07-21	18:00			1		
10	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	09:00	05-07-21	18:00			1		
11	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	09-07-21	09:00	09-07-21	18:00			1		
12	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	08-07-21	09:00	08-07-21	18:00			1		
13	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	04-07-21	09:00	04-07-21	18:00			1		
14	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	09:00	06-07-21	18:00			2		
15	AR	ER-I	A/R OF 400KV-FSTPP-KHSTPP-3	D	Installation of OPGW under ERTS-XXIII	01-07-21	08:00	31-07-21	17:00			31		
16	AR	ER-I	A/R OF 400KV-GAYA-KODERMA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	09-07-21	09:00	09-07-21	17:00			1		
17	AR	ER-I	A/R OF 400KV-GAYA-KODERMA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	08-07-21	09:00	08-07-21	17:00			1		
18	AR	ER-I	A/R OF 400KV-GORAKHPUR-MOTIHARI-2	D	Stringing of OPGW	01-07-21	07:00	31-07-21	18:00		NLDC	31		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
19	AR	ER-I	A/R OF 400KV-JAMSHEDPUR-TISCO-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	08-07-21	09:30	08-07-21	17:30			1		
20	AR	ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	D	Installation of OPGW under ERTS-XXIII	25-06-21	08:00	10-07-21	17:00			16	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	
21	AR	ER-I	A/R OF 400KV-KHSTPP-BARH-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	08:00	05-07-21	17:00			1		
22	AR	ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	07-07-21	09:00	07-07-21	17:00			1		
23	AR	ER-I	A/R OF 400KV-KODERMA- BIHARSARIFF(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-07-21	09:00	06-07-21	17:00			1		
24	AR	ER-I	A/R OF 400KV-KODERMA-BOKARO-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	12-07-21	09:00	12-07-21	17:00			1		
25	AR	ER-I	A/R OF 400KV-KODERMA-BOKARO-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	10-07-21	09:00	10-07-21	17:00			1		
26	AR	ER-I	A/R OF 400KV-MAITHON-GAYA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	14-07-21	09:00	14-07-21	17:00			1		
27	AR	ER-I	A/R OF 400KV-MAITHON-GAYA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	13-07-21	09:00	13-07-21	17:00			1		
28	AR	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	D	Stringing of OPGW	01-07-21	07:00	31-07-21	18:00			31		
29	AR	ER-I	A/R OF 400KV-NEW PURNEA- MUZAFFARPUR-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	09-07-21	08:00	12-07-21	18:00			4		
30	AR	ER-I	A/R OF 400KV-NEW PURNEA- MUZAFFARPUR-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	08:00	08-07-21	18:00			4		
31	AR	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-4	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	09:00	05-07-21	17:00			1		
32	AR	ER-I	A/R OF 400KV-PATNA-KISHANGANJ-2	D	stringing of OPGW under ERTS-XXIII	01-07-21	08:00	31-07-21	18:00			31		
33	AR	ER-I	A/R OF 400KV-RANCHI-MAITHON RB-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	14-07-21	09:00	14-07-21	17:30			1		
34	AR	ER-I	A/R OF 400KV-RANCHI-NEW RANCHI-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	02-07-21	09:00	02-07-21	17:00			1		
35	AR	ER-I	A/R OF 400KV-RANCHI-NEW RANCHI-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	13-07-21	10:00	13-07-21	17:30			1		
36	AR	ER-I	A/R OF 400KV-RANCHI-ROURKELA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-07-21	09:00	05-07-21	17:30			1		
37	AR	ER-I	A/R OF 400KV-RANCHI-SIPAT-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	12-07-21	10:00	12-07-21	14:00			1		
38	AR	ER-I	A/R OF 400KV-MOTIHARI-Sitamarhi ckt-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	01-07-21	07:00	05-07-21	18:00			5		
39	AR	ER-I	A/R OF 400KV-MOTIHARI-Sitamarhi ckt-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-07-21	07:00	10-07-21	18:00			5		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
40	AR	ER-I	A/R OF 400KV-Darbhanga-Sitamarhi ckt-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	01-07-21	07:00	05-07-21	18:00			5		
41	AR	ER-I	A/R OF 400KV Darbhanga-Sitamarhi ckt-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-07-21	07:00	10-07-21	18:00			5		
42	Bay	ER-I	400KV MAIN BAY OF FSTPP III AT KHSTPP	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	06-07-21	08:00	05-08-21	17:00			31		
43	Bay	ER-I	400KV MAIN BAY OF FSTPP IV AT KHSTPP	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	07-07-21	08:00	06-08-21	17:00			31		
44	Line	ER-I	400KV-KHSTPP-BANKA (PG)-2	D	Installation of OPGW under ERTS-XXIII	25-06-21	08:00	10-07-21	17:00			16	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	
45	Line	BGCIL	400KV-PATNA-BALIA-3	C	LIL OF 400 KV PATNA BALIA 3 & 4 AT NAUBATPUR (NEW) SUB-STATION	01-07-21	09:00	15-07-21	18:00		NLDC	15	DETAILS OF LILO WORK WITH SKETCH TO BE PROVIDED	
46	Line	BGCIL	400KV-PATNA-BALIA-4	C	LIL OF 400 KV PATNA BALIA 3 & 4 AT NAUBATPUR (NEW) SUB-STATION	01-07-21	09:00	15-07-21	18:00		NLDC	15	DETAILS OF LILO WORK WITH SKETCH TO BE PROVIDED	
47	Line	ER-I	400KV-PATNA-KISHANGANJ-1	C	For termination of LILO of 400KV Kishanganj - Patna line at Loop In and Loop Out point, 2 nos. tower erection (1 no. each for Loop In & Loop Out) along the line, de-stringing of existing line and stringing / termination work	28-06-21	09:00	10-07-21	18:00		NLDC	13		Shutdown has been applied from 18.06.21. Powergrid has to complete the work within June'21.
48	Line	ER-I	400KV-PATNA-KISHANGANJ-2	C	For termination of LILO of 400KV Kishanganj - Patna line at Loop In and Loop Out point, 2 nos. tower erection (1 no. each for Loop In & Loop Out) along the line, de-stringing of existing line and stringing / termination work	28-06-21	09:00	10-07-21	18:00		NLDC	13		
49	Line	ER-I	400KV-BIHARSARIFF(PG)-BALIA-1	C	Diversion work due to NHAI road construction work	21-07-21	09:00	31-07-21	18:00		NLDC	11	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	S/d may be allowed if atleast one circuit is in service through ERS. Else shutdown to be deferred to September'21 in view
50	Line	ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	C	Diversion work due to NHAI road construction work	21-07-21	09:00	31-07-21	18:00		NLDC	11	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
51	Line	ER-I	400KV-PATNA-BALIA-1	C	Diversion work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	10-07-21	09:00	20-07-21	18:00		NLDC	11	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	S/d may be allowed if atleast one circuit is in service through ERS. Else shutdown to be deferred
52	Line	ER-I	400KV-PATNA-BALIA-2	C	Diversion work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	10-07-21	09:00	20-07-21	18:00		NLDC	11	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
53	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	For replacement of bus isolator	03-07-21	09:00	13-07-21	18:00	For isolator replacement	BSEB	11		PG may optimize the schedule.
54	Bus	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF(PG)	D	For replacement of bus isolator	14-07-21	09:00	24-07-21	18:00	For isolator replacement	BSEB	11		
55	Line	ER-I	400KV-MAITHON-RANCHI-1	C	Diversion/Shifting of tower no. 536 of RNC-MTN/RGP Line for Ring Road Constr. by NHAI	07-07-21	09:00	16-07-21	17:30			10	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
56	Line	ER-I	400KV-RANCHI-RAGHUNATHPUR-1	C	Diversion/Shifting of tower no. 536 of RNC-MTN/RGP Line for Ring Road Constr. by NHA	07-07-21	09:00	16-07-21	17:30			10	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
57	Line	POWERLINK	400KV-KISHANGANJ-NEW PURNEA-2	C	For Pile erection & stringing work	11-07-21	08:00	19-07-21	18:00			9	Details of work to be provided.	
58	Line	POWERLINK	400KV-NEW PURNEA-KISHANGANJ-1	C	For Pile erection & stringing work	20-07-21	08:00	25-07-21	18:00			6	Details of work to be provided.	
59	Line	ER-I	132KV-KUDRA-DEHRI-1	C	Shifting of tower no 98 & 99 due to construction of ROB by DFFCIL	22-07-21	09:00	28-07-21	17:30		Bihar	7		
60	Line	ER-I	132KV-PUSAULI-MOHANIA-1	C	Shifting of tower no 204 & 205 due to construction of ROB by DFFCIL	15-07-21	09:00	21-07-21	17:30		Bihar	7		Power assistance required from Sahupuri,UP. To be coordinated with NLDC/UP.
61	Bay	ER-I	400KV TIE BAY OF (175MVAR BUS REACTOR-I AND PUSAULI(PG)-I) AT BIHARSARIFF(PG)	C	42052 CB Retrofitting works under Add Cap	13-07-21	09:00	18-07-21	18:00			6		
62	Bay	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	C	41452 CB Retrofitting works under Add Cap	01-07-21	09:00	06-07-21	18:00			6		S/d of 3 nos bays at Biharshariff at a time may not be allowed together.
63	Bay	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	C	42352 CB Retrofitting works under Add Cap	25-07-21	09:00	30-07-21	18:00			6		
64	Bay	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	42152 CB Retrofitting works under Add Cap	07-07-21	09:00	12-07-21	18:00			6		
65	Bay	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	C	41752CB Retrofitting works under Add Cap	19-07-21	09:00	24-07-21	18:00			6		
66	Line	ER-I	400KV-FSTPP-KHSTPP-3	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	30-06-21	08:00	04-07-21	17:00			5	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
67	Line	ER-I	400KV-FSTPP-KHSTPP-4	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	30-06-21	08:00	04-07-21	17:00			5	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
68	Line	ER-I	400KV-MAITHON-KHSTPP-1	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-07-21	08:00	12-07-21	17:00			5	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
69	Line	ER-I	400KV-MAITHON-KHSTPP-2	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-07-21	08:00	12-07-21	17:00			5	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	
70	Line	ER-I	400KV-MOTIHARI-Sitamarhi ckt-1	D	To attend construction punch points	01-07-21	07:00	05-07-21	18:00			5	DETAILS OF LILO WORK WITH SKETCH TO BE PROVIDED	A)Shutdown to be allowed for one circuit at a time. B)Detail
71	Line	ER-I	400KV-MOTIHARI-Sitamarhi ckt-2	D	To attend construction punch points	06-07-21	07:00	10-07-21	18:00			5	DETAILS OF WORK TO BE PROVIDED	

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
72	Line	ER-I	400KV-Darbhanga-Sitamarhi ckt-2	D	To attend construction punch points	01-07-21	07:00	05-07-21	18:00			5	DETAILS OF LILO WORK WITH SKETCH TO BE PROVIDED	
73	Line	ER-I	400KV Darbhanga-Sitamarhi ckt-1	D	To attend construction punch points	06-07-21	07:00	10-07-21	18:00			5	DETAILS OF WORK TO BE PROVIDED	
74	Line	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	Porcelain insulator replacement with Polymer at road ,rail,river crossing	05-07-21	08:00	08-07-21	18:00			4		S/d of 3 nos bays at Biharshariff at a time may not be allowed together.
75	Line	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D	Porcelain insulator replacement with Polymer at road ,rail,river crossing	09-07-21	08:00	12-07-21	18:00			4		
76	Bus	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF(PG)	D	For replacement of bus isolator	25-07-21	09:00	28-07-21	18:00	For isolator replacement	BSEB	4		
77	Bay	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	42189A Isolator Retrofitting works under Add Cap	17-07-21	09:00	20-07-21	18:00			4		
78	Bay	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	C	41589A Isolator Retrofitting works under Add Cap	05-07-21	09:00	08-07-21	18:00			4		
79	Bay	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	C	42289B Isolator Retrofitting works under Add Cap	01-07-21	09:00	04-07-21	18:00			4		S/d of 3 nos bays at Biharshariff at a time may not be allowed together.
80	Bay	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	C	41889A Isolator Retrofitting works under Add Cap	13-07-21	09:00	16-07-21	18:00			4		
81	Bay	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	C	41989B Isolator Retrofitting works under Add Cap	09-07-21	09:00	12-07-21	18:00			4		
82	Bay	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	C	41789B Isolator Retrofitting works under Add Cap	21-07-21	09:00	24-07-21	18:00			4		
83	Bay	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	C	41789B Isolator Retrofitting works under Add Cap	21-07-21	09:00	24-07-21	18:00			4		
84	ICT	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	C	OLTC Overhauling works	21-07-21	09:00	23-07-21	18:00	OLTC Overhauling works	BSEB	3		Consent from SLDC Bihar denied due to high demand period. PG may avail the shutdown in consultation with SLDC, Bihar.
85	Bay	ER-I	400KV TIE BAY OF (315MVA ICT-III AND 80MVAR BR-II) AT BIHARSARIFF(PG)	C	41152 CB B pole overhauling	01-07-21	09:00	03-07-21	18:00			3		S/d of 3 nos bays at Biharshariff at a time may not be allowed together.
86	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	Replacement of flashover insulator	05-07-21	09:00	06-07-21	18:00			2		
87	Line	ER-I	400KV-FSTPP-KHSTPP-3	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	05-07-21	08:00	06-07-21	17:00			2		
88	Line	ER-I	400KV-FSTPP-KHSTPP-4	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	07-07-21	08:00	08-07-21	17:00			2		
89	Bus	ER-I	400KV MAIN BUS - 1 AT NEW RANCHI	D	AMP	07-07-21	09:00	08-07-21	17:00		Jharkhand	2		
90	Bus	ER-I	400KV MAIN BUS - 2 AT NEW RANCHI	D	AMP	09-07-21	09:00	10-07-21	17:00		Jharkhand	2		
91	Bus	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR	D	AMP	09-07-21	09:00	10-07-21	17:00		BSEB	2		
92	Bus	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR	D	AMP	13-07-21	09:00	14-07-21	17:00		BSEB	2		
93	Bus	ER-I	400KV MAIN BUS - 1 AT MUZAFFARPUR	D	AMP	05-07-21	09:00	06-07-21	17:00		BSEB/NLDC	2		Subject to consent from Nepal & availability of parallel lines in ER-NR corridor.

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
94	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	D	Bus Bar relay testing	01-07-21	09:00	02-07-21	18:00	Uder ERSS-20 Package	BSEB	2		
95	Bus	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF (PG)	D	Bus Bar relay testing	03-07-21	09:00	04-07-21	18:00	Uder ERSS-20 Package	BSEB	2		
96	ICT	ER-I	400KV/220KV 500 MVA ICT 3 AT PATNA	C	TO ATTEND OIL LEAKAGE	21-07-21	09:00	22-07-21	17:00		BSEB	2		
97	ICT	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	NIFPS (Nitrogen Injection Fire Protection System) CONNECTION WORK & TERTIARY LOADING	02-07-21	09:00	03-07-21	18:00		BSEB	2		
98	Bay	ER-I	400KV MAIN BAY OF 125MVAR BR-I AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	26-07-21	10:00	27-07-21	18:00			2		
99	Bay	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	C	PIR OVERHAULING	14-07-21	10:00	15-07-21	18:00			2		
100	Bay	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	C	AMP & PIR OVERHAULING	12-07-21	10:00	13-07-21	18:00			2		
101	Bay	ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	C	PIR OVERHAULING	19-07-21	10:00	20-07-21	18:00			2		
102	Bay	ER-I	400KV TIE BAY OF (KISHANGANJ-I AND MUZAFFARPUR-II) AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	21-07-21	10:00	22-07-21	18:00			2		
103	Bay	ER-I	400KV MAIN BAY OF KISHANGANJ(PG)-II AT NEW PURNEA	C	PIR OVERHAULING	16-07-21	10:00	17-07-21	18:00			2		
104	Bay	ER-I	400KV REACTOR BAY OF MUZAFFARPUR-2 (BAY NO 409R) AT NEW PURNEA	C	CB MECHANISM BOX OVERHAULING	23-07-21	10:00	24-07-21	18:00	L/R WILL BE OUT OF SERVICE		2		
105	Line	ER-I	220KV-DALKHOLA-PURNEA-1	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK(BUS JUMPER OPEN/CLOSED) AT PURNEA	02-07-21	09:00	02-07-21	18:00			1		
106	Line	NRTS	400KV-BIHARSARIFF(PG)-BALIA-1	D	AMP OF NON SWITCHABLE LINE REACTOR AND ITS BAY EQUIPMENT AT BALIA END	02-07-21	09:00	02-07-21	18:00		NLDC	1		
107	Line	NRTS	400KV-BIHARSARIFF(PG)-BALIA-2	D	AMP OF NON SWITCHABLE LINE REACTOR AND ITS BAY EQUIPMENT AT BALIA END	03-07-21	09:00	03-07-21	18:00		NLDC	1		
108	Line	ER-I	220KV-NEW PURNEA-PURNEA-2	D	LINE BAY AMP AT NEW PURNEA	01-07-21	10:00	01-07-21	18:00			1		
109	Line	ER-I	220KV-PUSAULI-DEHRI-1	D	Distance Relay Replacement work at Pusauli	02-07-21	09:00	02-07-21	18:00		Bihar	1		
110	Line	ER-I	220KV-PUSAULI-NADHOKAR-1	D	Distance Relay Replacement work at Pusauli	07-07-21	09:00	07-07-21	18:00		Bihar	1		
111	Line	ER-I	220KV-PUSAULI-NADHOKAR-2	D	Distance Relay Replacement work at Pusauli	09-07-21	09:00	09-07-21	18:00		Bihar	1		
112	Line	ER-I	220KV-PUSAULI-SAHUPURI-1	D	Distance Relay Replacement work at Pusauli	05-07-21	09:00	05-07-21	18:00		NLDC	1		To be clubbed with sl no. 613
113	Line	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	D	Replacement of flashed of Porcelain Insulator at Loc. 470	05-07-21	09:00	05-07-21	18:00			1		
114	Line	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D	Replacement of flashed of Porcelain Insulator at Loc. 471	06-07-21	09:00	06-07-21	18:00			1		
115	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00			1		
116	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00			1		
117	Line	ER-I	400KV-DARBHANGA (DMTCL)-MUZAFFARPUR-2	D	A/R TEST AT MUZAFFARPUR	16-07-21	09:00	16-07-21	17:00			1		
118	Line	ER-I	400KV-DURGAPUR-JAMSHEDPUR-1	D	For AMP of line equipments at Jamshedpur.	21-07-21	09:30	21-07-21	13:30			1		
119	Line	ER-I	400KV-GAYA-CHANDWA-2	D	Replacement of flashed insulator	22-06-21	09:00	22-06-21	17:00			1		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
120	Line	ER-I	400KV-GAYA-KODERMA-1	D	Insulator Replacement damaged by miscreants	08-07-21	09:00	08-07-21	17:00			1		
121	Line	ER-I	400KV-GAYA-KODERMA-2	D	Insulator Replacement damaged by miscreants	09-07-21	09:00	09-07-21	17:00			1		
122	Line	ER-I	400KV-JAMSHEDPUR-ANDAL-1	D	For changing jumper setting of Binary input of SIEMENS make Distance Relay at Jamshedpur.	15-07-21	10:30	15-07-21	12:30			1		
123	Line	ER-I	400KV-JAMSHEDPUR-ANDAL-2	D	For changing jumper setting of Binary input of SIEMENS make Distance Relay at Jamshedpur.	16-07-21	10:30	16-07-21	12:30			1		
124	Line	ER-I	400KV-JAMSHEDPUR-BARIPADA-1	D	Replacement of insulator damaged by miscreant.	08-07-21	09:30	08-07-21	17:30			1		
125	AR	ER-I	400KV-JAMSHEDPUR-TISCO-1	D	A/R in non-auto mode to facilitate safe working on 400KV-BARIPADA-JAMSHEDPUR(DVC)-1.	08-07-21	09:30	08-07-21	17:30		DVC	1		
126	Line	ER-I	400KV-KHSTPP-BARH-2	D	Changing of flashed porcelain insulator at loc no. 209 with polymer Insulator	05-07-21	08:00	05-07-21	17:00			1		
127	Line	ER-I	400KV-KODERMA-BIHARSARIFF(PG)-1	D	Line maintenance like tightening of jumpers, hardware fittings etc	06-07-21	09:00	06-07-21	17:00			1		
128	Line	ER-I	400KV-KODERMA-BIHARSARIFF(PG)-2	D	Line maintenance like tightening of jumpers, hardware fittings etc	07-07-21	09:00	07-07-21	17:00			1		
129	Line	ER-I	400KV-KODERMA-BOKARO-1	D	Replacement of insulator damaged by misceant	10-07-21	09:00	10-07-21	17:00			1		
130	Line	ER-I	400KV-KODERMA-BOKARO-2	D	Replacement of insulator damaged by misceant	12-07-21	09:00	12-07-21	17:00			1		
131	Line	ER-I	400KV-MAITHON-GAYA-1	D	Cleaning of insulators in proximity of brick kiln	13-07-21	09:00	13-07-21	17:00			1		
132	Line	ER-I	400KV-MAITHON-GAYA-2	D	Cleaning of insulators in proximity of brick kiln	14-07-21	09:00	14-07-21	17:00			1		
133	Line	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	D	RETROFITTING OF AUTO RECLOSE RELAY AT MUZAFFARPUR	20-07-21	09:00	20-07-21	17:00			1		
134	Line	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	D	RETROFITTING OF AUTO RECLOSE RELAY AT MUZAFFARPUR	22-07-21	09:00	22-07-21	17:00			1		
135	Line	ER-I	400KV-NEW RANCHI-RANCHI-3	D	Cleaning of polluted insulators	05-07-21	09:00	05-07-21	17:00			1		
136	Line	ER-I	400KV-PUSAULI(PG)-ALLAHABAD-1	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00		NLDC	1		To be clubbed with sl no. 282
137	Line	ER-I	400KV-PUSAULI(PG)-VARANASI-1	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00		NLDC	1		
138	Line	ER-I	400KV-PUSAULI-PUSAULI-AC BYPASS	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00		NLDC	1		
139	Line	ER-I	400KV-RANCHI-MAITHON RB-1	D	Rectification of flash Insulator at Loc: 283	14-07-21	09:00	14-07-21	17:30		MPL	1		TO be clubbed with LILO work at Dhanbad
140	Line	ER-I	400KV-RANCHI-NEW RANCHI-1	D	Line maintenance like tightening of jumpers, hardware fittings etc	13-07-21	10:00	13-07-21	17:30			1		
141	Line	ER-I	400KV-RANCHI-NEW RANCHI-2	D	Line maintenance like tightening of jumpers, hardware fittings etc	02-07-21	09:00	02-07-21	17:00			1		
142	Line	ER-I	400KV-RANCHI-ROURKELA-2	D	Replacement of flashover insulator	05-07-21	09:00	05-07-21	17:30			1		
143	Line	ER-I	400KV-RANCHI-SIPAT-1	D	Replacement of flashover insulator	12-07-21	10:00	12-07-21	14:00			1		
144	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	D	Replacement of flashover insulator	04-07-21	09:00	04-07-21	18:00			1		
145	Line	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	Replacement of flashed of Porcelain Insulator at Loc. 86	08-07-21	09:00	08-07-21	18:00			1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
146	Line	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D	Replacement of flashed of Porcelain Insulator at Loc. 83	09-07-21	09:00	09-07-21	18:00			1		
147	LR	ER-I	80MVAR SWITCHABLE L/R OF 400KV-PATNA-KISHANGANJ-1 AT KISHANGANJ	D	CB AMP Work.	14-07-21	08:30	14-07-21	17:30	CB Timing, CRM & DCRM work.		1		
148	BR	ER-I	125MVAR 400KV B/R-2 AT CHAIBASA (PG)	D	AMP	21-07-21	09:30	21-07-21	17:30	AMP of Bus Reactor 2		1		
149	BR	ER-I	240MVAR 765KV B/R-2 AT NEW RANCHI	D	SPARE SWITCHING	03-07-21	09:00	03-07-21	17:00		NLDC	1		
150	BR	ER-I	125MVAR 400KV B/R-1 AT KISHANGANJ	D	404 Main bay & 405_TIE bay_CB Timing , CRM, DCRM AMP work at Kishanganj end.	03-07-21	08:30	03-07-21	17:30			1		
151	BR	ER-I	125MVAR 400KV B/R-1 AT PUSAULI	D	AMP	12-07-21	09:00	12-07-21	18:00			1		
152	BR	ER-I	765KV Spare Reactor AT GAYA	D	For Annual Maintenance work	08-07-21	09:00	08-07-21	17:00		NLDC	1		
153	Bus	ER-I	220KV MAIN BUS - 1 AT GAYA	D	For Annual Maintenance work	07-07-21	09:00	07-07-21	17:00			1		
154	Bus	ER-I	220KV MAIN BUS - 2 AT GAYA	D	For Annual Maintenance work	09-07-21	09:00	09-07-21	17:00			1		
155	Bus	ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	D	AMP	06-07-21	10:00	06-07-21	18:00		BSEB	1		
156	Bus	ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	D	AMP	07-07-21	10:00	07-07-21	18:00		BSEB	1		
157	Bus	ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	D	AMP	02-07-21	10:00	02-07-21	18:00		BSEB	1		Deferred. S/d may be availed after high hydro
158	Bus	ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	D	AMP	05-07-21	10:00	05-07-21	18:00		BSEB	1		
159	Bus	ER-I	220KV MAIN BUS - 2 AT KISHANGANJ	D	For Bus Coupler AMP(CRM,DCRM,Dew point Measurement etc.)	07-07-21	08:30	07-07-21	17:30	Bus Coupler & Bus-2 both will be under shutdown. All load will be on Bus -1.	BSEB	1		
160	Bus	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	02-07-21	09:00	02-07-21	18:00		BSEB	1		
161	Bus	ER-I	400KV MAIN BUS - 1 AT LAKHISARAI (PG)	D	AMP WORK	20-07-21	09:30	20-07-21	17:30		BSEB	1		
162	Bus	ER-I	400KV MAIN BUS - 2 AT LAKHISARAI (PG)	D	AMP WORK	22-07-21	09:30	22-07-21	17:30		BSEB	1		
163	Bus	ER-I	220KV MAIN BUS - 2 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	06-07-21	09:00	06-07-21	18:00		BSEB	1		
164	Bus	ER-I	220KV BUS - 2 AT PURNEA	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	08-07-21	09:00	08-07-21	18:00		BSEB	1		
165	Bus	ER-I	220KV BUS - 2 AT PURNEA	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	09-07-21	09:00	09-07-21	18:00		BSEB	1		
166	HVDC	ER-I	800 KV BNC-AGRA POLE- I	D	rectification of earthwire clearance issue at 2515-2516	01-07-21	10:00	01-07-21	17:00			1		Deferred. S/d may be availed after high hydro period.
167	HVDC	ER-I	AC BYPASS OF HVDC SASARAM	D	TO FACILITATE THE S/D OF HVDC	08-07-21	09:00	08-07-21	18:00		NLDC	1		
168	HVDC	ER-I	A/R OF 400 KV BNC-AGRA POLE -II	D	To facilitate the s/d of POLE I	01-07-21	10:00	01-07-21	17:00			1		Deferred.S/d may be availed after high hydro period.

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
169	HVDC	ER-I	HVDC 400KV PUSAULI POLE 1	D	For Operation Checking of CB,Iso etc. from Mimic Panel	08-07-21	09:00	08-07-21	18:00	At The time of said outage following element will be out of service. (a) 400kV Pusaali-Allhabad Line (b) 400kV Pusaali-Varanasi North Line. (c) 400kV Pusaali-Biharsharif 1 Line (d) 400kV Pusaali-Biharsharif 2 Line (e) AC Bypass will be out of service.		1		Subject to demand condition in NR. To be facilitated depending on real time grid condition.
170	ICT	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIF	D	Troubleshoot of mal operation of tripping from BSPTCL	14-07-21	09:00	14-07-21	18:00	Suspected signals for tripping from BSPTCL side	BSEB	1		
171	ICT	ER-I	765KV/400KV 1500 MVA ICT 1 AT NEW RANCHI	D	SPARE SWITCHING	04-07-21	09:00	04-07-21	17:00		NLDC	1		Number of hours may be reviewed. PG to furnish details explaining the reason for requirement of 8 hrs shutdown.
172	ICT	ER-I	765KV/400KV 1500 MVA ICT 4 AT GAYA	D	For replacement of damaged patchcords for FOTS monitoring in R-ph and B-ph 1-ph ICTs of 765/400 kV ICT-4 at Gaya sub-station	21-07-21	09:00	21-07-21	17:00		NLDC	1		
173	ICT	ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	OLTC oil replacement	01-07-21	09:30	01-07-21	17:30		BSEB	1		
174	ICT	ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D	AMP WORK	03-07-21	09:30	03-07-21	17:30		BSEB	1		
175	ICT	ER-I	220KV/132KV 160 MVA ICT 2 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	02-07-21	09:00	02-07-21	18:00		BSEB	1		
176	ICT	ER-I	220KV/132KV 160 MVA ICT 3 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	06-07-21	09:00	06-07-21	18:00		BSEB	1		Subject to consent from SLDC Bihar depending on the demand scenario.
177	ICT	ER-I	400KV/132KV 315 MVA ICT 3 AT LAKHISARAI	D	Final commissioning of AVR panel/ Parallel operation of ICT	18-07-21	09:30	18-07-21	17:30		BSEB	1		
178	ICT	ER-I	400KV/220KV 500 MVA ICT 3 AT GAYA	D	AMP of 213 bay (220 kV side GIS main bay of 400/220 kV 500 MVA ICT-3) at Gaya substation	22-07-21	09:00	22-07-21	17:00		BSEB	1		
179	ICT	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	220 KV BUS #2 CONDUCTOR REPLACEMENT	06-07-21	09:00	06-07-21	18:00		BSEB	1		Subject to consent from SLDC Bihar depending on the demand scenario.
180	ICT	ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	AMP WORK	02-07-21	09:30	02-07-21	17:30		BSEB	1		
181	ICT	ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D	Final commissioning of AVR panel/ Parallel operation of ICT	18-07-21	09:30	18-07-21	17:30		BSEB	1		Max Two ICTs at time may be allowed
182	ICT	ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	Final commissioning of AVR panel/ Parallel operation of ICT	18-07-21	09:30	18-07-21	17:30		BSEB	1		Max Two ICTs at time may be allowed
183	Bay	ER-I	220KV MAIN BAY OF DEHRI-1 AT PUSAULI	D	AMP	30-07-21	09:00	30-07-21	18:00			1		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
184	Bay	ER-I	400KV MAIN BAY OF CHANDWA-1 AT NEW RANCHI	D	AMP	24-07-21	09:00	24-07-21	17:00			1		
185	Bay	ER-I	400KV MAIN BAY OF NABINAGAR(NPGC) -1 AT PATNA	D	AMP	05-07-21	09:00	05-07-21	17:00			1		
186	Bay	ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	02-07-21	09:00	02-07-21	18:00			1		
187	Bay	ER-I	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 3 AT AT GAYA	D	For Annual Maintenance work	17-07-21	09:00	17-07-21	17:00		NLDC	1		
188	Bay	ER-I	220KV BUS COUPLER BAY AT PURNEA (PG)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	06-07-21	09:00	06-07-21	18:00			1		
189	Bay	ER-I	220KV BUS COUPLER BAY AT PUSAULI(PG)	D	AMP	22-07-21	09:00	22-07-21	18:00			1		
190	Bay	ER-I	400KV BUS COUPLER BAY AT CHANDWA	D	AMP OF BUS COUPLER BAY	25-07-21	09:00	25-07-21	17:00			1		
191	Bay	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT PUSAULI	D	AMP	15-07-21	09:00	15-07-21	18:00			1		
192	Bay	ER-I	400KV MAIN BAY OF 315MVA ICT-III AT BIHARSARIFF(PG)	C	41052 CB B pole density monitor replacement.	04-07-21	09:00	04-07-21	18:00			1		
193	Bay	ER-I	400KV MAIN BAY OF ALLAHABAD AT PUSAULI(PG)	D	AMP	26-07-21	09:00	26-07-21	18:00			1		
194	Bay	ER-I	400KV MAIN BAY OF KISHANGANJ(PG)- II AT NEW PURNEA	D	AMP	09-07-21	10:00	09-07-21	18:00			1		
195	Bay	ER-I	400KV MAIN BAY OF KODERMA-I AT GAYA	D	For Annual Maintenance work	05-07-21	09:00	05-07-21	17:00			1		
196	Bay	ER-I	400KV MAIN BAY OF KODERMA-II AT GAYA	D	For Annual Maintenance work	12-07-21	09:00	12-07-21	17:00			1		
197	Bay	ER-I	400KV MAIN BAY OF MALDA-I AT NEW PURNEA	D	AMP	08-07-21	10:00	08-07-21	18:00			1		
198	Bay	ER-I	400KV MAIN BAY OF NABINAGAR II AT PUSAULI(PG)	D	AMP	13-07-21	09:00	13-07-21	18:00			1		
199	Bay	ER-I	400KV MAIN BAY OF NABINAGAR I AT PUSAULI(PG)	D	AMP	19-07-21	09:00	19-07-21	18:00			1		
200	Bay	ER-I	400KV MAIN BAY OF NEW PPSP-II AT NEW RANCHI	D	AMP	05-07-21	09:00	05-07-21	17:00			1		
201	Bay	ER-I	400KV MAIN BAY OF PATRATU II AT NEW RANCHI	D	AMP	19-07-21	09:00	19-07-21	17:00			1		
202	Bay	ER-I	400KV MAIN BAY OF ROURKELA-I AT CHAIBASA(PG)	D	AMP	08-07-21	09:30	08-07-21	17:30			1		
203	Bay	ER-I	400KV MAIN BAY OF VARANASI (EAST SIDE) AT PUSAULI(PG)	D	AMP	23-07-21	09:00	23-07-21	18:00			1		
204	Bay	ER-I	400KV TIE BAY OF (1500MVA ICT-II AND KODERMA-I) AT GAYA	D	For Annual Maintenance work	02-07-21	09:00	02-07-21	17:00			1		
205	Bay	ER-I	400KV TIE BAY OF (315MVA ICT-II AND BIHARSARIFF(PG)-I) AT PUSAULI(PG)	D	AMP	27-07-21	09:00	27-07-21	18:00			1		
206	Bay	ER-I	400KV TIE BAY OF (CHANDWA-I AND FUTURE) AT NEW RANCHI	D	AMP	21-07-21	09:00	21-07-21	17:00			1		
207	Bay	ER-I	400KV TIE BAY OF (CHANDWA-II AND FUTURE) AT NEW RANCHI	D	AMP	23-07-21	09:00	23-07-21	17:00			1		
208	Bay	ER-I	400KV TIE BAY OF (DALTONGANJ II AND NABINAGAR II) AT PUSAULI(PG)	D	AMP	28-07-21	09:00	28-07-21	18:00			1		
209	Bay	ER-I	400KV TIE BAY OF (KODERMA-II AND 1500MVA ICT-I) AT GAYA	D	For Annual Maintenance work	13-07-21	09:00	13-07-21	17:00			1		
210	Bay	ER-I	400KV TIE BAY OF (MAITHON-II AND FUTURE) AT GAYA	D	For Annual Maintenance work	14-07-21	09:00	14-07-21	17:00			1		
211	Bay	ER-I	400KV TIE BAY OF (NEW PPSP II AND PATRATU II) AT NEW RANCHI	D	AMP	12-07-21	09:00	12-07-21	17:00			1		
212	Bay	ER-I	400KV TIE BAY OF (ROURKELA-I AND 315MVA ICT-II) AT CHAIBASA(PG)	D	AMP	09-07-21	09:30	09-07-21	17:30			1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
213	Bay	ER-I	400KV TIE BAY OF (STATCOM AND FUTURE) AT NEW RANCHI	D	AMP	10-07-21	09:00	10-07-21	17:00			1		
214	Bay	ER-I	400KV TIE BAY OF (VARANASI AND FUTURE) AT PUSAULI(PG)	D	AMP	16-07-21	09:00	16-07-21	18:00			1		
215	Bay	ER-I	400KV TIE BAY OF KODERMA-2 AND 315MVA ICT-IV AT BIHARSARIFF(PG)	C	To resolve CSD relay Issues	25-07-21	09:00	25-07-21	18:00	Under ERSS-20 Package		1		
216	Bay	ER-I	765KV TIE BAY OF VARANASI-1 AND ICT-4 AT GAYA	D	For Annual Maintenance work	16-07-21	09:00	16-07-21	17:00		NLDC	1		
217	Bay	ER-I	400kv, Bay No 421 (Sapre Bay) at Pusauli	D	AMP	20-07-21	09:00	20-07-21	18:00			1		
218	Bay	ER-I	765KV MAIN BAY OF VARANASI -I AT GAYA	D	For Annual Maintenance work	19-07-21	09:00	19-07-21	17:00		NLDC	1		
219	Line	WBSETCL	400KV-GOKARNA-SAGARDIGHI-1	D	MAINTENANCE OF BAY EQUIPMENT AND LINE SAGARDIGHI CKT 1	09-07-21	06:00	10-07-21	16:00	SAGARDIGHI CKT 2 WILL REMAIN IN SERVICE		2		
220	Line	WBSETCL	400KV-GOKARNA-SAGARDIGHI-2	D	MAINTENANCE OF BAY EQUIPMENT AND LINE SAGARDIGHI CKT 2	11-07-21	06:00	12-07-21	16:00	SAGARDIGHI CKT 1 WILL REMAIN IN SERVICE		2		
221	Line	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	D	Tree trimming	30-07-21	07:00	30-07-21	15:00			1		
222	Line	WBSETCL	400KV-ARAMBAGH-NEW CHANDITALA-1	D	R.O.W clearance by tree trimming work.	05-07-21	09:00	06-07-21	15:00			2		
223	Line	WBSETCL	400KV-BARIPADA-KHARAGPUR-1	D	Route Clearance	15-07-21	06:00	17-07-21	15:00			3		
224	Line	WBSETCL	400KV-BIDHANNAGAR-NEW CHANDITALA-1	D	R.O.W clearance by tree trimming work.	02-07-21	09:00	03-07-21	15:00			2		
225	Line	WBSETCL	400KV-JEERAT-BAKRESWAR-1	D	Tan delta testing of CT AT JEERAT	16-07-21	07:00	16-07-21	15:00			1		
226	Line	WBSETCL	400KV-JEERAT-NEW CHANDITALA-1	D	Tan delta testing of CT AT JEERAT & ROW work	15-07-21	07:00	15-07-21	15:00			1		
227	Line	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	D	Tree Trimming	19-07-21	05:00	20-07-21	14:00			2		
228	Line	WBSETCL	400KV-KOLAGHAT-ARAMBAGH-1	C	REPLACEMENT OF 29C, 29D OF ARAMBAG BAY AT KOLAGHAT,ROUTE CLEARANCE WORK	25-07-21	08:00	29-07-21	16:00			5		
229	Line	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	D	Tree Trimming	05-07-21	05:00	06-07-21	14:00			2		
230	Line	WBSETCL	400KV-KOLAGHAT-NEW CHANDITALA-1	D	Tree Trimming	27-07-21	06:00	28-07-21	14:00			2		
231	Line	WBSETCL	400KV-NEW PPSP-ARAMBAGH-1	D	Tree trimming	22-07-21	07:00	22-07-21	15:00			1		
232	Line	WBSETCL	400KV-NEW PPSP-ARAMBAGH-2	D	Tree trimming	23-07-21	07:00	23-07-21	15:00			1		
233	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	D	R.O.W clearance by tree trimming work.	07-07-21	09:00	08-07-21	15:00			2		To be clubbed with sl no. 522
234	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	D	R.O.W clearance by tree trimming work.	09-07-21	09:00	10-07-21	15:00			2		To be clubbed with sl no. 523
235	BR	WBSETCL	50MVAR 400KV B/R-1 AT ARAMBAGH	D	Breaker Timming & maintenance	08-07-21	07:00	08-07-21	15:00			1		
236	BR	WBSETCL	80MVAR 400KV B/R-1 AT NEW CHANDITALA	D	Bay checking & CB maintenance job	01-07-21	09:00	01-07-21	14:00			1		
237	Bus	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF IBT#1 BAY (PSDF)	04-07-21	08:00	07-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		4		
238	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF IBT#1 BAY (PSDF)	01-07-21	08:00	03-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		3		
239	Bus	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	D	MAINTENANCE OF 89A ISO OF BUS- COUPLER BAY & 315 MVA ICT-1, THE SAME WILL BE DIVERTED TO TBC	13-07-21	06:00	14-07-21	16:00	ALL BUS-1 ELEMENTS WILL BE SHIFTED TO BUS-2		2		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
240	Bus	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus I Isolator of 315 MVA 400/220 Tr-1 and sagardighi for which said feeder & Transformer will be diverted through B/T one after another	28-07-21	07:00	28-07-21	16:00			1		
241	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF GT#4 BAY (PSDF)	09-07-21	08:00	11-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		3		
242	Bus	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF GT#4 BAY (PSDF)	12-07-21	08:00	15-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		4		
243	Bus	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus II Isolator of 315 MVA 400/220 Tr-1 and Sagardighi for which said feeder & Transformer will be diverted through B/T one after another	30-07-21	07:00	30-07-21	16:00			1		
244	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	D	REPLACEMENT OF 29A ISOLATOR OF GT#6 BAY (PSDF)	17-07-21	08:00	19-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		3		
245	Bus	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	D	REPLACEMENT OF 29B ISOLATOR OF GT#6 BAY (PSDF)	20-07-21	08:00	23-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		4		
246	Bus	WBSETCL	400KV TRANSFER BUS - AT GOKARNA	D	MAINTENANCE OF 89C ISO OF 315 MVA ICT-1 BAY	05-07-21	06:00	05-07-21	16:00			1		
247	Bus	WBSETCL	400KV TRANSFER BUS - AT KOLAGHAT	D	REPLACEMENT OF 29C, 29D OF ARAMBAG & 315MVA ICT#1	25-07-21	08:00	02-08-21	16:00			9		
248	Bus	WBSETCL	400KV TRANSFER BUS - AT GOKARNA	D	MAINTENANCE OF 89C ISO OF 315 MVA ICT-2 BAY	03-07-21	06:00	03-07-21	16:00			1		
249	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT GOKARNA	D	PREVENTIVE MAINTENANCE & EMULSIFIER CHECKING	05-07-21	06:00	06-07-21	16:00	ICT-2 WILL REMAIN IN SERVICE		2		
250	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT GOKARNA	D	PREVENTIVE MAINTENANCE & EMULSIFIER CHECKING	03-07-21	06:00	04-07-21	16:00	ICT-1 WILL REMAIN IN SERVICE		2		
251	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	08-07-21	07:00	08-07-21	15:00			1		
252	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	D	Testing of emulsifier system and oil leakage rectification work	09-07-21	07:00	09-07-21	15:00			1		
253	ICT	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	22-07-21	07:00	22-07-21	15:00			1		
254	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT BAKRESWAR	C	400 KV, 220 KV, 33 KV RELAY RETROFITTING (UNDER PSDF)	07-07-21	08:00	13-07-21	17:00			7		
255	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT BAKRESWAR	C	400 KV, 220 KV, 33 KV RELAY RETROFITTING (UNDER PSDF)	14-07-21	08:00	20-07-21	17:00			7		
256	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT KOLAGHAT TPS	C	REPLACEMENT OF 29C, 29D, LA, 33KV SIDE ISOLATOR & CB OF IBT#1 BAY (PSDF)	30-07-21	08:00	05-08-21	16:00			7		
257	Bay	WBSETCL	400KV MAIN BAY OF GT#4 AT KOLAGHAT	C	REPLACEMENT OF CIRCUIT BREAKER, 29A & 29B OF GT#4 BAY (PSDF)	09-07-21	08:00	15-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		7		
258	Bay	WBSETCL	400KV MAIN BAY OF GT#6 AT KOLAGHAT	C	REPLACEMENT OF CIRCUIT BREAKER, 29A & 29B OF GT#6 BAY (PSDF)	17-07-21	08:00	23-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		7		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
259	Bay	WBSETCL	400KV MAIN BAY OF 315MVA ICT#1 AT KOLAGHAT	C	REPLACEMENT OF CIRCUIT BREAKER, 29A & 29B OF IBT#1 BAY (PSDF)	01-07-21	08:00	07-07-21	16:00	TRANSFORMER DIVERTED THROUGH TRANSFER BUS		7		
260	Bay	WBSETCL	400KV MAIN BAY OF 315 MVA ICT-1 AT ARAMBAG	D	Breaker Timming Test	09-07-21	07:00	09-07-21	15:00			1		
261	Bay	WBSETCL	400KV MAIN BAY OF 80 MVAR BUS REACTOR AT GOKARNA	D	CB DCRM / TIMER TESTING	13-07-21	08:00	14-07-21	16:00			2		
262	Bus	NTPC BARH	400KV MAIN BUS - 3 AT BARH	D	For hotspot rectification work of bus side isolator 4-3889A	06-07-21	09:00	06-07-21	18:00			1		
263	BR	NTPC BARH	80MVAR 400KV B/R-1 AT BARH	C	For Annual maint & testing of bus reactor	08-07-21	09:00	09-07-21	18:00			2		
264	Line	NTPC BARH	400KV-MOTIHARI-BARH-2	C	For Auto Reclose relay testing and Annual maint & testing of line equipments including line reactor	14-07-21	09:00	15-07-21	18:00			2		
265	Line	BSEB	220KV-DARBHANGA(DMTCL)-LAUKAHI-1	D	for tree pruning and maintenance work	05-07-21	08:00	08-07-21	16:00	Laukahi will avail power from Madhepura		4		
266	Line	BSEB	220KV-DARBHANGA(DMTCL)-LAUKAHI-2	D	for tree pruning and maintenance work	05-07-21	08:00	08-07-21	16:00	Laukahi will avail power from Madhepura		4		
267	Line	BSEB	220KV-DARBHANGA (DMTCL)-SAMASTIPUR-1	D	for tree pruning and maintenance work	07-07-21	08:00	08-07-21	16:00	Samastipur(New) will avail power from Begusarai		2		
268	Line	BSEB	220KV-CHANDAUTI(PG)-SONENAGAR-1	D	for tree pruning and maintenance work	05-07-21	08:00	06-07-21	16:00	Sonenagar(New) will avail power from available ckt		2		
269	Line	BSEB	220KV-CHANDAUTI(PG)-SONENAGAR-2	D	for tree pruning and maintenance work	07-07-21	08:00	08-07-21	16:00	Sonenagar(New) will avail power from available ckt		2		
270	Line	BSEB	132KV-BARHI-RAJGIR-1	D	For reconductoring work	12-07-21	09:00	12-07-21	16:00	Charged on no load	DVC	1		
271	Line	BSEB	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-1	D	for tree cutting	06-07-21	09:00	06-07-21	16:00	Lakhisarai will avail power from available ckt		1		
272	Line	BSEB	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-2	D	for tree cutting	08-07-21	09:00	08-07-21	16:00	Lakhisarai will avail power from available ckt		1		
273	Line	BSEB	132KV-NALANDA-BARHI(DVC)-1	D	For reconductoring work	12-07-21	09:00	12-07-21	16:00	Charged on no load	DVC	1		
274	Line	BSEB	220KV-BEGUSARAI-NEW PURNEA-1	D	for tree pruning and maintenance work	05-07-21	08:00	05-07-21	16:00	Begusarai will avail power from BTPS and Khagaria(New)		1		
275	Line	BSEB	220KV-KHAGARIA-NEW PURNEA-2	D	for tree pruning and maintenance work	06-07-21	08:00	06-07-21	16:00	Khagaria(New) will avail power from Begusarai		1		
276	Line	BSEB	220KV-KISHANGANJ(PG)-KISHANGANJ(BSPTCL)-2	D	to extend 220 kV main bus-2 & transfer bus as the connecting jumpers in between the new & old section is very close to the 'B' phase bus bar of the said bay (for safety purpose)	03-07-21	10:00	03-07-21	16:00	Kishanganj(New) will avail power from available ckt		1		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
277	Line	BSEB	220KV-KISHANGANJ(PG)- KISHANGANJ(BSPTCL)-4	D	to replace 'R' phase LA as per leakage current report	02-07-21	12:00	02-07-21	16:00	Kishanganj(New) will avail power from available ckt		1		
278	Line	BSEB	220KV-MUZAFFARPUR-HAJIPUR-1	D	to carry out over head Power line crossing of said line by under construction 132 KV Goraul to Mahnar D/C Transmission line.	02-07-21	08:00	02-07-21	16:00	Hajipur will avail restricted power from BTPS		1		
279	Line	BSEB	220KV-MUZAFFARPUR-HAJIPUR-2	D	to carry out over head Power line crossing of said line by under construction 132 KV Goraul to Mahnar D/C Transmission line.	02-07-21	08:00	02-07-21	16:00	Hajipur will avail restricted power from BTPS		1		
280	Line	BSEB	132KV-BARHI-NALANDA-1	D	For reconductoring work	12-07-21	09:00	12-07-21	16:00	Charged on no load	DVC	1		
281	Line	NRTS	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	10-07-21	08:00	10-07-21	20:00		NLDC	1		
282	Line	NRTS	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'- Jhunsu T/Line and 400KV Sasaram- Allahabad T/Line	05-07-21	08:00	06-07-21	18:00		NLDC	2		clubbed with sl no 136
283	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)- 1	D	S/D Nature defect rectification	22-07-21	07:00	22-07-21	18:00			1	Nature of work may be given in detail.	
284	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)- 2	D	S/D Nature defect rectification	23-07-21	07:00	23-07-21	18:00			1	Nature of work may be given in detail.	
285	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)- 1	D	S/D Nature defect rectification	24-07-21	07:00	24-07-21	18:00			1	Nature of work may be given in detail.	
286	Line	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)- 2	D	S/D Nature defect rectification	25-07-21	07:00	25-07-21	18:00			1	Nature of work may be given in detail.	
287	Line	NTPC TSTPP	220KV TSTPS Rengali line	D	Replacement of Main II Distance relay	02-07-21	08:00	02-07-21	18:00	require 220KV Rengali line outage	GRIDCO	1		
288	Line	NTPC TSTPP	400 KV TSTPS- Rourkela # 1(400 KV Bay - 5,6)	D	Testing of Auto reclosure of Main & Tie breaker	07-07-21	08:00	07-07-21	18:00	400 KV TSTPS- Rourkela # 1 line will be under shut down		1		
289	ICT	NTPC TSTPP	400/220KV , ICT2 TSTPS(400 KV Bay - 4,5)	D	AMP job	09-07-21	08:00	09-07-21	18:00	ICT2 transformer will be under shut down. ICT1 transformer will be in service	GRIDCO	1		
290	Bus	NTPC TSTPP	400KV BUS 1 NTPC TSTPS	D	AMP job and CVT Termination checking	09-07-21	05:00	09-07-21	18:00	400KV Bus 2 will remain in service.	GRIDCO	1		
291	Line	NTPC TSTPP	400KV-NTPC TALCHER-HVDC TALCHER- 1	C	Lightning Arrestor - 3 nos replacement and AMP jobs	14-07-21	08:00	15-07-21	18:00	HVDC 2,3,4 will be in service		2		
292	Line	NTPC TSTPP	400KV-NTPC TALCHER-HVDC TALCHER- 3	C	Lightning Arrestor - 3 nos replacement and AMP jobs	19-07-21	08:00	20-07-21	18:00	HVDC 1,2,4 will be in service		2		
293	Bus	NTPC FSTPP	400KV MAIN BUS - 1 AT FARAKKA	D	FOR CVT REPLACEMENT JOB	06-07-21	08:00	06-07-21	17:30	400kv bus-2 shall remain in service		1		
294	Bus	NTPC FSTPP	400KV MAIN BUS - 2 AT FARAKKA	D	FOR CVT REPLACEMENT JOB	13-07-21	08:00	13-07-21	17:30	400kv bus-1 shall remain in service		1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
295	Line	NTPC FSTPP	400KV FARAKKA- Malda Line-1	C	Annual testing of CB,CT, relay and retrofitting of LBB relay	01-07-21	09:00	03-07-21	17:30	Other line shall remain in service		3		To be clubbed with sl no. 487
296	ICT	NTPC FSTPP	400/220KV ICT	C	Annual testing of CB,CT, relay and retrofitting of LBB relay	15-07-21	09:00	17-07-21	17:30	Other line shall remain in service		3		
297	FSC	ER-III Odisha	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	C	Refurbishment of FSC	01-07-21	09:00	30-07-21	17:00			30		
298	Line	ER-III Odisha	400KV-RENGALI-INDRAVATI-1	C	Dismantling of 3 nos. existing towers, installation of 4 nos. New towers under existing line and stringing of 5 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway, Balangir	01-07-21	09:00	15-07-21	18:00		NLDC	15		
299	Bus	ER-III Odisha	220KV MAIN BUS - 1 AT JEYPORE	D	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	14-07-21	09:00	25-07-21	18:00		GRIDCO	12		
300	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	14-07-21	09:00	25-07-21	18:00		GRIDCO/NLDC	12		
301	LR	ER-III Odisha	50MVAR SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-SC AT RENGALI	C	For Overhauling of NGR & Calibration of OTI & WTI power interruption to 400 KV Rengali indravati line will be interrupted during switching of the Reactor	03-07-21	08:00	13-07-21	18:00		NLDC	11		
302	Bay	ER-III Odisha	400KV MAIN BAY OF 315MVA ICT-I AT BARIPADA(PG)	C	CB replacement work	01-07-21	07:00	09-07-21	17:00			9		
303	Bay	ER-III Odisha	400KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	C	CB replacement work	10-07-21	07:00	18-07-21	17:00			9		
304	Bay	ER-III Odisha	400KV MAIN BAY OF KHARAGPUR AT BARIPADA(PG)	C	CB replacement work	19-07-21	07:00	27-07-21	17:00			9		
305	Line	ER-III Odisha	400KV-TSTPP-ROURKELA-2	D	Replacement of PID Defective Insulators with Polymer Insulators	02-07-21	08:00	08-07-21	18:00			7		
306	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Bushing Erection of ICT IV (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	01-07-21	09:00	07-07-21	18:00		GRIDCO/NLDC	7		
307	Line	ER-III Odisha	400KV-TSTPP-ROURKELA-1	D	Replacement of PID Defective Insulators with Polymer Insulators	09-07-21	08:00	13-07-21	18:00			5		
308	Line	ER-III Odisha	400KV-ROURKELA-JHARSUGUDA-1	D	Replacement of old defective Porcelain Insulator by CLR	16-07-21	07:00	19-07-21	18:00			4		
309	Bay	ER-III Odisha	765KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (703 Main Bay)	01-07-21	09:00	04-07-21	17:00		NLDC	4		
310	AR	ER-III Odisha	A/R OF 400KV-ANGUL-JITPL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-07-21	07:00	31-07-21	17:00		JITPL	31		
311	AR	ER-III Odisha	A/R OF 400KV-ANGUL-JITPL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-07-21	07:00	31-07-21	17:00		JITPL	31		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
312	AR	ER-III Odisha	A/R OF 400KV-GMR-ANGUL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-07-21	07:00	31-07-21	17:00		GMR	31		
313	AR	ER-III Odisha	A/R OF 400KV-GMR-ANGUL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-07-21	07:00	31-07-21	17:00		GMR	31		
314	AR	ER-III Odisha	A/R OF 765KV-ANGUL-SRIKAKULAM-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-07-21	07:00	31-07-21	17:00		NLDC	31		
315	Bay	ER-III Odisha	765KV MAIN BAY OF 1500MVA ICT-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (706 Main Bay)	05-07-21	09:00	08-07-21	17:00		NLDC	4		
316	Bay	ER-III Odisha	765KV MAIN BAY OF ANGUL-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (716 Main Bay of Angul#1)	09-07-21	09:00	12-07-21	17:00		NLDC	4		
317	Bay	ER-III Odisha	765KV MAIN BAY OF ANGUL-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (713 Main Bay of Angul#2)	14-07-21	09:00	17-07-21	17:00		NLDC	4		
318	Bay	ER-III Odisha	765KV MAIN BAY OF ANGUL-III AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (710 Main Bay of Angul#3)	19-07-21	09:00	22-07-21	17:00		NLDC	4		
319	Bay	ER-III Odisha	765KV MAIN BAY OF DHARAMJAIGARH-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (721 Main Bay of Dharamjaigarh#1)	23-07-21	09:00	26-07-21	17:00		NLDC	4		
320	Bay	ER-III Odisha	765KV MAIN BAY OF SRIKAKULAM-II AT ANGUL	C	Modified Guide Valve replacement work	03-07-21	09:00	06-07-21	17:00		NLDC	4		
321	Bay	ER-III Odisha	765KV TIE BAY OF (DHARAMJAIGARH-I AND DARLIPALI-II) AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (720 Tie Bay)	27-07-21	09:00	30-07-21	17:00		NLDC	4		
322	Bay	ER-III Odisha	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	C	SF6 Gas leakage rectification work in Y-Phase Slave Pole	10-07-21	09:00	13-07-21	17:00		NLDC	4		
323	Bay	ER-III Odisha	765KV MAIN BAY OF DHARAMJAIGARH-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (724 Main Bay of Dharamjaigarh#2)	21-07-21	09:00	24-07-21	17:00		NLDC	4		
324	Bay	ER-III Odisha	765KV ANGUL-SUNDARGARH CKT 2 LINE REACTOR BAY 706R AT ANGUL	C	Modified Guide Valve replacement work	17-07-21	08:00	20-07-21	17:00		NLDC	4		
325	Bay	ER-III Odisha	765KV ANGUL-SRIKAKULAM 2 LINE REACTOR BAY 726R AT ANGUL	C	Modified Guide Valve replacement work	24-07-21	09:00	27-07-21	17:00		NLDC	4		
326	Line	ER-III Odisha	220KV-BUDHIPADAR-KORBA-3	D	Earth wire stringing	26-07-21	07:00	28-07-21	18:00		GRIDCO/NLDC	3		
327	Bay	ER-III Odisha	400KV MAIN BAY OF 63MVAR BR AT JEYPURE	C	416 bay ABB CB Overhauling	08-07-21	09:00	10-07-21	18:00			3		
328	Bay	ER-III Odisha	400KV MAIN BAY OF GAZUWAKA-I AT JEYPURE	C	AMP works of 412 Bay and ABB CB Overhauling	12-07-21	09:00	14-07-21	18:00			3		
329	Bay	ER-III Odisha	400KV MAIN BAY OF GAZUWAKA-II AT JEYPURE	C	AMP works of 413 Bay and ABB CB Overhauling	15-07-21	09:00	17-07-21	18:00			3		
330	Bay	ER-III Odisha	765KV TIE BAY OF (SRIKAKULAM-I AND FUTURE) AT ANGUL	C	Modified Guide Valve replacement work	07-07-21	09:00	09-07-21	17:00		NLDC	3		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
331	Bay	ER-III Odisha	765KV ANGUL-SUNDARGARH CKT 1 LINE REACTOR BAY 709R AT ANGUL	C	Modified Guide Valve replacement work	14-07-21	08:00	16-07-21	17:00		NLDC	3		
332	Bay	ER-III Odisha	765KV ANGUL-SRIKAKULAM 1 LINE REACTOR BAY 729R AT ANGUL	C	Modified Guide Valve replacement work	21-07-21	09:00	23-07-21	17:00		NLDC	3		
333	Bay	ER-III Odisha	765KV MAIN BAY OF SRIKAKULAM-II AT ANGUL 729	C	Modified Guide Valve replacement work	28-07-21	09:00	30-07-21	17:00		NLDC	3		
334	Line	ER-III Odisha	400KV-BARIPADA-PANDIABILI-1	D	Replacement of old defective Porcelain Insulator by CLR	26-07-21	07:00	27-07-21	18:00			2		
335	Line	ER-III Odisha	400KV BOLANGIR-MEERAMUNDALI Line	D	Replacement of defective porcelain insulators by Long Rod Polymer insulators	18-07-21	09:00	19-07-21	18:00		NLDC	2		
336	Line	ER-III Odisha	400KV-JEYPORE-GAJUWAKA-1	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	02-07-21	08:00	03-07-21	18:00		NLDC	2		S/d is approved in SRPC for one day only.
337	Line	ER-III Odisha	400KV-JEYPORE-GAJUWAKA-2	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	04-07-21	08:00	05-07-21	18:00		NLDC	2		
338	Line	ER-III Odisha	400KV-NEW DUBURI-PANDIABILI-1	D	Replacement of old defective Porcelain Insulator by CLR	28-07-21	07:00	29-07-21	18:00			2		
339	BR	ER-III Odisha	125MVAR 400KV B/R-1 AT RENGALI	D	Calibration of OTI & WTI	01-07-21	09:00	02-07-21	17:00			2		
340	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 2 AT RENGALI	D	Calibration of OTI & WTI	03-07-21	08:00	04-07-21	18:00		GRIDCO	2		
341	Bay	ER-III Odisha	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	21-07-21	09:00	22-07-21	18:00			2		
342	Bay	ER-III Odisha	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	23-07-21	09:00	24-07-21	18:00			2		
343	Line	ER-III Odisha	400KV-JEYPORE-INDRAVATI-1	D	Replacement of PID defective insulator strings	01-07-21	08:00	01-07-21	18:00		NLDC	1		
344	Line	ER-III Odisha	400KV-JHARSUGUDA-STERLITE-1	D	AMP of Yearly Line Bay	16-07-21	09:00	16-07-21	17:00			1		
345	Line	ER-III Odisha	765KV-ANGUL-JHARSUGUDA-1	D	AMP of Yearly Line Bay	08-07-21	09:00	08-07-21	17:00		NLDC	1		
346	Line	ER-III Odisha	765KV-ANGUL-JHARSUGUDA-2	D	AMP of Yearly Line Bay	06-07-21	09:00	06-07-21	17:00		NLDC	1		
347	Line	ER-III Odisha	765KV-DHARAMJAIGARH-JHARSUGUDA-2	D	AMP of Yearly Line Bay	30-07-21	09:00	30-07-21	17:00		NLDC	1		
348	LR	ER-III Odisha	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT INDRAVATI	D	for replacement of Gasket and arresting of oil leakages of NGR.The Power flow will be interrupt for 02 hrs for taking the Line reactor for Out of service and also for taking the LR in to service.During the Shut down of LR the line will be charged with out taking the LR in to service .	20-07-21	08:00	20-07-21	18:00		NLDC	1		
349	LR	ER-III Odisha	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	D	Canopy Installation on Bucholz relay	21-07-21	09:00	21-07-21	11:00		NLDC	1		May be availed with Line Shutdown
350	LR	ER-III Odisha	80MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-1 AT ANGUL	D	Canopy Installation on Bucholz relay	24-07-21	09:00	24-07-21	11:00		NLDC	1		May be availed with Line Shutdown
351	LR	ER-III Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-2 AT JHARSUGUDA	D	AMP	06-07-21	09:00	06-07-21	18:00		NLDC	1		May be availed with Line Shutdown

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
352	LR	ER-III Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-1 AT JHARSUGUDA	D	AMP	08-07-21	09:00	08-07-21	18:00		NLDC	1		May be availed with Line Shutdown
353	BR	ER-III Odisha	240MVAR 765KV B/R-1 AT JHARSUGUDA	D	AMP & Spare changeover work	26-07-21	09:00	26-07-21	18:00		NLDC	1		
354	BR	ER-III Odisha	125MVAR 400KV B/R-2 AT BARIPADA	D	AMP works	20-07-21	09:00	20-07-21	17:00			1		
355	BR	ER-III Odisha	125MVAR 400KV B/R-1 AT INDRAVATI	D	AMP works of BR. During this shutdown Power flow will not be interrupted.	06-07-21	09:00	06-07-21	18:00			1		
356	BR	ER-III Odisha	125MVAR 400KV B/R-1 AT BARIPADA	D	AMP works	21-07-21	09:00	21-07-21	17:00			1		
357	Bus	ER-III Odisha	220KV MAIN BUS - 1 AT BARIPADA	D	AMP WORKS	11-07-21	09:00	11-07-21	17:00		GRIDCO	1		
358	FSC	ER-III Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-1 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	14-07-21	09:00	14-07-21	18:00			1		
359	FSC	ER-III Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-2 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	15-07-21	09:00	15-07-21	18:00			1		
360	FSC	ER-III Odisha	FSC OF 400KV-JEYPORE-BOLANGIR-1 AT JEYPORE	D	AMP Works of Jeypore Gazuwaka-I FSC	16-07-21	09:00	16-07-21	18:00			1		
361	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 1 AT BARIPADA(PG)	D	Differential relay Retrofitting work	14-07-21	09:00	14-07-21	17:00		GRIDCO	1		
362	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 2 AT BARIPADA(PG)	D	Differential relay Retrofitting work	12-07-21	09:00	12-07-21	17:00		GRIDCO	1		
363	ICT	ER-III Odisha	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	D	Six monthly Spare changeover work	27-07-21	09:00	27-07-21	13:00		NLDC	1		
364	ICT	ER-III Odisha	765KV/400KV 1500 MVA ICT 1 AT ANGUL	D	Spare rotation for taking spare unit out of service after attending oil leakages in ICT I	06-07-21	08:00	06-07-21	14:00		NLDC	1		
365	ICT	ER-III Odisha	765KV/400KV 1500 MVA ICT 4 AT ANGUL	D	Spare rotation for attending oil leakages in ICT 4 Y Ph , spare unit will be taken in service in place of ICT 4 Y phase	07-07-21	09:00	07-07-21	14:00		NLDC	1		
366	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 1 AT JEYPORE	D	For CSD Comissing (During this, CB opeartion will be done many times)(Outage to be booked under Construction Head)	10-07-21	09:00	10-07-21	18:00		GRIDCO	1		
367	ICT	ER-III Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	D	Charging of ICT-4 (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	28-07-21	09:00	28-07-21	18:00		GRIDCO/NLDC	1		
368	ICT	ER-III Odisha	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	D	Isolator rectification work	10-07-21	09:00	10-07-21	17:00		GRIDCO	1		
369	Bay	ER-III Odisha	400KV TIE BAY OF TSTPP-1 AND FUTURE AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	11-07-21	09:00	11-07-21	17:00			1		
370	Bay	ER-III Odisha	220KV BUS COUPLER BAY AT BARIPADA	D	AMP WORKS	05-07-21	09:00	05-07-21	17:00			1		
371	Bay	ER-III Odisha	220KV BUS COUPLER BAY AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	26-07-21	09:00	26-07-21	17:00			1		
372	Bay	ER-III Odisha	220KV MAIN BAY OF 315MVA ICT-I AT BARIPADA(PG)	D	For isolator rectification works along with 220 kV Bus-I shut down.	11-07-21	09:00	11-07-21	17:00			1		
373	Bay	ER-III Odisha	220KV MAIN BAY OF 315MVA ICT-I AT RENGALI(PG)	D	Alignment of Isolator, Earth Switch and Remote operation checking	24-07-21	09:00	24-07-21	17:00			1		
374	Bay	ER-III Odisha	220KV MAIN BAY OF 315MVA ICT-II AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	25-07-21	09:00	25-07-21	17:00			1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
375	Bay	ER-III Odisha	220KV MAIN BAY OF RENGALI(GRIDCO) II AT RENGALI(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	28-07-21	09:00	28-07-21	17:00			1		
376	Bay	ER-III Odisha	220KV MAIN BAY OF RENGALI-I(OPTCL) AT RENGALI I(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	29-07-21	09:00	29-07-21	17:00			1		
377	Bay	ER-III Odisha	400KV MAIN BAY OF 315MVA ICT-II AT RENGALI(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	18-07-21	09:00	18-07-21	17:00			1		
378	Bay	ER-III Odisha	400KV MAIN BAY OF 315MVA ICT-I AT RENGALI(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	14-07-21	09:00	14-07-21	17:00			1		
379	Bay	ER-III Odisha	400KV MAIN BAY OF 500MVA ICT-I AT PANDIABILI	D	AMP OF 406	06-07-21	09:00	06-07-21	17:00			1		
380	Bay	ER-III Odisha	400KV MAIN BAY OF 80MVAR BR-I AT BAHARAMPUR	D	AMP OF401	01-07-21	09:00	01-07-21	17:00		NLDC	1		
381	Bay	ER-III Odisha	400KV MAIN BAY OF BARIPADA AT PANDIABILI	D	AMP OF 403	06-07-21	09:00	06-07-21	17:00			1		
382	Bay	ER-III Odisha	400KV MAIN BAY OF CHAIBASA(PG)-II AT ROURKELA	D	For Claening/Greasing of Isolator Moving Contact to Attend the Jamming Issue	06-07-21	09:00	06-07-21	19:00			1		
383	Bay	ER-III Odisha	400KV MAIN BAY OF FUTURE(416) AT AT BARIPADA(PG)	D	AMP WORK	07-07-21	09:00	07-07-21	17:00			1		
384	Bay	ER-III Odisha	400KV MAIN BAY OF INDRAVATI(PG) AT RENGALI	D	Allignment of Isolator, Earth Switch and Remote operation checking	22-07-21	09:00	22-07-21	17:00			1		
385	Bay	ER-III Odisha	400KV MAIN BAY OF KEONJHOR AT RENGALI	D	Allignment of Isolator, Earth Switch and Remote operation checking	01-07-21	09:00	01-07-21	17:00			1		
386	Bay	ER-III Odisha	400KV MAIN BAY OF TALCHER I AT RENGALI(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	08-07-21	09:00	08-07-21	17:00			1		
387	Bay	ER-III Odisha	400KV MAIN BAY OF TALCHER-II AT RENGALI	D	Allignment of Isolator, Earth Switch and Remote operation checking	07-07-21	09:00	07-07-21	17:00			1		
388	Bay	ER-III Odisha	400KV MAIN BAY OF TISCO AT BARIPADA	D	AMP WORK	04-07-21	09:00	04-07-21	17:00			1		
389	Bay	ER-III Odisha	400KV MAIN BAY OF TSTPP-I AT ROURKELA	D	For Claening/Greasing of Isolator Moving Contact to Attend the Jamming Issue	08-07-21	09:00	08-07-21	19:00			1		
390	Bay	ER-III Odisha	400KV MAIN BAY OF TSTPP-II AT ROURKELA	D	For Claening/Greasing of Isolator Moving Contact to Attend the Jamming Issue	10-07-21	09:00	10-07-21	19:00			1		
391	Bay	ER-III Odisha	400KV TIE BAY OF (125MVAR BR-II AND FUTURE) AT BARIPADA(PG)	D	AMP WORK	07-07-21	09:00	07-07-21	17:00			1		
392	Bay	ER-III Odisha	400KV TIE BAY OF (315MVA ICT-II AND 63MVAR BR) AT JEYPORE	C	417 bay ABB CB Overhauling	12-07-21	09:00	12-07-21	18:00			1		
393	Bay	ER-III Odisha	400KV TIE BAY OF (315MVA ICT-II AND MENDHASAL-II) AT PANDIABILI	D	AMP OF 408	14-07-21	09:00	14-07-21	17:00			1		
394	Bay	ER-III Odisha	400KV TIE BAY OF (80MVAR BR-1 AND BARIPADA(PG)-I) AT PANDIABILI	D	AMP OF 402	02-07-21	09:00	02-07-21	17:00			1		
395	Bay	ER-III Odisha	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	C	414 bay ABB CB Overhauling	13-07-21	09:00	13-07-21	18:00			1		
396	Bay	ER-III Odisha	400KV TIE BAY OF (CHAIBASA(PG)-II AND TALCHER II) AT ROURKELA	D	For Claening/Greasing of Isolator Moving Contact to Attend the Jamming Issue	13-07-21	09:00	13-07-21	19:00			1		
397	Bay	ER-III Odisha	400KV TIE BAY OF (ICT I AND ICT II) AT RENGALI(PG)	D	Allignment of Isolator, Earth Switch and Remote operation checking	15-07-21	09:00	15-07-21	17:00			1		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
398	Bay	ER-III Odisha	400KV TIE BAY OF (INDRAVATI(PG) AND 125MVAR BR-1) AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	21-07-21	09:00	21-07-21	17:00			1		
399	Bay	ER-III Odisha	400KV TIE BAY OF (KEONJHOR AND TSTPP-II) AT RENGALI	D	Alignment of Isolator, Earth Switch and Remote operation checking	04-07-21	09:00	04-07-21	17:00			1		
400	Bay	ER-III Odisha	400KV TIE BAY OF (PANDIABILI I AND PANDIABILI II) AT MENDHASAL	D	AMP	17-07-21	09:00	17-07-21	17:00			1		
401	Bay	ER-III Odisha	400KV TIE BAY OF (TALCHER-I AND FUTURE) AT ROURLKELA	D	For Claening/Greasing of Isolator Moving Contact to Attend the Jamming Issue	15-07-21	09:00	15-07-21	19:00			1		
402	Bay	ER-III Odisha	400KV TIE BAY OF (VEDANTA I AND 125MVAR BR-1) AT JHARSUGUDA	D	CSD Bypassing work (414 Tie Bay)	03-07-21	09:00	03-07-21	17:00			1		
403	Bay	ER-III Odisha	400KV TIE BAY OF (VEDANTA-II AND 125MVAR BR-II) AT JHARSUGUDA	D	CSD Bypassing work (417 Tie Bay)	05-07-21	09:00	05-07-21	17:00			1		
404	Bay	ER-III Odisha	400KV MAIN BAY OF 125 MVAR B/R AT INDRAVATI(PG)	D	AMP works of 125MVAR,BR, Main Bay (410) . During this shutdown Power flow will not be Interrupted.	06-07-21	09:00	06-07-21	18:00			1		
405	Bay	ER-III Odisha	AMP of 10C04-Q01 BAY	D	Annual maintenance of 10C04-Q01 bay equipment. There will be no Power reduction /Limitation.	01-07-21	07:00	01-07-21	19:00			1		Bay name to be confirmed.
406	Bay	ER-III Odisha	AMP of 10C04-Q02 BAY	D	Annual maintenance of 10C04-Q02 bay equipment. There will be no Element outage and Power reduction /Limitation.	02-07-21	07:00	02-07-21	19:00			1		Bay name to be confirmed.
407	Bay	ER-III Odisha	400kv MAIN BAY OF 125MVAR BR-1 AT JHARSUGUDA	D	CSD Bypassing work (413 Main Bay)	07-07-21	09:00	07-07-21	17:00			1		
408	Bay	ER-III Odisha	400kv MAIN BAY OF 125MVAR BR-2 AT JHARSUGUDA	D	CSD Bypassing work (416 Main Bay)	09-07-21	09:00	09-07-21	17:00			1		
409	Bay	ER-III Odisha	400KV MAIN BAY OF PANDIABILI LINE AT NEW DUBURI	D	AMP WORK	18-07-21	09:00	18-07-21	17:00			1		
410	Bay	ER-III Odisha	400KV TIE BAY OF PANDIABILI LINE & FUTURE BAY AT NEW DUBURI	D	AMP WORK	22-07-21	09:00	22-07-21	17:00			1		
411	Bay	ER-III Odisha	400KV MAIN BAY OF (PANDIABILI - MENDHASAL-1) AT MENDHASAL	D	AMP OF MAIN BAY	15-07-21	09:00	15-07-21	17:00			1		
412	Bay	ER-III Odisha	400KV MAIN BAY OF (PANDIABILI - MENDHASAL-2) AT MENDHASAL	D	AMP	16-07-21	09:00	16-07-21	17:00			1		
413	Bay	ER-III Odisha	400 KV TIE BAY OF PANDIABILI- DUBURI & 500MVA ICT-2 AT PANDIABILI	D	AMP OF 405	08-07-21	09:00	08-07-21	17:00			1		
414	Bay	ER-III Odisha	400 KV MAIN BAY OF PANDIABILI DUBURI LINE AT PANDIABILI	D	AMP OF 404	07-07-21	09:00	07-07-21	17:00			1		
415	Line	WRTS	765KV-DHARAMJAYGARH- JHARSUGUDA-1	D	For SLR AMP works @ Dharamjaygarh ss, Line outage not required, However NLDC insisting to to take SLR outage along with line, line outage may not booked ointo POWERGRID account.	15-07-21	07:00	16-07-21	18:00		NLDC	2		
416	Line	WRTS	765KV-DHARAMJAYGARH- JHARSUGUDA-2	D	For SLR AMP works @ Dharamjaygarh ss, Line outage not required, However NLDC insisting to to take SLR outage along with line, line outage may not booked ointo POWERGRID account.	22-07-21	07:00	22-07-21	18:00		NLDC	1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
417	Line	WRTS	400KV-RAIGARH-JHARSUGUDA-4	D	For line side equipment AMP at Raigarh end, for line AMP works 400KV-RAIGARH-JHARSUGUDA-2 A/R to be keep in non auto mode for safety measures.	09-07-21	08:00	09-07-21	18:00		NLDC	1		
418	Line	WRTS	220KV-RAIGARH-BUDHIPADAR	D	For line equipment AMP at Raigarh end.	12-07-21	08:00	12-07-21	18:00		NLDC/GRID CO	1		
419	Line	WRTS	400KV-RAIGARH-JHARSUGUDA-1	D	For line side equipment AMP at Raigarh end, for line AMP works 400KV-RAIGARH-JHARSUGUDA-3 A/R to be keep in non auto mode for safety measures.	16-07-21	08:00	16-07-21	18:00		NLDC	1		
420	Line	WRTS	765KV-RAIPUR-PS (DURG)-JHARSUGUDA-1	D	LINE TERMINAL EQUIPMENT AMP WORK	02-07-21	08:30	02-07-21	17:30		NLDC	1		
421	AR	SRTS	A/R 400KV-GAZUWAKA-JEYPORE-1	D	live line OPGW stringing	01-07-21	08:00	31-07-21	18:00		NLDC	31		
422	AR	SRTS	A/R 400KV-GAZUWAKA-JEYPORE-2	D	live line OPGW stringing	01-07-21	08:00	31-07-21	18:00		NLDC	31		
423	Bay	OPTCL	400KV TIE BAY OF (400KV-PANDIABILI-1 AND FUTURE) AT NEW DUBURI	C	Construction of CT, CB & isolator foundation for new 125 MVAR bus reactor at New Duburi end	01-07-21	07:00	31-08-21	16:00	400kV New Duburi-Pandiabili ckt will remain in service		62		
424	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	D	Jumper tightness at different angle points of the line	06-07-21	09:00	08-07-21	17:00	400KV-MEERAMUNDALI-LAPANGA-1 will remain in service		3		
425	AR	OPTCL	A/R OF 400KV-NEW DUBURI-MEERAMUNDALI-1	D	Hotline stringing of OPGW work	20-06-21	07:00	15-07-21	17:00	400kV Meramundali-New Duburi ckt-I & II will remain in service		26		
426	AR	OPTCL	A/R OF 400KV-NEW DUBURI-MEERAMUNDALI-2	D	Hotline stringing of OPGW work	20-06-21	07:00	15-07-21	17:00	400kV Meramundali-New Duburi ckt-I & II will remain in service		26		
427	Line	OPTCL	220KV-KATAPALI-BOLANGIR(PG)-1	D	Tree trimming at LOC-274-275-276)	03-07-21	09:00	03-07-21	14:00	220kV Katapali-Bargarh New-Bolangir New ckt will remain in service		1		
428	Line	OPTCL	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-1	D	Commissioning of Apex 100 Meter at Keonjhar OPTCL end	22-06-21	10:00	22-06-21	13:00	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-2 will remain in service		1		
429	Line	OPTCL	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-2	D	Commissioning of Apex 100 Meter at Keonjhar OPTCL end	22-06-21	14:00	22-06-21	17:00	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-1 will remain in service		1		
430	Line	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-1	D	Tightness check of all clamps , CT breaker, tightness and lubrication of all isolators at Meramundali end	05-07-21	08:00	05-07-21	17:00	400KV-NEW DUBURI-MEERAMUNDALI-2 will remain in service		1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
431	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	D	Trimming of branches of trees between loc. Nos. 55-56, 58-59, 59-60, 60-61 and 71-72	08-07-21	08:00	08-07-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-2 will remain in service		1		
432	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	D	Trimming of branches of trees between loc. Nos. 55-56, 58-59, 59-60, 60-61 and 71-72	09-07-21	08:00	09-07-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-1 will remain in service		1		
433	Line	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	D	Tree trimming at LOC-274-275-276)	10-07-21	09:00	10-07-21	14:00	220kv Katapali-Bargarh New-Bolangir New ckt will remain in service		1		
434	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	D	Tightness check of all clamps , CT breaker, tightness and lubrication of all isolators at Meramundali end	13-07-21	08:00	13-07-21	17:00	400KV-MERAMUNDALI-LAPANGA-2 will remain in service		1		
435	Line	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-2	D	Tightness check of all clamps , CT breaker, tightness and lubrication of all isolators at Meramundali end	14-07-21	08:00	14-07-21	17:00	400KV-NEW DUBURI-MEERAMUNDALI-1 will remain in service		1		
436	Line	OPTCL	220KV-TSTPP-MEERAMUNDALI-1	D	Bypass of R-Ph wavetrap at Meramundali end.	15-07-21	08:00	15-07-21	17:00	220KV-TSTPP-MEERAMUNDALI-2 will remain in service		1		
437	Line	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-1	D	Jumper tightness at different angle points	27-07-21	08:00	27-07-21	17:00	400KV-MEERAMUNDALI-MENDHASAL-II will remain in service		1		
438	Line	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-II	D	Jumper tightness at different angle points	28-07-21	08:00	28-07-21	17:00	400KV-MEERAMUNDALI-MENDHASAL-1 will remain in service		1		
439	Bay	ER-II	400KV MAIN BAY OF FSTPP-II AT DURGAPUR	C	CB replacement (With PIR) works including new foundation under ERSS-XXIII	02-07-21	09:00	02-08-21	17:00			32		
440	LR	ER-II	50MVAR SWITCHABLE L/R OF 400KV-MAITHON-GAYA-1 AT MAITHON	D	1. Dismantling and Shifting of Existing Gaya#1 LR. 2. Erection of New LR in place of existing Gaya#1 LR. 3. Commissioning of New Gaya#1 LR.	11-06-21	08:00	10-07-21	17:00			30		In 178th OCC Meeting, OCC referred it to Standing Committee for approval
441	ICT	ER-II	400KV/220KV 315 MVA ICT 3 AT RANGPO	C	For rectification of SF6 gas leakage repair work,	01-07-21	08:00	20-07-21	17:00			20		
442	Line	ER-II	132KV-RANGIT-KURSEONG-1	D	Fixing of LINE LA ON ALTERNATE DAY BASIS	01-07-21	08:00	15-07-21	18:00		RANGIT/WB	15		To be clubbed with SI no. 454
443	Line	ER-II	132KV-SILIGURI-MELLI-CKT-1	D	Fixing of LINE LA ON ALTERNATE DAY BASIS	01-07-21	08:00	15-07-21	18:00		SIKKIM	15		
444	Line	ER-II	400KV-BINAGURI-NEW PURNEA-1	C	For NHAI Diversion Work	01-07-21	08:00	15-07-21	17:00		NLDC	15		Deffered.PG may avail
445	Line	ER-II	400KV-BINAGURI-NEW PURNEA-2	C	For NHAI Diversion Work	01-07-21	08:00	15-07-21	17:00		NLDC	15		
446	Bay	ER-II	400KV MAIN BAY OF MAITHON-II AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	20-07-21	08:00	03-08-21	18:00		MPL	15		Consent denied by MPL. PG may avail the shutdown in Dec-21
447	Bay	ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	05-07-21	08:00	18-07-21	18:00		MPL	14		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
448	Line	ER-II	220KV-BINAGURI-BIRPARA-1	C	Railway Diversion work at by 145-146 , Excution by MS Railway	01-07-21	08:00	12-07-21	18:00			12		
449	Line	ER-II	220KV-BINAGURI-BIRPARA-2	C	Railway Diversion work at by 145-146 , Excution by MS Railway	01-07-21	08:00	12-07-21	18:00			12		
450	Line	ER-II	220KV RANGPO-RONGNECHU-2	C	For Repair of 220kV bus side earth switch (ES1) of 100MVA 220/132kv ICT-4 (bay 214). Hence adjacent bay-213 s/d required for safety clearance.	01-07-21	08:00	12-07-21	18:00		RONGICHU	12		Subject to consent from concerned Generators/Sikkim & based on real time grid condition.
451	Bus	ER-II	220KV MAIN BUS - 2 AT RANGPO	C	For Repair of 220kV bus side earth switch (ES1) of 100MVA 220/132kv ICT-4 (bay 214)	01-07-21	08:00	12-07-21	18:00		SIKKIM/TAS HIDING/JOR ETHANG/RONGICHU	12		
452	Line	ER-II	132KV-RANGIT-RANGPO-1	C	Re-routing of Loc 24 due to Hill sinking & Tower strenghtening work at Loc 3 of LILO	01-07-21	08:00	10-07-21	18:00		RANGIT/SIKKIM	10		
453	ICT	ER-II	220KV/132KV 100 MVA ICT 1 AT RANGPO	C	For rectification of SF6 gas leakage repair work,	21-07-21	08:00	30-07-21	17:00		SIKKIM	10		
454	Line	ER-II	132KV-RANGIT-KURSEONG-1	C	Re-routing of Loc 24 due to Hill sinking	01-07-21	08:00	08-07-21	18:00		RANGIT/WB	8		
455	Line	ER-II	400KV-DURGAPUR-FSTPP-1	C	For stringing of connectivity Point at Loc 1A/0 ,1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	10-07-21	08:00	16-07-21	17:00			7	DETAILS OF BYPASSING WORK WITH SKETCH TO BE PROVIDED	
456	Line	ER-II	400KV-DURGAPUR-FSTPP-2	C	For stringing of connectivity Point at Loc 1A/0 ,1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	10-07-21	08:00	16-07-21	17:00			7	DETAILS OF BYPASSING WORK WITH SKETCH TO BE PROVIDED	
457	Bay	ER-II	400KV MAIN BAY OF DURGAPUR-I AT MAITHON	C	Bay upgradation under ERSS-XVII	25-07-21	08:00	31-07-21	16:00			7		
458	Line	ER-II	400KV-MAITHON-MEJIA-1	D	Insulator Replacement work at major crossings	05-07-21	08:00	09-07-21	17:00			5		
459	ICT	ER-II	400/220 KV 315 MVA ICT5 AT MALDA	D	RECTIFICATION OF 89T ISOLATOR	01-07-21	07:00	05-07-21	16:00		WB	5		
460	Line	ER-II	400KV-KISHANGANJ(PG)-RANGPO-1	C	For Stringing work in between AP 1/0 (DC) to AP 100/0 (existing main line tower) for 400KV Loop out work	08-07-21	08:00	11-07-21	17:00			4		
461	Line	ER-II	400KV-KISHANGANJ-TEESTA-III-1	C	For Stringing work in between AP 1/0 (DC) to AP 100/0 (existing main line tower) for 400KV Loop out work	08-07-21	08:00	11-07-21	17:00		TESSTA III/DIKCHU	4		
462	Bay	ER-II	400KV-SAGARDIGHI-1 BAY AT JEERAT (WB)	C	For Construction work.	21-07-21	07:00	24-07-21	17:00		WB	4		
463	Bay	ER-II	400KV-SUBHASGRAM BAY AT JEERAT (WB)	C	For Construction work.	21-07-21	07:00	24-07-21	17:00		WB	4		
464	Line	ER-II	400KV-BAHARAMPUR-BHERAMARA-1	D	Replacement of Porcelain Insulators by CLR at Major crossing	18-07-21	09:00	20-07-21	17:00		NLDC	3		Subject to consent from Bangladesh.

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
465	Line	ER-II	400KV-BAHARAMPUR-BHERAMARA-2	D	Replacement of Porcelain Insulators by CLR at Major crossing	21-07-21	09:00	23-07-21	17:00		NLDC	3		
466	Line	ER-II	400KV-RAJARHAT-JEERAT-1	D	Porcelain Insulator Replacement Works	19-07-21	07:00	21-07-21	17:00		WB	3		Subject to availability of all other lines at Rajarhat. To be clubbed with SI no. 491
467	Line	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	D	Porcelain Insulator Replacement Works	15-07-21	07:00	17-07-21	17:00		WB	3		Consent denied by WB for 3 days s/d in view of summer load. PG may plan the shutdown during winter.
468	Line	ER-II	400KV-SUBHASGRAM-SAGARDIGHI-1	D	Porcelain Insulator Replacement Works	12-07-21	07:00	14-07-21	17:00		WB	3		Consent denied by WB for 3 days s/d in view of summer load. PG may plan the shutdown during winter.
469	ICT	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	C	220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value	10-07-21	08:00	12-07-21	17:00		WB	3		
470	Line	ER-II	220KV-DALKHOLA (PG)-GAZOLE-1	D	Arcing Horn replacement	01-07-21	08:00	02-07-21	17:00		WB	2		PG may try to complete
471	Line	ER-II	220KV-DALKHOLA (PG)-GAZOLE-2	D	Arcing Horn replacement	03-07-21	08:00	04-07-21	17:00		WB	2		
472	Line	ER-II	400KV-NEW PURNEA/GOKARNA-FSTPP-1	C	For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	07-07-21	08:00	08-07-21	17:00	400 KV FARAKKA-PURNEA CKT.	WB	2	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	
473	Line	ER-II	132KV-RANGIT-RAMMAM-1	D	Sag Correction work at Loc 29-30, 31-32 & 73-74 due to hill sinking	23-07-21	09:30	24-07-21	17:30		RANGIT/WB	2		
474	Line	ER-II	132KV-SILIGURI-MELLI-CKT-1	C	Tower strenghtening work due to hill sinking area at Loc 3 of LILO	09-07-21	08:00	10-07-21	18:00		SIKKIM	2		
475	Line	ER-II	220KV-BINAGURI-BIRPARA-1	D	Replacement of OLD Conductor from CT to Line Isolator for all phases	17-07-21	08:00	18-07-21	16:00			2		
476	Line	ER-II	220KV-BINAGURI-BIRPARA-2	D	Replacement of OLD Conductor from CT to Line Isolator for all phases	19-07-21	08:00	20-07-21	16:00			2		
477	Line	ER-II	400KV-ALIPURDUAR (PG)-PUNASANGCHUN-1	D	Attending Shut down nature activities	14-07-21	08:00	15-07-21	18:00		NLDC	2		Subject to commissioning of 400 kV APD-Jigmeling D/C line.
478	Line	ER-II	400KV-ALIPURDUAR (PG)-PUNASANGCHUN-2	D	Attending Shut down nature activities	16-07-21	08:00	17-07-21	18:00		NLDC	2		
479	Line	ER-II	400KV-BINAGURI-BONGAIGAON-1	D	Attending Shut down nature activities	21-07-21	08:00	22-07-21	18:00		NLDC	2		Consent denied by NLDC.
480	Line	ER-II	400KV-BINAGURI-BONGAIGAON-2	D	Attending Shut down nature activities	23-07-21	08:00	24-07-21	18:00		NLDC	2		Consent denied by NLDC.
481	Line	ER-II	400KV-BINAGURI-NEW PURNEA-1	D	Identified Defect liquidation	21-07-21	08:00	22-07-21	17:00			2		
482	Line	ER-II	400KV-BINAGURI-NEW PURNEA-2	D	Identified Defect liquidation	23-07-21	08:00	24-07-21	17:00			2		
483	Line	ER-II	400KV-BINAGURI-RANGPO-1	D	For balance defect rectification work	05-07-21	08:00	05-07-21	17:00			1	Details of work to be provided	
484	Line	ER-II	400KV-BINAGURI-RANGPO-2	D	For balance defect rectification work	07-07-21	08:00	07-07-21	17:00			1	Details of work to be provided	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
485	Line	ER-II	400KV-FSTPP-BAHARAMPUR-1	C	For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	03-07-21	08:00	04-07-21	17:00		NLDC	2	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	
486	Line	ER-II	400KV-FSTPP-BAHARAMPUR-2	C	For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	03-07-21	08:00	04-07-21	17:00		NLDC	2	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	
487	Line	ER-II	400KV-FSTPP-MALDA(PG)-1	C	Distance relay replacement,AR relay Testing,PLCC testing.	06-07-21	08:00	07-07-21	17:00			2		To be clubbed with sl no. 295
488	Line	ER-II	400KV-MAITHON-GAYA-1	D	Dismantling of 400kV, 50MVAR Gaya-1 LR.	03-07-21	08:00	04-07-21	17:00			2		In 178th OCC Meeting, OCC referred it to Standing Committee for approval
489	Line	ER-II	400KV-RAJARHAT-FSTPP-1	C	For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	07-07-21	08:00	08-07-21	17:00		WB	2	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	WB agreed for daily basis s/d. PG may explore accordingly.
490	Line	ER-II	400KV-RAJARHAT-GOKARNA-1	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	12-07-21	07:00	12-07-21	17:00		WB	1		
491	Line	ER-II	400KV-RAJARHAT-JEERAT-1	D	For making jumper connection at LILO location(Construction work) of 400KV Subhasgram Sagardighi Line & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	23-07-21	07:00	24-07-21	17:00		WB	2		To be clubbed dwith SI no. 466
492	Line	ER-II	400KV-RAJARHAT-FSTPP-1	D	Modification in PD sensors/GD system,MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH)	09-07-21	07:00	10-07-21	17:00		WB	2		To be clubbed with SI no. 489
493	Line	ER-II	400KV-SUBHASGRAM-SAGARDIGHI-1	C	For making jumper connection at LILO location(Construction work) of 400KV Subhasgram Sagardighi Line.	23-07-21	07:00	24-07-21	17:00		WB	2		
494	Line	ER-II	132KV Sarisatali(CPL) - Asansol(WBSETCL) I & II	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	12-07-21	08:00	13-07-21	17:00		WB/CESC	2		Required consent of CESC/CPL. PG to communicate the s/d proposal to SLDC WB.
495	LR	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-FSTPP-1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	09-07-21	07:00	10-07-21	17:00			2		
496	BR	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	D	Rectification of Oil level in prismatic gauge and onload testing of 417 Bay CSD	02-07-21	09:00	03-07-21	17:00			2		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
497	Bus	ER-II	400KV MAIN BUS - 3 AT MAITHON	D	1. Augmentation of Bus Bar protection for Bus#3 & 4. 2. Dismantling of Jumper of RB-2 Main Bay Bus isolator (40789A) for upgradation of Bay under ERSS-XVII.	09-07-21	08:00	10-07-21	17:00		JSEB/ DVC	2		
498	Bus	ER-II	400KV MAIN BUS - 4 AT MAITHON	D	Augmentation of Bus Bar protection for Bus#3 & 4	07-07-21	08:00	08-07-21	17:00		JSEB/ DVC	2		
499	HVDC	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-I	D	Fixing of span marker	01-07-21	08:00	02-07-21	17:00		NLDC	2		Deferred. S/d may be availed after high hydro period.
500	HVDC	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-II	D	Fixing of span marker	03-07-21	08:00	04-07-21	17:00		NLDC	2		Deferred. S/d may be availed after high hydro period.
501	ICT	ER-II	400KV/220KV 500 MVA ICT 3 AT MALDA	D	For Attending Construction Punch Point:AVR Commissioning, CSD Commissioning, Aircel charging , CT Oil Sampling	17-07-21	08:00	18-07-21	17:00		WB	2		Consent to be given by SLDC WB depending on real time grid condition.
502	ICT	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	D	1. Onload testing of Main Bay CSD. 2. Final commissioning of AVR by OEM. 3. Commissioning and SCADA integration of ODGA.	01-07-21	08:00	02-07-21	17:00		JSEB/DVC	2		
503	Line	ER-II	220KV-MALDA(PG)-GAZOLE-1	D	AMP WORK	05-07-21	08:00	05-07-21	17:00		WB	1		
504	Line	ER-II	220KV-MALDA(PG)-GAZOLE-2	D	Auto-reclose relay checking	20-07-21	08:00	20-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
505	Line	ER-II	132KV-RANGPO-GANGTOK-1	D	BAY AMP WORK	03-07-21	09:00	03-07-21	17:00		SIKKIM	1		
506	Line	ER-II	132KV-RANGPO-GANGTOK-2	D	For identified defect rectification work	20-07-21	08:00	20-07-21	18:00		SIKKIM	1		
507	Line	ER-II	132KV-SILIGURI-NBU-2	D	AMP work	19-06-21	10:00	19-06-21	15:00		WB	1		Subjet to consent from SLDC, WB
508	Line	ER-II	220KV-DALKHOLA (WB)-DALKHOLA (PG)-2	D	For AMP Work	09-07-21	08:00	09-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
509	Line	ER-II	220KV-NEW MELLI-JORETHANG-1	D	BAY AMP WORK	09-07-21	09:00	09-07-21	18:00		JORETHANG	1		
510	Line	ER-II	220KV-NEW MELLI-TASHIDING-1	D	BAY AMP WORK	07-07-21	09:00	07-07-21	18:00		TASHIDING	1		
511	Line	ER-II	220KV-NEW TOWN(NTA3)-RAJARHAT-2	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	16-07-21	07:00	16-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
512	Line	ER-II	220KV-NEW TOWN(NTA3)-RAJARHAT-1	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	21-07-21	07:00	21-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
513	Line	ER-II	220KV-RAJARHAT-JEERAT-1	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	19-07-21	07:00	19-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
514	Line	ER-II	220KV-RAJARHAT-JEERAT-2	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	17-07-21	07:00	17-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
515	Line	ER-II	400KV-BINAGURI-ALIPURDUAR (PG)-1	D	implementation of Line Reactor tripping scheme during Single phase tripping to avoid LC resonance	01-07-21	10:00	01-07-21	17:00			1		
516	Line	ER-II	400KV-BINAGURI-ALIPURDUAR (PG)-2	D	implementation of Line Reactor tripping scheme during Single phase tripping to avoid LC resonance	03-07-21	10:00	03-07-21	17:00			1		
517	Line	ER-II	400KV-DURGAPUR-FSTPP-1	D	Rectification of shutdown nature defects at various locations of TL	20-07-21	08:00	20-07-21	17:00			1		
518	Line	ER-II	400KV-DURGAPUR-FSTPP-2	D	Rectification of shutdown nature defects at various locations of TL	22-07-21	08:00	22-07-21	17:00			1		Both the s/d may be clubbed together.

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
519	Line	ER-II	400KV-DURGAPUR-FSTPP-2	D	A/R relay testing of 414 CB (Tie CB) after replacement of CB under ERSS-XXIII.	22-07-21	09:30	22-07-21	17:30			1		
520	Line	PMJTL	400 kV D/C Medinipur - Kharagpur TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	08-07-21	08:00	10-07-21	18:00		WB	3		
521	Line	PMJTL	400 kV D/C Medinipur - Kharagpur TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	15-07-21	08:00	17-07-21	18:00		WB	3		
522	Line	PMJTL	400 kV D/C Medinipur - Chanditala TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	22-07-21	08:00	24-07-21	18:00		WB	3		may be clubbed with sl no. 233
523	Line	PMJTL	400 kV D/C Medinipur - Chanditala TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	29-07-21	08:00	31-07-21	18:00		WB	3		may be clubbed with sl no. 234
524	Line	PMJTL	765 kV D/C Ranchi - Medinipur TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	05-07-21	08:00	07-07-21	18:00		NLDC	3		May be clubbed together.
525	Line	PMJTL	765 kV D/C Ranchi - Medinipur TL Line - I	D	For rectification of Y Ph LR-1	23-07-21	09:00	23-07-21	18:00		NLDC	1		
526	Line	PMJTL	765 kV D/C Ranchi - Medinipur TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	12-07-21	08:00	14-07-21	18:00		NLDC	3		
527	Line	ER-II	400KV-DURGAPUR-SAGARDIGHI-2	D	Shutdown nature defects rectification work	10-07-21	09:00	10-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
528	Line	ER-II	400KV-FSTPP-BAHARAMPUR-2	D	Rectification of shutdown nature defects at various locations of TL	03-07-21	08:00	03-07-21	17:00			1		
529	AR	ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 151 km completed out of 215 km	01-07-21	07:00	31-07-21	18:00		TEESTA III	31		
530	AR	ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 1	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-07-21	07:00	31-07-21	18:00		NLDC	31		
531	AR	ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 2	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-07-21	07:00	31-07-21	18:00		NLDC	31		
532	Line	ER-II	400KV-FSTPP-KHSTPP-3	D	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme".	17-07-21	08:00	17-07-21	17:00			1	DETAILS OF BYPASSING WORK WITH SKETCH TO BE PROVIDED	
533	Line	ER-II	400KV-FSTPP-KHSTPP-4	D	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme".	17-07-21	08:00	17-07-21	17:00			1	DETAILS OF BYPASSING WORK WITH SKETCH TO BE PROVIDED	
534	Line	ER-II	400KV-FSTPP-MALDA(PG)-2	D	Auto-reclose relay retrofitting	26-07-21	08:00	26-07-21	17:00			1		
535	Line	ER-II	400KV-JERAT-SAGARDIGHI-1	D	Shutdown nature defects rectification work	23-07-21	07:00	23-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
536	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-I AT MADINPORE	D	Final tuning of CSD of 765 KV LR-1	07-07-21	09:00	07-07-21	18:00			1		May be availed with Line Shutdown
537	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-I AT MADINPORE	D	For rectification of Y Ph LR-1	23-07-21	09:00	23-07-21	18:00			1		May be availed with Line Shutdown

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
538	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-II AT MADINPORE	D	Final tuning of CSD of 765 KV LR-2	08-07-21	09:00	08-07-21	18:00			1		May be availed with Line Shutdown
539	Line	ER-II	400KV-KISHANGANJ(PG)-RANGPO-1	D	For completing balance jumpering & spacer installation in between AP 34/0 (DC) to AP 29 (MC)	07-07-21	09:00	07-07-21	16:00			1		
540	Line	ER-II	400KV-MAITHON-DURGAPUR-1	D	Isolation of Jumper of Main Bay for Bay upgradation under ERSS-XVII	25-07-21	08:00	25-07-21	16:00			1		
541	Line	ER-II	400KV-MAITHON-DURGAPUR-1	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	12-07-21	08:00	12-07-21	17:00			1		
542	Line	ER-II	400KV-MAITHON-DURGAPUR-2	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	13-07-21	08:00	13-07-21	17:00			1		
543	Line	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D	AMP Work	14-07-21	08:00	14-07-21	17:00			1		
544	BR	PMJTL	765kV, 330MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-1	05-07-21	09:00	05-07-21	18:00		NLDC	1		
545	BR	PMJTL	765kV, 330MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-2	06-07-21	09:00	06-07-21	18:00		NLDC	1		
546	BR	PMJTL	765kV, 330MVAR BUS REACTOR 2 AT MEDNIPORE	D	For rectification of oil leakage problem of Bph BR-2	20-07-21	09:00	20-07-21	18:00		NLDC	1		
547	BR	PMJTL	400kV, 125MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-1	14-07-21	09:00	14-07-21	18:00			1		
548	BR	PMJTL	400kV, 125MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-2	15-07-21	09:00	15-07-21	18:00			1		
549	Line	ER-II	400KV-RAJARHAT-FSTPP-1	D	Shutdown nature defects rectification work	15-07-21	09:00	15-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
550	Line	ER-II	400KV-RAJARHAT-GOKARNA-1	D	Modification in PD sensors/GD system of 400KV TIE BAY-413	08-07-21	07:00	08-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
551	Line	ER-II	400KV-RAJARHAT-JEERAT-1	D	Modification in PD sensors/GD system of 400KV TIE BAY-409	07-07-21	07:00	07-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
552	Line	ER-II	400KV-RANGPO-DIKCHU-1	D	For completing balance jumpering & spacer installation in between AP 34/0 (DC) to AP 29 (MC)	07-07-21	09:00	07-07-21	16:00		TESSTA III/DIKCHU	1		
553	Line	ER-II	400KV-RAJARHAT-FSTPP-1	D	Modification in PD sensors/GD system of 400KV TIE BAY-406	06-07-21	07:00	06-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
554	Line	ER-II	400KV-SAGARDIGHI-FSTPP-1	D	Rectification of shutdown nature defects at various locations of TL	08-07-21	09:00	08-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
555	Line	ER-II	400KV-SAGARDIGHI-FSTPP-2	D	Rectification of shutdown nature defects at various locations of TL	05-07-21	08:00	05-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
556	Line	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	03-07-21	07:00	03-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
557	Line	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	D	Modification in PD sensors/GD system of 400KV TIE BAY-402	05-07-21	07:00	05-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
558	Line	ER-II	66KV-GANGTOK-BULBULEY-1	D	BAY AMP WORK	08-07-21	10:00	08-07-21	17:00		SIKKIM	1		
559	Line	ER-II	66KV-GANGTOK-SHERATHANG-1	D	BAY AMP WORK	05-07-21	09:00	05-07-21	17:00		SIKKIM	1		
560	LR	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-FSTPP-1 AT RAJARHAT	D	For extension of emulsfier system in NGR of Reactor	26-07-21	09:00	26-07-21	17:00			1		
561	LR	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-GOKARNA-1 AT RAJARHAT	D	For extension of emulsfier system in NGR of Reactor	28-07-21	09:00	28-07-21	17:00			1		

SL	Element	Requestor	Element Name	Daily(D)/Continuous(C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
562	BR	ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system.	14-07-21	07:00	14-07-21	17:00			1		
563	BR	ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-413	08-07-21	07:00	08-07-21	17:00			1		
564	BR	ER-II	125MVAR 400KV B/R-1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-409	07-07-21	07:00	07-07-21	17:00			1		
565	BR	ER-II	80MVAR 400KV B/R-1 AT BERHAMPORE	D	Reactor AMP work	14-07-21	09:00	14-07-21	17:00			1		
566	Bus	ER-II	220KV MAIN BUS - 1 AT RANGPO	D	For HV and PD testing of 100MVA 220/132kv ICT-4 Bay (bay 214) and balance signal validation work related to Busbar Tripping	25-07-21	09:00	25-07-21	16:00		SIKKIM/TAS HIDING/JOR ETHANG/R ONGICHU	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
567	Bus	ER-II	220KV MAIN BUS - 2 AT RANGPO	D	For HV and PD testing of 100MVA 220/132kv ICT-4 Bay (bay 214) and balance signal validation work related to Busbar Tripping	25-07-21	09:00	25-07-21	16:00		SIKKIM/TAS HIDING/JOR ETHANG/R ONGICHU	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
568	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	HV testing and Jumper connection of isolator 43289B under ERSS -XVII	17-07-21	09:00	17-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
569	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 tie bay) under ERSS - XVII	27-07-21	09:00	27-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
570	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M1) under ERSS - XVII	18-07-21	09:00	18-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
571	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	HV testing and Jumper connection of isolator 43189A under ERSS - XVII	05-07-21	10:00	05-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
572	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 Main bay) under ERSS - XVII	15-07-21	09:00	15-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
573	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M2) under ERSS - XVII	25-07-21	09:00	25-07-21	17:00		WB/NLDC	1		Subject to real time grid condition. PG may plan the s/d after high hydro period.
574	Bus	ER-II	400KV MAIN BUS - 2 AT BEHRAMPUR	D	Busbar AMP	10-07-21	09:00	10-07-21	17:00		NLDC	1		
575	Bus	ER-II	400KV MAIN BUS - 3 AT MAITHON	D	Re-connection of Jumpers of RB-2 Main Bay after upgradation of Bus isolator of RB-2 under ERSS-XVII.	24-07-21	08:00	24-07-21	17:00		JSEB/ DVC	1		
576	Bus	ER-II	400KV MAIN BUS - 1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	03-07-21	07:00	03-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
577	Bus	ER-II	400KV MAIN BUS - 2 AT RAJARHAT	D	Modification in PD sensors/GD system.	14-07-21	07:00	14-07-21	17:00		WB	1		Subjet to consent from SLDC, WB

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
578	Bus	ER-II	132KV MAIN BUS - 1 AT RANGPO	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	26-07-21	09:00	26-07-21	15:00		SIKKIM/CH UZACHEN	1		
579	Bus	ER-II	132KV MAIN BUS - 2 AT RANGPO	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	26-07-21	09:00	26-07-21	15:00		SIKKIM/CH UZACHEN	1		
580	Bus	ER-II	220KV MAIN BUS - 1 AT DALKHOLA(PG)	D	Damaged Dropper replacement work in 220KV Dalkhola-Purnea-I(B-ph) Bus-side.	07-07-21	08:00	07-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
581	Bus	ER-II	RANGPO - 132KV - BUS 3	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	26-07-21	09:00	26-07-21	15:00		SIKKIM/CH UZACHEN	1		
582	ICT	PMJTL	765/400KV 1500MVA ICT 1 AT MEDINPORE	D	Final Tuning of CSD of ICT-1 of 765 KV side & 400 KV side	09-07-21	09:00	10-07-21	18:00		NLDC	2		
583	ICT	PMJTL	765/400KV 1500MVA ICT 2 AT MEDINPORE	D	Final Tuning of CSD of ICT-2 of 765 KV side & 400 KV side	12-07-21	09:00	13-07-21	18:00		NLDC	2		
584	ICT	PMJTL	765/400KV 1500MVA ICT 2 AT MEDINPORE	D	For rectification of air cell leakage of Rph ICT of bank-2.	16-07-21	09:00	16-07-21	18:00		NLDC	1		
585	Bus	ER-II	RANGPO - 132KV - BUS 4	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	26-07-21	09:00	26-07-21	15:00		SIKKIM/CH UZACHEN	1		
586	Bus	ER-II	220KV MAIN BUS - 1 AT SUBHASGRAM(PG)	D	Rectification of Oil Leakage from R Ph CVT of 220 KV Main Bus-I	05-07-21	07:00	05-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
587	Bus	ER-II	220KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D	AMP, Hotspot Rectification and CVT Oil leakage rectification from R and B Phase	06-07-21	07:00	06-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
588	ICT	ER-II	400KV/220KV 315 MVA ICT 2 AT SUBHASGRAM(PG)	D	AMP work	24-07-21	09:00	24-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
589	ICT	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-402	05-07-21	07:00	05-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
590	ICT	ER-II	220KV/132KV 160 MVA ICT 4 AT MALDA	D	NIFPS commissioning,Aircell replacement	15-07-21	09:00	15-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
591	ICT	ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-406	06-07-21	07:00	06-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
592	ICT	ER-II	400KV/220KV 500 MVA ICT 5 AT SUBHASGRAM(PG)	D	Onload testing of Tie Bay (414 Bay) CSD	25-07-21	09:00	25-07-21	17:00		WB	1		Subjet to consent from SLDC, WB
593	Bay	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND - MAIN BUS 4) AT RANGPO	D	AMP Works	23-07-21	09:00	23-07-21	17:00			1		
594	Bay	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	D	Bay AMP Work	09-07-21	09:00	09-07-21	17:00		NLDC	1		
595	Bay	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	D	Bay AMP Work	12-07-21	09:00	12-07-21	17:00		NLDC	1		
596	Bay	ER-II	220KV MAIN BAY OF NEWTOWN (AA II) I AT RAJARHAT	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	22-07-21	07:00	22-07-21	17:00			1		
597	Bay	ER-II	220KV MAIN BAY OF NEWTOWN (AA II) II AT RAJARHAT	D	MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	23-07-21	07:00	23-07-21	17:00			1		
598	Bay	ER-II	400KV BUS COUPLER BAY AT RANGPO	D	AMP Works	13-07-21	10:00	13-07-21	17:00			1		

SL	Element	Requestor	Element Name	Daily(D)/ Continuous(C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Information Required	Remarks based on the discussion in 180th OCC Shutdown Meeting
599	Bay	ER-II	400KV MAIN BAY OF 80MVAR BR-I AT BAHARAMPUR	D	BAY AMP WORK	07-07-21	09:00	07-07-21	17:00		NLDC	1		
600	Bay	ER-II	400KV MAIN BAY OF BHERAMARA-II AT BAHARAMPUR	D	BAY AMP WORK	02-07-21	09:00	02-07-21	17:00		NLDC	1		
601	Bay	ER-II	400KV MAIN BAY OF BINAGURI-II AT ALIPURDUAR	D	BAY AMP WORK	15-07-21	09:00	15-07-21	18:00			1		
602	Bay	ER-II	400KV MAIN BAY OF BONGAIGAON-I AT ALIPURDUAR	D	BAY AMP WORK	02-07-21	09:00	02-07-21	18:00			1		
603	Bay	ER-II	400KV MAIN BAY OF FSTPP-II AT BAHARAMPUR	D	BAY AMP WORK	24-07-21	09:00	24-07-21	17:00			1		
604	Bay	ER-II	400KV TIE BAY OF (80MVAR BR-I AND BHERAMARA-II) AT BAHARAMPUR	D	BAY AMP	05-07-21	09:00	05-07-21	17:00		NLDC	1		
605	Bay	ER-II	400KV TIE BAY OF (BHERAMARA-I AND 125MVAR BR-II) AT BAHARAMPUR	D	BAY AMP	19-07-21	09:00	19-07-21	17:00			1		
606	Bay	ER-II	400KV TIE BAY OF (BINAGURI II AND BONGAIGAON II) AT ALIPURDUAR	D	BAY AMP WORK	29-07-21	09:00	29-07-21	18:00			1		
607	Bay	ER-II	400KV TIE BAY OF (BONGAIGAON-I AND FUTURE) AT ALIPURDUAR	D	BAY AMP WORK	08-07-21	09:00	08-07-21	18:00			1		
608	Bay	ER-II	400KV TIE BAY OF (SAGARDIGHI-I AND FSTPP-I) AT BAHARAMPUR	D	BAY AMP	26-07-21	09:00	26-07-21	17:00			1		
609	Bay	ER-I	400KV MAIN BAY OF MAITHON-II AT GAYA	D	For Annual Maintenance work	20-07-21	09:00	20-07-21	17:00			1		
610	Bay	ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	06-07-21	09:00	06-07-21	18:00			1		
611		ER-II	400KV-NEW PURNEA-GOKARNA-1	D	Power Line Crossing violation with 400kv Rajarhat-Gokarna in between Loc No.-47 & 48.Tripping occurred on 18.05.2021	03-07-21	07:00	03-07-21	18:00	Diamonding Arrangement shall be done		1		
612		ER-II	400KV-RAJARHAT-GOKARNA-1	D	Power Line Crossing violation with 400kv Rajarhat-Gokarna in between Loc No.-47 & 48.Tripping occurred on 18.05.2021	03-07-21	07:00	03-07-21	18:00	Diamonding Arrangement shall be done		1		
613		BSPTCL	220KV-PUSAULI-SAHUPURI-1	D	For pwer line crossing work	25.06.2021	08:00	25.06.2021	16:00	Consent from NRLDC ,NLDC and UP SLDC will be required.		1		To be clubbed with Sl. 112