



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24239657, 24239659 FAX No.:033-24239652, 24239653 Web: www.erpc.gov.in

NO. ERPC/SE/OPERATION/2021/ 535

DATE: 27.07.2021

To,

As per list enclosed.

Sub: List of the Transmission lines/equipment for shutdown approved in the 181st OCC Shutdown Meeting- reg


Sir,

Please find the enclosed list of the transmission lines/equipment approved in the 181st OCC shutdown meeting held on 16th July 2021 (Friday) through MS Teams online platform for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,

Yours faithfully,


(D.K. Bauri)
SE (O & PS)

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
1	Line	ER-I	400KV-MUZAFFARPUR(PG)-GORAKHPUR-1	D	TESTING OF A/R OF LINE	10-08-21	09:30	10-08-21	17:30		NLDC	1	
2	Line	ER-I	220KV-BODHGAYA-GAYA-1	D	For replacement of insulator damaged by miscreants	13-08-21	09:00	13-08-21	17:00		BSEB	1	
3	Line	ER-I	220KV-CHANDIL-RANCHI-1	D	For replacement of flashover insulator	09-08-21	09:30	09-08-21	17:30		JSEB	1	
4	Line	ER-I	220KV-DEHRI-GAYA-1	D	For replacement of flashover insulator	18-08-21	09:00	18-08-21	17:00		BSEB	1	
5	Line	ER-I	220KV-DEHRI-GAYA-2	D	For replacement of flashover insulator	16-08-21	09:00	16-08-21	17:00		BSEB	1	
6	Line	ER-I	220KV-MUZAFFARPUR-KANTI-1	D	LINE BAY AMP WORK AT MUZAFFARPUR	09-08-21	09:30	09-08-21	17:30		BSEB	1	
7	Line	ER-I	220KV-MUZAFFARPUR-KANTI-2	D	LINE BAY AMP WORK AT MUZAFFARPUR	10-08-21	09:30	10-08-21	17:30		BSEB	1	
8	Line	ER-I	220KV-PATNA-KHAGAU-1	D	LINE BAY AMP WORK AT PATNA	03-08-21	09:00	03-08-21	17:00		BSEB	1	
9	Line	ER-I	220KV-PATNA-SIPARA-1	D	LINE BAY AMP WORK AT PATNA	05-08-21	09:00	05-08-21	17:00		BSEB	1	
10	Line	ER-I	220KV-PUSAULI-DEHRI-1	D	Distance Relay Replacement work at Pusaui	02-08-21	09:00	02-08-21	18:00		BSEB	1	
11	Line	ER-I	220KV-PUSAULI-NADHOKAR-1	D	Distance Relay Replacement work at Pusaui	06-08-21	09:00	06-08-21	18:00		BSEB	1	
12	Line	ER-I	220KV-PUSAULI-NADHOKAR-2	D	Distance Relay Replacement work at Pusaui	09-08-21	09:00	09-08-21	18:00		BSEB	1	
13	Line	ER-I	220KV-PUSAULI-SAHUPURI-1	D	Distance Relay Replacement work at Pusaui	04-08-21	09:00	04-08-21	18:00		NLDC/BSEB	1	
14	Line	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor AT BIHARSHARIFF(PG)	21-08-21	09:00	21-08-21	12:00		JSEB/BSEB	1	Deferred for August'21.
15	Line	ER-I	400KV-BARIPADA-TISCO-1	D	FOR REPLACEMENT OF DAMAGED INSULATOR BY MISCREANTS	17-08-21	09:30	17-08-21	17:30		DVC	1	
16	Line	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	Replacement of Polymer Insulator at Loc. 524, 525, 528, 529, 533, 534, 545, 546	09-08-21	08:00	09-08-21	18:00			1	
17	Line	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	Replacement of Polymer Insulator at Loc. 524, 525, 528, 529, 533, 534, 545, 546	10-08-21	08:00	10-08-21	18:00			1	
18	Line	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	D	For replacement of flashover insulator	13-08-21	09:00	13-08-21	18:00			1	
19	Line	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D	ISOLATOR REPLACEMENT OF TIE BAY OF LAKHISARAI 2 AND TENUGHAT AT BIHARSHARIFF	07-08-21	09:00	07-08-21	11:00			1	
20	Line	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D	LINE BAY ISOLATOR AND EARTHSWITCH ALIGNMENT WORK AT BIHARSHARIFF.	22-08-21	09:00	22-08-21	17:00			1	
21	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	ISOLATOR REPLACEMENT OF TIE BAY OF SASARAM 1 AND BR-1/4 AT BIHARSHARIFF.	12-08-21	09:00	12-08-21	11:00			1	
22	Line	ER-I	400KV-BIHARSARIFF-KODARMA-1	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	03-08-21	08:00	03-08-21	18:00			1	
23	Line	ER-I	400KV-BIHARSARIFF-KODARMA-2	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	04-08-21	08:00	04-08-21	18:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
24	Line	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-2	D	FOR AMP OF 80 MVAR LINE REACTOR	12-08-21	09:00	12-08-21	17:00			1	
25	Line	ER-I	400KV-FSTPP-KHSTPP-3	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-08-21	08:00	18-08-21	17:00			11	To be clubbed with SI no. 394/395
26	Line	ER-I	400KV-FSTPP-KHSTPP-4	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	08-08-21	08:00	18-08-21	17:00			11	
27	Line	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	D	FOR REPLACEMENT OF FLASHED INSULATOR	05-08-21	09:30	05-08-21	17:00			1	
28	Line	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-2	D	FOR REPLACEMENT OF FLASHED INSULATOR	06-08-21	09:30	06-08-21	17:00			1	
29	Line	ER-I	400KV-KHARAGPUR-CHAIBASA-2	D	For isolation of line reactor	12-08-21	09:15	12-08-21	09:30			1	
30	Line	ER-I	400KV-KHSTPP-BANKA (PG)-2	D	Installation of OPGW under ERTS-XXIII	25-07-21	08:00	10-08-21	17:00			17	
31	Line	ER-I	400KV-KHSTPP-BARH-2	D	Changing of flashed porcelain insulator at loc no. 202 with polymer Insulator	05-08-21	08:00	05-08-21	17:00			1	
32	Line	ER-I	400KV-KISHANGANJ(PG)-RANGPO-1	D	FOR REPLACEMENT OF BCU AT 412 BAY	03-08-21	10:00	03-08-21	11:30			1	Deferred. Would be reviewed after high hydro period.
33	Line	ER-I	400KV-KISHANGANJ-NEW PURNEA-2	D	DISTANCE RELAY RETROFITTING WORK	14-08-21	10:00	14-08-21	18:00			1	PG may explore for online relay replacement. In case S/D is required, would be reviewed after high hydro period.
34	Line	ER-I	400KV-LAKHISARAI-KHSTPP-2	D	Changing of flashed insulator	20-08-21	09:30	20-08-21	17:30			1	
35	Line	ER-I	400KV-MAITHON-RANCHI-1	C	Diversion/Shifting of tower no. 536 of RNC-MTN/RGP Line for Ring Road Constr. by NHAI	29-07-21	09:00	07-08-21	17:30			10	
36	Line	ER-I	400KV-MALDA(PG)-NEW PURNEA-1	D	DISTANCE RELAY RETROFITTING WORK	19-08-21	10:00	19-08-21	18:00			1	PG may explore for online relay replacement. In case S/D is required, would be reviewed after high hydro period.
37	Line	ER-I	400KV-MALDA(PG)-NEW PURNEA-2	D	DISTANCE RELAY RETROFITTING WORK	20-08-21	10:00	20-08-21	18:00			1	
38	Line	ER-I	400KV-NEW PURNEA-BIHARSARIFF(PG)-1	D	FOR CHANGING PICKUP VOLTAGE JUMPER AND TESTING OF DISTANCE RELAY, AR RELAY, REACTOR B/U IMP RELAY AT BIHARSHARIFF	28-08-21	09:00	28-08-21	17:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
39	Line	ER-I	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D	FOR CHANGING PICKUP VOLTAGE JUMPER AND TESTING OF DISTANCE RELAY, AR RELAY, REACTOR B/U IMP RELAY AT BIHARSHARIFF	29-08-21	09:00	29-08-21	17:30			1	
40	Line	ER-I	400KV-NEW PURNEA-KISHANGANJ-1	D	DISTANCE RELAY RETROFITTING WORK	13-08-21	10:00	13-08-21	18:00			1	PG may explore for online relay replacement. In case S/D is required, would be reviewed after high hydro period.
41	Line	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	D	DISTANCE RELAY RETROFITTING WORK	16-08-21	10:00	16-08-21	18:00			1	PG may explore for online relay replacement. In case S/D is required, would be reviewed after high hydro period.
42	Line	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	D	DISTANCE RELAY RETROFITTING WORK	17-08-21	10:00	17-08-21	18:00			1	
43	Line	ER-I	400KV-PATNA-BALIA-1	C	Diversions work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	02-08-21	09:00	12-08-21	18:00		NLDC	11	Deferred for Aug'21
44	Line	ER-I	400KV-PATNA-BALIA-2	C	Diversions work of 400 KV Patna-Ballia in between loc no 140 and 142 due to NHAI road construction	02-08-21	09:00	12-08-21	18:00		NLDC	11	
45	Line	ER-I	400KV-PATNA-BARH-2	D	REPLACEMENT OF FLASHOVER INSILATOR	09-08-21	09:00	09-08-21	17:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
46	Line	ER-I	400KV-PATNA-KISHANGANJ-1	D	Connection of Jumper at Saharsa Substation gantry for Substation charging, PLCC testing of LILO line and dismantling of contingency arrangement at Tapping point of said LILO line.	21-08-21	08:00	25-08-21	18:00	I). Destrtring between loc. no. 36/0 (LO) to tower no. 385 & from tower no. 385 to 01/0 (LO) II). Jumpering at loc. no. 36/0 (LO) and 01/0 (LI) III). Shifting of PLCC panels from Kishanganj S/s to Saharsa S/s IV). End to end PLCC testing work	NLDC	5	Subject to consent from NLDC
47	Line	ER-I	400KV-PATNA-KISHANGANJ-2	D	Connection of Jumper at Saharsa Substation gantry for Substation charging, PLCC testing of LILO line and dismantling of contingency arrangement at Tapping point of said LILO line.	16-08-21	08:00	20-08-21	18:00	I). Removing of contingency arrangement at loc. no. 40/0 (LI) and 01/0 (LO) II). Jumpering at loc. no. 40/0 (LI) and 01/0 (LO) III). Shifting of PLCC panels from Kishanganj S/s to Saharsa S/s	NLDC	5	
48	Line	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-2	D	FOR REPLACEMENT OF FLASHED INSULATOR	11-08-21	09:00	11-08-21	17:30			1	
49	Line	ER-I	400KV-RANCHI-RAGHUNATHPUR-1	C	Diversion/Shifting of tower no. 536 of RNC-MTN/RGP Line for Ring Road Constr. by NHAI	29-07-21	09:00	07-08-21	17:30		NLDC	10	PG may reduce the shutdown period.
50	Line	ER-I	400KV-RANCHI-ROURKELA-1	D	FOR REPLACEMENT OF DAMAGED INSULATOR BY MISCREANTS	11-08-21	09:30	11-08-21	17:30			1	
51	Line	ER-I	400KV-RANCHI-SIPAT-1	D	REPLACEMENT OF FLASHOVER INSULATOR	17-08-21	09:00	17-08-21	18:00		NLDC	1	
52	Line	ER-I	400KV-RANCHI-SIPAT-2	D	REPLACEMENT OF FLASHOVER INSULATOR	19-08-21	09:00	19-08-21	18:00		NLDC	1	
53	Line	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-2	D	FOR REPLACEMENT OF BROKEN GLASS INSULATOR	06-08-21	09:00	06-08-21	17:00		NLDC	1	
54	Line	ER-I	400KV-KHARAGPUR-CHAIBASA-2	D	TO REACTOR IN SERVICE	12-08-21	17:15	12-08-21	17:30			1	
55	Line	ER-I	400KV-MOTIHARI-Sitamarhi ckt-1	D	To attend construction punch points	01-08-21	07:00	05-08-21	18:00			5	Shutdown may be allowed for one circuit at a time from Sitamarhi.
56	Line	ER-I	400KV-MOTIHARI-Sitamarhi ckt-2	D	To attend construction punch points	06-08-21	07:00	10-08-21	18:00			5	
57	Line	ER-I	400KV-Darbhangha-Sitamarhi ckt-2	D	To attend construction punch points	01-08-21	07:00	05-08-21	18:00			5	
58	Line	ER-I	400KV Darbhanga-Sitamarhi ckt-1	D	To attend construction punch points	06-08-21	07:00	10-08-21	18:00			5	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
59	Line	ER-I	400KV-FSTPP-KHSTPP-4	C	1. Erection, testing and commissioning of CB 2. Dismantling and re erection of WT 3. Erection,testing and commissioning of PLCC in 400KV FARAKKA CKT 3 Bay at NTPC Kahalgaon under ERSS-XXIII	07-08-21	08:00	08-08-21	17:30			2	To be Clubbed with SI no. 25/26
60	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	ISOLATOR REPLACEMENT OF TIE BAY OF SASARAM 1 AND BR-1/4 AT BIHARSHARIFF.	15-08-21	09:00	15-08-21	11:00			1	
61	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	ISOLATOR REPLACEMENT OF TIE BAY OF SASARAM 1 AND BR-1/4 AT BIHARSHARIFF.	03-08-21	09:00	03-08-21	11:00			1	
62	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	ISOLATOR REPLACEMENT OF TIE BAY OF SASARAM 1 AND BR-1/4 AT BIHARSHARIFF.	06-08-21	09:00	06-08-21	11:00			1	
63	Line	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D	ISOLATOR REPLACEMENT OF TIE BAY OF SASARAM 1 AND BR-1/4 AT BIHARSHARIFF.	28-08-21	09:00	28-08-21	11:00			1	
64	Line	ER-I	400KV-BIHARSARIFF-KODARMA-1	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	05-08-21	08:00	05-08-21	18:00			1	
65	Line	ER-I	400KV-BIHARSARIFF-KODARMA-2	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	06-08-21	08:00	06-08-21	18:00			1	
66	Line	ER-I	400KV-BIHARSARIFF-KODARMA-1	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	07-08-21	08:00	07-08-21	18:00			1	
67	Line	ER-I	400KV-BIHARSARIFF-KODARMA-2	D	Replacement of Polymer Insulator at Loc. 266, 267, 274, 275, 279, 280, 287 & 288	08-08-21	08:00	08-08-21	18:00			1	
68	Line	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	Replacement of Polymer Insulator at Loc. 524, 525, 528, 529, 533, 534, 545, 546	11-08-21	08:00	11-08-21	18:00			1	
69	Line	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	Replacement of Polymer Insulator at Loc. 524, 525, 528, 529, 533, 534, 545, 546	12-08-21	08:00	12-08-21	18:00			1	
70	Line	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D	Replacement of flashover insulator	14-08-21	09:00	14-08-21	18:00			1	
71	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	10-08-21	08:00	10-08-21	18:00			1	
72	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	09-08-21	08:00	09-08-21	18:00			1	
73	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	14-08-21	09:00	14-08-21	18:00			1	
74	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	13-08-21	09:00	13-08-21	18:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
75	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	04-08-21	08:00	04-08-21	18:00			1	
76	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	03-08-21	08:00	03-08-21	18:00			1	
77	AR	ER-I	A/R OF 400KV-FSTPP-KHSTPP-3	D	Installation of OPGW under ERTS-XXIII	01-08-21	08:00	31-08-21	17:00			31	
78	AR	ER-I	A/R OF 400KV-GORAKHPUR-MOTIHARI-2	D	Stringing of OPGW	01-08-21	07:00	31-08-21	18:00			31	
79	AR	ER-I	A/R OF 400KV-JAMSHEDPUR-BARIPADA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	17-08-21	09:30	17-08-21	17:30			1	
80	AR	ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	D	Installation of OPGW under ERTS-XXIII	25-07-21	08:00	10-08-21	17:00			17	
81	AR	ER-I	A/R OF 400KV-KHSTPP-BARH-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-08-21	08:00	05-08-21	17:00			1	
82	AR	ER-I	A/R OF 400KV-KHSTPP-LAKHISARAI-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	20-08-21	09:30	20-08-21	17:30			1	
83	AR	ER-I	A/R OF 400KV-MAITHON-RAGHUNATHPUR-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	10-08-21	09:00	10-08-21	17:00			1	
84	AR	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	D	Stringing of OPGW	01-08-21	07:00	31-08-21	18:00			31	
85	AR	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	11-08-21	09:00	11-08-21	17:30			1	
86	AR	ER-I	A/R OF 400KV-RANCHI-RAGHUNATHPUR-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	10-08-21	09:00	10-08-21	17:00			1	
87	AR	ER-I	A/R OF 400KV-RANCHI-ROURKELA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	11-08-21	09:30	11-08-21	17:30			1	
88	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-08-21	08:00	06-08-21	18:00			1	
89	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-08-21	08:00	05-08-21	18:00			1	
90	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	08-08-21	08:00	08-08-21	18:00			1	
91	AR	ER-I	A/R OF 400KV-BIHARSARIFF-KODARMA-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	07-08-21	08:00	07-08-21	18:00			1	
92	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	12-08-21	08:00	12-08-21	18:00			1	
93	AR	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	11-08-21	08:00	11-08-21	18:00			1	
94	LR	ER-I	80MVAR SWITCHABLE L/R OF 400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-II AT KISHANGANJ(PG)	D	FOR MAINTENANCE OF REACTOR BAY	12-08-21	09:00	12-08-21	17:00			1	
95	LR	ER-I	63MVAR SWITCHABLE L/R OF 400KV-CHAIBASA-KHARAGPUR-2 AT CHAIBASA	D	AMP WORK	12-08-21	09:30	12-08-21	17:30			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
96	LR	ER-I	63MVAR L/R of N Purnea-Siliguri-1 at N Purnea end	D	REACTOR BACKUP IMPEDANCE RELAY RETROFITTING WORK	23-08-21	10:00	23-08-21	18:00			1	Deferred. S/d may be availed after high hydro period.
97	BR	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR (421 Main bay of BR-1/4)	02-08-21	09:00	02-08-21	11:00			1	
98	BR	ER-I	175MVAR 400KV B/R-1 AT BIHARSARIFF (PG)	D	FOR REPLACEMENT OF 42189R ISOLATOR OF BR-1/4	19-08-21	09:00	20-08-21	18:00			2	
99	BR	ER-I	240MVAR 765KV B/R-1 AT GAYA	D	FOR PERIODIC SWITCHING OF SPARE REACTOR	11-08-21	09:00	11-08-21	17:00		NLDC	1	
100	BR	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR (421 Main bay of BR-1/4)	05-08-21	09:00	05-08-21	11:00			1	
101	BR	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR (421 Main bay of BR-1/4)	11-08-21	09:00	11-08-21	11:00			1	
102	BR	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR (421 Main bay of BR-1/4)	13-08-21	09:00	13-08-21	11:00			1	
103	Bus	ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	D	AMP WORK	11-08-21	10:00	11-08-21	15:00		BSEB	1	
104	Bus	ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	D	AMP WORK	12-08-21	10:00	12-08-21	15:00		BSEB	1	
105	Bus	ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	D	AMP WORK	09-08-21	10:00	09-08-21	18:00		BSEB	1	Deferred. Would be reviewed after high hydro period.
106	Bus	ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	D	AMP WORK	10-08-21	10:00	10-08-21	18:00		BSEB	1	Deferred. Would be reviewed after high hydro period.
107	Bus	ER-I	765KV MAIN BUS - 1 AT GAYA	D	AMP WORK	06-08-21	09:00	06-08-21	17:00		NLDC	1	Deferred for August'21.
108	Bus	ER-I	765KV MAIN BUS - 2 AT GAYA	D	AMP WORK	09-08-21	09:00	09-08-21	17:00		NLDC	1	Deferred for August'21.
109	Bus	ER-I	400KV MAIN BUS - 1 AT LAKHISARAI (PG)	D	AMP WORK	20-08-21	09:30	20-08-21	17:30		BSEB	1	Deferred for August'21.
110	Bus	ER-I	400KV MAIN BUS - 2 AT LAKHISARAI (PG)	D	AMP WORK	22-08-21	09:30	22-08-21	17:30		BSEB	1	Deferred for August'21.
111	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	Bus side Isolator (41889A) replacement (418 Main bay of LKS-2 LINE)	13-08-21	09:00	13-08-21	14:00	For isolator replacement	BSEB	1	
112	Bus	ER-I	400KV MAIN BUS - 1 AT GAYA	D	AMP WORK	02-08-21	09:00	02-08-21	17:00		BSEB	1	Deferred for August'21.
113	Bus	ER-I	400KV MAIN BUS - 2 AT GAYA	D	AMP WORK	04-08-21	09:00	04-08-21	17:00		BSEB	1	Deferred for August'21.
114	Bus	ER-I	400KV NORTH BUS -2 AT PUSAULI	D	AMP WORK	13-08-21	09:00	13-08-21	18:00		NLDC	1	Deferred for August'21.
115	Bus	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF(PG)	D	Bus side Isolator (42189A) replacement (421 Main bay of BR-1/4)	17-08-21	09:00	17-08-21	14:00	For isolator replacement	BSEB	1	
116	Bus	ER-I	400KV MAIN BUS - 4 AT BIHARSARIFF(PG)	D	Bus side Isolator (41989B) replacement (419 Main bay of Sasaram 1)	09-08-21	09:00	09-08-21	14:00	For isolator replacement	BSEB	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
117	Bus	ER-I	400KV NORTH BUS - 1 AT PUSAULI	D	AMP WORK	11-08-21	09:00	11-08-21	18:00		NLDC/BSEB	1	Deferred for August'21.
118	Bus	ER-I	220KV MAIN BUS - 1 AT PURNEA	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	03-08-21	09:00	03-08-21	12:00	During S/d Load to be maintained 140 MW	BSEB	1	
119	Bus	ER-I	220KV BUS - 2 AT PURNEA	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	03-08-21	07:00	03-08-21	09:00		BSEB	1	
120	Bus	ER-I	220KV BUS - 2 AT PURNEA	D	220 KV BUSCOUPLER BAY CONDUCTOR REPLACEMENT WORK	03-08-21	12:00	03-08-21	14:00		BSEB	1	
121	Bus	ER-I	400KV MAIN BUS - 4 AT BIHARSARIFF(PG)	D	Bus side Isolator (41989B) replacement (419 Main bay of Sasaram 1)	12-08-21	09:00	12-08-21	14:00	For isolator replacement	BSEB	1	
122	Bus	ER-I	400KV MAIN BUS - 4 AT BIHARSARIFF(PG)	D	Bus side Isolator (42289B) replacement (422 Main ICT -2)	01-08-21	09:00	01-08-21	14:00	For isolator replacement	BSEB	1	
123	Bus	ER-I	400KV MAIN BUS - 4 AT BIHARSARIFF(PG)	D	Bus side Isolator (42289B) replacement (422 Main ICT -2)	04-08-21	09:00	04-08-21	14:00	For isolator replacement	BSEB	1	
124	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	Bus side Isolator (41889A) replacement (418 Main bay of LKS-2 LINE)	16-08-21	09:00	16-08-21	14:00	For isolator replacement	BSEB	1	
125	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	Bus side Isolator Isolator (41589A) replacement (415 Main ICT -1)	05-08-21	09:00	05-08-21	14:00	For isolator replacement	BSEB	1	
126	Bus	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF(PG)	D	Bus side Isolator Isolator (41589A) replacement (415 Main ICT -1)	08-08-21	09:00	08-08-21	14:00	For isolator replacement	BSEB	1	
127	Bus	ER-I	400KV MAIN BUS - 3 AT BIHARSARIFF(PG)	D	Bus side Isolator (42189A) replacement (421 Main bay of BR-1/4)	20-08-21	09:00	20-08-21	14:00	For isolator replacement	BSEB	1	
128	HVDC	ER-I	HVDC 400KV PUSAULI POLE 1	D	For Operation Checking of CB,Iso etc. from Mimic Panel	09-08-21	09:00	09-08-21	18:00	At The time of said outage following element will be out of service. (a) 400kV Pusauli-Allhabad Line (b) 400kV Pusauli- Varanasi North Line. (c) 400kV Pusauli-Biharsharif 1 Line (d) 400kV Pusauli-Biharsharif 2 Line (e) AC Bypass will be out of service.	NLDC	1	
129	ICT	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	D	REPLACEMENT OF ICT SIDE ISOLATOR (41589B)	16-08-21	09:00	16-08-21	11:00		BSEB	1	
130	ICT	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	21-08-21	09:00	21-08-21	12:00		BSEB	1	
131	ICT	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	D	Troubleshoot of mal operation of tripping from BSPTCL	14-08-21	09:00	14-08-21	18:00	Suspected signals for tripping from BSPTCL side	BSEB	1	
132	ICT	ER-I	400KV/220KV 500 MVA ICT 2 AT NEW PURNEA	D	DIFFERENTIAL RELAY RETROFITTING WORK	27-08-21	10:00	27-08-21	18:00		BSEB	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
133	ICT	ER-I	400KV/220KV 500 MVA ICT 3 AT PATNA	C	TO ATTEND OIL LEAKAGE	19-08-21	09:00	20-08-21	17:00		BSEB	2	Bihar requested for daily basis S/d. PG may explore the same.
134	ICT	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	NIFPS CONNECTION WORK & TERTIARY LOADING	05-08-21	09:00	06-08-21	18:00		BSEB	2	
135	ICT	ER-I	220KV/132KV 160 MVA ICT 2 AT PURNEA	D	220 KV BUS -2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	09-08-21	09:00	09-08-21	18:00		BSEB	1	
136	ICT	ER-I	220KV/132KV 160 MVA ICT 3 AT PURNEA	D	220 KV BUS -2 CONDUCTOR REPLACEMENT & NIFPS CONNECTION WORK	10-08-21	09:00	10-08-21	18:00		BSEB	1	
137	ICT	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	220 KV BUS COUPLER BAY RE CONDUCTORING WORK	03-08-21	07:00	03-08-21	14:00		BSEB	1	
138	ICT	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIEFF	C	OLTC Overhauling works	21-08-21	09:00	23-08-21	18:00	OLTC Overhauling works	BSEB	3	
139	ICT	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIEFF	D	REPLACEMENT OF 41589B ISOLATOR	18-08-21	09:00	18-08-21	11:00		BSEB	1	
140	ICT	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIEFF	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	21-08-21	09:00	21-08-21	12:00		BSEB	1	Deferred for August'21.
141	BAY	ER-I	400KV MAIN BAY OF 500 MVA ICT 4 AT BIHARSARIEFF (PG)	D	AMP WORK	28-08-21	09:00	28-08-21	18:00			1	
142	BAY	ER-I	220KV MAIN BAY OF DEHRI-1 AT PUSAULI	D	AMP WORK	27-08-21	09:00	27-08-21	18:00	LINE WILL BE CHARGED THROUGH TBC		1	
143	BAY	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIEFF(PG)	C	Bus side Isolator (42189A) Retrofitting works under Add Cap	17-08-21	09:00	20-08-21	18:00			4	
144	BAY	ER-I	400KV MAIN BAY OF 125MVAR 400KV B/R-2 AT BANKA (PG)	D	AMP WORK	19-08-21	09:30	19-08-21	17:30			1	
145	BAY	ER-I	220KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIEFF	C	Bus side Isolator (42289B) Retrofitting works under Add Cap	01-08-21	09:00	04-08-21	18:00			4	
146	BAY	ER-I	220KV MAIN BAY OF 315MVA ICT-III AT BIHARSARIEFF	D	CB B pole density monitor replacement of said bay.	04-08-21	09:00	04-08-21	18:00			1	
147	BAY	ER-I	220KV MAIN BAY OF 500MVA ICT-II AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	05-08-21	15:00	08-08-21	18:00			4	
148	BAY	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT CHAIBASA(PG)	D	AMP WORK	10-08-21	09:30	10-08-21	17:30			1	
149	BAY	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT PUSAULI	D	AMP WORK	17-08-21	09:00	17-08-21	18:00			1	
150	BAY	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIEFF	C	Bus side Isolator Isolator (41589A) Retrofitting works under Add Cap	05-08-21	09:00	08-08-21	18:00			4	
151	BAY	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT JAMSHEDPUR	D	AMP WORK	10-08-21	10:00	10-08-21	17:30			1	
152	BAY	ER-I	400KV MAIN BAY OF 500MVA ICT-I AT NEW PURNEA	D	CB PRESSURE VALVE REPLACEMENT WORK	02-08-21	10:00	02-08-21	18:00			1	
153	BAY	ER-I	400KV MAIN BAY OF ALLAHABAD AT PUSAULI(PG)	D	AMP WORK	24-08-21	09:00	24-08-21	18:00			1	
154	BAY	ER-I	400KV MAIN BAY OF ANDAL -II AT JAMSHEDPUR	D	AMP WORK	12-08-21	10:00	12-08-21	17:30			1	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
155	BAY	ER-I	400KV MAIN BAY OF BALIA-I AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	10-08-21	09:00	10-08-21	18:00			1	
156	BAY	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	11-08-21	09:00	11-08-21	18:00			1	
157	BAY	ER-I	400KV MAIN BAY OF BARIPADA(PG) AT JAMSHEDPUR	D	AMP WORK	19-08-21	10:00	19-08-21	17:30			1	
158	BAY	ER-I	400KV MAIN BAY OF CHANDWA-II AT NEW RANCHI	D	AMP WORK	09-08-21	09:00	09-08-21	17:00			1	
159	BAY	ER-I	400KV MAIN BAY OF DALTONGUNJ-II AT PUSAULI(PG)	D	AMP WORK	31-08-21	09:00	31-08-21	18:00			1	
160	BAY	ER-I	400KV MAIN BAY OF KODERMA-II AT GAYA	D	AMP WORK	12-08-21	09:00	12-08-21	17:00			1	
161	BAY	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	C	Bus side Isolator (41889A) Isolator Retrofitting works under Add Cap	13-08-21	09:00	16-08-21	18:00			4	
162	BAY	ER-I	400KV MAIN BAY OF MALDA-I AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	05-08-21	10:00	05-08-21	14:00			1	
163	BAY	ER-I	400KV MAIN BAY OF MALDA-II AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	04-08-21	15:00	04-08-21	18:00			1	
164	BAY	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	06-08-21	09:00	06-08-21	18:00			1	
165	BAY	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	02-08-21	09:00	02-08-21	18:00			1	
166	BAY	ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	03-08-21	10:00	03-08-21	14:00			1	
167	BAY	ER-I	400KV MAIN BAY OF NABINAGAR II AT PUSAULI(PG)	D	AMP WORK	16-08-21	09:00	16-08-21	18:00			1	
168	BAY	ER-I	400KV MAIN BAY OF NABINAGAR I AT PUSAULI(PG)	D	AMP WORK	19-08-21	09:00	19-08-21	18:00			1	
169	BAY	ER-I	400KV MAIN BAY OF NEW PURNEA-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	08-08-21	09:00	08-08-21	18:00			1	
170	BAY	ER-I	400KV MAIN BAY OF PATRATU I AT NEW RANCHI	D	AMP WORK	17-08-21	09:00	17-08-21	17:00			1	
171	BAY	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	C	Bus side Isolator (41989B) Isolator Retrofitting works under Add Cap	09-08-21	09:00	12-08-21	18:00			4	
172	BAY	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	15-08-21	09:00	15-08-21	18:00			1	
173	BAY	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	C	FOR TENUGHAT-I LINE ISOLATOR (41789B) of Tie bay Retrofitting works under Add Cap	21-08-21	09:00	24-08-21	18:00			4	
174	BAY	ER-I	400KV MAIN BAY OF VARANASI (EAST SIDE) AT PUSAULI(PG)	D	AMP WORK	23-08-21	09:00	23-08-21	18:00			1	
175	BAY	ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	C	Said Bay (42052) CB Retrofitting works under Add Cap	13-08-21	09:00	18-08-21	18:00			6	
176	BAY	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	C	Said Bay (41452) CB Retrofitting works under Add Cap	01-08-21	09:00	06-08-21	18:00			6	
177	BAY	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	C	Said Bay (42352) CB Retrofitting works under Add Cap	25-08-21	09:00	30-08-21	18:00			6	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
178	BAY	ER-I	400KV TIE BAY OF (315MVA ICT-II AND BIHARSARIFF(PG)-I) AT PUSAULI(PG)	D	AMP WORK	25-08-21	09:00	25-08-21	18:00			1	
179	BAY	ER-I	400KV TIE BAY OF (315MVA ICT-III AND 80MVAR BR-II) AT BIHARSARIFF(PG)	C	Said Bay (41152) CB B pole overhauling	01-08-21	09:00	03-08-21	18:00			3	
180	BAY	ER-I	400KV TIE BAY OF (BALIA-I AND NEW PURNEA-II) AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	09-08-21	09:00	09-08-21	18:00			1	
181	BAY	ER-I	400KV TIE BAY OF (DALTONGANJ II AND NABINAGAR II) AT PUSAULI(PG)	D	AMP WORK	26-08-21	09:00	26-08-21	18:00			1	
182	BAY	ER-I	400KV TIE BAY OF (EAST SIDE FILTER AND EAST SIDE CONVERTER TRASFORMER) AT PUSAULI	D	AMP WORK	30-08-21	09:00	30-08-21	18:00			1	
183	BAY	ER-I	400KV TIE BAY OF (KISHANGANJ-I AND MUZAFFARPUR-II) AT NEW PURNEA	D	CB SF6 DENSITY MONITOR REPLACEMENT WORK	06-08-21	10:00	06-08-21	14:00			1	
184	BAY	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	C	Line side Isolator (41789B) Retrofitting works under Add Cap	21-08-21	09:00	24-08-21	18:00			4	
185	BAY	ER-I	400KV TIE BAY OF (MUZAFFARPUR(PG)-I AND MUZAFFARPUR(PG)-II) AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	04-08-21	09:00	04-08-21	18:00			1	
186	BAY	ER-I	400KV TIE BAY OF (MUZAFFARPUR-I AND KISHANGANJ(PG)-II) AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	04-08-21	10:00	04-08-21	14:00			1	
187	BAY	ER-I	400KV TIE BAY OF (NEW PPSP I AND PATRATU I) AT NEW RANCHI	D	AMP WORK	16-08-21	09:00	16-08-21	17:00			1	
188	BAY	ER-I	400KV TIE BAY OF (PUSAULI(PG)-II AND BALIA-II) AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	14-08-21	09:00	14-08-21	18:00			1	
189	BAY	ER-I	765KV TIE BAY OF (240MVAR BR-1 AND FUTURE) AT NEW RANCHI	D	AMP WORK	10-08-21	09:00	10-08-21	17:00		NLDC	1	
190	BAY	ER-I	400kV, Bay No 421 (SPARE BAY) at Pusauli	D	AMP WORK	20-08-21	09:00	20-08-21	18:00			1	
191	BAY	ER-I	400KV REACTOR BAY OF MUZAFFARPUR-2 (BAY NO 409R) AT NEW PURNEA	D	CT VARIABLE FREQUENCY TAN DELTA TEST	03-08-21	15:00	03-08-21	18:00	L/R WILL BE OUT OF SERVICE		1	
192	BAY	ER-I	400KV TIE BAY OF (MAITHON-I AND 1500 MVA ICT-3) AT GAYA	D	AMP WORK	25-08-21	09:00	25-08-21	17:00			1	
193	BAY	ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D	220 KV BUS -2 CONDUCTOR REPLACEMENT WORK	03-08-21	07:00	03-08-21	14:00			1	
194	BAY	ER-I	400KV MAIN BAY OF FSTPP III AT KHSTPP	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	06-08-21	08:00	05-09-21	17:00			31	
195	BAY	ER-I	400KV MAIN BAY OF FSTPP IV AT KHSTPP	C	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	07-08-21	08:00	06-09-21	17:00			31	
196	BAY	ER-I	400 KV TIE BAY OF BR2 AND VARANASI EAST	D	AMP WORK	18-08-21	09:00	18-08-21	18:00			1	
197	BAY	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	Said Bay (42152) CB Retrofitting works under Add Cap	07-08-21	09:00	12-08-21	18:00			6	
198	BAY	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	Reactor Side Isolator (42189B) Retrofitting works under Add Cap	02-08-21	09:00	05-08-21	18:00			4	
199	BAY	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	C	Bus side Isolator (41989B) Retrofitting works under Add Cap	09-08-21	09:00	12-08-21	18:00			4	
200	BAY	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	C	Reactor Isolator (42189R) Retrofitting works under Add Cap	19-08-21	09:00	21-08-21	18:00			3	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
201	BAY	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	03-08-21	09:00	03-08-21	18:00			1	
202	BAY	ER-I	400KV TIE BAY OF (MUZAFFARPUR(PG)-I AND MUZAFFARPUR(PG)-II) AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	05-08-21	09:00	05-08-21	18:00			1	
203	BAY	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	07-08-21	09:00	07-08-21	18:00			1	
204	BAY	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	12-08-21	09:00	12-08-21	18:00			1	
205	BAY	ER-I	400KV TIE BAY OF (PUSAULI(PG)-II AND BALIA-II) AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	13-08-21	09:00	13-08-21	18:00			1	
206	BAY	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	16-08-21	09:00	16-08-21	18:00			1	
207	BAY	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	17-08-21	09:00	17-08-21	18:00			1	
208	BAY	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	18-08-21	09:00	18-08-21	18:00			1	
209	BAY	ER-I	400KV TIE BAY OF (BALIA-I AND NEW PURNEA-II) AT BIHARSARIFF(PG)	D	FOR arresting SF6 leakage from PIR of CB	19-08-21	09:00	19-08-21	18:00			1	
210	BAY	ER-I	400KV MAIN BAY OF BALIA-I AT BIHARSARIFF(PG)	D	FOR arresting SF6 leakage from PIR of CB	20-08-21	09:00	20-08-21	18:00			1	
211	BAY	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	D	FOR TENUGHAT-I LINE ISOLATOR (41789B) of Tie bay Replacement under Add Cap	21-08-21	09:00	21-08-21	11:00			1	
212	BAY	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	D	FOR TENUGHAT-I LINE ISOLATOR (41789B) of Tie bay Replacement under Add Cap	24-08-21	09:00	24-08-21	11:00			1	
213	Line	PMTL	220 KV CHANDAUTI-SONENAGAR 1	D	For Isolator Alignment	23-08-21	09:00	23-08-21	17:00	Shut down of 220 KV Sonenagar-1 is required	BSEB	1	
214	Line	PMTL	220 KV CHANDAUTI-SONENAGAR 2	D	For Isolator Alignment	23-08-21	09:00	23-08-21	17:00	Shut down of 220 KV Sonenagar-1 is required	BSEB	1	
215	Line	PMTL	220 KV CHANDAUTI-BODHGAYA 1	D	For Isolator Alignment & CT oil Sampling	13-08-21	09:00	13-08-21	17:00	Shut down of 220 KV Bodh Gaya-1 is required.Line is anti-theft charged	BSEB	1	
216	Line	PMTL	220 KV CHANDAUTI-BODHGAYA 2	D	For Isolator Alignment & CT oil Sampling	16-08-21	09:00	16-08-21	17:00	Shut down of 220 KV Bodh Gaya-2 is required.Line is anti-theft charged	BSEB	1	
217	Line	PMTL	220 KV SITAMARHI-MOTIPUR CKT-1	D	NTAMC Intregation Testing & CT oil sampling	04-08-21	10:00	04-08-21	14:00		BSEB	1	
218	Line	PMTL	220 KV SITAMARHI-MOTIPUR CKT-2	D	NTAMC Intregation Testing & CT oil sampling	02-08-21	10:00	02-08-21	14:00		BSEB	1	
219	Line	PMTL	132 KV SITAMARHI-RUNNISAIDPUR CKT-1	D	NTAMC Intregation Testing & CT oil sampling	25-08-21	10:00	25-08-21	14:00		BSEB	1	
220	Line	PMTL	132 KV SITAMARHI-RUNNISAIDPUR CKT-2	D	NTAMC Intregation Testing & CT oil sampling	26-08-21	10:00	26-08-21	14:00		BSEB	1	
221	BAY	PMTL	220KV MAIN BAY OF 500MVA ICT-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing & CT oil sampling	27-08-21	10:00	27-08-21	14:00			1	
222	BAY	PMTL	220KV MAIN BAY OF 500MVA ICT-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	03-08-21	10:00	03-08-21	14:00			1	
223	BAY	PMTL	220KV MAIN BAY OF RAXAUL-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	05-08-21	10:00	05-08-21	14:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
224	BAY	PMTL	220KV MAIN BAY OF RAXAUL-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	06-08-21	10:00	06-08-21	14:00			1	
225	BAY	PMTL	220KV MAIN BAY OF 200MVA ICT-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	07-08-21	10:00	07-08-21	14:00			1	
226	BAY	PMTL	220KV MAIN BAY OF 200MVA ICT-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	09-08-21	10:00	09-08-21	14:00			1	
227	BAY	PMTL	220KV BUS COUPLER AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	10-08-21	10:00	10-08-21	14:00			1	
228	BAY	PMTL	132KV MAIN BAY OF 220MVA ICT-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	11-08-21	10:00	11-08-21	14:00			1	
229	BAY	PMTL	132KV MAIN BAY OF 220MVA ICT-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	12-08-21	10:00	12-08-21	14:00			1	
230	BAY	PMTL	132KV MAIN BAY OF PUPRI-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	13-08-21	10:00	17-08-21	14:00		BSEB	5	
231	BAY	PMTL	132KV MAIN BAY OF PUPRI-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	14-08-21	10:00	18-08-21	14:00		BSEB	5	
232	BAY	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-1 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	17-08-21	10:00	17-08-21	14:00			1	
233	BAY	PMTL	132KV MAIN BAY OF RUNNISAIDPUR-2 AT SITAMARHI(PMTL)	D	NTAMC Intregation Testing	18-08-21	10:00	18-08-21	14:00			1	
234	BAY	PMTL	400KV TIE BAY OF (400KV--GAYA-2 AND FUTURE) AT CHANDAUTI (PMTL)	D	For Oil Sampling of CTs	05-08-21	15:00	05-08-21	17:00			1	
235	BAY	PMTL	400KV TIE BAY OF (400KV--NABINAGAR (NPGC)-2 AND 125MVAR 400KV B/R-2) AT CHANDAUTI (PMTL)	D	For Oil Sampling of CTs	04-08-21	09:00	04-08-21	13:00			1	
236	BAY	PMTL	400KV MAIN BAY OF NABINAGAR (NPGC)-2 AT CHANDAUTI (PMTL)	D	For Oil Sampling of CTs	04-08-21	15:00	04-08-21	17:00			1	
237	BAY	PMTL	400KV MAIN BAY OF GAYA-2 AT CHANDAUTI (PMTL)	D	For Oil Sampling of CTs	06-08-21	09:00	06-08-21	13:00			1	
238	BAY	PMTL	400KV MAIN BAY OF GAYA-1 AT CHANDAUTI (PMTL)	D	For Oil Sampling of CTs	05-08-21	09:00	05-08-21	13:00			1	
239	BAY	PMTL	400KV MAIN BAY OF 500 MVA ICT 3 AT CHANDAUTI (PMTL)	D	For Isolator Alignment	11-08-21	09:00	11-08-21	17:00			1	
240	Bus	PMTL	132 KV Bus 2 at Motihari(DMTCL)	D	Rectification & Restoration work of 132 kV Bus 2 at DMTCL Motihari Sub-station	22-08-21	08:00	23-08-21	20:00		BSEB/NLDC	2	Subject to consent from SLDC Bihar & NLDC. PMTL may plan the s/d in consultation with SLDC, Bihar.
241	Bus	PMTL	132 KV Bus 1 & Bus 2 at Motihari(DMTCL)	D	Rectification & Restoration work of 132 kV Bus 2 at DMTCL Motihari Sub-station	22-08-21	08:00	22-08-21	20:00		BSEB/NLDC	1	Subject to consent from SLDC Bihar & NLDC. PMTL may plan the s/d in consultation with SLDC, Bihar.
242	Bus	PMTL	CHANDAUTI (PMTL) - 220KV - BUS 1	D	For Isolator Alignment associated with Bus 1	09-08-21	09:00	10-08-21	17:00	Sonennagar 1 (210 Bay) will be charged through TBC on dated 09.08.2021 Sonennagar 2 (211) will be charged through TBC on dated 10.08.2021	BSEB	2	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
243	Bus	PMTL	CHANDAUTI (PMTL) - 220KV - BUS 2	D	For Isolator Alignment associated with Bus 2	18-08-21	09:00	19-08-21	17:00	Sonnagar 1 (210 Bay) will be charged through TBC on dated 18.08.2021 Sonnagar 2 (211) will be charged through TBC on dated 19.08.2021	BSEB	2	
244	Bus	PMTL	132KV MAIN BUS - 1 AT MOTIHARI (DMTCL)	D	Inspection & commissioning work of 132 kV Bus 1 at DMTCL Motihari Sub-station	24-08-21	08:00	24-08-21	20:00		BSEB/NLDC	1	Subject to consent from SLDC Bihar.
245	AR	PMTL	A/R OF 400KV-MOTIHARI-Sitamarhi ckt-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-08-21	07:00	10-08-21	18:00			5	
246	AR	PMTL	A/R OF 400KV-MOTIHARI-Sitamarhi ckt-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	01-08-21	07:00	05-08-21	18:00			5	
247	AR	PMTL	A/R OF 400KV-Darbhanga-Sitamarhi ckt-2	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-08-21	07:00	10-08-21	18:00			5	
248	AR	PMTL	A/R OF 400KV Darbhanga-Sitamarhi ckt-1	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	01-08-21	07:00	05-08-21	18:00			5	
249	Line	PG Odisha	400KV-JHARSUGUDA(GIS)-OPGC-1	D	GIS AMP Two Yearly	21-08-21	09:00	21-08-21	17:00		OPTCL	1	
250	Line	PG Odisha	220KV-ATRI-PANDIABILI-2	D	AMP OF CB	09-08-21	09:00	09-08-21	17:00		OPTCL	1	
251	Line	PG Odisha	220KV-PANDIABILI-SAMANGARA-1	D	AMP OF CB	06-08-21	09:00	06-08-21	17:00		OPTCL	1	
252	Line	PG Odisha	220KV-PANDIABILI-SAMANGARA-2	D	AMP OF CB	07-08-21	09:00	07-08-21	17:00		OPTCL	1	
253	Line	PG Odisha	400KV-JEYPORE-GAJUWAKA-1	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	05-08-21	08:00	07-08-21	18:00		NLDC	3	
254	Line	PG Odisha	400KV-JEYPORE-GAJUWAKA-2	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	08-08-21	08:00	10-08-21	18:00		NLDC	3	
255	Line	PG Odisha	400KV-JEYPORE-INDRAVATI-1	D	Replacement of PID defective insulator strings	11-08-21	08:00	11-08-21	18:00		NLDC	1	
256	Line	PG Odisha	400KV-JHARSUGUDA-RAIGARH-2	D	VD Tightening & conductor rectification work	05-08-21	07:00	05-08-21	17:00		NLDC	1	
257	Line	PG Odisha	400KV-JHARSUGUDA-RAIGARH-4	D	VD Tightening & conductor rectification work	06-08-21	07:00	06-08-21	17:00		NLDC	1	
258	Line	PG Odisha	400KV-JHARSUGUDA-ROURKELA-2	D	Replacement of Pilot Polymer by glass insulator at Loc-55,96 & attending shut nature defects noticed during patrolling	03-08-21	08:00	03-08-21	18:00	POWERGID/ODISHA/ROURKELA		1	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
259	Line	PG Odisha	400KV-JHARSUGUDA-ROURKELA-3	D	GIS AMP Two Yearly	20-08-21	09:00	20-08-21	17:00			1	
260	Line	PG Odisha	400KV-RENGALI-INDRAVATI-1	C	Dismantling of 3 nos. existing towers, installation of 4 nos. New towers under existing line and stringing of 5 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway, Balangir	01-08-21	09:00	15-08-21	18:00		NLDC	15	
261	Line	PG Odisha	400KV-RENGALI-INDRAVATI-1	D	1. For replacement of Gaskets and arresting of oil leakages from NGR. 2. The Power flow will be interrupted only for 01 hrs. i.e while taking out the Line reactor from service(19.08.2021,08:00Hrs to 19.08.2021,09:00Hrs) and also during taking the LR in to service(20.08.2021,17:00Hrs to 20.08.2021,18:00Hrs) .During the Shut down of LR (From 19.08.2021,08:00Hrs to 20.08.2021,18:00Hrs) the line will be charged without taking the LR in to service .	19-08-21	08:00	19-08-21	09:00		NLDC	1	
262	Line	PG Odisha	400KV-RENGALI-INDRAVATI-1	D	1. For replacement of Gaskets and arresting of oil leakages from NGR. 2. The Power flow will be interrupted only for 02 hrs. i.e while taking out the Line reactor from service(19.08.2021,08:00Hrs to 19.08.2021,09:00Hrs) and also during taking the LR in to service(20.08.2021,17:00Hrs to 20.08.2021,18:00Hrs) .During the Shut down of LR (From 19.08.2021,08:00Hrs to 20.08.2021,18:00Hrs) the line will be charged without taking the LR in to service .	20-08-21	17:00	20-08-21	18:00		NLDC	1	
263	Line	PG Odisha	400KV-ROURKELA-JHARSUGUDA-4	D	Replacement of Pilot Polymer by glass insulator at Loc-54 & attending shut nature defects noticed during patrolling	04-08-21	08:00	04-08-21	18:00	POWERGID/ODISHA/ROURKELA		1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
264	Line	PG Odisha	400KV-TSTPP-ROURKELA-1	D	Replacement of PID defective procelian insulator by CLR & replacement of procelian/ glass string by CLR in major crossings & hilly dense forest area.	23-08-21	08:00	27-08-21	18:00	POWERGID/ODISHA/ROURKELA		5	
265	Line	PG Odisha	400KV-TSTPP-ROURKELA-2	D	Replacement of PID defective procelian insulator by CLR & replacement of procelian/ glass string by CLR in major crossings & hilly dense forest area.	16-08-21	08:00	22-08-21	18:00	POWERGID/ODISHA/ROURKELA		7	
266	Line	PG Odisha	765KV-JHARSUGUDA-DHARAMJAIGARH-3	D	CC Ring tightening & other shut down work	12-08-21	07:00	12-08-21	17:00		NLDC	1	
267	Line	PG Odisha	765KV-JHARSUGUDA-DHARAMJAIGARH-4	D	CC Ring tightening & other shut down work	13-08-21	07:00	13-08-21	17:00		NLDC	1	
268	Line	PG Odisha	400KV TALCHAR MERAMUNDALI CKT 2 LILO	D	ANGUL(ONLY ANGUL-MERAMUNDALI CKT 2 SECTION S/D REQUIRED AND ANGUL-TALCHAR MAY BE CHARGED	11-08-21	09:00	11-08-21	17:00		NLDC	1	
269	AR	PG Odisha	A/R OF 400KV-ANGUL-JITPL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-08-21	07:00	31-08-21	17:00		JITPL	31	
270	AR	PG Odisha	A/R OF 400KV-ANGUL-JITPL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-08-21	07:00	31-08-21	17:00		JITPL	31	
271	AR	PG Odisha	A/R OF 400KV-GMR-ANGUL-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-08-21	07:00	31-08-21	17:00		GMR	31	
272	AR	PG Odisha	A/R OF 400KV-GMR-ANGUL-2	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-08-21	07:00	31-08-21	17:00		GMR	31	
273	AR	PG Odisha	A/R OF 765KV-ANGUL-SRIKAKULAM-1	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-08-21	07:00	31-08-21	17:00		NLDC	31	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
274	LR	PG Odisha	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT INDRAVATI	D	1. For replacement of Gaskets and arresting of oil leakages from NGR. 2. The Power flow will be interrupted only for 02 hrs. i.e while taking out the Line reactor from service(19.08.2021,08:00Hrs to 19.08.2021,09:00Hrs) and also during taking the LR in to service(20.08.2021,17:00Hrs to 20.08.2021,18:00Hrs) .During the Shut down of LR (From 19.08.2021,08:00Hrs to 20.08.2021,18:00Hrs) the line will be charged without taking the LR in to service .	19-08-21	08:00	20-08-21	18:00			2	
275	LR	PG Odisha	50MVAR SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-SC AT RENGALI	C	For Overhauling of NGR & Calibration of OTI & WTI power interruption to 400 KV Rengali indravati line will be interrupted during switching of the Reactor	03-08-21	08:00	13-08-21	18:00			11	
276	LR	PG Odisha	240MVAR SWITCHABLE L/R OF 400KV-ANGUL-JHARSUGUDA-4 AT ANGUL	D	Spare LR Rotation for taking spare out of service and R ph in service.	27-08-21	09:00	27-08-21	14:00		NLDC	1	
277	BR	PG Odisha	125MVAR 400KV B/R-1 AT RENGALI	D	Calibration of OTI & WTI	01-08-21	09:00	02-08-21	17:00			2	
278	BR	PG Odisha	240MVAR 765KV B/R-1 AT JHARSUGUDA	D	AMP	02-08-21	09:00	02-08-21	17:00		NLDC	1	
279	BR	PG Odisha	240MVAR 765KV B/R-2 AT JHARSUGUDA	D	AMP	03-08-21	09:00	03-08-21	17:00		NLDC	1	
280	BR	PG Odisha	125MVAR 400KV B/R-1 AT INDRAVATI	D	AMP works of BR. During this shutdown Power flow will not be Interrupted.	06-08-21	09:00	06-08-21	18:00			1	
281	BR	PG Odisha	330MVAR 765KV B/R-2 AT ANGUL	D	SPARE ROTATION FOR TAKING B PH IN SERVICE AND TAKING SPARE UNIT OUT OF SERVICE	28-08-21	09:00	28-08-21	14:00		NLDC	1	
282	Bus	PG Odisha	220KV MAIN BUS - 1 AT BARIPADA	D	Bus side isolator rectification work	11-08-21	09:00	11-08-21	17:00		GRIDCO	1	
283	Bus	PG Odisha	220KV MAIN BUS - 2 AT BARIPADA	D	AMP WORKS	12-08-21	09:00	12-08-21	17:00		GRIDCO	1	
284	Bus	PG Odisha	220KV MAIN BUS - 1 AT JEYPORE	D	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	11-08-21	09:00	11-08-21	18:00		GRIDCO	1	
285	Bus	PG Odisha	220KV MAIN BUS - 1 AT JEYPORE	D	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	22-08-21	09:00	22-08-21	18:00		GRIDCO	1	
286	FSC	PG Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-1 AT JEYPORE	D	Testing of FSC equipment (Outage to be booked under construction head)	12-08-21	09:00	12-08-21	18:00			1	
287	FSC	PG Odisha	FSC OF 400KV-JEYPORE-GAZUWAKA-2 AT JEYPORE	D	Testing of FSC equipment (Outage to be booked under construction head)	13-08-21	09:00	13-08-21	18:00			1	
288	FSC	PG Odisha	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	C	Refurbishment of FSC	01-08-21	09:00	30-08-21	17:00			30	
289	STATCOM	PG Odisha	STATCOM AT ROURKELA	D	For Rotation of Spare Coupling Transformer Unit	04-08-21	09:00	04-08-21	13:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
290	HVDC	PG Odisha	AMP of 10C06.C BAY	D	Annual maintenance of 10C06.C bay equipment. NB: All filters of the ACF-1 Bank shall be available through 10C06-A. There will be no Power reduction /Limitation during the above said SD.SLD is attached herewith.	03-08-21	08:30	03-08-21	17:00		NLDC	1	
291	HVDC	PG Odisha	ACF - 3 Filter Bus	D	Isolator alignment and achievement of Dead center & Mechanical interlock of all filter isolators of ACF3 Bus . Pole - I & II shall remain in service through other available filter of ACF 1 & 2 . Remark - Bipole Power of the HVDC Link shall be restricted to 2000 MW during that S/D period.	31-08-21	07:00	31-08-21	18:00		NLDC	1	
292	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 AT BARIPADA(PG)	D	Differential relay Retrofitting work	14-08-21	09:00	14-08-21	17:00		GRIDCO	1	
293	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT BARIPADA(PG)	D	Differential relay Retrofitting work	12-08-21	09:00	12-08-21	17:00		GRIDCO	1	
294	ICT	PG Odisha	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	D	Spare changeover works	01-08-21	09:00	01-08-21	13:00		NLDC	1	
295	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 & ICT-3 AT JEYPORE	D	For CSD Commissioning (During this, CB operation will be done many times)(Outage to be booked under Construction Head)	09-08-21	09:00	09-08-21	18:00		NLDC & GRIDCO	1	
296	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 & ICT-3 AT JEYPORE	D	Interchanging of ICT-1 units from Unit- II,III,IV to Unit- I,II,III (If Shutdown of ICT-1 & ICT-3 not avails for CSD Commissioning). ICT-3 may be charged during shutdown as per system requirement.	26-08-21	09:00	26-08-21	13:00		NLDC & GRIDCO	1	
297	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	11-08-21	09:00	22-08-21	18:00		GRIDCO	12	
298	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Bushing Erection of ICT IV (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	02-08-21	09:00	08-08-21	18:00		GRIDCO	7	
299	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	C	Charging of ICT-4 (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	25-08-21	09:00	25-08-21	18:00		GRIDCO	1	
300	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT JEYPORE	D	AMP works of ICT-2 (If shutdown not avails for ICT-4 commissioning works)	10-08-21	09:00	10-08-21	18:00		GRIDCO	1	
301	ICT	PG Odisha	400KV/220KV 315 MVA ICT 1 AT RENGALI	C	Calibration of OTI & WTI. Replacement of damaged gasket	05-08-21	08:00	14-08-21	18:00		GRIDCO	10	
302	ICT	PG Odisha	400KV/220KV 315 MVA ICT 2 AT RENGALI	D	Calibration of OTI & WTI	03-08-21	08:00	04-08-21	18:00		GRIDCO	2	
303	ICT	PG Odisha	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	D	Isolator rectification work	10-08-21	09:00	10-08-21	17:00		GRIDCO	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
304	STATCOM	PG Odisha	125MVAR MSR-2 OF STATCOM AT JEYPORE	D	AMP Works of MSR-2	16-08-21	09:00	16-08-21	18:00			1	
305	STATCOM	PG Odisha	125MVAR CAPACITOR-2 OF STATCOM AT JEYPORE	D	AMP Works of MSC-2	18-08-21	09:00	18-08-21	18:00			1	
306	STATCOM	PG Odisha	125MVAR CAPACITOR-1 OF STATCOM AT JEYPORE	D	AMP works of MSC-1	17-08-21	09:00	17-08-21	18:00			1	
307	Bay	PG Odisha	400KV TIE BAY OF MENDHASAL-1 AND 500MVA ICT-3 (FUTURE) AT PANDIABILI	D	AMP OF CB	04-08-21	09:00	04-08-21	17:00			1	
308	Bay	PG Odisha	400KV MAIN BAY OF 500MVA ICT-3 (FUTURE) AT PANDIABILI	D	AMP OF CB	03-08-21	09:00	03-08-21	17:00			1	
309	Bay	PG Odisha	400KV MAIN BAY OF JAMSHEDPUR -1 AT BARIPADA	D	AMP work	24-08-21	09:00	24-08-21	17:00			1	
310	Bay	PG Odisha	220KV MAIN BAY OF JAYNAGAR-2 AT JEYPORE	C	CGL CB Overhauling	20-08-21	09:00	22-08-21	18:00			3	
311	Bay	PG Odisha	220KV MAIN BAY OF JAYNAGAR -1 AT JEYPORE	C	CGL CB Overhauling	23-08-21	09:00	25-08-21	18:00			3	
312	Bay	PG Odisha	220KV MAIN BAY OF 315 MVA ICT-1 AT JEYPORE	C	CGL CB Overhauling	26-08-21	09:00	29-08-21	18:00			4	
313	Bay	PG Odisha	220KV BUS COUPLER BAY AT JEYPORE	C	CGL CB Overhauling	30-08-21	09:00	31-08-21	18:00			2	
314	Bay	PG Odisha	220KV BUS COUPLER BAY AT PANDIABILI	D	AMP OF CB	10-08-21	09:00	10-08-21	17:00			1	
315	Bay	PG Odisha	220KV MAIN BAY OF 160MVA ICT-II AT BARIPADA(PG)	D	For isolator rectification works along with 220 kV Bus-I shut down.	12-08-21	09:00	12-08-21	17:00			1	
316	Bay	PG Odisha	220KV MAIN BAY OF 315MVA ICT-I AT BARIPADA(PG)	D	For isolator rectification works along with 220 kV Bus-I shut down.	11-08-21	09:00	11-08-21	17:00			1	
317	Bay	PG Odisha	400KV MAIN BAY OF 315 MVA ICT 4 AND ICT2 AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	10-08-21	08:00	10-08-21	19:00			1	
318	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-I AT BARIPADA(PG)	C	CB replacement work	01-08-21	07:00	09-08-21	17:00			9	
319	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	26-08-21	09:00	26-08-21	18:00			1	
320	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-I AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	11-08-21	08:00	11-08-21	19:00			1	
321	Bay	PG Odisha	400KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	C	CB replacement work	10-08-21	07:00	18-08-21	17:00			9	
322	Bay	PG Odisha	400KV MAIN BAY OF 63MVAR BR AT JEYPORE	C	416 bay ABB CB Overhauling	02-08-21	09:00	04-08-21	18:00			3	
323	Bay	PG Odisha	400KV MAIN BAY OF FUTURE(416) AT AT BARIPADA(PG)	D	AMP WORK	07-08-21	09:00	07-08-21	17:00			1	
324	Bay	PG Odisha	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	C	AMP works of 412 Bay and ABB CB Overhauling. Commissioning of New MOM box of S&S Isolator	05-08-21	09:00	07-08-21	18:00			3	
325	Bay	PG Odisha	400KV MAIN BAY OF GAZUWAKA-II AT JEYPORE	C	AMP works of 413 Bay and ABB CB Overhauling	08-08-21	09:00	10-08-21	18:00			3	
326	Bay	PG Odisha	400KV MAIN BAY OF INDRAVATI(PG) AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	11-08-21	09:00	11-08-21	18:00			1	
327	Bay	PG Odisha	400KV MAIN BAY OF JHARSUGUDA-I AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	26-08-21	08:00	26-08-21	19:00			1	
328	Bay	PG Odisha	400KV MAIN BAY OF KEONJHOR AT RENGALI	C	Alignment of Isolator, Earth Switch and Remote operation checking	01-08-21	09:00	02-08-21	17:00			2	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
329	Bay	PG Odisha	400KV MAIN BAY OF KHARAGPUR AT BARIPADA(PG)	C	CB replacement work	19-08-21	07:00	27-08-21	17:00			9	
330	Bay	PG Odisha	400KV MAIN BAY OF PANDIABILI I AT MENDHASAL	D	AMP OF CB	17-08-21	09:00	17-08-21	17:00			1	
331	Bay	PG Odisha	400KV MAIN BAY OF PANDIABILI II AT MENDHASAL	D	AMP OF CB	18-08-21	09:00	18-08-21	17:00			1	
332	Bay	PG Odisha	400KV TIE BAY OF (400KV/220KV 315 MVA ICT 4 / ICT 2 AND FUTURE) AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	12-08-21	08:00	12-08-21	19:00			1	
333	Bay	PG Odisha	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	09-08-21	09:00	09-08-21	18:00			1	
334	Bay	PG Odisha	400KV TIE BAY OF (125MVAR BR-II AND FUTURE) AT BARIPADA(PG)	D	AMP WORK	07-08-21	09:00	07-08-21	17:00			1	
335	Bay	PG Odisha	400KV TIE BAY OF (125MVAR BR-II AND FUTURE) AT RENGALI(PG)	D	CT Oil Seepage arresting Work	05-08-21	09:00	05-08-21	17:00			1	
336	Bay	PG Odisha	400KV TIE BAY OF (315MVA ICT-I AND 125MVAR BR-I) AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	13-08-21	08:00	13-08-21	19:00			1	
337	Bay	PG Odisha	400KV TIE BAY OF (315MVA ICT-II AND 63MVAR BR) AT JEYPORE	C	417 bay ABB CB Overhauling	13-08-21	09:00	15-08-21	18:00			3	
338	Bay	PG Odisha	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	C	414 bay ABB CB Overhauling	16-08-21	09:00	18-08-21	18:00			3	
339	Bay	PG Odisha	400KV TIE BAY OF (GAJUWAKA-I AND INDRAVATI(PG)) AT JEYPORE	D	Commissioning of New MOM box of S&S Isolator	19-08-21	09:00	19-08-21	18:00			1	
340	Bay	PG Odisha	400KV TIE BAY OF (ICT I AND ICT II) AT RENGALI(PG)	D	CT Tandelata As per Norms	10-08-21	09:00	10-08-21	17:00			1	
341	Bay	PG Odisha	400KV TIE BAY OF (JHARSUGUDA-I AND CHAIBASA(PG)-I) AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	24-08-21	08:00	24-08-21	19:00			1	
342	Bay	PG Odisha	400KV TIE BAY OF (JHARSUGUDA-III AND RANCHI-II) AT ROURKELA	D	For Replacement of Air Compressor	14-08-21	08:00	14-08-21	19:00			1	
343	Bay	PG Odisha	400KV TIE BAY OF (KEONJHOR AND 315MVA ICT-I) AT BARIPADA	D	AMP WORK	23-08-21	09:00	23-08-21	17:00			1	
344	Bay	PG Odisha	400KV TIE BAY OF (PANDIABILI I AND PANDIABILI II) AT MENDHASAL	D	AMP OF CB	16-08-21	09:00	16-08-21	17:00			1	
345	Bay	PG Odisha	400KV TIE BAY OF (VEDANTA I AND 125MVAR BR-1) AT JHARSUGUDA	D	CSD Bypassing work (414 Tie Bay)	07-08-21	09:00	07-08-21	17:00			1	
346	Bay	PG Odisha	400KV TIE BAY OF (VEDANTA-II AND 125MVAR BR-II) AT JHARSUGUDA	D	CSD Bypassing work ((417 Tie Bay)	09-08-21	09:00	09-08-21	17:00			1	
347	Bay	PG Odisha	765KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (703 Main Bay)	02-08-21	09:00	05-08-21	17:00		NLDC	4	
348	Bay	PG Odisha	765KV MAIN BAY OF 1500MVA ICT-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (706 Main Bay)	06-08-21	09:00	09-08-21	17:00		NLDC	4	
349	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (716 Main Bay of Angul#1)	10-08-21	09:00	13-08-21	17:00		NLDC	4	
350	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (713 Main Bay of Angul#2)	14-08-21	09:00	17-08-21	17:00		NLDC	4	
351	Bay	PG Odisha	765KV MAIN BAY OF ANGUL-III AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (710 Main Bay of Angul#3)	18-08-21	09:00	21-08-21	17:00		NLDC	4	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
352	Bay	PG Odisha	765KV MAIN BAY OF DHARAMJAIGARH-I AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (721 Main Bay of Dharamjaigarh#1)	23-08-21	09:00	26-08-21	17:00		NLDC	4	
353	Bay	PG Odisha	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	C	SF6 Gas leakage rectification work	23-08-21	08:00	26-08-21	17:00		NLDC	4	
354	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 1 LINE REACTOR BAY 709R AT ANGUL	C	Modified Guide Valve replacement work	02-08-21	08:00	04-08-21	17:00		NLDC	3	Corresponding transmission line would be out while availing the LR s/d.
355	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 2 LINE REACTOR BAY 706R AT ANGUL	C	Modified Guide Valve replacement work	05-08-21	08:00	07-08-21	17:00		NLDC	3	Corresponding transmission line would be out while availing the LR s/d.
356	Bay	PG Odisha	765KV MAIN BAY OF DHARAMJAIGARH-II AT JHARSUGUDA	C	SIEMENS Guide Valve Modification work by OEM Engineer (724 Main Bay of Dharamjaigarh#2)	27-08-21	09:00	31-08-21	17:00		NLDC	5	
357	Bay	PG Odisha	400KV MAIN BAY OF 125MVAR BR-1	D	CSD Bypassing work (413 Main Bay)	10-08-21	09:00	10-08-21	17:00			1	
358	Bay	PG Odisha	400KV MAIN BAY OF 125MVAR BR-2	D	CSD Bypassing work (416 Main Bay)	11-08-21	09:00	11-08-21	17:00			1	
359	Bay	PG Odisha	400KV MAIN BAY OF CHAIBASA 1 LINE REACTOR AT ROURKELA	D	For Cleaning/Greasing of Isolator Moving Contact to Attend the Jamming Issue	25-08-21	08:00	25-08-21	19:00			1	
360	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 3 LINE REACTOR BAY 723R AT ANGUL	C	Modified Guide Valve replacement work	09-08-21	08:00	11-08-21	17:00		NLDC	3	Corresponding transmission line would be out while availing the LR s/d.
361	Bay	PG Odisha	765KV ANGUL-SUNDARGARH CKT 4 LINE REACTOR BAY 720R AT ANGUL	C	Modified Guide Valve replacement work	12-08-21	08:00	14-08-21	17:00		NLDC	3	Corresponding transmission line would be out while availing the LR s/d.
362	Bay	PG Odisha	765KV ANGUL-SRIKAKULAM 1 LINE REACTOR BAY 729R AT ANGUL	C	Modified Guide Valve replacement work	16-08-21	08:00	18-08-21	17:00		NLDC	3	Deferred for August'21.
363	Bay	PG Odisha	765KV ANGUL-SRIKAKULAM 2 LINE REACTOR BAY 726R AT ANGUL	C	Modified Guide Valve replacement work	19-08-21	08:00	21-08-21	17:00		NLDC	3	Deferred for August'21.
364	Bay	PG Odisha	400KV TIE BAY OF PANDIABILLI LINE & FUTURE BAY AT NEW DUBURI	D	AMP WORK	22-08-21	09:00	22-08-21	17:00			1	
365	Bay	PG Odisha	400KV MAIN BAY OF PANDIABILI-MENDHASAL CKT-I AT PANDIABILI	D	AMP OF CB	02-08-21	09:00	02-08-21	17:00			1	
366	Bay	PG Odisha	400KV MAIN BAY OF PANDIABILI-MENDHASAL CKT-II AT PANDIABILI	D	AMP OF CB	05-08-21	09:00	05-08-21	17:00			1	
367	Bay	PG Odisha	400KV MAIN BAY OF 125 MVAR BUS REACTOR AT INDRAVATI	D	AMP works of BR. During this shutdown Power flow will not be Interrupted.	06-08-21	09:00	06-08-21	18:00			1	
368	Line	ER-II	220KV-MALDA(PG)-GAZOLE-1	D	Damaged BPI replacement work.	02-08-21	08:00	02-08-21	17:00		WB	1	
369	Line	ER-II	220KV-MALDA(PG)-GAZOLE-2	D	Auto-reclose relay checking	14-08-21	08:00	14-08-21	17:00		WB	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
370	Line	ER-II	400KV-NEW PURNEA-FSTPP-1	C	For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	03-08-21	08:00	04-08-21	17:00			2	
371	Line	ER-II	132KV-RANGIT-KURSEONG-1	D	For damaged member replacement due to hill sinking. Loc- 101/0 near Darjeeling.	11-08-21	08:00	11-08-21	18:00		WB /Rangit	1	Subject to consent from West Bengal.
372	Line	ER-II	132KV-RANGPO-GANGTOK-1	D	BAY AMP WORK	05-08-21	09:00	05-08-21	17:00		SIKKIM	1	
373	Line	ER-II	132KV-SILIGURI-MELLI-CKT-1	D	Fixing of LINE LA ON DAILY BASIS	01-08-21	08:00	06-08-21	18:00		SIKKIM	6	Deferred. S/d may be availed after high hydro period.
374	Line	ER-II	132KV-SILIGURI-NJP-1	D	AMP work	12-08-21	11:00	12-08-21	16:00		WB	1	
375	Line	ER-II	220KV-BINAGURI-BIRPARA-2	D	Replacement of OLD Conductor from CT to Line Isolator for all phases.	13-08-21	08:00	13-08-21	17:30			1	
376	Line	ER-II	220KV-BIRPARA-MALBASE-1	D	Bay AMP work	16-08-21	08:00	16-08-21	17:30		NLDC	1	Deferred. S/d may be availed after high hydro period.
377	Line	ER-II	220KV-NEW TOWN(NTA3)-RAJARHAT-2	D	MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH).	16-08-21	07:00	16-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja
378	Line	ER-II	220KV-RAJARHAT-JEERAT-2	D	MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH) and ESW Auxiliary switch replacement.	17-08-21	07:00	17-08-21	17:00		WB	1	
379	Line	ER-II	220KV-RANGPO-NEW MELLI-1	D	BAY AMP WORK	10-08-21	09:00	10-08-21	18:00			1	Deferred. S/d may be availed after high hydro period.
380	Line	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-1	D	Rectification of Earthwire at 167-168	02-08-21	08:00	02-08-21	18:00			1	Deferred for the month of August'21.
381	Line	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-2	D	Rectification of Earthwire at 167-168	02-08-21	08:00	02-08-21	18:00			1	Deferred for the month of August'21.
382	Line	ER-II	220KV-SUBHASGRAM(PG)-CESC(EMSS)-2	D	AMP WORK	08-08-21	07:00	08-08-21	17:00		WB	1	Subject to consent from CESC.
383	Line	ER-II	400KV-BAHARAMPUR-BHERAMARA-1	D	Replacement of Porcelain Insulators by CLR at Major crossing	18-08-21	09:00	20-08-21	17:00		NLDC	3	
384	Line	ER-II	400KV-BAHARAMPUR-BHERAMARA-2	D	Replacement of Porcelain Insulators by CLR at Major crossing	21-08-21	09:00	23-08-21	17:00		NLDC	3	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
385	Line	ER-II	400KV-BINAGURI-NEW PURNEA-1	C	For NHAI Diversion Work	01-08-21	08:00	15-08-21	17:00			15	Deferred. S/d may be availed after high hydro period.
386	Line	ER-II	400KV-BINAGURI-NEW PURNEA-2	C	For NHAI Diversion Work	01-08-21	08:00	15-08-21	17:00			15	Deferred. S/d may be availed after high hydro period.
387	Line	ER-II	400KV-BINAGURI-RANGPO-1	D	For balance defect rectification work	09-08-21	09:00	09-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
388	Line	ER-II	400KV-BINAGURI-RANGPO-2	D	For balance defect rectification work	10-08-21	09:00	10-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
389	Line	ER-II	400KV-DURGAPUR-FSTPP-1	C	For stringing of connectivity Point at Loc 1A/0 ,1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	16-08-21	08:00	23-08-21	17:00			8	To be clubbed with SI no. 513
390	Line	ER-II	400KV-DURGAPUR-FSTPP-2	C	For stringing of connectivity Point at Loc 1A/0 ,1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	16-08-21	08:00	23-08-21	17:00			8	
391	Line	ER-II	400KV-FSTPP-BAHARAMPUR-1	C	For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	10-08-21	08:00	11-08-21	17:00			2	
392	Line	ER-II	400KV-FSTPP-BAHARAMPUR-2	C	For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	10-08-21	08:00	11-08-21	17:00			2	
393	Line	ER-II	400KV-FSTPP-BAHARAMPUR-1	D	Rectification of shutdown nature defects at various locations of TL	10-08-21	08:00	10-08-21	17:00			1	To be clubbed with SI no. 514

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
394	Line	ER-II	400KV-FSTPP-KHSTPP-3	C	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme".	16-08-21	08:00	23-08-21	17:00			8	To be clubbed with sl no. 25/26
395	Line	ER-II	400KV-FSTPP-KHSTPP-4	C	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme".	16-08-21	08:00	23-08-21	17:00			8	To be clubbed with sl no. 25/26
396	Line	ER-II	400KV-FSTPP-MALDA(PG)-1	D	Distance relay replacement,AR relay Testing,PLCC testing.	06-08-21	08:00	07-08-21	17:00			2	
397	Line	ER-II	400KV-FSTPP-MALDA(PG)-2	D	Auto-reclose relay retrofitting	19-08-21	08:00	19-08-21	17:00			1	To be clubbed with SI no. 515
398	Line	ER-II	400KV-JEERAT-SAGARDIGHI-1	D	Shutdown nature defects rectification work	28-08-21	09:00	28-08-21	17:00		WB	1	
399	Line	ER-II	400KV-MAITHON-DURGAPUR-1	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	12-08-21	08:00	12-08-21	17:00			1	
400	Line	ER-II	400KV-MAITHON-DURGAPUR-2	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	15-08-21	08:00	15-08-21	17:00			1	
401	Line	ER-II	400KV-MAITHON-MEJIA-1	D	Line Bay AMP/Insulator Replacement work at major crossings	05-08-21	08:00	05-08-21	17:00			1	
402	Line	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D	AMP Work	13-08-21	08:00	13-08-21	17:00			1	
403	Line	ER-II	400KV-RAJARHAT-FSTPP-1	C	For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme.	03-08-21	08:00	04-08-21	17:00		WB	2	Consent denied for continuous s/d. PG may explore for daily basis s/d.
404	Line	ER-II	400KV-RAJARHAT-GOKARNA-1	D	MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH) and offline fault locator test of Gkarna Line	12-08-21	07:00	13-08-21	17:00		WB	2	
405	Line	ER-II	400KV-RAJARHAT-JEERAT-1	D	Modification in PD sensors/GD system of 400KV TIE BAY-409	07-08-21	07:00	07-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
406	Line	ER-II	400KV-SAGARDIGHI-FSTPP-1	D	Rectification of shutdown nature defects at various locations of TL	24-08-21	08:00	24-08-21	17:00		WB	1	
407	Line	ER-II	400KV-RAJARHAT-FSTPP-1	D	Modification in PD sensors/GD system, MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH)	09-08-21	07:00	10-08-21	17:00		WB	2	
408	Line	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	03-08-21	07:00	03-08-21	17:00			1	Deferred. S/d may be availed after Puja.
409	Line	ER-II	66KV-GANGTOK-TEDONG-1	D	BAY AMP WORK	10-08-21	09:00	10-08-21	17:00		SIKKIM	1	
410	Line	ER-II	132KV Sarisatali(CPL) - Asansol(WBSETCL) I & II	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	12-08-21	08:00	12-08-21	17:00		WB	1	Subject to consent of CESC/CPL.
411	Line	ER-II	132KV Sarisatali(CPL) - Asansol(WBSETCL) I & II	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	15-08-21	08:00	15-08-21	17:00		WB	1	Subject to consent of CESC/CPL.
412	AR	ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 151 km completed out of 215 km	01-08-21	07:00	31-08-21	18:00		Teesta III/Dikchu	31	
413	AR	ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 1	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-08-21	07:00	31-08-21	18:00		NLDC	31	
414	AR	ER-II	A/R OF 220KV ALIPURDUAR SALAKATI 2	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-08-21	07:00	31-08-21	18:00		NLDC	31	
415	AR	ER-II	Permission 132KV Rangpo-Chuzachen	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	01-08-21	07:00	10-08-21	18:00		Sikkim/Chuzachen	10	
416	LR	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-FSTPP-1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	09-08-21	07:00	10-08-21	17:00			2	
417	LR	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-GOKARNA-1 AT RAJARHAT	D	MLFB No. Upgradation and jumper position change of Main-1 Distance Relay (M1 Siemens SIRPOTECH)	12-08-21	07:00	13-08-21	17:00			2	
418	BR	ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system.	19-08-21	07:00	19-08-21	17:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
419	BR	ER-II	125MVAR 400KV B/R-2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-413	08-08-21	07:00	08-08-21	17:00			1	
420	BR	ER-II	125MVAR 400KV B/R-3 AT DURGAPUR	D	CSD checking in presence of OEM engineer	03-08-21	9:00	03-08-21	17:30			1	
421	BR	ER-II	175MVAR 400KV B/R-1&2 AT DURGAPUR	D	CSD commissioning after rectification in presence of OEM engineer	26-08-21	9:00	26-08-21	17:30			1	
422	BR	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	D	Replacement of aircell and onload testing of 417 Bay CSD	10-08-21	09:00	11-08-21	17:00			2	
423	BR	ER-II	125MVAR 400KV B/R-1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-409	07-08-21	07:00	07-08-21	17:00			1	
424	BR	ER-II	125MVAR 400KV B/R-2 AT MAITHON	D	AMP work of GIS Bay (Main Bay-432)	03-08-21	08:00	03-08-21	18:00			1	
425	BR	ER-II	400 KV, 125 MVAR BUS REACTOR-I at Alipurduar	D	AMP work	11-08-21	09:00	11-08-21	18:00			1	
426	BR	ER-II	400 KV, 125 MVAR BUS REACTOR-II at Alipurduar	D	AMP work	12-08-21	09:00	12-08-21	18:00			1	
427	Bus	ER-II	220KV MAIN BUS - 1 AT RANGPO	D	For HV and PD testing of 100MVA 220/132kv ICT-4 Bay (bay 214) and balance signal validation work related to Busbar Tripping	13-08-21	09:00	13-08-21	16:00			1	Deferred. S/d may be availed after high hydro period.
428	Bus	ER-II	220KV MAIN BUS - 2 AT RANGPO	D	For HV and PD testing of 100MVA 220/132kv ICT-4 Bay (bay 214) and balance signal validation work related to Busbar Tripping	13-08-21	09:00	13-08-21	16:00			1	Deferred. S/d may be availed after high hydro period.
429	Bus	ER-II	220KV MAIN BUS - 2 AT RANGPO	C	For Repair of 220kv bus side earth switch (ES1) of 100MVA 220/132kv ICT-4 (bay 214)	01-08-21	09:00	12-08-21	16:00			12	Deferred. S/d may be availed after high hydro period.
430	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	HV testing and Jumper connection of isolator 43289B under ERSS -XVII	09-08-21	09:00	09-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
431	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 tie bay) under ERSS -XVII	11-08-21	09:00	11-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
432	Bus	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M1) under ERSS -XVII	16-08-21	09:00	16-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
433	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	HV testing and Jumper connection of isolator 43189A under ERSS -XVII	02-08-21	10:00	02-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
434	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability on addition of new bay (ICT #3 Main bay) under ERSS -XVII	04-08-21	09:00	04-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
435	Bus	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D	Bus Stability & Jumper connection for ICT#3 (20489M2) under ERSS -XVII	18-08-21	09:00	18-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
436	Bus	ER-II	400KV MAIN BUS - 3 AT MAITHON	D	1. Augmentation of Bus Bar protection for Bus#3 & 4. 2. Dismantling of Jumper of RB-2 Main Bay Bus isolator (40789A) for upgradation of Bay under ERSS-XVII.	09-08-21	08:00	10-08-21	17:00		DVC/JSEB	2	
437	Bus	ER-II	400KV MAIN BUS - 3 AT MAITHON	D	Re-connection of Jumpers of RB-2 Main Bay after upgradation of Bus isolator of RB-2 under ERSS-XVII.	25-08-21	08:00	25-08-21	17:00		DVC/JSEB	1	
438	Bus	ER-II	400KV MAIN BUS - 4 AT MAITHON	D	Augmentation of Bus Bar protection for Bus#3 & 4	07-08-21	08:00	08-08-21	17:00		DVC/JSEB	2	
439	Bus	ER-II	400KV MAIN BUS - 1 AT RAJARHAT	D	Modification in PD sensors/GD system & MLFB No. Upgradation in Main-1 Distance Relay (M1 Siemens SIRPOTECH)	03-08-21	07:00	03-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja
440	Bus	ER-II	400KV MAIN BUS - 2 AT RAJARHAT	D	Modification in PD sensors/GD system.	19-08-21	07:00	19-08-21	17:00		WB	1	
441	Bus	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	D	Busbar testing	16-08-21	08:00	16-08-21	17:00		WB	1	
442	Bus	ER-II	220KV MAIN BUS - 2 AT MALDA(PG)	D	Busbar testing	17-08-21	08:00	17-08-21	17:00		WB	1	
443	Bus	ER-II	132KV MAIN BUS - 1 AT RANGPO	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	14-08-21	09:00	14-08-21	15:00		SIKKIM/CHUZA CHEN	1	Deferred. S/d may be availed after high hydro period.
444	Bus	ER-II	132KV MAIN BUS - 2 AT RANGPO	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	14-08-21	09:00	14-08-21	15:00			1	Deferred. S/d may be availed after high hydro period.
445	Bus	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	D	Replacement of 89M2 Isolator of 400/220KV ICT-V	26-08-21	08:00	28-08-21	17:00		WB	3	PG may prepone the s/d schedule dates.
446	Bus	ER-II	220KV MAIN BUS - 1 AT DALKHOLA(PG)	D	Damaged Dropper replacement work in 220KV Dalkhola-Purnea-(B-ph) Bus-side.	27-08-21	08:00	27-08-21	17:00		WB	1	
447	Bus	ER-II	220KV MAIN BUS - 2 AT DALKHOLA	D	Alignment & tightness checking of 220kv M2 Isolator (Dalkhola-Purnea -1 & Dalkhola-Gazole -2)	25-08-21	08:00	25-08-21	17:00		WB	1	
448	Bus	ER-II	RANGPO - 132KV - BUS 3	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	14-08-21	09:00	14-08-21	15:00		SIKKIM/CHUZA CHEN	1	Deferred. S/d may be availed after high hydro period.
449	Bus	ER-II	RANGPO - 132KV - BUS 4	D	For HV and PD testing for New 100MVA 220/132kv ICT-4 (in bay 114) in 132KV site and balance signal validation work related to Busbar Tripping	14-08-21	09:00	14-08-21	15:00			1	Deferred. S/d may be availed after high hydro period.
450	Bus	ER-II	220KV MAIN BUS - 1 AT SUBHASGRAM(PG)	D	Rectification of Oil Leakage from R Ph CVT of 220 KV Main Bus-I	05-08-21	07:00	05-08-21	17:00		WB	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
451	Bus	ER-II	220KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D	AMP, Hotspot Rectification and CVT Oil leakage rectification from R and B Phase	09-08-21	07:00	09-08-21	17:00		WB	1	
452	HVDC	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-I	D	Tree cutting between loc. 1288-1295 .	07-08-21	08:00	07-08-21	17:00		NLDC	1	
453	HVDC	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-II	D	Tree cutting between loc. 1288-1295 .	05-08-21	08:00	06-08-21	17:00		NLDC	2	
454	ICT	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-402	05-08-21	07:00	05-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja
455	ICT	ER-II	400KV/220KV 315 MVA ICT 5 AT MALDA	D	Replacement of 89T Isolator of 400/220KV ICT-V	23-08-21	08:00	25-08-21	17:00		WB	3	PG may prepone the s/d schedule dates.
456	ICT	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	D	Onload testing of Main Bay CSD.	01-08-21	08:00	02-08-21	17:00		DVC & JSEB	2	
457	ICT	ER-II	400KV/220KV 315 MVA ICT 3 AT DURGAPUR	D	CSD commissoing works under ERSS-XVII package	17-08-21	09:00	17-08-21	17:30		DVC	1	
458	ICT	ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	D	Modification in PD sensors/GD system of 400KV TIE BAY-406 and APM of ICT-2	06-08-21	07:00	06-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja
459	ICT	ER-II	400KV/220KV 315 MVA ICT 4 AT SUBHASGRAM	D	AMP work	19-08-21	07:00	19-08-21	17:00		WB	1	Deferred. S/d may be availed after Puja
460	ICT	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	D	AMP Work	04-08-21	08:00	04-08-21	17:00		WB	1	
461	ICT	ER-II	220KV/132KV 160 MVA ICT 2 AT MALDA	D	AMP Work	09-08-21	08:00	09-08-21	17:00		WB	1	
462	Bay	ER-II	400KV BUS SECTIONALIZER - 2 BAY AT ALIPURDUAR (PG)	D	BAY AMP WORK	05-08-21	09:00	05-08-21	18:00			1	
463	Bay	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND - MAIN BUS 4) AT RANGPO	D	AMP Works	23-08-21	09:00	23-08-21	17:00			1	
464	Bay	ER-II	400KV TIE BAY OF (400KV-BHERAMARA-4 AND 400KV-FUTURE(415)-4) AT BAHARAMPUR	D	Bay AMP Work	12-08-21	09:00	12-08-21	17:00			1	
465	Bay	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	D	Bay AMP Work	05-08-21	09:00	05-08-21	17:00			1	
466	Bay	ER-II	400KV TIE BAY OF (BHERAMARA-3 AND FUTURE(418)-3) AT BAHARAMPUR	D	Bay AMP Work	20-08-21	09:00	20-08-21	17:00			1	
467	Bay	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	D	Bay AMP Work	10-08-21	09:00	10-08-21	17:00			1	
468	Bay	ER-II	220KV BUS COUPLER BAY AT NEW MELLI	D	AMP works	12-08-21	09:00	12-08-21	18:00			1	
469	Bay	ER-II	220KV MAIN BAY OF 160MVA ICT-II AT BIRPARA(PG)	D	BAY AMP WORK	09-08-21	08:00	09-08-21	17:30	ICT-2 WILL BE CHARGED THROUGH TBC		1	
470	Bay	ER-II	400kv MAIN BAY OF NEW JEERAT-1(PG) AT SUBHASGRAM	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	03-08-21	08:00	03-08-21	15:00			1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
471	Bay	ER-II	400kV MAIN BAY OF NEW JEERAT-2(PG) AT SUBHASGRAM	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	04-08-21	08:00	04-08-21	15:00			1	
472	Bay	ER-II	400KV BUS COUPLER BAY AT RANGPO	D	AMP Works	16-08-21	10:00	16-08-21	17:00			1	Deferred. S/d may be availed after high hydro period.
473	Bay	ER-II	400KV MAIN BAY OF DURGAPUR-I AT MAITHON	C	Bay upgradation under ERSS-XVII	27-08-21	08:00	12-09-21	16:00			17	
474	Bay	ER-II	400KV MAIN BAY OF FSTPP-I AT BAHARAMPUR	D	BAY AMP WORK	23-08-21	09:00	23-08-21	17:00			1	
475	Bay	ER-II	400KV MAIN BAY OF FSTPP-II AT DURGAPUR	C	CB replacement (With PIR) works including new foundation under ERSS-XXIII	02-08-21	09:00	02-09-21	17:00			32	
476	Bay	ER-II	400KV MAIN BAY OF MAITHON RB-II AT MAITHON	C	Bay upgradation under ERSS-XVII	10-08-21	08:00	25-08-21	17:00			16	Bay s/d may be availed along with line s/d during reconductoring work.
477	Bay	ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	20-08-21	08:00	03-09-21	18:00			15	Deferred. May be availed during unit overhauling of MPL in Dec-21.
478	Bay	ER-II	400KV MAIN BAY OF MAITHON-II AT MAITHON RB	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	05-08-21	08:00	18-08-21	18:00			14	Deferred. May be availed during unit overhauling of MPL in Dec-21.
479	Bay	ER-II	400KV TIE BAY OF (FILTER-3 AND BR II) AT ALIPURDUAR	D	BAY AMP WORK	25-08-21	09:00	25-08-21	18:00			1	
480	Bay	ER-II	400KV TIE BAY OF (NEW JEERAT-1 AND 315MVA ICT-III) AT SUBHASGRAM(PG)	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	03-08-21	08:00	03-08-21	15:00			1	
481	Bay	ER-II	400KV TIE BAY OF (NEW JEERAT-2 AND 315MVA ICT-IV) AT SUBHASGRAM(PG)	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	04-08-21	08:00	04-08-21	15:00			1	
482	Bay	ER-II	400KV MAIN BAY OF ICT-I AT ALIPURDUAR	D	BAY AMP WORK	10-08-21	09:00	10-08-21	18:00			1	
483	Bay	ER-II	400KV MAIN BAY OF BUS REACOR -II AT ALIPURDUAR	D	BAY AMP WORK	18-08-21	09:00	18-08-21	18:00			1	
484	Bay	PMJTL	400kv MAIN BAY OF KHARAGPUR-II AT MEDINIPUR	D	Oil sampling for DGA of CT	02-08-21	10:00	02-08-21	12:00			1	
485	Bay	PMJTL	400kv MAIN BAY OF KHARAGPUR-I AT MEDINIPUR	D	Oil sampling for DGA of CT	03-08-21	10:00	03-08-21	12:00			1	
486	Bay	PMJTL	400kv MAIN BAY OF CHANDITALA-I AT MIDNAPUR	D	Oil sampling for DGA of CT	04-08-21	10:00	04-08-21	12:00			1	
487	Bay	PMJTL	400kv MAIN BAY OF CHANDITALA-II AT MEDINIPUR	D	Oil sampling for DGA of CT	05-08-21	10:00	05-08-21	12:00			1	
488	Bay	PMJTL	400kv MAIN BAY OF 1500MVA ICT-1 AT MEDINIPUR	D	Oil sampling for DGA of CT	02-08-21	15:00	02-08-21	17:00			1	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
489	Bay	PMJTL	400kV MAIN BAY OF 1500MVA ICT-2 AT MEDINIPUR	D	Oil sampling for DGA of CT	04-08-21	15:00	04-08-21	17:00			1	
490	Bay	PMJTL	400kV MAIN BAY OF 125MVAR BR-1 AT MEDINIPUR	D	Oil sampling for DGA of CT	05-08-21	15:00	05-08-21	17:00			1	
491	Bay	PMJTL	400kV MAIN BAY OF 125MVAR BR-2 AT MEDINIPUR	D	Oil sampling for DGA of CT	03-08-21	15:00	03-08-21	17:00			1	
492	Bay	PMJTL	400kV TIE BAY OF (KHARAGPUR-2 AND 1500MVA ICT-1) AT MEDINIPUR	D	Oil sampling for DGA of CT	02-08-21	12:00	02-08-21	14:00			1	
493	Bay	PMJTL	400kV TIE BAY OF (KHARAGPUR-1 AND 125MVAR BR-2) AT MEDINIPUR	D	Oil sampling for DGA of CT	03-08-21	12:00	03-08-21	14:00			1	
494	Bay	PMJTL	400kV TIE BAY OF (CHANDITALA-1 AND 1500MVA ICT-2) AT MEDINIPUR	D	Oil sampling for DGA of CT	04-08-21	12:00	04-08-21	14:00			1	
495	Bay	PMJTL	400kV TIE BAY OF (CHANDITALA-2 AND 125MVAR BR-1) AT MEDINIPUR	D	Oil sampling for DGA of CT	05-08-21	12:00	05-08-21	14:00			1	
496	Line	PMJTL	400 kV D/C Medinipur - Kharagpur TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	12-08-21	8-00	14-08-21	18-00		WB	3	
497	Line	PMJTL	400 kV D/C Medinipur - Kharagpur TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	26-08-21	8-00	28-08-21	18-00		WB	3	
498	Line	PMJTL	400 kV D/C Medinipur - Chanditala TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	23-08-21	8-00	25-08-21	18-00		WB	3	
499	Line	PMJTL	400 kV D/C Medinipur - Chanditala TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	26-08-21	8-00	28-08-21	18-00		WB	3	
500	Line	PMJTL	765 kV D/C Ranchi - Medinipur TL Line - I	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	05-08-21	8-00	07-08-21	18-00		NLDC	3	
501	Line	PMJTL	765 kV D/C Ranchi - Medinipur TL Line - II	D	Checking & tightening of Jumpers, Checking of Insulators and rectification of punch list	09-08-21	8-00	11-08-21	18-00		NLDC	3	
502	ICT	PMJTL	765/400KV 1500MVA ICT 1 AT MEDINPORE	D	Final Tuning of CSD of ICT-1 of 765 KV side & 400 KV side	13-08-21	09:00	14-08-21	18:00		NLDC	2	
503	ICT	PMJTL	765/400KV 1500MVA ICT 2 AT MEDINPORE	D	Final Tuning of CSD of ICT-2 of 765 KV side & 400 KV side	16-08-21	09:00	17-08-21	18:00		NLDC	2	
504	BR	PMJTL	765kV, 330MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-1	06-08-21	09:00	06-08-21	18:00		NLDC	1	
505	BR	PMJTL	765kV, 330MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 765 KV BR-2	07-08-21	09:00	07-08-21	18:00		NLDC	1	
506	BR	PMJTL	765kV, 330MVAR BUS REACTOR 2 AT MEDNIPORE	D	For taking B ph Reactor back into service in place of spare reactor after rectification of oil leakage problem of Bph BR-2	20-08-21	09:00	20-08-21	18:00		NLDC	1	
507	BR	PMJTL	400kV, 125MVAR BUS REACTOR 1 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-1	11-08-21	09:00	11-08-21	18:00			1	
508	BR	PMJTL	400kV, 125MVAR BUS REACTOR 2 AT MEDNIPORE	D	Final tuning of CSD of 400 KV BR-2	12-08-21	09:00	12-08-21	18:00			1	
509	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-I AT MADINPORE	D	Final tuning of CSD of 765 KV LR-1	09-08-21	09:00	09-08-21	18:00		NLDC	1	
510	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-I AT MADINPORE	D	For rectification of oil leakages at LR.	23-08-21	09:00	23-08-21	18:00		NLDC	1	
511	LR	PMJTL	240MVAR LINE REACTOR OF NEW RANCHI-II AT MADINPORE	D	Final tuning of CSD of 765 KV LR-2	10-08-21	09:00	10-08-21	18:00		NLDC	1	
512	Bus	NTPC FSTPP	400KV MAIN BUS - 1 AT FARA KKA	D	FOR CVT REPLACEMENT JOB	10-08-21	07:00	10-08-21	17:30	400kv bus-2 shall remain in service		1	
513	Line	NTPC FSTPP	400KV FARA KKA- DURGAPUR LINE -1	C	Annual testing of CB,CT,CVT and Relay	04-08-21	09:00	06-08-21	17:30	Other line shall remain in service		3	To be clubbed with SI no. 389

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
514	Line	NTPC FSTPP	400KV FARAKKA- BERHAMPORE LINE-1	C	Annual testing of CB,CT,CVT and Relay	16-08-21	09:00	18-08-21	17:30	Other line shall remain in service		3	To be clubbed with SI no. 393
515	Line	NTPC FSTPP	400KV FARAKKA-MALDA LINE-2	C	Annual testing of CB,CT,CVT and Relay	23-08-21	09:00	25-08-21	17:30	Other line shall remain in service		3	To be clubbed with SI no. 397
516	Line	NTPC KHSTPP	400KV-KHSTPP-BANKA (PG)-1	C	Annual relay testing, Baytesting & maintenance works	05-08-21	08:00	06-08-21	18:00	BOTH MAIN & TIE BREAKER TO BE OPENED.		2	
517	Line	NTPC KHSTPP	400KV-KHSTPP-BANKA (PG)-2	C	Annual relay testing, Baytesting & maintenance works	09-08-21	08:00	10-08-21	18:00	BOTH MAIN & TIE BREAKER TO BE OPENED..		2	
518	Line	MPL	400KV Maithon-Maithon RB line-1 or MPL - Ranchi Line1	D	For reliability of Unit-1 / Unit-2	Date of either Unit forced outage	08:00	Date of either Unit forced outage	20:00	For Installation of Tower near BUS-1 for FGD project			S/d would be availed during forced outage of unit.
519	Bus	MPL	400 KV Bus # 1 S/D	D	New tower erection job for FGD Project	Date of either Unit forced outage	08:00	Date of either Unit forced outage	20:00	For Installation of Tower near BUS-1 for FGD project			
520	Line	NRTS	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	D	For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required).	06-08-21	08:00	06-08-21	20:00		NLDC	1	
521	Line	NRTS	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	D	For overhead crossing by under construction 400 KV DC Obra-Jaunpur TL by manual gang (complete Shutdown required).	06-08-21	08:00	06-08-21	20:00		NLDC	1	
522	Line	NRTS	400 KV ALLAHABAD-SASARAM (PG) CKT-1	D	For maintain Powerline crossing clearance between 765KV underconstruction S/C Anpara'D'-Jhansi T/Line and 400KV Sasaram-Allahabad T/Line	05-08-21	08:00	06-08-21	18:00		NLDC	2	
523	Line	WRTS	765KV-DHARAMJAYGARH-JHARSUGUDA-1	D	Line outage not required, However NLDC insisting to to take SLR outage along with line	17-08-21	07:00	18-08-21	18:00		NLDC	2	
524	Line	WRTS	765KV-DHARAMJAYGARH-JHARSUGUDA-2	D	Line outage not required, However NLDC insisting to to take SLR outage along with line	19-08-21	07:00	20-08-21	18:00		NLDC	2	
525	Line	NER	400KV-ALIPURDUAR (PG)-BONGAIGAON-1	D	AMP works	20-08-21	09:00	20-08-21	17:00		NLDC	1	
526	Line	SRTS	A/R 400KV-JEYPORE-GAZUWAKA-EAST-1	D	opgw live line stringing	01-08-21	07:00	31-08-21	19:00		NLDC	31	
527	Line	SRTS	A/R 400KV-JEYPORE-GAZUWAKA-EAST-2	D	opgw live line stringing	01-08-21	07:00	31-08-21	19:00		NLDC	31	
528	Line	ENICL	400KV-ALIPURDUAR (PG)-BONGAIGAON-1	D	S/D Nature defect rectification	03-08-21	07:00	03-08-21	18:00		NLDC	1	
529	Line	ENICL	400KV-ALIPURDUAR (PG)-BONGAIGAON-2	D	S/D Nature defect rectification	04-08-21	07:00	04-08-21	18:00		NLDC	1	
530	Line	ENICL	400KV-ALIPURDUAR (PG)-SILIGURI-1	D	S/D Nature defect rectification	06-08-21	07:00	06-08-21	18:00			1	
531	Line	ENICL	400KV-ALIPURDUAR (PG)-SILIGURI-2	D	S/D Nature defect rectification	07-08-21	07:00	07-08-21	18:00			1	
532	AR	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON-2	D	S/D Nature defect rectification	03-08-21	07:00	03-08-21	18:00	A/R OFF	NLDC	1	
533	AR	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON-1	D	S/D Nature defect rectification	04-08-21	07:00	04-08-21	18:00	A/R OFF	NLDC	1	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
534	AR	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-SILIGURI-2	D	S/D Nature defect rectification	06-08-21	07:00	06-08-21	18:00	A/R OFF		1	
535	AR	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-SILIGURI-1	D	S/D Nature defect rectification	07-08-21	07:00	07-08-21	18:00	A/R OFF		1	
536	Line	BSPTCL	132KV-BARHI-RAJGIR-1	D	For reconductoring work	15-08-21	10:00	15-08-21	16:00	Charged on no load	DVC	1	
537	Line	BSPTCL	132KV-LAKHISARAI(PG)-JAMUI-1	D	Line and bay maintenance work	10-08-21	08:00	10-08-21	17:00	Alternate ckt will remain in service.No load restriction.		1	
538	Line	BSPTCL	132KV-LAKHISARAI(PG)-JAMUI-2	D	Line and bay maintenance work	12-08-21	08:00	12-08-21	17:00	Alternate ckt will remain in service.No load restriction.		1	
539	Line	BSPTCL	132KV-NALANDA-BARHI(DVC)-1	D	For reconductoring work	15-08-21	10:00	15-08-21	16:00	Charged on no load	DVC	1	
540	Line	BSPTCL	220KV-BIHARSARIFF(PG)-BIHARSARIFF(BSEB)-1	D	R phase CT replacement work	02-08-21	10:00	02-08-21	17:00	ICT 2,3,4 and 220 KV Bsf-TTSP will remain in service		1	
541	Line	BSPTCL	220KV-BIHARSARIFF-TTSP-1	D	Tree pruning work	10-08-21	10:00	11-08-21	17:00	ICT 1,2,3&4 will remain in service	Jharkhand	2	To be allowed when only one unit of TTSP is in operation. Subject to consent from SLDC, jharkhand
542	Line	BSPTCL	220KV-DEHRI-GAYA-1	D	Tree pruning work	03-08-21	09:00	04-08-21	17:00	Dehri will avail power from Pushauli(PG)		2	
543	Line	BSPTCL	220KV-DEHRI-GAYA-2	D	Tree pruning work	03-08-21	09:00	04-08-21	17:00	Dehri will avail power from Pushauli(PG)		2	
544	Line	BGCL	220KV-GAYA-KHIZERSARAI-1	D	AMP and jumper tightening work	05-08-21	10:00	06-08-21	17:00	Khizersarai will avail power from Biharsarif and Bodhgaya		2	
545	Line	BGCL	220KV-GAYA-KHIZERSARAI-2	D	AMP and jumper tightening work	07-08-21	10:00	08-08-21	17:00	Khizersarai will avail power from Biharsarif and Bodhgaya		2	
546	Line	BGCL	220KV-PATNA-KHAGAUL-2	D	Jumper tightening and AMP work	16-08-21	10:00	16-08-21	17:00	khagaul will avail power from available ckt from Patna(PG) and Sipara		1	
547	Line	BGCL	220KV-PATNA-KHAGAUL-3	D	Jumper tightening and AMP work	16-08-21	11:00	16-08-21	18:00	khagaul will avail power from available ckt from Patna(PG) and Sipara		1	
548	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	D	Checking of jumpers, insulators with accessories and tightening/ replacement of clamps, nuts and bolts of Tension tower numbers 555-556, 510-511, 506-507 and 418-419	03-08-21	08:00	04-08-21	17:00	400KV-MERAMUNDALI-LAPANGA-2 will remain in service		2	
549	Line	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	D	Checking of jumpers, insulators with accessories and tightening/ replacement of clamps, nuts and bolts of Tension tower numbers 555-556, 510-511, 506-507 and 418-419	05-08-21	08:00	06-08-21	17:00	400KV-MERAMUNDALI-LAPANGA-1 will remain in service		2	
550	Line	OPTCL	400KV-MEERAMUNDALI-TSTPP-2	D	Tightness check of all clamp , CT breaker , Tightness and lubrication of all isolators at Meramundali end	10-08-21	08:00	10-08-21	17:00	400KV-MEERAMUNDALI-TSTPP-1 will remain in service	NLDC	1	Subject to consent from NLDC.

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
551	Line	OPTCL	220KV-TSTPP-MEERAMUNDALI-2	D	Tightness of all points and overhauling of Line (29L) & transfer (29C) isolator at Meramundali end	11-08-21	08:00	11-08-21	16:00	220KV-TSTPP-MEERAMUNDALI-1 will remain in service		1	
552	Line	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	D	Trimming of tree branches(Location-202-207)	13-08-21	09:00	13-08-21	14:00	220kV Katapali-Bargarh New-Bolangir New ckt will remain in service		1	
553	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	D	Trimming of branches of trees between loc. Nos. 59-60, 60-61 and 71-72	13-08-21	08:00	13-08-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-2 will remain in service		1	
554	Line	OPTCL	400KV-MEERAMUNDALI-BOLANGIR-1	D	Tightness check of all clamp , CT breaker , Tightness and lubrication of all isolators at Meramundali end	17-08-21	08:00	17-08-21	17:00			1	
555	Line	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	D	Trimming of branches of trees between loc. Nos. 59-60, 60-61 and 71-72	18-08-21	08:00	18-08-21	17:00	400KV-LAPANGA-OPGC (IB THERMAL)-1 will remain in service		1	
556	Line	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-1	D	Jumper tightness at different angle points	24-08-21	08:00	24-08-21	17:00	400KV-MEERAMUNDALI-MENDHASAL-2 will remain in service		1	
557	Bay	OPTCL	400KV TIE BAY OF (400KV-PANDIABILI-1 AND FUTURE) AT NEW DUBURI	C	Construction of CT, CB & isolator foundation for new 125 MVAR bus reactor at New Duburi end	01-08-21	07:00	30-09-21	16:00	400kV New Duburi-Pandiabili ckt will remain in service		61	
558	Line	OPTCL	220KV-JODA-JINDAL-1	D	Pile foundation for Construction of Fly over at Joda Town(in between loc No- 431 & 432) by Odisha Bridge & Construction Corporation Ltd.	27-07-21	08:00 Hrs	27-07-21	20:00 Hrs	JSPL will avail power supply from Jamshedpur end(50MW).	DVC	1	
559	Line	OPTCL	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-2	D	Testing and rectification of B-PH CVT at Keonjhar OPTCL end	06-08-2021	08:00	06-08-2021	17:00	220kV Keonjhar-Keonjhar PG ckt-I will remain in service		1	
560	Bus	DVC	400KV MAIN BUS - 1 AT MEJIA-B	D	1. Repairing of Moose conductor of Main Bus-1 above Y-Ph Isolator-A of MTPS-Maithon PG L#1 Bay. 2. Replacement of spider assembly at Main Bus-1 above B-Ph IsolatorA of GT#7 Bay .	02-08-21	08:00	02-08-21	18:00	400kV MTPS-Maithon PG L#1 & GT#7 Bays will be diverted 'thru B/C one after another during the S/D Period.		1	
561	ICT	DVC	400KV/220KV 315 MVA ICT 1 AT BOKARO-A TPS	D	PMS of the bay & connector Tightness	04-08-21	09:00	04-08-21	17:00			1	
562	ICT	DVC	400KV/220KV 315 MVA ICT 2 AT BOKARO-A TPS	D	PMS of the bay & connector Tightness	05-08-21	09:00	05-08-21	17:00			1	
563	Line	WBSETCL	220KV-CHANDIL-STPS(WBPDCL)-1	C	SAS work under PSDF scheme	04-08-21	07:00	07-08-21	17:00		JSEB	4	WBPDCL may reduce the s/d period.
564	Line	WBSETCL	220KV-SUBHASGRAM(PG)-KLC-1	D	Maintenance work & testing works	09-08-21	09:00	09-08-21	16:00			1	
565	Line	WBSETCL	400KV-BARIPADA-KHARAGPUR-1	D	TREE TRIMMING	27-08-21	07:00	28-08-21	16:00			2	
566	Line	WBSETCL	400KV-GOKARNA-SAGARDIGHI-1	D	Checking of Jumpers at different tension tower locations	02-08-21	06:00	03-08-21	16:00	SAGARDIGHI CKT 2 WILL REMAIN IN SERVICE		2	

SL	Element	Requestor	Element Name	Daily(D)/Continuous (C)	Reason	From Date (DD-MMM-YYYY)	From Time (HH:MM)	To Date (DD-MMM-YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
567	Line	WBSETCL	400KV-GOKARNA-SAGARDIGHI-2	D	Checking of Jumpers at different tension tower locations	04-08-21	06:00	05-08-21	16:00	SAGARDIGHI CKT 1 WILL REMAIN IN SERVICE		2	
568	Line	WBSETCL	400KV-JEERAT-BAKRESWAR-1	D	Tan delta testing of CT	16-08-21	07:00	16-08-21	15:00			1	
569	Line	WBSETCL	400KV-JEERAT-SAGARDIGHI-1	D	Tan delta testing of CT	13-08-21	07:00	13-08-21	15:00			1	
570	Line	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	D	Tree Trimming	23-08-21	05:00	24-08-21	14:00			2	
571	Line	WBSETCL	400KV-KOLAGHAT-ARAMBAGH-1	D	Tree Trimming	10-08-21	05:00	11-08-21	14:00			2	
572	Line	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	D	MAINTENANCE OF BUS DIFFERENTIAL RELAY I.R.O. OF KHARAGPUR#2 BAY at Ktpp & tree trimming	05-08-21	06:00	06-08-21	16:00			2	
573	Line	WBSETCL	400KV-KOLAGHAT-NEW CHANDITALA-1	D	Tree Trimming	26-08-21	06:00	27-08-21	14:00			2	
574	Line	WBSETCL	400KV-PPSP-BIDHANNAGAR-2	C	Rectification work of deformed tower no. 17 near Andal Airport	05-08-21	07:00	11-08-21	17:00			7	
575	Line	WBSETCL	400KV-RAJARHAT-FSTPP-1	D	For stringing of new 400KV Gokarna-New Chanditala D/C transmission line	07-08-21	06:00	08-08-21	16:00			2	
576	Line	WBSETCL	400KV-RAJARHAT-GOKARNA-1	D	For stringing of new 400KV Gokarna-New Chanditala D/C transmission line	07-08-21	06:00	08-08-21	16:00			2	
577	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	D	Tree Trimming	17-08-21	06:00	17-08-21	16:00			1	
578	Line	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	D	Tree Trimming	18-08-21	06:00	18-08-21	16:00			1	
579	Line	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-1	D	TREE TRIMMING	03-08-21	07:00	03-08-21	16:00			1	
580	Line	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-2	D	TREE TRIMMING	04-08-21	07:00	04-08-21	16:00			1	
581	Bus	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	C	MAINTENANCE OF CIRCUIT BREAKER & 29A OF BUS COUPLER BAY & Arambag bay	21-08-21	08:00	27-08-21	16:00			7	
582	Bus	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	D	ERECTION OF BPI AND 89A PGI I.R.O. 315MVA ICT-3 HV BAY CONSTRUCTED BY GE T&D INDIA LTD.	26-08-21	07:30	28-08-21	16:30	ALL BUS-1 ELEMENTS WILL BE SHIFTED TO BUS-2		3	
583	Bus	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	D	ERECTION OF BPI AND 89B PGI I.R.O. 315MVA ICT-3 HV BAY CONSTRUCTED BY GE T&D INDIA LTD.	29-08-21	07:30	31-08-21	16:30	ALL BUS-2 ELEMENTS WILL BE SHIFTED TO BUS-1		3	
584	Bus	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus I Isolator of 315 MVA 400/220 Tr-1 and sagardighi for which said feeder & Transformer will be diverted through B/T one after another	26-08-21	07:00	26-08-21	16:00			1	
585	Bus	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	D	Maintenance of Pantograph isolator i.r.t Main Bus II Isolator of 315 MVA 400/220 Tr-1 and Sagardighi for which said feeder & Transformer will be diverted through B/T one after another	24-08-21	07:00	24-08-21	16:00			1	
586	Bus	WBSETCL	400KV TRANSFER BUS - AT GOKARNA	D	ERECTION OF BPI AND 89C PGI I.R.O. 315MVA ICT-3 HV BAY CONSTRUCTED BY GE T&D INDIA LTD.	25-08-21	07:30	25-08-21	16:30			1	

SL	Element	Requestor	Element Name	Daily(D)/ Continuous (C)	Reason	From Date (DD-MMM- YYYY)	From Time (HH:MM)	To Date (DD- MMM- YYYY)	To Time	Requestor Remarks	Consent	Day	Remarks as per the discussion in 181st OCC Shutdown Meeting
587	Bus	WBSETCL	400KV TRANSFER BUS - AT KOLAGHAT	D	MAINTENANCE OF 29C, 29D, LA, 33KV SIDE ISOLATOR & CB OF IBT#1 BAY	07-08-21	08:00	10-08-21	16:00			4	
588	Bus	WBSETCL	400KV TRANSFER BUS - AT KOLAGHAT	D	MAINTENANCE OF 29C, 29D OF GT#4 BAY	15-08-21	08:00	19-08-21	16:00			5	
589	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	05-08-21	07:00	05-08-21	15:00			1	
590	ICT	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	D	Testing of emulsifier system and oil leakage rectification work	06-08-21	07:00	06-08-21	15:00			1	
591	ICT	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	D	Condition monitoring of CT of both 400 KV and 220 KV side	12-08-21	07:00	12-08-21	15:00			1	
592	ICT	WBSETCL	400KV/220KV 315 MVA ICT 1 AT KOLAGHAT TPS	C	MAINTENANCE OF 29C, 29D, LA, 33KV SIDE ISOLATOR & CB OF IBT#1 BAY	07-08-21	08:00	13-08-21	16:00			7	
593	ICT	WBSETCL	15.75/400 KV 250MVA GT # U4 at KOLAGHAT	C	MAINTENANCE OF 29C, 29D OF GT#4	15-08-21	08:00	19-08-21	16:00	TRANSFER BUS SHUTDOWN REQUIRED (D).		5	
594	BAY	WBSETCL	400KV MAIN BAY OF ARAMBAG AT KOLAGHAT	D	MAINTENANCE OF 29A ISOLATOR OF ARAMBAG BAY	25-08-21	08:00	27-08-21	16:00	FEEDER DIVERTED THROUGH TRANSFER BUS		3	S/d of 400 kV Bus-1 at Kolaghat is also required along with the bay s/d.