



सत्यमेव जयते

भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति



Eastern Regional Power Committee
14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24235199, 24235005 FAX No.:033-24221802, 24221358 Web: www.erpc.gov.in

No: ERPC/MS/Operation/ 2018 - 19/ 1646-49

Date: 18.06.2018.

FAX MESSAGE NO. - 249

From: Member Secretary, ERPC, Kolkata.

To:


1. Chief Executive Officer, KBUNL, MTPS, Bihar.
2. Director (Projects), BSPTCL, Patna.
3. Chief Engineer (SO), SLDC, BSPTCL, Patna.
4. Executive Director, ERLDC, Kolkata

Sub: Minutes of the Special Meeting to assess the Erection & Commissioning works of 2 nos. 220 kV line bays at KBUNL, MTPS, Bihar held on 15.06.2018.

Please find herewith enclosed the minutes of Special meeting "to assess the Erection & Commissioning works of 2 nos. 220 kV line bays at KBUNL, MTPS, Bihar held on 15.06.2018 (Friday) at ERPC Conference Hall, Kolkata. The same is also available at ERPC website (<http://www.erpc.gov.in/>).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,


(J. Bandyopadhyay)
Member Secretary

ERPC: KOLKATA

Minutes of the Special Meeting held at ERPC, Kolkata on 15.06.2018 to assess the erection & commissioning works of 2 nos. 220 kV line bays at KBUNL, MTPS, Bihar

The list of Participants is enclosed at Annexure.

Member Secretary, ERPC while welcoming the participants, stated that the erection & commissioning works of the 2nd bay of each of the 220 kV KBUNL – Samastipur D/C and KBUNL – Motipur D/C at KBUNL end remained pending for quite sometimes. In absence of the 2nd bay of the above lines, full power evacuation from KBUNL power station (2x110 + 2x195 MW) is being restricted. BSPTCL is also unable to shift its loads to MTPS end for off – loading of Biharshariff (Powergrid) ICTs. This special meeting has been convened as per the decision of 37th TCC meeting held on 16.03.2018 to assess the readiness of KBUNL to operationalize the 2nd bay of each of the above D/C from KBUNL end.

GM (OS), NTPC, ER- I, informed that KBUNL has already planned to erect 5 nos. bays including the 2nd bay of the above D/C lines in the scope of work, for which NIT had already been floated and bid opening date had been fixed as 10.07.2018. The works is expected to be awarded by August, 2018 and commencement of the work would start by September, 2018. The target of completion schedule is by 31.01.2019.

While appreciating the initiative taken by NTPC, **BSPTCL** opined that 2 nos. 220 kV bays erection & commissioning would not take more than 2 months' time and NTPC might explore to complete the work by end of September, 2018. In reply, NTPC pointed out that no contractor agency was found to be interested to take up the works since job involvement and estimated cost was small i.e. dismantling of existing foundation, establishment of new foundation as per the already procured bays & its erection etc. He apprehended that if the response from the bidders is limited to one or two, the process might be got delayed further.

In view of the above position, the followings were decided:

- 1) NTPC would approach to BSPTCL / Powergrid to enlist a few interested contractor agencies at Patna to participate in the bidding process, so as to award the contract by July, 2018.
- 2) Once the award of the contract is finalised by NTPC within July, 2018, the contractor would be insisted upon, to complete the works of 2 nos. bays first, within September, 2018 and the balance 3 nos. bays to be completed thereafter i.e. upto 31.01.2019.

Member Secretary, ERPC requested NTPC to put their best efforts to complete the works as planned i.e. within September, 2018, since operationalization of the bays might help the scheme of KBUNL islanding plan which was also under implementation stage.

The meeting ended with vote of thanks to the chair.

ERPC::KOLKATAATTENDANCE SHEETSPECIAL MEETING FOR ISSUES RELATED TO COMMISSIONING OF 2 nos.220KV BAYS AT KBUNL

VENUE: ERPC CONFERENCE ROOM, KOLKATA

TIME: 16:00 HRS

DATE: 15.06.2018 (FRIDAY)

Sl. No.	Name	Designation & Organisation	Contact Number	E-mail Id	Signature
1	J.BANDYOPADHYAY	MS,ERPC	9432326351	mserpc-power@gov.in	
2	D. K. Bauri	EE(C), ERPC	9883617236	ee.com 1, erpc@gov.in	
3	SURAJIT BANERJEE	DGM (SS/SO) ERDC	9433041823	surajit.banerjee@posoco.in	
4	H. S. Sahu	GM, NTPC	9493193251	hnsahu@ntpc.co.in	
5	B. SHARMA	ADVISOR (Tech) BSPTCL.	9771496900	bsharma2407@ gmail.com	
6	R. P. Singh	AGM (Commercial) KBUNL	9431011366	rcampariksha@ rediffmail.com	
7	B. SARKHEL	ERPC Consultant	9433065724		
8	S. M. Jha	ERPC Consultant	9874738913		
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					