

ERLDC, KOLKATA										
TRANSMISSION ELEMENTS OUTAGE APPROVED IN 156th OCC MEETING OF ERPC										
		FROM		TO						
SL. No	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S.D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY	COMMENT
1	80 MVAR B/R at Pandiabili	01-05-2019	10:00	01-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	AMP		
2	220KV Siliguri-Kishengunj # I & II	01-05-2019	08:00	02-05-2019	17:00	OCB	POWERGRID, ER-II	For shorting at Anch-I tower (M/C)to by-pass the LILO portion of 220KV SLG-KNE-DLK -I&II line terminating Kishanganj S/S . This arrangement required for tower erection on new Pile foundation near Kishanganj S/S. After shoring line will be established as 220KV SLG-DLK line . Antipacted outage duration of LILO M/C portion feeding Kishanganj S/S 40 days.		
3	220KV Dalkhola-Kishengunj # I & II	01-05-2019	08:00	02-05-2019	17:00	OCB	POWERGRID, ER-II	For shorting at Anch-I tower (M/C)to by-pass the LILO portion of 220KV SLG-KNE-DLK -I&II line terminating Kishanganj S/S . This arrangement required for tower erection on new Pile foundation near Kishanganj S/S. After shoring line will be established as 220KV SLG-DLK line . Antipacted outage duration of LILO M/C portion feeding Kishanganj S/S 40 days.		
4	220 KV TBC at Malda	01-05-2019	08:00	31-05-2019	17:00	OCB	POWERGRID, ER-II	ERSS-XVII-B Constructional work	WB	
5	400KV TBC at Malda	01-05-2019	08:00	31-05-2019	17:00	OCB	POWERGRID, ER-II	ERSS-XVII-B Constructional work	WB	
6	220 KV Bus 1&2 with Binaguri-siliguri 1&2, Binaguri Birpara1&2, Bus sectionalizer 1&2	01-05-2019	09:00	01-05-2019	15:00	ODB	POWERGRID, ER-II	for stringing of Jackbus of 315 MVA ICT#3(Construction package-Techno) ERSS-XIV	WB	
7	220/132 Kv 100 MVA ICT-1 BAY 211 at Rangpo	01-05-2019	08:00	04-05-2019	17:00	OCB	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work,		
8	220 KV BUS-II at Durgapur	01-05-2019	09:00	01-05-2019	17:00	ODB	POWERGRID, ER-II	220 KV Jumper connection for ICT-III & B/B Stability test. ICT-II & DVC-II are connected in Bus-II, Hence S/D of Bus-II both the elements to be taken in S/D.	DVC	
9	220 KV Durgapur-Parulia DVC-II	01-05-2019	09:00	01-05-2019	17:00	ODB	POWERGRID, ER-II	220 KV Jumper connection for ICT-III & B/B Stability test. ICT-II & DVC-II are connected in Bus-II, Hence S/D of Bus-II both the elements to be taken in S/D.	DVC	
10	315 MVA ICT-II at Durgapur	01-05-2019	09:00	01-05-2019	17:00	ODB	POWERGRID, ER-II	220 KV Jumper connection for ICT-III & B/B Stability test. ICT-II & DVC-II are connected in Bus-II, Hence S/D of Bus-II both the elements to be taken in S/D.	DVC	
11	403 ICT#1 Main Bay at Subhasgram SS	01-05-2019	09:00	01-05-2019	17:00	ODB	POWERGRID, ER-II	AMP work		
12	400 KV BUS-I of NTPC Farakka	01-05-2019	09:00	01-05-2019	18:00	ODB	POWERGRID, ER-II	For disconnecting BUS isolator of bay no-22 from BUS-I (For augmentation of BUS Isolator from 2000A to 3150 A rating under ERSS-XV projects).	What are the other elements will be out?	
13	125 MVAR BUS REACTOR	01/05/19	09:00	02/05/19	18:00	OCB	ER-II/Odisha/Balangir	Replacement of defective Air Cell of conservator .		
14	400 KV Rourkela-Talcher Line # 1 in Non-Auto Mode	01/05/19	08:00	10-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For PID Work		
15	400KV CHAIBASA#2 MAIN BAY (BAY NO.-409)	01-05-2019	09:00	09-05-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPISL MAKE CB		
16	400KV ROURKELA-CHAIBASA#2	01-05-2019	09:00	01-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR DISMANTLING OF INTERRUPTER & POLE COLUMN OF OLD BHEL MAKE CB OF 40952.		
17	132KV LAKHISARAI-JAMUI-I	01-05-2019	10:00	01-05-2019	14:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
18	400kv BUS-4 AT BIHARSHARIFF	01-05-2019	09:00	01-05-2019	17:00	ODB	POWERGRID ER-I	For jumper opening of 26th bay for erection of 25th bay equipments of new 500 MVA ICT -4 and AMP work		
19	400KV TIE BAY OF KODERMA-II AND FUTURE AT BIHARSHARIFF	01-05-2019	09:00	30-05-2019	17:00	OCB	POWERGRID ER-I	For erection of 25th bay equipments of new 500 MVA ICT -4 as Jack bus should be uncharged.		
20	400 kv Maithon-Gaya-1	01-05-2019	09:00	30-05-2019	18:00	OCB	POWERGRID ER-I	Destringing, erection & re-stringing of multi ckt. Tower Loc. 80	NLDC	
21	400 kv Maithon-Gaya-2	01-05-2019	09:00	30-05-2019	18:00	OCB	POWERGRID ER-I	Destringing, erection & re-stringing of multi ckt. Tower Loc. 80	NLDC	
22	400 kv Koderma-Gaya-1	01-05-2019	09:00	30-05-2019	18:00	OCB	POWERGRID ER-I	Destringing, erection & re-stringing of multi ckt. Tower Loc. 80	DVC	
23	400 kv Koderma-Gaya-2	01-05-2019	09:00	30-05-2019	18:00	OCB	POWERGRID ER-I	Destringing, erection & re-stringing of multi ckt. Tower Loc. 80	DVC	
24	765kv Gaya-Balia line	01-05-2019	08:00	15-05-2019	18:00	ODB	POWERGRID ER-I	FOR TOWER STRENGTHENING WORK.	NLDC	
25	220kv Bus Coupler AT SASARAM	01-05-2019	09:00	01-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
26	400KV Bus -I AT PATNA	01-05-2019	09:30	03-05-2019	17:30	ODB	POWERGRID ER-I	CB and sky bus connection under SS03 package of Patna Nabinagar Ckt 1	BSEB	
27	500MVA ICT 1 AT PATNA	01-05-2019	09:30	20-05-2019	17:30	OCB	POWERGRID ER-I	Construction of Firewall of ICT 2 and equipment uprating & jumper connection	BSEB	
28	400 kv Patna Barh line 1	01-05-2019	09:30	15-05-2019	17:30	OCB	POWERGRID ER-I	for commissioning of 80 MVAR Bus reactor as switchable line reactor Under Nabinagar - II package		
29	A/R of 400 KV Bihar Sarif - Banka - II	01-05-2019	08:00	31-05-2019	17:00	ODB	POWERGRID ER-I	for OPGW Installation work		

30	A/R of 400 KV Biharsariff -Koderma - II	01-05-2019	08:00	31-05-2019	17:00	ODB	POWERGRID ER-I	for OPGW Installation work		
31	315 MVA ICT-II at N.Duburi grid S/s	02-05-2019	07:00	09-05-2019	17:00	ODB	OPTCL	Painting work		
32	220 KV Budhipadar-Korba-I & II	02-05-2019	08:00	07-05-2019	16:00	ODB	OPTCL	Interposing of OC+6 type tower for adequate clearance to 132 KV Brajrajnagar-RTSS, Kechhobahal line	NLDC	NLDC ASKED FOR RESTRICTION OF DRAWL THROUGH RAIGARH-III AT 100 MW
33	400kV DSTPS-RTPS Ckt#1	02-05-2019	10:30	03-05-2019	17:00	ODB	DVC	Relay Maintenance work at both DSTPS and RTPS end simultaneously		
34	400KV BUS-I at Malda	02-05-2019	08:00	02-05-2019	17:00	ODB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
35	220 KV Bus #1 at Binaguri	02-05-2019	09:00	02-05-2019	17:00	ODB	POWERGRID, ER-II	Equipment erection of 220 KV ICT#3 bay		
36	132KV BUS-1 at Rangpo	02-05-2019	09:00	12-05-2019	17:00	OCB	POWERGRID, ER-II	For Bus extension to new Chuzachen bays (Construction works)	SIKKIM	
37	400 KV D/C Maithan - Jamshedpur (TATA) (TL -{316-317}	02-05-2019	6.00	03-05-2019	17.00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 85/0 (DD+25)-86/0(DD+25+1.5 RC). Span Length-262 mtr	DVC	
38	1) 400 KV Mejia (DVC)-Jamshedpur (PG)- Line-1 2) 400 KV MAITHON (PG)- JAMSHEDPUR (PG)- LINE -2	02-05-2019	6.00	03-05-2019	17.00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 85/0 (DD+25)-86/0(DD+25+1.5 RC). Span Length-262 mtr	DVC	
39	400 KV BUS-III at Durgapur	02-05-2019	09:00	02-05-2019	17:00	ODB	POWERGRID, ER-II	ICT-III 400 KV Jumper connection under construction head		
40	415 ICT#5 Main Bay at Subhasgram SS	02-05-2019	09:00	05-05-2019	17:00	ODB	POWERGRID, ER-I	AMP Work		
41	500 MVA ICT-1 at Pandiabili	02-05-2019	09:00	02-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Retrofitting of Back up impedance relays.	GRIDCO	
42	765KV 240 MVAR Bus Reactor-1 at Sundergarh	02/05/19	10:00	02/05/19	12:00	ODB	ER-II/Odisha/Sundergarh	Taking R-Ph Reactor in to service in place of Spare Reactor after attending oil leakage of R-Ph reactor	NLDC	
43	400 KV ICT # 1 Main Bay (Bay No-407)	02/05/19	09:00	02-05-2019	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
44	132KV LAKHISARAI-JAMUI-II	02-05-2019	10:00	02-05-2019	14:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
45	400 KV MAIN BUS-1 AT RANCHI	02-05-2019	09:30	03-05-2019	17:00	OCB	POWERGRID ER-I	For Erection & Commissioning of Jack bus for Tie Bay of Ranchi-New Ranchi-I & II	JSEB	
46	400 KV 125 MVAR BR-I AT GAYA	02-05-2019	09:00	04-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
47	400 KV BUS-I at Gaya S/S	02-05-2019	09:00	07-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	
48	400/220KV 500 MVA ICT-1 KISHANAGNJ	02-05-2019	08:30	02-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
49	400kV JSR -DURGAPUR LINE	02-05-2019	09:30	02-05-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay		
50	400KV North Bus-2 AT SASARAM	02-05-2019	09:00	02-05-2019	18:00	ODB	POWERGRID ER-I	AMP work	NLDC	
51	220kv Main bay of sipara -1 AT PATNA	02-05-2019	09:30	04-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
52	132KV Ara (PG)-Dumraon Trans. Line	02-05-2019	09:00	03-05-2019	17:00	ODB	BSPTCL	Maintenance work by tree pruning work		
53	50 MVA ICT -I 132/66 KV at Gangtok	03-05-2019	09:00	03-05-2019	18:00	ODB	POWERGRID, ER-II	For AnnualAMP Works	SIKKIM	
54	400KV BUS-II at Malda	03-05-2019	08:00	03-05-2019	17:00	ODB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
55	220 KV Bus #2 at Binaguri	03-05-2019	09:00	03-05-2019	17:00	ODB	POWERGRID, ER-II	Equipment erection of 220 KV ICT#3 bay		
56	500 MVA ICT #1 at Maithan	03-05-2019	08:00	03-05-2019	18:00	ODB	POWERGRID, ER-II	Rectification of MOG , CT replacement of main and X-mer bay and AMP	DVC	DRAWL RESTRICTION JSEB - 100 MW & DVC- 350 MW
57	315 MVA ICT#1 at Subhasgram S/s	03-05-2019	09:00	06-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of Numerical REF Relay	WB	
58	765/400kV, 3*500MVA ICT-1 at Angul	03-05-2019	09:00	03-05-2019	18:00	ODB	ER-II/Odisha/Angul SS	Retrofitting of back up Impedance relay.Taking into service of B-phase ICT in place of spare ICT.	NLDC	
59	400 KV 406 Main Bay of 315 MVA ICT-II	03/05/19	09:00	03/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
60	500 MVA ICT-2 at pandiabili	03-05-2019	09:00	03-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Retrofitting of Back up impedance relays.	GRIDCO	
61	400kV Sundargarh-Raigarh Ckt#1	03/05/19	08:00	14/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose relay will be off. Line will be in service	NLDC	
62	765KV Sundargarh-Angul Ckt #4 with LR at Sundergarh	03/05/19	10:00	03/05/19	12:00	ODB	ER-II/Odisha/Sundergarh	To take spare Reactor in to service in place of B-Ph Reactor for attending oil leakage in B-Ph reactor	NLDC	
63	400KV ROURKELA-CHAIBASA#2	03-05-2019	09:00	03-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR ERECTION OF INTERRUPTER & POLE COLUMN OF NEW CGPISL MAKE CB OF 40952.		
64	220/132KV 160MVA ICT-1 AT PURNEA	03-05-2019	09:00	03-05-2019	17:00	ODB	POWERGRID ER-I	for 132KV Side Yph CVT replacement work	BSEB	
65	400KV Bus Reactor-1 (413 Bay) AT SASARAM	03-05-2019	09:00	03-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
66	220 KV Bus #2 at Maithan	04-05-2019	09:00	04-05-2019	17:00	ODB	POWERGRID, ER-II	For replacement of B Isolator of 220 KV Kalyaneswari #1 Line	DVC	
67	220KV 203 Bus Coupler Bay	04/05/19	09:00	04/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
68	ICT-I (3x 105 MVA) at Jeypore	04-05-2019	08:00	04-05-2019	20:00	ODB	ER-II/Odisha /Jeypore	For changing ICT-I combination form Unit-I,III, IV to Unit-I, II & IV for charging Unit-II & To carry Insulation sleeves work Teritary side of ICT 1 , For Isolator Retrofitting works (220KV ICT I TBC Isolator) ,Testing of Back Up Impedance relay	GRIDCO	
69	765/400KV 1500MVA ICT-2 at Sundergarh	04/05/19	09:00	04/05/19	12:00	ODB	ER-II/Odisha/Sundergarh	Taking spare ICT in service in place of B-Ph ICT for attending oil leakage of B-Ph ICT	NLDC	
70	220 KV ICT # 1 Main Bay (Bay No-201)	04/05/19	09:00	04-05-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
71	400 KV MAIN BUS-2 AT RANCHI	04-05-2019	09:30	05-05-2019	17:00	OCB	POWERGRID ER-I	Errction & Commissioning of Jack bus for Tie Bay of Ranchi-New Ranchi-I & II RNC-NRNC-I & CKT-II WILL BE OUT OF SERVICE DUE TO NON AVAILABILITY OF TIE BAY	JSEB	

72	765 KV Main bay of 1500MVA ICT-2 (bay 706) ,AT NEW RANCHI	04-05-2019	09:00	04-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
73	400KV Ranchi - Rourkela Ckt 2	04-05-2019	09:30	04-05-2019	17:30	ODB	POWERGRID ER-I	Insulator replacement work damaged by miscreants		
74	400KV Farakka Gokarna Ckt-I	04-05-2019	08:00	05-05-2019	17:00	ODB	POWERGRID ER-I	Termination of 400KV D/C Rajarhat- Purnea Line from Purnea End	WB	
75	400KV Farakka Gokarna Ckt-II	04-05-2019	08:00	05-05-2019	17:00	ODB	POWERGRID ER-I	Termination of 400KV D/C Rajarhat- Purnea Line from Purnea End	WB	
76	400KV Bus 2 AT PATNA	04-05-2019	09:30	06-05-2019	17:30	ODB	POWERGRID ER-I	Stringing of Sky bus under S503 package of Patna Nabinagar Ckt 1	BSEB	
77	220KV BUS-1 at Rajarhat	05-05-2019	10:00	05-05-2019	13:00	ODB	POWERGRID, ER-II	For attending Wave Trap Jumper	WB	
78	400kv Malda-Purnea-I	05-05-2019	09:00	14-05-2019	18:00	ODB	POWERGRID, ER-II	Ckt wise S/D shall be taken on alternate day basis for carrying out replacement of defective Porcelain Insulators identified through PID Testing with CLR Insulators		
79	400 kv 407 main Bay of Baripada-Duburi line	05/05/19	09:00	06/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
80	400 KV Jeypore-Indravati S/C Line	05-05-2019	08:00	05-05-2019	18:00	ODB	ER-II/Odisha /Jeypore	For testing New A/R relayof Jeypore - Indravati Line & For PID defect insulator replacement work and for attending S/D nature defects	NLDC	
81	400KV OPGC#1 Tie bay (GIS)	05/05/19	09:00	09/05/19	18:00	OCB	ER-II/Odisha/Sundergarh	For Earth Switch Cleaning excercise		
82	400 KV 125 MVAR BR-II AT GAYA	05-05-2019	09:00	07-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
83	400 KV Meramundali-Duburi-I	06-05-2019	10:00	06-05-2019	14:00	ODB	OPTCL	Implemtation and Testing of Tigital Tele Protection System		
84	220kv Kalyaneswari-MTN PG Ckt#1	06-05-2019	09:00	06-05-2019	17:00	ODB	DVC	for annual maintenance and jumper/angle point tightness checking		
85	50 MVA ICT-II 132/66KV at Gangtok	06-05-2019	09:00	06-05-2019	18:00	ODB	POWERGRID, ER-II	For AnnualAmp Works	SIKKIM	
86	220KV BUS-I at Malda	06-05-2019	08:00	06-05-2019	16:00	ODB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
87	220KV Bus coupler(Bay-208) at Siliguri	06-05-2019	10:00	06-05-2019	17:00	ODB	POWERGRID, ER-II	BAY AMP WORK.		
88	220KV BUS-1 at Rangpo	06-05-2019	08:00	08-05-2019	17:00	OCB	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates) & Line AMC		
89	220KV Rangpo NEW MELLI line	06-05-2019	08:00	12-05-2019	17:00	OCB	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates) & Line AMC		
90	220 KV Bus # 1at Maithan	06-05-2019	09:00	06-05-2019	17:00	ODB	POWERGRID, ER-II	For replacement of Bus Isolator of 220 KV side of ICT #2	DVC	
91	418 bay (ICT-II main Bay) at Durgapur	06-05-2019	09:00	08-05-2019	17:00	OCB	POWERGRID, ER-II	Interrupter replace of main CB		
92	315 MVA ICT#2 at Subhasgram S/s	06-05-2019	09:00	07-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of Numerical REF Relay	WB	
93	Bus Coupler 210 bay at New Melli	06-05-2019	11:00	06-05-2019	14:00	ODB	POWERGRID, ER-II	SF6 Gas filling in G4-Y phase compl.		
94	765/400kv, 3*500MVA ICT-3 at Angul	06-05-2019	09:00	06-05-2019	18:00	ODB	ER-II/Odisha/Angul SS	For taking spare phase into service and taking ICT-3 B-Phase out of service for attending oil leakage by M/S TBEA	NLDC	
95	50 MVAR Line Reactor of Indravati-Rengali	06-05-2019	08:00	10-05-2019	17:00	OCB	ER-II/Odisha /Indravati	For Arresting oil leakage in Bushing , Turret,Radiator bank joints etc. But The power flow in line will not interrupt.		
96	125 MVAR Bus Reactor at Keonjhar	06/05/19	09:00	10/05/19	18:00	OCB	Keonjhar	For replacement of defective radiator of Bus Reactor		
97	765KV Bus-I at Sundargarh at Sundergarh	06/05/19	09:00	15/05/19	18:00	OCB	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	
98	400KV Barh- Motihari CKT-1	06-05-2019	08:00	31-05-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	AFTER REVIVAL OF 400KV BSF-VARNASI
99	400KV Barh- Motihari CKT-II	06-05-2019	08:00	31-05-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	AFTER REVIVAL OF 400KV BSF-VARNASI
100	400KV MAIN BAY OF 400/220KV 500MVA ICT-2 AT NEW PURNEA.	06-05-2019	09:30	08-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
101	400/132KV 200 MVA ICT-1 AT LAKHISARAI	06-05-2019	09:00	06-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
102	400KV Barh- Motihari CKT-1	06-05-2019	08:00	31-05-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	AFTER REVIVAL OF 400KV BSF-VARNASAI
103	400KV Barh- Motihari CKT-II	06-05-2019	08:00	31-05-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	AFTER REVIVAL OF 400KV BSF-VARNASAI
104	404 MAIN BAY OF 125 BR-I at KISHANAGNJ	06-05-2019	09:30	06-05-2019	16:00	ODB	POWERGRID ER-I	AMP WORK		
105	400KV Bus-2 AT NEW RANCHI	06-05-2019	09:00	07-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
106	400kv JAMSHEDPUR - MEJIA	06-05-2019	09:30	06-05-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay	DVC	
107	400KV DALTANGANJ-SASARAM-1	06-05-2019	09:30	06-05-2019	17:30	ODB	POWERGRID ER-I	CSD Commissioning of its L/R at Daltanganj		
108	220KV SIDE BAY OF 400/220KV ICT-2 AT SASARAM	06-05-2019	09:00	06-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
109	220kv Main bay of Sipara -2 AT PATNA	06-05-2019	09:30	08-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
110	Maintenance work for ICT#3	06-05-2019	09:30	15-05-2019	18:00	OCB	BARH	Annual Maintenance & Testing of ICT#3		
111	Maintenance work for ICT#3 Bay	06-05-2019	09:30	15-05-2019	18:00	OCB	BARH	Annual Maintenance & Testing of ICT#3 Bay		
112	400 KV Meramundali-Duburi-II	07-05-2019	10:00	07-05-2019	14:00	ODB	OPTCL	Implemtation and Testing of Tigital Tele Protection System		
113	220kv Kalyaneswari-MTN PG Ckt#2	07-05-2019	09:00	07-05-2019	17:00	ODB	DVC	for annual maintenance and jumper/angle point tightness checking		
114	400kv Koderma-B'Sarif Ckt#1	07-05-2019	09:00	07-05-2019	17:30	ODB	DVC	Preventive maintenance job	AFTER SD OF 400KV KODERMA-GAYA-DC	

115	220KV BUS-II at Malda	07-05-2019	08:00	07-05-2019	17:00	ODB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
116	400KV BINAGURI-PURNEA-4	07-05-2019	10:00	07-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay		
117	500 MVA ICT #2 at Maithan	07-05-2019	09:00	07-05-2019	17:00	ODB	POWERGRID, ER-II	For replacement of line Isolator of 220 KV side of ICT #2	DVC	DRAWL RESTRICTION JSEB - 100 MW & DVC- 350 MW
118	220kv BUS-II at Rajarhat	07-05-2019	14:00	07-05-2019	18:00	ODB	POWERGRID, ER-II	For attending Wave Trap Jumper	WB	
119	315 MVA ICT#3 at Powergrid,Subhasgram	07-05-2019	09:00	08-05-2019	17:00	ODB	POWERGRID, ER-II	AMP of 315 MVA ICT#3.	WB	
120	400 KV 411 Tie Bay of Baripada-Pandiabili & Baripada-TISCO	07/05/19	09:00	08/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP & Gasket replacement		
121	Mendhasal-Pandiabili CKT-1 at Mendhasal Main bay NB: Line will be in service through tie Bay.	07-05-2019	09:30	09-05-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Amp of Main Bay(Timing,CRM,DCRM)	GRIDCO	
122	400kv Jeypore-Gazuwaka-I Line	07-05-2019	08:00	08-05-2019	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	
123	400kv Sundargarh-Raigarh Ckt#1	07/05/19	08:00	08/05/19	18:00	ODB	ER-II /ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
124	Main Bay-715 of 765KV Dharamjaygarh Ckt-3 at Sundergarh	07/05/19	09:00	07/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP work	NLDC	
125	220 KV ICT # 2 Main Bay (Bay No-202)	07/05/19	09:00	08-05-2019	17:00	OCB	ER-II/Odisha/Rengali	CB Pole Overhauling & MOM Box Retrofitting		
126	220 KV MUZAFFARPUR-DHALKEBAR (NEPAL)-1	07-05-2019	09:30	07-05-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	
127	220 KV MAIN BUS-1 AT RANCHI	07-05-2019	09:30	07-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	JSEB	
128	220 kv Ara Khagaul Ckt 1	07-05-2019	10:00	07-05-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement at Ara	BSEB	
129	400KV Bus coupler Bay of Bus-1 & 3 AT BIHARSHARIFF	07-05-2019	09:00	07-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
130	220 KV MUZAFFARPUR-DHALKEBAR -1	07-05-2019	09:30	07-05-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	Early requisition required
131	220 KV Ara- khagaul line-1	07-05-2019	09:30	07-05-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
132	400 KV BARIPADA-DUBURI LINE	08-05-2019	07:00	08-05-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	TO NEUTRALISE ACCUMULATED DEFECTS	GRIDCO	
133	220kv Dhanbad-MTN PG Ckt#1	08-05-2019	09:00	08-05-2019	17:00	ODB	DVC	for annual maintenance and jumper/angle point tightness checking		
134	400kv DSTPS-RTPS Ckt#2	08-05-2019	10:30	09-05-2019	17:00	ODB	DVC	Relay Maintenance work at both DSTPS and RTPS end simultaneously		
135	132KV Gangtok-Rangpo Line	08-05-2019	09:00	08-05-2019	14:00	ODB	POWERGRID, ER-II	For AnnualAmp Works & DCRM	SIKKIM	
136	160 MVA ICT-II at Malda	08-05-2019	08:00	08-05-2019	17:00	ODB	POWERGRID, ER-II	AMP	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
137	400KV BINAGURI-PURNEA-2	08-05-2019	10:00	08-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay		
138	220 KV D/C Satgachia-Jeerat TL - CKT-I&II	08-05-2019	08:00	09-05-2019	16:00	ODB	POWERGRID, ER-II	For strining work from location 112/0 to 113/0. Consent require from WBSETCL	WB	
139	400KV Mejia-Jamshedpur Line	08-05-2019	09:00	09-05-2019	18:00	ODB	POWERGRID, ER-II	To replace Punctured disc Insulator,damage by miscreant		
140	315 MVA ICT#4 at Powergrid,Subhasgram	08-05-2019	09:00	09-05-2019	17:00	ODB	POWERGRID, ER-II	AMP of 315 MVA ICT#4.	WB	
141	400 KV Farakka- Kahalgaoon-III line	08-05-2019	09:00	09-05-2019	18:00	ODB	POWERGRID, ER-II	For Jumper coonnection, relay setting change & Bay stability between Bay- 34 & 35 after upgradation of bay-34 under ERSS-XV projects.		
142	765kv, 3*110MVAR Bus reactor-2 at Angul	08-05-2019	09:00	08-05-2019	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work.	NLDC	
143	Mendhasal-Pandiabili CKT-2 at Mendhasal Main bay NB: Line will be in service through tie Bay.	08-05-2019	09:30	09-05-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Amp of Main Bay(Timing,CRM,DCRM)	GRIDCO	
144	Main Bay-721 of 765KV Dharamjaygarh Ckt-1 at Sundargarh	08/05/19	09:00	08/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP work	NLDC	
145	220 KV MUZAFFARPUR-DHALKEBAR (NEPAL)-2	08-05-2019	09:30	08-05-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	
146	400/132KV 200 MVA ICT-2 AT LAKHISARAI	08-05-2019	09:00	08-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
147	400KV MAIN BAY OF 400/220 KV 315MVA ICT-2 AT RANCHI	08-05-2019	09:30	08-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
148	220 kv Ara Khagaul Ckt 2	08-05-2019	10:00	08-05-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement at Ara	BSEB	
149	400KV Bus coupler Bay of Bus-2 & 4 AT BIHARSHARIFF	08-05-2019	09:00	08-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
150	400 /220 kv ICT-II at Gaya ss	08-05-2019	09:00	10-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	
151	400 KV BUS-I at Gaya S/S	08-05-2019	09:00	10-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	
152	125 BR-I & ICT-1 TIE BAY KISHANAGNI	08-05-2019	09:30	08-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
153	765KV Bus-1 AT NEW RANCHI	08-05-2019	09:00	08-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
154	400KV DALTANGANJ-SASARAM-II	08-05-2019	09:30	08-05-2019	17:30	ODB	POWERGRID ER-I	CSD Commissioning of its I/R at Daltanganj		
155	400KV MAIN BAY OF 125MVAR B/R -2 AT SASARAM	08-05-2019	09:00	08-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
156	220 KV MUZAFFARPUR-DHALKEBAR -2	08-05-2019	09:30	08-05-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	Early requisition required
157	220 KV Ara -Khagaul line- 2	08-05-2019	09:30	08-05-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
158	400 kv Patna-Ballia CKT 1	08-05-2019	09:00	08-05-2019	18:00	ODB	POWERGRID ER-I	Replacement of porcelain Insulator by polymer	NLDC	
159	220kv Dhanbad-MTN PG Ckt#2	09-05-2019	09:00	09-05-2019	17:00	ODB	DVC	for annual maintenance and jumper/angle point tightness checking		
160	400kv Koderma-B'Sariff Ckt#2	09-05-2019	09:00	09-05-2019	17:30	ODB	DVC	Preventive maintenance job	AFTER SD OF 400KV KODERMA-GAYA-DC	
161	220KV DLK-DLK-# II	09-05-2019	09:00	09-05-2019	11:00	ODB	POWERGRID, ER-II	For Newly replaced Y-Ph CT DGA Test (Replacement Date- 30.03.2019)	WB	

162	400kV Main Bay of Bheramara-2 (Bay-401) at Baharampore	09-05-2019	09:00	09-05-2019	17:00	ODB	POWERGRID, ER-II	Bay AMP		
163	400KV BINAGURI-PURNEA-1	09-05-2019	10:00	09-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay		
164	220 KV Birpara-Siliguri Ckt-I	09-05-2019	08:00	09-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay		
165	500 MVA ICT#5 at Powergrid,Subhasgram	09-05-2019	09:00	10-05-2019	17:00	ODB	POWERGRID, ER-II	CSD Commissioning in 414 Bay	WB	
166	50MVAR ANGUL LINE REACTOR	09/05/19	09:00	09/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR Angul L/R and 401R 52 CB		
167	400KV Balangir-Angul Line	09/05/19	08:00	11/05/19	18:00	ODB	ER-II/Odisha/Balangir	Replacement of defective insulator by Polymer long Rod Insulator	NLDC	
168	63 MVAR Baripada-Duburi Line Reactor	09/05/19	09:00	09/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
169	Mendhasal-Pandiabilli Ckt-1 & 2 Tie Bay at Mendhasal NB:Both line will be in service through Main Bay	09-05-2019	09:30	09-04-2019	18:00	ODB	ER-II/Odisha/ Pandiabilli GIS	Amp of Tie Bay(Timing,CRM,DCRM)	GRIDCO	
170	400kV Jeypore-Gazuwaka-II Line	09-05-2019	08:00	10-05-2019	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	
171	400kV Sundargarh-Raigarh Ckt#3	09/05/19	08:00	10/05/19	18:00	ODB	ER-II /ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
172	Main Bay-722 of 765KV Darlipali Ckt-1 at Sundergarh	09/05/19	09:00	09/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP work	NLDC	
173	220 KV OPTCL # 1 Main Bay (Bay No-208)	09/05/19	09:00	09-05-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
174	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA.	09-05-2019	09:30	11-09-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
175	400KV MAIN BAY OF 400KV SIPAT-1 AT RANCHI	09-05-2019	09:30	09-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
176	220 kV Ara Sasaram	09-05-2019	10:00	09-05-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement and Bus Isolator Dropper	BSEB	
177	765KV Bus-2 AT NEW RANCHI	09-05-2019	09:00	09-05-2019	17:00	ODB	POWERGRID ER-I	Modification at Ara	NLDC	
178	220KV SIDE BAY OF 400/220KV ICT-1 AT SASARAM	09-05-2019	09:00	09-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
179	400KV Main bay Ballia -3 AT PATNA	09-05-2019	10:00	09-05-2019	11:00	ODB	POWERGRID ER-I	CB dew point measurement		
180	400KV Tie bay of Barh 3 and Ballia 3 AT PATNA	09-05-2019	13:00	09-05-2019	14:00	ODB	POWERGRID ER-I	CB dew point measurement		
181	400KV Main bay Barh-3 AT PATNA	09-05-2019	16:00	09-05-2019	17:00	ODB	POWERGRID ER-I	CB dew point measurement		
182	220kv Main bay Fatuha line AT PATNA	09-05-2019	09:30	12-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
183	400 kV Patna-Ballia Ckt 2	09-05-2019	09:00	09-05-2019	18:00	ODB	POWERGRID ER-I	Replacement of porcelain Insulator by polymer	NLDC	
184	400KV Kh-Farakka #3	09-05-2019	08:00	09-05-2019	18:30	ODB	KAHALGAON	PM works and Relay Testing		
185	400 KV Meramundali-Kaniha Feeder	10-05-2019	10:00	10-05-2019	14:00	ODB	OPTCL	Implemtation and Testing of Tigital Tele Protection System		
186	132 KV Gangtok-Chuzachen Line	10-05-2019	09:00	10-05-2019	14:00	ODB	POWERGRID, ER-II	For Annual AMP Works	SIKKIM	
187	400kV Berhampore-Farakka-Line-1	10-05-2019		11-05-2019			POWERGRID, ER-II	For protection scheme checking of Bay-34 with respect of bay-33 after upgradation of bay-34 under ERSS-XV projects	What are the other elements will be out?	THE S/D 400KV FARAKKA-BAHARAMPORE-I HAS TO CLUBBED WITH REVIVAL OF 400KV KHSTPP-FSTPP-I WHICH REQUIRES S/D OF FARAKA BUS-I
188	220kV Bus Coupler bay at Alipurdwar	10-05-2019	07:00	10-05-2019	18:00	ODB	POWERGRID, ER-II	Bay AMP Work		
189	420 Bay (Mithon-II & Future Tie bay) at Durgapur	10-05-2019	09:00	10-05-2019	17/00	ODB	POWERGRID, ER-II	Gasket replace in main pole		
190	400kV Rajarhat Jeerat Line	10-05-2019	10:00	10-05-2019	18:00	ODB	POWERGRID, ER-II	For erection of Bus Pipe of Gokarna Bay coming below Jeerat Line , shutdown require due to Clearance issue with Jeerat Line	WB	
191	50 MVAR Line Reactor at Subhasgram S/s	10-05-2019	09:00	11-05-2019	17:00	ODB	POWERGRID, ER-II	VT Section Work	WB	
192	400kV Andar-Jamshedpur-I	10-05-2019	09:00	19-05-2019	18:00	ODB	POWERGRID, ER-II	Ckt wise S/D shall be taken on alternate day basis for carrying out replacement of defective Porcelain Insulators identified through PID Testing with CLR Insulators	DVC	
193	400KV Balangir-Angul Line TIE BAY(40102BAY)	10/05/19	09:00	10/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 40102 52 CB and 40102 CT		
194	125 MVAR Bus Reactor-1	10/05/19	09:00	10/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
195	Tie Bay-723 of 765KV Darlipali Ckt-1 & Dharamjaygarh Ckt-2 at Sundargarh	10/05/19	09:00	10/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP work	NLDC	
196	400KV CHAIBASA#1 MAIN BAY (BAY NO.-416)	10-05-2019	09:00	21-05-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPSIL MAKE CB		
197	400KV ROURKELA-CHAIBASA#1	10-05-2019	09:00	10-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR DISMANTLING OF INTERRUPTER & POLE COLUMN OF OLD BHEL MAKE CB OF 41652.		
198	400KV Main Bay of BSF -1 AT LAKHISARAI	10-05-2019	10:00	10-05-2019	14:00	ODB	POWERGRID ER-I	AMP WORK		
199	400KV TIE BAY OF SIPAT-1 & FUTURE AT RANCHI	10-05-2019	09:30	10-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
200	220 kV Ara Nadokhar	10-05-2019	10:00	10-05-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement at Ara	BSEB	
201	400kV JAMSHEDPUR - CHAIBASA-I	10-05-2019	09:30	10-05-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay		
202	400KV Main bay Ballia 4 AT PATNA	10-05-2019	10:00	10-05-2019	11:00	ODB	POWERGRID ER-I	CB dew point measurement		
203	400KV Tie bay of Barh 4 and Ballia 4 AT PATNA	10-05-2019	13:00	10-05-2019	14:00	ODB	POWERGRID ER-I	CB dew point measurement		
204	400KV Main bay of Barh 4 AT PATNA	10-05-2019	16:00	10-05-2019	17:00	ODB	POWERGRID ER-I	CB dew point measurement		
205	400kV Kahalgaon-Barh ckt #1	10-05-2019	09:00	10-05-2019	18:00	ODB	POWERGRID ER-I	for replacement of damaged insulators		
206	400 Bus-I & Bus-II Sectionalize CB (BS-I) at Durgapur	11-05-2019	09:00	11-05-2019	17/00	ODB	POWERGRID, ER-II	AMP works		
207	220KV CESC CTK#2 (Bay No.203) at Powergrid,Subhasgram	11-05-2019	09:00	12-05-2019	17:00	ODB	POWERGRID, ER-II	AMP work	WB	
208	400KV Balangir-Angul Line Main Bay(401BAY)	11/05/19	09:00	11/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 401 52 CB and 401 CT		
209	41052- Main Bay of Pandiabilli line	11/05/19	09:00	11/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
210	ICT-I (3x 105 MVA) at Jeypore	11-05-2019	08:00	11-05-2019	12:00	ODB	ER-II/Odisha /Jeypore	For Change over of ICT-I, from TBC CB to ICT-I Bay(201 CB) after Isolator Retrofitting works of 30 Years old 201 89C (ICT-I Isolator)	GRIDCO	

211	400kV Sundargarh-Raigarh Ckt#2	11/05/19	08:00	11/05/19	18:00	ODB	ER-II /ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
212	Main bay-703 of 765/400KV ICT-1 at Sundergarh	11/05/19	09:00	11/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	for replacement of CB closing damper	NLDC	
213	220 KV OPTCL # 2 Main Bay (Bay No-207)	11/05/19	09:00	11-05-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
214	400 KV Rourkela-Telcher Line # 2 in Non-Auto Mode	11/05/19	08:00	11-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For PID Work		
215	400KV TIE BAY OF BSF-1 & 200 MVA ICT-1 AT LAKHISARAI	11-05-2019	10:00	11-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
216	400KV BARH- PATNA CKT - 3 & 4	11-05-2019	08:00	13-05-2019	18:00	ODB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI		
217	132 KV DALTANGAN- DALTANGAN-I	11-05-2019	09:30	11-05-2019	17:30	ODB	POWERGRID ER-I	AMP WORK	JSEB	
218	400kV Kahalgaon-Barh ckt #2	11-05-2019	09:00	11-05-2019	18:00	ODB	POWERGRID ER-I	for replacement of damaged insulators		
219	400kV Berhampore-Farakka-Line-2 with reactor at Farakka end	12-05-2019	09:00	13-05-2019	17:00	ODB	POWERGRID, ER-II	For balance protection scheme checking of bay-23 (Tie bay of 400 KV Fkk- Bhp-II and 400 KV Fkk- Khg-I) with respect with bay-24 & to carry out punch point works in TL	What are the other elements will be out?	AFTER REVIVAL OF 400KV KHSTPP- FSTPP-I
220	220 KV Birpara-Siliguri Ckt-II	12-05-2019	08:00	12-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay		
221	400 KV Bus -4 at Maithan	12-05-2019	10:00	12-05-2019	11:00	ODB	POWERGRID, ER-II	Project work under ERSS-XVII (dismantling of jumpers)		
222	400kV Rajarhat Subhashgram Line	12-05-2019	10:00	12-05-2019	18:00	ODB	POWERGRID, ER-II	For Termination of Farakka Line at Gantry Tower , Clearance issue with Subhashgram Line	WB	
223	400KV Balangir-Jeypore Line	12/05/19	08:00	13/05/19	18:00	ODB	ER-II/Odisha/Balangir	Replacement of defective insulator by Polymer long Rod Insulator	NLDC	
224	40552- Tie Bay of Kharagpur line & 315MVA ICT II	12/05/19	09:00	12/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
225	315MVA ICT # II at Jeypore	12-05-2019	09:00	12-05-2019	18:00	ODB	ER-II/Odisha /Jeypore	AMP of ICT # II, 208 Bay CT and testing of Back up Impedance relay	GRIDCO	
226	400 KV Jamshedpur - Baripada	12-05-2019	08:00	12-05-2019	17:00	ODB	POWERGRID ER-I	for replacement of flashed insulator		
227	66 KV Gangtok-Idong Line	13-05-2019	09:00	13-05-2019	14:00	ODB	POWERGRID, ER-II	For Annual AMP Works	SIKKIM	
228	400KV BINAGURI-TALA -4	13-05-2019	10:00	13-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
229	400KV BINAGURI-TALA-1	13-05-2019	10:00	13-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
230	220KV NEWTOWN LINE (Bay No.205) at Powergrid,Subhasgram	13-05-2019	09:00	13-05-2019	17:00	ODB	POWERGRID, ER-II	AMP work	WB	
231	400KV BINAGURI-TALA -4	13-05-2019	10:00	13-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
232	400KV BINAGURI-TALA-1	13-05-2019	10:00	13-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
233	765kV, 3*80MVAR SRIKAKULAM LINE REACTOR-2 at Angul	13-05-2019	09:00	13-05-2019	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work.	NLDC	
234	50MVAR JEYPORE LINE REACTOR	13/05/19	09:00	13/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR Jeypore L/R and 403R 52CB		
235	Future ICT main bay 400 kv (410)	13-05-2019	10:00	13-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Timing & CRM of Breaker		
236	410 MAIN BAY (JEYPORE-INDRAVATI MAIN BAY)	13-05-2019	08:00	13-05-2019	18:00	ODB	ER-II/Odisha /Jeypore	AMP of 410MAIN BAY		
237	205 ICT-II Bay	13/05/19	09:00	13/05/19	18:00	ODB	Keonjhar	For CB timing & DCRM rectification job		
238	Main bay-706 of 765/400KV ICT-2 at Sundergarh	13/05/19	09:00	13/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	for replacement of CB closing damper	NLDC	
239	400KV MAIN BAY OF KISHANGANJ-II AT NEW PURNEA.	13-05-2019	09:30	15-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
240	400KV MAIN BAY OF 400/132KV 200 MVA ICT-1 AT LAKHISARAI	13-05-2019	10:00	13-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
241	220 KV MAIN BUS-2 AT RANCHI	13-05-2019	09:30	13-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	JSEB	
242	132 KV Ara Dumraon	13-05-2019	10:00	13-05-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement at Ara	BSEB	
243	400 KV BUS-II at Gaya S/S	13-05-2019	09:00	14-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	
244	400 KV GAYA-NABINAGAR -1 line	13-05-2019	09:00	13-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
245	300MVAR STATCOM AT NEW RANCHI	13-05-2019	09:00	15-05-2019	16:00	ODB	POWERGRID ER-I	AHU Rectification work		
246	400KV JAMSHEDPUR - CHAIBASA-II	13-05-2019	09:30	13-05-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay		
247	400KV Main Bay of Varanasi East (418 Bay) AT SASARAM	13-05-2019	09:00	13-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
248	400/220 KV 315 MVA ICT- 2 AT MUZAFFARPUR	13-05-2019	09:30	15-05-2019	17:30	OCB	POWERGRID ER-I	OLTCL OVERHAULING	BSEB	
249	220kv Bus coupler AT PATNA	13-05-2019	09:30	15-05-2019	17:30	OCB	POWERGRID ER-I	AMP & CB Overhauling		
250	220KV Main bay of 400/220kv ICT 1 AT PATNA	13-05-2019	09:30	15-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
251	220kv DTPS-Bidhannagar Ckt#1	14-05-2019	10:00	14-05-2019	17:00	ODB	DVC	incorporation of Auto Re-close Unit to the said line at DTPS end.	WB	
252	132 KV Malda- WBSETCL-I	14-05-2019	08:00	14-05-2019	17:00	ODB	POWERGRID, ER-II	O/C Relay retrofitting	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
253	400kV 80MVAR Reactor at Baharampore	14-05-2019	09:00	14-05-2019	17:00	ODB	POWERGRID, ER-II	AMP		
254	400KV BINAGURI-BONGAIGAON-1	14-05-2019	10:00	14-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay	NLDC	
255	132kv BUS-2 at Rangpo	14-05-2019	09:00	24-05-2019	17:00	OCB	POWERGRID, ER-II	For Bus extension to new Chuzachen bays (Construction works)	SIKKIM	
256	400 KV BUS-I at Durgapur	14-05-2019	09:00	14-05-2019	17:00	ODB	POWERGRID, ER-II	Bus Bar relay checking & AMP		
257	400kv Bus-I at Rajarhat	14-05-2019	10:00	14-05-2019	18:00	ODB	POWERGRID, ER-II	For Installation & replacement of Earth Switch Insulating flange and For carrying out Bus Bar Stability Test of Farakka Line & Gokarna	WB	
258	400 KV Farakka-Gokarna-I	14-05-2019	09:00	15-05-2019	18:00	ODB	POWERGRID, ER-II	For Event Logger commissioning (Integration with NTPC system) under ERSS-V.	WB	

259	400KV BINAGURI-BONGAIGAON-1	14-05-2019	10:00	14-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay	NLDC	
260	3X105 MVA ICT-II at OHPC Switch yard of Indravati	14-05-2019	08:00	14-05-2019	17:00	ODB	ER-II/Odisha/Indravati	For retrofitting of Backup Impedance relay in ICT-II at OHPC S/Y.	GRIDCO	
261	315MVA ICT-I at Bolangir	14/05/19	09:00	15/05/19	18:00	ODB	ER-II/Odisha/Bolangir	Retrofit of Back up Impedance relay in ICT	GRIDCO	
262	220KV Side, 315MVA ICT-1 BAY (208 BAY)	14/05/19	09:00	14/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 208 52 CB and 208 CT		
263	20452- 315MVA ICT II Bay	14/05/19	09:00	14/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Amp Works		
264	220 kv Pandiabili-Samagra ckt-1(204)	14-05-2019	10:00	14-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Timing & CRM of Breaker	GRIDCO	
265	411 TIE BAY (TIE BAY OF GAZ 1-INDRAVATI)	14-05-2019	08:00	14-05-2019	18:00	ODB	ER-II/Odisha/Jeyapore	AMP of 411 TIEBAY		
266	207 bus coupler	14/05/19	09:00	14/05/19	18:00	ODB	Keonjhar	For CB timing & DCRM rectification job		
267	400kv Sundargarh-Raigarh Ckt#4	14/05/19		14/05/19		ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
268	Main Bay-710 of 765KV Angul Ckt-3 at Sundergarh	14/05/19	09:00	14/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	for replacement of CB closing damper	NLDC	
269	400 KV Rourkela-Talcher Line # 2	14/05/19	09:00	15-05-2019	17:00	ODB	ER-II/Odisha/Rengali	Insulator Replacement Work		
270	400KV ROURKELA-CHAI BASA#1	14-05-2019	09:00	14-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR ERECTION OF INTERRUPTER & POLE COLUMN OF NEW CGPISL MAKE CB OF 41652.		
271	765 kv New Ranchi - Dharamjaygarh CKT-II	14-05-2019	09:00	18-05-2019	18:00	ODB	POWERGRID ER-I	For replacement of broken Glass insulators by miscreants about 140 nos. locations, spacer damper 214 nso., 35 keeper missing, 24 nos. CC ring loose/broken.	NLDC	
272	400KV MAIN BAY OF 80 MVAR B/REACTOR AT RANCHI	14-05-2019	09:30	14-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
273	132 kv Ara Ara (BSPTCL)	14-05-2019	10:00	14-05-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement at Ara	BSEB	
274	400kv Bus-1 AT BIHARSHARIFF	14-05-2019	09:00	14-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
275	400 KV GAYA-NABINAGAR -2 line	14-05-2019	09:00	14-05-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
276	765 kv New Ranchi - Dharamjaygarh CKT-II	14-05-2019	09:00	18-05-2019	18:00	ODB	POWERGRID ER-I	For replacement of broken Glass insulators by miscreants about 140 nos. locations, spacer damper 214 nso., 35 keeper missing, 24 nos. CC ring loose/broken.	NLDC	
277	400/220KV 315 MVA ICT- 2 AT JAMSHEDPUR	14-05-2019	09:30	14-05-2019	17:30	ODB	POWERGRID ER-I	FDS TEST OF WINDING TO BE CARRIED OUT.	JSEB	
278	400 kv PATNA-BALIA -III	14-05-2019	08:00	14-05-2019	18:00	ODB	POWERGRID NR-III	For replacement of porcelain insulator with polymer for Tension Tower	NLDC	
279	400KV Main Bay of Allahabad North (CWL22 Bay) AT SASARAM	14-05-2019	09:00	14-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
280	400KV Bus -I AT PATNA	14-05-2019	09:30	16-05-2019	17:30	ODB	POWERGRID ER-I	Dismantling and erection of Bus isolator of Dia. of Patna Nabinagar D/C	BSEB	
281	200KV FKK-Lalmatia Line	14-05-2019	09:00	15-05-2019	17:00	ODB	FARAKKA	Line relay test & CB test	JSEB	
282	SST-2 Bay at BTPS-A S/Y	15-05-2019	09:00	28-05-2019	18:00	QCB	DVC	To attend the leakage in Two points		
283	66 KV Gangtok-Bulbulay Line	15-05-2019	09:00	15-05-2019	14:00	ODB	POWERGRID, ER-II	For Annual AMP Works	SIKKIM	
284	132 KV Malda-WBSETCL-II	15-05-2019	08:00	15-05-2019	17:00	ODB	POWERGRID, ER-II	O/C Relay retrofitting	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
285	400KV BINAGURI-TALA-3	15-05-2019	10:00	15-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
286	400KV TIE OF BONGAIGAON-1 AND RANGPO-1	15-05-2019	10:00	15-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose relay		
287	220kv Alipurduar-WBSETCL - II Bay	15-05-2019	07:00	15-05-2019	18:00	ODB	POWERGRID, ER-II	Bay AMP Work		
288	400 KV S/C Bakeshwar-Jeerat TL	15-05-2019	08:00	16-05-2019	16:00	ODB	POWERGRID, ER-II	For strining work from location 108/0 to 109/1.Consent require from WBSETCL	WB	
289	400 KV BUS-II at Durgapur	15-05-2019	09:00	15-05-2019	17:00	ODB	POWERGRID, ER-II	Bus Bar relay checking & AMP		
290	220KV KLC Bantala Line (Bay No.206) at Powergrid,Subhasgram	15-05-2019	09:00	15-05-2019	17:00	ODB	POWERGRID, ER-II	AMP work	WB	
291	400kv Malda-Purnea-II	15-05-2019	09:00	24-05-2019	18:00	ODB	POWERGRID, ER-II	Ckt wise S/D shall be taken on alternate day basis for carrying out replacement of defective Porcelain Insulators identified through PID Testing with CLR Insulators		
292	400KV BINAGURI-TALA-3	15-05-2019	10:00	15-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
293	400 kv 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedp	15/05/19	09:00	16/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
294	220 kv Pandiabili-Samagra ckt-2 (205)	15-05-2019	10:00	15-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Timing & CRM of Breaker	GRIDCO	
295	220KV Jeyapore-JEYNAGAR-I Line	15-05-2019	08:00	15-05-2019	20:00	ODB	ER-II/Odisha/Jeyapore	For 30 Years Old Line Isolator & TBC Isolator Retrofitting works of Jeynagar-I Bay	GRIDCO	
296	206 Bay	15/05/19	09:00	15/05/19	18:00	ODB	Keonjhar	For CB timing & DCRM rectification job		
297	400kv Sundargarh-Raigarh Ckt#3	15/05/19	08:00	31/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose relay will be off. Line will be in service	NLDC	
298	400kv Sundargarh-Rourkela Ckt #1	15/05/19	08:00	15/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works		
299	400 KV, 315 MVA ICT # 2	15/05/19	09:00	15-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of Backup impedance Relay		
300	400 KV ROURKELA-TALCHER#1	15-05-2019	09:00	16-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	INSULATOR REPLACEMENT WITH POLYMER INSULATOR WHICH ARE FOUND DEFECTIVE IN PID TEST AND ATTENDING DEFECTS NOTICED DURING CAMERA PATROLLING.		
301	765KV SASARAM-FATEHPUR-S/C	15-05-2019	09:00	30-05-2019	18:00	ODB	POWERGRID ER-I	FOR TOWER STRENGTHENING WORK.	NLDC	
302	400KV Main Bay of BSF -II AT LAKHISARAI	15-05-2019	10:00	15-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
303	400KV RANCHI-MAITHON(RB)-II	15-05-2019	09:30	15-05-2019	17:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF DAMAGED INSULATOR BY MISCREANTS		
304	132 kv Ara Jagdishpur	15-05-2019	10:00	15-05-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement at Ara	BSEB	
305	400KV BUS I AT KISHANAGN	15-05-2019	10:00	20-05-2019	20:00	QCB	POWERGRID ER-I	Replacement of 416 BAY Y PH CB	NLDC	
306	400/220KV 315 MVA ICT- 1 AT JAMSHEDPUR	15-05-2019	09:30	15-05-2019	17:30	ODB	POWERGRID ER-I	FDS TEST OF WINDING TO BE CARRIED OUT.	JSEB	
307	132 KV DALTANGAN- DALTANGAN-II	15-05-2019	09:30	15-05-2019	17:30	ODB	POWERGRID ER-I	AMP WORK	JSEB	
308	400KV PATNA-BALIA -IV	15-05-2019	08:00	15-05-2019	18:00	ODB	POWERGRID NR-III	For replacement of porcelain insulator with polymer for Tension Tower	NLDC	

309	765KV SASARAM-FATEHPUR-S/C	15-05-2019	09:00	30-05-2019	18:00	ODB	POWERGRID ER-I	FOR TOWER STRENGTHENING WORK.	NLDC	
310	Biharsharif-Barhi (via Raigir) 132kv line	15-05-2019	09:00	15-05-2019	17:00	ODB	BSPTCL	Reconductoring of Raigir-Barhi section		
311	400KV MLD-PRN-I	16-05-2019	08:00	16-05-2019	17:00	ODB	POWERGRID, ER-II	A/R Relay Retrofitting	WB	
312	400KV 125 MVAR Reactor at Baharampore	16-05-2019	09:00	16-05-2019	17:00	ODB	POWERGRID, ER-II	Balance Construction Activity		
313	400KV Berhampore-Sagardighi-Line 1	16-05-2019	09:00	17-05-2019	17:00	ODB	POWERGRID, ER-II	Line Maint Activity	WB	
314	400KV BINAGURI-TALA 2	16-05-2019	10:00	16-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
315	220KV BINAGURI-BIRPARA-1	16-05-2019	10:00	16-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay		
316	220KV Birpara-Chukha Ckt-I	16-05-2019	08:00	16-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay	NLDC	
317	132KV Rangpo-Gangtok line	16-05-2019	09:00	16-05-2019	18:00	ODB	POWERGRID, ER-II	Line A/R implementation & conductor repairing in b/w loc 104 & 105	SIKKIM	
318	400 KV D/C Durgapur - Jamshedpur/ (Reconfigured as 400 KV D/C Andol(DVC)- JAMSHEDPUR LINE (TL-286-287)	16-05-2019	6.00	17-05-2019	17.00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 101/0 (DD+25+1.5 RC)-102/0(DD+25+1.5 RC). Span Length-208 mtr	DVC	
319	400 Bus-II & Bus-IV Sectionalize CB (BS-II) at Durgapur	16-05-2019	09:00	16-05-2019	17/00	ODB	POWERGRID, ER-II	AMP works		
320	400kv Bus-II at Rajarhat	16-05-2019	10:00	16-05-2019	18:00	ODB	POWERGRID, ER-II	For carrying out Bus Bar Stability Test of Farakka & Gokarna Line	WB	
321	402 Tie Bay of 315 MVA ICT#1 and 400 KV Subhasgram Sagardighi Line	16-05-2019	09:00	16-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of A/R Relay in 402 Bay		
322	400 KV Farakka-Gokarna-II	16-05-2019	09:00	17-05-2019	18:00	ODB	POWERGRID, ER-II	For Event Logger commissioning (Integration with NTPC system) under ERSS-V.	WB	
323	400KV BINAGURI-TALA 2	16-05-2019	10:00	16-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
324	220KV Birpara-Chukha Ckt-I	16-05-2019	08:00	16-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay	NLDC	
325	765kv, 3*80MVAR SRIKAKULAM LINE REACTOR-1 at Angul	16-05-2019	09:00	16-05-2019	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work.	NLDC	
326	315MVA ICT-II at Bolangir	16/05/19	09:00	17/05/19	18:00	ODB	ER-II/Odisha/Balangir	Retrofit of Back up Impedance relay in ICT	GRIDCO	
327	220KV Side, 315MVA ICT-2 BAY (212 BAY)	16/05/19	09:00	16/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP For 212 52 CB and 212 CT		
328	220KV Jeypure-JEYNAGAR-I Line	16-05-2019	10:00	16-05-2019	13:00	ODB	ER-II/Odisha /Jeypure	For Change over of Jeynagar Line from TBC CB to Jeynagar-I Bay(204 CB) after Isolator Retrofitting works of 30 Years old 204 89C (Jeynagar -I Line Isolator)	GRIDCO	
329	204 bay	16/05/19	09:00	16/05/19	18:00	ODB	Keonjhar	For CB timing & DCRM rectification job		
330	400kv Sundargarh-Rourkela Ckt #2	16/05/19	08:00	16/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works		
331	765KV Bus-II at Sundargarh	16/05/19	09:00	25/05/19	18:00	OCB	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	
332	400 KV Rengali-Indravati Line	16/05/19	09:00	17-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Rectification of shutdown nature Defects	NLDC	
333	400 KV, 315 MVA ICT # 1	16/05/19	09:00	16-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of Backup impedance Relay		
334	400KV MAIN BAY OF MUZAFFARPUR-I AT NEW PURNEA.	16-05-2019	09:30	18-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
335	400kv Bus-2 AT BIHARSHARIF	16-05-2019	09:00	16-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
336	400KV TIE BAY OF ANDAL-II & BARIPADA AT JAMSHEDPUR	16-05-2019	09:30	16-05-2019	17:30	ODB	POWERGRID ER-I	Maintenance of CB Catch gear unit, as per recommendation of RHQ Patna		
337	132kv Pusauli-Kudra	16-05-2019	09:00	16-05-2019	18:00	ODB	POWERGRID ER-I	Relay retrofitting Job	BSEB	
338	400kv Main bay Of ICT 1 AT PATNA	16-05-2019	09:30	28-05-2019	17:30	OCB	POWERGRID ER-I	Equipment uprating under Under Nabinagar - II package		
339	400kv Main bay Of ICT 1 AT PATNA	16-05-2019	09:30	19-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
340	400KV Kh-Farakka #4	16-05-2019	09:00	16-05-2019	17:30	ODB	KAHALGAON	PM works and Relay Testing		
341	400KV FKK-Malda Line#2	16-05-2019	09:00	17-05-2019	17:00	ODB	FARAKKA	CB,CT and Relay test		
342	400KV MLD-PRN-I	17-05-2019	08:00	17-05-2019	17:00	ODB	POWERGRID, ER-II	A/R Relay Retrofitting	WB	
343	400KV BINAGURI-BONGAIGAON-2	17-05-2019	10:00	17-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
344	220KV BINAGURI-BIRPARA-2	17-05-2019	10:00	17-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay		
345	132KV Rangpo-Chuzachen line	17-05-2019	09:00	17-05-2019	18:00	ODB	POWERGRID, ER-II	Line A/R implementation	SIKKIM	
346	220 KV Bus Sectionalize CB (205) at Durgapur	17-05-2019	09:00	17-05-2019	17/00	ODB	POWERGRID, ER-II	AMP works		
347	405 Tie Bay of 315 MVA ICT#2 and 400 KV Subhasgram Jeerat Line	17-05-2019	09:00	17-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of A/R Relay in 405 Bay		
348	400KV BINAGURI-BONGAIGAON-2	17-05-2019	10:00	17-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay	NLDC	
349	315 MVA, ICT-2 Main BAY (404 BAY)	17/05/19	09:00	17/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 404 52 CB and 404 CT		
350	220 KV Bus Coupler (206)	17-05-2019	10:00	17-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Timing & CRM of Breaker		
351	220 kv Bus -I at Jeypure & 220 kv Bus Coupler CB(202 52)	17-05-2019	08:00	19-05-2019	18:00	OCB	ER-II/Odisha /Jeypure	For 30 Years old Isolator Retrofitting Works of Bus-I side Isolators of Jeynagar I, Jeynagar-2 & ICT-I & Bus Coupler Bay	GRIDCO	
352	315MVA ICT-I at Keonjhar	17/05/19	09:00	17/05/19	18:00	ODB	Keonjhar	Retro fitting of Back up Impedance relay		
353	Mai Bay-709 of 765KV Raipur Ckt-2 at Sundergarh	17/05/19	09:00	17/05/19	14:00	ODB	ER-II/Odisha/Sundergarh	to take oil sample of 765KV CT after first time charging	NLDC	
354	400 KV Indravati Main Bay (Bay No-412)	17/05/19	09:00	17-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of AR Relay		
355	400 KV ROURKELA-TALCHER#2	17-05-2019	09:00	18-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	INSULATOR REPLACEMENT WITH POLYMER INSULATOR WHICH ARE FOUND DEFECTIVE IN PID TEST AND ATTENDING DEFECTS NOTICED DURING CAMERA PATROLLING.		
356	400KV TIE BAY OF BSF-2 & 200 MVA ICT-2 AT LAKHISARAI	17-05-2019	10:00	17-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
357	400 /220 kv ICT-III at Gaya ss	17-05-2019	09:00	18-05-2019	18:00	ODB	POWERGRID ER-I	for commissioning of CSD work	BSEB	
358	132kv Pusauli-Mohaniya	17-05-2019	09:00	17-05-2019	18:00	ODB	POWERGRID ER-I	Relay retrofitting Job	BSEB	
359	400KV Bus 2 AT PATNA	17-05-2019	09:30	19-05-2019	17:30	ODB	POWERGRID ER-I	Dismantling and erection of Bus isolator of Dia of Patna Nabinagar D/C	BSEB	
360	400KV BINAGURI-PURNEA-3	18-05-2019	10:00	18-05-2019	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of auto-reclose and distance relay		
361	220KV BINAGURI-SILIGURI-1	18-05-2019	10:00	18-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay		

362	400/220KV 315 MVAICT -3 at Rangpo	18-05-2019	08:00	22-05-2019	17:00	OCB	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work,		
	401 Main Bay of Subhasgram Sagardighi Line at Subhasgram SS	18-05-2019	09:00	18-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of A/R Relay in 401 Bay		
363		18-05-2019	08:00	18-05-2019	12:00	ODB	ER-II/Odisha /Indravati	To Replace Terminal Box of PRD.		
364	125 MVAR BR	18-05-2019	09:00	18/05/19	18:00	ODB	Keonjhar	Retro fitting of Back up Impedance relay		
365	315MVA ICT-II at Keonjhar	18/05/19	09:00	18/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
366	765 KV DC Sundargarh - Dharamjaygarh Ckt-I	18/05/19	08:00	18/05/19	18:00	ODB	ER-II/Odisha/Sundergarh	to take oil sample of 765KV CT after first time charging	NLDC	
367	Mal Bay-712 of 765KV Raipur Ckt-1 at Sundargarh	18/05/19	09:00	18/05/19	14:00	ODB	ER-II/Odisha/Sundergarh			
	Talcher-Kolar HVDC Bipole (Pole-1 & 2)	18-05-2019	06:00	19-05-2019	18:00	OCB	ER-II/Odisha/HVDC Talcher	Bi-Pole shutdown for Electrode Line Shifting at Talcher station for Railway Electrification Works	NLDC	PROVIDED RTAMC ER-2 GIVES SUITABLE EXPALNATION ON WHY ONE POLE WITH METALLIC RETURN OPERATION IS NOT POSSIBLE?
368										
	400KV NTPC-HVDC Feeder-1, 2, 3 & 4	18-05-2019	07:00	19-05-2019	17:00	OCB	ER-II/Odisha/HVDC Talcher	Shutdown to be availed during HVDC Bipole shutdown for, 1) Testing of Busbar protection 2) Replacement of SU200 (PLC) at NTPC end and checking of SPS 3) Upgradation and testing of SCADA	NLDC	
369										
	400KV MAIN BAY OF 400/132KV 200 MVA ICT-2 AT LAKHISARAI	18-05-2019	10:00	18-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
370		18-05-2019	09:30	18-05-2019	13:30	ODB	POWERGRID ER-I	Sweep Test of 220kv Side CT	BSEB	
371	500 MVA ICT 3 AT PATNA	19-05-2019	08:00	19-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay	NLDC	
372	220KV Birpara-Chukha Ckt-II	19-05-2019	09:00	19-05-2019	17:00	ODB	POWERGRID, ER-II	Retrofitting of A/R Relay in 404 Bay		
373	404 Main Bay of Subhasgram Rajarhat Line at Subhasgram SS	19-05-2019	08:00	19-05-2019	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay	NLDC	
374	220KV Birpara-Chukha Ckt-II	19/05/19	09:00	19/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
375	400 KV 403 Baripada-Duburi Line Main Bay at Duburi SS	19-05-2019	09:30	19-05-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
376	220 Kv Patna Sipara 3	20-05-2019	09:00	21-05-2019	17:00	ODB	POWERGRID, ER-II	Line Maint Activity	WB	
377	400kv Berhampore-Sagardighi-Line 2	20-05-2019	10:00	20-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay		
378	220KV BINAGURI-SILIGURI-2	20-05-2019	7.00	21-05-2019	17:00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 83/0 (DD+9)-84/0 (DD+9). Span Length-160 mtr	WB	
379	220 KV S/C STPS - Chandil TL-(TL-229-230)-WBSETCL	20-05-2019	09:00	20-05-2019	17:00	OCB	POWERGRID, ER-II	Pole Inspection of 414 Breaker		
380	414 Tie Bay of 500 MVA ICT#5 and 400 KV Subhasgram Haldia Line-2	20-05-2019	09:00	20-05-2019	18:00	ODB	POWERGRID, ER-II	For connecting BUS isolator of bay no-22 to BUS-I (After augmentation of BUS Isolator from 2000A to 3150 A rating under ERSS-XV projects).	What are the other elements will be out?	
381	400 KV BUS-I of NTPC Farakka	20-05-2019	09:00	20-05-2019	18:00	ODB	POWERGRID, ER-II	Ckt wise S/D shall be taken on alternate day basis for carrying out replacement of defective Porcelain Insulators identified through PID Testing with CLR Insulators	DVC	
382	400KV Andai-Jamshedpur-II	20-05-2019	09:00	20-05-2019	17:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
383	Main Bay (707) of 3*500MVA ICT-2 at Angul	20-05-2019	10:00	20-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	AMP of L/R		
384	63 MVAR L/R-2(400KV Duburi line)	20-05-2019	08:00	22-05-2019	18:00	OCB	ER-II/Odisha /Jeyapore	For 30 Years old Isolator Retrofitting Works of Bus-II side Isolators of Jeynagar I, Jeynagar-2 & ICT-I & Bus Coupler Bay	GRIDCO	
385	220 kv Bus -II at Jeyapore & 220 kv Bus Coupler CB(202 52)	20/05/19	09:00	20/05/19	14:00	ODB	ER-II/Odisha/Sundergarh	online CSD commissioning works	NLDC	
386	765KV Raipur240MVAR LR-1 at Sundargarh	20-05-2019	08:00	27-05-2019	18:00	ODB	POWERGRID ER-I	Strengthening of Suspension Towers with Delta Configuration (Total=419 Nos)	NLDC	
387	765KV SASARAM-FATEHPUR-S/C	20-05-2019	09:30	22-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB , LINE WILL BE REMAIN CHARGED WITHOUT REACTOR.		
388	400KV SWITCHABLE L/R BAY OF 400KV MUZ-1 AT NEW PURNEA	20-05-2019	09:00	20-05-2019	18:00	ODB	POWERGRID ER-I	Replacement of 01 No 220 KV (Y-Ph) & 2 Nos 33 KV (R & Y Ph) Bushings due to Tan delta violation	JSEB	MAY BE GIVEN AFTER RETURN OF TENUGHAT UNIT
389	400KV Main Bay of kahalgaoon-II AT LAKHISARAI	20-05-2019	09:00	20-05-2019	18:00	ODB	POWERGRID ER-I	For Attendig Corona Discharge from Bus connector.	NLDC	
390	400/220KV 315 MVA ICT-1 AT RANCHI	20-05-2019	09:00	20-05-2019	18:00	ODB	POWERGRID ER-I	For Alignment of Bus Isolator.	NLDC	
391	765 KV BUS-I at Gaya S/S	20-05-2019	09:00	21-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
392	765 KV BUS-II at Gaya S/S	20-05-2019	09:00	22-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
393	765/400 KV, 1500MVA ICT-1 AT NEW RANCHI	21/05/19	09:00	21/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
394	400k Main Bay Ballia 1 AT PATNA	21-05-2019	10:00	21-05-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	AMP of L/R		
395	400 kv 4034 Tie Bay of Baripada Line & Bus Reactor at Duburi	21/05/19	08:00	21/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
396	63 MVAR L/R -1(400KV Baripada Line)	21/05/19	09:00	21/05/19	14:00	ODB	ER-II/Odisha/Sundergarh	online CSD commissioning works	NLDC	
397	765 KV DC Sundargarh - Dharamjaygarh Ckt-II	21/05/19	09:00	21-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of AR Relay		
398	765KV Raipur240MVAR LR-2 at Sundargarh	21/05/19	09:00	21-05-2019	17:00	OCB	BARH	For Leveling of Land & Annual Maintenance & Testing of Bays Equipments		
399	400 KV Indravati - Bus Reactor # 1 Tie Bay (Bay No-411)	21/05/19	09:30	22-05-2019	17:00	ODB	FARAKKA	CB,CT and Relay test		
400	Barh Kahalgaoon UNE # 2	22-05-2019	10:00	22-05-2019	15:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay		
401	400KV FKK-Malda Line#1	22-05-2019	08:00	22-05-2019	17:30	ODB	POWERGRID, ER-II	Variable Frequency Tan-delta test for Bushing and Winding and also to attend the Oil seepage in PRD	WB	
402	315 MVA ICT-1 at Binaguri	22-05-2019	08:00	23-05-2019	16:00	ODB	POWERGRID, ER-II	For strining work from location 106/0 to 107/1. Consent require from WBSETCL	WB	
403	160 MVA ICT-1 at Birpara	22-05-2019	08:00	23-05-2019	18:00	ODB	POWERGRID, ER-II	Reactification of damage earthpeak at loc no-15 & 103	WB	
404	132 KV D/C Satgachia-Bandel TL-CKT-I&II	22/05/19	09:00	22/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 210 52 CB and 210 CT		
405	400 KV Farakka- Sagradighi-II	22/05/19	09:00	22/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
406	220KV Side, TRANSFER BUS COUPLER BAY (210 BAY)	22/05/19	09:00	23/05/19	18:00	OCB	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	NLDC	
407	400 kv 404 Main Bay of 80 MVAR Bus Reactor at Duburi SS	22/05/19	09:00	23/05/19	18:00	OCB				
408	765KV Bus-I(GIS Section & Darlipali#1&2 dia) at Sundargarh	22/05/19	09:00	23/05/19	18:00	OCB				

409	400KV CHAIBASA#1 & 400KV SUNDARGARH#1 TIE BAY (BAY NO.- 417)	22-05-2019	09:00	31-05-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPISL MAKE CB		
410	765/400 KV, 1500MVA ICT-2 AT NEW RANCHI	22-05-2019	09:00	23-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
411	400KV Bus -I AT PATNA	22-05-2019	09:30	23-05-2019	17:30	ODB	POWERGRID ER-I	Jumper connection of Bus Isolator and Bus stability	BSEB	
412	220kv Patna(PG)-Sipara ckt3	22-05-2019	09:00	27-05-2019	17:00	OCB	BSPTCL	For stringing work of 220kv D/C Patna(PG)-Khagaul T/L		
413	400KV BUS-I at Malda	23-05-2019	08:00	24-05-2019	17:00	OCB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
414	400KV D/C (Twin Moose) Baharampur(India)-Bheramara (Bangladesh) Lines	23-05-2019	08:00	24-05-2019	16:00	ODB	POWERGRID, ER-II	Stringing of Power line xing :New Line location AP68-AP69 (existing line loc:151-152) & AP88-AP89(existing line loc:194-195)	NLDC	
415	400kv Sagardighi-Jeerat Line	23-05-2019	09:00	23-05-2019	17:00	ODB	POWERGRID, ER-II	A/R relay retrofitting, Testing	WB	
416	400 KV Bus -4 at Maithan	23-05-2019	10:00	23-05-2019	11:00	ODB	POWERGRID, ER-II	Project work under ERSS-XVII (Reconnection of jumpers)		
417	400KV D/C (Twin Moose) Baharampur(India)-Bheramara (Bangladesh) Lines	23-05-2019	08:00	23-05-2019	16:00	ODB	POWERGRID, ER-II	Stringing of Power line xing :New Line location AP68-AP69 (existing line loc:151-152) & AP88-AP89(existing line loc:194-195)	NLDC	Early requisition required
418	125MVAR BR Main Bay (410)	23-05-2019	08:00	23-05-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works		
419	220KV Side, BUS COUPLER BAY (204 BAY)	23/05/19	09:00	23/05/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 204 52 CB and 204 CT		
420	400 KV 402 Main Bay of Duburi-Pandiabli Line at Duburi SS	23/05/19	09:00	23/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
421	412 Main Bay (JEYPORE-GAZ I MAIN BAY)	23-05-2019	09:00	28-08-2019	18:00	OCB	ER-II/Odisha /Jeypore	Overhauling of R, Y, B of 41252 (CB)(JEYPORE-GAZ I MAIN BAY)		
422	765 KV DC Sundargarh - Dharamjaygarh Ckt-III	23/05/19	08:00	23/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
423	315 MVA ICT#1 at Rourkela	23-05-2019	09:00	23-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	RETROFITTING OF EXISTING OLD ICT PROTECTION RELAYS WITH NEW NUMERICAL RELAYS	GRIDCO	
424	400KV MAIN BAY OF MALDA-I AT NEW PURNEA	23-05-2019	09:30	25-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
425	400kv Main bay of 400/220kv ICT 2 AT PATNA	23-05-2019	09:30	25-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
426	400KV Kh-Lkr#1	23-05-2019	09:00	23-05-2019	17:30	ODB	KAHALGAON	PM works and Relay Testing		
427	400 KV Farakka- Durgapur-II	24-05-2019	09:00	24-05-2019	18:00	ODB	POWERGRID, ER-II	Reactification of damage earthpeak at loc no-118		
428	Bus bar-I	24-05-2019	08:00	24-05-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works -Bus-1		
429	400 kv 4012 Tie Bay of Duburi-Pandiabli Line at Duburi SS	24/05/19	09:00	24/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
430	765 KV DC Sundargarh - Dharamjaygarh Ckt-IV	24/05/19	08:00	24/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	
431	765KV Bus-II (GIS Section & nDharamjaygarh #1&2 dia)at Sundargarh	24/05/19	09:00	25/05/19	18:00	OCB	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	NLDC	
432	400 KV Keonjhar - Talcher # 2 Tie bay (Bay No-402)	24/05/19	09:00	24-05-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of AR Relay		
433	315 MVA ICT#2 at Rourkela	24-05-2019	09:00	24-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	RETROFITTING OF EXISTING OLD ICT PROTECTION RELAYS WITH NEW NUMERICAL RELAYS	GRIDCO	
434	765KV Tie bay(Bay 711) of 240MVAR B/R-1 and Future AT NEW RANCHI	24-05-2019	09:00	24-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
435	400KV Bus 2 AT PATNA	24-05-2019	09:30	25-05-2019	17:30	ODB	POWERGRID ER-I	Jumper connection of Bus Isolator and Bus stability	BSEB	
436	400 KV BUS-II at Malda	25-05-2019	08:00	26-05-2019	17:00	OCB	POWERGRID, ER-II	Isolator replacement under ERSS-XVII (ERSS-XVII-B Constructional work)	WB	WB ALLOWED PROVIDED NO RESTRICTION AT MALDA & DALKHOLA
437	800KV BNC – Alipurduar HVDC line (both APD - BNC Line 1 & 2)	25-05-2019	6:00	26-05-2019	18:00	ODB	POWERGRID, ER-II	Stringing work for overhead crossing of under construction 400 KV D/C Jigmeling-Alipurduar TL	NLDC	
438	400 KV Bus -3 at Maithan	25-05-2019	10:00	25-05-2019	11:00	ODB	POWERGRID, ER-II	Project work under ERSS-XVII (dismantling of jumpers)		
439	800KV BNC – Alipurduar HVDC line (both APD - BNC Line 1 & 2)	25-05-2019	06:00	26-05-2019	18:00	ODB	POWERGRID, ER-II	Stringing work for overhead crossing of under construction 400 KV D/C Jigmeling-Alipurduar TL	NLDC	
440	Bus bar-II	25-05-2019	08:00	25-05-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works -Bus-2		
441	80 MVAR Bus Reactor at Duburi SS	25/05/19	09:00	25/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
442	220KV SASARAM-SAHUPURI-S/C	25-05-2019	09:00	28-05-2019	18:00	OCB	POWERGRID ER-I	TO FACILITATE THE S/D OF 500MVA ICT-I AT SASARAM FOR REPLACEMENT OF ICT-II.	NLDC	
443	400/220kv 500MVA ICT-I AT SASARAM	25-05-2019	09:00	28-05-2019	18:00	OCB	POWERGRID ER-I	Shifting of transformer for Transformer Retrofitting Work	BSEB	
444	220KV SASARAM-SAHUPURI-S/C	25-05-2019	09:00	28-05-2019	18:00	OCB	POWERGRID ER-I	TO FACILITATE THE S/D OF 500MVA ICT-I AT SASARAM FOR REPLACEMENT OF ICT-II.	NLDC	
445	400 KV Rajarhat Jeerat Line	26-05-2019	09:00	26-05-2019	17:00	ODB	POWERGRID, ER-II	A/R relay retrofitting & testing	WB	
446	220 kv Bus-1 at Baripada	26/05/19	09:00	26/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator Alignment works	GRIDCO	
447	400k Main Bay Barh- 2 AT PATNA	26-05-2019	09:30	28-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
448	132 KV D/C Bishnupur - Khatra (TL- 180-181)	27-05-2019	6:00	28-05-2019	17:00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 134/4 RCJ-135/O(DD+9), Span Length-320 mtr	WB	
449	220 kv Bus-2 at Baripada	27/05/19	09:00	27/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator Alignment works	GRIDCO	
450	765 KV DC Sundargarh - Angul Ckt-I	27/05/19	08:00	27/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works + AMP of LR1	NLDC	
451	220KV SIDE MAIN BAY OF 400/220KV 500MVA ICT -2 AT NEW PURNEA	27-05-2019	09:30	29-05-2019	18:00	OCB	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB		
452	400KV TIE BAY OF NEW RANCHI-IV AND FUTURE AT RANCHI	27-05-2019	09:30	27-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
453	400KV MAIN BAY OF 125MVAR B/R -1 AT SASARAM	27-05-2019	09:00	27-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
454	132KV Rangpo Chuzachen and Rangpo- Melli,	28-05-2019	08:00	28-05-2019	18:00	ODB	POWERGRID, ER-II	For new Chuzachen bays L1LO (Construction works)		
455	765 KV DC Sundargarh - Angul Ckt-II	28/05/19	08:00	28/05/19	18:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works + AMP of LR2	NLDC	
456	400KV MAIN BAY OF NEW RANCHI-IV AT RANCHI	28-05-2019	09:30	28-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
457	400KV BARH - PATNA CKT 3 & 4	28-05-2019	08:00	31-05-2019	18:00	ODB	POWERGRID ER-I	Realignmet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHA		

458	400KV MAIN BAY OF BALIA-2 AT BIHARSHARIFF	28-05-2019	09:00	28-05-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
459	400KV MAIN BAY OF VARANASI (NORTH SIDE) AT SASARAM	28-05-2019	09:00	28-05-2019	18:00	ODB	POWERGRID ER-I	AMP work		
460	400KV FKK-Sagardighi Line#1	28-05-2019	09:00	29-05-2019	17:00	ODB	FARAKKA	CB,CT and Relay test	WB	
461	400KV Bokaro-A-Koderma Ckt#1	29-05-2019	09:00	08-06-2019	18:00	OCB	DVC	To attend the leakage at a single point		
462	400kv Sagardighi-Subhasgram Line	29-05-2019	09:00	30-05-2019	17:00	ODB	POWERGRID, ER-II	A/R relay retrofitting & testing ,defective insulator replacement	WB	
463	41252-main Bay of TISCO line	29/05/19	09:00	29/05/19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP Works		
464	413 MAIN BAY (JEYPORE-GAZ II MAIN BAY)	29-05-2019	09:00	01-06-2019	17:00	OCB	ER-II/Odisha /Jeyapore	Overhauling of 41352 (CB)(JEYPORE-GAZ II MAIN BAY)		
465	400KV GIS Bus-1 at Sundergarh	29/05/19	09:00	29/05/19	14:00	ODB	ER-II/Odisha/Sundergarh	for bus PT secondary circuit modification works		
466	125 MVAR BUS REACTOR-I	29-05-2019	09:00	29-05-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	COMMISSIONING OF CSD IN ITS TIE BAY CB (42352 CB)		
467	400/220kv 315MVA ICT-II AT SASARAM	29-05-2019	08:00	03-07-2019	18:00	OCB	POWERGRID ER-I	For Transformer Retrofitting Work	BSEB	
468	400kv Main bay of Balia-2 AT PATNA	29-05-2019	09:30	31-05-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
469	220kv Patna(PG)-Sipara ckt1 ,2 & 3	29-05-2019	09:00	29-05-2019	14:00	ODB	BSPTCL	For stringing work of 220kv D/C Patna(PG)-Khagaul T/L		
470	132 KV D/C CK Road - Medinipur TL	30-05-2019	6.00	31-05-2019	17:00	ODB	POWERGRID, ER-II	For Powerline crossing of 765 KV RMTL-AP 162/0 (DD+9)-163/0(DD+9). Span Length-265 mtr	WB	
471	400KV GIS Bus-2 at Sundergarh	30/05/19	09:00	30/05/19	14:00	ODB	ER-II/Odisha/Sundergarh	for bus PT secondary circuit modification works		
472	400KV RANCHI-SIPAT-I	30-05-2019	09:30	31-05-2019	17:00	ODB	POWERGRID ER-I	1) To attend oil leakage in Non switchable L/R of 400 KV RANCHI-SIPAT-1 (80 MVAR).	NLDC	
473	400/220KV 500MVA ICT-II AT NEW PURNEA.	30-05-2019	09:30	30-05-2019	18:00	ODB	POWERGRID ER-I	For replacement of Transformer Isolator (20689T)		
474	400KV RANCHI-SIPAT-I	30-05-2019	09:30	31-05-2019	17:00	ODB	POWERGRID ER-I	1) To attend oil leakage in Non switchable L/R of 400 KV RANCHI-SIPAT-1 (80 MVAR). 2) Replacement of defective CAPTHOR in FSC of the same line at Ranchi	NLDC	
475	400 KV Bus -3 at Maithan	31-05-2019	10:00	31-05-2019	11:00	ODB	POWERGRID, ER-II	Project work under ERSS-XVII (reconnection of jumpers)		
476	400/220KV 500MVA ICT-I AT NEW PURNEA.	31-05-2019	09:30	31-05-2019	18:00	ODB	POWERGRID ER-I	For replacement of Transformer Isolator (20689T)		
477	SST-1 Bay at BTPS-A S/Y	10-06-2019	09:00	18-06-2019	18:00	OCB	DVC	To attend the leakage at a single point		
478	Tapping point of 400 KV D/C MID-KGP-CHANDITALA LILO LINE-(TL-56/0 &55/0)	11-06-2019	6.00	12-06-2019	17.00	OCB	POWERGRID, ER-II	For TAPPING of 400 KV CKTL-Loop In AP-1/0(DD+0) SPAN-200 MTR and LOOP OUT AP-29/0-(DD+0)- - SPAN 200 MTR--	WB	S/D IS ALLOWED SUBJECT TO SUBMISSION OF SKETCH/DRAWING/PLANNING OF WORK TO BE EXECUTED
479	220kv Biharsarif (PG)-Biharsarif Ckt-I	08/05/19	09:00	08/05/19	12:00	ODB	BSPTCL	Line Maintainance work		