

ERLDC, KOLKATA

TRANSMISSION ELEMENTS OUTAGE APPROVED IN 157th OCC MEETING OF ERPC

SL. No	NAME OF THE ELEMENTS	FROM		TO		REMARKS	S.D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY	COMMENTS
		DATE	TIME	DATE	TIME					
1	400KV MAIN BAY OF 400/220 KV 315MVA ICT-2 AT RANCHI	01-06-2019	09:30	01-06-2019	17:00	ODB	POWERGRID ER-I	AMP		
2	400KV Barh- Motihari CKT-1	01-06-2019	08:00	25-06-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	After completion of 400KV Gaya-Maithon-DC and 400kv Gaya-Koderma-DC
3	400KV Barh- Motihari CKT-II	01-06-2019	08:00	25-06-2019	18:00	OCB	POWERGRID ER-I	Realignmnet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	After completion of 400KV Gaya-Maithon-DC and 400kv Gaya-Koderma-DC
4	400kv BUS-4 AT BIHARSHARIFF	01-06-2019	09:30	01-06-2019	17:30	ODB	POWERGRID ER-I	AMP & jumper opening of isolator of future bay no.-425 for ICT-4 & its main bay commissioning		
5	400KV TIE BAY OF KODERMA-II AND FUTURE AT BIHARSHARIFF	01-06-2019	09:30	30-06-2019	17:30	OCB	POWERGRID ER-I	ICT-4 & its main bay no.-425 equipment erection & commissioning		
6	400KV MAIN BAY OF 400/220KV 500MVA ICT-1 AT KISHANGANJ	01-06-2019	09:00	01-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
7	765 KV SASARAM - FATEHPUR	01-06-2019	07:00	20-06-2019	19:00	ODB	POWERGRID ER-I	FOR TOWER STRENGTHENING WORK.	NLDC	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.
8	400 KV NABINAGAR-SASARAM-D/C	01-06-2019	07:00	20-06-2019	19:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF TOWER NO 170, CRITICALLY LEG BENT.		
9	400KV Bus -I at Patna	01-06-2019	09:30	03-06-2019	17:30	ODB	POWERGRID ER-I	CB and sky bus connection under SS03 package of Patna Nabinagar Ckt 1	BSEB	
10	400/220kv 500MVA ICT 1 at Patna	01-06-2019	09:30	20-06-2019	17:30	OCB	POWERGRID ER-I	Construction of Firewall of ICT 2 and equipment uprating & jumper connection	BSEB	May avail on a hloiday at early morning
11	400 KV Patna Barh line 1	01-06-2019	09:30	15-06-2019	17:30	OCB	POWERGRID ER-I	Under Nabinagar - II package for commissioning of 80 MVAR Bus reactor as switchable line reactor		
12	40kkV D/C Binaguri - Bongaigaon (Twin) Line (POWERGRID)	01-06-2019	06:00	04-06-2019	18:00	ODB	POWERGRID,ER-II	Stringing work of overhead crossing (in beteen loc no 273-274) for under construction 400 KV D/C Jigmeling-Alipurduar TL .	NLDC	Work schedule may be requested from utility. Why 4 days SD required.
13	220 KV Bus #1 with Binaguri-Siliguri #1, Binaguri ICT#1 & 220KV Binaguri-Birpara#1	01-06-2019	09:00	01-06-2019	17:00	ODB	POWERGRID,ER-II	Commissioning of Bus #1 Bus bar protection for ICT#3 ERSS-XVII		May be taken on early morning on weekends considering real time TLDP generation
14	400KV BINAGURI-RANGPO-1 main bay 410 at Binaguri end	01-06-2019	10:00	20-06-2019	18:00	OCB	POWERGRID,ER-II	TBEA Bay upgradation work under ERSS-XX	Propose after High hydro season	
15	400KV BINAGURI-RANGPO-2 main bay 413 at Binaguri end	01-06-2019	10:00	20-06-2019	18:00	OCB	POWERGRID,ER-II	TBEA Bay upgradation work under ERSS-XX	Propose after High hydro season	
16	400KV BINAGURI-RANGPO-1 line	01-06-2019	10:00	01-06-2019	13:00	ODB	POWERGRID,ER-II	Jumper removal work under ERSS-XX	Propose after High hydro season	
17	400KV BINAGURI-RANGPO-2 line	01-06-2019	14:00	01-06-2019	18:00	ODB	POWERGRID,ER-II	Jumper removal work under ERSS-XX	Propose after High hydro season	
18	220 KV TBC at Malda	01-06-2019	08:00	06-06-2019	17:00	OCB	POWERGRID,ER-II	ERSS-XVII-B Constructional work	WB	May be availed after 15th june provided sufficient generation of hydro & load reduction of Malda

19	400KV TBC at Malda	01-06-2019	08:00	30-06-2019	17:00	OCB	POWERGRID,ER-II	ERSS-XVII-B Constructional work	WB	May be availed after 15th june provided sufficient generation of hydro & load reduction of Malda
20	400 KV Maithon-Mejia #3 line	01-06-2019	11:00	01-06-2019	13:00	ODB	POWERGRID,ER-II	Collection of first oil sample of line Bay CT (make: CGL) as per norms.	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
21	400KV Maithon-JSR line	01-06-2019	14:00	01-06-2019	15:00	ODB	POWERGRID,ER-II	Collection of first oil sample of line Bay CT (make: CGL) as per norms.	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
22	403 ICT#1 Main Bay at Subhasgram SS	01-06-2019	09:00	01-06-2019	17:00	ODB	POWERGRID,ER-II	AMP work		
23	50MVAR CHAIBASA#1 LINE REACTOR BAY (BAY NO.- 416R)	01-06-2019	09:00	10-06-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPISL MAKE CB		
24	400KV ROURKELA-CHAIBASA#1	01-06-2019	09:00	01-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR DISMANTLING OF INTERRUPTER & POLE COLUMN OF OLD BHEL MAKE CB OF 41652R.		
25	41252-main Bay of TISCO line	01-06-2019	09:00	01-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP Works		
26	220 KV ICT # 1 Main Bay (Bay No-201)	01-06-2019	09:00	01-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
27	400 KV Rourkela-Talcher Line # 1 in Non-Auto Mode	01-06-2019	08:00	15-06-2019	17:00	ODB	ER-II/Odisha/Rengali	For PID Work		
28	400KV Sundargarh-Raigarh Ckt#1	01-06-2019	07:00	01-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose relay will be off. Line will be in service	NLDC	May be approved.
29	Retrofitting of BHEL make Sectionalizer Breaker (10C04-Q02) pertaining to 400kv Bus-2 & Bus-4 with GE make Breaker.	01-06-2019	06:00	10-06-2019	18:00	OCB	ER-II/Odisha/HVDC Talcher	Outage of Sectionalizer Breaker (10C04-Q02) pertaining to 400kv Bus-2 & Bus-4 on continuous basis for retrofitting of BHEL make Circuit Breaker with new GE make Breaker. Both the Bus shall be in service and there shall be no interruption of Power Flow through Talcher-Kolar HVDC link		
30	400 KV ARAMBAG-KTTP line on TBC Bay.s/d of Main Bus 2 & Bus coupler	01-06-2019	06:00	01-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
31	220 main bay of sipara 1 at Patna	02-06-2019	09:30	04-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
32	220 KV Bus #2 with Binaguri-Siliguri #2, Binaguri ICT#2 & 220KV Binaguri-Birpara#2	02-06-2019	09:00	02-06-2019	17:00	ODB	POWERGRID,ER-II	Commissioning of Bus #2 Bus bar protection for ICT#3 ERSS-XVII		May be taken on early morning on weekends considering real time TLDP generation
33	132kv BUS-1 at Rangpo	02-06-2019	09:00	12-06-2019	17:00	OCB	POWERGRID,ER-II	For Bus extension to new Chuzachen bays (Construction works)	Sikkim	
34	220KV New Purnea Purnea -I	03-06-2019	09:30	13-06-2019	18:00	OCB	POWERGRID ER-I	FOR RE-CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).		
35	Main Bay of 400 kv LKR-KHG Line -1 AT LAKHISARAI	03-06-2019	10:00	03-06-2019	17:30	ODB	POWERGRID ER-I	AMP of Main Bay of 400 kv LKR-KHG Line -1		
36	400 KV MAIN BUS-1 AT RANCHI	03-06-2019	09:30	04-06-2019	17:00	OCB	POWERGRID ER-I	Errction & Commissioning of Jack bus for Tie Bay of Ranchi-New Ranchi-I & II	JSEB	
37	765 KV GAYA BALIA-S/C	03-06-2019	08:00	18-06-2019	18:00	ODB	POWERGRID ER-I	FOR TOWER STRENGTHENING WORK.	NLDC	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.
38	400 KV 125 MVAR BR-I at Gaya ss	03-06-2019	09:00	05-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
39	400 KV BUS-I at Gaya S/S	03-06-2019	09:00	08-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	
40	400KV MAIN BAY OF 400/220KV 500MVA ICT-2 AT KISHANGANJ	03-06-2019	09:00	03-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		

41	400kV JSR - Maithon-s/c	03-06-2019	09:30	03-06-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay at Jamshedpur		
42	400KV BIHARSHARIFF-BALIA-I	03-06-2019	08:00	04-06-2019	18:00	ODB	POWERGRID ER-I	Replacement of porcelain Insulator by polymer	NLDC	
43	220KV Siliguri Kishanganj Ckt-1	03-06-2019	09:00	05-06-2019	17:00	ODB	POWERGRID,ER-II	For retrofitting of Numerical Distance(M-I) relay, refurbishment of A/R relay, Bay AMP work and replacement of CVT JB/MB(Regional SIR point) & BPI (CC SIR point)		
44	400kV Maithon-Durgapur CKT-I	03-06-2019	09:00	04-06-2019	17:00	ODB	POWERGRID,ER-II	Fixing of Pilot String	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
45	400 KV BUS-III at Durgapur	03-06-2019	09:00	03-06-2019	17:00	ODB	POWERGRID,ER-II	ICT-III 400 KV Jumper connection	DVC	
46	208 Bay (220 KV Side of 315 MVA ICT#1) at Subhasgram SS	03-06-2019	09:00	03-06-2019	17:00	ODB	POWERGRID,ER-II	AMP Work		
47	400 KV 406 Main Bay of 315 MVA ICT-II	03-06-2019	09:00	03-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
48	220 KV Transfer Bus Coupler Bay (Bay No-203)	03-06-2019	09:00	03-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
49	400KV, 125MVAR Bus Reactor-2	03-06-2019	09:00	03-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	Re-calibration of WTI and Charging of Airc-Cell		
50	400KV Sundargarh-Rourkela Ckt #1	03-06-2019	07:00	03-06-2019	17:00	ODB	ER-II /ODISHA/SUNDERGARH	TL Maintenance works		
51	765KV 240 MVAR Bus Reactor-1 at Sundergarh	03-06-2019	10:00	03-06-2019	12:00	ODB	ER-II/Odisha/Sundergarh	Taking R-Ph Reactor in to service in place of Spare Reactor after attending oil leakage of R-Ph reactor	NLDC	May be approved.
52	500 MVA ICT-1 at Pandiabili	03-06-2019	09:00	03-06-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Retrofitting of Back up impedance relays	GRIDCO	
53	400 KV Talcher-Meramundali	03-06-2019	10:00	03-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
54	Barh Kahalgaoon LINE # 1	03-06-2019	09:30	03-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
55	400 kv Arambag-Durgapur line on TBC Bay s/d of 400KV Main Bus 1 & Bus coupler	03-06-2019	06:00	04-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
56	400kv KHARAGPUR-BARIPADA	03-06-2019	06:00	04-06-2019	10:00	ODB	WB	Tree Trimming		
57	400KV MAIN BAY OF PATNA-2 AT KISHANGANJ	04-06-2019	09:00	04-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
58	220 kV Ara -Khagaul -1	04-06-2019	10:00	04-06-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement work	BSEB	
59	400KV Bus 2 at Patna	04-06-2019	09:30	06-06-2019	17:30	ODB	POWERGRID ER-I	Stringing of Sky bus under SS03 package of Patna Nabinagar Ckt 1	BSEB	
60	400KV Bus#1 at Binaguri	04-06-2019	09:00	05-06-2019	17:00	ODB	POWERGRID,ER-II	400KV Bus#1 connection and bus stability ERSS-XVII	Propose after High hydro season	
61	220KV BUS-I at Malda	04-06-2019	08:00	06-05-2019	16:00	ODB	POWERGRID,ER-II	To connect isolator jumper(ERSS-XVII-B Constructional work)	WB	
62	Maithon-Mejia #1 Line	04-06-2019	10:00	05-06-2019	17:00	ODB	POWERGRID,ER-II	1. Rectification of defects in MTN Mejia-1 line as per CC observation. 2. Collection of first oil sample of line Bay CT (make: CGL) as per norms.	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
63	400 KV D/C Durgapur - Jamshedpur/ (Reconfigured as 400 KV D/C Andol(DVC)- JAMSHEDPUR LINE (TL-286-287)	04-06-2019	06:00	05-06-2019	17:00	ODB	POWERGRID,ER-II	For Powerline crossing of 765 KV RMTL-AP 101/0 (DD+25+1.5 RC)-102/0(DD+25+1.5 RC). Span Length-208 mtr	DVC	
64	400 KV BUS-I of NTPC Farakka	04-06-2019	09:00	04-06-2019	18:00	ODB	POWERGRID,ER-II	For disconnecting BUS isolator of bay no-22 from BUS-I (For augmentation of BUS Isolator from 2000A to 3150 A rating under ERSS-XV projects).	What other element will be out?	
65	315 MVA ICT#1 at Subhasgram S/s	04-06-2019	09:00	04-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of Numerical REF Relay and AMP of 315 MVA ICT#1.	WB	
66	400KV ROURKELA-CHAIBASA#1	04-06-2019	09:00	04-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FOR CRANE MOVEMENT FOR ERECTION OF INTERRUPTER & POLE COLUMN OF NEW CGPISL MAKE CB OF 41652R.		
67	400 kV Jeypore-Indravati S/C Line	04-06-2019	08:00	04-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	For PID defect insulator replacement work and for attending S/D nature defects	Reason for availing SD may be elaborated.	
68	400kV Angul-Bolangir Line	04-06-2019	09:00	04-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator	NLDC	Reason for availing SD may be elaborated.
69	400kV Angul-Meramunduli-1 Line	04-06-2019	09:00	04-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator	GRIDCO	
70	400KV Sundargarh-Rourkela Ckt #2	04-06-2019	07:00	04-06-2019	17:00	ODB	ER-II /ODISHA/SUNDERGARH	TL Maintenance works		

71	765KV Sundargarh-Angul Ckt #4 with LR at Sundergarh	04-06-2019	10:00	04-06-2019	12:00	ODB	ER-II/Odisha/Sundergarh	To take spare Reactor in to service in place of B-Ph Reactor for attending oil leakage in B-Ph reactor	CKT-1,2,3 shall be in service.	
72	500 MVA ICT-2 at Pandiabili	04-06-2019	09:00	04-06-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Retrofitting of Back up impedance relays	GRIDCO	
73	Barh Kahalgaon LINE # 2	04-06-2019	09:30	04-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
74	220KV BUS-I AT NEW PURNEA	05-06-2019	09:30	05-06-2019	18:00	ODB	POWERGRID ER-I	220KV BUS-I, AMP & BUS ISOLATOR WORK OF PRN CKT-I.	BSEB	
75	400 KV MAIN BUS-2 AT RANCHI	05-06-2019	09:30	06-06-2019	17:00	OCB	POWERGRID ER-I	Errection & Commissioning of Jack bus for Tie Bay of Ranchi-New Ranchi-I & II RNC-NRNC-I & CKT-II WILL BE OUT OF SERVICE DUE TO NON AVAILABILITY OF TIE BAY	JSEB	
76	400KV BARH- PATNA CKT - 3 & 4	05-06-2019	08:00	07-06-2019	18:00	ODB	POWERGRID ER-I	Realignmet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	Diversion sketch may be furnished.
77	400KV JSR - Chaibasa-II	05-06-2019	09:30	05-06-2019	17:30	ODB	POWERGRID ER-I	Static Auto reclose relay to be replaced with numerical relay at Jamshedpur		
78	220 kV Ara -Khagaul -1	05-06-2019	10:00	05-06-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement work	BSEB	
79	400KV BIHARSHARIFF-BALIA-II	05-06-2019	08:00	06-06-2019	18:00	ODB	POWERGRID ER-I	Replacement of porcelain Insulator by polymer	NLDC	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.
80	400/220kv 500MVA ICT-I at Sasaram	05-06-2019	09:00	08-06-2019	18:00	OCB	POWERGRID ER-I	Shifting of transformer for Transformer Retrofitting Work	BSEB	Sahupuri load may be shifted to sahpuri with consent of UP sldc
81	220KV SASARAM-SAHUPURI-S/C	05-06-2019	09:00	08-06-2019	18:00	OCB	POWERGRID ER-I	TO FACILITATE THE S/D OF 500MVA ICT-I AT SASARAM FOR REPLACEMENT OF ICT-II.	NLDC	Will be facilitated subject to UP consent.
82	125MVAR BR- I at Alipurduar	05-06-2019	07:00	07-06-2019	18:00	OCB	POWERGRID,ER-II	Oil leakage (from PRD & Main tank joint) and Air Cell rectification		
83	220KV SLG-DLK # I & II	05-06-2019	08:00	06-06-2019	17:00	OCB	POWERGRID,ER-II	For removal of jumper at 220KV SLG-KNE-DLK LILO line after completion of stringing & tower erection work of LILO M/C portion on new pile foundation.		
84	220KV BUS-II at Malda	05-06-2019	08:00	07-05-2019	17:00	ODB	POWERGRID,ER-II	To conect isolator jumper(ERSS-XVII-B Constructional work)	WB	
85	400 kV 407 main Bay of Baripada-Duburi line	05-06-2019	09:00	06-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
86	220 KV Bus Coupler Bay (Bay No-204)	05-06-2019	09:00	05-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
87	400kV Sundargarh-Rourkela Ckt #3 & 4	05-06-2019	07:00	05-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works (Shut down of Sundargarh -Rourkela Ckt-III & IV is required together for maint. of Multi circuit/ LILO portion)		
88	Barh Patna LINE # 1	05-06-2019	09:30	05-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
89	132 kV LAKHISARAI - LAKHISARAI-1	06-06-2019	10:00	06-06-2019	14:00	ODB	POWERGRID ER-I	AMP works of Bay Equipments.	BSEB	
90	400KV MAIN BAY OF BALIA-II AT BIHARSHARIFF	06-06-2019	09:30	06-06-2019	17:30	ODB	POWERGRID ER-I	AMP work		
91	400 KV 125 MVAR BR-II at Gaya ss	06-06-2019	09:00	08-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
92	400KV MAIN BAY OF NEW PURNEA-2 AT KISHANGANJ	06-06-2019	09:00	06-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
93	400KV Tie bay of 400KV New Psp-1 and Patratu-1 AT NEW RANCHI	06-06-2019	09:00	06-06-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
94	400KV MAIN BAY OF 400/220KV 315MVA ICT-II AT DALTANGANJ	06-06-2019	09:30	06-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
95	220 kV Ara- Sasaram	06-06-2019	10:00	06-06-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement work	BSEB	
96	220kV Bus Coupler Bay at Sasaram	06-06-2019	09:00	06-06-2019	18:00	ODB	POWERGRID ER-I	AMP work	BSEB	
97	220 main bay of sipara 2 at Patna	06-06-2019	09:30	08-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		

98	220KV Siliguri Kishanganj Ckt-2	06-06-2019	09:00	08-06-2019	17:00	ODB	POWERGRID,ER-II	For retrofitting of Numerical Distance(M-I) relay, refurbishment of A/R relay, Bay AMP work and replacement of CVT JB/MB(Regional SIR point) & BPI (CC SIR point)		
99	400KV Bus#2 at Binaguri	06-06-2019	09:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	400KV Bus#2 connection and bus stability ERSS-XVII		
100	220KV BUS-1 at Rangpo	06-06-2019	08:00	08-06-2019	17:00	OCB	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates)		
101	220KV Rangpo New Mellli line	06-06-2019	08:00	12-06-2019	17:00	OCB	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates)		
102	Maithon-Mejia #2 Line	06-06-2019	10:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	1. Rectification of defects in MTN Mejia-2 line as per CC observation. 2. Collection of first oil sample of line Bay CT (make: CGL) as per norms.	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
103	400kv Maithon-Durgapur CKT-II	06-06-2019	09:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	Fixing of Pilot String	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-	
104	400 KV BUS-1 at Durgapur	06-06-2019	09:00	06-06-2019	17:00	ODB	POWERGRID,ER-II	Bus Bar relay checking & AMP	DVC	
105	315 MVA ICT#2 at Subhasgram S/s	06-06-2019	09:00	06-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of Numerical REF Relay	WB	
106	ICT-I (3x 105 MVA) at Jeypore	06-06-2019	08:00	06-06-2019	20:00	ODB	ER-II/Odisha /Jeypore	For changing ICT-I combination form Unit-I,III, IV to Unit-I, II & IV for charging Unit-II & For Isolator Retrofitting works (220KV ICT I	GRIDCO	
107	400 KV Balangir-Jeypore Line Main Bay(403 Bay)	06-06-2019	09:00	08-06-2019	18:00	ODB	ER-II/Odisha/Balangir	For arresting SF6 Gas leakage in R-Ph CB of 403 Bay CB.		
108	400kv Angul-Talcher Line	06-06-2019	09:00	06-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator & Line maintenance work		
109	400kv Angul-Meramunduli-2 Line	06-06-2019	09:00	06-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator & Line maintenance work	GRIDCO	
110	400kv Sundargarh-Raigarh Ckt #1	06-06-2019	07:00	06-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	May be approved.	May be approved.
111	765/400KV 1500MVA ICT-2 at Sundergarh	06-06-2019	09:00	06-06-2019	12:00	ODB	ER-II/Odisha/Sundergarh	Taking spare ICT in service in place of B-Ph ICT for attending oil leakage of B-Ph ICT	May be approved.	May be approved.
112	205 ICT-II Bay	06-06-2019	09:00	06-06-2019	18:00	ODB	ER-II/Odisha/Keonjhar	For CB timing & DCRM rectification job		
113	400 kv Future ICT main and Tie bay of Mendhasal ckt-1 and future ICT (410 & 411 bay)	06-06-2019	10:00	06-06-2019	17:00	ODB	ER-II/Odisha/ Pandiabibili GIS	Timing & CRM of Breaker		
114	220 KV TTPS-Joda Ckt 1	06-06-2019	10:00	06-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
115	220 KV TTPS-Joda Ckt 2	06-06-2019	13:00	06-06-2019	15:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	May be taken only after return of ckt-i which is under long outage
116	Barh Patna LINE # 2	06-06-2019	09:30	06-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
117	400KV Kh-LKR #1	06-06-2019	08:00	06-06-2019	18:30	ODB	KAHALGAON	PM works and Relay Testing		
118	400KV FKK-Sagardighi Line-1	06-06-2019	09:00	07-06-2019	17:00	ODB	FARAKKA	CB,CT and Relay test	WB	May be taken on weekendsat early hours 07-16
119	At Arambag:315 MVA ICT 3 in TBC bay,s/d of 400KV Main bus-1, Bus coupler	06-06-2019	06:00	06-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
120	400 kv Bakreswar- Jeerat	06-06-2019	06:00	06-06-2019	08:00	ODB	WB	RTU replacement		
121	400 kv Bakreswar-Arambag #2	06-06-2019	09:30	06-06-2019	11:30	ODB	WB	RTU replacement		
122	132 kv LAKHISARAI - LAKHISARAI-2	07-06-2019	10:00	07-06-2019	14:00	ODB	POWERGRID ER-I	AMP works of Bay Equipments.	BSEB	
123	220 KV MAIN BUS-1 AT RANCHI	07-06-2019	09:30	07-06-2019	17:00	ODB	POWERGRID ER-I	AMP	JSEB	
124	400KV TIE BAY OF NEW PURNEA-I & II AT KISHANGANJ	07-06-2019	09:00	07-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
125	400KV Main bay of Patratu-1 AT NEW RANCHI	07-06-2019	09:00	07-06-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
126	400/220kv 315 MVA ICT 2 at Jamshedpur S/s	07-06-2019	09:30	07-06-2019	17:30	ODB	POWERGRID ER-I	DCRM of OLTC to be carried out as per guide line of RHQ, AM department.	JSEB	
127	400KV TIE BAY OF ICT-2 AND FUTURE AT DALTANGANJ	07-06-2019	09:30	07-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
128	220 kv Ara- Nadokhar	07-06-2019	10:00	07-06-2019	17:00	ODB	POWERGRID ER-I	Main 1 Distance Relay replacement work	BSEB	
129	400KV North Bus-2 at Sasaram	07-06-2019	09:00	07-06-2019	18:00	ODB	POWERGRID ER-I	AMP work	NLDC	May be approved.

130	400 kV Patna-Ballia CKT 1	07-06-2019	09:00	07-06-2019	18:00	ODB	POWERGRID ER-I	Porcelain Insulator replacement by polymer	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.
131	220 KV Ara khagaul line 1	07-06-2019	09:30	07-06-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
132	400kv Main bay of Ballia -IV at Patna	07-06-2019	09:30	09-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
133	220 KV MUZAFFARPUR-DHALKEBAR (NEPAL)-1	07-06-2019	09:30	07-06-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	May be approved.
134	400kV D/C Alipurduar - Binaguri (QUAD) Line (STERLITE)	07-06-2019	06:00	10-06-2019	18:00	ODB	POWERGRID,ER-II	Stringing work of overhead crossing (in beteeen loc no 292-293) for under construction 400 KV D/C Jigmeling-Alipurduar TL .	NLDC	Work schedule may be requested from utility. Why 4 days SD required.
135	400KV BINAGURI-Kishanganj#2	07-06-2019	10:00	07-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose and distance relay	Propose after High hydro season	
136	132kv Rangit-Kurseong Ckt	07-06-2019	09:00	07-06-2019	15:00	ODB	POWERGRID,ER-II	Damaged Codoctor Rectification Work at Loc 39-40	WB	
137	400KV BUS-II at Malda	07-06-2019	08:00	08-06-2019	17:00	OCB	POWERGRID,ER-II	Isolator opening(ERSS-XVII-B Constructional work)	WB	
138	400/220 KV ICT-5 at Malda	07-06-2019	08:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	Recctification of 89M2 isolator.	WB	
139	132 KV D/C CK Road - Medinipur TL(TL- 180-181)	07-06-2019	06:00	08-06-2019	17:00	ODB	POWERGRID,ER-II	For Powerline crossing of 765 KV RMTL-AP 162/0 (DD+9)-163/0(DD+9). Span Length-265 mtr	WB	
140	400 KV BUS-II at Durgapur	07-06-2019	09:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	Bus Bar relay checking & AMP	DVC	
141	400 KV Main Bus -I at Subhasgram SS	07-06-2019	09:00	07-06-2019	17:00	ODB	POWERGRID,ER-II	AMP of 400 KV Main Bus -I at Subhasgram SS	WB	
142	ICT-II at Indravati	07-06-2019	08:00	07-06-2019	17:00	ODB	ER-II/Odisha /Indravati	For retrofitting of Backup Impedance relay in ICT-II at OHPC S/Y.	GRIDCO	
143	400 kV 411 Tie Bay of Baripada-Pandiabili & Baripada-TISCO I	07-06-2019	09:00	08-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP & Gasket replacement		
144	220 KV OPTCL # 2 Main Bay (Bay No-207)	07-06-2019	09:00	07-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
145	400kV Jeypore-Gazuwaka-I Line	07-06-2019	08:00	08-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	May be approved.
146	400kV Sundargarh-Raigarh Ckt #2	07-06-2019	07:00	07-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	May be approved.
147	765KV Bus-I at Sundargarh at Sundergarh	07-06-2019	09:00	16-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	May be approved.
148	207 bus coupler	07-06-2019	09:00	07-06-2019	18:00	ODB	ER-II/Odisha/Keonjhar	For CB timing & DCRM rectification job		
149	220 KVBus Coupler (206) bay along with 200 kv bus-2	07-06-2019	10:00	07-06-2019	17:00	ODB	ER-II/Odisha/ Pandiabili GIS	Timing & CRM of Breaker		
150	220 KV TTPS-Meramundali Ckt 1	07-06-2019	10:00	07-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
151	220 KV TTPS-Meramundali Ckt 2	07-06-2019	13:00	07-06-2019	15:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
152	Barh Patna LINE # 3	07-06-2019	09:30	07-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
153	At Arambag:315 MVA ICT 3 in TBC bay,s/d of 400KV Main bus-2.Bus coupler	07-06-2019	06:00	07-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
154	400/220 Transformer-1 at Bakreswar	07-06-2019	09:00	07-06-2019	11:00	ODB	WB	RTU replacement		
155	400/220 Transformer-1 at Bakreswar	07-06-2019	14:30	07-06-2019	16:30	ODB	WB	RTU replacement		
156	132KV MAIN BAY OF 400/132KV 200MVA ICT- 1 AT LAKHISARAI	08-06-2019	10:00	08-06-2019	14:00	ODB	POWERGRID ER-I	AMP works of Bay Equipments.		
157	400KV MAIN BAY OF NEW RANCH-2 AT RANCHI	08-06-2019	09:00	08-06-2019	17:00	ODB	POWERGRID ER-I	BAY AMP, CB DCRM REPEAT TEST AS PER OS INSTRUCTION. AS THERE IS NO TIE BAY, SO LINE WILL BE UNDER S/D		
158	400KV MAIN BAY OF NEW PURNEA-1 AT KISHANGANJ	08-06-2019	09:00	08-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
159	400KV MAIN BAY OF SASARAM-I AT DALTANGANJ	08-06-2019	09:30	08-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
160	400 kV Patna-Ballia CKT 2	08-06-2019	09:00	08-06-2019	18:00	ODB	POWERGRID ER-I	Porcelain Insulator replacement by polymer	NLDC	Deferred in NRPC OCC forum. Details of work carried out till date & Balance work schedule may be furnished.
161	220 KV Ara Khagaul line 2	08-06-2019	09:30	08-06-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
162	220 KV MUZAFFARPUR-DHALKEBAR (NEPAL)-2	08-06-2019	09:30	08-06-2019	17:30	ODB	POWERGRID ER-I	INTEGRATION WORK OF SIGNAL WITH NTAMC/RTAMC	NLDC	
163	400KV BINAGURI-PURNEA-2	08-06-2019	10:00	08-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose and distance relay	Propose after High hydro season	
164	132kv Rangit-Kurseong Ckt	08-06-2019	09:00	08-06-2019	14:00	ODB	POWERGRID,ER-II	Damaged Codoctor Bot-Ph Rectification Work at Loc 61-62	WB	
165	50 MVA ICT -I 132/66 KV at Gangtok	08-06-2019	09:00	08-06-2019	18:00	ODB	POWERGRID,ER-II	For AnnualAmp Works	Sikkim	

166	400 KV Maithon-Kahalgaoon # 2 line	08-06-2019	09:00	09-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement of Main and line bay CT.	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
167	400 KV Main Bus -II at Subhasgram SS	08-06-2019	09:00	08-06-2019	17:00	ODB	POWERGRID,ER-II	AMP of 400 KV Main Bus -II at Subhasgram SS	WB	
168	400kv Sundargarh-Raigarh Ckt #3 & 4	08-06-2019	07:00	08-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works (Shut down of Sundargarh -Raigarh Ckt-III & IV is required together for maint. of Multi circuit/ LILO portion)	NLDC	May be approved.
169	206 Bay at Keonjhar	08-06-2019	09:00	08-06-2019	18:00	ODB	ER-II/Odisha/Keonjhar	For CB timing & DCRM rectification job		
170	220 KV TTPS-Nalco(Rengali)	08-06-2019	10:00	08-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
171	220 KV TTPS-Meramundali (Rengali)	08-06-2019	13:00	08-06-2019	15:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	
172	Barh Patna LINE # 4	08-06-2019	09:30	08-06-2019	18:00	ODB	BARH	For Up gradation & testing of SCADA		
173	400kv Kharagpur-KTPP#1	08-06-2019	07:00	09-06-2019	15:00	ODB	WB	Tree Trimming		
174	400 kV Bus Reactor	08-06-2019	09:00	08-06-2019	11:00	ODB	WB	RTU replacement		
175	400/220kv 315MVA ICT-II at Sasaram	09-06-2019	08:00	14-07-2019	18:00	OCB	POWERGRID ER-I	For Transformer Retrofitting Work	BSEB	Sahupuri load may be shifted to sahpuri with consent of UP sldc
176	400KV Main Bay of Ballia -3 at Patna	09-06-2019	10:00	09-06-2019	11:00	ODB	POWERGRID ER-I	CB dew point measurement		
177	400kv Tie bay of Barh 3 and ballia 3 at Patna	09-06-2019	13:00	09-06-2019	14:00	ODB	POWERGRID ER-I	CB dew point measurement		
178	400KV Main bay of Barh-3 at Patna	09-06-2019	16:00	09-06-2019	17:00	ODB	POWERGRID ER-I	CB dew point measurement		
179	220kv main bay of 220KV Fatuha line at Patna	09-06-2019	09:30	12-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
180	400KV BINAGURI-PURNEA-1	09-06-2019	10:00	09-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose and distance relay	Propose after High hydro season	
181	220 KV Bus Coupler at Birpara	09-06-2019	08:00	09-06-2019	17:00	ODB	POWERGRID,ER-II	Conversion of Bus CVT from 1-Phase to 3- Phase		
182	ICT-I (3x 105 MVA) at Jeypore	09-06-2019	08:00	09-06-2019	12:00	ODB	ER-II/Odisha /Jeypore	For Change over of ICT-I, from TBC CB to ICT-I Bay(201 CB) after Isolator Retrofitting works of 30 Years old 201 89C (ICT-I Isolator)	GRIDCO	
183	400KV GIS Main Bay-427 of Raigarh Ckt-4 at Sundergarh	09-06-2019	09:00	09-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
184	At Arambag:400KV Bus coupler Bay with 400kv Main Bus-1	09-06-2019	06:00	09-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
185	132KV MAIN BAY OF 400/132KV 200MVA ICT-2 AT LAKHISARAI	10-06-2019	10:00	10-06-2019	14:00	ODB	POWERGRID ER-I	AMP works of Bay Equipments.		
186	400KV MAIN BAY OF SIPAT-1 AT RANCHI	10-06-2019	09:30	10-06-2019	17:00	ODB	POWERGRID ER-I	AMP		
187	400KV KAHALGAON-BANKA-II	10-06-2019	08:00	19-06-2019	17:00	ODB	POWERGRID ER-I	For shifting of OPGW from old line to newly strung line		
188	400 /220 kv 315MVA ICT-II at Gaya ss	10-06-2019	09:00	12-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	May avail on a hloiday at early morning
189	400 KV BUS-I at Gaya S/S	10-06-2019	09:00	12-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC
190	400KV MAIN BAY OF BINAGURI-2 AT KISHANGANJ	10-06-2019	09:00	10-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
191	400KV Bus-1 AT NEW RANCHI	10-06-2019	09:00	10-06-2019	17:00	ODB	POWERGRID ER-I	AMP WORK		
192	400KV TIE BAY OF ICT-1 AND SSRM-I AT DALANGANJ	10-06-2019	09:30	10-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
193	220KVM Main Bay of 400/220kv 315MVA ICT-2 at Sasaram	10-06-2019	09:00	10-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
194	400 BUS-1 AT MUZAFFARPUR	10-06-2019	09:00	11-06-2019	17:00	OCB	POWERGRID ER-I	Stringing of Jack Bus for Extension work (Nepal Bay)	BSEB	
195	400kv Kahalgaoon-Barh -1	10-06-2019	09:00	10-06-2019	18:00	ODB	POWERGRID ER-I	Porcelain Insulator replacement by polymer	NLDC	
196	400kv Main bay of Ballia 4 at Patna	10-06-2019	10:00	10-06-2019	11:00	ODB	POWERGRID ER-I	CB dew point measurement		
197	400kv Tie bay of Barh 4 and Ballia 4 at Patna	10-06-2019	13:00	10-06-2019	14:00	ODB	POWERGRID ER-I	CB dew point measurement		
198	400kv Main bay Barh 4 at Patna	10-06-2019	16:00	10-06-2019	17:00	ODB	POWERGRID ER-I	CB dew point measurement		

199	400KV BUS-I AT CHANDWA	10-06-2019	09:00	12-06-2019	18:00	OCB	POWERGRID ER-I	INTERCONNETCION OF NEW 400KV BUS-I TO EXISTING 400KV BUS-I DUE TO EXTENSION OF NORTH KARNPURA BAY.	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
200	220KV Siliguri Binaguri Ckt-1	10-06-2019	09:00	10-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of numerical A/R relay	WB	
201	400KV BUS-I at Malda	10-06-2019	08:00	11-06-2019	17:00	OCB	POWERGRID,ER-II	Isolator opening(ERSS-XVII-B Constructional work)	WB	
202	500 MVA ICT #1 at Maithan	10-06-2019	08:00	10-06-2019	18:00	ODB	POWERGRID,ER-II	On load testing of CSD under ERSS-IX project work	DVC	
203	400kV Andal-jamshedpur Ckt-I	10-06-2019	09:00	11-06-2019	17:00	ODB	POWERGRID,ER-II	Fixing of Pilot String	DVC	
204	418 bay (ICT-II main Bay) at Durgapur	10-06-2019	09:00	12-06-2019	17:00	OCB	POWERGRID,ER-II	Interrupter replace of main CB		
205	400 KV Farakka- Berhampur-I	10-06-2019	09:00	11-06-2019	18:00	ODB	POWERGRID,ER-II	For protection scheme checking of Bay-34 with respect of bay-33 after upgradation of bay-34 under ERSS-XV projects & to carry out punch point works in TL.		
206	220 KV Main Bus-I at Subhasgram SS	10-06-2019	09:00	10-06-2019	17:00	ODB	POWERGRID,ER-II	AMP of 220 KV Main Bus-I at Subhasgram SS	WB	
207	400kV Berhampore-Farakka-Line-1	10-06-2019	09:00	10-06-2019	17:00	ODB	POWERGRID,ER-II	Insulator Replacement damaged by miscreants		
208	400kV Malda-Purnea Ckt-1	10-06-2019	09:00	07-07-2019	17:00	ODB	POWERGRID,ER-II	Replacement of Porcelain Insulators with CLR Insulators.Ckt-wise S/D shall be taken on alternate days		
209	400kV Malda-Purnea Ckt-2	10-06-2019	09:00	07-07-2019	17:00	ODB	POWERGRID,ER-II	Replacement of Porcelain Insulators with CLR Insulators.Ckt-wise S/D shall be taken on alternate days		
210	Rengali main Bay (403) at Indravati	10-06-2019	08:00	10-06-2019	17:00	ODB	ER-II/Odisha /Indravati	To Replace the 400KV CT due to Oil Leakages.The power flow will be Interrupt in Indravati-Uihep Line Due to temporary shutdow of Uihep Main bay(412) at Indravati.		
211	125 MVAR Bus Reactor-1 at Baripada	10-06-2019	09:00	10-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
212	220 KV OPTCL # 1 Main Bay (Bay No-208)	10-06-2019	09:00	10-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
213	400kV Jeypore-Gazuwaka-II Line	10-06-2019	08:00	11-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	May be approved.
214	765kV, 3X80MVAR Angul-Sundergarh circuit-1 Line reactor at Angul	10-06-2019	09:00	10-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	For taking Spare Reactor into service after gasket replacement work	NLDC	May be approved.
215	765 KV Sundargarh - Angul Ckt-III	10-06-2019	07:00	10-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	Line is under forced outage, why future SD is required.	Line is under forced outage, why future SD is required.
216	400KV GIS Tie Bay-428 of Raigarh Ckt-4 & Rourkela Ckt-4 at Sundergarh	10-06-2019	09:00	10-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
217	204 bay at Keonjhar	10-06-2019	09:00	10-06-2019	18:00	ODB	ER-II/Odisha/Keonjhar	For CB timing & DCRM rectification job		
218	500 MVA ICT-1	10-06-2019	09:30	12-06-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Cap and tan delta test of bushing.	GRIDCO	
219	220 KV Budhipadar-Korba Ckt-1	10-06-2019	10:00	10-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	May be approved.
220	400kV DSTPS-Jamshedpur Ckt#1	10-06-2019	10:30	11-06-2019	17:00	ODB	DVC	Annual relay maintenance work by CRITM		
221	400kV Bokaro-Koderma Ckt#1	10-06-2019	09:00	18-06-2019	18:00	OCB	DVC	to attend gas leakage of GD6Y section	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
222	Maintenance work for ICT#3	10-06-2019	09:30	20-06-2019	18:00	OCB	BARH	Annual Maintenance & Testing of ICT#3		
223	Maintenance work for ICT#3 Bay	10-06-2019	09:30	20-06-2019	18:00	OCB	BARH	Annual Maintenance & Testing of ICT#3 Bay		
224	At Arambag:400KV Bus coupler Bay with 400kv Main Bus-2	10-06-2019	06:00	10-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
225	400KV TIE BAY OF 400 KV SIPAT-1 & FUTURE AT RANCHI	11-06-2019	09:30	11-06-2019	17:00	ODB	POWERGRID ER-I	AMP		
226	400KV TIE BAY OF BINAGURI-I & II AT KISHANGANJ	11-06-2019	09:00	11-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
227	150MVAR VSC-1 OF STATCOM AT NEW RANCHI	11-06-2019	09:00	14-06-2019	17:00	OCB	POWERGRID ER-I	ACP installation Connector tightening of Bus duct		
228	400/220kv 315 MVA ICT -1 at Jamshedpur S/s	11-06-2019	09:30	11-06-2019	17:30	ODB	POWERGRID ER-I	DCRM of OLTC to be carried out as per guide line of RHQ ,AM department.	JSEB	
229	132 kV Ara -Dumraon	11-06-2019	10:00	11-06-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement work	BSEB	
230	220KVM Main Bay of 400/220kv 500MVA ICT-1 at Sasaram	11-06-2019	09:00	11-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
231	400kV Kahalgaon-Barh -2	11-06-2019	09:00	11-06-2019	18:00	ODB	POWERGRID ER-I	Porcelain Insulator replacement by polymer	NLDC	

232	400KV Biharsarif - Koderma CKT -I	11-06-2019	09:00	12-06-2019	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
233	220KV Siliguri Binaguri Ckt-2	11-06-2019	09:00	11-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of numerical A/R relay	WB	May be taken on early morning on weekends considering real time TLDP generation
234	50 MVA ICT-II 132/66KV at Gangtok	11-06-2019	09:00	11-06-2019	18:00	ODB	POWERGRID,ER-II	For AnnualAmp Works	Sikkim	
235	400KV Maithon-Durgapur-1 line	11-06-2019	08:00	11-06-2019	18:00	ODB	POWERGRID,ER-II	Project work under ERSS-XVII, for reconnection of Tie Bay of RB-1/DGP-1 (405).	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
236	132 KV D/C CK Road -Birsingha TL	11-06-2019	06:00	12-06-2019	17:00	ODB	POWERGRID,ER-II	For Powerline crossing of 765 KV MJTL-AP 13/0 (DD+6)-14/0(DD+6). Span Length- mtr	WB	
237	220 KV Main Bus-II at Subhasgram SS	11-06-2019	09:00	11-06-2019	17:00	ODB	POWERGRID,ER-II	AMP of 220 KV Main Bus-II at Subhasgram SS	WB	
238	400kv Berhampore-Farakka-Line-2	11-06-2019	09:00	11-06-2019	17:00	ODB	POWERGRID,ER-II	Insulator Replacement damaged by miscreants		
239	400KV TALCHER#2 & 400KV CHAIBASA#2 TIE BAY (BAY NO.-408)	11-06-2019	09:00	20-06-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPISL MAKE CB		
240	400KV ROURKELA-SUNDARGARH#1	11-06-2019	09:00	11-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	FIXING OF COUNTER WEIGHTS AT LOCATION NO.- 1111, 1090,1080,1019 & 946.		
241	400/220 kv 315MVA ICT II	11-06-2019	09:00	11-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Amp Works	GRIDCO	
242	400KV Balangir-Angul Line with LR	11-06-2019	08:00	13-06-2019	18:00	ODB	ER-II/Odisha/Balangir	Replacement of defective insulator by Polymer long Rod Insulator & AMP for 50MVAR Angul L/R and 401R 52 CB	NLDC	May be approved.
243	765 KV Sundargarh - Angul Ckt-IV	11-06-2019	07:00	11-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	may be clubbed with S.no 71	may be clubbed with S.no 71
244	400KV GIS Main Bay-429 of Rourkela Ckt-4 at Sundergarh	11-06-2019	09:00	11-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
245	315MVA ICT-I at Keonjhar	11-06-2019	09:00	11-06-2019	18:00	ODB	ER-II/Odisha/Keonjhar	Retro fitting of Back up Impedance relay		
246	Retrofitting of BHEL make Sectionalizer Breaker (10C04-Q01) pertaining to 400kv Bus-1 & Bus-3 with GE make Breaker.	11-06-2019	06:00	19-06-2019	18:00	OCB	ER-II/Odisha/HVDC Talcher	Outage of Sectionalizer Breaker (10C04-Q01) pertaining to 400kv Bus-1 & Bus-3 on continuous basis for retrofitting of BHEL make Circuit Breaker with new GE make Breaker. Both the Bus shall be in service and there shall be no interruption of Power Flow through Talcher-Kolar HVDC link		
247	220 KV Budhipadar-Korba Ckt-2	11-06-2019	10:00	11-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	may be approved.
248	220 KV MAIN BUS-2 AT RANCHI	12-06-2019	09:30	12-06-2019	17:00	ODB	POWERGRID ER-I	AMP	JSEB	
249	400KV MAIN BAY OF BINAGURI-1 AT KISHANGANJ	12-06-2019	09:00	12-06-2019	18:00	ODB	POWERGRID ER-I	AMP WORK		
250	400kv Main Bay of Andal -I at Jamshedpur	12-06-2019	09:30	12-06-2019	17:30	ODB	POWERGRID ER-I	Maintenance of CB Catch gear unit, as per recommendation of RHQ Patna		
251	400KV MAIN BAY OF 400/220KV 315MVA ICT-I AT DALTANGANJ	12-06-2019	09:30	12-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
252	132 kv Ara -Ara	12-06-2019	10:00	12-06-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement work	BSEB	
253	400KV Main Bay of Allahabad at Sasaram	12-06-2019	09:00	12-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
254	400/220 KV 315 MVA ICT-2 AT MUZAFFARPUR	12-06-2019	09:00	14-06-2019	17:30	OCB	POWERGRID ER-I	OLTCC OVERHAULING WORK.	BSEB	May avail on a holiday at early morning, may be completed in 2days
255	400MLD-PRN-II	12-06-2019	08:00	13-06-2019	17:00	ODB	POWERGRID,ER-II	A/R Retrofitting, 2 no Dead Tank CT replacement.		
256	400KV Andal-jamshedpur Ckt-II	12-06-2019	09:00	13-06-2019	17:00	ODB	POWERGRID,ER-II	Fixing of Pilot String	DVC	
257	400 KV Farakka- Kahalgaon-III line	12-06-2019	09:00	13-06-2019	18:00	ODB	POWERGRID,ER-II	For Jumper connection, relay setting change & Bay stability between Bay- 34 & 35 after upgradation of bay-34 under ERSS-XV projects.	After restoration of 400KV FSTPP-KhSTPP-I	
258	50 MVAR Sagardighi Line Reactor at Subhasgram S/s	12-06-2019	09:00	12-06-2019	17:00	ODB	POWERGRID,ER-II	VT Selection work and REF Relay Retrofitting work	Line SD required?	
259	400kv Binaguri-Bongaigaon Ckt-1	12-06-2019	09:00	21-06-2019	17:00	ODB	POWERGRID,ER-II	Repairing of conductors theft by miscreants time to time during S/D of the line due to voltage constraints.Ckt-wise S/D shall be taken on alternate days	NLDC	May be clubbed with S.no 12 .

260	400kV Binaguri-Bongaigaon Ckt-2	12-06-2019	09:00	21-06-2019	17:00	ODB	POWERGRID,ER-II	Repairing of conductors theft by miscreants time to time during S/D of the line due to voltage constraints.Ckt-wise S/D shall be taken on alternate days	NLDC	May be clubbed with S.no 12
261	400 KV ROURKELA-TALCHER#1	12-06-2019	09:00	13-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	INSULATOR REPLACEMENT WITH POLYMER INSULATOR WHICH ARE FOUND DEFECTIVE IN PID TEST AND ATTENDING DEFECTS NOTICED DURING CAMERA PATROLLING.		
262	40552- Tie Bay of Kharagpur line & 315MVA ICT II	12-06-2019	09:00	12-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
263	220 KV ICT # 2 Main Bay (Bay No-202)	12-06-2019	08:00	15-06-2019	17:00	OCB	ER-II/Odisha/Rengali	CB Pole Overhauling & MOM Box Retrofitting		
264	400kV Jeypore-Gazuwaka-I Line	12-06-2019	08:00	15-06-2019	16:00	ODB	ER-II/Odisha /Jeypore	For doing PID test(Auto Reclose Switch to be put into Non Auto mode at Jeypore & Gazuwaka end)	NLDC	May be approved.
265	765kV, 3X110MVAR Bus Reactor-2	12-06-2019	09:00	12-06-2019	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	May be approved.
266	765 KV Sundargarh - Dharamjaygarh Ckt-III	12-06-2019	07:00	12-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	May be approved.
267	400KV GIS Main Bay-430 of Raigarh Ckt-3	12-06-2019	09:00	12-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
268	315MVA ICT-II at Keonjhar	12-06-2019	09:00	12-06-2019	16:00	ODB	ER-II/Odisha/Keonjhar	Retro fitting of Back up Impedance relay		
269	220 KV Budhipadar-Korba Ckt-3	12-06-2019	10:00	12-06-2019	12:00	ODB	ER-II/Odisha	For PMU integration	GRIDCO	May be approved.
270	400kv Arambag-KTTP Feeder Bay	12-06-2019	06:00	13-06-2019	15:00	ODB	WB	MAINTENANCE WORK		
271	400KV RANCHI- MAITHON(RB)-II	13-06-2019	09:00	13-06-2019	17:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATOR DAMGED BY MISCREANTS		
272	400 KV BUS-II at Gaya S/S	13-06-2019	09:00	14-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC
273	400 KV GAYA-NABINAGAR -1 line	13-06-2019	09:00	14-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
274	400kv Main Bay of Andal -II at Jamshedpur	13-06-2019	09:30	13-06-2019	17:30	ODB	POWERGRID ER-I	Maintenance of CB Catch gear unit, as per recommendation of RHQ Patna		
275	400KV MAIN BAY OF SASARAM-II AT DALTANGANJ	13-06-2019	09:30	13-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
276	132 kV Ara -Jagdishpur	13-06-2019	10:00	13-06-2019	17:00	ODB	POWERGRID ER-I	Distance Relay replacement work	BSEB	
277	132kV Pusaali-Kudra	13-06-2019	09:00	13-06-2019	18:00	ODB	POWERGRID ER-I	Relay retrofitting Job	BSEB	
278	220kv Bus coupler Bay at Patna	13-06-2019	09:30	15-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling	BSEB	
279	220 Main bay 400/220 ICT 1 at Patna	13-06-2019	09:30	15-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
280	400KV BUS-II AT CHANDWA	13-06-2019	09:00	15-06-2019	18:00	OCB	POWERGRID ER-I	INTERCONNETCION OF NEW 400KV BUS-II TO EXISTING 400KV BUS-II DUE TO EXTENSION OF NORTH KARNPURA BAY.	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
281	400KV Biharsarif - Koderma CKT -II	13-06-2019	09:00	14-06-2019	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
282	±800kV HVDC Biswanathchariali - Alipurduar Line 1&2 (Alipurduar - Biswanath Chariali Section)	13-06-2019	06:00	15-06-2019	18:00	ODB	POWERGRID,ER-II	Stringing work of overhead crossing (in between loc no 8-9 of Alipurduar BNC Section) for under construction 400 KV D/C Jigmeling-Alipurduar TL .	NLDC	NERPC & NRPC approval may be obtained. Confirmation regarding Alipurdaur-Agra Poles may be ensured.
283	400KV BINAGURI-TALA -4	13-06-2019	10:00	13-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay	NLDC	subject to Bhutan consent.
284	400KV BINAGURI-TALA-1	13-06-2019	10:00	13-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay and Conductor bundle Spacer open in the span of 112-113, 123-124 and Broken replacement replacement at loc 117, 144	NLDC	subject to Bhutan consent.
285	132kV Rangit-Kurseong Ckt	13-06-2019	09:00	13-06-2019	15:00	ODB	POWERGRID,ER-II	Damaged Cooductor Top & Mid-Ph Rectification Work at Loc 51-52	WB	
286	400 KV Maithon-Right bank #1 line	13-06-2019	08:00	27-06-2019	18:00	OCB	POWERGRID,ER-II	Project work under ERSS-XVII, reconnection of Tie Bay of RB-1/DGP-1 (405). 2. Re-conductoring work under ERSS-EXVII	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
287	220 KV S/C STPS - Chandil TL-(TL-229-230)-WBSETCL	13-06-2019	07:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	For Powerline crossing of 765 KV RMTL-AP 83/0 (DD+9)-84/0(DD+9). Span Length-160 mtr	WB	
288	420 Bay (Mithon-II & Future Tie bay) at Durgapur	13-06-2019	09:00	13-06-2019	17:00	ODB	POWERGRID,ER-II	Gasket replace in main pole		

289	220KV CESC CKT#2 (Bay No.203) at Powergrid,Subhasgram	13-06-2019	09:00	13-06-2019	17:00	ODB	POWERGRID,ER-II	AMP work	WB	
290	400kV 80MVAR Reactor at Baharampore	13-06-2019	09:00	13-06-2019	17:00	ODB	POWERGRID,ER-II	Maint Work		
291	20452- 315MVA ICT II Bay	13-06-2019	09:00	13-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Amp Works		
292	765 KV Sundargarh - Dharamjaygarh Ckt-IV	13-06-2019	07:00	13-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	TL Maintenance works	NLDC	May be approved.
293	400KV GIS Tie Bay-431 of Raigarh Ckt-3 & Rourkela Ckt-3 at Sundergarh	13-06-2019	09:00	13-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
294	Mendhasal-Pandiabili CKT-1 at Mendhasal Main bay NB: Line will be in service through tie Bay.	13-06-2019	09:30	13-06-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Amp of Bay (Timing, CRM, DCRM)	GRIDCO	May be approved only after restoration pof PURI
295	400kV DSTPS-Jamshedpur Ckt#2	13-06-2019	10:30	14-06-2019	17:00	ODB	DVC	Annual relay maintenance work by CRITM		
296	400KV Kh-LKR #2	13-06-2019	09:00	13-06-2019	17:30	ODB	KAHALGAON	PM works and Relay Testing		
297	400KV FKK-Sagardighi Line-2	13-06-2019	09:00	13-06-2019	17:00	ODB	FARAKKA	CB,CT and Relay test	WB	
298	400kV Ranchi -Rourkela 1	14-06-2019	09:30	14-06-2019	17:30	ODB	POWERGRID ER-I	For replacement of insulator damaged by miscreants at , Loc no 314,315,317		
299	400KV TIE BAY OF SSRM-II AND B/R-I AT DALTANGANJ	14-06-2019	09:30	14-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
300	132kV Pusauli-Mohania	14-06-2019	09:00	14-06-2019	18:00	ODB	POWERGRID ER-I	Relay retrofitting Job		
301	400KV Bus -I at Patna	14-06-2019	09:30	16-06-2019	17:30	ODB	POWERGRID ER-I	Dismantling and erection of Bus isolator of Dia of Patna Nabinagar D/C Under Nabinagar - II Package	BSEB	
302	132KV Bus coupler(Bay-104) at siliguri	14-06-2019	10:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	BAY AMP WORK.		
303	400KV BINAGURI-BONGAIGAON-1	14-06-2019	10:00	14-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose and distance relay	Propose after High hydro season	May be clubbed with SNo 2
304	132kV Siliguri-Melli Ckt	14-06-2019	09:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	Damaged Conductor Bot-Ph Rectification Work at Loc 61-62 & Balance Insulator Replacement Work	Sikkim	
305	132kV BUS-2 at Rangpo	14-06-2019	09:00	24-06-2019	17:00	OCB	POWERGRID,ER-II	For Bus extension to new Chuzachen bays (Construction works)	Sikkim	
306	400MLD-PRN-I	14-06-2019	08:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	A/R Retrofitting		
307	400 Bus-I & Bus-III Sectionalize CB (BS-I) at Durgapur	14-06-2019	09:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	AMP works		
308	400 KV Farakka- Berhampur-II with Reactor at NTPC,Farakka	14-06-2019	09:00	15-06-2019	18:00	ODB	POWERGRID,ER-II	For balance protection scheme checking of bay-23 (Tie bay of 400 KV Fkk- Bhp-II and 400 KV Fkk- Khg-I) with respect with bay-24 & to carry out punch point works in TL.		
309	220KV NEWTOWN LINE (Bay No.205) at Powergrid,Subhasgram	14-06-2019	09:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	AMP work	WB	
310	400kV 125MVAR Reactor at Baharampore	14-06-2019	09:00	14-06-2019	17:00	ODB	POWERGRID,ER-II	Maint/Balance Construction Work		
311	400 KV ROURKELA-TALCHER#2	14-06-2019	09:00	15-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	INSULATOR REPLACEMENT WITH POLYMER INSULATOR WHICH ARE FOUND DEFECTIVE IN PID TEST AND ATTENDING DEFECTS NOTICED DURING CAMERA PATROLLING.		
312	125 MVAR BR at Indravati	14-06-2019	08:00	14-06-2019	12:00	ODB	ER-II/Odisha /Indravati	To Replace Terminal Box of PRD.		
313	400KV Balangir-Jeypore Line with LR	14-06-2019	08:00	15-06-2019	18:00	ODB	ER-II/Odisha/Balangir	Replacement of defective insulator by Polymer long Rod Insulator & AMP for 50MVAR Jeypore L/R and 403R 52CB	NLDC	
314	400KV GIS Main Bay-432 of Rourkela Ckt-4 at Sundergarh	14-06-2019	09:00	14-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work		
315	Mendhasal-Pandiabili CKT-2 at Mendhasal Main bay NB: Line will be in service through tie Bay.	14-06-2019	09:30	14-06-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Amp of Bay (Timing, CRM, DCRM)	GRIDCO	May be approved only after restoration pof PURI
316	220KV New Purnea Purnea -II	15-06-2019	09:30	25-06-2019	18:00	OCB	POWERGRID ER-I	FOR RE-CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).		
317	400 KV GAYA-NABINAGAR -2 line	15-06-2019	09:00	16-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.		
318	400KV BINAGURI-TALA-3	15-06-2019	10:00	15-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay	NLDC	subject to Bhutan consent.
319	400KV TIE OF BONGAIGAON-1 AND RANGPO-1 at Binaguri	15-06-2019	10:00	15-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose relay	Propose after High hydro season	
320	66 KV Gangtok-Tadong Line	15-06-2019	09:00	15-06-2019	14:00	ODB	POWERGRID,ER-II	For AnnualAmp Works	Sikkim	
321	220KV DLK-DLK-# II	15-06-2019	09:00	15-06-2019	11:00	ODB	POWERGRID,ER-II	For Newly replaced Y-Ph CT DGA Test (Replacement Date-30.03.2019)	WB	
322	132 KV Malda-WBSETCL-I	15-06-2019	08:00	15-06-2019	17:00	ODB	POWERGRID,ER-II	O/C Relay retrofitting	WB	
323	400 Bus-II & Bus-IV Sectionalize CB (BS-II) at Durgapur	15-06-2019	09:00	15-06-2019	17:00	ODB	POWERGRID,ER-II	AMP works		

324	220KV KLC Bantala Line (Bay No.206) at Powergrid,Subhasgram	15-06-2019	09:00	15-06-2019	17:00	ODB	POWERGRID,ER-II	AMP work	WB	
325	400 KV, 315 MVA ICT # 1	15-06-2019	08:00	15-06-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of Backup impedance Relay	GRIDCO	
326	Main Bay-709 of 765KV Raipur Ckt-2 at Sundergarh	15-06-2019	09:00	15-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	to take oil sample of 765KV CT after first time charging		
327	Mendhasal-Pandiabili CKT-1 & 2 Tie Bay at Mendhasal NB:Both line will be in service through Main Bay	15-06-2019	09:30	15-06-2019	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Amp of Tie Bay (Timing, CRM, DCRM)	GRIDCO	May be approved only after restoration pof PURI
328	400kv Main bay Of 400/220kv ICT 1 at Patna	16-06-2019	09:30	28-06-2019	17:30	OCB	POWERGRID ER-I	Equipment uprating under SS03 package for Patna Nabinagar Bay		
329	400kv Main bay Of 400/220kv ICT 1 at Patna	16-06-2019	09:30	19-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
330	400kv Tie bay Ballia 2 & Barh-I at Patna	16-06-2019	09:30	18-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
331	400KV BINAGURI-TALA 2	16-06-2019	10:00	16-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay	NLDC	subject to Bhutan consent.
332	220KV BINAGURI-BIRPARA-1	16-06-2019	10:00	16-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay, Balance VD tightening , A/H tightening , CC Ring Refixing , Repairing of Conductor with repair sleeve etc .		
333	132 KV Malda-WBSETCL-II	16-06-2019	08:00	16-06-2019	17:00	ODB	POWERGRID,ER-II	O/C Relay retrofitting	WB	
334	400 KV Rourkela-Talcher Line # 2 in Non-Auto Mode	16-06-2019	08:00	30-06-2019	17:00	ODB	ER-II/Odisha/Rengali	For PID Work		
335	315MVA ICT # II at Jeypore	16-06-2019	09:00	16-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	AMP of ICT # II, 208 Bay CT and testing of Back up Impedance relay	GRIDCO	
336	Main Bay-712 of 765KV Raipur Ckt-1 at Sundergarh	16-06-2019	09:00	16-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	to take oil sample of 765KV CT after first time charging		
337	220kv Jamshedpur-JINDAL Tie	16-06-2019	08:00	16-06-2019	16:00	ODB	DVC	for installation of Tower top earthing between location 228 to 235		
338	220KV BUS-II AT NEW PURNEA	17-06-2019	09:30	17-06-2019	18:00	ODB	POWERGRID ER-I	220KV BUS-II, AMP & BUS ISOLATOR WORK OF PRN CKT-I.	BSEB	
339	400KV RANCHI- MAITHON(RB)-I	17-06-2019	09:30	17-06-2019	17:00	ODB	POWERGRID ER-I	. LOC NO- 495 FOR REPLACEMENT OF INSULATOR DAMGED BY MISCREANTS		
340	765 KV BUS-I at Gaya S/S	17-06-2019	09:00	17-06-2019	18:00	ODB	POWERGRID ER-I	For Attending Corona Discharge from Bus connector.	NLDC	May be approved.
341	400KV MAIN BAY OF B/R-I AT DALANGANJ	17-06-2019	09:30	17-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
342	220KV BUS-1 AT MUZAFFARPUR	17-06-2019	09:30	17-06-2019	17:30	ODB	POWERGRID ER-I	Switching of 220KV GIS	BSEB	
343	400KV Bus 2 at Patna	17-06-2019	09:30	19-06-2019	17:30	ODB	POWERGRID ER-I	Dismantling and erection of Bus isolator of Dia of Patna Nabinagar D/C Under Nabinagar - II Package	BSEB	
344	220KV BINAGURI-BIRPARA-2	17-06-2019	10:00	17-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay,VD tightening , A/H tightening , CC Ring Refixing , Repairing of Conductor with Repair sleeve etc .		
345	132KV Rangpo-Gangtok line	17-06-2019	09:00	17-06-2019	18:00	ODB	POWERGRID,ER-II	Line A/R implementation & conductor repairing in b/w loc 104 & 105	Sikkim	
346	400 KV Farakka-Gokarna-I	17-06-2019	09:00	18-06-2019	18:00	ODB	POWERGRID,ER-II	For alignment checking and AMP of Isolators	WB	
347	402 Tie Bay of 315 MVA ICT#1 and 400 KV Subhasgram Sagardighi Line at Powergrid,Subhasgram	17-06-2019	09:00	17-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of A/R Relay in 402 Bay		
348	400kv Berhampore-Sagardighi-Line 1	17-06-2019	09:00	18-06-2019	17:00	ODB	POWERGRID,ER-II	Insulator Replacement damaged by miscreants	WB	
349	400 kv 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedp	17-06-2019	09:00	18-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
350	400kv Jeypore-Gazuwaka-II Line	17-06-2019	08:00	20-06-2019	16:00	ODB	ER-II/Odisha /Jeypore	For doing PID test(Auto Reclose Switch to be put into Non Auto mode at Jeypore & Gazuwaka end)	NLDC	May be approved.
351	315 MVA, ICT-2 Main BAY (404 BAY)	17-06-2019	09:00	17-06-2019	18:00	ODB	ER-II/Odisha/Balangir	AMP for 404 52 CB and 404 CT		
352	400kv Sundargarh-Raigarh Ckt#3	17-06-2019	07:00	30-06-2019	17:00	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose relay will be off. Line will be in service	NLDC	May be approved.
353	765KV Bus-II at Sundargarh	17-06-2019	09:00	26-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	May be approved.
354	400/220KV 315 MVA ICT-1 AT RANCHI	18-06-2019	09:30	21-06-2019	17:00	OCB	POWERGRID ER-I	Replacement of 01 No 220 KV (Y-Ph) & 2 Nos 33 KV (R & Y Ph) Bushings	JSEB	
355	765 KV BUS-II at Gaya S/S	18-06-2019	09:00	18-06-2019	18:00	ODB	POWERGRID ER-I	For Alignment of Bus Isolator.	NLDC	May be approved.
356	150MVAR VSC-2 OF STATCOM AT NEW RANCHI	18-06-2019	09:00	21-06-2019	17:00	OCB	POWERGRID ER-I	ACP installation Connector tightening of Bus duct		
357	132 kv Main Bus AT ARA	18-06-2019	09:00	18-06-2019	13:00	ODB	POWERGRID ER-I	132 kv Main Bus R phase CVT replacement due to secondary voltage violation. All 132kv lines will be out of service.	BSEB	
358	220KV BUS-2 AT MUZAFFARPUR	18-06-2019	09:30	18-06-2019	17:30	ODB	POWERGRID ER-I	Switching of 220KV GIS	BSEB	
359	400/220kv 500 MVA ICT 3 at Patna	18-06-2019	09:30	18-06-2019	13:30	ODB	POWERGRID ER-I	Sweep Test of 220kv Side CT	BSEB	May avail on a hloiday at early morning

360	400kV Koderma - Bokaro CKT -I	18-06-2019	09:00	19-06-2019	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
361	400KV BINAGURI-Kishanganj#1	18-06-2019	10:00	18-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of auto-reclose and distance relay	Propose after High hydro season	
362	220KV BINAGURI-SILIGURI-1	18-06-2019	10:00	18-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay	WB	May be taken on early morning on weekends considering real time TLDP generation
363	132KV Rangpo-Chuzachen line	18-06-2019	09:00	18-06-2019	18:00	ODB	POWERGRID,ER-II	Line A/R implementation	Sikkim	
364	400\220kv 315 MVAICT -3 at Rangpo	18-06-2019	08:00	22-06-2019	17:00	OCB	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work,		
365	220KV Birpara-Chukha Ckt-I	18-06-2019	08:00	18-06-2019	17:30	ODB	POWERGRID,ER-II	Retrofitting of Numerical Distance Relay	NLDC	subject to Bhutan consent.
366	220KV MAIN BUS-I at Dalkhola	18-06-2019	09:00	18-06-2019	18:00	ODB	POWERGRID,ER-II	For Jumper rectification work	WB	
367	132 KV D/C Bishnupur - Khatra (TL- 180-181)	18-06-2019	06:00	19-06-2019	17:00	ODB	POWERGRID,ER-II	For Powerline crossing of 765 KV RMTL-AP 134/4 (DD+9+3 RC)-135/0(DD+9). Span Length-320 mtr	WB	
368	220 KV Bus Sectionalize CB (205) at Durgapur	18-06-2019	09:00	18-06-2019	17:00	ODB	POWERGRID,ER-II	AMP works		
369	405 Tie Bay of 315 MVA ICT#2 and 400 KV Subhasgram Jeerat Line at Powergrid,Subhasgram	18-06-2019	09:00	18-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of A/R Relay in 405 Bay		
370	400 KV FARAKKA-GOKARNA D/C	18-06-2019	08:00	20-06-2019	18:00	OCB	POWERGRID,ER-II	FOR COMPLETION OF LILO WORK.	WB	May be given at the end of june on weekends/holidays provided sufficient load reduction with arrival of monsoon
371	125MVAR BR & BR Main Bay (410)	18-06-2019	08:00	18-06-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works of 125MVAR BR and BR Main Bay (410).The power flow will be Interrupt in Indravati-Uihep Line Due to temporary shutdown of Uihep Main bay(412) at Indravati.		
372	400 KV, 315 MVA ICT # 2	18-06-2019	09:00	18-06-2019	17:00	ODB	ER-II/Odisha/Rengali	For Retrofitting of Backup impedance Relay	GRIDCO	
373	315MVA ICT-I at Bolangir	18-06-2019	09:00	18-06-2019	18:00	ODB	ER-II/Odisha/Balangir	Retrofit of Back up Impedance relay in ICT	NLDC	
374	220KV Side, 315MVA ICT-1 BAY (208 BAY)	18-06-2019	09:00	18-06-2019	18:00	ODB	ER-II/Odisha/Balangir	AMP for 208 52 CB and 208 CT		
375	400KV side Main bay(438) & Tie Bay (437) of 765/400KV ICTT-3(future) at Sundergarh	18-06-2019	09:00	22-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	For Earth Switch Cleaning excersice		
376	400KV MAIN BAY OF SILIGURI -I AT NEW PURNEA	19-06-2019	09:30	21-06-2019	18:00	OCB	POWERGRID ER-I	FOR REPLACEMENT OF GASKET OF POLE COLOUMN OF Y-PH TO ATTENTD THE SF6 LEAKAGE.		
377	400 /220kv 500MVA ICT-III at Gaya ss	19-06-2019	09:00	20-06-2019	18:00	ODB	POWERGRID ER-I	For Upgradation of Bay equipments under Nabinagar - II Packagae.	BSEB	May avail on a hloiday at early morning
378	220KV MAIN BAY OF 220/132KV ATR-1 AT DALTANGANJ	19-06-2019	09:30	19-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
379	220Kv Patna Sipara -3	19-06-2019	09:30	19-06-2019	17:30	ODB	POWERGRID ER-I	AMP	BSEB	
380	220KV Birpara-Chukha Ckt-II	19-06-2019	08:00	19-06-2019	17:30	ODB	POWERGRID,ER-II	Retrofitting of Numerical Distance Relay	NLDC	subject to Bhutan consent.
381	400 KV Farakka-Gokarna-I	19-06-2019	09:00	20-06-2019	18:00	ODB	POWERGRID,ER-II	For alignment checking and AMP of Isolators	WB	
382	401 Main Bay of Subhasgram Sagardighi Line at Subhasgram SS	19-06-2019	09:00	19-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of A/R Relay in 401 Bay		
383	400 kV 410 main Bay of Baripada-Pandiabili line	19-06-2019	09:00	20-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP & Gasket replacement		
384	400 KV Keonjhar Main Bay (Bay No-401)	19-06-2019	09:00	19-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
385	315MVA ICT-II at Bolangir	19-06-2019	09:00	19-06-2019	18:00	ODB	ER-II/Odisha/Balangir	Retrofit of Back up Impedance relay in ICT	NLDC	
386	220KV Side, 315MVA ICT-2 BAY (212 BAY)	19-06-2019	09:00	19-06-2019	18:00	ODB	ER-II/Odisha/Balangir	AMP for 212 52 CB and 212 CT		
387	765KV Raipur240MVar LR-1 at Sundergarh	19-06-2019	09:00	19-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	online CSD commissioning works, multiple switching to be done during tuning of CSD	NLDC	May be approved.

388	400KV KTPS-Biharsharif Line#1	19-06-2019	09:00	19-06-2019	17:30	ODB	DVC	for preventive maintenance job	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
389	400kV Tata -Baripada line	20-06-2019	09:30	20-06-2019	17:30	ODB	POWERGRID ER-I	For replacement of insulator damaged by miscreants at , Loc no 208		
390	220KV MAIN BAY OF 220/132KV ATR-2 AT DALTANGANJ	20-06-2019	09:30	20-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
391	400KV Main Bay of Varanasi at Sasaram	20-06-2019	09:00	20-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
392	400KV 125 MVAR B/R-II AT CHAIBASA	20-06-2019	09:30	20-06-2019	17:30	ODB	POWERGRID ER-I	AMP WORK		
393	400kv Main Bay Ballia- 1 at Patna	20-06-2019	09:30	22-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
394	400kV Koderma - Bokaro CKT -II	20-06-2019	09:00	21-06-2019	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATORS DAMAGED BY MISCREANTS	After completion of 400kV Gaya-Maithon-DC and 400kV Gaya-Koderma-DC	
395	400KV Bus Sectionaliser (1A -1B) at Alipurduar	20-06-2019	07:00	20-06-2019	18:00	ODB	POWERGRID,ER-II	AMP Work		
396	400KV BINAGURI-RANGPO-1 line	20-06-2019	10:00	20-06-2019	13:00	ODB	POWERGRID,ER-II	Jumper connection work under ERSS-XX	Propose after High hydro season	if approved reason for availing SD may be elaborated.
397	400KV BINAGURI-RANGPO-2 line	20-06-2019	14:00	20-06-2019	18:00	ODB	POWERGRID,ER-II	Jumper connection work under ERSS-XX	Propose after High hydro season	if approved reason for availing SD may be elaborated.
398	220KV BINAGURI-SILIGURI-2	20-06-2019	10:00	20-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay	WB	
399	220kV New Melli-JLHEP Line 1	20-06-2019	11:00	20-06-2019	13:00	ODB	POWERGRID,ER-II	SF6 Gas Filling		
400	404 Main Bay of Subhasgram Rajarhat Line at Subhasgram SS	20-06-2019	09:00	20-06-2019	17:00	ODB	POWERGRID,ER-II	Retrofitting of A/R Relay in 404 Bay		
401	400kV Berhampore-Sagardighi-Line 2	20-06-2019	09:00	21-06-2019	17:00	ODB	POWERGRID,ER-II	Insulator Replacement damaged by miscreants	WB	
402	765KV Raipur240MVAR LR-2 at Sundergarh	20-06-2019	09:00	20-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	online CSD commissioning works, multiple switching to be done during tuning of CSD	NLDC	May be approved.
403	765KV Bus-I(GIS Section & Darlipali#1&2 dia) at Sundargarh	20-06-2019	09:00	21-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	NLDC	May be approved.
404	132KV Kh-Kh	20-06-2019	09:00	20-06-2019	17:30	ODB	KAHALGAON	PMI works and Relay Testing	BSEB	
405	400KV FKK-Bus Reactor-2	20-06-2019	09:00	21-06-2019	17:00	ODB	FARAKKA	Reactor testing & Emulsifier checking		
406	220KV MAIN BAY OF 400/220KV 315MVA ICT-1 AT DALTANGANJ	21-06-2019	09:30	21-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
407	400KV BINAGURI-Bongaigaon-1 main bay 412 at Binaguri	21-06-2019	10:00	10-07-2019	18:00	OCB	POWERGRID,ER-II	TBEA Bay upgradation work under ERSS-XX	Propose after High hydro season	
408	400KV BINAGURI-Bongaigaon-2 main bay 415 at Binaguri	21-06-2019	10:00	10-07-2019	18:00	OCB	POWERGRID,ER-II	TBEA Bay upgradation work under ERSS-XX	Propose after High hydro season	
409	400KV BINAGURI-Bongaigaon-1 line	21-06-2019	10:00	21-06-2019	13:00	ODB	POWERGRID,ER-II	Jumper removal work under ERSS-XX	Propose after High hydro season	Club with S.No 12
410	400KV BINAGUR-Bongaigaon-2 line	21-06-2019	14:00	21-06-2019	18:00	ODB	POWERGRID,ER-II	Jumper removal work under ERSS-XX as well as for Replacement and retrofitting of distance relay	Propose after High hydro season	Club with S.No 12
411	220kV Bus Coupler at New Melli	21-06-2019	11:00	21-06-2019	13:00	ODB	POWERGRID,ER-II	SF6 Gas Filling		
412	220 KV Birpara-New Siliguri Ckt-I	21-06-2019	08:00	21-06-2019	17:30	ODB	POWERGRID,ER-II	Retrofitting of Numerical Distance Relay		
413	414 Tie Bay of 500 MVA ICT#5 and 400 KV Subhasgram Haldia Line-2 at Powergrid,Subhasgram	21-06-2019	09:00	22-06-2019	17:00	OCB	POWERGRID,ER-II	Pole Inspection of 414 Breaker		
414	400KV CHAIBASA#1 & 400KV SUNDARGARH#1 TIE BAY (BAY NO.- 417)	21-06-2019	09:00	30-06-2019	18:00	OCB	ER-II/ODISHA/ROURKELA	RETROFITTING OF OLD HYDRAULIC OPERATED BHEL MAKE CB BY NEW SPRING-SPRING OPERATED CGPISL MAKE CB		
415	400 kV 403 Baripada-Duburi Line Main Bay at Duburi SS	21-06-2019	09:00	21-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
416	Jeypore-Gazuwaka-I FSC Bay	21-06-2019	08:00	21-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	AMP of Jeypore-Gazuwaka-I FSC		
417	400KV Balangir-Angul Line Main BAY(401BAY)	21-06-2019	09:00	21-06-2019	18:00	ODB	ER-II/Odisha/Balangir	AMP for 401 52 CB and 401 CT		

418	400 kv (Quad) D/C Bongaigaon - Alipurduar line CKT- 1(BNG ALIP #1)	21-06-2019	08:00	21-06-2019	16:00	ODB	ENICL	AMP Work	NLDC	
419	400KV KTPS-Biharsharif Line#2	21-06-2019	09:00	21-06-2019	17:30	ODB	DVC	for preventive maintenance job	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
420	400KV BARH - PATNA CKT 3 & 4	22-06-2019	08:00	25-06-2019	18:00	ODB	POWERGRID ER-I	Realignmet works of 400KV Barh- Motihari Line due to Construction of Barh Bypass by NHAI	NLDC	
421	400KV Bus -I at Patna	22-06-2019	09:30	23-06-2019	17:30	ODB	POWERGRID ER-I	Jumper connection of Bus isolator and Bus stability	BSEB	
422	315MVA ICT-1 at Binaguri	22-06-2019	10:00	22-06-2019	15:00	ODB	POWERGRID,ER-II	Replacement and retrofitting of distance relay		
423	220 KV Birpara-New Siliguri Ckt-II	22-06-2019	08:00	22-06-2019	17:30	ODB	POWERGRID,ER-II	Retrofitting of Numerical Distance Relay		
424	400 kv 4034 Tie Bay of Baripada Line & Bus Reactor at Duburi	22-06-2019	09:00	22-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
425	400 KV Keonjhar - Talcher # 2 Tie Bay (Bay No-402)	22-06-2019	09:00	22-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
426	Jeypore-Gazuwaka-II FSC Bay	22-06-2019	08:00	22-06-2019	18:00	ODB	ER-II/Odisha /Jeypore	AMP of Jeypore-Gazuwaka-II FSC		
427	400KV side Main bay(435) & Tie Bay (434) of 765/400KV ICT-4(future) at Sundergarh	22-06-2019	09:00	27-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	For Earth Switch Cleaning excersice		
428	Main Bay (433) of OPGC-1 Line	22-06-2019	09:00	24-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	For 1 complete bay E/Sw cleaning & CRM testing, One complete dia shutdown is required. 400kv OPGC1 will be under shutdown. (If it is not availed on May)		
429	400 kv (Quad) D/C Bongaigaon - Alipurduar line CKT- 2(BNG ALIP #2)	22-06-2019	08:00	22-06-2019	16:00	ODB	ENICL	AMP Work	NLDC	NERPC approval may be obtained.
430	400kv Main bay of 400/220KV ICT 2 at Patna	23-06-2019	09:30	25-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
431	400 KV Subhasgram Rajarhat Line	23-06-2019	09:00	23-06-2019	17:00	ODB	POWERGRID,ER-II	A/R Retrofitting & Testing	WB	
432	400 kv 404 Main Bay of 80 MVAR Bus Reactor at Duburi SS	23-06-2019	09:00	23-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
433	220KV JEYNAGAR-I Line	23-06-2019	08:00	23-06-2019	20:00	ODB	ER-II/Odisha /Jeypore	For 30 Years Old Line Isolator & TBC Isolator Retrofitting works of Jeynagar-I Bay	GRIDCO	
434	765KV Bus-II (GIS Section & Dharamjaygarh #1&2 dia)at Sundargarh	23-06-2019	09:00	24-06-2019	18:00	OCB	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	NLDC	May be approved.
435	220kv Jamshedpur-JINDAL Tie	23-06-2019	08:00	23-06-2019	16:00	ODB	DVC	for installation of Tower top earthing between location 228 to 235	GRIDCO	
436	400KV MAIN BAY OF FARRAKA-S/C AT NEW PURNEA	24-06-2019	09:30	29-06-2019	18:00	OCB	POWERGRID ER-I	FOR SWAPING OF INTERRUPTER CHAMBER, FOR PIR TO NON PIR WITH GOKARNA MAIN CB.		
437	400KV MAIN BAY OF GOKARNA -S/C AT NEW PURNEA	24-06-2019	09:30	29-06-2019	18:00	OCB	POWERGRID ER-I	FOR SWAPING OF INTERRUPTER CHAMBER, FOR NON PIR TO PIR WITH FARRAKA MAIN CB.		
438	220KV MAIN BAY OF 400/220KV 315MVA ICT-2 AT DALTANGANJ	24-06-2019	09:30	24-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
439	400KV Main Bay of Nabinagar-1 at Sasaram	24-06-2019	09:00	24-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
440	400KV Bus 2 at Patna	24-06-2019	09:30	25-06-2019	17:30	ODB	POWERGRID ER-I	Jumper connection of Bus isolator and Bus stability	BSEB	
441	400\220KV 315 MVAICT -5 - at Rangpo	24-06-2019	08:00	29-06-2019	17:00	OCB	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work,		
442	400 KV Jeerat Sagardighi Line	24-06-2019	09:00	26-06-2019	17:00	ODB	POWERGRID,ER-II	A/R relay Testing in 400 KV Jeerat Sagardighi Line and Live line defects attending and defective isolator replacement in line..	WB	
443	Bus bar-1 at Indravati	24-06-2019	08:00	24-06-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works -Bus-1		All dia must be complete
444	400 kv 402 Main Bay of Duburi-Pandiabili Line at Duburi SS	24-06-2019	09:00	24-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
445	400 KV Talcher # 2 Main Bay (Bay No-403)	24-06-2019	09:00	24-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
446	220KV JEYNAGAR-I Line	24-06-2019	10:00	24-06-2019	13:00	ODB	ER-II/Odisha /Jeypore	For Change over of Jeynagar Line from TBC CB to Jeynagar-I Bay(204 CB) after Isolator Retrofitting works of 30 Years old 204 89C (Jeynagar -I Line Isolator)	GRIDCO	
447	220KV Side, BUS COUPLER BAY (204 BAY)	24-06-2019	09:00	24-06-2019	18:00	ODB	ER-II/Odisha/Balangir	AMP for 204 52 CB and 204 CT		
448	400 kv (Quad) D/C Alipurduar - Siliguri line CKT- 1(ALIP- SLG #1)	24-06-2019	08:00	24-06-2019	16:00	ODB	ENICL	AMP Work		
449	400KV Bus-2 AT NEW RANCHI	25-06-2019	09:00	26-06-2019	17:00	ODB	POWERGRID ER-I	AMP WORK (STATCOM out because it is connected through Bus-2 only and Bus-1 side main bay is not commissioned)		
450	220KV Bus Coupler Bay AT DALTANGANJ	25-06-2019	09:30	25-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		

451	400KV MAIN BAY OF 400/220KV 315MVA ICT-2 AT CHAIBASA	25-06-2019	09:30	25-06-2019	17:30	ODB	POWERGRID ER-I	CSD REPLACEMENT WORK.		
452	Tapping point of 400 KV D/C MID-KGP-CHANDITALA LILO LINE-(TL-56/0 &55/0)-*****	25-06-2019	06:00	27-06-2019	17:00	OCB	POWERGRID,ER-II	For TAPPING of 400 KV CKTL-Loop In AP-1/0(DD+0) SPAN-200 MTR and LOOP OUT AP-29/0-(DD+0) - - SPAN 200 MTR-- Subject to approval of ENGG and AM DEPT *****	WB	May be postponed to july
453	400 KV BUS-I of NTPC Farakka	25-06-2019	09:00	25-06-2019	18:00	ODB	POWERGRID,ER-II	For connecting BUS isolator of bay no-22 to BUS-I (After augmentation of BUS Isolator from 2000A to 3150 A rating under ERSS-XV projects).	What other element will be out?	
454	400KV D/C (Twin Moose) Baharampur(India)-Bheramara (Bangladesh) CKT-I & CKT-II	25-06-2019	09:00	25-06-2019	17:00	ODB	POWERGRID,ER-II	Stringing of Newly constructed Bangladesh -II crossing at LOC. NO. AP 68 & AP 69 with Bangladesh Line 1 (LOC NO 151 & LOC NO 152)	NLDC	subject to Bangladesh consent. Indent may be sent atleast 10 days in advance , so that Bangladesh can carry necessary load management
455	315 MVA ICT#1 at Rourkela	25-06-2019	09:00	25-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	RETROFITTING OF EXISTING OLD ICT PROTECTION RELAYS WITH NEW NUMERICAL RELAYS		
456	Bus bar-2 at Indravati	25-06-2019	08:00	25-06-2019	17:00	ODB	ER-II/Odisha /Indravati	AMP works -Bus-2	What other element will be out?	
457	400 kv 4012 Tie Bay of Duburi-Pandiabili Line at Duburi SS	25-06-2019	09:00	25-06-2019	17:30	ODB	ER-II/Odisha /BARIPADA S/S	AMP works		
458	220 kv Bus -I at Jeypore & 220 kv Bus Coupler CB(202 52)	25-06-2019	08:00	27-06-2019	18:00	OCB	ER-II/Odisha /Jeypore	For 30 Years old Isolator Retrofitting Works of Bus-I side Isolators of Jeynagar I, Jeynagar-2 & ICT-I & Bus Coupler Bay -TL Maintenance works -AMP work of Angul LR-1 at Sundergarh	GRIDCO	
459	765KV Sundergarh-Angul Ckt #1 with 240MVAR LR at Sundergarh	25-06-2019	07:00	25-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	AMP Work	NLDC	May be approved.
460	400 kv (Quad) D/C Alipurduar - Siliguri line CKT- 2(ALIP- SLG #2)	25-06-2019	08:00	25-06-2019	16:00	ODB	ENICL	AMP Work		
461	132KV MAIN BAY OF 220/132KV ATR-1 AT DALTANGANJ	26-06-2019	09:30	26-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
462	400KV Tie Bay of Nabinagar & Spare Bay at Sasaram	26-06-2019	09:00	26-06-2019	18:00	ODB	POWERGRID ER-I	AMP work		
463	400kv Main Bay Barh-2 at Patna	26-06-2019	09:30	28-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
464	400kv Tie of Ballia 1 & Barh 2 at Patna	26-06-2019	09:30	27-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
465	80 MVAR Bus Reactor at Duburi SS	26-06-2019	09:00	26-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
466	400 KV Talcher # 1 Main Bay (Bay No-404)	26-06-2019	09:00	26-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
467	765KV Sundergarh-Angul Ckt #2 With 240MVAR LR at Sundergarh	26-06-2019	07:00	26-06-2019	17:00	ODB	ER-II/Odisha/Sundergarh	-TL Maintenance works -AMP work of Angul LR-2 at Sundergarh	NLDC	May be approved.
468	132KV MAIN BAY OF 220/132KV ATR-2 AT DALTANGANJ	27-06-2019	09:30	27-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
469	400 KV Farakka-Sagardighi line-2	27-06-2019	09:00	27-06-2019	18:00	ODB	POWERGRID,ER-II	Replacement of earth pek at Tower no-103.	WB	
470	400 KV Subhasgram Sagardighi Line.	27-06-2019	09:00	29-06-2019	17:00	ODB	POWERGRID,ER-II	VT Selection work, A/R relay retrofitting & testing and Live line defects attending and defective isolator replacement in line.	WB	
471	315 MVA ICT#2 at Rourkela	27-06-2019	09:00	27-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	RETROFITTING OF EXISTING OLD ICT PROTECTION RELAYS WITH NEW NUMERICAL RELAYS		
472	220 kv Bus-1 at Baripada	27-06-2019	09:00	27-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator Alignment works	GRIDCO	
473	400KV GIS Bus-1 at Sundergarh	27-06-2019	09:00	27-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	for bus PT secondary circuit modification works		
474	400KV FKK-Bus Reactor-1	27-06-2019	09:00	28-06-2019	17:00	ODB	FARAKKA	Reactor & CB testing		
475	132KV MAIN BAY OF DALTANGANJ-I (JUSNL) AT DALTANGANJ	28-06-2019	09:30	28-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
476	132kv Rangpo Chuzachen and 132kv Rangpo Meli	28-06-2019	08:00	28-06-2019	18:00	ODB	POWERGRID,ER-II	For new Chuzachen bays LILO (Construction works)	Sikkim	

477	400KV D/C (Twin Moose) Baharampur(India)-Bheramara (Bangladesh) CKT-I & CKT-II	28-06-2019	09:00	28-06-2019	17:00	ODB	POWERGRID,ER-II	Stringing of Newly constructed Bnagladesh -II crossing at LOC. NO. AP 88 & AP 89 with Bangladesh Line 1 (LOC NO 194 & LOC NO 195)	NLDC	subject to Bangladesh consent. Indent may be sent atleast 10 days in advance , so that Bangladesh can carry necessary load mangement
478	50 MVA ICT-IV AT MALDA	28-06-2019	09:00	15-08-2019	17:00	OCB	POWERGRID,ER-II	FOR REPLACEMENT OF 50 MVA ICT-IV BY 160 MVA ICT ALONG WITH BOTH SIDE BAYS AT MALDA UNDER ERSS-XXI.	WB	
479	125 MVAR BUS REACTOR-I at Rourkela	28-06-2019	09:00	28-06-2019	18:00	ODB	ER-II/ODISHA/ROURKELA	COMMISSIONING OF CSD IN ITS TIE BAY CB (42352 CB)		
480	220 kV Bus-2 at Baripada	28-06-2019	09:00	28-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator Alignment works	GRIDCO	
481	220 kV Bus -II at Jeypore & 220 kV Bus Coupler CB(202 52)	28-06-2019	08:00	30-06-2019	18:00	OCB	ER-II/Odisha /Jeypore	For 30 Years old Isolator Retrofitting Works of Bus-II side Isolators of Jevnagar I, Jevnagar-2 & ICT-I & Bus Coupler Bay	GRIDCO	
482	400KV GIS Bus-2 at Sundergarh	28-06-2019	09:00	28-06-2019	14:00	ODB	ER-II/Odisha/Sundergarh	for bus PT secondary circuit modification works		
483	132KV MAIN BAY OF DALTANGANJ-II (JUSNL) AT DALTANGANJ	29-06-2019	09:30	29-06-2019	17:30	ODB	POWERGRID ER-I	Bay AMP		
484	400kv Main bay of Balia Line-2 at Patna	29-06-2019	09:30	30-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
485	400kv Main bay Barh 1 at Patna	29-06-2019	09:30	30-06-2019	17:30	OCB	POWERGRID ER-I	CB Overhauling		
486	400 KV Maithon-Right bank #2 line	29-06-2019	08:00	12-07-2019	18:00	OCB	POWERGRID,ER-II	Re-Conductoring work under ERSS-XVII	After completion of 400kv Gaya-Maithon-DC and 400kv Gaya-Koderma-DC	
487	125 MVAR Bus Reactor-2	29-06-2019	09:00	29-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
488	400 KV Talcher # 1 Tie Bay (Bay No-406)	29-06-2019	09:00	29-06-2019	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
489	400 KV Rajarhat Jeerat Line	30-06-2019	09:00	30-06-2019	17:00	ODB	POWERGRID,ER-II	A/R relay retrofitting & testing	WB	
490	132 kV Baripada-Bhograi Line 103 Bay	30-06-2019	10:00	30-06-2019	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
491	Biharsharif-Barhi (via Rajgir) 132kV line	20-06-2019	09:00	20-06-2019	17:00	ODB	BSPTCL	Reconductoring of Rajgir-Barhi section	1. Rajgir will avail power from BSF(SG) 2.S/D element is charged on no load from Barhi end	
492	220kv Biharsarif (PG)-Biharsarif Ckt-I	02/06/2019	09:00	02/06/2019	12:00	ODB	BSPTCL	Line Maintainance work	BSF(SG) will avail power from 220KV BSF(PG)-BSF ckt 2, 3 & 220kv TTPS T/L	
493	220kv Pusauli (PG)-Pusauli (BSPTCL)	02/06/2019	09:00	02/06/2019	15:00	ODB	BSPTCL	Over head line crossing of 220kv Pusauli (PG)-Pusauli (BSPTCL) & 220 KV Pusouli (PG)-Ara (PG) for LILO line construction on 2nd circuit of 220 KV Pusouli (PG)-Ara (PG) at Pusouli (BSPTCL).	GSS Pushauli will be powerless	
494	220kv Pusauli (PG)-Ara (PG)	02/06/2019	09:00	02/06/2019	15:00	ODB	BSPTCL	Over head line crossing of 220kv Pusauli (PG)-Pusauli (BSPTCL) & 220 KV Pusouli (PG)-Ara (PG) for LILO line construction on 2nd circuit of 220 KV Pusouli (PG)-Ara (PG) at Pusouli (BSPTCL).	GSS Pushauli will be powerless	
495	220 KV Gaya(PG)-Bodhgaya ckt 1	01-06-2019	10:00	07-06-2019	12:00	ODB	BSPTCL	Jumper tightening/replacement work at tension tower location no 1 & 03	During S/D period Bodhgaya will avail power from 220 kv D/C Khizersarai & another 220 KV Gaya (PG) ckt	
496	220 KV Gaya(PG)-Bodhgaya ckt 2	01-06-2019	12:30	01-06-2019	14:30	ODB	BSPTCL	Jumper tightening/replacement work at tension tower location no 1 & 03	During S/D period Bodhgaya will avail power from 220 kv D/C Khizersarai & another 220 KV Gaya (PG) ckt	

497	220 KV Gaya(PG)- Sonenagar ckt 1	02-06-2019	11:00	02-06-2019	13:30	ODB	BSPTCL	Jumper tightening/replacement work at tension towers	During S/D period GSS sonenagar will avail power from another Gaya(PG) ckt
498	220 KV Gaya(PG)- Sonenagar ckt 2	02-06-2019	14:00	07-06-2019	16:00	ODB	BSPTCL	Jumper tightening/replacement work at tension towers	During S/D period GSS sonenagar will avail power from another Gaya(PG) ckt
499	132kv Lakhisarai (PG) - Jamui ckt - 1	03-06-2019	11:00	03-06-2019	13:30	ODB	BSPTCL	Line maintainance work	During S/D period GSS Jamui will avail power from another 132kv Lakhisarai (PG) ckt
500	132kv Lakhisarai (PG) - Jamui ckt 2	03-06-2019	14:00	03-06-2019	16:30	ODB	BSPTCL	Line maintainance work	During S/D period GSS Jamui will avail power from another 132kv Lakhisarai (PG) ckt
501	220kv Patna(PG)-Sipara ckt3	03-06-2019	09:00	08-06-2019	17:00	OCB	BSPTCL	For stringing work of 220kv D/C Patna(PG)-Khagaul T/L	1.GSS Sipara will avail power from 220KV Patna(PG)-Sipara ckt 1 & 2. 2.There will be load restriction of around 25-30 MW
502	220kv Patna(PG)-Sipara ckt1 ,2,& 3	09-06-2019	09:00	09-06-2019	14:00	ODB	BSPTCL	For stringing work of 220kv D/C Patna(PG)-Khagaul T/L	1.GSS Sipara will avail power from GSS Fatuha 2.There will be load restriction of around 115-135 MW
503	132 KV NTPC(Kahalgaon)-Sabour S/C T/L	02-06-2019	10:00	02-06-2019	16:00	ODB	BSPTCL	For replacement of damaged Y-phase conductor between loc. No. 1 & loc. No. 2	1. This line is charged on NO LOAD from NTPC (Kahalgaon) end 2.There will be no any load restriction.
504	220 Kv Pushauli-Sasaram (PG) S/C T/L	02-06-2019	10:00	02-06-2019	10:15	ODB	BSPTCL	Over head line crossing of 220kv Pusauli (PG)-Pusauli (BSPTCL) & 220 KV Pusouli (PG) Ara (PG) for LILO line construction on 2nd circuit of 220 KV Pusouli (PG)-Ara (PG) at Pusouli (BSPTCL).	Pushauli will avail power from Ara(PG)
505	220 Kv Pushauli-Ara (PG) S/C T/L	02-06-2019	10:30	02-06-2019	10:45	ODB	BSPTCL	Over head line crossing of 220kv Pusauli (PG)-Pusauli (BSPTCL) & 220 KV Pusouli (PG) Ara (PG) for LILO line construction on 2nd circuit of 220 KV Pusouli (PG)-Ara (PG) at Pusouli (BSPTCL).	This line is generally charged on no load
506	220 kv Muzaffarpur (PG) -Hajipur ckt - 1	04-06-2019	10:00	04-06-2019	12:00	ODB	BSPTCL	Tree pruning work	GSS Hazipur will avail power from 220kv D/C BTPS T/L & another 220kv Muzaffarpur(PG) T/L
507	220 kv Muzaffarpur (PG) -Hajipur ckt - 2	04-06-2019	12:00	04-06-2019	16:00	ODB	BSPTCL	Tree pruning work	GSS Hazipur will avail power from 220kv D/C BTPS T/L & another 220kv Muzaffarpur(PG) T/L
508	132kv D/C Motihari (DMTCL)-Motihari	01-06-2019	09:00	01-06-2019	16:00	ODB	BSPTCL	Line maintainance work	GSS Motihari may be availed from Gss Motipur Gss Dhaka may avail from Sitamarhi.

509	220 kv Darbhanga (DMTCL)-Laukahi ckt 1 & ckt2	12-06-2019	10:00	16-06-2019	16:00	ODB	BSPTCL	Line Maintainance work	1.132kv GSS Phulparas avail power from pandaul 2.Laukahi will avail power from 220KV D/C Madhepura 3.There will be no any load restriction
510	132 KV Bettiah-Narkatayiganj-Ramnagar T/L	04-06-2019	11:00	05-06-2019	16:00	ODB	BSPTCL	line maintence work	1.gss ramnagar may power avail from nepal end 2.gss narkatayiganj will be power less.
511	220 kv Darbhanga (DMTCL)-Motipur ckt 1	03-06-2019	10:00	03-06-2019	17:00	ODB	BSPTCL	erection of new GE make plcc & Digital protection coupler at DMTCL(Darbhanga) and Motipur end.	1. 220kv MTPS-Motipur & one off the ckt 220kv DMTCL - Motipur line will remain in service 2.There will be no any load restiction
512	221 kv Darbhanga (DMTCL)-Motipur ckt 2	04-06-2019	10:00	04-06-2019	17:00	ODB	BSPTCL	erection of new GE make plcc & Digital protection coupler at DMTCL(Darbhanga) and Motipur end.	1. 220kv MTPS-Motipur & one off the ckt 220kv DMTCL - Motipur line will remain in service 2.There will be no any load restiction
513	220 KV Darbhanga(DMTCL)-Ujjayarpur S/C T/L	10-06-2019	09:00	10-06-2019	18:00	ODB	BSPTCL	Line Maintainance work	Ujjayarpur will avail power from alternate sources.
514	400 kv Baripada-Pandiabili	20-05-2019	06:00	28-05-2019	18:00	OCB	ER-II/Odisha/ Pandiabili	Erection of Collapsed Tower No.-717 and Stringing of 400 kv Baripada-Pandiabili & New Duburi-Pandiabili line	
515	400 kv Meramundali-Mendhasal Ckt 1&2 (OPTCL)	27-05-2019	06:00	28-05-2019	18:00	OCB	ER-II/Odisha/ Pandiabili	D-Stringing of 400 kv Baripada-Pandiabili line (Which is on ERS) and stringing of Conductor for 400 kv Baripada-Pandiabili & New Duburi-Pandiabili line on new tower	
516	220 kv Mendhasal-Chandaka Ckt 1&2 (OPTCL)	27-05-2019	06:00	28-05-2019	18:00	OCB	ER-II/Odisha/ Pandiabili	D-Stringing of 400 kv Baripada-Pandiabili line (Which is on ERS) and stringing of Conductor for 400 kv Baripada-Pandiabili & New Duburi-Pandiabili line on new tower	
517	400KV Kahalgaon-Lakhsirai -1	27-05-2019	10:00	27-05-2019	11:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
518	400KV Kahalgaon-Lakhsirai -2	27-05-2019	11:00	27-05-2019	12:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
519	400KV Kahalgaon-Banka-1	27-05-2019	12:00	27-05-2019	13:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
520	400KV Kahalgaon-Banka-2	27-05-2019	15:00	27-05-2019	16:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
521	400KV Kahalgaon-Farakka-1	27-05-2019	16:00	27-05-2019	17:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
522	400KV Kahalgaon-Farakka-2	28-05-2019	10:00	28-05-2019	11:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
523	400KV Kahalgaon-Farakka-3	28-05-2019	11:00	28-05-2019	12:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
524	400KV Kahalgaon-Farakka-4	28-05-2019	12:00	28-05-2019	13:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
525	400KV Kahalgaon-Maithon-1	28-05-2019	15:00	28-05-2019	16:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
526	400KV Kahalgaon-Maithon-2	28-05-2019	16:00	28-05-2019	17:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
527	400KV Kahalgaon-Barh-1	29-05-2019	10:00	29-05-2019	11:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
528	400KV Kahalgaon-Barh-2	29-05-2019	11:00	29-05-2019	12:00	ODB	NTPC/POWERGRID	For Interfacing work in PMU	
529	400KV Alipurduar-Binaguri-1	27-05-2019	10:00	27-05-2019	11:00	ODB	POWERGRID	For Interfacing work in PMU	
530	400KV Alipurduar-Binaguri-2	27-05-2019	11:00	27-05-2019	12:00	ODB	POWERGRID	For Interfacing work in PMU	
531	400KV Alipurduar-Bongaigaon-1	27-05-2019	12:00	27-05-2019	13:00	ODB	POWERGRID	For Interfacing work in PMU	
532	400KV Alipurduar-Bongaigaon-2	27-05-2019	15:00	27-05-2019	16:00	ODB	POWERGRID	For Interfacing work in PMU	
533	800KV Alipurduar-Agra-1	28-05-2019	11:00	28-05-2019	13:00	ODB	POWERGRID	For Interfacing work in PMU	
534	800KV Alipurduar-Agra-2	28-05-2019	15:00	28-05-2019	17:00	ODB	POWERGRID	For Interfacing work in PMU	
535	800KV Pole-3	29-05-2019	11:00	29-05-2019	13:00	ODB	POWERGRID	For Interfacing work in PMU	
536	800KV Pole-4	29-05-2019	15:00	29-05-2019	17:00	ODB	POWERGRID	For Interfacing work in PMU	

537	400KV Jeerat-Sagardighi TL	03-06-2019	11:00	03-06-2019	13:00	ODB	POWERGRID	For Interfacing work in PMU		
538	400KV Jeerat-Rajarhat TL	03-06-2019	14:00	03-06-2019	16:00	ODB	POWERGRID	For Interfacing work in PMU		
539	400KV Talcher-Meramandali-1	03-06-2019	10:00	03-06-2019	12:30	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
540	400KV Talcher-Meramandali-2	03-06-2019	11:30	03-06-2019	12:30	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
541	400KV Talcher-Rengali-2	03-06-2019	15:00	03-06-2019	16:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
542	220KV TTPS-Meramandali-1	05-06-2019	10:00	05-06-2019	11:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
543	220KV TTPS-Meramandali-2	05-06-2019	11:00	05-06-2019	12:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
544	220KV TTPS-Rengali	05-06-2019	12:00	05-06-2019	13:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
545	220KV TTPS-Joda-1	05-06-2019	15:00	05-06-2019	16:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
546	220KV TTPS-Joda-2	05-06-2019	16:00	05-06-2019	18:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		May be taken only after return of ckt-i which is under long outage
547	220KV TTPS-Kaniha	06-06-2019	10:00	06-06-2019	11:00	ODB	NTPC/OPTCL/POWERGRID	For Interfacing work in PMU		
548	400KV Rajarhat-Subhasgram	08-06-2019	11:00	08-06-2019	12:00	ODB	POWERGRID	For Interfacing work in PMU		
549	400KV Rajarhat-Jeerat	09-06-2019	11:00	09-06-2019	12:00	ODB	POWERGRID	For Interfacing work in PMU		
550	STATCOM at Jeypore	20-06-2019	11:00	20-06-2019	14:00	ODB	ER-II/Odisha/Jeypore	For interfacing work in PMU		
551	400 kV Bus - A	29-06-2019	07:00	29-06-2019	20:00	ODB	MPL	Bus maintenance job		
552	400 kV Bus - B	31/06/19	07:00	31/06/19	20:00	OBD	MPL	Bus maintenance job		
553	132 KV Banka(PG)-Sabour ckt 1	10-06-2019	08:00	21-06-2019	17:00	OBD	BSPTCL	For tightening of Nuts & Bolts of Jumpers at 37 nos of angle tower		
	133 KV Banka(PG)-Sabour ckt 2	22-06-2019	08:00	03-07-2019	17:00		BSPTCL			
554						OBD		For tightening of Nuts & Bolts of Jumpers at 37 nos of angle tower		
555	220 Kv Pushauli-Sasaram (PG) S/C T/L	10-06-2019	10:00	10-06-2019	10:15	ODB	BSPTCL	Jumper connection of LILO line at Pushauli GSS	Pushauli will avail power from Ara(PG)	
556	220 Kv Pushauli-Ara (PG) S/C T/L	10-06-2019	10:30	10-06-2019	10:45	ODB	BSPTCL	Jumper connection of LILO line at Pushauli GSS	This line is generally charged on no load	

Outages proposed in other RPCs requiring ERPC approval

SL. No	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S.D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY	COMMENTS
1	765KV D'JAIGARH-JHARSUGUDA III	10-06-2019	09:00	10-06-2019	18:00	ODB	WRPC	For Replacement of Broken Insulator, ckt-4 A/R to be keep in Non auto mode & D'garh end dia to be kept open for bay & line equipment AMP works .		
2	765KV D'JAIGARH-JHARSUGUDA IV	11-06-2019	09:00	11-06-2019	18:00	ODB	WRPC	For Replacement of Broken Insulator, ckt-3 A/R to be keep in Non auto mode & D'garh end dia to be kept open for bay & line equipment AMP works .		
3	765KV D'JAIGARH-RANCHI I	18-06-2019	09:00	19-06-2019	18:00	ODB	WRPC	For Auto Reclose Testing works & For Replacement of 50 nos. open/hanging quad line spacer & D'garh end dia to be kept open for bays & line equipment AMP works .		
4	765KV D'JAIGARH - JHARSUGUDA 1	28-06-2019	09:00	28-06-2019	18:00	ODB	WRPC	For Auto Reclose Testing works & ckt-2 A/R to be keep in Non auto mode for line AMP & D'garh end dia to be kept open for bay & line equipment AMP works .		
5	765KV D'JAIGARH - JHARSUGUDA 2	29-06-2019	09:00	29-06-2019	18:00	ODB	WRPC	For Auto Reclose Testing works & ckt-1 A/R to be keep in Non auto mode for line AMP & D'garh end dia to be kept open for bay & line equipment AMP works .		
6	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	20-05-2019	08:00	27-05-2019	18:00	ODB	ERPC	Strengthening of suspension towers delta configuration (419 Nos.) . Not considered by 158 OCC earlier		
7	BALIA(400KV)-PATNA-ER (400KV)3	10-06-2019	08:00	12-06-2019	18:00	ODB	ERPC	For replacement of porcelain insulator with polymer for Tension Tower at ballia end.		
8	BALIA(400KV)-PATNA-ER (400KV)4	13-06-2019	08:00	15-06-2019	18:00	ODB	ERPC	For replacement of porcelain insulator with polymer for Tension Tower at Ballia		