



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee
14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24239651, 24239654 FAX No.:033-24221802, 24221358 Web: www.erpc.gov.in

NO. ERPC/MS/OPERATION/2020/1241-1289

DATE: 01.06.2020

To,

As per list enclosed.

Sub: Approved Maintenance Programme of Transmission lines / Equipment for month of June 2020.

Sir,

Please find the **Approved Maintenance Programme of Transmission lines / Equipment for June 2020** held through video conferencing at **ERLDC, Kolkata** on **26th May 2020 (Tuesday)** at **11:00 hrs** available at ERPC website (<http://www.erpc.gov.in/>)

Yours faithfully,

S. Kejriwal
S.E.(Commercial)

LIST OF ADDRESSES:

1. CHIEF ENGINEER (TRANS., O&M), BSPTCL, PATNA, (FAX NO. 0612-2504557/2504937)
2. CHIEF ENGINEER (System Operation), BSPTCL, PATNA, (FAX NO. 0612-2504557/2504937)
3. CHIEF ENGINEER, TRANSMISSION (O&M), JUSNL, RANCHI (FAX NO.-0651-2490486/2490863)
4. CHIEF ENGINEER, TVNL, DORANDA, RANCHI - 834102 (FAX NO. 06544-225414)
5. CHIEF LOAD DISPATCHER, SLDC, OPTCL, BHUBANESWAR (FAX NO.0674-2748509)
6. CHIEF GENERAL MANAGER (O&M), OPTCL, BHUBANESWAR
7. SR. GENERAL MANAGER (PP), GRIDCO, JANPATH, BHUBANESWAR (0674-2547180)
8. DIRECTOR (OPERATION), IB TPS, AT/PO BANHARPALI, JHARSUGUDA, (FAX NO. 06645-222225/222230)
9. GENERAL MANAGER, TTPS, TALCHER, (FAX NO. 06760-243212)
10. SR. GENERAL MANAGER (ELECTRICAL), OHPC LTD., BHUBANESWAR, (FAX NO.0674-2542102)
11. CHIEF ENGINEER, CLD, WBSETCL, HOWRAH, (FAX NO. 033-26886232)
12. CHIEF ENGINEER, CENTRAL PLANNING WING, WBSETCL, SALT LAKE (FAX NO.: 033-23591955)
13. CHIEF ENGINEER (PTR), WBSEDCL, SALT LAKE, KOLKATA (FAX:033-23345862)
14. CHIEF GENERAL MANAGER (OS), WBPDC, KOLKATA-98 (FAX NO. 033-23393286/2335-0516)
15. GM, KOLAGHAT TPS, WBPDC, KOLAGHAT (FAX NO.03228231280)
16. DGM (OPERATION), DPL, DURGAPUR, (FAX NO. 0343-2555052)
17. GM (SYS OPERATION), CESC, CHOWRINGHEE SQUARE, KOLKATA (FAX NO.033-22253756/22129871)
18. CHIEF ENGINEER, SLDC, DVC, HOWRAH (FAX NO. 033-2688-5094)
19. ADDL.CHIEF ENGINEER, SLDC, POWER DEPT., GOVT. OF SIKKIM, GANGTOK, (FAX NO. 03592-228186/201148/202284)
20. EXECUTIVE DIRECTOR, ERLDC, POSOCO, KOLKATA, (FAX NO. 033-2423-5809)
21. GENERAL MANAGER, FSTPP, NTPC, FARAKKA, (FAX NO. 03512-224214/226085/226124)
22. GENERAL MANAGER , KhSTPP, NTPC, KAHALGAON (FAX NO.06429-226082)

23. GENERAL MANAGER, TSTPP, NTPC, TALCHER, (FAX NO. 06760-249053)
24. GENERAL MANAGER (OS), POWERGRID, ER-II, KOLKATA(Fax no: 033-23572827)
25. GENERAL MANAGER , POWERGRID, ER-I, PATNA, (FAX NO.0612-2531192)
26. GENERAL MANAGER (O&M), POWERGRID, ODISHA PROJECTS, SAHID NAGAR, BHUBANESWAR - 751 007
27. MANAGING DIRECTOR, DRUK GREEN POWER CORPORATION, P.O. BOX -1351, THIMPU, BHUTAN -(FAX NO 00975- 2336411)
28. MANAGING DIRECTOR, BHUTAN POWER CORPORATION, P.O.BOX-580, THIMPU, BHUTAN (FAX NO. 00975-2333578)
29. CHIEF ENGINEER (O&M), TALA H.E.PROJECT, BHUTAN (FAX NO. 009752/324803)
30. EXECUTIVE DIRECTOR (O&M), NHPC, FARIDABAD (FAX No.:0129-2272413)
31. GENERAL MANAGER, TEESTA -V POWER STATION, NHPC, SINGTAM, EAST SIKKIM (FAX 03592 - 247377)
32. CHIEF ENGINEER, RANGIT POWER STATION, NHPC, P.O. RANGIT NAGAR, SOUTH SIKKIM (FAX NO.03595-259268)
33. SENIOR VICE PRESIDENT, PTC LTD., NBCC TOWERS, 15-BHIKAJI KAMA PLACE, NEW DELHI- 110066 (FAX NO. 011-41659504)
34. PLANT HEAD, ADHUNIK POWER & NATUARAL RESOURCES, JHARKHAND(FAX NO.: 0657-6628440)
35. AGM (OPERATION), MAITHON POWER LTD, DHANBAD (FAX: 08860004758)
36. VICE PRESIDENT(POWER), VEDANTA LIMITED, BHUBANESWAR- 751023 (FAX NO 0674-2302920)
37. CHIEF ELECTRICAL ENGINEER, EASTERN RAILWAY, KOLKATA-700 001 (FAX NO.: 033-22300446)
38. CHIEF ELECTRICAL ENGINEER, SOUTH EASTERN RAILWAY, KOLKATA-43 (FAX: 033-24391566)
39. DEPUTY DIRECTOR, EASTERN RPSO, SALT LAKE, KOLKATA- (FAX NO:033-23217075)
40. GENERAL MANAGER (O&M), NHPC LTD, FARIDABAD, FAX: 0129-2272413
41. ASSOCIATE VICE PRESIDENT, GMR KEL, BHUBANESWAR-751007. (FAX NO: 0674-2572794)
42. GM (SO & COMML), NTPC VVNL, NEW DELHI-110033. Fax:011-24367021
43. SHRI D. P. BHAGAVA, CHIEF CONSULTANT (O&M), TEESTA URJA LIMITED, NEW DELHI-110 001 (FAX:011-46529744)
44. SHRI BRAJESH KUMAR PANDE, PLANT HEAD, JITPL. (FAX:011-26139256-65)
45. DIRECTOR (NPC), CEA, NRPC BUILDING, KATWARIA SARAI, NEW DELHI- 110016
46. DGM (OS), HALDIA ENERGY LIMITED, BARIK BHAWAN, KOKATA-700072, FAX: 033-22360955

CC:

Chief Engineer, OPM, CEA	Chief Engineer, NPC, CEA	ASSISTANT SECRETARY, ERPC
--------------------------	--------------------------	---------------------------

ERLDC, KOLKATA										
TRANSMISSION ELEMENTS OUTAGE(EXCEPT BAYS) APPROVED										
SI	NAME OF THE ELEMENTS	FRO M		TO		REMARKS	S.D availing agency	Reason	SUBJECT TO CONSENT FROM AGENCY	MEETING COMMENTS
		DATE	TIME	DATE	TIME					
1	765 KV GAYA-VARANASI-I	01-06-2020	08:00	14-06-2020	17:00	ODB	POWERGRID ER-I	FOR STRENGTHENING OF 765 KV LINE WIND ZONE-II TOWERS	NLDC	Subject to NRPC approval
2	400KV 80 MVAR NON SWITCHBALE L/R OF SIPAT-2 AT RANCHI	01-06-2020	09:30	01-06-2020	17:00	ODB	POWERGRID ER-I	AMP OF L/R	NLDC	
3	400 KV RANCHI-SIPAT-2	01-06-2020	09:30	01-06-2020	09:50	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF NON SWITCHABLE L/R AT RANCHI	NLDC	
4	400 KV RANCHI-SIPAT-2	01-06-2020	16:40	01-06-2020	17:00	ODB	POWERGRID ER-I	FOR TAKING IN SERVICE OF NON SWITCHABLE L/R AT RANCHI	NLDC	
5	125 MVAR BUS REACTOR-II AT LAKHISARAI	01-06-2020	09:30	01-06-2020	17:30	ODB	POWERGRID ER-I	AMP works of BR-II		
6	400kv SWITCHABLE L/R OF Allahabad AT SASARAM	01-06-2020	09:00	04-06-2020	18:00	OCB	POWERGRID ER-I	Overhauling of CWL29Q50-Y phase Pole	NLDC	
7	765kv SASARAM-FATEHPUR-S/C	01-06-2020	09:00	05-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing	NLDC	Subject to NRPC approval
8	A/R OF 400 KV BIHARSHARIF-BANKA-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK		
9	A/R OF 400 KV BIHARSHARIF-KODERMA-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK	DVC	
10	A/R OF 400 KV RANCHI-MAITHON(RB)-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK		
11	A/R OF 400 KV BARH-MOTIHARI-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK		
12	A/R OF 400 KV MOTIHARI-GORKAHPUR-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK	NLDC	Subject to NRPC
13	A/R OF 400 KV PATNA-KISHANGANJ-II	01-06-2020	07:00	30-06-2020	18:00	ODB	POWERGRID ER-I	OPGW STRINGING WORK		
14	220KV KISHANGANJ-Siliguri -1	01-06-2020	09:00	01-06-2020	18:00	ODB	POWERGRID ER-I	For replacement of LA Surge Counter & AMP of GIS Bay 201 AT KISHANGANJ.	SUBJECT TO HYDRO SITUATION	
15	400KV BIHARSHARIF- MUZAFFARPUR CKT-I	01-06-2020	10:00	01-06-2020	12:00	ODB	POWERGRID ER-I	AMP of line bay		
16	400KV Rangpo-Teesta-v Ckt-1	01-06-2020	09:00	01-06-2020	18:00	ODB	ER-II POWERGRID	AMP Works	TEESTA-V	
17	400KV RANGPO-KISHANGANJ LINE	01-06-2020	08:00	15-06-2020	18:00	ODB	ER-II POWERGRID	For stringing work of 400kv LOOP OUT(for top phase) IN Multicircuit Portion		May be allowed after high hydro season
18	400KV ALIPURDUAR-BONGAIGAON-1	01-06-2020	08:00	01-06-2020	18:00	ODB	ER-II POWERGRID	Bay AMP Work	NLDC	
19	220KV Bus#1 at Maithon	01-06-2020	10:00	01-06-2020	18:00	ODB	ER-II POWERGRID	Stability checking of 220KV Bus for bay no 218 under ERSS- XX	DVC	
20	220KV Maithon-kalyaneswari#1 Line	01-06-2020	10:00	01-06-2020	18:00	ODB	ER-II POWERGRID	Stability checking of 220KV Bus for bay no 218 under ERSS- XX	DVC	
21	315MVA ICT#1 at Subhasgram	01-06-2020	09:00	01-06-2020	17:00	ODB	ER-II POWERGRID	Retrofitting of REF Relay	WB	
22	A/R in non-auto mode in 400KV TeestaIII- Kishanganj-I	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II POWERGRID	For OPGW installation Work	DEFFERED	May be allowed after high hydro season
23	A/R in non-auto mode in 400KV Malda-Farakka-II	01-06-2020	07:00	07-06-2020	18:00	ODB	ER-II POWERGRID	For OPGW installation Work		
24	315MVA, ICT-2	01-06-2020	09:00	09-06-2020	18:00	OCB	ER-II/Odisha/Balangir	Internal inspection and Bushings lead connection checking due to rise in fault gases.	GRIDCO	
25	A/R OF 400KV Sundargarh-Raigarh Ckt #1&3	01-06-2020	08:00	15-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	Revival of line may be intimated line was out since 19th March.
26	400KV Sundargarh-Raigarh Ckt #1&3	01-06-2020	08:00	05-06-2020	18:00	OCB	ER-II/Odisha/Sundargarh	Tower erection and stringing on diversion part for OPGC MGR	NLDC	Subject to WRPC approval
27	VSC-I BAY OF STATCOM	01-06-2020	09:00	01-06-2020	18:00	ODB	ER-II/Odisha /Jeypore	AMP OF VSC-I BAY		

28	400KV Main Bus-II	01-06-2020	09:00	01-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	GIS Bus Duct and Bus isolator/earthswitch AMP works	GRIDCO	
29	315 MVA ICT#2	01-06-2020	09:00	15-06-2020	18:00	OCB	ER-II/ODISHA/ROURKELA	Erection works related to Parallelling of ICTs	GRIDCO	
30	A/R of 400 kV Baripada-Duburi Line	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"	GRIDCO	
31	A/R of 400 kV Dubur-Pandiabili Line	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"	GRIDCO	

32	A/R of 765 kV Angul-Srikakulam Ckt 1	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	NLDC	Subject to SRPC approval
33	A/R of 400 kV Angul-GMR Ckt 1	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	GRIDCO	
34	A/R of 400 kV Angul-JITPL Ckt 1	01-06-2020	07:00	30-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"		
35	A/R of 400k kV Angul-GMR Ckt 2	01-06-2020	07:00	10-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	GRIDCO	
36	A/R of 400 kV Angul-JITPL Ckt 2	01-06-2020	07:00	10-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"		
37	220 KV DALKHOLA-PURNEA -1	01-06-2020	09:00	01-06-2020	17:00	ODB	POWERGRID ER-I	BUS CONDUCTOR REPLACEMENT WORK TARANTULA TO MOOSE	SUBJECT TO HYDRO SITUATION	May be availed in 1st week of June
38	220kV Main Bus-II at TSTPP	02-06-2020	09:00	02-06-2020	18:00	ODB	TSTPP	thermography	GRIDCO	
39	400 kV BUS-I AT GAYA	02-06-2020	09:00	02-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
40	400kV Koderma - Bokaro-I	02-06-2020	8:00	03-06-2020	18:00	ODB	POWERGRID, ER-1	For changing flashover insulator during lightning.	DVC	
41	400/220KV 315 MVA ICT-1 AT RANCHI	02-06-2020	09:30	02-06-2020	17:00	ODB	POWERGRID ER-I	AMP & RELAY WORK (315 MVA ICT-1 WILL BE UNDER S/D	JSEB	
42	400 Kv Main Bus-I AT LAKHISARAI	02-06-2020	09:30	02-06-2020	17:30	ODB	POWERGRID ER-I	AMP of Bus Isolators		
43	400KV MUZAFFARPUR-BIHARSHARIF-D/C	02-06-2020	08:00	02-06-2020	18:00	ODB	POWERGRID ER-I	FOR RECTIFICATION OF ENTANGLED OPGW AND EARTH		
44	400kV BIHARSHARIF- PURNIA CKT-II	02-06-2020	10:00	02-06-2020	12:00	ODB	POWERGRID ER-I	AMP of line bay		
45	400KV switcable L/R of New Purnia 2 at BiharSharif	02-06-2020	10:00	02-06-2020	12:00	ODB	POWERGRID ER-I	AMP		
46	132KV BUS sectionalizer -1 at Rangpo	02-06-2020	09:00	02-06-2020	18:00	ODB	ER-II POWERGRID	AMP Works		
47	400KV ALIPURDUAR-BONGAIGAON-2	02-06-2020	08:00	02-06-2020	18:00	ODB	ER-II POWERGRID	Bay AMP Work	NLDC	Subject to NERPC
48	220KV/132KV ICT-I at Malda	02-06-2020	08:00	02-06-2020	17:00	ODB	ER-II POWERGRID	AMP Work	WB	
49	400KV Mejia - Jamshedpur	02-06-2020	08:00	06-06-2020	18:00	ODB	ER-II POWERGRID	Insulator Replacement work	DVC	
50	400KV Maithon - Jamshedpur	02-06-2020	08:00	06-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator replacement work		
51	220KV Bus#2 at Maithon	02-06-2020	10:00	02-06-2020	18:00	ODB	ER-II POWERGRID	Stability checking of 220KV Bus for bay no 218 under ERSS- XX	DVC	
52	220KV Maithon-kalyaneswari#2 Line	02-06-2020	10:00	02-06-2020	18:00	ODB	ER-II POWERGRID	Stability checking of 220KV Bus for bay no 218 under ERSS- XX	DVC	
53	315MVA ICT#2 at Subhasgram	02-06-2020	09:00	02-06-2020	17:00	ODB	ER-II POWERGRID	Retrofitting of REF Relay	WB	
54	220KV Bus II TSTPS NTP	02-06-2020	08:00	02-06-2020	17:00	ODB	NTPC TALCHER	CVT testing because of higher temperature in thermography		
55	765KV Raipur ckt-2 LR(709R)	02-06-2020	09:00	02-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP	NLDC	
56	VSC-II BAY OF STATCOM	02-06-2020	09:00	02-06-2020	18:00	ODB	ER-II/Odisha /Jeypore	AMP OF VSC-II BAY		

57	63 MVAR DUBURI LINE REACTOR	02-06-2020	09:00	02-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	
58	A/R of 400 kV Pandiabili-Mendhasal Ckt 2	02-06-2020	07:00	10-06-2020	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode	GRIDCO	
59	132 KV Purnea(PG)-Purnea ckt1	02-06-2020	10:00	02-06-2020	11:00	ODB	BSPTCL	For bay maintenance work		
60	220 KV DALKHOLA-PURNEA -2	02-06-2020	09:00	02-06-2020	17:00	ODB	POWERGRID ER-I	BUS CONDUCTOR REPLACEMENT WORK TARANTULA TO	SUBJECT TO	May be availed in 1st
61	220kV Bus -2 at New Purnea S/s	03-06-2020	10:00	03-06-2020	18:00	ODB	POWERGRID ER-I	AMP work	BSEB	
62	220KV Patna- khagaul -I	03-06-2020	10:00	03-06-2020	14:00	ODB	POWERGRID ER-I	FOR LINE BAY AMP	BSEB	
63	400kv 50mvar Bus Reactor 1 at BiharShariff	03-06-2020	10:00	03-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		

64	220KV Bus-1 AT MUZAFFARPUR	03-06-2020	09:30	04-06-2020	17:30	ODB	POWERGRID ER-I	AMP WORK	BSEB	
65	132KV Rangpo-Chuzachen Line -1	03-06-2020	09:00	03-06-2020	18:00	ODB	ER-II POWERGRID	AMP Works		
66	220KV Siliguri Binaguri Ckt-1	03-06-2020	10:00	03-06-2020	17:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SUBJECT TO HYDRO SITUATION	
67	220 KV Alipurduar - Birpara Ckt I	03-06-2020	06:00	04-06-2020	18:00	ODB	ER-II POWERGRID	Attending shut down nature of defects		
68	400/220KV 315 MVA ICT-3 or ICT-5 at Malda	03-06-2020	08:00	02-08-2020	17:00	OCB	ER-II POWERGRID	ERSS-XVII-B Constructional work	WB	May be allowed during
69	400KV Bus# 4 at Maithon	03-06-2020	10:00	03-06-2020	18:00	ODB	ER-II POWERGRID	Dismantling work of Bus isolator of 400kv RB-1 under ERSS- XVII project work		
70	315MVA ICT#3 at Subhasgram	03-06-2020	09:00	03-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of low oil level in prismatic guage	WB	
71	A/R in non auto mode in 220KV Dalkhola-Kishanganj D/C	03-06-2020	07:00	10-06-2020	18:00	ODB	ER-II POWERGRID	For diamonding arrangement for earthwire in 400KV	DEFFERED	May be allowed after
72	A/R in non auto mode in 220KV Siliguri-Kishanganj D/C TL	03-06-2020	07:00	10-06-2020	18:00	ODB	ER-II POWERGRID	For diamonding arrangement for earthwire in 400KV	DEFFERED	May be allowed after
73	765KV Raipur ckt-1 LR(712R)	03-06-2020	09:00	03-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP	NLDC	
74	220 KV Sonenagar(New)-Gaya(PG) ckt1	03-06-2020	10:00	03-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
75	132 KV Purnea(PG)-Purnea ckt2	03-06-2020	11:00	03-06-2020	12:00	ODB	BSPTCL	For bay maintenance work		
76	220 KV Kishanganj(PG)-Kishanganj(New) ckt1	03-06-2020	07:00	03-06-2020	17:00	ODB	BSPTCL	For bay maintenance work		
77	220kv Balimela- Upper Sileru	03-06-2020	09:00	12-06-2020	17:00	OCB	OPTCL	Replacement of isolators under PSDF scheme	NLDC	Subject to SRPC approval
78	400 KV BUS-II AT GAYA	04-06-2020	09:00	04-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
79	400kv CHAIBASA-KHARAGPUR-I	04-06-2020	09:30	04-06-2020	17:30	ODB	POWERGRID ER-I	RTD REPALCEMENT OF ITS NON SWITCHABLE L/R AT	WB	
80	400kv Koderma - Bokaro-II	04-06-2020	8:00	05-06-2020	18:00	ODB	POWERGRID, ER-1	For changing flashover insulator during lightening.	DVC	
81	400 Kv Main Bus-II AT LAKHISARAI	04-06-2020	09:30	04-06-2020	17:30	ODB	POWERGRID ER-I	AMP of Bus Isolators		
82	400KV Patna Balia CKT 1	04-06-2020	09:00	04-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in	NLDC	Subject to NRPC
83	A/R OF 400KV Patna Balia CKT 2	04-06-2020	09:00	04-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	Subject to NRPC approval
84	400KV BIHARSHARIF- MUZAFFARPUR CKT-I	04-06-2020	09:30	05-06-2020	18:00	ODB	POWERGRID ER-I	Auto reclose Relay retrofitting of Main and tie bay		
85	400KV BIHARSHARIF- MUZAFFARPUR CKT-I	04-06-2020	08:00	04-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing		
86	A/R OF 400KV BIHARSHARIF- MUZAFFARPUR CKT-II	04-06-2020	08:00	04-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
87	400KV BANKA - BIHARSHARIF CKT 2	04-06-2020	09:30	04/06,2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DUE TO FLASHOVER LOC		
88	A/R OF 400KV BANKA - BIHARSHARIF CKT 1	04-06-2020	09:30	04/06,2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
89	50MVA 132/66 KV MVA ICT-I at Gangtok	04-06-2020	09:00	04-06-2020	18:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SIKKIM	
90	220KV Siliguri Binaguri Ckt-2	04-06-2020	10:00	04-06-2020	17:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SUBJECT TO	
91	400 KV Maithon-Durgapur Ckt-I	04-06-2020	08:00	16-06-2020	00:00	ODB	ER-II POWERGRID	Insulator replacement work		
92	400 KV Maithon-Durgapur Ckt-II	04-06-2020	08:00	16-06-2020	00:00	ODB	ER-II POWERGRID	Insulator replacement work		
93	400KV Maithon-Kahalgaon#1 Line	04-06-2020	10:00	04-06-2020	12:00	ODB	ER-II POWERGRID	Line CT oil sampling as per POWERGRID norms		
94	315MVA ICT#4 at Subhasgram	04-06-2020	09:00	04-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of low oil level in prismatic guage	WB	
95	3 X 166.7 MVA COUPLING TRANSFORMER	04-06-2020	08:00	05-06-2020	18:00	ODB	ER-II/Odisha /Jeypore	AMP OF COUPLING TRANSFORMER		

96	125MVAR Bus Reactor-II	04-06-2020	09:00	04-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
97	400KV BUS-I	04-06-2020	09:00	04-06-2020	18:00	ODB	ER II/Odisha/Keonjhar	AMP WORK (Shutdown will taken if not avail in May)	GRIDCO	
98	400 KV ROURKELA- CHAIBASA#2 LINE	04-06-2020	09:00	04-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS OF LINE BAY (409L) I.E CTs, LINE ISOLATOR,		
99	132 KV Purnea(PG)-Purnea ckt3	04-06-2020	12:00	04-06-2020	13:00	ODB	BSPTCL	For bay maintenance work		
100	220 KV Dehri-Pushauli(PG) S/C T/L	04-06-2020	09:00	04-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
101	220 KV Kishanganj(PG)-Kishanganj(New) ckt2	04-06-2020	07:00	04-06-2020	17:00	ODB	BSPTCL	For bay maintenance work		
102	220 KV GAYA - BODHGAYA-2	05-06-2020	09:00	05-06-2020	17:00	ODB	POWERGRID ER-I	REPLCEMENT OF FLASHED INSULATOR	BSEB	

103	400/220KV 500MVA ICT-2 AT PATNA	05-06-2020	10:00	05-06-2020	18:00	ODB	POWERGRID ER-I	Online DGA installation and commissioning work under ICT augmentation package	BSEB	
104	400KV Patna- Balia CKT 2	05-06-2020	09:00	05-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in	NLDC	
105	A/R OF 400KV Patna- Balia CKT 1	05-06-2020	09:00	05-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
106	400kv SWITCHABLE L/R OF VARANASI-S/C AT SASARAM	05-06-2020	09:00	08-06-2020	18:00	OCB	POWERGRID ER-I	Overhauling of CWL39Q50-Y phase Pole	NLDC	
107	400KV BIHARSHARIF- MUZAFFARPUR CKT-II	05-06-2020	08:00	05-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
108	A/R OF 400KV BIHARSHARIF- MUZAFFARPUR CKT-I	05-06-2020	08:00	05-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME		
109	220 KV Bus-2 AT MUZAFFARPUR	05-06-2020	09:30	06-06-2020	17:30	ODB	POWERGRID ER-I	AMP WORK	BSEB	
110	220 KV Alipurduar - Birpara Ckt II	05-06-2020	06:00	06-06-2020	18:00	ODB	ER-II POWERGRID	Attending shut down nature of defects		
111	400KV Maithon-Jamshedpur Line	05-06-2020	10:00	05-06-2020	12:00	ODB	ER-II POWERGRID	Line CT oil sampling as per POWERGRID norms		
112	500 MVA ICT#5 at Subhasgram	05-06-2020	09:00	05-06-2020	17:00	ODB	ER-II POWERGRID	Buchholz Canopy Installation	WB	
113	400KV BUS-II	05-06-2020	09:00	05-06-2020	18:00	ODB	ER II/Odisha/Keonjhar	AMP WORK (Shutdown will taken if not avail in May)	GRIDCO	
114	765kV Angul-Srikakulam Line-1	05-06-2020	07:00	06-06-2020	18:00	ODB	ER-II/Odisha/Nyg&Bmp TLAM	AMP Work	NLDC	
115	220 KV DMTCCL(Darbhang)-Ujayanpur S/C T/L	05-06-2020	09:00	07-06-2020	17:00	ODB	BSPTCL	Line maintenance work		
116	220 KV Sonenagar(New)-Gaya(PG) ckt2	05-06-2020	10:00	05-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
117	220 KV Gaya(PG)-Dehri ckt1	05-06-2020	09:00	05-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
118	220 KV Kishanganj(PG)-Kishanganj(New) ckt3	05-06-2020	07:00	05-06-2020	17:00	ODB	BSPTCL	For bay maintenance work		
119	220 kV Bus 1 AT PATNA	06-06-2020	10:00	06-06-2020	17:00	ODB	POWERGRID ER-I	AMP	BSEB	
120	400KV Patna- Balia CKT 1	06-06-2020	09:00	06-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing		Subject to NRPC approval.
121	A/R OF 400KV Patna- Balia CKT 2	06-06-2020	09:00	06-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	Subject to NRPC approval.
122	765KV GAYA-VARANSI-I	06-06-2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator	NLDC	
123	400KV BIHARSHARIF- MUZAFFARPUR CKT-II	06-06-2020	09:30	07-06-2020	18:00	ODB	POWERGRID ER-I	Auto reclose Relay retrofitting of Main and tie bay		
124	400KV KHALGAON - MAITHON CKT 1	06-06-2020	09:00	06-06-2020	17:00	ODB	POWERGRID ER-I	Replacement of flashed porcelain insulators at location 371,		
125	A/R OF 400KV KHALGAON - MAITHON CKT 2	06-06-2020	10:00	06-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
126	400 KV KHALGAON-BARH CKT 1	06-06-2020	08:00	06-06-2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF ROAD CROSSING INSULATOR OF LOC. NO. 52(DA+0) FROM PORCELAIN TO POLYMER		
127	A/R OF 400 KV KHALGAON-BARH CKT 2	06-06-2020	08:00	06-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
128	400/220KV 315 MVA ICT-3 at Malda	06-06-2020	08:00	06-06-2020	17:00	ODB	ER-II POWERGRID	AMP Work	WB	
129	100 MVAR Bus Reactor at 400/220/132 KV WBSETCL	06-06-2020	09:00	06-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 100 MVAR Bus Reactor	WB	
130	765KV Raipur ckt-1 along with its LR	06-06-	09:00	06-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	Isolator alignment ,Relay Testing & AMP	NLDC	

		2020								
131	220kV Budhupadar-Korba S/C Line Ckt #3	06-06-2020	08:00	06-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	OPGC Railway Diversion work	NLDC	Subject to WRPC approva
132	220KV BUS-I	06-06-2020	09:00	06-06-2020	18:00	ODB	ER II/Odisha/Keonjhar	AMP WORK (Shutdown will taken if not avail in May)	GRIDCO	
133	220 KV DMTCL(Darbhangra)-Laukahi ckt1	06-06-2020	08:00	14-06-2020	17:00	ODB	BSPTCL	For line maintenance work		

134	220 KV DMTCL(Darbhanga)-Laukahi ckt2	06-06-2020	08:00	14-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
135	220 KV Gaya(PG)-Dehri ckt2	06-06-2020	09:00	06-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
136	220 KV Patna(PG)-Khagaul ckt 1	06-06-2020	10:00	06-06-2020	13:00	ODB	BSPTCL	For line maintenance work		
137	220 KV Kishanganj(PG)-Kishanganj(New) ckt4	06-06-2020	07:00	06-06-2020	17:00	ODB	BSPTCL	For bay maintenance work		
138	220 kv Bus 2 AT PATNA	07-06-2020	10:00	07-06-2020	17:00	ODB	POWERGRID ER-I	AMP	BSEB	
139	400KV Patna- Balia CKT 2	07-06-2020	09:00	07-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	
140	A/R OF 400KV Patna- Balia CKT 1	07-06-2020	09:00	07-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
141	765 KV Ranchi- Dharmjaygarh line (CKT-II)	07-06-2020	08:00	08-06-2020	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING OF 765 KV D/C Ranchi- Medinipur transmission AT LOC. NO.-03	NLDC	
142	400KV Maithon - Jamshedpur	07-06-2020	08:00	11-06-2020	18:00	ODB	ER-II POWERGRID	Insulator Replacement work		
143	400KV Maithon - Mejia 3	07-06-2020	08:00	09-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator repalcement work	DVC	
144	400KV Baripada-Duburi Line	07-06-2020	09:00	08-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Replacement of porcelain insulator into polymer insulator in Tr. line for NH crossing and Power line crossing	GRIDCO	
145	765kv Angul-Srikakulam Line-2	07-06-2020	07:00	08-06-2020	18:00	ODB	ER-II/Odisha/Nyg&Bmp TLAM	AMP Work	NLDC	
146	220 KV BUS -1 AT PURNEA	08-06-2020	09:00	10-06-2020	17:00	OCB	POWERGRID ER-I	BUS CONDUCTOR REPLACEMENT WORK TARANTULA TO	BSEB	
147	VSC-1 OF STATCOM AT NEW RANCHI	08-06-2020	09:00	08-06-2020	17:30	ODB	POWERGRID ER-I	AMP		
148	765 /400 Kv 1500MVA ICT-II AT GAYA	08-06-2020	09:00	08-06-2020	18:00	ODB	POWERGRID ER-I	For taking service of Spare ICT	NLDC	May be approved But will not be combined with Gaya-Varanasi-1
149	400KV Patna- Balia CKT 1	08-06-2020	09:00	08-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in	NLDC	subject to NRPC approval
150	A/R OF 400KV Patna- Balia CKT 2	08-06-2020	09:00	08-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	subject to NRPC approval
151	400 KV NABINAGAR-GAYA CKT-1	08-06-2020	09:00	17-06-2020	18:00	OCB	POWERGRID ER-I	For Erection of LILO Towers and LILO arrangement at Chandauti Sub-station		
152	400 KV NABINAGAR-GAYA CKT-2	08-06-2020	09:00	17-06-2020	18:00	OCB	POWERGRID ER-I	For Erection of LILO Towers and LILO arrangement at		
153	400kv 125Mvar Bus Reactor 3 at Biharshariff	08-06-2020	10:00	08-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
154	400KV BIHARSHARIF- BANKA CKT-I	08-06-2020	09:30	09-06-2020	18:00	ODB	POWERGRID ER-I	For replacement of flashed insulator.		
155	400KV KAHALGAON - MAITHON CKT 1	08-06-2020	08:00	08-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
156	A/R OF 400KV KAHALGAON - MAITHON CKT 2	08-06-2020	08:00	08-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
157	66 KV Gangtok-Lagyap(LLHP) Line	08-06-2020	09:00	08-06-2020	14:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SIKKIM	

158	132 KV Kursoeng-Rangit line	08-06-2020	09:00	09-06-2020	17:00	ODB	ER-II POWERGRID	AMP & Identified defect liquidation & jumper Tightening	WB	
159	400 KV TSTPS- Rourkela # 2	08-06-2020	08:00	09-06-2020	17:30	ODB	TSTPP	For line CVT -3nos replacement job		

160	400kV Binaguri - Bongaigaon D/C (Twin) Line	08-06-2020	06:00	12-06-2020	18:00	ODB	ER-II POWERGRID	Stringing at crossing between Loc. No. 11/0 - 12/0 of	NLDC	Subject to NERPC
161	400 KV Tala-Binaguri Ckt-I	08-06-2020	08:00	09-06-2020	17:30	ODB	ER-II POWERGRID	Tree cutting	NLDC	Subject to Bhutan
162	400KV Malda-Purnea-I Ckt	08-06-2020	08:00	08-06-2020	12:00	ODB	ER-II POWERGRID	For taking Oil Sampling		Subject to WRPC
163	125MVAR BUS REACTOR at Subhasgram	08-06-2020	09:00	08-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of oil level in prismatic guage	WB	Subject to NRPC
164	765KV Raipur ckt-2 along with its LR	08-06-2020	09:00	08-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	Isolator allignment ,Relay Testing & AMP	NLDC	Subject to WRPC
165	400KV Sundargarh-Rourkela Ckt #2	08-06-2020	08:00	08-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work		Subject to NRPC approval
166	220KV BUS-II	08-06-2020	09:00	08-06-2020	18:00	ODB	ER II/Odisha/Keonjhar	AMP WORK (Shutdown will taken if not avail in May)	GRIDCO	
167	400kV MTPS-Maithon PG CkT#1	08-06-2020	08:00	08-06-2020	17:00	ODB	DVC	Preventive Maintenance		
168	400kV MTPS-Maithon PG CkT#1	08-06-2020	08:00	08-06-2020	17:00	ODB	DVC	Preventive Maintenance		
169	220 Pushauli(PG)-Nadokhar ckt 1	08-06-2020	11:30	08-06-2020	14:30	ODB	BSPTCL	For rectification of DC fault		
170	400kv CHAIBASA-KHARAGPUR-I	09-06-2020	09:30	09-06-2020	17:30	ODB	POWERGRID ER-I	OIL TOP UP IN NON SWITCHABLE L/R AT CHAIBASA	WB	
171	400KV Patna- Balia CKT 2	09-06-2020	09:00	09-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in	NLDC	subject to NRPC approval
172	A/R OF 400KV Patna- Balia CKT 1	09-06-2020	09:00	09-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME	NLDC	subject to NRPC
173	132 kV Ara Jagdishpur ckt 2	09-06-2020	09:00	09-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of CVT	BSEB	
174	400kv SWITCHABLE L/R OF BIHARSHARIF-- AT SASARAM	09-06-2020	09:00	12-06-2020	18:00	OCB	POWERGRID ER-I	Overhauling of CWL89Q50-Y phase Pole		
175	132 KV Bus 1 AT MOTIHARI	09-06-2020	08:00	10-06-2019	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to existing Bus (DMTCL)	BSEB	Day wise Work plan to be shared with DMTCL & BSEB
176	400/220KV 500MVA ICT-2 AT KISHANGANJ	09-06-2020	08:00	09-06-2020	18:00	ODB	POWERGRID ER-I	For AMP , DCRM of GIS bay no. 414T and GIS bay 205T		
177	400 KV BIHARSHARIF-Ballia -I	09-06-2020	10:00	09-06-2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DUE TO FLASHOVER	NLDC	subject to NRPC approval
178	A/R of 400 KV BIHARSHARIF-Ballia -II	09-06-2020	10:00	09-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.	NLDC	subject to NRPC approval
179	400KV KAHALGAON - MAITHON CKT 2	09-06-2020	08:00	09-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
180	A/R OF 400KV KAHALGAON - MAITHON CKT 1	09-06-2020	08:00	09-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME		
181	400KV CHANDWA - NEW RANCHI CKT - I	09-06-2020	09:00	09-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of insulator damaged by miscreant		
182	A/R OF 400 KV CHANDWA - NEW RANCHI CKT - II	09-06-2020	09:00	09-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME		
183	400KV Malda-Purnea-II Ckt	09-06-2020	08:00	09-06-2020	12:00	ODB	ER-II POWERGRID	For taking Oil Sampling		
184	400 kv S/C FARAKKA-SAGARDIGHI 1	09-06-2020	09:00	09-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of shut down nature defects in various locations in Transmission line.	WB	
185	400kv Bus-2 at MPL	09-06-2020	11:00	09-06-2020	19:00	ODB	ER-II POWERGRID	connection of jumper of Bus isolator of 406 bay	MPL	
186	Kharagpur-Chaibasa - CKT I	09-06-2020	09:00	09-06-2020	18:00	ODB	PKTCL	Annual line maintenance work	WB	
187	765KV Sundargarh-Angul Ckt #3	09-06-2020	08:00	12-06-2020	18:00	OCB	ER-II/Odisha/Sundargarh	TP Tower Maintenance work	NLDC	Why continuous SD for AMP work? May be approved on daily basis.
188	400kV MTPS-Maithon PG CkT#2	09-06-2020	08:00	09-06-2020	17:00	ODB	DVC	Preventive Maintenance		
189	400kV MTPS-Maithon PG CkT#2	09-06-	08:00	09-06-2020	17:00	ODB	DVC	Preventive Maintenance		

		2020								
190	220 Pushauli(PG)-Nadokhar ckt 2	09-06-2020	11:30	09-06-2020	14:30	ODB	BSPTCL	For rectification of DC fault		
191	400 kV Kh- Farakka #3	09-06-2020	09:00	10-06-2020	18:00	OCB	NTPC KAHELGAON	Bay maintenance & testing		
192	765 KV B/R-2 AT NEW RANCHI	10-06-2020	09:00	11-06-2020	17:30	ODB	POWERGRID ER-I	AMP & SPARE SWITCHING		
193	765 KV BUS-I AT GAYA	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	NLDC	
194	400KV 80 MVAR BUS REACTOR 1 AT CHAIBASA	10-06-2020	09:30	10-06-2020	17:30	ODB	POWERGRID ER-I	RTD REPLACEMENT		

195	400 Kv Ranchi-RAURKELA-1 TL	10-06-2020	09:00	10-06-2020	17:00	ODB	POWERGRID ER-I	REPLACEMENT OF FLASHED INSULATOR AT LOC NO 144		
196	A/R OF 400 Kv Ranchi-RAURKELA-II TL	10-06-2020	09:00	10-06-2020	17:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
197	400/132KV 315 MVA ICT -III AT LAKHISARAI	10-06-2020	09:30	10-06-2020	17:30	ODB	POWERGRID ER-I	Final tuning of Main bay CSD	BSEB	
198	SWITCHABLE Line Reactor of 400kv Muzaffarpur-1(412R-52) at New Purnea S/s	10-06-2020	12:00	10-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
199	400KV Patna- Balia CKT 1	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	
200	A/R OF 400KV Patna- Balia CKT 2	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
201	132 kv Ara-Ara (BSPTCL)	10-06-2020	09:00	10-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of LA	BSEB	
202	400KV BIHARSHARIF- BANKA CKT-II	10-06-2020	09:30	11-06-2020	18:00	ODB	POWERGRID ER-I	For replacement of flashed insulator.		
203	400 KV BIHARSHARIF-Ballia -II	10-06-2020	10:00	10-06-2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DUE TO FLASHOVER	NLDC	Already approved in May Month on 26/05/2020.
204	A/R of 400 KV BIHARSHARIF-Ballia -I	10-06-2020	10:00	10-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.	NLDC	Already approved in May Month on 26/05/2020.
205	400KV KAHALGAON - MAITHON CKT 1	10-06-2020	08:00	10-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
206	A/R OF 400KV KAHALGAON - MAITHON CKT 2	10-06-2020	08:00	10-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
207	+800 KV HVDC BNC AGRA LINE -I AND II	10-06-2020	09:00	30-06-2020	18:00	OCB	POWERGRID ER-I	PERMANENT SHIFTING OF LINE BY CASTING 02 FOUNDATIONS, ERECTION AND STRINGING WORK TO BYPASS THE VULNERBALE LOCATION 1619, 1618 WHOSE LEGS /MAIN BRACING HAVE BEEN CUT BY MISCREANTS. DATES TENTATIVE AND SHALL BE CONFIRMED BASED ON SITE CONDITION	NLDC	Approved previous OCC from Dec-19 to March- 20, but not availed by site. So SD may be planned after High Hydro season & after Durga Puja.
208	400KV CHANDWA - NEW RANCHI CKT - II	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of insulator damaged by miscreant		
209	A/R OF 400 KV CHANDWA - NEW RANCHI CKT - I	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
210	132 KV Siliguri-Melli line	10-06-2020	09:00	11-06-2020	17:00	ODB	ER-II POWERGRID	AMP & Identified defect liquidation & jumper Tightening	SIKKIM	
211	400KV Mejia - Jamshedpur	10-06-2020	08:00	11-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator repalcement work	DVC	
212	50 MVAR Sagardighi Line Reactor at Subhasgram	10-06-2020	09:00	10-06-2020	17:00	ODB	ER-II POWERGRID	Retrofitting of REF Relay.		
213	Kharagpur-Chaibasa - CKT II	10-06-2020	09:00	10-06-2020	18:00	ODB	PKTCL	Annual line maintenance work	WB	
214	765kv/400KV , 1500MVA ICT-1	10-06-2020	09:00	10-06-2020	12:30	ODB	ER-II/Odisha/Sundergarh	To make R Ph out of service to attend in oil leakage and spare ICT changeover in place of R Ph	NLDC	
215	315MVA ICT # II	10-06-2020	08:00:00	10-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	Retrofitting works of Overcurrent, REF, Earth Fault Relay	GRIDCO	
216	400kv MTPS-Maithon PG CKT#3	10-06-2020	08:00	10-06-2020	17:00	ODB	DVC	Preventive Maintenance		
217	400kv MTPS-Maithon PG Ckt#3	10-06-2020	08:00	10-06-2020	17:00	ODB	DVC	Preventive Maintenance		
218	132 KV Rajgir-Barhi S/C T/L	10-06-2020	08:00	10-06-2020	16:00	ODB	BSPTCL	Line maintenance work		
219	132 KV Nalanda-Barhi S/C T/L	10-06-2020	08:00	10-06-2020	16:00	ODB	BSPTCL	Line maintenance work		
220	220 Ara(PG)-Nadokhar ckt 1	10-06-2020	11:30	10-06-2020	14:30	ODB	BSPTCL	For rectification of DC fault		
221	400 Kv Ranchi-RAURKELA-2 TL	11-06-2020	09:00	11-06-2020	17:00	ODB	POWERGRID ER-I	REPLACEMENT OF FLASHED INSULATOR AT LOC NO 154		

222	A/R OF 400 Kv Ranchi-RAURKELA-I TL	11-06-2020	09:00	11-06-2020	17:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
223	400/132 KV, 315MVA ICT-3 AT BANKA	11-06-2020	09:00	11-06-2020	18:00	ODB	POWERGRID ER-I	INSTALLATION OF PILOT INSULATOR IN 132KV SIDE GANTRY TOWERS UNDER THE PACKAGE OF SS01 ERSSXX	BSEB	
224	400/132KV 315 MVA ICT -III AT LAKHISARAI	11-06-2020	09:30	11-06-2020	17:30	ODB	POWERGRID ER-I	Final tuning of Tie bay CSD	BSEB	
225	400KV Patna- Balia CKT 2	11-06-2020	09:00	11-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	subject to NRPC approval
226	A/R OF 400KV Patna- Balia CKT 1	11-06-2020	09:00	11-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	subject to NRPC approval

227	132 KV Ara Jagdishpur ckt 1	11-06-2020	09:00	11-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Insulator of isolators	BSEB	
228	132 KV Bus 2 AT MOTIHARI	11-06-2020	08:00	12-06-2020	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to existing Bus (DMTCL)	BSEB	Day wise Work plan to be shared with DMTCL & BSEB
229	400KV KAHALGAON - MAITHON CKT 2	11-06-2020	08:00	11-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
230	A/R OF 400KV KAHALGAON - MAITHON CKT 1	11-06-2020	08:00	11-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
231	400 kV 125MVAR B/R -I AT CHANDWA	11-06-2020	09:00	11-06-2020	18:00	ODB	POWERGRID ER-I	AMP OF BUS REACTOR.		
232	220KV BUS-II at Birpara	11-06-2020	08:00	11-06-2020	17:30	ODB	ER-II POWERGRID	Replacement of BUS-II to Isolator Jumper along with Connector in 220 KV BRP-CHP Feeder-II and CB AMP activities in 220 KV Bus Coupler	WB	
233	220 KV Bus Coupler at Birpara	11-06-2020	08:00	11-06-2020	17:30	ODB	ER-II POWERGRID	Replacement of BUS-II to Isolator Jumper along with Connector in 220 KV BRP-CHP Feeder-II and CB AMP activities in 220 KV Bus Coupler		
234	NEW PPSP-NEW RANCHI - CKT I	11-06-2020	09:00	11-06-2020	18:00	ODB	PKTCL	Annual line maintenance work	WB	
235	220KV Main BUS-1	11-06-2020	09:00	11-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP and Rectification of damaged conductor strand of 220KV main BUS-1	GRIDCO	
236	400kV MTPS-Jamshedpur PG	11-06-2020	08:00	11-06-2020	17:00	ODB	DVC	Preventive Maintenance		
237	400kV MTPS-Jamshedpur PG	11-06-2020	08:00	11-06-2020	17:00	ODB	DVC	Preventive Maintenance		
238	220 Ara(PG)-Nadokhar ckt 2	11-06-2020	11:30	11-06-2020	14:30	ODB	BSPTCL	For rectification of DC fault		
239	220 KV Muzafferpur -Hazipur ckt 1	11-06-2020	09:00	16-06-2020	17:00	ODB	BSPTCL	Line maintenance work		
240	220 KV Gaya(PG)-Khizersarai ckt 1	11-06-2020	09:00	11-06-2020	17:00	ODB	BGCL	For isolator alignment work		
241	220 KV Gaya(PG)-Khizersarai ckt 2	11-06-2020	09:00	11-06-2020	17:00	ODB	BGCL	For isolator alignment work		
242	132 KV Lakhisarai(PG)-Jamui ckt 1	11-06-2020	10:00	12-06-2020	16:30	ODB	BSPTCL	For bay maintenance work		
243	132 KV Lakhisarai(PG)-Jamui ckt 2	11-06-2020	11:00	12-06-2020	17:30	ODB	BSPTCL	For bay maintenance work		
244	400 kV Farakka-Sagardighi #1	11-06-2020	09:00	12-06-2020	17:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay + Bay Maintenance	WB	
245	765 kV BUS-II AT GAYA	12-06-2020	09:00	12-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	NLDC	
246	400kV Jamshedpur -Durgapur -S/C	12-06-2020	09:30	12-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high pollution. (Line along with Main & Tie bay remain out of service)		
247	400kV Ranchi -Rourkela ckt-II Line	12-06-2020	09:30	12-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of flashed over insulators at location no 254		
248	A/R OF 400KV Ranchi -Rourkela ckt-I Line	12-06-2020	09:30	12-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
249	400KV Patna- Balia CKT 1	12-06-2020	09:00	12-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	
250	A/R OF 400KV Patna- Balia CKT 2	12-06-2020	09:00	12-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
251	400KV BIHARSHARIF- LAKHISARAI CKT-I	12-06-2020	09:30	13-06-2020	18:00	ODB	POWERGRID ER-I	For replacement of flashed insulator.		
252	400KV KAHALGAON - MAITHON CKT 1	12-06-2020	08:00	12-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
253	A/R OF 400KV KAHALGAON - MAITHON CKT 2	12-06-2020	08:00	12-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
254	400 kV 125MVAR B/R-II AT CHANDWA	12-06-2020	09:00	12-06-2020	18:00	ODB	POWERGRID ER-I	AMP OF BUS REACTOR.		
255	66 KV Gangtok-Bulbulay Line	12-06-2020	09:00	12-06-2020	14:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SIKKIM	
256	400KV Bus Sectionaliser 1 at Alipurduar	12-06-2020	08:00	12-06-2020	18:00	ODB	ER-II POWERGRID	Bay AMP Work		
257	132 KV Bus Coupler at Birpara	12-06-2020	08:00	12-06-2020	17:00	ODB	ER-II POWERGRID	CB AMP Activities	WB	

		2020								
258	400KV Maithon - Mejia 3	12-06-2020	08:00	16-06-2020	18:00	ODB	ER-II POWERGRID	Insulator Replacement work	DVC	
259	400KV Maithon - Jamshedpur	12-06-2020	08:00	16-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator replacement work		
260	125 MVAR BR-1 at Rajarhat	12-06-2020	09:00	12-06-2020	17:00	ODB	ER-II POWERGRID	AMP WORK OF GIS AND BR-1		
261	NEW PPSP-NEW RANCHI - CKT II	12-06-2020	09:00	12-06-2020	18:00	ODB	PKTCL	Annual line maintenance work	WB	
262	765kv/400KV , 1500MVA ICT-3	12-06-2020	09:00	12-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	Spare changeover & Stool arrangement for LA	NLDC	Already shutdwon availed on 26/05/2020

263	400 kV Jeypore Gajuwaka-1 Line	12-06-2020	08:00:00	13-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	For replacement of PID Defective Insulators	NLDC	300MW curtailment in ER-SR corridor & subject to to SRPC approval.
264	80MVAR BR-I	12-06-2020	09:00	12-06-2020	18:00	ODB	ER II/Odisha/Keonjhar	CSD tuning & AMP WORKS. (Shutdown will taken if not avail in May)		
265	315MVA ICT#2 at BTPS-A,DVC	12-06-2020	09:00	12-06-2020	17:00	ODB	DVC	for PMS of the firefighting system and cleaning the sprinkler nozzles.		
266	220 KV BSF-BTPS S/C T/L	12-06-2020	09:00	13-06-2020	17:00	ODB	BSPTCL	For line maintenance work		
267	400 kV Jamshedpur- Mejia -s/c	13-06-2020	09:30	13-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high pollution. (Line along with Main & Tie bay remain out of service)		
268	400KV Patna- Balia CKT 2	13-06-2020	09:00	13-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	subject to NRPC approval
269	A/R OF 400KV Patna- Balia CKT 1	13-06-2020	09:00	13-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	subject to NRPC approval
270	400kv 80MVAR Bus Reactor 2 at Biharshariff	13-06-2020	09:30	13-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		
271	400 KV Muzaffarpur-Darbhanga-2	13-06-2020	09:30	13-06-2020	17:30	ODB	POWERGRID ER-I	AMP WORK OF LINE BAY EQUIPMENTS		
272	400KV KAHALGAON - MAITHON CKT 2	13-06-2020	08:00	13-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
273	A/R OF 400KV KAHALGAON - MAITHON CKT 1	13-06-2020	08:00	13-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
274	125MVAR Bus Reactor- 2 at Alipurduar	13-06-2020	08:00	13-06-2020	18:00	ODB	ER-II POWERGRID	AMP Work		
275	125 MVAR BR-2 at Rajarhat	13-06-2020	09:00	13-06-2020	17:00	ODB	ER-II POWERGRID	AMP WORK OF GIS AND BR-2		
276	765KV Sundargarh-Angul Ckt #4	13-06-2020	08:00	16-06-2020	18:00	OCB	ER-II/Odisha/Sundargarh	TP Tower Maintenance work	NLDC	Why continuous SD for AMP work? Shall be allowed on daily basis.
277	400kV Angul-Meramundali S/C Line 1	13-06-2020	08:00	13-06-2020	18:00	ODB	ER-II/Odisha/Angul SS	Line shutdown defects maintenance work * As the LILO bypass arrangment completed 400kv Meramundali ckt 1 & Bolagir s/d required	NLDC	
278	400KV Patna- Balia CKT 1	14-06-2020	09:00	14-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing	NLDC	
279	A/R OF 400KV Patna- Balia CKT 2	14-06-2020	09:00	14-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
280	400KV KAHALGAON - MAITHON CKT 1	14-06-2020	08:00	14-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
281	A/R OF 400KV KAHALGAON - MAITHON CKT 2	14-06-2020	08:00	14-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
282	400 kV Jeypore Gajuwaka-2 Line	14-06-2020	08:00:00	15-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	For replacement of PID Defective Insulators	NLDC	
283	400kv Angul-Meramundali D/C Line 2	14-06-2020	08:00	14-06-2020	18:00	ODB	ER-II/Odisha/Angul SS	Line shutdown defects maintenance work *As LILO bypass arrangment completed 400kv Meramundali ckt 2 & Talchar s/d required	NLDC	
284	220 KV BUS - 2 AT PURNEA	15-06-2020	09:00	17-06-2020	17:00	OCB	POWERGRID ER-I	BUS CONDUCTOR REPLACEMENT WORK TARANTULA TO MOOSE, LOAD WILL BE SHIFTED TO ALTERNATE BUS.	BSEB	
285	400 KV BUS-I AT NEW RANCHI	15-06-2020	09:00	16-06-2020	17:30	ODB	POWERGRID ER-I	AMP		
286	220 KV BUS-I AT GAYA	15-06-2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
287	400 kV Jamshedpur- Maithon -s/c	15-06-	09:30	15-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with		

		2020						Polymer		
288	400 KV MAIN BUS-2 AT RANCHI	15-06-2020	09:30	15-06-2020	17:00	ODB	POWERGRID ER-I	Fixing of Stool in Yph Bus-II CVT & AMP (During the S/D, all	JSEB	
289	400/132KV 315 MVA ICT -III AT LAKHISARAI	15-06-2020	09:30	15-06-2020	17:30	ODB	POWERGRID ER-I	Oil sample collection from 132 Kv Side CT	BSEB	

290	80 MVAR SWITCHABLE L/R OF FARAKKA at New Purnea S/s	15-06- 2020	10:00	15-06-2020	18:00	ODB	POWERGRID ER-I	CB AMP WORK		
291	400KV Patna- Balia CKT 2	15-06- 2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in	NLDC	

292	A/R OF 400KV Patna- Ballia CKT 1	15-06-2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
293	132kv kudra-Dehari-s/c	15-06-2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitting at Dehri End	BSEB	
294	400 KV Bus 1 AT DARBHANGA	15-06-2020	08:00	16-06-2020	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to existing Bus (DMTCL & ATL)	DMTCL	
295	400KV line Kishanganj Binaguri Ckt-1	15-06-2020	08:00	15-06-2020	18:00	ODB	POWERGRID ER-I	For AMP ,DCRM of GIS Bay 428 & 427 Tie ; Requested by		
296	400KV switcable L/R of Sasram-I at BiharSharif	15-06-2020	10:00	15-06-2020	18:00	ODB	POWERGRID ER-I	AMP and NTAMC Signal validation		
297	400/220 KV 315 MVA ICT-2 AT MUZAFFARPUR	15-06-2020	09:00	17-06-2020	17:30	OCB	POWERGRID ER-I	RETROFITTING OF BACKUP IMPEDANCE & REF RELAY ETC. & OLTC OVERHAULING work.	BSEB	MTPS Kanti units shall remain in service
298	220KV MUZ-DHALKEBAR (Nepal) -1 & 2 Line	15-06-2020	08:00	20-06-2020	19:00	OCB	POWERGRID ER-I	DE-STRINGING & RE-STRINGING OF ONE SPAN OF 400KV	NLDC	
299	400KV KAHALGAON - MAITHON CKT 2	15-06-2020	08:00	15-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
300	A/R OF 400KV KAHALGAON - MAITHON CKT 1	15-06-2020	08:00	15-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
301	220KV Rangpo -New Melli	15-06-2020	09:00	15-06-2020	18:00	ODB	ER-II POWERGRID	Line Maintenance Works and AMP Works		
302	400KV DIKCHU-RANGPO LINE	15-06-2020	08:00	30-06-2020	18:00	ODB	ER-II POWERGRID	For stringing work of 400kv LOOP OUT(for top phase) IN Multicircuit Portion		May be allowed after high hydro season
303	400kv Alipurduar - New Siliguri D/C (QUAD) Line	15-06-2020	06:00	18-06-2020	18:00	ODB	ER-II POWERGRID	Stringing at crossing between Loc. No. 13/0 - 14/0 of		
304	400KV Bus Section-1 at Durgapur	15-06-2020	00:00	15-06-2020	00:00	ODB	ER-II POWERGRID	Isolator Tightening & Isolator alignment work		
305	220KV BUS COUPLER at Rajarhat	15-06-2020	09:00	15-06-2020	17:00	ODB	ER-II POWERGRID	AMP WORK OF BUS COUPLER CIRCUIT BREAKER	WB	
306	765kv/400KV , 1500MVA ICT-3	15-06-2020	09:00	15-06-2020	12:30	ODB	ER-II/Odisha/Sundergarh	Spare changeover	NLDC	Already shutdwon
307	315MVA ICT#1 at BTPS-A,DVC	15-06-2020	09:00	15-06-2020	17:00	ODB	DVC	for PMS of the firefighting system and cleaning the		
308	400 kv Jamshedpur- Chaibasa - 1	16-06-2020	09:30	16-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high pollution. (Line along with Main & Tie bay remain out of service)		
309	A/R OF 400 kv Jamshedpur- Chaibasa - 2	16-06-2020	09:30	16-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
310	400 kv Ranchi Sipat-2	16-06-2020	09:30	16-06-2020	17:00	ODB	POWERGRID ER-I	TWFL relay installation & FSC CAPTHOR CHANGING WORK	NLDC	subject to WRPC approval. LR SD may be
311	A/R OF 400 kv Ranchi Sipat-1	16-06-2020	09:30	16-06-2020	17:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
312	400kv Siliguri-New Purnea -I	16-06-2020	10:00	16-06-2020	18:00	ODB	POWERGRID ER-I	Relay retrofitting works IN 63MVAR Siliguri-1 L/R		
313	400 KV New Purnea- Farraka -S/C and 400 KV New Purnea - Gokerna -S/C	16-06-2020	08:00	31/06/2020	17:00	OCB	POWERGRID ER-I	For diversion of line in revised route in River Ganga near Bakiya Diyera, katihar	WB	Subject to commissioning of 400kv
314	400 Kv Patna-Ballia -3	16-06-2020	08:00	18-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of 160 KN porcelain & 120 KN Pilot string in	NLDC	
315	A/R OF 400 KV Patna-Ballia -4	16-06-2020	08:00	18-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
316	132kv Mohania-Karmanasa-s/c	16-06-2020	09:00	16-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitting at Karmanasa End	BSEB	
317	400/220KV 500MVA ICT-2 AT SASARAM	16-06-2020	09:00	16-06-2020	18:00	ODB	POWERGRID ER-I	Calibration of WTI & OTI sensor under augmentation package	BSEB	
318	765KV GAYA-VARANSI-II	16-06-2020	09:00	21-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator	NLDC	

319	400kV Bus 2 at Biharsharif	16-06-2020	09:30	20-06-2020	18:00	ODB	POWERGRID ER-I	AMP	BSEB	
320	400kV Bus 4 at Biharsharif	16-06-2020	09:30	20-06-2020	18:00	ODB	POWERGRID ER-I	AMP	BSEB	
321	400KV BIHARSHARIF- LAKHISARAI CKT-II	16-06-2020	09:30	17-06-2020	18:00	ODB	POWERGRID ER-I	For replacement of flashed insulator.		
322	400kV Bus 2 at Biharsharif	16-06-2020	09:30	20-06-2020	18:00	OCB	POWERGRID ER-I	Upgradation of Busbar Scheme under project head and	BSEB	
323	400KV KAHALGAON - MAITHON CKT 1	16-06-2020	08:00	16-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with		

324	A/R OF 400KV KAHALGAON - MAITHON CKT 2	16-06-2020	08:00	16-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
325	66 KV Gangtok-Tadong Line	16-06-2020	09:00	16-06-2020	14:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SIKKIM	
326	132KV 160MVA ICT-II at Birpara	16-06-2020	08:00	16-06-2020	17:00	ODB	ER-II POWERGRID	CB AMP Activities	WB	
327	400 KV D/C FARAKKA-BERHAMPORE CKT 1	16-06-2020	09:00	17-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of shut down nature defects in various		
328	400kv KTPP-Kharagpur#2	16-06-2020	07:00	17-06-2020	15:00	OCB	WBSETCL	Annual line maintenance work		
329	400KV Sundargarh Sterlite ckt-1	16-06-2020	09:00	16-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP	GRIDCO	
330	A/R OF 400KV Sundargarh-Raigarh Ckt #2&4	16-06-2020	08:00	30-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	
331	Bus bar-1	16-06-2020	08:00	16-06-2020	17:00	ODB	ER-II/Odisha/Indravati	AMP works of Bus-1	GRIDCO	
332	400 kV Jeypore-Bolangir Line	16-06-2020	08:00:00	16-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	For attending Shut Down nature of defects	NLDC	
333	315 MVA ICT#1	16-06-2020	09:00	31/06/2020	18:00	OCB	ER-II/ODISHA/ROURKELA	Erection works related to Parallelling of ICTs	GRIDCO	
334	400 KV SUNDARGARH#2 LINE	16-06-2020	09:00	16-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		
335	315MVA ICT#1 at KTPS,DVC	16-06-2020	09:00	16-06-2020	17:00	ODB	DVC	Preventive Maintenance		
336	315MVA ICT#1 at KTPS,DVC	16-06-2020	09:00	16-06-2020	17:00	ODB	DVC	Preventive Maintenance		
337	400 kv Kh- Maithon #2	16-06-2020	09:00	17-06-2020	18:00	OCB	NTPC KAHALGAON	Bay maintenance & testing		
338	220 kv BUS-II AT GAYA	17-06-2020	09:00	17-06-2020	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
339	765 KV GAYA-BALIA-S/C	17-06-2020	08:00	30-06-2020	17:00	ODB	POWERGRID ER-I	FOR STRENGTHENING OF 765 KV LINE WIND ZONE-II	NLDC	Shall not be clubbed with
340	400 kv Jamshedpur- Chaibasa - 2	17-06-2020	09:30	17-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer		
341	A/R OF 400 kv Jamshedpur- Chaibasa - 1	17-06-2020	09:30	17-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
342	400 kv Ranchi Sipat-1	17-06-2020	09:30	17-06-2020	17:00	ODB	POWERGRID ER-I	FSC CAPTHOR CHANGING WORK. And TL work	NLDC	
343	A/R OF 400 kv Ranchi Sipat-2	17-06-2020	09:30	17-06-2020	17:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
344	400 KV BUS 2 AT DARBHANGA	17-06-2020	08:00	18-06-2020	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to	DMTCL	
345	400KV line Kishanganj Binaguri Ckt-2	17-06-2020	08:00	17-06-2020	18:00	ODB	POWERGRID ER-I	For AMP, DCRM of GIS Bay 426 & 427 Tie ; Requested by ER1		
346	400 KV Muzaffarpur- Darbhanga line-2	17-06-2020	08:00	20-06-2020	19:00	ODB	POWERGRID ER-I	STRINGING OF ONE SPAN OF 400 KV MUZAFFARPUR-DHALKEBAR LINE & LINE BAY AMP WORK.		
347	400KV KAHALGAON - MAITHON CKT 2	17-06-2020	08:00	17-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
348	A/R OF 400KV KAHALGAON - MAITHON CKT 1	17-06-2020	08:00	17-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
349	132KV 160MVA ICT-I at Birpara	17-06-2020	08:00	17-06-2020	17:00	ODB	ER-II POWERGRID	CB AMP Activities	WB	
350	400KV Mejia - Jamshedpur	17-06-2020	08:00	20-06-2020	18:00	ODB	ER-II POWERGRID	Insulator Replacement work	DVC	
351	400KV Maithon - Mejia - 3	17-06-2020	08:00	20-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator replacement	DVC	
352	500MVA ICT-1 at Maithon	17-06-2020	08:00	17-06-2020	18:00	ODB	ER-II POWERGRID	onload testing of CSD	DVC	
353	400 KV Jeerat Sagardighi Line	17-06-2020	09:00	17-06-2020	17:00	ODB	ER-II POWERGRID	A/R relay Retrofitting and Testing in 400 KV Jeerat Sagardighi Line at Jeerat end.	WB	
354	400KV Sundargarh Sterlite ckt-2	17-06-2020	09:00	17-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP	GRIDCO	
355	765kv Sundargarh-Dharamjaygarh Ckt #1	17-06-2020	08:00	17-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
356	220kv Bus-I	17-06-2020	09:00	17-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	AMP of 220KV Bus-I	GRIDCO	

357	400 KV SUNDARGARH#4 LINE	17-06-2020	09:00	17-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		
358	220 KV Muzafferpur -Hazipur ckt 2	17-06-2020	09:00	22-06-2020	17:00	ODB	BSPTCL	Line maintenance work		
359	400 KV BUS-II AT NEW RANCHI	18-06-2020	09:00	19-06-2020	17:30	ODB	POWERGRID ER-I	AMP		
360	400 KV Jamshedpur- Andal - 1	18-06-2020	09:30	18-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer	DVC	
361	400 KV TATA-Baripada -s/c	18-06-2020	09:30	18-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of insulator at loc-202 damaged by	DVC	
362	A/R 400 KV JASHEDPUR-Baripada -s/c	18-06-2020	09:30	18-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
363	220 KV Ranchi- Chandil-S/C	18-06-2020	09:00	18-06-2020	17:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	JSEB	
364	400KV switchable L/R of Varanasi-2 at BiharSharif	18-06-2020	09:30	18-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		

365	400KV KAHALGAON - MAITHON CKT 1	18-06-2020	08:00	18-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
366	A/R OF 400KV KAHALGAON - MAITHON CKT 2	18-06-2020	08:00	18-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME		
367	400 KV Tala-Binaguri Ckt-III	18-06-2020	08:00	19-06-2020	17:30	ODB	ER-II POWERGRID	Replacement of procilien Insulator with CLR at major crossing	NLDC	
368	400 KV D/C FARAKKA-BERHAMPORE CKT 2	18-06-2020	09:00	19-06-2020	17:00	ODB	ER-II POWERGRID	Rectification of shut down nature defects in various locations in Transmission line.		
369	400 KV Durgapur -Jamshedpur S/C-I	18-06-2020	08:00	19-06-2020	00:00	ODB	ER-II POWERGRID	Rectification of shutdown nature defects		
370	400 KV Rajarhat Jeerat Line	18-06-2020	09:00	18-06-2020	17:00	ODB	ER-II POWERGRID	Main-1 Distance Relay Replacement at Jeerat end.	WB	
371	765kv/400KV , 1500MVA ICT-4	18-06-2020	09:00	18-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	Spare changeover & Stool arrangement for LA	NLDC	
372	765kv Sundargarh-Dharamjaygarh Ckt #2	18-06-2020	08:00	18-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
373	Bus bar-2	18-06-2020	08:00	18-06-2020	17:00	ODB	ER-II/Odisha/Indravati	AMP works of Bus-2	GRIDCO	
374	220kv Bus-II	18-06-2020	09:00	18-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	AMP of 220kv Bus-I	GRIDCO	
375	400 KV SUNDARGARH#2 LINE	18-06-2020	09:00	18-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS OF LINE BAY (430L)		
376	401 KV Farakka-Sagardighi #2	18-06-2020	09:00	19-06-2020	17:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay + Bay Maintenance	WB	
377	400 kv Jamshedpur- Adhunik # 2 Line	19-06-2020	09:30	19-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer		
378	400 KV RANCHI - RAGHUNATHPUR -1	19-06-2020	09:00	19-06-2020	17:00	ODB	POWERGRID ER-I	FLASHED OVER INSULATOR REPLACEMENT WORK AT LOC	DVC	
379	A/R OF 400 KV RANCHI - MAITHON(PG)-S/C	19-06-2020	09:00	19-06-2020	17:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
380	400KV Barh Patna CKT1	19-06-2020	09:00	19-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
381	A/R OF 400KV Barh Patna CKT 2	19-06-2020	09:00	19-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
382	400 Kv Patna-Ballia -4	19-06-2020	08:00	21-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of 160 KN porcelain & 120 KN Pilot string in all Tension Tower- 10 Nos by polmer by ER1.	NLDC	
383	A/R OF 400 KV Patna-Ballia -3	19-06-2020	08:00	21-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	NLDC	
384	400KV switcable L/R of New Purnea-I at BiharSharif	19-06-2020	10:00	20-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		
385	400KV switcable L/R of New Purnea-II at BiharSharif	19-06-2020	10:00	20-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		
386	400/220 KV 500 MVA ICT-3 AT MUZAFFARPUR	19-06-2020	09:30	20-06-2020	17:30	ODB	POWERGRID ER-I	RETROFITTING OF BACKUP IMPEDANCE RELAY.	BSEB	Subject to Nepal consent
387	400KV KAHALGAON - MAITHON CKT 2	19-06-2020	08:00	19-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with		
388	A/R OF 400KV KAHALGAON - MAITHON CKT 1	19-06-2020	08:00	19-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
389	400KV Rangpo-Teesta-v Ckt-2	19-06-2020	08:00	23-06-2020	17:00	OCB	ER-II POWERGRID	For rectification of SF6 gas leakage repair work,	TEESTA-V	
390	400KV ALIPURDUAR-PUNATSANGCHUN(JIGMELING INTERIM-1)	19-06-2020	08:00	19-06-2020	18:00	ODB	ER-II POWERGRID	Bay AMP Work	NLDC	Subject to Bhutan consent & May be after
391	400KV BUS-II at Malda	19-06-2020	08:00	19-06-2020	17:00	ODB	ER-II POWERGRID	ERSS-XVII-B Constructional work	WB	
392	220KV BUS-1 at Durgapur	19-06-2020	00:00	19-06-2020	00:00	ODB	ER-II POWERGRID	Pre-Monsoon Tightening work in Bus & line Jumper	DVC	
393	400KV Sundargarh-Raigarh Ckt #2	19-06-2020	08:00	19-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
394	FSC Gazuwaka-I	19-06-2020	08:00:00	19-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	AMP of FSC GAZUWAKA-I	NLDC	
395	765kv Angul-Srikakulam ckt-2 LR	19-06-2020	09:00	22-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	it is requestet that L/R
396	ICT-I (3x 105 MVA) at Jeypore	20-06-	08:00:00	20-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	For changing ICT-I combination form Unit-I,II, IV to	GRIDCO	Subject to revival of

		2020						Unit-I ,		ICT-
397	400 kV Jamshedpur- Adhunik # 1 Line	20-06-2020	09:30	20-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high pollution. (Line along with Main & Tie bay remain out of service)	APNRL	

398	400KV SWITCHABLE L/R OF Muzaffarpur-1 at New Purnea S/s	20-06-2020	09:00	20-06-2020	18:00	ODB	POWERGRID ER-I	Relay retrofitting works IN 63MVAR Muzaffarpur-1 L/R		
399	400KV 80MVAR SWITCHABLE LINE REACTOR OF NABINAGAR 2 AT PATNA	20-06-2020	10:00	20-06-2020	12:00	ODB	POWERGRID ER-I	CSD tuning		
400	400KV 80MVAR SWITCHABLE LINE REACTOR OF NABINAGAR 2 AT PATNA	20-06-2020	13:00	20-06-2020	15:00	ODB	POWERGRID ER-I	CSD tuning		
401	400KV 125 MVAR SWITCHABLE LINE REACTOR OF Barh 2 AT PATNA	20-06-2020	16:00	20-06-2020	20:00	ODB	POWERGRID ER-I	CSD tuning		
402	400KV Barh Patna CKT 2	20-06-2020	09:00	20-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
403	A/R OF 400KV Barh Patna CKT 1	20-06-2020	09:00	20-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
404	400kv Sasaram-Nabinagar-II	20-06-2020	09:00	03-07-2020	18:00	OCB	POWERGRID ER-I	Rectification of Tower No:- 170 of Pusauli- Nabinagr D/C Line having critical leg bend	NPGC	
405	400kv Bus 1 at BiharSharif	20-06-2020	09:30	26-06-2020	18:00	ODB	POWERGRID ER-I	AMP	BSEB	
406	400kv Bus 3 at BiharSharif	20-06-2020	09:30	26-06-2020	18:00	ODB	POWERGRID ER-I	AMP	BSEB	
407	400KV switcable L/R of Varanasi-2 at BiharSharif	20-06-2020	09:30	20-06-2020	13:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
408	400kv (50+125MVAR) Bus Reactor 1&4 at BiharSharif	20-06-2020	10:00	20-06-2020	18:00	ODB	POWERGRID ER-I	CSD tuning and troubleshooting		
409	400/220 kv 315MVA ICT 3 at BiharSharif	20-06-2020	10:00	23-06-2020	18:00	OCB	POWERGRID ER-I	OLTC Overhauling	BSEB	
410	400kv Bus 1 at BiharSharif	20-06-2020	09:30	26-06-2020	18:00	OCB	POWERGRID ER-I	Upgradation of Busbar Scheme under project head and	BSEB	
411	400KV KAHALGAON - MAITHON CKT 1	20-06-2020	08:00	20-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with Polymer Insulator		
412	A/R OF 400KV KAHALGAON - MAITHON CKT 2	20-06-2020	08:00	20-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
413	132 KV Gangtok-Rangpo-II Line	20-06-2020	09:00	20-06-2020	14:00	ODB	ER-II POWERGRID	S/D for Annual AMP Works	SIKKIM	
414	400KV ALIPURDUAR- PUNATSANGCHUN(JIGMELING	20-06-2020	08:00	20-06-2020	18:00	ODB	ER-II POWERGRID	Bay AMP Work	NLDC	
415	400KV BUS-I at Malda	20-06-2020	08:00	20-06-2020	17:00	ODB	ER-II POWERGRID	ERSS-XVII-B Constructional work	WB	
416	400 KV Farakka Durgapur S/C-I	20-06-2020	08:00	21-06-2020	00:00	ODB	ER-II POWERGRID	Rectification of shutdown nature defects		
417	400KV Sundargarh-Raigarh Ckt #4	20-06-2020	08:00	20-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
418	FSC Gazuwaka-II	20-06-2020	08:00:00	20-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	AMP of FSC GAZUWAKA-II	NLDC	
419	400KV Barh Patna CKT1	21-06-2020	09:00	21-06-2020	18:00	ODB	POWERGRID ER-I			
420	A/R OF 400KV Barh Patna CKT 2	21-06-2020	09:00	21-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
421	400kv 80MVAR Bus Reactor 2 at BiharSharif	21-06-2020	10:00	22-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		
422	400KV KAHALGAON - MAITHON CKT 2	21-06-2020	08:00	21-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Defective Porcelane Insulator with		
423	A/R OF 400KV KAHALGAON - MAITHON CKT 1	21-06-2020	08:00	21-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
424	400KV Maithon - Mejia 3	21-06-2020	08:00	24-06-2020	18:00	ODB	ER-II POWERGRID	Insulator Replacement work	DVC	
425	400KV Mejia - Jamshedpur	21-06-2020	08:00	24-06-2020	18:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator repalcement	DVC	
426	220KV Bus-I	21-06-2020	09:00	21-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator alignment work	GRIDCO	
427	400KV Baripada-Pandiabili line	21-06-2020	09:00	22-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Replacement of porcelain insulator into polymer insulator		
428	400 kv Jamshedpur- Andal # 2 Line	22-06-2020	09:30	22-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high	DVC	

429	132 KV LAKHISARAI-JAMUI Line-1	22-06-2020	10:00	22-06-2020	14:00	ODB	POWERGRID ER-I	AMP works of 110 & 110L Bay Equipments.	BSEB	
430	400KV SWITCHABLE L/R OF Muzaffarpur-1 at New Purnea	22-06-2020	09:00	22-06-2020	18:00	ODB	POWERGRID ER-I	Relay retrofitting works IN 63MVAR Muzaffarpur-2 L/R		
431	400KV Barh Patna CKT 2	22-06-2020	09:00	22-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
432	A/R OF 400KV Barh Patna CKT 2	22-06-2020	09:00	22-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		

433	125Mvar Bus Reactor-1 at Sasaram	22-06-2020	09:00	22-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
434	400 KV BUS 1 AT MOTIHARI	22-06-2020	08:00	23-06-2020	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to	BSEB	Day wise Work plan to
435	400KV switchable L/R of Sasaram -I at BiharSharif	22-06-2020	10:00	22-06-2020	18:00	ODB	POWERGRID ER-I	Relay Retrofitment		
436	400/220 KV 315 MVA ICT-1 AT MUZAFFARPUR	22-06-2020	09:30	23-06-2020	17:30	ODB	POWERGRID ER-I	RETROFITTING OF BACKUP IMPEDANCE & REF RELAY.	BSEB	Subject to Nepal consent
437	220KV Birpara-Chukha Ckt-I	22-06-2020	08:00	22-06-2020	17:30	ODB	ER-II POWERGRID	Retrofitting of Numerical Distance Relay	NLDC	
438	765kv/400KV , 1500MVA ICT-4	22-06-2020	09:00	22-06-2020	12:00	ODB	ER-II/Odisha/Sundergarh	Spare changeover	NLDC	
439	220KV Bus-II	22-06-2020	09:00	22-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator alignment work	GRIDCO	
440	765 KV BUS-1 AT NEW RANCHI	23-06-2020	08:00	24-06-2020	18:00	ODB	POWERGRID ER-I	BAY EXTENSION WORKS FOR MEDINIPUR BAY	NLDC	
441	400 kv Jamshedpur- Baripada -s/c	23-06-2020	09:30	23-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer		
442	A/R OF 400 kv Jamshedpur- TISCO -s/c	23-06-2020	09:30	23-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
443	A/R OF 400 kv TISCO- Baripada -s/c	23-06-2020	09:30	23-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
444	400KV Barh Patna CKT1	23-06-2020	09:00	23-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
445	A/R OF 400KV Barh Patna CKT 2	23-06-2020	09:00	23-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
446	132 kv Ara Dumraon	23-06-2020	09:00	23-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Static Overcurrent and Earth Fault Relay.	BSEB	
447	400KV SASARAM-ALLAHABAD-S/C	23-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing	NLDC	
448	A/R OF 400KV SASARAM-VARANSI-S/C	23-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.	NLDC	
449	400KV Switchable L/R of Lakhisarai-II at BiharSharif	23-06-2020	09:30	23-06-2020	13:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
450	400KV Switchable L/R of Lakhisarai-II at BiharSharif	23-06-2020	09:30	23-06-2020	13:00	ODB	POWERGRID ER-I	Relay Retrofitment		
451	400KV BIHARSHARIF-MUZAFFARPUR CKT-I	23-06-2020	09:00	25-06-2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DUE TO FLASHOVER		
452	A/R OF 400KV BIHARSHARIF- MUZAFFARPUR CKT-II	23-06-2020	09:00	25-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME		
453	220KV Birpara-Chukha Ckt-II	23-06-2020	08:00	23-06-2020	17:30	ODB	ER-II POWERGRID	Retrofitting of Numerical Distance Relay	NLDC	
454	220 kv Bus-I at Malda	23-06-2020	08:00	23-06-2020	17:00	ODB	ER-II POWERGRID	ERSS-XVII-B Constructional work	WB	
455	315 MVA ICT-2 at Durgapur	23-06-2020	00:00	23-06-2020	00:00	ODB	ER-II POWERGRID	AMP Works	DVC	
456	765kv Sundargarh-Angul ckt-1 with LR	23-06-2020	09:00	23-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP of Line Reactor	NLDC	
457	400kv RTPS-Ranchi Ckt#2	23-06-2020	09:00	23-06-2020	18:00	ODB	DVC	for jumper tightness, hardware and earthing checking. for		
458	132 KV Sultanganj-Deoghar S/C T/L	23-06-2020	11:00	26-06-2020	14:00	ODB	BSPTCL	For tower top patrolling and maintenance work		
459	400kV RTPS-Ranchi Ckt#3	24-06-2020	09:00	24-06-2020	18:00	ODB	DVC	for jumper tightness, hardware and earthing checking. for line L#407 from loc.380-399		
460	400 kv Jamshedpur- Tata -s/c	24-06-2020	09:30	24-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer	DVC	
461	A/R OF 400 kv Jamshedpur- Baripada -s/c	24-06-2020	09:30	24-06-2020	17:30	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
462	132 kv LAKHISARAI-JAMUI Line-2	24-06-2020	10:00	24-06-2020	14:00	ODB	POWERGRID ER-I	AMP works of 111 & 111L Bay Equipments.	BSEB	
463	125MVAR Bus Reactor-1 at New Purnea S/s	24-06-	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	Relay retrofitting works IN 125MVAR Bus Reactor-1		

		2020								
464	400KV Barh Patna CKT 2	24-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I			
465	A/R OF 400KV Barh Patna CKT 1	24-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
466	132 kV Ara Jagdishpur ckt 2	24-06-2020	09:00	24-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Static Overcurrent and Earth Fault Relay.	BSEB	
467	125Mvar Bus Reactor-2 at Sasaram	24-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
468	765KV 330MVAR SWITCHABLE L/R OF FATEHPUR-S/C AT	24-06-2020	09:00	24-06-2020	18:00	ODB	POWERGRID ER-I	AMP WORK		

469	400 KV BUS 2 AT MOTIHARI	24-06-2020	08:00	25-06-2020	18:00	OCB	POWERGRID ER-I	Interconnection of Extension Bus (By POWERGRID)to existing Bus (DMTCL)	BSEB	Day wise Work plan to be shared with DMTCL &
470	400kv 125 MVAR Bus reactor -4 at BiharSharif	24-06-2020	09:30	24-06-2020	13:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
471	400/220 kV 500MVA ICT 4 at BiharSharif	24-06-2020	10:00	24-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Singnal Integration and CSD Commissioning work	BSEB	
472	400 KV KAHALGAON - FARAKKA LINE 1 CKT 2	24-06-2020	08:00	24/06,2020	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF INSULATOR DUE TO FLASHOVER LOC NO. 194(DC+0)		
473	A/R OF 400 KV KAHALGAON - FARAKKA LINE 1 CKT 1	24-06-2020	08:00	24/06,2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
474	220 kV Bus-II at Malda	24-06-2020	08:00	24-06-2020	17:00	ODB	ER-II POWERGRID	ERSS-XVII-B Constructional work	WB	
475	765kv Sundargarh-Angul ckt-2 with LR	24-06-2020	09:00	24-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP of Line Reactor	NLDC	May be planned along
476	765kv Sundargarh-Dharamjaygarh Ckt #3	24-06-2020	08:00	24-06-2020	19:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
477	315 MVA ICT-2	24-06-2020	08:00:00	28-06-2020	18:00:00	ODB	ER-II/Odisha /Jeypore	For New Ganrty Tower erection & LA erection of New ICT-	GRIDCO	
478	400KV MAIN BUS-I	24-06-2020	09:00	24-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	GIS Bus Duct and Bus isolator/earthswitch AMP works	GRIDCO	
479	400 KV SUNDARGARH#1 LINE	24-06-2020	09:00	24-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		
480	765kv Angul-Srikakulam ckt-1 LR	24-06-2020	09:00	27-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	
481	400kV RTPS-Ranchi Ckt#3	24-06-2020	09:00	24-06-2020	18:00	ODB	DVC	for jumper tightness, hardware and earthing checking in		
482	400kV RTPS-Ranchi Ckt#3	24-06-2020	09:00	24-06-2020	18:00	ODB	DVC	for jumper tightness, hardware and earthing checking in line L#408 from loc. 380-399		
483	400KV Barh Patna CKT1	25-06-2020	09:00	25-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
484	A/R OF 400KV Barh Patna CKT 2	25-06-2020	09:00	25-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
485	132 kV Ara-Ara (BSPTCL)	25-06-2020	09:00	25-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Static Overcurrent and Earth Fault Relay.	BSEB	
486	400kv Sasaram-BiharSharif-I	25-06-2020	09:00	27-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing		
487	A/R OF OF 400kv Sasaram-BiharSharif-II	25-06-2020	09:00	27-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.		
488	400KV SASARAM-VARANSI-S/C	25-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing	NLDC	
489	A/R OF 400KV SASARAM-ALLAHABAD-S/C	25-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.	NLDC	
490	400KV Bus sectionalizer of Bus-1 & 3 at BiharSharif	25-06-2020	10:00	25-06-2020	18:00	ODB	POWERGRID ER-I	AMP		
491	400KV Bus sectionalizer of Bus-2& 4 at BiharSharif	25-06-2020	09:30	25-06-2020	18:00	ODB	POWERGRID ER-I	AMP		
492	400KV Bus sectionalizer of Bus-1 & 3 at BiharSharif	25-06-2020	10:00	25-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
493	400KV Bus sectionalizer of Bus-2& 4 at BiharSharif	25-06-2020	09:30	25-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
494	400/220 kV 315MVA ICT 2 at BiharSharif	25-06-2020	10:00	30-06-2020	18:00	OCB	POWERGRID ER-I	BUSHING Replacement	BSEB	
495	315 MVA ICT-3 at Durgapur	25-06-2020	00:00	25-06-2020	00:00	ODB	ER-II POWERGRID	Oil Flow Pump replacement works with oil drain & oil	DVC	
496	400KV Maithon - Right Bank # I	25-06-2020	09:00	25-06-2020	17:00	ODB	ER-II POWERGRID	Insulator Replacement damaged by miscreants		
497	400KV Maithon - Right Bank # II	25-06-	09:00	25-06-2020	17:00	ODB	ER-II POWERGRID	To be kept in Non Auto mode during insulator		

		2020						repalcement		
498	400KV Bus# 3 at Maithon	25-06-2020	10:00	25-06-2020	19:00	ODB	ER-II POWERGRID	Dismantling work of Bus isolator of 400kv RB-2 under ERSS-XVII project work		
499	400 KV S/C Arambagh-Durgapur TL	25-06-2020	08:00	27-06-2020	17:00	ODB	ER-II POWERGRID	Stringing b/w AP 33/0 to 34/0 of 765 KV D/C Medinipur-Jeerat TL over existing 400 KV S/C Arambagh-Durgapur TL	WB	
500	400KV BUS-I & III	25-06-2020	09:00	25-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP & cable shifting works		
501	765kV Sundargarh-Dharamjaygarh Ckt #4	25-06-2020	08:00	25-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
502	400KV Baripada-Keonjhar line	25-06-2020	09:00	26-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Replacement of porcelain insulator into polymer insulator		

503	400 KV SUNDARGARH#3 LINE	25-06-2020	09:00	25-06-2020	18:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		
504	765kV Angul-Srikakulam ckt-1 LR	25-06-2020	09:00	27-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	it is requested that L/R
505	766 kV New Ranchi-Dharamjaygarh CKT-II	26-06-2020	09:00	26-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Glass insulator damage by miscreants	NLDC	
506	400/220kv 315 MVA ICT- 2 at Jamshedpur	26-06-2020	09:30	26-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high	JSEB	
507	125MVAR Bus Reactor-2 at New Purnea S/s	26-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	Relay retrofitting works IN 125MVAR Bus Reactor-2		
508	400KV Barh Patna CKT 2	26-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
509	A/R OF 400KV Barh Patna CKT 1	26-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
510	132 kV Ara Jagdishpur ckt 1	26-06-2020	09:00	26-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of Static Overcurrent and Earth Fault Relay.	BSEB	
511	400KV Maithon - Mejia 1	26-06-2020	08:00	26-06-2020	18:00	ODB	ER-II POWERGRID	Jumper Replacement work	DVC	
512	400KV Maithon-Kahalgaon#2 Line	26-06-2020	09:00	27-06-2020	18:00	ODB	ER-II POWERGRID	Replacement of line CT .		
513	400kv Bus-2 at MPL	26-06-2020	10:00	26-06-2020	18:00	ODB	ER-II POWERGRID	Dismantling of Bus isolator of 406 bay	MPL	
514	400kv 80 MVAR Bus Reactor at Baharampore	26-06-2020	09:00	26-06-2020	17:00	ODB	ER-II POWERGRID	Reactor AMP		
515	400KV BUS-II & IV	26-06-2020	09:00	26-06-2020	18:00	ODB	ER-II/Odisha/Sundergarh	AMP & cable shifting works		
516	765kV Sundargarh-Darlipalli Ckt 1	26-06-2020	08:00	26-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
517	400KV Barh Patna CKT1	27-06-2020	09:00	27-06-2020	18:00	ODB	POWERGRID ER-I			
518	A/R OF 400KV Barh Patna CKT 2	27-06-2020	09:00	27-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
519	HVDC AT SASARAM	27-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	Shifting of 315 MVA ICT spare under East side bus towards the designated storage location	NLDC	
520	400KV Maithon - Mejia 2	27-06-2020	08:00	27-06-2020	18:00	ODB	ER-II POWERGRID	Jumper Replacement work	DVC	
521	765KV Sundargarh Dharamjayagarh ckt-3	27-06-2020	09:00	27-06-2020	12:00	ODB	ER-II/Odisha/Sundergarh	WT LA Maintenance work	NLDC	
522	765kV Sundargarh-Darlipalli Ckt 2	27-06-2020	08:00	27-06-2020	18:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	NLDC	
523	400KV Baripada-Kharagpur line	27-06-2020	09:00	29-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Replacement of porcelain insulator into polymer insulator		
524	400KV Barh Patna CKT 2	28-06-2020	09:00	28-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in		
525	A/R OF 400KV Barh Patna CKT 1	28-06-2020	09:00	28-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
526	400kv Sasaram-Biharsharif-II	28-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators by polymer insulator on Road/Rail/River/Power crossing		
527	A/R OF 400kv Sasaram-Biharsharif-I	28-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER.		
528	400KV Bus #1 at Maithon	28-06-2020	09:00	28-06-2020	17:00	ODB	ER-II POWERGRID	Replacement of Bus CVT.		
529	400 KV D/C Arambag - Kolaghat, Arambag - Durgapur TL	28-06-2020	08:00	30-06-2020	17:00	ODB	ER-II POWERGRID	Shifting of 315 MVA ICT spare under East side bus towards the designated storage location		

530	132 KV Banka(PG)-Sultanganj ckt 1	28-06-2020	09:00	29-06-2020	17:00	ODB	BSPTCL	Line maintenance work		
531	132 KV Banka(PG)-Sultanganj ckt 2	28-06-2020	09:00	29-06-2020	17:00	ODB	BSPTCL	Line maintenance work		
532	400/220KV ICT#2	29-06-2020	08:00	29-06-2020	18:00	ODB	ER-II/Odisha/moravati	1. AMP works of ICT#2. Checking of the Aircell of	GRIDCO	Subject to ICT-1 revival
533	765 KV BUS-2 AT NEW RANCHI	29-06-2020	09:00	30-06-2020	17:30	ODB	POWERGRID ER-I	BAY EXTENSION WORKS FOR MEDINIPUR BAY	NLDC	
534	400/220kv 315 MVA ICT- 1 at Jamshedpur	29-06-2020	09:30	29-06-2020	17:30	ODB	POWERGRID ER-I	Replacement of porcelain insulator string with Polymer insulator string at Jamshedpur ss switchyard due to high pollution and Static REF, Electromechanical O/c & E/F relay replacement by numerical relay at JUSNL	JSEB	

535	400KV Kahalgaon-Barh CKT 1	29-06-2020	09:00	29-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing		
536	A/R OF 400KV Kahalgaon-Barh CKT 2	29-06-2020	09:00	29-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
537	220 KV Alipurduar - Salakati 1 &2	29-06-2020	06:00	30-06-2020	18:00	ODB	ER-II POWERGRID	Replacement of earth wire between section 425-426	NLDC	
538	220KV/132KV ICT-II at Malda	29-06-2020	08:00	29-06-2020	17:00	ODB	ER-II POWERGRID	AMP Work	WB	
539	400KV Durgapur-Farakka Line-2	29-06-2020	00:00	29-06-2020	00:00	ODB	ER-II POWERGRID	Main-2 Relay Retrofitting works		
540	400kV 125 MVAR Bus Reactor at Baharampore	29-06-2020	09:00	30-06-2020	17:00	ODB	ER-II/POWERGRID	Reactor AMP		
541	765KV Main Bus 2	29-06-2020	09:00	29-06-2020	18:00	ODB	ER-II/Odisha/Angul SS	AMP	NLDC	Already approved on 27/05/2020.
542	765kV Angul_Sundargarh Ckt 4	29-06-2020	09:00	29-06-2020	18:00	ODB	ER-II/Odisha/Angul SS	Isolator& Earth switch alignmentwork	NLDC	
543	400KV Kahalgaon-Barh CKT 2	30-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in ROAD/POWERLINE/RAILWAY /RIVER Crossing		
544	A/R OF 400KV Kahalgaon-Barh CKT 1	30-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER		
545	400KV switcable L/R of Varanasi-I at BiharSharif	30-06-2020	10:00	30-06-2020	14:00	ODB	POWERGRID ER-I	CSD Commissioning work		
546	400KV switcable L/R of Varanasi-II at BiharSharif	30-06-2020	10:00	30-06-2020	14:00	ODB	POWERGRID ER-I	CSD Commissioning work		
547	765kV Angul_Sundargarh Ckt 3	30-06-2020	09:00	30-06-2020	18:00	ODB	ER-II/Odisha/Angul SS	Isolator& Earth switch alignmentwork	NLDC	Shall be clubbed along with Sr no 188

ERLDC, KOLKATA										
TRANSMISSION ELEMENTS (BAYS) OUTAGE APPROVED										
		FROM		TO						
SI	NAME OF THE ELEMENTS	DATE	TIME	DATE	TIME	REMARKS	S.D availing agency	Reason	SUBJECT TO CONSENT FROM AGENCY	COMMENTS
1	400KV MAIN BAY OF Barh 1 AT PATNA	01-06-2020	10:00	02-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
2	400KV ICT-2 Tie Bay at Durgapur	01-06-2020	07:00	01-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
3	703 Main bay of 765kV/400kV,1500MVA ICT-I	01-06-2020	09:00	04-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
4	202 MAIN BAY	01-06-2020	09:00	01-06-2020	18:00	ODB	ER-II/Odisha/Keonjha	AMP WORK (Shutdown will taken if not avail in May)		
5	220 KV Pandiabili-Atri ckt-2(208 bay)	01-06-2020	09:00:00	01-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
6	765kV Srikakulam Ckt 2 Main Bay 726	01-06-2020	09:00	03-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	
7	765kV Angul_Sundargarh Ckt 4 Main Bay 720	01-06-2020	09:00	03-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification	NLDC	
8	400kV MAIN BAY OF Nabinagar-1 AT PATNA	02-06-2020	10:00	03-06-2020	17:30	OCB	POWERGRID ER-I	AMP + BCU Upgradation wiring		
9	400KV Jamshedpur Ckt-1 Main Bay at Durgapur	02-06-2020	07:00	02-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
10	205 MAIN BAY	02-06-2020	09:00	02-06-2020	18:00	ODB	ER-II/Odisha/Keonjha	AMP WORK (Shutdown will taken if not avail in May)		
11	220 KV Pandiabili-Atri ckt-1(209 bay)	02-06-2020	09:00:00	02-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
12	400KV MAIN BAY OF STATCOM AT NEW RANCHI	03-06-2020	09:00	03-06-2020	17:30	ODB	POWERGRID ER-I	AMP		
13	400KV MAIN BAY OF NEW RANCHI-3 AT RANCHI	03-06-2020	09:30	03-06-2020	17:00	ODB	POWERGRID ER-I	AMP		
14	400KV MAIN BAY OF Barh-II AT PATNA	03-06-2020	10:00	04-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
15	400KV Maithon Ckt-1 Main Bay at Durgapur	03-06-2020	07:00	03-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
16	413 Main Bay	03-06-2020	09:00	03-06-2020	18:00	ODB	ER-II/Odisha/Jeyapore	AMP OF 413 BAY		
17	108 BAY(Main bay of 132KV Baripada-Bangriposi line)	03-06-2020	09:00	03-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Subject to revival of JODA ict
18	208 MAIN BAY	03-06-2020	09:00	03-06-2020	18:00	ODB	ER-II/Odisha/Keonjha	AMP WORK (Shutdown will taken if not avail in May)		
19	Main Bay of 400kV Malda-1 (416-52) at New Purnea S/s	04-06-2020	10:00	04-06-2020	18:00	ODB	POWERGRID ER-I	CB AMP WORK		
20	400KV Maithon CKT-2 Main Bay at Durgapur	04-06-2020	07:00	04-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
21	80 MVAR BUS REACTOR (401 bay AMP)	04-06-2020	09:00:00	04-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
22	765kV Srikakulam Ckt 2 Tie Bay 725	04-06-2020	09:00	07-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	

23	765kV Angul-Sundargarh Ckt 4 Tie Bay 719	04-06-2020	09:00	10-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification	NLDC	
24	400KV MAIN BAY OF BAY OF STATCOM AT NEW RANCHI	05-06-2020	09:00	05-06-2020	17:30	ODB	POWERGRID ER-I	AMP		
25	Main Bay of 400kV Muzaffarpur-1 (412-52) at New Purnea S/s	05-06-2020	10:00	05-06-2020	18:00	ODB	POWERGRID ER-I	CB AMP WORK		
26	400KV MAIN BAY OF 500MVA ICT- 2 AT PATNA	05-06-2020	10:00	06-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		

27	220KVMAIN BAY OF NadokhaR-II AT SASARAM	05-06-2020	09:00	05-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
28	400KV Bidhan nagar Line-1 Main Bay at Durgapur	05-06-2020	00:00	05-06-2020	00:00	ODB	ER-II POWERGRID	DCRM Testing Works		
29	706 Main Bay of 765/400KV,1500MVA ICT- I	05-06-2020	09:00	08-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
30	41252- 400KV TISCO Line main Bay	05-06-2020	09:00	05-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
31	412 Main Bay	06-06-2020	09:00	06-06-2020	18:00	ODB	ER-II/Odisha/Jeypore	AMP OF 412 BAY		
32	41652-Future Line Bay GIS	06-06-2020	09:00	06-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
33	400 KV Pandiabili-Duburi line (404 bay AMP)	06-06-2020	09:00:00	06-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
34	132KV BAY OF 220/132KV ATR-II AT DALTANGANJ	08-06-2020	09:30	08-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
35	Main Bay of 400kv Kishanganj-1 (407-52) at New Purnea S/s	08-06-2020	09:00	08-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
36	Tie Bay of 400kv Kishanganj-1 & Muzaffarpur-2 (408-52) at New Purnea S/s	08-06-2020	12:00	08-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
37	Main Bay of 400kv Muzaffarpur-2(409-52) at New Purnea S/s	08-06-2020	15:00	08-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
38	400KV MAIN BAY OF Barh-III AT PATNA	08-06-2020	10:00	08-06-2020	17:00	ODB	POWERGRID ER-I	AMP		
39	400KV TIE BAY OF 500MVA ICT 2 AND Nabinagar-II AT PATNA	08-06-2020	10:00	09-06-2020	18:00	ODB	POWERGRID ER-I	BCU Upgradation wiring		
40	220KV MAIN BAY OF SAHUPURI-S/CAT SASARAM	08-06-2020	09:00	08-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
41	220KV ICT-1 bay at Durgapur	08-06-2020	07:00	08-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
42	400 KV TSTPS- Rourkela # 2(400 KV Bay – 7,8)	08-06-2020	08:00	11-06-2020	17:30	OCB	NTPC TALCHER	For line CVT -3nos replacement job		
43	220kv Jayanagar II Main Bay (205 Bay)	08-06-2020	09:00	08-06-2020	18:00	ODB	ER-II/Odisha/Jeypore	AMP OF 220kv Jayanagar II Main Bay (205 Bay). In this, 220kv Jeypore-Jayanagar-II Line will be taken into TBC Bay		
44	400 KV Pandiabili-Duburi line (405 bay AMP)	08-06-2020	09:00:00	08-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
45	765kv Sundargarh Ckt 3 Tie Bay 722	08-06-2020	09:00	10-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement	NLDC	
46	Line Reactor Bay of 400kv Muzaffarpur-2(409R-52) at New Purnea S/s	09-06-2020	09:00	09-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
47	Main Bay of 400kv Kishanganj-2 (410-52) at New Purnea S/s	09-06-2020	12:00	09-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
48	Main Bay of 400kv Muzaffarpur-1(412-52) at New Purnea S/s	09-06-2020	15:00	09-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
49	220KV Bus Section Bay at Durgapur	09-06-2020	07:00	09-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		

50	Tie bay of 400kv Maithon-MPL Ckt#2/ST-1 at MPL	09-06- 2020	09:00	28-06- 2020	19:00	OCB	ER-II POWERGRID	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.		
51	315MVA ICT#1 Main Bay at Subhasgram	09-06- 2020	09:00	09-06- 2020	17:00	ODB	ER-II POWERGRID	AMP of 403 Bay		
52	721 Main Bay of 765KV Sundargarh- Dharamjaygarh ckt-1	09-06- 2020	09:00	12-06- 2020	18:00	OCB	ER- II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	

53	220 BUS COUPLE BAY (Bay No. 204)	09-06-2020	08:00	09-06-2020	18:00	ODB	ER-II/Odisha/Rengali	For AMP Work		
54	400 kV 407 main Bay of Baripada-Duburi line	09-06-2020	09:00	10-06-2020	17:30	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
55	201 TBC BAY	09-06-2020	09:00	09-06-2020	18:00	ODB	ER-II/Odisha/Keonjha	Re-checking of Contact Resistance Measurement.		
56	Tie Bay of 400kV Kishanganj-2 & Muzaffarpur-1 (411-52) at New Purnea S/s	10-06-2020	09:00	10-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
57	Tie bay of Bsf-1 & Gokarna line (423-52) at New Purnea S/s	10-06-2020	15:00	10-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
58	400KV TIE BAY OF Barh-I AND Balia2 AT PATNA	10-06-2020	10:00	11-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
59	Bus Coupler Bay (206) AT SASARAM	10-06-2020	09:00	10-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
60	220KV ICT-2 Bay at Durgapur	10-06-2020	07:00	10-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
61	Main bay of 400kv Maithon-MPL Ckt#1 at MPL	10-06-2020	09:00	25-06-2020	18:00	OCB	ER-II POWERGRID	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.		
62	500 MVA ICT-1 (406 bay AMP)	10-06-2020	09:00:00	10-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
63	132KV BAY OF 220/132KV ATR-I AT DALTANGANJ	11-06-2020	09:30	11-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
64	Main Bay of 400kV Malda-2 (413-52) at New Purnea S/s	11-06-2020	09:00	11-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
65	Tie Bay of 400kV Malda-2 & Bus Reactor-1 (414-52) at New Purnea S/s	11-06-2020	12:00	11-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
66	Main Bay of 400kV Bus Reactor-1 (415-52) at New Purnea S/s	11-06-2020	15:00	11-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
67	400KV ICT-II Main bay at Durgapur	11-06-2020	07:00	11-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		
68	315 MVA ICT#2 Main Bay at Subhasgram	11-06-2020	09:00	11-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 406 Bay		
69	400 kV 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedpur line	11-06-2020	09:00	12-06-2020	17:30	OCB	ER-II/Odisha/BARIPADA	Gasket replacement		
70	765kV Sundargarh Ckt 3 Main Bay 723	11-06-2020	09:00	13-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement	NLDC	
71	Main Bay of 400kV Malda-1 (416-52) at New Purnea S/s	12-06-2020	09:00	12-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
72	Tie Bay of 400kV Malda-1 & Bus Reactor-2 (417-52) at New Purnea S/s	12-06-2020	12:00	12-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
73	Main Bay of 400kV Farakka (419-52) at New Purnea S/s	12-06-2020	15:00	12-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
74	400KV MAIN BAY OF 500MVA ICT- 3 AT PATNA	12-06-2020	09:30	12-06-2020	17:30	ODB	POWERGRID ER-I	AMP		

75	400KV MAIN BAY OF Balia 1 AT PATNA	12-06-2020	10:00	13-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
76	400KV Main Bay of Bus Reactor-1 (413) AT SASARAM	12-06-2020	09:00	12-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
77	220KV TBC-I Bay at Durgapur	12-06-2020	07:00	12-06-2020	17:00	ODB	ER-II POWERGRID	AMP works		

78	315 MVA ICT#3 Main Bay at Subhasgram	12-06-2020	09:00	12-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 409 Bay		
79	220KV Future line-IV BAY (209 BAY)	12-06-2020	09:00	12-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP for 209 52CB & 209 CT		
80	132KV BAY OF Chatarpur line-I at Daltonganj	13-06-2020	09:30	13-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
81	220kv Side of 400/220KV 500MVA ICT-2 Bay (206-52) at New Purnea S/s	13-06-2020	09:00	13-06-2020	12:00	ODB	POWERGRID ER-I	CT Oil Sampling		
82	Main Bay of 400kv Gokarna (422-52) at New Purnea S/s	13-06-2020	12:00	13-06-2020	15:00	ODB	POWERGRID ER-I	CT Oil Sampling		
83	Tie Bay of 400kv Farakka & Biharsharif-2 (420-52) at New Purnea S/s	13-06-2020	15:00	13-06-2020	18:00	ODB	POWERGRID ER-I	CT Oil Sampling		
84	400kv Tie bay of North side Convt. Trafo and AC Filter North side (CWD10Q50) at Sasaram	13-06-2020	09:00	16-06-2020	18:00	OCB	POWERGRID ER-I	Overhauling of CWL10Q50-B phase Pole		
85	315 MVA ICT#4 Main Bay at Subhasgram	13-06-2020	09:00	13-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 412 Bay		
86	220KV Transfer BUS BAY (210 BAY)	13-06-2020	09:00	13-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP for 210 52CB & 210 CT		
87	710 Main Bay of 765KV Sundargarh-Angul ckt-3	13-06-2020	09:00	16-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
88	723 Tie Bay of 765KV Sundargarh-Dharamjaygarh ckt-2 & 765KV NTPC Darlipalli ck-1	13-06-2020	09:00	13-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
89	400 kV 410 main Bay of Baripada-Pandiabili line	13-06-2020	09:00	14-06-2020	17:30	OCB	ER-II/Odisha/BARIPADA S/S	AMP works & Gasket replacement		
90	500 MVA ICT-2 (407 bay AMP)	13-06-2020	09:00:00	13-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
91	400KV TIE BAY OF Barh2-Balia--1 AT PATNA	14-06-2020	10:00	15-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
92	400kv Main Bay of Lakhisarai -2 at Biharsharif	14-06-2020	10:00	14-06-2020	18:00	ODB	POWERGRID ER-I	AMP		
93	765kv Srikakulam Ckt 1 Main Bay Bay 729	14-06-2020	09:00	18-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	
94	132KV BAY OF Chatarpur line-II at Daltonganj	15-06-2020	09:30	15-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
95	400KV MAIN BAY OF Balia 2 AT PATNA	15-06-2020	10:00	16-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
96	400KV Main Bay of Bus Reactor-2 (416) AT SASARAM	15-06-2020	09:00	15-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
97	500 MVA ICT#5 Main Bay at Subhasgram	15-06-2020	09:00	15-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 415 Bay		
98	400KV Balangir-Jeypore line Main BAY (403 BAY)	15-06-2020	09:00	15-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP for 403 52CB & 403 CT		
99	400 kV 411 Tie Bay of Baripada-Pandiabili & Baripada-TISCO line	15-06-2020	09:00	16-06-2020	17:30	OCB	ER-II/Odisha/BARIPADA S/S	AMP works & Gasket replacement		
100	80 MVAR BUS REACTOR (402 bay AMP)	15-06-2020	09:00:00	15-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		

101	765kV Srikakulam Ckt 1 Tie Bay 728	15-06-2020	09:00	17-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement /AMP	NLDC	
102	400KV TIE BAY OF 500MVA ICT-1 AND NABINAGAR-1 AT PATNA	16-06-2020	10:00	17-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		

103	440 Main bay of Varansi -I at Biharsharif	16-06-2020	09:30	16-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
104	400 KV Haldia Line#1 Main Bay at Subhasgram	16-06-2020	09:00	16-06-2020	17:00	ODB	ER-II POWERGRID	AMP of 416 Bay		
105	220KV Future line-III BAY (207 BAY)	16-06-2020	09:00	16-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP for 207 52CB & 207 CT		
106	400kv Tie bay of East side Convt. Trafo and AC Filter East side (CWD50Q50) at Sasaram	17-06-2020	09:00	20-06-2020	18:00	OCB	POWERGRID ER-I	Overhauling of CWL50Q50-R&Y phase Pole		
107	Tie Bay of Bus Reactor-II and Varanasi East (417) at Sasaram	17-06-2020	09:00	28-05-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
108	400Ikv Main Bay of Bus Reactor 1, & 4 at Biharsharif	17-06-2020	11:00	17-06-2020	13:00	ODB	POWERGRID ER-I	AMP		
109	220 KV Bus Coupler Bay (204 Bay)	17-06-2020	09:00	17-06-2020	18:00	ODB	ER-II/Odisha/Balangir	AMP for 204 52CB & 204 CT		
110	724 Main Bay of 765KV Sundargarh-Dharamjaygarh ckt-2	17-06-2020	09:00	20-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
111	20452- 315MVA ICT II Bay	17-06-2020	09:00	17-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
112	204 LINE BAY	17-06-2020	09:00	17-06-2020	18:00	OCB	ER II/Odisha/Keonjha	Rectification of CB: found faulty timing. and AMP works (Shutdown will taken if not avail in May)		
113	220 kV TBC (206) AT PATNA	17-06-2020	10:00	18-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
114	132 KV Transfer Bus coupler bay(105 bay) at Daltonganj	18-06-2020	09:30	18-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
115	Tie Bay of 400 kV LKR-BSF-1 & 200 MVA ICT-1 AT LAKHISARAI	18-06-2020	10:00	18-06-2020	17:00	ODB	POWERGRID ER-I	AMP of Tie Bay of 400 kV LKR-BSF-1 & 200 MVA ICT-1		
116	63 MVAR Kishanganj-1 Line REACTOR BAY (407R52) at New Purnea S/s	18-06-2020	10:00	18-06-2020	18:00	ODB	POWERGRID ER-I	AMP & Relay retrofitting works IN 63MVAR Kishanganj-1 L/R		
117	400KV MAIN BAY OF 500MVA ICT- 1 AT PATNA	18-06-2020	10:00	19-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
118	400KV BIHARSHARIF- TENUGHAT MAIN & TIE BAY at Biharsharif	18-06-2020	09:30	19-06-2020	18:00	ODB	POWERGRID ER-I	Auto reclose Relay retrofitting of tie bay		
119	201 main bay of 220KV Baripada-Balasore Line -1	18-06-2020	09:00	18-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
120	206 LINE BAY	18-06-2020	09:00	18-06-2020	18:00	OCB	ER II/Odisha/Keonjha	Rectification of CB: found faulty timing. and AMP works (Shutdown will taken if not avail in May)		
121	765kV Srikakulam Ckt 2 Main Bay 726	18-06-2020	10:00	18-06-2020	17:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement	NLDC	
122	220KV Bus coupler BAY AT PATNA	19-06-2020	09:00	20-06-2020	18:00	OCB	POWERGRID ER-I	CB overhauling work +BCU Upgradation wiring		
123	Main Bay of Varanasi East (418) at Sasaram	19-06-2020	09:00	29-05-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
124	402-main bay of 400KV Duburi-Pandiabilli Line at DUBURI SS	19-06-2020	09:00	19-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
125	207 MAIN BAY	19-06-2020	09:00	23-06-2020	18:00	OCB	ER II/Odisha/Keonjha	AMP WORKS.Rectification of CB: found faulty timing & DCRM graphs. (Shutdown will taken if not avail in May)		

126	400 KV Pandiabili-Mendhasal ckt-1 (412 bay AMP)	19-06-2020	09:00:00	19-06-2020	18:00:00	ODB	ER-II/Odisha/ Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
127	132KV BAY OF Daltonganj-1(JUSNL) at Daltonganj	20-06-2020	09:30	20-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		

128	403-main bay of 400KV Duburi-Baripada Line at Duburi SS	20-06-2020	09:00	20-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
129	765kV Sundargarh Ckt 3 Tie Bay 722	20-06-2020	10:00	20-06-2020	17:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement	NLDC	
130	220KV MAIN BAY OF 500MVA ICT- 2 AT PATNA	21-06-2020	10:00	22-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
131	400kv Tie bay of Varansi -1 and Future bay at BiharSharif	21-06-2020	14:00	21-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
132	713 Main Bay of 765KV Sundargarh-Angul ckt-2	21-06-2020	09:00	24-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
133	418 Main Bay	21-06-2020	08:00:00	22-06-2020	18:00:00	ODB	ER-II/Odisha/Jeypore	Isolator alignment of 41889B by Elpro service engineer		
134	400 kv future ICT bay (410) along with tie bay of Pan-Mendhasal ckt-1(411)-410 AMP	21-06-2020	09:00:00	21-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
135	132KV BAY OF Daltonganj-II(JUSNL) at Daltonganj	22-06-2020	09:30	22-06-2020	17:30	ODB	POWERGRID ER-I	BAY AMP WORK		
136	220KV main bay OF sipara 1 AT PATNA	22-06-2020	09:00	23-06-2020	18:00	OCB	POWERGRID ER-I	CB overhauling work +BCU Upgradation wiring		
137	433 Main bay of Varansi -2 along with its reactor at BiharSharif	22-06-2020	09:30	22-06-2020	13:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
138	400kv Tie bay of Varansi -2 and Furure bay at BiharSharif	22-06-2020	14:00	22-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
139	401 kv future ICT bay (410) along with tie bay of Pan-Mendhasal ckt-1(411)-411 AMP	22-06-2020	09:00:00	22-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		
140	765kV Sundargarh Ckt 3 Main Bay 723	22-06-2020	09:00	22-06-2020	18:00	OCB	ER-II/Odisha/Angul SS	Guide Valve Replacement	NLDC	
141	220kv Main Bay of 400/220kv 315MVA ICT-3 at BiharSharif	23-06-2020	11:00	23-06-2020	13:00	ODB	POWERGRID ER-I	AMP		
142	400kv main bay Bus reactor -3 at BiharSharif	23-06-2020	14:00	23-06-2020	18:00	ODB	POWERGRID ER-I	NTAMC Signal testing		
143	400kV Main Bay Berhampore-Bheramara-2 (Bay 401) at Berhampore	23-06-2020	09:00	23-06-2020	17:00	ODB	ER-II POWERGRID	Bay AMP		
144	40102-Tie bay of 400KV Duburi-P.billi & Future line at Duburi SS	23-06-2020	09:00	23-06-2020	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
145	220KV MAIN BAY OF KHAGAUL-I AT PATNA	24-06-2020	10:00	25-06-2020	18:00	OCB	POWERGRID ER-I	BCU Upgradation wiring		
146	400kV Tie Bay of Berhampore-Bheramara-2 and 80 MVAR Bus Reactor-I (Bay 402) at Berhampore	24-06-2020	09:00	24-06-2020	17:00	ODB	ER-II POWERGRID	Bay AMP		
147	400 KV Pandiabili-Baripada line (403 bay AMP)	24-06-2020	09:00:00	24-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
148	400kV Main Bay of 80 MVar Bus Reactor-I (Bay 403) at Berhampore	25-06-2020	09:00	25-06-2020	17:00	ODB	ER-II POWERGRID	Bay AMP		

149	716 Main Bay of 765KV Sundargarh-Angul ckt-1	25-06-2020	09:00	28-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
150	400 KV Pandiabili-Mendhasal ckt-2 (409 bay AMP)	25-06-2020	09:00:00	25-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
151	132 kV MAIN BAY OF 400/132KV 200MVA ICT-2 AT LAKHISARAI	26-06-2020	10:00	26-06-2020	14:00	ODB	POWERGRID ER-I	AMP works of 112 Bay Equipments.		

152	220KV MAIN BAY OF SIPARA-II AT PATNA	26-06-2020	09:00	27-06-2020	18:00	OCB	POWERGRID ER-I	CB overhauling work +BCU Upgradation wiring		
153	400kv Tie bay of North side Convt. Trafo and AC Filter North side (CWD10Q50) at Sasaram	26-06-2020	09:00	26-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
154	720 Tie Bay of 765KV Sundargarh-Dharamjaygarh ckt-1 & 765KV NTPC Darlipalli ck-2	26-06-2020	09:00	30-06-2020	18:00	OCB	ER-II/Odisha/Sundergarh	SIEMENS Centre guide valve modification work in Mechanism drive and AMP	NLDC	
155	400 KV Pandiabili-Mendhasal ckt-2 (408 bay AMP)	26-06-2020	09:00:00	26-06-2020	18:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test) further TL team will work in line for nullifying S/D nature line defects		
156	400kv Gokarna Main Bay (422-52) at New Purnea S/s	27-06-2020	10:00	27-06-2020	18:00	ODB	POWERGRID ER-I	CB AMP work		
157	220KV MAIN BAY OF FATUHA AT PATNA	27-06-2020	09:00	28-06-2020	18:00	OCB	POWERGRID ER-I	CB overhauling work +BCU Upgradation wiring		
158	400kv Main bay of North side Converter Transformer (CWD10Q51) at Sasaram	27-06-2020	09:00	27-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
159	220kv Side of 400/220KV 500MVA ICT-2 Bay (206-52) at New Purnea S/s	28-06-2020	10:00	28-06-2020	18:00	ODB	POWERGRID ER-I	CB, CT AMP work BCU Upgradation wiring AMP Work		
160	220KV MAIN BAY OF 500MVA ICT- 1 AT PATNA	29-06-2020	09:00	30-06-2020	18:00	OCB	POWERGRID ER-I			
161	400kv Tie bay of East side Convt. Trafo and AC Filter East side (CWD50Q50) at Sasaram	29-06-2020	09:00	29-06-2020	18:00	ODB	POWERGRID ER-I			
162	Tie Bay of 400kv Malda-1(417-52) at New Purnea S/s	30-06-2020	10:00	30-06-2020	18:00	ODB	POWERGRID ER-I	CB AMP WORK		
163	400kv Main bay of East side Converter Transformer (CWD50Q51) at Sasaram	30-06-2020	09:00	30-06-2020	18:00	ODB	POWERGRID ER-I	AMP Work		
164	220 kv side of 500MVA ICT-2 (202 bay)	30-06-2020	09:00:00	30-06-2020	09:00:00	ODB	ER-II/Odisha/Pandiabili GIS	AMP WORK (DCRM test)		