

Minutes of 6th TeST Meeting

Date: 08.07.2020 Eastern Regional Power Committee 14, Golf Club Road, Tollygunge Kolkata: 700 033

EASTERN REGIONAL POWER COMMITTEE

MINUTES OF 6TH TELECOMMUNICATION, SCADA AND TELEMETRY SUB-COMMITTEE MEETING HELD THROUGH WEBEX ON 08.07.2020 (WEDNESDAY) AT 10:30 HOURS

List of participants is enclosed at **Annexure-A**.

PART – A : CONFIRMATION OF MINUTES

ITEM NO. A.1: Confirmation of minutes of 5th TeST Sub-committee meeting held on 06.03.2020

The minutes of 5th TeST Sub-committee meeting held on 24.02.2020 circulated vide letter dated 06.03.2020.

Members may confirm the minutes of 5th TeST Sub-committee meeting.

Deliberation in the meeting

Members confirmed the minutes of 5th TeST meeting.

PART – B: ITEMS FOR DISCUSSION

ITEM NO. B.1: Replacement of GPRS communication with optical fibre for AMR

In ER, approximately 80% meters are connected through Automated Meter Reading (AMR). At present the communication system used for data transfer from each location is GPRS. It has been observed that many locations are not communicating with AMR system due to poor/no GPRS signal. Many substations have their own optical fibre which is also used for the LAN network of respective stations.

In 40th CCM, Powergrid requested all the constituents to share the available optical fibre network connectivity details for further configuration to Optical connectivity to avoid communication problems through GPRS and for much more reliable transmission of SEM data to ERLDC server.

In 4th TeST meeting, Powergrid informed that they require 2 Mbps Ethernet communication link from respective station to nearest Powergrid node. ERLDC informed that all the AMR data pertaining to geographical boundary of constituents has to be configured through a separate VLAN and the same would be extended up to ERLDC so that data from all AMR should be made available at ERLDC for further needful.

ERPC asked all constituents to make assessment of the works required i.e. distance of AMR meter from communication Mux for laying the LAN cable between them.

In 5th TeST Meeting, BSPTCL submitted the details for implementation of AMR which is enclosed at **Annexure-B1.1**.

In the meeting, it was decided that Powergrid would implement the AMR integration for the state constituents and the cost shall be borne by the respective constituents. It was also decided that the maintenance of the state portion would be done by the respective state constituents.

TeST committee requested Powergrid to maintain the sufficient redundancy for reliable data transfer of AMR.

TeST committee requested Powergrid to submit the estimate for BSPTCL system as submitted by them.

Powergrid submitted the estimate for the same which is enclosed at **Annexure-B1.2**.

TeST committee referred the cost estimation to Commercial Committee for approval.

All other constituents, WBSETCL, DVC, JUSNL, OPTCL, Sikkim were requested to submit the details for implementation of AMR within two days.

Members may update.

Deliberation in the meeting

POWERGRID informed that they have not received the detail from WBSETCL & Sikkim.

ERPC requested WBSETCL & Sikkim to submit the detail by 15th July 2020.

ERLDC informed that cable laying distance between the SDH communication equipment to the AMR at the respective sites is required so that POWERGRID could be able to prepare and submit the estimate to ERPC as submitted for BSPTCL.

WBSETCL & Sikkim agreed to send the detail by 15th July 2020.

Details received from JUSNL is enclosed at **Annexure-B1.3**.

ITEM NO. B.2: Disruption in real time SCADA, URTDSM, VoIP communication in Eastern Region

On 10th February at 08:20 PM entire data communication in Eastern region got disrupted which leads to outage of SCADA data, URTDSM data and Voice communication. The matter was informed to Powergrid ULDC team immediately after occurrence of the event.

Powergrid ULDC team has taken prompt action and deployed communication expert towards restoration of communication links in Eastern region. At present, few SCADA, URTDSM and VoIP communication links are yet to be restored. Since data and voice communication are the basic needs for smooth operation of the real time grid, root cause of such unwanted event needed to be identified and addressed with proper remedies.

Powergrid is requested to share detailed report of the event and come up with remedies for prevention of such unwanted disruption in future.

In 5th TeST Meeting ERLDC informed that on 10th February at 20:20 hrs, entire data communication in Eastern Region got disrupted which leads to outage of SCADA data, URTDSM data and Voice communication. The reason for the communication failure is yet to be received from Powergrid.

Powergrid informed that they had identified the problem at Farakka where only Ethernet portion was disrupted. Powergrid added that the issue was not detected by NMS and no alarm was appeared.

Further, Powergrid informed that the issue is being taken up with the OEM and agree to submit the report to ERPC and ERLDC.

Powergrid may explain

Deliberation in the meeting

POWERGRID informed that they have submitted the report to ERPC as well as ERLDC through mail on 07th July 2020 regarding analysis on data outage on 10.02.2020 and 25.02.2020 which depicted that broadcasting from LDMS at Mejia A site of DVC control area caused data traffic congestion in the OPGW network in whole Eastern Region resulted in partial real time SCADA & URTDSM data and voice failure.

ERLDC informed that they have received the report on 07th July 2020 although report was prepared on 10th March 2020 at their end.

TeST Committee advised POWERGRID to take care and submit the report immediately once it was ready at their end.

POWERGRID agreed for the same.

Further, ERLDC has given a detailed presentation pertaining to the event and pointed out that LDMS installed at site and RTU reporting to SLDC were connected to the same LAN which caused the congestion over the communication network. ERLDC emphasised further that such data interruption may have other reasons also besides LDMS workstation broadcasting. ERLDC again added that in proper configuration of the Communication channel allowed, the data packets generated in the ethernet port within the DVC network don't get transmitted to the whole OPGW network of the region and hence, requested POWERGRID to see the matter at their end also.

After detailed deliberation, it was decided that a technical committee comprising of the members from POWERGRID, ERPC, ERLDC, DVC, OPTCL, JUSNL, BSPTCL and Sikkim analyse the event and submit a detailed report in next TeST meeting.

The following members were nominated for the technical committee:

- Shri J. G. Rao, EE (Power System) ERPC,
- Shri Biswajit Mondal, Manager (SCADA) ERLDC,
- Shri Santanu Rudrapal, Manager (ULDC) POWERGRID ERTS-2,
- Shri Shambhu Das, EE (Communication) DVC,
- Shri Rakesh Kumar, EEE BSPTCL
- Shri Rimil Topno, EEE JUSNL

• One member from WBSETCL, OPTCL & Sikkim

TeST Committee advised all the constituents to avoid the usage of internet in the LDMS installed computer at site. All constituents agreed for the same.

ITEM NO. B.3: SCADA/EMS System Installed in Eastern Region:

1. Software Related

Eastern Regional Utilities are facing followings software related issue in their SCADA/EMS system installed in Eastern Region: -

- I. Improper modeling of TCSC, FSC & HVDC
- II. Incorporation of STATCOM modeling
- III. Non-functionality of STLF application since 13th April 2018
- IV. Integration with WAMS

In 5th TeST Meeting OSI informed that modelling of TCSC and FSC was still in progress. They further informed that modelling of HVDC, STATCOM would be done after completion of TCSC and FSC modelling.

ERLDC informed that Chemtrols/OSI was not giving due importance to modelling related issues as these are long pending issue.

ERLDC further informed that there was no progress in STLF application and Integration with WAMS also.

TeST committee observed that these issues are being discussed since last one year and no significant improvement has been seen in the same. The committee advised OSI to complete the above modelling and integration at the earliest.

Further, OSI informed that they would have a meeting with ERLDC to discuss issues and would send the target dates by which above modelling and integration would be completed to ERPC.

Members may discuss.

Deliberation in the meeting

ERLDC informed that they have not observed any significant progress in software related issues like modelling of TCSC/FSC & HVDC, functioning of STLF and WAMS integration with EMS.

ERLDC further informed that M/s OSI has modelled the Kishanganj STATCOM device which is currently under observation with their study team for their comments and the same will be communicated to OSI once received. ERLDC again requested OSI to provide the write up of 2 – 3 pages for modelling of STATCOM device so that other STATCOM devices could be modelled by themself. OSI agreed for the same. *M*/s OSI informed that TSCS/FSC modelling has been sent to ERLDC and requested ERLDC to share their observation in this regard. ERLDC agreed for the same.

M/s OSI explained that they are still working for HVDC modelling, STLF functioning and WAMS integration with EMS. OSI added that M/s Chemtrols need to complete key linking in EMS first for HVDC modelling. M/s Chemtrols agreed for the same.

M/s OSI further informed that they could be able to solve these software related issues by end of July 2020.

2. Software Licenses Related

Eastern Regional Utilities need getting the following licenses which are required to run the system smoothly: -

- I. Cost implication of three (3) nos SCADA software licenses at ERLDC system
- II. Cost implication of additional licenses of 8,000 analog & 12,000 status points in OPTCL SCADA system
- III. Necessity of OSI software license (key) in spare server available at all Eastern Regional Control Centres at different locations: could not able to build the system in case of any hardware failure and / or the backup restoration testing could not be completed due to non-availability of necessary software license in the spare server.

In 4th TeST meeting, OSI informed that they had a Webex meeting with ERLDC and Chemtrols on 23rd December 2019 in which modeling related issues were discussed.

OSI further informed that they would complete one model each of TCSC and FSC in a week's time. Further, OSI informed that they would start modelling HVDC once TCSC and FSC modelling is done and the same would take around two weeks' time.

ERPC asked OSI to send the individual target dates by which all the software related works would be completed.

Chemtrols informed that they have sent the quotation for providing 3 nos. of SCADA licenses at ERLDC system. ERLDC raised concern about getting quote from Chemtrols instead of OSI.

Chemtrols submitted the quote of ₹ 2.48 Crores regarding additional 8000 analog and 12000 digital license points in OPTCL system. ERLDC informed that this price is quite high as compared with SCADA software license supplied under ER SCADA up-gradation package or NLDC up-gradation project. ERPC asked OSI to submit necessary justification to arrive at the cost of the same.

In 5th TeST Meeting, TeST committee advised M/s Chemtrols to submit the justification for quote submitted regarding additional 8000 analog and 12000 digital license points in OPTCL system.

M/s Chemtrols informed that they would send the justification for the same at the earliest.

M/s Chemtrols, M/s OSI & Powergrid may update.

Minutes of Meeting for 6th TeST meeting

Deliberation in the meeting

ERLDC informed that they need justification for the price quoted by M/s Chemtrols for the three (3) nos SCADA software licenses at ERLDC system so that POWERGRID could able to process the matter at their end for procurement of three (3) nos SCADA software licenses at ERLDC system for their own use.

M/s. Chemtrols has given a presentation on cost justification and revised their rate from ₹ 2.48 Crores to ₹ 1.96 Crores (both exclusive of GST charge) regarding additional 8000 analog and 12000 digital license points in OPTCL system.

TeST forum was not satisfied with the justification given by Chemtrol and opined that considering the inflation and USD appreciation also, this price is quite high as compared with SCADA software license supplied under ER SCADA up-gradation package or NLDC up-gradation project and such high software price is not agreeable.

M/s Chemtrols was advised to rework on price part and send a justifiable quote. *M/s* Chemtrols agreed to submit it within 10 days.

OSI informed that they have already provided 1 (one) number of licenses for spare server available at ERLDC. ERLDC confirmed that they have received the required license but the same is to be tested at their end.

ITEM NO. B.4: Status of implementation of AGC for ISGS stations

In 2nd Test Meeting, NLDC informed that, as a part of pilot project of AGC, all generating stations' AGC data would be directly reporting to NLDC for first 3 years and the same would be diverted to respective RLDCs after SCADA upgradation.

NLDC informed that all generating stations must make arrangement for extending the AGC data signals to the nearest Powergrid node and Powergrid shall make available two Ethernet ports (main & its redundant) so that AGC signal from generating stations should reach to NLDC.

NLDC further informed that requirement for AGC implementation like list of signals, bandwidth requirement, hardware, software & cable requirement etc. are made available at POSOCO website (https://posoco.in/spinning-reserves/).

ERLDC suggested that firewalls should be available at both end i.e. at Generator end as well as NLDC end. NLDC informed that they have a firewall at their end in their system.

All generating stations agreed to install adequate level of firewall at their end for extending the AGC signals.

In 5th TeST Meeting members updated the status as follows:

SI No	Station	Status of Communication link from plant substation to PGCIL node	Status of communication system integration from unit to plant substation	Target date for implementation of AGC at plant
1	Farakka STPS - I & II	Both links established	Pending	June 2020

2	Kahalgaon Both links STPS – II established		Pending	June 2020
3	Barh STPS	Both links established	Installed	Running since August 2019
4	NPGC, Nabinagar	Links from Gaya and Patna has been established.	NPGC, Nabinagar informed that OPGW is available but end equipment need to be procured and installed to establish communication link from their station to NLDC. NTPC further informed that they have place order for providing the end equipment.	June 2020
5	Maithon Power Limited	One link established. Other link, Ranchi- Maithon(RB) would complete by March, 2020.	In progess	February,2020
6	Talcher STPS – I	Both links established.		June 2020
7	Kahalgaon STPS – I	Both links established.	NTPC informed that they approaching CERC for exemption.	
8	Nabinagar Thermal Power Project – BRBCL	Only one link Sasaram- Nabinagar OPGW installation is pending. It would take two years for completion.		June 2020
9	Darlipalli STPS	Communication established.	Integration is in progress	June 2020
10	Teesta – V	One link established		June 2020
11	Farakka STPS – III	Link established		June 2020
12	MTPS Stage – II (Kanti)	Link established		June 2020
13	Rangit HPS	One link established		June 2020

** OPGW from Barh to Gorakhpur is redundant path for all NR-ER connectivity which would be completed by March, 2020.

Members may update.

Deliberation in the meeting

POWERGRID informed that the work of laying OPGW from Barh to Gorakhpur which is redundant path for all NR-ER connectivity got delayed due to ongoing Covid-19 situation. POWERGRID further informed that they are taking up the matter with vendor and the same would be completed by October 2020.

ITEM NO. B.5: Installation of OPGW in Teesta III -Kishanganj link

POWERGRID is implementing OPGW on TeestallI-Kishanganj TL under Fiber Optic Expansion Package (Additional Requirement). Out of total 215 Km, 89 Km work has been completed. But following issues are causing hindrance to the completion of the work.

A. Non-availability of A/R in non-auto mode: Due to enforcement of Lockdown for Covid-19 pandemic situation, work was stopped since 24.03.2020. However, request of A/R in non-auto mode in 400KV TeestalII-Kishanganj line was sought from 01.06.2020 onwards for resuming work after removal of lockdown, but approval was not accorded in Shutdown Meeting/OCC. Again ERLDC was requested vide letter dated 29.06.2020 for approval of A/R in non-auto mode for the month of July-2020, but again the request is declined by ERLDC (vide their letter dated 01.07.2020) due to high hydro season. OPGW work is held up due to non-availability of above approval and the same is causing delay in completion of the work.

It is requested to re-consider the request and provide the permission of A/R in nonauto mode in 400KV TeestalII-Kishanganj line so that work could be completed at the earliest.

B. ROW issues / Old compensation issues: Severe ROW issues are being faced during execution of the work hampering the work and causing delay to the work. During erection of OPGW, work has been stopped at various locations due to ROW issues/Old compensation issues. In all locations, local villagers are demanding payment of old pending compensation from TPTL. ROW issues occurred till date is detailed as under:

Sr	RoW Location/Drum no	ROW Since	Contact Person, site	
n	272/3		Ganesh Kumar Roy	
''	(Drum No: 42; T No. 270 to 273)	11.02.2020	Hatidoba,Kharibari, Ragali	
II)	T No. 274	06 11 2010	Appu Datta Ruragani, Darigaling	
	(Drum No: 43; T No 274/5 to 273)	00.11.2019	Appu Datta Buragarij, Darjeening	
III)	T No 290A/0		Tojahnur Kishangani	
	(Drum No 50- T No 290/3 to 294B)	19.10.2019	Tejabpur, Kishanganj	
N/)	T No. 294B/1,294B/4,294B/5		Md Ezzz Dothiya, Kishangani	
10)	(Drum No 51: T. No 294B to 294D/1)	03.12.2019	Mu Lzaz Potniya, Kishanganj	
_v)	T No 308,311/2		Nur Ishlam, Umar Ali, Bhola Lahara,	
V)	(Drum No 58; T No 305/1 to 311/5)	09.01.2020	Kishanganj	
	316/1		Mansur Ali, Zamuruddin Rahaman, Afroj	
vi)	(Drum No 59; T No 311/5,316/1)	27.02.2020	Alam (Marwa Toli, Khirdoho), Kishanganj	

TPTL shall take necessary action for resolving the issue.

Members may discuss.

Deliberation in the meeting

POWERGRID requested ERLDC to provide the permission of A/R in non –auto mode in 400 KV Teesta III – Kishangunj line so that they could be able to install the balance OPGW at the earliest.

ERLDC informed that due to high hydro generation in Sikkim, it is not possible to allow A/R in non-auto mode and advised POWERGRID to apply for the same from September 2020 onwards. ERLDC further advised POWERGRID to bring the agenda in the shutdown meeting of September 2020. POWERGRID agreed for the same.

POWERGRID requested TPTL for their full cooperation for resolving the ROW issue at the earliest. TPTL agreed to support Powergrid in resolving the ROW issues.

ITEM NO. B.6: Implementation of differential protection at 400kV Teesta IIIkishanganj lines—TUL

TUL vide mail informed that OPGW fiber linking is being carried out for Teesta III- Kishanganj line with termination at TEESTA-III & Kishanganj s/s ends, by POWERGRID. It is proposed that POWERGRID may be entrusted the responsibility, as part of ongoing central sector OPGW project, to extend end-to-end OPGW dark Fiber links for Teesta III- Dikchu - Rangpo Line.

In view of the above ,it is proposed that in addition to 400 kV Teesta III – Kishanganj S/C line , differential protection be provided 400 kV Teesta III – Dikchu – Rangpo section also, since these are very short lines (less than 30 Km).

Members may discuss.

Deliberation in the meeting

POWERGRID informed that the OPGW link from Rangpo to Dikchu and Rangpo to Teesta- III have already been approved under OPGW strengthening in Eastern Region which is under implementation at their end.

ITEM NO. B.7: Data communication from Teesta III to ERLDC---TUL agenda

Teesta-III data is not getting communicated to ERLDC control room since 15-05-20 due to problem in 400KV Kishanganj-Teesta-III PLCC panel at Kishanganj substation. Every time the following alarms were noticed at 400KV Kishanganj -Teesta-III PLCC panel at Kishanganj end.

- 1. RF hybrid Tx Alarm
- 2. SURV card Tx Alarm

Once the panel has been re-set at 400KV Kishanganj -Teesta-III PLCC panel at Kishanganj end, Teesta-III data gets communicated for a while and then again the same problem repeats.

Recently it was observed that the Teesta-III speech to ERLDC control room is also getting disturbed and repeated false rings are going to ERLDC control room. Due to this problem, speech port was disabled at kishanganj end.

An alternative route for the Teesta-III data communicating to ERLDC control room, via Dikchu HEP PLCC-Rangpo S/S PLCC to ERLDC control room for establishing this route, the following arrangements has to be done:

- a. Wiring modification at Teesta-III-Dikchu PLCC
- b. Wiring modification at Dikchu HEP PLCC
- c. Wiring modification at Rangpo S/S PLCC
- d. Laying of OPGW cable from Rangpo S/S PLCC to control room (if required)
- e. Modem installation at Teesta-III(PHY)
- f. Modem installation at Rangpo S/S control room
- g. Configuration to be done by ABB in all locations
- h. Frequency band will be arranged by TUL

In 168th OCC Meeting, Powergrid informed that defective card had to be replaced to rectify the PLCC system and agreed to rectify the same by end of June 2020.

OCC referred the proposal of alternate route of PLCC for communication to TeST meeting for detailed discussion.

Members may discuss.

Deliberation in the meeting

POWERGRID informed that spare card was sent by TUL and accordingly, it was replaced at Kishanganj end.

ERLDC informed that data is updating at ERLDC but Voice communication with Teesta # 3 is not proper. ERLDC explained that they are getting frequent spurious calls from TUL in VoIP. ERLDC added that after necessary checks at hot line voice connection installed at ERLDC by their vendor (M/s Orange), they shared that the issue would have been developed due to earthing of PLCC since TUL is connected in E & M in Orange VoIP system.

POWERGRID informed that PLCC Communication equipment installed at Kishanganj end is belongs to TPTL and requested TPTL to take up the related matter with OEM.

ITEM NO. B.8: Replacement of old RTU in Eastern Region for reporting of RTU / SAS to back-up Control Centre

Utility	Status	Deliberation in last TeST meeting	Target
POWERGRID	Pending	Powergrid informed that NIT would be	
		floated by February, 2020.	
Maithon Right	RTU/SAS	ERLDC informed that SAS system at	
bank (MPL)	Upgraded	MPL is upgraded but reporting to	
		ERLDC BCC is yet to be done and	
		hence, requested MPL to call their	
		vendor so that configuration at their	
		end could be done properly for its dual	
		reporting.	
		MPL informed that they have taken	
		remote support from M/s ABB to	
		resolve the same.	

Present status of RTU/SAS replacement / up-gradation: -

NTPC, Farakka	Pending	NTPC informed that they would	April, 2020
(Stage & II)			
Talcher STPS	RTU	NTPC would further send the latest	
	Upgraded	update to ERPC at the earliest.	
Kahalgaon	Pending	NTPC Kahalgaon informed that they	February, 2020
STPS		would complete the work by February, 2020.	
Chuzachen HEP	Pending	Chuzachen HEP informed that they have installed the panels and they would complete the work by February, 2020 but reporting of data over IEC 104 protocol would not be possible because of non-availability of OPGW network. Powergrid informed that OPGW between Chuzachen - Rangpo would	With the availability of OPGW between Chuzachen - Rangpo.
	Ponding	take 6-7 months more to complete.	May 2020
JIFL	Fending	communication links from JITPL to nearest Powergrid S/s would be completed by May 2020.	May-2020
GMR	Pending	Powergrid informed that OPGW communication links from GMR to nearest Powergrid S/s would be completed by May 2020.	May-2020
JUSNL	Pending	JUSNL informed that their RTU replacement of 21 Nos. of RTU would be completed by March 2020.	March, 2020
OPTCL	Pending	OPTCL informed that LOA for replacement / up-gradation of old RTUs (78Nos) would be awarded by December, 2019.	January, 2021
WBSETCL	Pending	WBSETCL informed that they are	
		going to place the order shortly with an	
		implementation schedule of 2 years	
		(1809 km OPGW laying works & 35	
		Nos. of RTU replacement works).	
		WBSETCL informed that tender for	
		RTU would be given by February, 2020	
		and tender for OPGW is already given.	
NHPC (Teesta	Pending	Teesta-V informed that they are in	June, 2020
DMTCL	Pendina		OPGW not
Motihari			available
BRBCL	Pending		OPGW not

Nabinagar		available	
Teesta – III	Pending	OPGW	not
		available	
Dikchu	Pending	OPGW	not
		available	
Jorethang	Pending	OPGW	not
		available	
New Farakka	Completed	 	
(Stage III)			
APNRL	Completed	 	
Barh	Completed	 	

In 5th TeST Meeting, Powergrid informed that NIT for OPGW & DCPS works has been floated on 14th February 2020. Powergrid further informed that NIT for balance work would be floated by 1st week of March 2020.

Members may update the latest status.

Deliberation in the meeting

POWERGRID Informed that NIT for replacement / upgradation of RTUs/SAS has been floated on June 2020.

JUSNL informed that RTU replacement work has already begun. Presently, RTUs of 220 KV Hatia and 132 KV Hatia is under replacement and entire RTU replacement work is to be completed by another 3 months i.e. October 2020.

WBSETCL intimated that RTU replacement work for WBPDCL has already commenced. However, RTU replacement of WBSETCL is still on tendering phase. NIT to be floated on or before 31st July,2020.

OPTCL informed that they will be able to complete the work by March 2021.

POWERGRID informed that OPGW related work at GMR, JITPL will be completed by December 2020.

ERLDC informed that dual reporting work of MPL is completed.

ITEM NO. B.9: Redundancy of communication links for ICCP between control centres

Redundancy of ICCP communication links from all state control centre including their back-up to Main ERLDC are already implemented. Redundancy of ICCP communication links from all state control centers except DVC-MCC (Andul Road) & WBSETCL-BCC (Abhikshan Bhawan) to back-up ERLDC located at NLDC, New Delhi is yet to be provided.

In 5th TeST Meeting the updated status was .

S.	Link Path	Deliberation in the last	Deliberation in the 5 th TeST
No.		TeST meeting	meeting
1.	DVC MCC located at	Powergrid informed that	SLDC West Bengal informed
	Andul Road to ERLDC	provision for laying of	that the space may be
	BCC at New Delhi -	OPGW communication link	available at the Ground Floor
	DVC requested to	between DVC, Howrah	for installation of necessary
	include underground	and WBSETCL, Howrah is	equipment for providing the
	OFC in Howrah (WB)	being created in upcoming	communication link between
	to Howrah (DVC)	project. Powergrid further	DVC. Howrah and
	under the scope of	informed that they require	WBSETCI Howrah
	upcoming project –	necessary help from	11202 i 02, i iomani
	'Strengthening of	MRSETCI to make	They auggested taking
	Inter-regional &		They suggested taking
	Intra-regional OPGW	provision of OPGW	necessary approval from
	Communication	communication link up to	competent authority.
	LINKS for	WBSETCL, Abhikshan	
	Strengthening of	Bhawan.	TeST committee referred the
	also roquested		issue to TCC meeting.
	WRSETCI to		
	nrovide necessarv		
	provide necessary		
	for laving of		
	Underground OFC		
	and terminal		
	equipment.		
2.		Powergrid requested	Powergrid informed that
	Abhikshan Bhawan to	ERLDC to provide space	necessary equipment has
	FRI DC BCC located	for installation of ULDC	been installed and configured
	at New Delhi	EPLDC (NLDC) so that	at backup ERLDC located at
		link may be configured in	NEDC, New Denn.
		ULDC network.	ERLDC informed that they
			will carried out the testing for
		ERLDC informed that	the same.
		necessary space has	
		been provided and	
		installation work is in	
		progress.	
3.	Farakka to Jeerat -	Powergrid reiterated that	Status-quo
	Powergrid informed	OPGW in Rajarhat-	
	that presently, FO link	Farakka link would be	
	available between	Gokarna-Raiarhat	
	Farakka to Jeerat	transmission line.	
	through Behrampur		
	which doesn't have		

	route diversity. Powergrid further informed that route diversity for redundancy would be available after commissioning of OPGW link from Farakka to Jeerat through Gokarna, Rajarhat & Subhashgram.		
4.	RourkelatoBhubaneswarSLDC- Powergrid informedthat presently, FO linkconnectivitybetweenRourkelatoBhubaneswarSLDCis availablethroughTSTPS,MeeramundaliMendhasalwhichdoesn'thaveroutediversity.	OPTCL informed that Jagatsinghpur to Paradeep OPGW is pending due to Tower shifting work, which is the requirement of Indian Railways. Once the tower shifting work will be completed by Indian Railways, OPTCL will start their work. OPTCL informed that 17 Nos. of towers are being diverted and same would expected to get completed by May 2020	Status-quo
5.	Ranchi 400 kV (PG) to JUSNL SLDC (Kushai Colony) - Powergrid informed that presently, FO link connectivity between Ranchi 400 kV (PG) to JUSNL SLDC is available through Hatia 220 kV which doesn't have route diversity.	JUSNL informed that they have received approval for PSDF funding for providing protection channel for redundancy between Chandil to JUSNL SLDC (Kushai Colony) and have received the cabinet approval but could not proceed further due to model code of conduct due to state assembly elections in their state.	JUSNL informed that they would explore some other project to provide the redundant path from Ranchi 400 kV (PG) to JUSNL SLDC (Kushai Colony) as Chandil to JUSNL SLDC (Kushai Colony) link could not be completed.

Members may update the latest status.

Deliberation in the meeting

S. No: 1 DVC MCC located at Andul Road to ERLDC BCC at New Delhi:

WBSETCL requested to submit all the communications held earlier so that they can take up the matter with their management for some useful solution. POWERGRID agreed to submit the same with 2 - 3 days.

S. No: 2 WBSETCL BCC Abhikshan Bhawan to ERLDC BCC located at New Delhi:

POWERGRID informed that port detail is already shared with ERLDC and hence, requested POWERGRID to carried out the link healthiness test so that ICCP communication link could be established at the earliest. ERLDC agreed to do so with 10 days.

S. No: 3 Farakka to Jeerat

POWERGRID informed that they have completed the work and subsequently testing also. ERLDC requested them to shift the data as the communication link is now ready. POWERGRID agreed to shift the data by 31st July 2020.

S. No: 4 Rourkela to Bhubaneswar SLDC

OPTCL informed that the OPGW work is not yet completed due to ongoing Covid-19 restriction. OPTCL further informed that the same will be completed by October 2020.

S. No: 5 Ranchi 400 kV (PG) to JUSNL SLDC (Kushai Colony)

JUSNL informed that they are planned to take leased fibre for the said path and the same is under discussion stage and would be completed at the earliest.

ITEM NO. B.10: URTDSM Project installed in Eastern Region

1. Issues related to analytics application:---ERLDC

The URTDSM project is installed and being used by ERLDC RTSD operators since January 2019. Few observations need to be attended for better utilization of the system: -

S.	Issue	Deliberation in last TeST meeting	Latest Status
No.			
1	Powergridanalyticsapplication:Powergridanalytical application software,which was supposed to beinstalledunderURTDSMproject,is yet to be madefunctional at SLDCs.	ERLDC informed that one module is pending of the application and the rest is completed.	

In 5th TeST Meeting, Powergrid informed that the above module of analytics application is under development stage and the same would be completed by June, 2020.

Powergrid may update.

Deliberation in the meeting

ERLDC informed that they are facing several issues while using URTDSM project and Analytic application in real time and these observations have been shared with POWERGRID. ERLDC further informed that no improvements are observed as far as rectification of these issues are concerned.

POWERGRID Informed that the said module is already developed by IIT Mumbai but field testing for the same is pending due to ongoing Covid-19 restriction. POWERGRID further informed that IIT Mumbai is fully closed and hence, they couldn't proceed further.

POWERGRID added that they are in contact with IIT Mumbai and the module would be supplied at the earliest.

2. Non availability of PMUs data in URTDSM project and related Matters--ERLDC

URTDSM phase I project is already implemented in Eastern Region and presently, the same is under warranty. There are around 285 PMUs installed in Eastern Region but real time PMUs data from 26 nos of PMUs are not reporting to ERLDC since long. Since PMU data is of utmost important for real time operation as well as post facto analysis, POWERGRID may please take up these matters with M/S GE for expeditious rectification. Apart from these few discrepancies, which have been observed during analysis of events using PMU data is tabulated below:

S	Station	Observation		
no	Name			
01	Ranchi	Discrepancies in PMU measurement at Ranchi during fault of 400 kV Ranchi Sipat – 2 on 15-06-2020 at 07:56 hrs		
		PMU observation:		
		 As per voltage plot at Ranchi: B Phase to earth fault 		
		As per current plot at Ranchi: Y and B phase to earth fault		
		As per voltage plot at Rourkela: B phase to Earth fault		
		DR recorded at Ranchi:		
		B phase to earth fault.		
02	Barh STPS	Discrepancies in PMU measurement at Barh during fault of 400 kV Barh – Motihari – 2 on 20-05-2020 at 13:23 hrs		
		PMU observation:		
		 As per line voltage plot at Barh of 400 kV Barh Kahalgaon - 2: B Phase to earth fault 		
		 As per line voltage plot at Barh of 400 kV Barh Motihari - 2: R phase to earth fault 		
		DR recorded at Barh:		
		R phase to earth fault.		

Powergrid may explain.

Deliberation in the meeting

M/s GE informed that they are unable to go to the site because of restriction in the movement. *M/s* GE agreed to provide support remotely to resolve the issue, if Powergrid agreed to depute their engineers.

Powergrid agreed.

TeST Committee advised Powergrid to resolve the issues incoordination with M/s GE.

3. Sever Noise in PMU Data in Eastern Region---ERLDC

Eastern Region PMUs are facing the issue of Noise since the beginning. The issue of Noisy data in PMUs has been flagged earlier to GE. The severity of noise is quite high in data. Such noisy data will result in bad Analytics and poor performance and utilization and confidence in the system.





From above plot it can be seen that very high noise is observed in PMU data of Kalbadia, Maithon, Mendhasal, Meramundali, Pandiabali, Jeypore, Kolaghat, Angul, Keonjhar, Bolangir, Jhasurguda, Indrawati substations.

Powergrid may explain.

Deliberation in the meeting

M/s *GE* informed that they had submitted the details to their R & D team for detailed analysis. The issue would be resolved soon.

4. Mal-functioning of VADR (Detection of Vulnerable Distance Protection Relays)--ERLDC

VADR (Detection of Vulnerable Distance Protection Relays) has been commissioned at ERLDC under URTDSM project but while using this application in real time operator observed that some of the relays incorrectly appearing in the zone 3. However, when investigated it is found that there was no fault or abnormality in the nearby area. Details has been mentioned in the **Annexure D**.

Powergrid may explain.

Deliberation in the meeting

Powergrid explained that if the relay settings are not correct then there are chances of maloperation of this module. Powergrid agreed to look into the issue and resolve.

5. Backup NLDC under URTDSM Project: Readiness of UPS Room--Powergrid

Backup NLDC Control Center under URTDSM Project could not be commissioned due to non-readiness of UPS room at ERLDC.

In 23rd SCADA O&M ERLDC intimated that the renovation work will be completed by July-2019. Further, ERLDC vide letter dated 30.05.2019 and in 24th SCADA O&M meeting held on 14.08.2019, intimated that the renovation work will be completed by November-2019.

In 1st Test Meeting, ERLDC intimated that the renovation work will take more time and expected to be completed by February, 2020 and Powergrid also requested for space at ERLDC/ERPC for charging of the battery bank without which their performance may be degraded. However, the space could not be allotted by ERLDC/ERPC.

In 2nd and 3rd Test Meeting, Powergrid proposed for short-closing of the contract considering non-availability of space for UPS and Battery after long wait time and repeated request.

In 3rd and 4th TeST meeting, ERLDC intimated that they site will be ready by March-2020.

Based on discussion with ERLDC, an alternate temporary space may be provisioned for setting up UPS and Battery system and commissioning of the system. After readiness of permanent allotted space, the UPS & Battery system will be re-commissioned. Due to non-provisioning of space by ERLDC, commissioning of Backup NLDC URTDSM system is held up and getting delayed.

In 5th TeST Meeting, ERLDC agreed to provide the temporary space at ERLDC for placing the battery till the permanent arrangement. ERLDC requested Powergrid to ensure safety and security while shifting and charging the battery.

Thereafter, POWERGRID informed that they proceeded for the execution after intimation of the estimated cost involvement to ERLDC/ERPC and with a request for provisioning of the cost under subject project vide letter dated 11.03.2020.

LOA for the said work has been placed on 16.06.2020 with total cost of Rs. 5,42,119.00 and the work is presently going on.

Powergrid and ERLDC may update.

Deliberation in the meeting

ERLDC informed that temporary space at ERLDC has been provided for charging the batteries.

6. URTDSM Project Summary: -

Under URTDSM project, 12 nos. PMUs could not be commissioned due to various reason as mentioned below:

a.	Bankruptcy/admin. issu	ue : 2 PMUs (IPPs - Monnet & IndBharat)
b.	Non-availability of communication link	: 8 PMUs (GMR IPP & JITPL IPP) : 2 PMUs at Tenughat
C.	Substation not ready	: 3 PMU at Patratu

Powergrid requested to consider for short-closing of the contract with as-is-where-is basis (excluding erection cost, wherever applicable).

In 42nd TCC/ERPC meeting, followings were decided -

- Short closing of URTDSM project shall be allowed only after integration of PMUs including its data transfer at GMR, JITPL & Tenughat.
- Since Patratu substation is not yet ready, 3 nos. of PMUs at Patratu station shall be kept as spare.
- 2 nos. of PMUs meant for Monnet and IND Bharat can't be commissioned due to bankruptcy issue.

Further, Powergrid informed that integration of PMUs at Tenughat would be completed by December, 2019 and the same for GMR and JITPL would be completed by June 2020.

In 4th TeST meeting, Powergrid informed that validation is pending for one PMU at Tenughat and installation in progress for the second PMU at Tenughat.

S.	PMU Issue	Deliberation in the last TeST meeting	Latest status
No.			
1.	Sterlite	OPTCL informed that they have assigned	
		M/s GE to establish communication link	
		and they have configured Sterlite-Lapanga-	
		Merumundali link.	
		Further, OPTCL informed that above work	
		would be completed by February, 2020.	
2.	Redundant communication	Powergrid informed that the redundant	
	link - Considering the	communication link in URTDSM project	
	importance of PMUs data,	has been provided with all constituents	
	Powergrid agreed to	except DVC.	
	implement redundant	Powergrid informed that no alternate path	
	communication link in	is there to provide redundant	
	URTDSM project in order to	communication link for DVC system.	
	prevent PMUs data	ERLDC informed that alternate	
	intermittency and repetitive	communication link may be provided using	
	failure between PDC-PDC	PowerTel network.	
	communication between	Powergrid informed that they would	
	ERLDC and SLDCs.	discuss this issue separately with ERLDC.	

In 5th TeST Meeting, ERLDC requested to make provision of ticket raising facility for reporting of problems in URTDSM system. Powergrid agreed for the same.

Powergrid and OPTCL may update.

Deliberation in the meeting

Powergrid informed that integration of PMUs at GMR and JITPL would be completed by December 2020. The same at Tenughat would be completed by July 2020.

POWERGRID informed that provision of ticket raising facility is already shared with ERLDC. ERLDC confirmed that they have received the ticket raising facility shared by POWERGRID.

TeST Committee advised POWERGRID to share the details to concern constituents also.

POWERGRID agreed.

ITEM NO. B.11: Finalization of list of PMUs to be considered for URTDSM Project (Phase-II) – Powergrid

CERC vide petition no-129/MP/2012 with I.A. 18/2012 has approved the implementation of URTDSM Project in 2 phases/stages as follows:

(a) In Phase-I, PMUs would be placed at those locations where fiber optic communication links are available or would be made available under MW frequency vacation programme and regional strengthening programme by the year 2014-15 alongwith installation of Phasor Data Concentrator (PDC) at SLDCs,RLDCs,NLDC,NTAMC,strategic location in States,etc. (b) In Phase-II, PMUs would be installed at remaining locations along implementation of URTDSM Scheme in association with premier academic with communication links.

All the works (except minor pending works) under URTDSM Phase-I has been completed successfully.

POWERGRID has communicated ERLDC & all constituent the proposed list of PMUs to be implemented which was earlier approved under URTDSM Project Phase-II for any modification. ERLDC vide email dated 29.04.2020 & 03.06.2020 has provided the modified list of PMUs for Phase-II. The list is enclosed in **Annexure II**.

List of PMUs in Annexure-II is submitted for approval for further implementation under URTDSM Project Phase-II in Eastern Region.

Members may discuss.

Deliberation in the meeting

POWERGRID informed that list for implementation of PMUs under URTDSM Project Phase-II in Eastern Region is already shared, the same is prepared after getting inputs from ERLDC.

ERLDC requested POWERGRID that this list is to be verified by POWERGRID CTU also. POWERGRID agreed to get this validated from CTU.

ERLDC requested ER constituents also to give their inputs by 15th July 2020 so that POWERGRID could be able to proceed it further. All constituents agreed for the same.

ITEM NO. B.12: Non availability of SCADA in Eastern region

SCADA/EMS system has been installed at SLDC and RLDC and real time operator are performing grid management activity based on real time data available with this SCADA system. But, it is observed that several important stations under state SLDC jurisdiction in Eastern Region are not reporting to respective state SLDC (as shown in table below) and hence ERLDC is also not getting data through ICCP.

Area of	No of station	No of station
Responsibility	without data	commissioned without data
	telemetry	integration
OPTCL	08	08
WBSETCL	04	01
JUSNL	08	00
BSPTCL	04	00

Table: Area wise no of station without data telemetry.

Details of stations, which are not reporting or yet to be integrated at SLDC is shown below:

AOR	Station level (In kV)	Current Status	Deliberation in last TeST meeting	Comments
	Dharampur 220 Kv	Yet to be integrated.	WBSETCL informed that they have awarded the work to M/s Schneider.	
	Egra 220 kV	Yet to be integrated	WBSETCL informed that they have given this work to M/s Chemtrols.	
WBSETCL	Bantala 220kV	WBSETCL informed that work related to Bantala 220 kV to be done by M/sNot AvailableChemtrols. WBSETCL informed that the work related to M/s Chemtrols has been completed		M/s Chemtrols informed that data is not available due to breakdown of their equipment.
	Alipurduar Yet to be 220kV integrated		WBSETCL informed that Alipurduar 220 kV RTU data would be available by January, 2020. WBSETCL informed that the work is getting delayed to ROW issue.	
	Hatia New 220 kV	Not Available	_	
	Patratu 220 kV	Not available since Feb 2020	-	
	Tenughat 220kV Chandil 220 kV	Not available since Feb 2020 Not available since Sept 2019	JUNSL informed that by March, 2020 they	
JUSINE	Jamtara 132kV	Not Available	all the data in their	
	Garwa 132kV	Yet to be integrated		
	Deoghar 132kV	Not Available		
	Kendposi 132 kV	Not Available		
OPTCL	Malkangiri 220 kV Jaypatna 220 Kasipur 220 Damanjodi 220	Data integration and database creation not yet done.		

	Cuttack 220			
	Utkal Al 220			
		Station		
	Narsingpur	commissioned at		
	220kV	220kV without		
		data telemetry		
		Station		
	Bargarh	commissioned at		
	220	220kV without		
		data telemetry		
	Gopalganj	No available		
	220	since July 2019		
	Samastipur New 220	Not available		
		since 22-06-		
BSPTCI		2020		
	Dehri 220	Not available		
		since Jan 2020		
	Kishangani	Not available		
	220	since 14-02-		
		2020		
	Motihari 400	Not available	PLCC link between	
DMICL	kV	since Sept 2019	Barh and Motihari is	
			not healthy.	1

JUSNL, OPTCL, WBSETCL, BSPTCL and DMTCL may update.

Deliberation in the meeting

WBSETCL informed that problem of data reporting of Bantala 220 kV station is already resolved and hence requested ERLDC to check this at their end. ERLDC agreed for the same.

JUSNL informed that new RTU installation is under progress and the same would be completed within 2 months.

BSPTCL informed that problem of non-reporting will be resolved in one month.

ERLDC requested all the constituent to see the matter on urgent basis and as the list of non-availability is increasing day by day. Real time data reporting issue of important stations like Sagardighi also a matter of serious concern and hence, requested all the constituents to see the matter and resolve at the earliest.

All constituents agreed to look into the matter and resolve the issues at the earliest.

ITEM NO. B.13: Recording of sequence of events at ERLDC

Sequence of events (SOE) is very important for analysis of tripping of generating units and transmission elements. But during recording of SOE at ERLDC SCADA system following issues have been observed:

 Repeated opening, closing and operation entries have been observed for some elements of few stations. As example, SOE recorded for 25th June 2020, contains record of 20576 operations. But among them, 33 entries have been observed which repeated more than 100 times on 25th June 2020 totaling 6923 operations. Details have been shown below:

Sr				
No	STATION	DESCRIPTION	STATUS	Count
1	BETTI_BH	132_Main_BC_TRIP_CKT	Normal	827
2	BETTI_BH	132_Main_BC_TRIP_CKT	Operated	824
3	HLDNZ_WB	132/33_Xfmr2_Pri_TRIP_CKT	Operated	643
4	HLDNZ_WB	132/33_Xfmr2_Pri_TRIP_CKT	Normal	642
5	BURL1_GR	D_14(G5)	Open	336
6	BURL1_GR	D_14(G5)	Travel	336
7	SAMNW_BH	220_LINE_2_MP2	Normal	219
8	SAMNW_BH	220_LINE_2_MP1	Normal	218
9	NALCO_GR	E_08(BUS TIE)	open	154
10	GANGW_BH	33_GANGW_BH_CB	travel	149
11	GANGW_BH	33_GANGW_BH_CB	open	148
12	BETTI_BH	132_MOTHN_BH_DIST_PRT	Normal	131
13	BETTI_BH	132_MOTHN_BH_DIST_PRT	Operated	129
14	RAMNG_BH	132/33_Xfmr2_Sec_CB	open	124
15	BETTI_BH	132_MOTHN_BH_TB_ISO	Closed	113
16	BETTI_BH	132_MOTHN_BH_TB_ISO	Open	113
17	DURG4_WB	400/220/33_ICT2_Sec_CB	Travel	111
18	DURG4_WB	400/220/33_ICT1_Pri_CB	Closed	111
19	DURG4_WB	400/220/33_ICT2_Pri_CB	Closed	111
20	GAZL1_WB	220_DALKH_WB_2_21M2	YPH	106
21	GAZL1_WB	220_DALKH_WB_2_21M2	BPH	106
22	GAZL1_WB	220_DALKH_WB_2_M2_Z4	START	106
23	GAZL1_WB	220_TRF1_SEC_O/C	LED	106
24	GAZL1_WB	220_DALKH_WB_2_M2_Z1	TRIP	106
25	GAZL1_WB	220_DALKH_WB_2_M2_Z2	TRIP	106
26	GAZL1_WB	220_DALKH_WB_2_M2_Z3	TRIP	106
27	GAZL1_WB	220_DALKH_WB_2_M2_Z4	TRIP	106
28	GAZL1_WB	220_DALKH_WB_2_M2_VTF	OFF	106
29	GAZL1_WB	220_DALKH_WB_2_M2_BRC	OFF	106
30	GAZL1_WB	220_DALKH_WB_2_M2_PSB	OFF	106
31	GAZL1_WB	220_DALKH_WB_2_M2_SOFT	OFF	106
32	GAZL1_WB	220_DALKH_WB_2_M2_AR	OPTD	106
33	GAZL1_WB	220_DALKH_WB_2_M2_AR	L/O	106

There are 165 entries have been observed where more than 20 operation have been observed. SOE files recorded for 25th June 2020 is attached in annexure.

- Tripping and restoration of various elements are not being recorded in SOE. SOE data not available during GD/GI and tripping of transmission elements (reported by RTSD) are attached in Annexure – B.
- 3. SLDC SCADA team may please proactively check and resolve SOE related matter at the earliest.

All Constituents may update.

Deliberation in the meeting

ERLDC informed that frequent spurious SOEs are coming from state sector stations, list shared with all states SLDC, which is causing difficulties while using SOE for post fact analysis. ERLDC further informed that on several cases of tripping SOEs are not getting generated properly.

All the constituents acknowledged the importance of reliable SOE data for post-dispatch analysis of the grid incidences and they further informed that SOE related issues will be resolved by the end of this month.

ERLDC further informed that all ER constituents and M/s Chemtrols also to review station wise SOE status at state end and to resolve these matters at the earliest. All constituents and M/s Chemtrols agreed for the same.

ITEM NO. B.14: Large difference between Site, SCADA and PMU voltage of 400 kV Buses in Eastern Region.

An exercise has been carried out for comparing voltage as reported at ERLDC via SCADA or PMU with field voltage (collected over telephone). Through comparison following are observed at some location

- 1. Large difference between site and SCADA data
 - a. 400 kV Sasaram East Bus :- SCADA Voltage data is almost 7-8 kV more than the Site Voltage
 - b. 400 kV Jeypore :- 8/10 kV difference between Site and SCADA Voltage
 - c. 400 kV Indravati (PG) :- 6-7 kV difference between site and SCADA Voltage
- 2. Large Voltage difference between two phases
 - a. 400 kV MPL:- 6 kV Voltage Difference between R-Y and B-R Phase Voltage at Site
- b. 400 kV New Ranchi :- 5/6 kV Difference between R-Y and B-R Phase Voltage at site
 - c. 400 kV Chandwa :- 4 kV Difference between R-Y and B-R Phase Voltage
 - d. 400 kV Raghunathpur :- PMU Y-B Voltage 7/10 kV High in comparison to R-Y
 - e. 400 kV Meramandali :- PMU B-R voltage is 5 kV more than R-Y voltage
 - f. 400 kV Sagardighi:- 5 kV Voltage Difference between Y-B and B-R phase Voltage at Site
 - 3. Large Voltage difference between two coupled buses at Substation
 - a. 400 kV New Duburi :- 14 kV difference between Bus A and Bus B in SCADA
 - b. 400 kV Angul :- 9/10 kV Voltage difference between Bus-1 and Bus-2 Voltage at Site

Detailed voltage comparison sheet is attached in **Annexure-C**.

As you are aware that many real time operation decisions like, taking bus reactor in/out of service to control voltage, instruction to generators for injecting or absorbing MVAr as well as opening of line to control over voltage are taken with the help of SCADA data, however decision taken based on such inconsistent/incorrect data can severely impact the grid security.

Further the SCADA voltage data is also for providing operational feedback to the planners, on the basis of which requirement of additional shut capacity is studied. Thus, such inaccuracy in voltage data is needs to be corrected at the earliest.

POWERGRID, WBSETCL, DVC, GRIDCO & MPL may update.

Deliberation in the meeting

ERLDC deliberated that many real time operation decisions like, taking bus reactor in/out of service to control voltage, instruction to generators for injecting or absorbing MVAr as well as opening of line to control over voltage are taken with the help of SCADA data, however decision taken based on such inconsistent/incorrect data can severely impact the grid security. Further, the SCADA voltage data is also for providing operational feedback to the planners, based on which requirement of additional shunt capacity is studied and planned. Thus, such inaccuracy in voltage data is needs to be corrected at the earliest.

POWERGRID informed that due to old S-900 RTUs and associated MFTs at site voltage difference may be observed between the site and the control centre. POWERGRID further intimated that they will be deploying the maintenance team to the concerned sites soon to address the issue.

OPTCL informed that they will resolve voltage related discrepancy for OPTCL station within 15th July 2020. WBSETCL informed that they will take up these matters with respective site for rectification by end of this month i.e. July 2020.

ITEM NO. B.15: Poor visibility in VPS installed in ERLDC control room

Under SCADA/EMS project in ER (ERLDC portion), VPS has been installed at ERLDC control room and real time operator do all real time operations based on information displayed in VPS. Due to ageing of LENs of VPS panel entire VPS screen became dim. Due to this, operators are facing lots of difficulties in executing their real time grid management activities. Matter was informed to M/S Chemtrols for changing of LENs vide letter dated 13th February 2020. Matter is yet to be resolved.

M/S Chemtrols may update

Deliberation in the meeting

ERLDC informed that due to problem in LENs visibility of VPS displays are very poor and *M*/s Chemtrols are not replacing these LENs even though ERLDC requested them to replace LENs on February 2020. *M*/s Chemtrols informed that they have initiated process of replacing all damaged LENs of VPS cube installed at ERLDC and the same will be completed by 31st July 2020.

ITEM NO. B.16: Integration of new bays in existing RTU & SCADA (JUSNL)

New bays have been constructed in the GSS of JUSNL already integrated with RTU supplied by M/s Chemtrols Industries Limited. These new bays need to be integrated with the RTU so that real time monitoring of these bay could be done at SLDC, Ranchi through SCADA.

M/s Chemtrols has been requested vide Letter No. 08 SLDC'Ranchi; dated 11.06.2020 of GM (SLDC), Ranchi to make necessary arrangement for integration of new bays (30 nos.) in RTU and SCADA in light of Contract Agreement No. CC-CS/326-ER2/EMS-1767/3/G4/CA-III/4637; dated 03.06.2016. However, integration process from M/s Chemtrols end has not been initiated.

M/S Chemtrols may update.

Deliberation in the meeting

JUSNL informed that integration of new bays in existing RTU and control centre as well is pending and advised M/s Chemtrols many times to integrate at the earliest.

M/s Chemtrols informed that they are in the process of issuing the purchase order for procurement of necessary materials. *M/s* Chemtrols further informed that they will be delivering the materials to sites after necessary procurement. *M/s* Chemtrols further requested JUSNL to provide accommodation to the site engineers who will be deployed for the integration of new bays. JUSNL agreed for the same.

ITEM NO. B.17: Issues Related to M/s Chemtrols (BSPTCL)

CRITICAL ISSUES

- a) Cyber Security Audit: Cyber Security Audit of 2019 is pending..
- b) One no. of battery and thermostat relay of DG set is required to be replaced.
- c) One no. of SMPS of VCS is defective since 23.03.2020 is required to be replaced.
- d) One no. of SMPS of VPS is defective since 09.02.2020 is required to be replaced.
- e) Two no. of SAN of SCADA is defective since 13.01.2020 is required to be replaced.

Deliberation in the meeting

a) BSPTCL informed that cyber security audit is pending since long and hence requested M/s Chemtrols to carried out the cyber security audit at the earliest.

M/s Chemtrols informed that cyber security audit was schedule to be conducted during March 2020 but the same could not be done due to outbreak of Covid-19. *M/s* Chemtrols further informed that they can still plan this activity through remote and requested all constituents including ERLDC (except OPTCL) to look into the matter and give necessary permission.

ERLDC informed that they will discuss this matter with M/s Chemtrols & NII (vendor conducting the cyber audit) and inform to all the ER constituents (except OPTCL) at the earliest.

- b) Chemtrols informed that battery is under warranty, so they will be able to resolve the issue related to the DG by the end of July 2020.
- c) Chemtrols informed that they already given the purchase order of new SMPS for VCS which will be delivered by next month.
- d) Chemtrols informed that they already given the purchase order of new SMPS for VPS also which will be delivered by next month.
- e) Chemtrols informed that they already given the purchase order of new hard disks for the defective SANs also which will be delivered by next month.

NON CRITICAL ISSUES

a) Integration of new bay:-

As per AMC contracts Chemtrols has to integrate 50 nos. of new bays in to RTU and the work is still pending since long.

- b) The following materials are faulty which are required to be replaced at the earliest:
 - MFT 1 pc
 - Node 9 Pcs
 - Decode Modem- 2 pcs
 - DC to DC Convertor of GSS Mithapur

LDMS, RTU & UPS– 32 no. of LDMS, 6 no. of RTU and 13 no. of UPS are not working due to various issues. (Details sent to M/s Chemtrols)

M/S Chemtrols may update.

Deliberation in the meeting

- a) M/s Chemtrols informed that due to outbreak of COVID-19 pandemic they couldn't supply materials to the sites. M/s Chemtrols further informed that they will be delivering the materials to respective site soon. M/s Chemtrols further requested BSPTCL to provide accommodation to the site engineers who will be deployed for the integration of new bays. BSPTCL agreed for the same.
- b) Chemtrols informed that they would be able to resolve the issues pertaining to MFT, Node, Decode Modem & DC to DC convertor of GSS Mithapur at the earliest.

Chemtrols further intimated that they will make a schedule for the rectification of the issues related to LDMS, RTU and UPS and the same will be completed by August 2020.

ITEM NO. B.18: Issues Related to M/s Fibcom executed by PGCIL(BSPTCL)

- a) Saharsha node is not working since 30.04.2020.
- b) Alarm is observed in 30 No. of cards of different sites on NMS

Minutes of Meeting for 6th TeST meeting

c) SDH of GSS MTPS, Chandauti, Motihari, Sultanganj and Sabour frequently gets out of service and its rectification takes one week.

Powergrid may update.

Deliberation in the meeting

POWERGRID informed that they have already taken up the matter with FIBCOM for deputation of Manpower as per contract and the same would be deployed at the earliest.

ITEM NO. B.19: OPGW installation being executed by PGCIL through agency M/S PPCL (BSPTCL)

- a) ROW in 220 KV MTPS-Gopalganj transmission line- A letter has been received from field office which states that ROW at the said location is persisting since construction of 220 KV MTPS-Gopalganj lines taken up by PGCIL. Intervention of PGCIL is required to resolve the issue of ROW.
- b) SAT of OPGW M/S PPCL has given the program of SAT nine months back. They have carried out SAT of 132 KV MTPS-Motihari & Motihari-Betia line. Losses found in said lines which are yet to be corrected as SAT of future line are pending since long.
- c) Installation work of OPGW taken up for 132 KV Kahalgaon(BH)-Kahalgaon(NTPC) T/L and 132 KV Hathidah-Lakhisarai T/L – but not completed yet.

Members may discuss.

Deliberation in the meeting

a) POWERGRID informed that they have already written a letter to Director BSPTCL for offloading it of the two OPGW Links pending due to severe ROW.

b) POWERGRID informed that SAT may be started by July end, subject to COVID-19 movement guidelines and movement / mobilization by party.

c) POWERGRID informed that OPGW installation in Kahalgaon - Kahalgaon link may be taken up after mobilization by agency.

POWERGRID informed that BSPTCL must resolve the ROW issue of Railway in Hathidah - Lakhisarai link for completion of the same by PPCL.

ITEM NO. B.20: Agenda from DVC

 DG set at DVC SLDC, Howrah is out of service from 20.05.2020. The problem has been reported to M/s Chemtrols immediately. But, the problem persists till time.
 Charger equipment for UPS is faulty since long, matter has been already intimated to the Engineers of Chemtrols. But, the problem is not resolved.

M/S Chemtrols may update

Deliberation in the meeting

- 1. M/s. Chemtrols will coordinate with M/s. Garuda for necessary rectification of the problem at earliest as it is under their AMC contract now. M/s Chemtrols informed that it would be rectified by July 2020.
- 2. The charger equipment's are repaired but due to non-payment, the material is not received at site. The same will be provided within 10 days.

ITEM NO. B.21: Establishment of additional equipment connectivity with international countries--Powergrid

Communication system in eastern region has expanded after implementation of MW replacement projects and various system expansion projects. The connectivity with neighboring countries such as Bangladesh, Bhutan and Nepal has also been established and data & voice communication is being taking place.

Considering the security & reliability of internal communication network in the Indian portion/Eastern Region, it is proposed to integrate the communication links with other countries through a separate dedicated communication equipment (SDH) which will be connected with Indian communication network through electrical connectivity.

Apart from the above, it is to mention that presently voice communication with other countries are established as remote subscriber of the exchange of other countries. It is also proposed to consider 01 no. of separate Exchange/PABX at ERLDC dedicatedly for establishment of voice communication with other countries.

In Eastern Region, following will be required for implementation of the above proposed scheme:

- 1. Supply, erection & commissioning of 04 nos. SDH equipment each at Binaguri & Alipurduar (for Bhutan), Berhampore (for Bangladesh) & (for Nepal).
- 2. Inter-patching of above new SDH with existing SDH (on Indian network) with electrical connectivity and with SDH in other countries on fiber optic medium.
- 3. Supply, erection, commissioning & integration of 01 no. dedicated PABX at ERLDC for voice communication with neighboring countries.

Tentative cost for implementation of the above scheme is approx. 6 crs. Considering data security & importance of reliable communication with neighboring countries, it is proposed to approve the scheme under central sector and recovery of cost through tariff to be determined by CERC.

Members may discuss.

Deliberation in the meeting

TeST Committee advised all the constituents to study the proposal and send their comments to ERPC and ERLDC.

It was decided that the proposal would be discussed in detail in next TeST meeting.

ITEM NO. B.22: Issue of gate-pass/ entry permission for OPGW & Approach cabling work inside Farakka NTPC: ---Powergrid

Due to high loss in Malda-Farakka link which is a backbone to entire North Bengal & Sikkim, POWERGRID is executing OPGW laying on 400kV Malda-Farakka CKT II. All work is completed except the stringing of final span of OPGW from Loc No. 110 to gantry of NTPC switchyard and laying of approach cable from gantry to Shelter Room is pending, which requires 7 day's job to complete.

For facilitating work within NTPC premises, POWERGRID had requested NTPC for issuance of Gate Pass for 21 workers vide letter dated 26.02.2020 along with necessary documents, but HR Gate Pass deptt denied indicating requirement of GPAI Policy of individual workers. It is to mention that the Party had submitted Workmen Compensation Policy(WC Policy) as per the terms and conditions of our contract. POWERGRID again requested AGM(HR),Farakka for issue of gate-pass and permission for work.

NTPC is requested to issue the gate-pass/entry permission & execution of work inside Farakka NTPC for completion of the work at the earliest.

Deliberation in the meeting

NTPC representative was not present in the meeting.

POWERGRID requested ERPC Secretariat to take up the matter with NTPC so that they could be able to execute the work inside Farakka NTPC.

PART - C: ANY OTHER ITEMS

ITEM NO. C.1: FOLLOW-UP OF DECISIONS OF THE PREVIOUS Telecommunication SCADA & Telemetry (TeST) SUB-COMMITTEE MEETING(S)

The deliberations of previous TeST meetings which are to be updated are given at. Annexure C1.

Members may update the latest status.

Deliberation in the meeting

Members updated status. The updated status is given at Annexure C1.

ITEM NO. C.2: Issues related to M/s Chemtrols

List of issues faced by various constituents related to M/s Chemtrols in Eastern Region are given at Annexure C2.

M/s Chemtrols may update the latest status.

Deliberation in the meeting

M/S Chemtrols updated status. The updated status is given at Annexure C2.

Minutes of Meeting for 6th TeST meeting

Annexure AList of participants in 6th TeST meeting of ERPC held on 08th July 2020 joined through Webex

S. No	Name of the Participants	Designation	Organisation
1	D K Jain	Executive Director	ERLDC, POSOCO
2	Amaresh Mallick	CGM (SO & SS)	ERLDC, POSOCO
3	J Ganesh Rao	EE (Power System)	ERPC
4	K K Prusti	Sr GM (ULDC & HVDC), ERTS-2	POWERGRID
5	S P Barnwal	GM (SCADA & URTDSM)	ERLDC, POSOCO
6	Ashok Kumar Tiwary	CE (Communication)	DVC
7	Surajit Banerjee	Sr GM (SO & SS)	ERLDC, POSOCO
8	K. T. R. Acharya	Sr GM (Telecom)	OPTCL
9	Rakesh Kumar	EEE (ULDC)	BSPTCL
10	Rimil Topno	EEE (ULDC)	JUSNL
11	Sanjay Kumar Sahu	DGM (ULDC) Odisha Project	POWERGRID
12	Sanbhu Das	EE (Communication)	DVC, Howrah
13	Santanu Rudrapal	Manager (ULDC) ERTS-2	POWERGRID
14	Santosh Ghodekar	DGM (O & M)	DANS Energy Jorethang
15	Saurav Kumar Sahay	Chief Manager (SS)	ERLDC, POSOCO
16	Satindra Ghosh	Lead Engineer (EMD)	MPL, Tata Power
17	Sunil Kumar Meena	Asst. Manager (SCADA)	ERLDC, POSOCO
18	Biswajit Mondal	Manager (SCADA)	ERLDC, POSOCO
19	Amit Kumar Chowdhury	Dy Manager (SCADA)	ERLDC, POSOCO
20	Chandan Kumar	Manager (SS)	ERLDC, POSOCO
21	Anirudha Saha	Deputy Manager	Chemtrols India Pvt. Ltd.
22	Bibek Agrawal	JE (SCADA)	ERLDC, POSOCO
23	Sriharsha Chikkars	GM-Customer Relations	OSI, Bengaluru
24	P K Nayak	DGM (Telecom)	OPTCL
25	Mithun Chowdhury	Manager (ULDC) ERTS-1	POWERGRID
26	Kumar Satyam	AD - II	ERPC
27	Diptikanta Panda		GMR Kamalanga Energy Ltd
28	Hasibur Rahman	DE (Communication)	WBSETCL, Howrah
29	Roshan Jaiswal	JE (SCADA)	ERLDC, POSOCO
30	Diksha Kumari	ET (SCADA)	ERLDC, POSOCO

LIST OF STATIONS HAVING FIBRE CONNECTIVITY FOR AMR DATA TRANSFER AS ON 06-JANUARY-2020

SNO	Utility Name	Substation Name	DCU No.	Fibre connectivity (Yes/No)
1	BIHAR	ARAH (ARB)	pgarctic00037	Yes
2	BIHAR	BANKA (BAN)	pgarctic00145	Yes
3	BIHAR	BIHARSHARIF (BIH)	pgarctic00039	Yes
4	BIHAR	BODHGAYA (BOD)	pgarctic00122	Yes
5	BIHAR	DEHRI (DEH)	pgarctic00078	Yes
6	BIHAR	DUMRAON (DUM)	pgarctic00036	No
7	BIHAR	FATUA (FAT)	pgarctic00131	Yes
8	BIHAR	HAJIPUR (HAJ)	pgarctic00132	Yes
9	BIHAR	JAGDISHPUR (JAG)	pgarctic00133	No
10	BIHAR	JAMUI (BSPHCL)	pgarctic00171	No
11	BIHAR	KAHALGAON (KAH)	pgarctic00068	No
12	BIHAR	KANTI (KAN)	pgarctic00074	Yes
13	BIHAR	KARMANASHA (KMN)	pgarctic00077	No
14	BIHAR	KHAGAUL (KHA)	pgarctic00073	Yes
15	BIHAR	KISHANGANJ (KSN)	pgarctic00070	Yes
16	BIHAR	KUDRA (KUD)	pgarctic00176	No
17	BIHAR	LAKHISARAI (LKK)	pgarctic00172	Yes
18	BIHAR	MADHEPURA (MAD)	pgarctic00120	Yes
19	BIHAR	SIPARA (SIP)	pgarctic00130	Yes
20	BIHAR	SONENAGAR (SON)	pgarctic00075	Yes
21	BIHAR	SONNAGAR NEW	pgarctic00175	Yes
22	BIHAR	SULTANGANJ (SUL)	pgarctic00094	Yes
23	BIHAR	SABOUR (SBR)	pgarctic00093	Yes
24	BIHAR	MOHANIA (MOH)	pgarctic00076	No
25	BIHAR	NALANDA (NLN)	pgarctic00177	Yes
26	GRIDCO	BALASORE (BLS)	pgarctic00121	Yes
27	GRIDCO	BANGRIPOSHI	pgarctic00195	No
28	GRIDCO	BARIPADA (BAR)	pgarctic00063	Yes
29	GRIDCO	BUDHIPADAR (BUD)	pgarctic00048	Yes
30	GRIDCO	GMR (GMR)	pgarctic00142	No
31	GRIDCO	INDRAVATI (IND)	pgarctic00101	Yes
32	GRIDCO	JEYNAGAR (JYN)	pgarctic00103	Yes
33	GRIDCO	JINDAL (JIN)	pgarctic00043	No
34	GRIDCO	JODA (JOD)	pgarctic00042	Yes
35	GRIDCO	KATAPALLI (KTP)	pgarctic00184	Yes
36	GRIDCO	MENDHASAL (MEN)	pgarctic00062	Yes
37	GRIDCO	MIRMUNDALI (MML)	pgarctic00061	Yes
38	GRIDCO	RENGALI (REG)	pgarctic00060	No
39	GRIDCO	ROURKELA (ROU)	pgarctic00045	No
40	GRIDCO	SADEIPALI	pgarctic00196	Yes
41	GRIDCO	TARKERA	pgarctic00047	Yes
42	WEST BENGAL	BIDHANNAGAR (BDN)	pgarctic00029	Yes
43	WEST BENGAL	BIDHANNAGAR (BDN)	pgarctic00113	Yes
44	WEST BENGAL	BIRPARA (BIR)	pgarctic00021	Yes

45	WEST BENGAL	DALKHOLA (DAL)	pgarctic00082	Yes
46	WEST BENGAL	JEERAT (JRT)	pgarctic00023	Yes
47	WEST BENGAL	KALIMPONG (KLM)	pgarctic00031	Yes
48	WEST BENGAL	KHARAGPUR (KSG)	pgarctic00127	Yes
49	WEST BENGAL	KURSEONG (KSG)	pgarctic00124	Yes
50	WEST BENGAL	MALDA (MAL)	pgarctic00007	Yes
51	WEST BENGAL	SAGARDIGHI (SAG)	pgarctic00006	No
52	WEST BENGAL	SANTALDIH (SNT)	pgarctic00058	Yes
53	JHARKHAND	CHAIBASA (CHA)	pgarctic00198	Yes
54	JHARKHAND	CHANDIL (CHN)	pgarctic00016	Yes
55	JHARKHAND	DEOGHAR (DEO)	pgarctic00055	No
56	JHARKHAND	DUMKA (DUM)	pgarctic00173	Yes
57	JHARKHAND	GARHWA (GAR)	pgarctic00051	No
58	JHARKHAND	GOELKERA (GOL)	pgarctic00100	At present, No Tie with JUSNL
59	JHARKHAND	HATIA (HAT)	pgarctic00081	Yes
60	JHARKHAND	JAMTARA (JMT)	pgarctic00054	No
61	JHARKHAND	JAPLA (JAP)	pgarctic00050	No
62	JHARKHAND	KENDPOSI (KEN)	pgarctic00098	No
63	JHARKHAND	LALMATIA (LLM)	pgarctic00099	No
64	JHARKHAND	TENUGHAT (TGT)	pgarctic00040	Yes
65	JHARKHAND	RAMCHANDRAPUR (RCP)		Yes
66	JHARKHAND	PATRATU (PTR)		Yes
67	JHARKHAND	MANIQUE (MNQ)		No
68	JHARKHAND	DALTONGANJ (DLT)		No
69	SIKKIM	DIKCHU	pgarctic00181	No
70	SIKKIM	DIKCHU	pgarctic00182	No
71	SIKKIM	JORTHANG	pgarctic00183	No
72	SIKKIM	MELLI (MEL)	pgarctic00017	Yes
73	SIKKIM	MELLI (MEL)	pgarctic00032	Yes
74	DVC	DSTPP (AND)	pgarctic00004	Yes
75	DVC	JAMSHEDPUR (JAM)	pgarctic00011	Yes
76	DVC	KALNESHWARI (KAR)	pgarctic00026	Yes
77	DVC	KODERMA (KOD)	pgarctic00125	Yes
78	DVC	KOLAGHAT (KGT) DVC	pgarctic00008	Yes
79	DVC	MAITHON (MAI)	pgarctic00024	Yes
80	DVC	MANIQUE (MNQ)	pgarctic00018	Yes
81	DVC	MEJIA (MEJ)	pgarctic00025	Yes
82	DVC	RTPS (RTP)	pgarctic00137	Yes
83	DVC	TISCO (TIS)	pgarctic00138	Yes
84	DVC	BARHI (BAR)	pgarctic00052	Yes
85	DVC	DHANBAD (DHN)	pgarctic00053	Yes
86	DVC	WARIA (WAR)	pgarctic00005	Yes

Based on the current PoC Slab Rate (CERC order No. L-1/44/2010-CERC dtd 04.02.2020), the tentative ratio and approximate cost involvement in PoC mechanism is calculated as below:

Total Investment Central Sector (Crore)	Constituent	PoC Slab Rate (Rs/MW/Month)	Tentative Ratio	Share of Each Constituent (Crore)
	Odisha	449682	Odisha:DVC:Bihar:	33.89
	DVC	281847	Jharkhand:WB:Sikkim	21.24
07 02	Bihar	169957		12.81
57.55	Jharkhand	169957		12.81
	West Bengal	169957	35:22:13:13:13:4	12.81
	Sikkim	58067		4.38

ITEM NO. B.1. :- Replacement of GPR5 communication with optical fibre for AMR

LIST OF GSS OF JUSNL HAVING FIBRE CONNECTIVITY FOR AMR DATA TRANSFER

5.No.	Utility Name	Substation name	DCU No.	Fibre Connectivity	Distance (in m)
1		Chaibasa (CHA)	pgarctic00198	YES	150
2		Chandil (CHN)	pgarctic00016	YES	150
3		Dumka (DUM)	pgarctic00173	YES	250
4	JUSNL	Hatia (HAT)	pgarctic00081	YES	80
5		Tenughat (TGT)	pgarctic00040	YES	100
6		Ramchandrapur (RCP)		YES	40
7	2.2	Patratu (PTR)		YES	100

AEE, ULDC

12020 0,0 EEE/ULDC

Report on non-availability or intermittency in availability of PMUs, installed under URTDSM phase -I project in Eastern region

				Date of Reporting	29 June 2020
-			Daily WAMS av	allability report for	28 June 2020
	List of PMUs w	hich are having lesser that	n 10 percent (10%) availa	ability	
SI No	PMU Name	Communication availability (%)	Valid data availability(%)	Data Error (%)	GPS Locked (%)
1	KASBA (WB)-PMU01	100.0	0.0	0.0	100.0
2	KASBA (WB)-PMU02	100.0	0.0	0.0	100.0
3	KASBA (WB)-PMU03	100.0	0.0	0.0	100.0
4	PPSP (WB)-PMU01	100.0	0.0	0.0	100.0
5	PPSP (WB)-PMU02	100.0	0.0	0.0	100.0
6	MEJIA-B (DV)-PMU02	100.0	0.0	0.0	100.0
7	RENGALI (GR)-PMU02	100.0	0.0	0.0	100.0
8	UPPER-KOLAB (GR)-PMU02	0.0	0.0	0.0	0.0
9	BALIMELA (GR)-PMU01	0.0	0.0	0.0	0.0
10	BALIMELA (GR)-PMU02	0.0	0.0	0.0	0.0
11	ALIPURDUAR_HVDC (PG)-PMU01	0.0	0.0	0.0	0.0
12	BIHARSHARIFF (PG)-PMU07	0.0	0.0	0.0	0.0
13	BIHARSHARIFF (PG)-PMU08	0.0	0.0	0.0	0.0
14	BIHARSHARIFF (PG)-PMU09	0.0	0.0	0.0	0.0
15	BINAGURI (PG)-PMU01	0.0	0.0	0.0	0.0
16	GAYA (PG)-PMU03	0.0	0.0	0.0	0.0
17	GAYA (PG)-PMU07	0.0	0.0	0.0	0.0
18	INDRAVATI (PG)-PMU01	0.0	0.0	0.0	0.0
19	KEONJHOR (PG)-PMU01	0.0	0.0	0.0	0.0
20	PATNA (PG)-PMU06	0.0	0.0	0.0	0.0
21	PURNEA-NEW (PG)-PMU04	0.0	0.0	0.0	0.0
22	PURNEA-NEW (PG)-PMU05	0.0	0.0	0.0	0.0
23	PURNEA-NEW (PG)-PMU06	0.0	0.0	0.0	0.0
24	SASARAM (PG)-PMU06	0.0	0.0	0.0	0.0
25	SASARAM (PG)-PMU07	0.0	0.0	0.0	0.0
26	RAJARHAT (PG)-PMU02	0.0	0.0	0.0	0.0
	List of PMUs which are inte	mittently reporting(avai	ability more than 10%	& lesser than	n 98%)
1	ALIPURDUAR_HVDC (PG)-PMU03	97.9	98.0	0.0	100.0
2	ALIPURDUAR_HVDC (PG)-PMU04	97.2	97.2	0.0	100.0
3	ALIPURDUAR_HVDC (PG)-PMU06	97.6	97.6	0.0	100.0
4	MALDA (PG)-PMU01	63.1	62.9	0.0	63.0
5	MALDA (PG)-PMU02	63.1	62.9	0.0	63.0
	List of PMUs which	are not yet commissione	d or yet to be integrate	ed with PDC	
1	TENUGHAT-JH (PG)-PMU01	#N/A	#N/A	#N/A	#N/A
2	TENUGHAT-JH (PG)-PMU02	#N/A	#N/A	#N/A	#N/A
3	STERLITE (PG)-PMU01	#N/A	#N/A	#N/A	#N/A
4	STERLITE (PG)-PMU02	#N/A	#N/A	#N/A	#N/A
5	STERLITE (PG)-PMU03	#N/A	#N/A	#N/A	#N/A
6	PATRATU-JH (PG)-PMU01	#N/A	#N/A	#N/A	#N/A
7	PATRATU-JH (PG)-PMU02	#N/A	#N/A	#N/A	#N/A
8	PATRATU-JH (PG)-PMU03	#N/A	#N/A	#N/A	#N/A
9	MONNET (PG)-PMU01	#N/A	#N/A	#N/A	#N/A
10	JITPL (PG)-PMU01	#N/A	#N/A	#N/A	#N/A
11	JITPL (PG)-PMU02	#N/A	#N/A	#N/A	#N/A

Discrepancies observed in vulnerable relay and zone-3 protection Application

(1)Some of the relay appearing frequently in zone -3 for the reason of swing and load encroachment:

- Relay 5, (corresponding to line Binaguri –Tala 1) is abruptly coming in list of vulnerable relays which is not correct, sometimes cause is showing swing and sometimes load encroachment. Although the line is out of service since 06 feb still it is appearing as shown in below snapshot. As shown below it has appeared 378 times in 2 months. Many a times it is seen that within 1 minute this relay is appearing 5 to 6 times.
- Similarly Relay 25 (Corresponding to Biharshariff –sasaram line) has also appeared 37 times for the same reason load encroachment or swing. It was checked for many instances of time stamping shown as swing but there was no fault or power oscillation during that period was found ,still it is coming .In Figure (2) power flow of same line is shown where no swing or abnormality was found .







Figure (2)Powerflow of Biharshariff –sasaram line for a duration of one of the instances which appeared as swing .

Relay 2 corresponding to (400 Kv Binaguri - Rangpo) has also appeared 9 times for the reason of swing ,fault trajectory of relay shows it in zone -3 but no such fault or any abnormality found in nearby area .Line is already out from past few months for reconductoring work still it is appearing .



Figure(3) Relay 2 trajectory as shown by circle in above figure .

- > All the relay which are appearing as swing or load encroachments are not correct .
- > Only in few cases when there is fault in any line relay of same line or nearby lines relays are picking up as per application which are correct .
- ➢ But in many fault cases although fault is encountered by the line but it is not getting registered neither by the Same line relay nor by the nearby relays.

Trajectory of operating point is analyzed for some of the relays where line encountered fault but it did not entered in any zone of the relay characteristic although in reality there was a fault in line and it tripped due to that .

It was found in many cases where there was fault in line and due to that operating point moves but they are not entering in any zone . One of the instance is shown below:

CASE I :

There was a fault in **400 Kv Binaguri –Kishanganj** I on 05 FEB 15:11 hrs line tripped due to R-N fault **Relay 57** corresponding to (400 Kv Binaguri –Kishanganj I) relay operating point trajectory is shown below where it started moving towards relay characteristic but then did not entered and changed its direction and departs from a distance.

Operating point trajectory of fault is shown by Red color line in below figure.

Relay characteristic is shown by green color quadrilateral as encircled in below figure.

Relay setting for the line has been checked and found ok still it did not entered in any zone.



Figure (4) Relay 57 (Binaguri – Kishanganj line) trajectory as per application)

CASE II : Similarly in recent tripping case of 400 Kv Patna –Kishanganj I at 19:37 Hrs due to B-N fault on 13 March. Relay 55 trajectory was observed prior to fault and during fault .As shown in below figure (5) prior to fault operating point was far away from relay characteristics zone .



Figure(5) prior to fault operating point .

Relay trajectory during fault is shown in figure (6) which shows that due to fault operating point moves towards relay characteristic but did not entered in any zone and departs from a distance which should not occur as in reality there was a B-N fault in the line and line tripped.



Figure(6)operating point trajectory during fault .

Red line is trajectory of fault and blue line is shown for direction of path travelled by operating point which shows it did not entered in relay characteristic and diverged from a point .

- State Estimator module also showing error it may be due to unavailability of digital status of some lines so the network checking will not be accurate and thus will show errors such as in case of 400 kv jeerat s/s,400 kv jeerat – Rajarhat line is showing open thus zero power flow.
- Line parameter estimation module is checked for some of the lines and found to be ok ,all lines parameters has not been checked yet .After checking this will also be intimated in detail.



No. None of Sale	URTDSM Project Phase-II List of Substations under Eastern Region for PMU placement															
S.No Project Phase k.V.se Name of Station Owner Utility No.of besider Name of Seder SPhase by block Sphase block Sphase block Sphase block Sphase block Sphase block Sphase block Sphase bl								Pŕ	nasor Quan	tities to be I	Measure	ed by t	he PMUs	;		
Image Image <th< th=""><th>S.No</th><th>Project Phase</th><th>kV S/s</th><th>Name of Station</th><th>Owner Utility</th><th>No. of feeders</th><th>Name of Feeder</th><th>3-Phase Voltage Phasors (Vr, Vy, Vb)</th><th>3-Phase Current Phasors (Ir, Iy, Ib)</th><th>Positive Sequence Voltage & Current</th><th>Digital Inputs (DIs)</th><th>Freq uenc y</th><th>ROCOF</th><th>Analog Values (MW & MVAR)</th><th>Substations having SAS with bay kiosk</th><th>Tentative no of PMUs</th></th<>	S.No	Project Phase	kV S/s	Name of Station	Owner Utility	No. of feeders	Name of Feeder	3-Phase Voltage Phasors (Vr, Vy, Vb)	3-Phase Current Phasors (Ir, Iy, Ib)	Positive Sequence Voltage & Current	Digital Inputs (DIs)	Freq uenc y	ROCOF	Analog Values (MW & MVAR)	Substations having SAS with bay kiosk	Tentative no of PMUs
I W.BII 400 Sagar Dighi West Bengal 10 & 2.2 Durgapuri & 2.2, Gokarana 1 & 2.2, Behrampur 1 30 30 20 40 1 1 20 5 2 W.BII 400 Gokarana West Bengal 6 Purmea 1 18 18 18 12 24 1 </th <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>No of signals></th> <th>3</th> <th>3</th> <th>2</th> <th>4</th> <th>1</th> <th>1</th> <th>2</th> <th></th> <th></th>							No of signals>	3	3	2	4	1	1	2		
Berl 400 Gokarana West Bengal 6 Purnea 1 18 18 12 24 1 1 2 3 1 1 12 14 12 14 12 14 12 14 12 14 12 14 12 14 12 14 12 14 10 11 14 14 <td>1</td> <td>W.BII</td> <td>400</td> <td>Sagar Dighi</td> <td>West Bengal</td> <td>10</td> <td>Farakka 1 & 2, Subhashgram/Jeerat 1 & 2, Durgapur 1 &2, Gokarna 1 &2, Behrampur 1 & 2</td> <td>30</td> <td>30</td> <td>20</td> <td>40</td> <td>1</td> <td>1</td> <td>20</td> <td></td> <td>5</td>	1	W.BII	400	Sagar Dighi	West Bengal	10	Farakka 1 & 2, Subhashgram/Jeerat 1 & 2, Durgapur 1 &2, Gokarna 1 &2, Behrampur 1 & 2	30	30	20	40	1	1	20		5
B W.BII 400 Chanditala West Bengal 8 Gokarnan 18.2, Kharappur 18.2, Jeerat 1, Kanahaga 1 and Bidhannangar 1 24 24 16 32 1 1 16 4 4 W.BII 400 Kharappur West Bengal 7 Uttara 18.2 21 21 21 21 24 28 1 1 4 4 6 W.BII 400 Pvt.) West Bengal 2 Bidhannagar 18.2 6 6 4 8 1 1 4 4 7 W.BII 220 Santaldih West Bengal 5 1 New Bisanpur-1, Hura-1, Asansol-18.2, Chandita 1 <td>2</td> <td>W.BII</td> <td>400</td> <td>Gokarana</td> <td>West Bengal</td> <td>6</td> <td>Sagardighi 1&2, Chanditala 1&2, Rajarhat 1, Purnea 1</td> <td>18</td> <td>18</td> <td>12</td> <td>24</td> <td>1</td> <td>1</td> <td>12</td> <td></td> <td>3</td>	2	W.BII	400	Gokarana	West Bengal	6	Sagardighi 1&2, Chanditala 1&2, Rajarhat 1, Purnea 1	18	18	12	24	1	1	12		3
4 W.BII 400 Kharagpur West Bengal 7 Uttar 182, Uttar 182, Chanditala 182, 21 21 <td>3</td> <td>W.BII</td> <td>400</td> <td>Chanditala</td> <td>West Bengal</td> <td>8</td> <td>Gokarana 1&2, Kharagpur 1&2, Jeerat 1, Kolaghat 1, Arambag 1 and Bidhannagar 1</td> <td>24</td> <td>24</td> <td>16</td> <td>32</td> <td>1</td> <td>1</td> <td>16</td> <td></td> <td>4</td>	3	W.BII	400	Chanditala	West Bengal	8	Gokarana 1&2, Kharagpur 1&2, Jeerat 1, Kolaghat 1, Arambag 1 and Bidhannagar 1	24	24	16	32	1	1	16		4
Burley (Durgapur West Bengal 2 Bidhannagar 1&2 6 6 4 8 1 1 4 1 6 W.BII 220 Santaldih West Bengal 2 Bidhannagar 1&2 6 6 4 8 1 1 4 1 7 W.BII 220 Sagardighi West Bengal 2 New Sagardighi 1&2 6 6 4 8 1 1 4 1 9 W.BII 200 KOLAGHAT West Bengal 2 New Chanditala-1, Kharagpur 1 & 2, Arambag-1 (Was already in old BOQ), 12 12 12 8 16 1 1 8 2 9 W.BI 400 KOLAGHAT West Bengal 2 Jeerat 1, Arambag-1 (Was already in old BOQ), 12 12 12 8 16 1 1 8 2 9 W.BI 400 Bakreshwar West Bengal 2 Jeerat 1, Arambag-1 (Was already in old BOQ but not implemented) 12 12 1	4	W.BII	400	Kharagpur	West Bengal	7	Baripada 1 , Kolaghat 1& 2, Chanditala 1&2, Uttara 1&2	21	21	14	28	1	1	14		4
New Bissingur, Hura-1, Asansol-182, Chandil New Bissingur, Hura-1, Asansol-182, Chandil 15 10 20 1 1 10 3 7 W.BII 220 DPL West Bengal 2 B'nagar-182 6 6 4 8 1 1 4 1 8 W.BII 220 Sagardighi West Bengal 2 New Chanditala-1, Kharagpur 1 & 2, 6 6 4 8 1 1 4 1 9 W.BI 400 KOLAGHAT West Bengal 4 Arambag-1 (Was already in old BOQ), BOQ) 12 12 8 16 1 1 8 2 9 W.BI 200 KOLAGHAT West Bengal 4 BOQ but not implemented) 12 12 8 16 1 1 8 2 9 W.BI 400 Bakreshwar West Bengal 2 Sadaipur 1 & 2, Bidhannagar 18 2, South not implemented) 12 12 1 1 4 1	5	W.BII	400	DPL(Durgapur Pvt.)	West Bengal	2	Bidhannagar 1&2	6	6	4	8	1	1	4		1
0 West Bengal 2 Bragar-1&2 6 6 4 8 1 1 4 1 8 W.BII 220 Sagardighi West Bengal 2 Bragar-1&2 6 6 4 8 1 1 4 1 8 W.BII 220 Sagardighi West Bengal 2 New Sagardphi 1 & 2 6 6 6 4 8 1 1 4 1 9 W.BI 200 KOLAGHAT West Bengal 4 Arambag-1 (Was already in old BOQ), 12 12 8 16 1 1 8 2 9 W.BI 200 KOLAGHAT West Bengal 2 New Haldia 1& 2, Howah 1 & 2 (Was in old BOQ), 12 12 8 16 1 1 8 2 10 W.BI 400 Bakreshwar West Bengal 2 Sadaipur 1 & 2, Bidhannagar 1& 2, Sadaipur 1 & 2, Bidhannagar 1& 2, Satagachia 1 & 2, Was in old BOQ but not implemented) 1 1 4 1 1 10 W.BI 220 Bakreshwar	6	W/ B _II	220	Santaldih	West Bangal	5	New Bisanpur-1, Hura-1, Asansol-1&2, Chandil	15	15	10	20	1	1	10		2
Image: Nick of the second se	7	W.BII	220	DPI	West Bengal	2	Binagar-1&2	6	6	4	8	1	1	4		5 1
9 W.BI 400 KOLAGHAT West Bengal 4 New Chanditala-1, Kharagpur 1 & 2, Arambag-1 (Was already in old BOQ), 12 12 12 12 12 11 1 8 2 9 W.BI 200 KOLAGHAT West Bengal 4 New Haldia 18 2, Howrah 1 & 2 (Was already in old BOQ), 12 12 12 8 16 1 1 8 2 9 W.BI 200 KOLAGHAT West Bengal 2 Jeerat 1, Arambagh 1 (Was already in old BOQ), 6 6 6 4 8 1 1 4 1 10 W.BI 400 Bakreshwar West Bengal 2 Sadaipur 1 & 2, Bidhannagar 1& 2, Satagachia 1 & 2, CWas in old BOQ but not implemented) 1 1 4 1 10 W.BI 220 Bakreshwar West Bengal 1 Mejia-182, Bnagar 1 & 2, Parulia(DVC) 1 & 2 1 1 6 2 1 1 1 2 1 1 8 2 1 1 2 1 1	8	W.BII	220	Sagardighi	West Bengal	2	New Sagardghi 1 & 2	6	6	4	8	1	1	4		1
9 W.BI 220 KOLAGHAT West Bengal 4 BOQ but not implemented) 12 12 12 8 16 1 1 8 2 10 W.BI 400 Bakreshwar West Bengal 2 BOQ), 6 6 4 8 1 1 4 1 10 W.BI 400 Bakreshwar West Bengal 2 Sadaipur 1 & 2, Bidhannagar 1& 2, Company 1 & 2, Company 1 & 2, Bidhannagar 1& 2, Company 1 & 2, Co	9	W.BI	400	KOLAGHAT	West Bengal	4	New Chanditala-1, Kharagpur 1 & 2, Arambag-1 (Was already in old BOQ),	12	12	8	16	1	1	8		2
10 W.BI 400 Bakreshwar West Bengal 2 BOQ), 6 6 4 8 1 1 4 1 10 W.BI 400 Bakreshwar West Bengal 2 Sadaipur 1 & 2, Bidhannagar 1 & 2, Satagachia 1 & 2 (Was in old BOQ but not implemented) 6 6 6 4 8 1 1 4 1 10 W.BI 220 Bakreshwar West Bengal Meija-1 & 2, Bidhannagar 1 & 2, Satagachia 1 & 2 (Was in old BOQ but not implemented) 6 6 4 8 1 1 4 1 11 DVC-I 220 Waria(DTPS) DVC 3 (Was already in old BOQ), 9 9 6 12 1 1 6 2 12 Orissa-II 400 Upper Indravati Orissa 1 Indravati -1 3 3 2 4 1 1 2 1 1 8 2 1 1 8 2 1 1 8 2 1 1 8 2 1 1 1 1	9	W.BI	220	KOLAGHAT	West Bengal	4	New Haidia 1& 2, Howran 1 & 2 (Was in old BOQ but not implemented)	12	12	8	16	1	1	8		2
10 W.B1 220 Bakreshwar West Bengal Mejia-1&2, Satagachia 1 & 2 (Was in old BOQ but not implemented) Implemented) Implemented Implemented </td <td>10</td> <td>W.BI</td> <td>400</td> <td>Bakreshwar</td> <td>West Bengal</td> <td>2</td> <td>Jeerat 1 , Arambagh 1 (Was already in old BOQ),</td> <td>6</td> <td>6</td> <td>4</td> <td>8</td> <td>1</td> <td>1</td> <td>4</td> <td></td> <td>1</td>	10	W.BI	400	Bakreshwar	West Bengal	2	Jeerat 1 , Arambagh 1 (Was already in old BOQ),	6	6	4	8	1	1	4		1
11 DVC-I 220 Waria(DTPS) DVC 3 (Was already in old BOQ), 9 9 6 12 1 1 6 2 12 Orissa-II 400 Upper Indravati Orissa 1 Indravati -1 3 3 2 4 1 1 2 1 1 6 2 13 Orissa-II 20 Indravati HEP Orissa 4 Theruvali-1,2,3&4 12 12 8 16 1 1 8 2 14 Orissa-II 20 IB Valley Orissa 2 Budhipadar-1&2 6 6 4 8 1 1 4 1 15 Orissa-II 220 Nalco Orissa 2 Meramudali 1 & 2 6 6 4 8 1 1 4 1 </td <td>10</td> <td>W.BI</td> <td>220</td> <td>Bakreshwar</td> <td>West Bengal</td> <td></td> <td>Sadaipur 1 & 2, Bidhannagar 1 & 2, Satagachia 1 & 2 (Was in old BOQ but not implemented)</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	10	W.BI	220	Bakreshwar	West Bengal		Sadaipur 1 & 2, Bidhannagar 1 & 2, Satagachia 1 & 2 (Was in old BOQ but not implemented)									
12 Orissa-II 400 Upper Indravati Orissa 1 Indravati -1 3 3 2 4 1 1 2 1 13 Orissa-II 220 Indravati HEP Orissa 4 Theruvali-1,2,3&4 12 12 12 8 16 1 1 8 2 13 Orissa-II 400 Lapanga Orissa 4 Sterlite 1 & 2, OPGC 1 & 2 12 12 12 8 16 1 1 8 2 14 Orissa-II 220 IB Valley Orissa 2 Budhipadar-1&2 6 6 4 8 1 1 4 1	11	DVC-I	220	Waria(DTPS)	DVC	3	(Was already in old BOQ),	9	9	6	12	1	1	6		2
13 Orissa-II 220 Indravati HEP Orissa 4 Theruvali-1,2,3&4 12 12 16 1 1 8 2 13 Orissa-II 400 Lapanga Orissa 4 Sterlite 1 & 2, OPGC 1 & 2 12 12 12 18 16 1 1 8 2 14 Orissa-II 220 IB Valley Orissa 2 Budhipadar-1&2 6 6 4 8 1 1 4 1 15 Orissa-II 220 Nalco Orissa 2 Meramundali 1 & 2 6 6 4 8 1 1 4 1 16 Central-I, ER 400 Jindal IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 17 Central-I, ER 400 Lanco IPP 4 400kV Angul 1,2,3 & 4 12 12 18 16 1 1 4 1 18 Central-I, ER 400 Navbharat IPP 2	12	Orissa-II	400	Upper Indravati	Orissa	1	Indravati -1	3	3	2	4	1	1	2		1
13 Orissa-II 400 Lapanga Orissa 4 Sterlite 1 & 2, OPGC 1 & 2 12 12 18 16 1 1 8 2 14 Orissa-II 220 IB Valley Orissa 2 Budhipadar-1&2 6 6 4 8 1 1 4 1 15 Orissa-II 220 Nalco Orissa 2 Meramundali 1 & 2 6 6 4 8 1 1 4 1 16 Central-I, ER 400 Jindal IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 17 Central-I, ER 400 Lanco IPP 4 400kV Angul 1,2,3 & 4 12 12 8 16 1 1 8 2 18 Central-I, ER 400 Navbharat IPP 2 400kV Angul 1&2, Lapanga 1 & 2 12 12 8 16 1 1 8 2 19 Central-I, ER 400 Strelite IPP 4	13	Orissa-II	220	Indravati HEP	Orissa	4	Theruvali-1,2,3&4	12	12	8	16	1	1	8		2
14 Orissa-II 220 IB Valley Orissa 2 Budhipadar-1&2 6 6 4 8 1 1 4 1 15 Orissa-II 220 Nalco Orissa 2 Meramundali 1 & 2 6 6 4 8 1 1 4 1 16 Central-I, ER 400 Jindal IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 17 Central-I, ER 400 Lanco IPP 4 400kV Angul 1,2,3 & 4 12 12 8 16 1 1 8 2 18 Central-I, ER 400 Navbharat IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 19 Central-I, ER 400 Strelite IPP 4 400kV Jharsuguda 1& 2, Lapanga 1& 2 12 12 8 16 1 1 8 2	13	Orissa-II	400	Lapanga	Orissa	4	Sterlite 1 & 2, OPGC 1 & 2	12	12	8	16	1	1	8		2
15 Orissa-II 220 Nacco Orissa 2 Meramundai 1 & 2 6 6 4 8 1 1 4 1 16 Central-I, ER 400 Jindal IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 17 Central-I, ER 400 Lanco IPP 4 400kV Angul 1,2,3 & 4 12 12 18 16 1 1 8 2 18 Central-I, ER 400 Navbharat IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 19 Central-I, ER 400 Strelite IPP 4 400kV Jharsuguda 1&2, Lapanga 1&2 12 12 8 16 1 1 8 2	14	Orissa-II	220	IB Valley	Orissa	2	Budhipadar-1&2	6	6	4	8	1	1	4		1
16 Central-I, ER 400 Jindal IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 17 Central-I, ER 400 Lanco IPP 4 400kV Angul 1,2,3 & 4 12 12 18 16 1 1 8 2 18 Central-I, ER 400 Navbharat IPP 2 400kV Angul 1&2 6 6 4 8 1 1 4 1 19 Central-I, ER 400 Strelite IPP 4 400kV Jharsuguda 1&2, Lapanga 1&2 12 12 8 16 1 1 8 2	15	Orissa-II	220	INAICO	Urissa	2	Interamundali 1 & 2	6	6	4	8	1	1	4		1
17 Central-I, ER 400 Value 14 400kV Angul 1,2,3 & 4 12 12 12 10 1 1 0 12 12 12 10 1 1 0 12 12 12 12 10 1 1 10 12 12 12 12 10 11 10 10 11	16	Central-I, ER	400			2		0 12	0 12	4	0 16	1	1	4		1
19 Central-I, ER 400 Strelite IPP 4 400kV Jharsuguda 1& 2, Lapanga 1 & 2 12 12 8 16 1 1 8 2	18	Central-I, ER	400	Navhharat	IPP	+	400kV Angul 182	6	6	4	8	1	1	4		1
	19	Central-I, ER	400	Strelite	IPP	4	400kV Jharsuguda 1& 2, Lapanga 1 & 2	12	12	8	16	1	1	8		2



URTDSM Project Phase-II List of Substations under Eastern Region for PMU placement															
							Ph	asor Quan	tities to be l	Measure	ed by t	he PMUs	5		
S.No Pr	Project Phase	kV S/s	S/s Name of Station	Owner Utility	No. of feeders	Name of Feeder	3-Phase Voltage Phasors (Vr, Vy, Vb)	3-Phase Current Phasors (Ir, Iy, Ib)	Positive Sequence Voltage & Current	Digital Inputs (DIs)	Freq uenc y	ROCOF	Analog Values (MW & MVAR)	Substations having SAS with bay kiosk	Tentative no of PMUs
						No of signals>	3	3	2	4	1	1	2		
						400kV Rangpo 1&2, Teesta III 1&2,									
20	Central-I, ER	400	Mangan	IPP	6	Kishanjang 1&2	18	18	12	24	1	1	12		3
21	W.BII	400	Jeerat	West Bengal	2	Jerrat New 1 & 2	6	6	4	8	1	1	4		1
22	DVC-I	220	Bokaro	DVC	2	Ramgarh 1 & 2	6	6	4	8	1	1	4		1
23	Central-I, ER	765	Angul	Powergrid	4	Jharsuguda 3 & 4 and Srikakulam 1 & 2	12	12	8	16	1	1	8		2
						Farakka 1 & 2 , Sagardighi 1 & 2 ,									
24	Central-I, ER	400	Bahrampur	Powergrid	6	Bheramara 3 & 4	18	18	12	24	1	1	12		3
25	Central-I, ER	400	Binaguri	Powergrid	2	Alipurdwar 3 & 4	6	6	4	8	1	1	4		1
26	Central-I, ER	220	Birpara	Powergrid	2	Alipurdwar 1 & 2	6	6	4	8	1	1	4		1
27	W.BII	220	Alipurdwar	West Bengal	2	Alipurdwar 1 & 2	6	6	4	8	1	1	4		1
28	Central-I, ER	400	Chaibada	Powergrid	2	Kharagpur 1 & 2	6	6	4	8	1	1	4		1
29	Central-I, ER	400	Chandwa	Powergrid	2	North Karanpur 1 & 2 (Upcoming)	6	6	4	8	1	1	4		1
30	Central-I, ER	400	Farakka	NTPC	6	Bahrampur 1 & 2 , New Purnea 1, Rajarhat(Gokerno) 1,Sagardighi 1 & 2	18	18	12	24	1	1	12		3
31	Central-I, ER	765	Jharsuguda	Powergrid	8	Dharamjaigarh 3 &4, Darliplalli 1 & 2 , Raipur 1 & 2 , Angul 3 & 4	24	24	16	32	1	1	16		4
32	Central-I, ER	765	Jharsuguda	Powergrid	6	Rourkela 3 &4, Sterlite 1 & 2, Raigharh 3 &4	18	18	12	24	1	1	12		3
33	Central-I, ER	400	Darbhanga	DMTCL	2	Kishanganj 1 & 2	6	6	4	8	1	1	4		1
34	Central-I, ER	400	Patna	Powergrid	2	NPGC 1 & 2	6	6	4	8	1	1	4		1
35	Central-I, ER	400	New Ranchi	Powergrid	2	New PPSP 1 & 2	6	6	4	8	1	1	4		1
36	Central-I, ER	765	New Ranchi	Powergrid	2	Medinipur 1 & 2	6	6	4	8	1	1	4		1
37	Central-I, ER	400	Talcher	NTPC	4	Talcher HVDC 1,2,3 & 4	12	12	8	16	1	1	8		2
38	Orissa-II	400	OPGC	Orissa	2	Jharsuguda 1 & 2 and Lapanga 1 & 2	6	6	4	8	1	1	4		1
				HV Side of G	Т										
1	Central-I, ER	400	Farakka	NTPC	3	3 x 500 MW units (U - 4,5 & 6)	9	9	6	12	1	1	6		2
2	Central-I, ER	400	Kahalgaon	NTPC	3	3 x 500 MW units (U - 5, 6 & 7)	9	9	6	12	1	1	6		2
3	Central-I, ER	400	Talcher	NTPC	6	6 x 500 MW units (U - 1, 2,3, 4,5 & 6)	18	18	12	24	1	1	12		3
4	Central-I, ER	400	Barh	NTPC	2	2 x 660 MW units (U - 4 & 5)	6	6	4	8	1	1	4		1
5	Central-I, ER	400	NPGC	NTPC	2	1 x 660 MW unit (U - 1)	6	6	4	8	1	1	4		1
6	Central-I, ER	765	Dharlipalli	NTPC	1	1 x 800 MW unit (U - 1)	3	3	2	4	1	1	2		1
7	Central-I, ER	400	Teesta V	NTPC	3	3 x 500 MW units (U - 1,2 & 3)	9	9	6	12	1	1	6		2
8	DVC-I	400	Mejia-B	DVC	2	2 X 500 MW units (U - 7 & 8)	6	6	4	8	1	1	4		1
9	DVC-I	400	Koderma TPS	DVC	2	2 X 500 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
10	DVC-I	400	Bokaro"A"	DVC	2	1 x 500 MW unit (U - 1)	6	6	4	8	1	1	4		1
11	DVC-I	400	RAGHUNATHPUR	DVC	2	2 x 600 MW units (U - 1& 2)	6	6	4	8	1	1	4		1



URTDSM Project Phase-II List of Substations under Eastern Region for PMU placement															
							Pł	nasor Quan	tities to be l	Measure	ed by t	he PMUs	6		
S.No	Project Phase	kV S/s	Name of Station	Owner Utility	No. of feeders	Name of Feeder	3-Phase Voltage Phasors (Vr, Vy, Vb)	3-Phase Current Phasors (Ir, Iy, Ib)	Positive Sequence Voltage & Current	Digital Inputs (DIs)	Freq uenc y	ROCOF	Analog Values (MW & MVAR)	Substations having SAS with bay kiosk	Tentative no of PMUs
						No of signals>	3	3	2	4	1	1	2		
12	DVC-I	400	DSTPS	DVC	2	2 X 500 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
13	W.BI	400	Sagardighi	West Bengal	2	2x500 MW units (U - 3& 4)	6	6	4	8	1	1	4		1
14	W.BI	400	PPSP	West Bengal	4	4X225 MW units (U - 1, 2, 3 & 4)	12	12	8	16	1	1	8		2
15	Orissa-II	400	IBTPS Stage II	OPGC	2	2x660 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
						6x60+2x75 MW units (U - 1, 2, 3, 4, 5, 6, 7 &									
16	Orissa-II	220	Balimela	OHPC	8	8)	24	24	16	32	1	1	16		4
17	Orissa-II	220	U-Kolab	OHPC	4	4x80 MW units (U - 1, 2, 3 & 4)	12	12	8	16	1	1	8		2
18	Orissa-II	220	U-Indravati	OHPC	4	4x150 MW units (U - 1, 2, 3 & 4)	12	12	8	16	1	1	8		2
19	Orissa-II	220	Rengali	OHPC	4	4x50 MW units (U - 1, 2, 3 & 4)	12	12	8	16	1	1	8		2
20	Central-I, ER	400	MPL	MPL	2	2 x 525 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
21	Central-I, ER	400	JITPL	JINDAL	2	2x600 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
22	Central-I, ER	400	JLHEP	DANS	2	2X48 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
23	Central-I, ER	400	TEESTA -III	TUL	6	6X200 MW units (U - 1, 2,3, 4,5 & 6)	18	18	12	24	1	1	12		3
24	Central-I, ER	400	DIKCHU	SKPPL	2	2X48 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
25	Central-I, ER	220	Taseding	DANS	2	2X48.5 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
26	Central-I, ER	132	CHJACHEN	GATI	2	2 X 49.5 MW units (U - 1& 2)	6	6	4	8	1	1	4		1
							258	258	172	344	22	22	172		114

Under Construction & Planned Transmission System of POWERGRID

A. Under Construction

1. ERSS-V: Feb'2020

 Purnea – Rajarhat 400kV D/c via Farakka & Gokarna (441km) (Purnea – Farakka – Gokarna section commissioned) – Feb'20

2. ERSS-XII

Farakka: Augmentation of 2nd 400/220kV 315MVA ICT – Mar'20

3. ERSS-XV: Mar'20

- LILO of Sagardighi Subashgram S/c line at Jeerat (1km) Feb'20
- 4. Transmission System for evacuation of power from Punatsangchhu-I (1200MW), Punatsangchhu-II (990MW), Mangdechhu (720MW) and Wangchhu (570MW) HEPs in Bhutan (POWERGRID Portion):
 - Jigmeling Alipurduar 400kV D/c (Quad) line (Indian Portion) (163km) Mar'20

5. ERSS-XVII (Part-B)

- Transformation capacity augmentation at 400/220kV level
 - > Malda: Replacement of 2x315MVA with 2x500MVA ICT Jan'20
 - ➤ New Siliguri: 315MVA (3rd) ICT Jan'20
 - Installation of 400/220kV, 2x315MVA ICTs (one each in parallel to the existing ICTs) at Rourkela and Jeypore Substations – Feb'20 & Mar'20 respectively

6. Sikkim IPP Corridor (Part-B1): Jun 2020

LILO of 2nd circuit of Teesta III – Kishanganj 400kV D/c (Quad) line at Rangpo (15km)

7. ERSS-XX: May 2020

- ICT Augmentation:
 - ➢ Rangpo: 220/132kV, 4th 100MVA ICT
 - > Maithon: 400/220kV, 3rd 500MVA ICT
 - Reconductoring of Rangpo Siliguri 400kV D/c line with HTLS -220ckm

8. Baharampur – Bheramara 400kV 2nd D/c line

400kV D/c Baharampur (PG)– Bheramera (B'desh) line (IInd Ckt) – India portion – Mar'20

9. ERSS-XVIII: by POWERGRID under TBCB – Jul'20

765kV System

- > 765/400kV, 2x1500MVA new S/s each at Medinipur and Jeerat (New)
- Ranchi (New) Medinipur 765kV D/c line 279km
- Medinipur Jeerat (New) 765kV D/c line- 167km
- 400kV Interconnection
 - > LILO of Chandithala Kharagpur 400kV D/c line at Medinipur 73km
 - Jeerat (New) Subhasgram 400kV D/c line(quad) -108km
 - Jeerat (New) Jeerat 400kV D/c line (quad) 25km

10. ERSS-XXI: by POWERGRID under TBCB – Mar'21

- 400/220/132kV New substation at Sitamarhi (1000+400MVA)
- 400/220/132kV New substation at Chandauti (1500+600MVA)
- 400/220/132kV New substation at Saharsa-New (1000+400MVA)
- 400/132kV, 315MVA ICT Augmentation at Motihari (DMTCL) S/s
- Darbhanga Sitamarhi New 400kV D/c (Triple snowbird) line 81km
- Sitamarhi New Motihari 400kV D/c (Triple snowbird) line -85.5km
- LILO of Nabinagar-II Gaya 400kV D/c (Quad) line at Chandauti New -2.5km
- LILO of Kishanganj Patna 400kV D/c (Quad) line at Saharsa New 75.5km

B. Planned

1. ERSS-XXII

Upgradation at Malda (400/220/132kV)

- Modification of 132kV SMT bus scheme to DM bus scheme in GIS
- 2 no additional 132kV GIS line bays

Annexure-2

Under Construction & Planned Transmission System (through TBCB)

A. Under Construction

1. Transmission system with new HEPs in Bhutan – by Kalptaru (KPTL)

Alipurduar – Siliguri 400kV D/c (Quad) line (234ckm) – May'19 (as per CEA report)

2. Immediate Evacuation System for North Karanpura STPP (1960 MW) – by Adani

- NKSTPP Gaya 400kV D/c (quad) line (186ckm): Mar'21
- NKSTPP Jharkhand Pool 400kV D/c (quad) line (63ckm): Jun'20

3. ERSS-XIX: Oct'20 – by Adani

- 400/220kV, 2x500MVA new S/s at Dhanbad
- LILO of Maithon RB Ranchi 400kV D/c line at Dhanbad (2ckm)

4. Talcher Augmentation Scheme: by Reliance (Uncertain)

- 400/220kV, 2x315MVA new S/s at Behrampur
- Rourkela Talcher Behrampur Gazuwaka (322+440+580 ckm) 400kV D/c

Name of Element(End A -End B)	Date	Tripping Time informed by owner of the element/Stati on	Tripping Time from SOE in msec (Node A)	Tripping Time from SOE in msec (Node B)	Tripping Time from PMU in msec	Restoration Time from SOE in msec (Node A)	Restoration Time from SOE in msec (Node B)	Restoration Time from PMU in msec	Restoration Time informed by owner of the element/Station
400KV-RANCHI-RAGHUNATHPUR-3	09/05/2020	18:11	18:11:06 (Not available in msec due to time syn issue SAS)		18:11:05:700	19:23:31		19:23:47:422	19:23
400KV-MOTIHARI-BARH-2	10/05/2020	23:56	NA		23:56:25:560	NA		NA	0:48
220KV-DARBHANGA (DMTCL)- DARBHANGA-1	11/05/2020	19:45	NA		19:45:23	NA		NA	20:20
400KV-RANCHI-MAITHON RB-2	13/05/2020	12:33	NA	NA	12:33:14:360	NA	NA	14:06:51:398	14:07
400KV-PPSP-BIDHANNAGAR-2	13/05/2020	14:29	NA	NA	14:29:31:400	NA	NA	14:45:18:600	14:45
132KV SILIGURI-MELLI	14/05/2020	0:15	0:14:36	NA	00:14:30:483	1:01:56	NA	NA	1:00
132KV-SILIGURI-KURSEONG	14/05/2020	0:15	0:14:36	NA	00:14:30:483	00:50:54:420	NA	NA	0:50
400KV-JEYPORE-GAZUWAKA-1	15/05/2020	12:43	12:44:11:644	NA	12:44:11:480	13:30:50:997	NA	13:31:23:600	13:31
400KV-ARAMBAGH-BAKRESWAR	15/05/2020	12:49	NA	NA	12:48:29:080	NA	NA	13:09:24:160	13:09
220 KV ROURKELLA TARKERA 1	15/05/2020	16:39	16:39:58:926	NA	16:39:59:000	NA	NA		
220 KV NEW PURNEA-BEGUSARAI II	16/05/2020	13:21	13:20:55	NA	13:20:55	18:54:10	NA	18:54:10	18:54
400 KV RANCHI-RAGHUNATHPUR III	16/05/2020	16:35	NA	NA	16:35:13	NA	NA	17:25:42	17:25
765 KV ANGUL SRIKAKULAM II	16/05/2020	18:00	18:00:38	NA	18:00:38	NA	NA	18:12:07	18:12
400 KV JSPL -MEERAMUNDALI I	16/05/2020	19:28	NA NA	NA NA	19:29:15	NA NA	NA NA	NA NA	20:21
765 KV JHARSUGUDA -RAIPUR II	16/05/2020	23:46	23:46:43	NA	23:46:37		NA		
400KV-PPSP-BIDHANNAGAR-1	17/05/2020	12:29	NA	NA	12:29:23:577	NA	NA	NA	12:49
220KV-BUDHIPADAR-KORBA-2	17/05/2020	12:58	NA	NA	12:59:49:285	NA	NA	NA	18:24
220KV-TENUGHAT-PATRATU-1	18/05/2020	0:53	NA	NA	00:54:04:560	NA	NA	NA	2:35:00
220KV-RANCHI-HATIA-3	19/05/2020	2:56	NA	NA	2:56:27:200	NA	NA	NA	4:13
220KV-RANCHI-HATIA-1	19/05/2020	3:18	NA	NA	NA(NO TIME COULD BE ASCERTAIN ED FROM PMU)	NA	NA	NA	4:16
400 KV Teesta III-Dikchu 220 KV Pusauli-Sahupuri	19/05/2020 19/05/2020	20:57 21:26	NA 21:26:24	20:57:24 NA	NA	-	-	-	- 2:50
132KV-KHALGAON BSEB-LALMATIA	20/05/2020	12:40	NA	NA	NA	NA	NA	NA	13:25
400KV-MERAMUNDALI-LAPANGA-2	23/05/2020	13:01	NA	NA	13:01:43:880	NA	NA	NA	NA
132KV-BANKA (PG)-SABOUR-1	23/05/2020	16:30	NA	NA	16:30:21:080	NA	NA	NA	17:07
132KV-KHSTPP-SABOUR-1	23/05/2020	16:30	NA	NA	NA	NA	NA	NA	NA
132KV-BANKA (PG)-SABOUR-2	23/05/2020	16:30	16:30:21:043(banka)	NA	16:30:21:080	NA	NA	NA	NA
220KV-TENUGHAT-BIHARSARIFF-1	24/05/2020	12:28	NA	NA	12:27:31:948	NA	NA		13:13
220KV-TENUGHAT-PATRATU-1	24/05/2020	12:38	NA	NA	12:37:43:055	NA	NA		13:01
220KV-FSTPP-LALMATIA-1	24/05/2020	16:06	16:07:11	NA	16:07:07:525	NA	NA		16:39
220 KV Muzaffarpur-Dhalkebar I 220 KV Muzaffarpur-Dhalkebar II	24/05/2020	19:51	19:51:22 NA	NA NA	19:51:14	20:22:06 NA	NA NA	20:21:51	20:21
220 KV New Purnea-Madhepura I	24/05/2020	22:55	22:55:05	NA	22:05:05	23:47:14	NA	23:47:28	23:47
400KV-KISHANGANJ-TEESTA-III	25/05/2020	14:53	14:53:20	NA	14:54:48	15:17	NA	15:17:43	15:18:10
400KV-RANCHI-RAGHUNATHPUR-3	25/05/2020	14:20	14:20:11	NA	14:20:10	NA	NA	NA	
220 TALCHER - RENGALI	25/05/2020	15:38	NA 13:42:49	NA NA	14:40:04	NA 16:00	NA	NA NA	16:58
400KV-BINAGURI-TALA-4	25/05/2020	21:21	21:21:01:813	NA	21:21:01:920	NA	NA	NA	21:54
220 KV Biharsharif-Tenughat	26/05/2020	11:52	NA	NA	11:52:22	NA	NA	17:26:17	17:26
	20/05/2020	13:31	13:31:20	NA NA	15:31:09	14:20:31	NA NA	14:20:12	14:20
400KV-NEW PPSP-ARAMBAGH-2	27/05/2020	15:27	NA	NA	15:29:33	NA	NA		16:06
400KV-PPSP-BIDHANNAGAR-1	27/05/2020	15:42	NA	NA	15:42:16				
400KV-RANCHI-RAGHUNATHPUR-3	27/05/2020	15:03	15:03:17	NA	15:03:17	17:30:04	NA	 NA	17:18
	21/00/2020	10.41		1 117	10.41.41			1 11/1	11.11

Name of Element(End A -End B)	Date	Tripping Time informed by owner of the element/Stati on	Tripping Time from SOE in msec (Node A)	Tripping Time from SOE in msec (Node B)	Tripping Time from PMU in msec	Restoration Time from SOE in msec (Node A)	Restoration Time from SOE in msec (Node B)	Restoration Time from PMU in msec	Restoration Time informed by owner of the element/Station
400KV-DURGAPUR-SAGARDIGHI-1	27/05/2020	17:19	NA	NA	17:19:10	NA	NA		18:08
400KV-NEW PPSP-ARAMBAGH-2	27/05/2020	16:47	NA	NA	NA	NA	NA		18:02
400KV-BIDHANNAGAR-NEW CHANDITALA-1	27/05/2020	17:29	NA	NA	17:29:31	NA	NA		17:52
400KV-MERAMUNDALI-LAPANGA-2	27/05/2020	13:42	NA	NA	13:42:02	NA	NA	NA	19:40
400KV-BINAGURI-TALA-4	29/05/2020	14:22:00	14:21:56:424 (BINAGURI)	NA	14:21:56:400	15:00:54:849	NA	NA	15:00
220KV-BUDHIPADAR-KORBA-2	29/05/2020	21:44	NA	NA	21:40:40	NA	NA	NA	1:51
	30/05/2020	0:24	0:24:06	NA NA	0:24:05				
400KV-KODERMA-BOKARO-1	30/05/2020	12:58	NA	NA	12:57:52	NA	NA	NA	NA
400KV-PPSP-BIDHANNAGAR-1	30/05/2020	16:24	NA	NA	16:24:51	NA	NA	NA	17:03
765KV-FATEHPUR-PUSAULI-1	30/05/2020	17:27	17:27:53	NA	17:27;36	NA	NA	NA	NA
400KV-MOTIHARI-BARH-2	30/05/2020	19:21	NA	19:21:17	19:22:15	NA	22:05:53	NA	21:59
400KV-MOTIHARI-BARH-2	30/05/2020	22:05	NA	22:05:53	22:05:50				
220KV-JODA-RAMCHANDRAPUR-1	31/05/2020	13:56	NA	NA	13:56:34:760	NA	NA	NA	14:43
220KV-BUDHIPADAR-KORBA-3	02/06/2020	11:16	NA	NA	NA	NA	NA	NA	13:18
220KV-BUDHIPADAR-KORBA-2	02/06/2020	11:25	NA	NA	11:25:29				
220KV-MADHEPURA-NEW PURNEA-	02/06/2020	13:51	NA	NA	13:51:53	NA	NA	NA	14:23
220KV-BOLANGIR(PG)-SADEIPALI-1	02/06/2020	14:32	NA	NA	14:32:38	NA	NA	NA	15:07
	02/06/2020	15:30	NA NA	15:30:50	15:30:50	NA NA	15:59:34	NA NA	15:59
220KV-RENGALI(PH)-RENGALI-2	02/06/2020	15:32	NA	NA	16:32:19	INA .	17.12.20	INA .	17.12
400KV-GMR-ANGUL-1	02/06/2020	17:16	NA	17:16:32	17:16:31				
400KV-ALIPURDUAR (PG)- JIGMELLING-2	04/06/2020	1:29	1:29:19:287	NA	1:29:18:280	2:36:43:096	NA	NA	2:33
220KV-FSTPP-LALMATIA-1	04/06/2020	10:42	10:43:41	NA	10:43:27	12:11:31	NA	NA	12:10
220KV-CHUKHA-BIRPARA-1	04/06/2020	17:21	NA	17:21:30	17:21:29	18:18:43	NA	18:18:43	18:18
220KV-CHUKHA-BIRPARA-2	04/06/2020	17:21	NA	17:21:31	17:21:29	NA	NA	18:09:19	18:09
400KV-NEW PPSP-ARAMBAGH-2	08/06/2020	3:25	NA	NA	3:25:28	NA	NA	NA	3:43
220KV-BUDHIPADAR-KORBA-2	08/06/2020	13:51	NA	NA	13:51:03:640	NA	NA	NA	15:12
					14:41:07:560				
220KV-BUDHIPADAR-Ib thermal- ckt 1	08/06/2020	14:40	NA	NA	or 14:41:07:960 (multiple signatures)	NA	NA	NA	15:42
220KV-BUDHIPADAR-Ib thermal- ckt 2	08/06/2020	14:40	NA	NA	or 14:41:07:360 (multiple signatures)	NA	NA	NA	15:43
220KV-BUDHIPADAR-Ib thermal- ckt 3	08/06/2020	14:40	NA	NA	14:41:07:560 or 14:41:07:960 (multiple signatures)	NA	NA	NA	15:31
132 KV Bus at Arrah (PG)	09/06/2020	10:27	NA 10:01.05	NA	10:27:33	10:31:32	NA	NA	10:31
400 KV Alipurduar-Bongalgaon II	09/06/2020	12:21	12:21:05	NA NA	12:21:03	13:29:49	NA	13:29:41	13:29
220 KV TSTPP-TTPS	09/06/2020	14.40	NA	NA	15.20.20	-	-	-	-
400KV-ALIPURDUAR (PG)-	40/00/2020	10.20	10.00.01		10.20.00				
BONGAIGAON-2 220KV-DARBHANGA (DMTCL)-	10/06/2020	10:30	10:30:04	NA	10:30:02	11:10:22	NA	NA	11:10
MOTIPUR-1 400KV-ALIPURDUAR (PG)-	10/06/2020	10:54	10:54:05	NA	10:54:05	16:40:33	NA	NA	16:40
BONGAIGAON-2 400KV-BINAGURI-ALIPURDUAR (PG)-	10/06/2020	11:11	11:11:08	NA	11:11:07	19:25:23	NA	NA	19:25
2 400KV-KODERMA-BOKARO-2	10/06/2020	13:11	13:11:21 NA	NA	13:11:12	14:16:46	NA	14:15:47	14:16
	10/00/2020	10.22			10.22.21			10.40.10	10.40
220KV-BOLANGIR(PG)-SADEIPALI-1	10/06/2020	16:52	16:53:00 00:55:43:096(NA	16:52:57	NA	NA	NA	17:22
220KV-BARIPADA-BALASORE-2	11/06/2020	0:55	baripada)	NA	00:55:43:120	01:42:52:426	NA	NA	1:45
400KV-ALIPURDUAR (PG)- BONGAIGAON-2	11/06/2020	6:33	06:33:15:331(alipurduar)	NA	06:33:15:440	NA	NA	NA	NA
765 KV JHARSUGUDA- DHARAMJAIGARH I	11/06/2020	14:07	14:07:13	NA	14:07:13	16:43:58	NA	16:53:57	16:43
400KV-MALBASE-BINAGURI-1	11/06/2020	20:21	20:21:44:517 (binaguri)	NA	20:21:44:640	20:21:46:531(autoreclose successful)	NA	NA	21:07

Name of Element(End A -End B)	Element(End A - End B) Date Date Tripping Time owner of the element/Station on Date of the sec (Node B) Tripping Time from SOE in msec (Node B) Tripping Time from SOE		Tripping Time from PMU in msec	Restoration Time from SOE in msec (Node A)	Restoration Time from SOE in msec (Node B)	Restoration Time from PMU in msec	Restoration Time informed by owner of the element/Station		
220KV-NEW MELLI-TASHIDING-1	11/06/2020	22:38	22:38:04:232	22:38:05:784(TASHIDING)	22:38:04:280	23:03:45:426(NEW MELLI)	23:08:15:562 (TASHIDING)	NA	23:08
220KV-TASHIDING-RANGPO-1	11/06/2020	22:38	NA	NA	22:38:04:280	NA	NA	NA	22:50
220KV-JORETHANG-NEW MELLI-2	11/06/2020	22:38	NA	22:38:03:696(JORETHANG)	22:38:04:280	NA	22:52:49:671	NA	22:52
220KV-NEW MELLI-JORETHANG-1	11/06/2020	22:38	NA	22:38:04:132(JORETHANG)	22:38:04:280	NA	22:51:57:146	NA	22:52
220KV-RENGALI(PH)-RENGALI-2	12/06/2021	5:30	NA	5:30	NA	NA	NA	NA	6:58
HVDC POLE 1 AT BHERAMARA	11/06/2020	21:06	NA	NA	21:06:23:402	NA	NA	NA	4:09
220KV-TENUGHAT-BIHARSARIFF-1	12/06/2020	13:46	NA	NA	13:47:17	NA	NA	NA	14:33
220 KV RENGALI-RENGALI PH II	13/06/2020	0:39	NA	NA	0:39:31	NA		NA	1:50
220KV JORETHANG-NEW MELLI I	13/06/2020	4:54	4:54:25	NA	4:54:22	5:06:01	NA	NA	5:06
220KV JORETHANG-NEW MELLI II	13/06/2020	4:54	4:54:25	NA	4:54:22	5:06:18	NA	NA	5:06
220 KV Rangpo-Tashiding	13/06/2020	7:18	NA	NA	7:18:48	NA	NA	NA	7:45
220KV JORETHANG-NEW MELLI I	13/06/2020	7:18	7:18:51	NA	7:18:48	7:25:08	NA	NA	7:25
220KV JORETHANG-NEW MELLI II	13/06/2020	7:18	7:18:51	NA	7:18:48	7:24:56	NA	NA	7:25
400 KV JHARSUGUDA-RAIGARH I	14/06/2020	1:50	1:50:50	NA	1:50:49				
765 KV JHARSUGUDA- DHARAMJAIGARH II	14/06/2020	3:53	3:53:19	NA	3:53:19	5:18:39	NA	5:18:38	5:18
765 KV JHARSUGUDA- DHARAMJAIGARH III	14/06/2020	4:02	4:02:13	NA	4:02:12				
220 KV BUDHIPADAR-KORBA II	14/06/2020	4:05	NA	NA	4:05:14	NA	NA	NA	5:27
765KV-JHARSUGUDA- DHARAMJAIGARH-3	15/06/2020	2:45	2:45:51	NA	2:45:51				
400 KV-SGTPP-JEERAT	17/06/2020	10:15	NA	NA	10:15:07	NA	NA	11:37:15	11:37
400 KV-ARAMBAGH-BAKRESHWAR	17/06/2020	14:11	NA	NA	14:11:10:440	NA	NA	14:29:11:120	14:29
400 KV-PATNA-NPGC-1	17/06/2020	15:16	15:15:52	NA	15:14:34	16:39:58	16:42:40	16:42:43	16:44
400KV/220KV 315 MVA ICT 2 AT	10/06/2020	10.25	NIA	ΝΑ	NIA	NIA	NIA	NIA	12.27
BOKARO-A TPS	19/00/2020	10.33	INA	INA	INA	INA	INA	INA	12.37
400KV-KISHANGANJ-RANGPO-1	19/06/2020		NA	12:54:58		NA	13:38:19	13:38:19	13:38
	19/06/2020			12:55:00		NA NA	13:34:51	13:34:30	13:34
400KV-BINAGURI-RANGPO-1	19/06/2020		NA	NA		NA	NA	16:37:29	16:37
400KV/220KV 315 MVA ICT 3 AT	19/06/2020	12:54	NA	NA	12:54:58	NA	NA	NA	13:49
400KV/220KV 315 MVA ICT 4 AT RANGPO	19/06/2020		NA	NA		NA	NA	NA	13:44
400KV/220KV 315 MVA ICT 5 AT RANGPO	19/06/2020		NA	NA		NA	NA	NA	13:20
132KV-BARIPADA(PG)-JALESWAR-1	19/06/2020	15:13	NA	NA	15:12:54	NA	NA	18:18:27	18:16
220 kv Hatia patratu 1	19/06/2020		NA	NA		NA	NA	NA	21:18
220 kv Hatia patratu 1	19/06/2020	19:22	NA	NA	19:23:22:760	NA	NA	NA	21:15
220 KV Tenughat patrtu	19/06/2020		NA	NA		NA	NA	NA	21:36
132 KV RANGIT-KURSEONG	21/06/2020	4:18	NA	NA	18:18.8	-	-	-	-
400KV-BINAGURI-TALA-2	22/06/2020	19:24	19:24:20:157 (Binaguri)	NA	19:24:20:191	NA	NA	NA	NA
400KV-BINAGURI-TALA-1	23/06/2020	23:15	23:15:50:862 (Binaguri)	NA	23:15:50:781	NA	NA	NA	NA
220KV-MUZAFFARPUR-DHALKEBAR-	24/06/2020	18:23	18:23:15:517	NA	18:23:15:600	19:12:24:266	NA	NA	19:12
220KV-MUZAFFARPUR-DHALKEBAR- 2	24/06/2020	18:23	NA	NA	18:23:15:600	NA	NA	NA	19:16

				Phase	Site	Data	SCAD	A Data	PMU Data(F	h. Voltage)	Remarks/Voltage diff between
SI No	Station	Date	Time		Bus-1	Bus-2	Bus-1	Bus-2	Bus-1	Bus-2	SCADA an site
				R-Y	405	408			235 306		
1	Biharsariff	02/05/2020	23:00	Y-B	406	406	407	405	237.564	NA	
				B-R	402	402			233.988		
				R-Y	411	410	413	412	413.7	413.6	
2	Kahalgaon	03/05/2020	21:15	Y-B	411	410	413	412	414.5	414.2	
				B-R	408	408	413	412	413.6	418.5	
				R-Y	415	416	417	421			
3	New Purnea	03/05/2020	11:00	Y-B	414	409	417	421	NA	NA	
				B-R	414	413	417	421			
				R-Y	395	396	1				
4	Muzzafarpur	02/05/2020	23:00	Y-B	397	398	397	397	NA	NA	
				B-R	391	391					
	·			R-Y	404	400	408	403	397	400	SCADA Voltage data is almost 7-8
5	Sasaram_East	08/05/2020	12:00	Y-B	405	401	408	403	411	404	kV more than the Site Voltage
				B-R	400	396	408	403	400	402	
	Cocorom North	08/05/2020	12.00	R-Y	419	415	415	41/	Not Aveilable	415	
°	Sasaram_North	08/05/2020	12:00	Y-B	415	410	415	417	NOT AVAIIADIE	418	
				B-R	413	409	415	41/	412	410	
,	Gava	06/05/2020	22:00	K-T	408	408	411	411	412	410.8	
'	Gaya	00/03/2020	22.00	I-D	400	409	411	411	410.5	413.0	
				D-N	407	400	411	411	412.5	412.2	
8	Banka	12/05/2020	16:04	V_B	414	414	414	414	ΝΑ	NA	
ľ	Danka	12/03/2020	10.04	R-P	415	414	414	414			
				R-V	400	403	414	414	NA	NA	
9	Patna	12/05/2020	16:04	Y-B	418	410	418	419	NA	NA	-
-	i utilu	,,		B-R	414	417	418	419	NA	NA	-
				R-Y	414	414	414	415	412	412	
10	Barh	14/05/2020	13:15	Y-B	414	415	414	415	415	415	
				B-R	410	411	414	415	412	412	
				R-Y	407	407	409	409	NA	NA	
11	Lakhisarai	14/05/2020	13:15	Y-B	407	407	409	409	NA	NA	
				B-R	404	404	409	409	NA	NA	
				R-Y	403	403	404	412	NA	NA	
12	BRBCL	14/05/2020	13:15	Y-B	400	400	404	412	NA	NA	
				B-R	400	400	404	412	NA	NA	1
				R-Y	414	414	414	414	413	414	
13	Kishanganj	14/05/2020	13:15	Y-B	413	413	414	414	416	416	
				B-R	409	409	414	414	412	412	
				R-Y	404	404	401	404	NA	NA	
14	Darhbhanga	14/05/2020	13:15	Y-B	404	404	401	404	NA	NA	
				B-R	400	400	401	404	NA	NA	
				R-Y	402	400	402	403			
15	Daltangunj	25/06/2020	18:40	Y-B	402	401	402	403	Bus voltage no	ot configured	
				B-R	399	398	402	403			
				R-Y	412	410	412	411	410.5	408.6	6 kV Differnce between R-Y and B-R
16	MPL	04/05/2020	22:00	Y-B	408	409	412	411	411.4	411	Phase Voltage
				B-R	406	405	412	411	406.3	406.9	- Have voltage
				R	243	247					
1/	APNRL	02/05/2020	17:00	Y	241	245	244	244	NA	NA	
				B	240	250					
10	Now Ponchi	05 /05 /2020	17.20	R-Y	415	416	110	447			5/6 kV Differnce between R-Y and B-
10	New Kalicili	03/03/2020	17.50	T-D	415	410	410	417	INA	NA	R Phase Voltage
				D-N	410	410					
19	Panchi	05/05/2020	17:30	N-T	410	410	416	416	NΔ	NΔ	
15	Kancin	05/05/2020	17.50	I-D B_P	414	415	410	410		114	
				B-N R-V	413	413			408	412	
20	Chandawa	05/05/2020	17:30	Y-B	412	412	412	412	411	409	4 kV Differnce between R-Y and B-R
				B-R	407	407			412	411	Phase Voltage
				R-Y	418	416	419	417	417	412.5	
21	Raghunathpur	10/05/2020	17:18	Y-B	419	417	419	417	423	422.5	Ріviu т-в voltage 7/10 kV High in
	0			B-R	415	410	419	417	420	414.9	comparison to R-Y
				R-Y	413	413	411	413	415.7	416.2	
22	Mejia-B	18/05/2020	12:15	Y-B	411	411	411	413	418.7	418.4	
	-			B-R	411	411	411	413	415.6	416.1	
				R-Y	407	407	Not	Not			
23	Maithon A	06/05/2020	22:12	Y-B	408	408	updating	updating	Not present	Not present	
				B-R	403	403	upuuting	upuuting			
	N	05/05/2222	4	R-Y	417	414	417	414		413.7	4
24	Maithon B	25/06/2020	17:30	Y-B	415	414	417	414	Not reporting	416.8	
				B-R	413	411	417	414		413.5	
	Ch aith a sa	07/05/2020	17.00	R-Y	420	420					
25	Chaibasa	07/05/2020	17:30	Y-B	420	421	420	420	NA	NA	
				B-R	417	417	440	445	410.0	410.0	
36	Moramurduli	04/05/2020	21.42	K-Y	41/	41/	416	415	418.9	418.2	PMY B-R voltage is 5 kV more than R
20	weramundun	04/05/2020	21:42	Y-B	420	420	416	415	416.1	416.2	Y voltage
				B-R	420	420	416	415	423.8	422.8	
27	New Duburi	25/06/2020	18.15	K-Y	412	412	413	397			14 kV difference between Bus A and
1 1		23,00,2020	10.15	R-P	413	413	413	397			Bus B
				R-V	404	403	402	401	403	Not undating	
28	Mendhasal	26/05/2020	16:00	Y-B	405	405	402	401	405	406	1
1		,		B-R	403	402	402	401	404	405.6	1
				R-Y	408	408	411	411	412	410.8	
29	Rourkella	04/05/2020	22:00	Y-B	408	409	411	411	410.5	413.8	
1				B-R	407	406	411	411	412.5	412.2	

		1	1	Phase	Site	Data	SCAD	A Data	PMU Data(Ph. Voltage)		
SI No	Station	Date	Time		Buc-1	Buc-2	Buc_1	Buc-2	Buc-1	Buc-2	Remarks/Voltage diff between
		Date	Time		Dus-1	Du3-2	Du3-1	Du3-2	Du3-1	Du3-2	SCADA dil Site
20	Talchor	08/05/2020	12.56	R-Y	409	409	407	404	409	403	-
30	Taicher	08/05/2020	12:50	Y-B B-P	407	408	407	404	407	407	-
				B-Y	409	408	407	404	407	407	
31	Rengali	08/05/2020	12:20	Y-B	408	407	Not	404	Not Available	Not Available	
	-			B-R	404	406	Updating	404			
				R-Y	415	414	420	419	413	414	8/10 kV difference between Site and
32	Jeypore	08/05/2020	12:10	Y-B	416	416	420	419	420	420	SCADA Voltage
				B-K P-V	412	410	420	419	415	415	
33	Indravati (PG)	25/06/2020	17:35	Y-B	405	405	412	412	Not reporting	409.9	6-7 kV difference between site and
		-,,		B-R	409	406	412	412		412.3	SCADA Voltage
				R-Y	410	412	411	414			
34	Baripada	09/05/2020	18:00	Y-B	411	411	411	414	412	414	
				B-R	409	409	411	414			
35	ISDI	25/06/2020	18.15	R-Y	411	409	407	411			-
	337 L	23/00/2020	10.15	B-R	411	412	407	411			-
				R-Y	394	403	401	405	NA	NA	
36	Angul	17/05/2020	19:30	Y-B	396	404	401	405	NA	NA	9/10 KV Voltage difference between
				B-R	395	401	401	405	NA	NA	bus-1 and bus-2 voltage at site
	Ibeneurale	47/05/2020	10.20	R-Y	416	418	418	418	NA	NA	-
3/	Jharsuguda	17/05/2020	19:30	Y-B	418	419	418	418	NA	NA	-
				B-R R-Y	415	416	418	418	NA	NA	
38	Keonihar	17/05/2020	19:30	Y-B	401	405	402	405	NA	NA	-
				B-R	407	401	402	405	NA	NA	
				R-Y	408	408					
39	Bolangir	02/05/2020	17:28	Y-B	415	414	407	407	NA	NA	
				B-R	410	407	400	401			
40	ІІТРІ	03/05/2020	22.15	K-T V_R	300	398	400	401	Not present	Not present	
	,,,,,,	00,00,2020	22.135	B-R	396	397	400	401	inter present	not present	
				R-Y	401	402	401	402			
41	Talcher Hvdc	25/06/2020	17:14	Y-B			401	402	Not present	Not present	
				B-R			401	402			
42	CMP (Odisha)	25/06/2020	10.17	R-Y	411.29	412.13	410	410	Network	Net procent	
42	Givik (Odisha)	25/06/2020	18:17	Y-B B-P	411.17	411.83	410	410	Not present	Not present	
				R-Y	410.04	406	410	410			
43	Pandiabili	25/06/2020	17:35	Y-B	407	407	407	407			1
				B-R	405	406	407	407			
				R-Y	410	413	414	414			
44	Lapanga	26/05/2020	16:00	Y-B	412	413	414	414	Not Available	Not Available	
				B-R	414	411	414	414			
				R-Y	418	418	417	416			
45	Kolaghat TPS	09/05/2020	18:00	Y-B	418	418	417	416	420	416	
				B-K R-V	418	418	417	416			
46	Kharagpur	09/05/2020	18:00	Y-B	417	417	417	417	NA	NA	
				B-R	417	417	414	413	1		
				R-Y	407	405	NA	NA			
47	Jeerat	09/05/2020	18:00	Y-B	407	405	NA	NA	406	404	
				B-R	407	405	NA	NA			
48	Sagardighi TDS	04/05/2020	22.12	K-T V_R	407	407	Not	Not	Not present	Not present	5 kV Voltage Difference between Y-
	Jagaraigin ir J	0 1/ 00/ 2020		B-R	403	403	updating	updating	Not present	Not present	B and B-R phase Voltage
				R-Y	416	417	414	418	417.5	416.5	
49	Durgapur_A	10/05/2020	16:50	Y-B	416	416	414	418	418.6	418.6	
				B-R	414	416	414	418	416.8	415.2	
50	Malda	10/05/2020	16:50	R-Y	414	412	414	413	416.2	414.8	-
1	IVIAIGA	10/03/2020	10.50	B-R	412	413	414	413	416.2	418.1	-
				R-Y	419	424	421	421			
51	Binaguri	03/05/2020	11:00	Y-B	416	413	421	421	421	420	
				B-R	416	417	421	421			
	Subbacaram	10/05/2020	17:00	R-Y	397	402	418	417	398	406	-
52	Subnasgram	10/05/2020	17:00	Y-B B-P	396	403	418	417	407	405	-
				R-Y	416	402	418	417	403	405	
53	Bheramara	08/06/2020	11:55	Y-B	418	419	418	417	410	418	
				B-R	412	413	418	417	417	412	
		aa / /-		R-Y	416	417	414	414			
54	Alipurdwar	03/05/2020	11:00	Y-B	414	414	414	414	NA	NA	
				B-R	411	411	414	414			
55	New Chanditala	09/05/2020	18:00	Y-B	415	416	412	412	NA	NA	
		,,		B-R	415	416	409	409	1		
				R-Y	404	403	404	403	NA	NA	
56	Rajarhat	02/05/2020	17:23	Y-B	406	405	404	403	NA	NA	4
				B-R	400	399	404	403	NA 410	NA 419	
57	Rangno	06/05/2020	21:42	Y-B	41/	41/	416	415	419	418	-
l	BPO	,,		B-R	420	420	416	415	120	423	1

		ANNEXURE-C1						
SI	Agenda point	Deliberation in the last TeST	Deliberation in the 6 th TeST					
No.		meeting	meeting					
3 rd T	eST Meeting							
1.	Restoration of frequent failure of Sagardighi STPS data	ERPC advised WBSETCL & Powergrid to co-ordinate for early restoration of the same. ERPC further advised WBSETCL & Powergrid to come up with a redundant path for providing the Sagardighi STPS data. WBSETCL informed that they would consult WBPDCL to come up with the same.	WBSETCL informed that they have informed this matter to WBPDCL to come up with solution for SAS related problem and are yet to get any action plan from WBPDCL regarding restoration of data from Sagardighi STPS. WBSETCL further informed that they are continuously pursuing the matter with WBSPDCL for restoration of Sagardighi SCADA data. ERLDC informed that this is long pending issue and hence requested WBSETCL to resolve the issue at the earliest otherwise, request ERPC to include this agenda point in next TCC/ERPC meeting for further deliberation and guidance. WBSETCL & ERPC agreed for the same.					
2.	Replacement of faulty BCU (seven nos) at Kishanganj Site	Powergrid informed that they have already taken the matter with their OEM (M/s Siemens) and would be resolved by January, 2020. Powergrid informed that 4 nos. of BCU have been replaced In 5 th TeST Meeting Powergrid informed that the OEM would visit the site in next two weeks and the work would be completed by 15 th March, 2020.	POWERGRID informed that they are taking up these matters with OEM. POWERGRID further informed that particular BCU Model, installed at Kishanganj, is having certain issues and OEM is replacing these faulty BCUs by next month end.					

	<i>-</i>		Annexure-C2
SL No	POSOCO / Constituent	Deliberation in the last TeST meeting	Latest Status
	r		
1	One charging battery set of 125 kVA DG is faulty and need to be replaced urgently.	Chemtrols informed that they have taken quote for this and the same will be completed soon.In Sth TeST Meeting M/S Chemtrols informed that it would be procured by 02.03.2020.	Completed
2	Implementation of Automatic Demand Management Scheme (ADMS) in Bihar	M/s Chemtrols informed that is having BSPTCL having communication issue with field. IN 5th TeST Meeting BSPTCL informed that they are having all other data transferred correctly from the same communication link through which ADMS signal is transferred. W/s Chemtrols informed that they would further perform testing to ascetain the reason for failure to send the ADMS signal correctly to the field site from Control centre.	Chemtrols informed that due to the COVID-19 Pendamic situation site visit activitivits are very slow. They further informed that they are planning that after the withdrawn of lockdown at Bihar.
3	PM for VPS installed at ERLDC is not being carried out by OEM. Presently, brightness of almost all cubes is very dimmed causing difficulties in real time grid operation. This was intimated to M/s Chemtrols through mail and letter dated 13.02.2020 also.	In 5th TeST Meeting M/s Chemtrols informed that they have found damaged lens in VPS. They are procuring the same and would be replaced by March, 2020	Completed
4	Schedule for conducting Cyber Security Audit for ERLOC Main and its backup is yet to be submitted by M/s Chemtrols.	M/s Chemtrols agreed to submit the date by 15th February 2020.In 5th TeST Meeting M/s Chemtrols informed that they have shared the schedule.	Due to the COVID-19 Pendamic situation cyber audit schedule of March 2020 prosponeded. Chemtrols are planning to complete the activity remotely. Proposal for remote Cyber Audit has been put up for approval to ERLDC and other SLDCs.
5	Configuration of domain controller (DC) installed at ERLDC and its backup is not proper. Rule and policy being imposed in one controller is not being synched with other DCs.	In 5th Test Meeting M/s Chemtrols informed that that it would be resolved by 02.03.2020	Chemtrols informed that due to the COVID-19 Pendamic situation all activities were done remotely. For this issue, they will resolve that issue once the situation get normalise.
DVC			
1	01 (One) External Firewall (Checkpoint) taken for repair for last 01 month.	M/s Chemtrols informed that already spare is available at side. For faulty item repairing activity is in under process and will be completed by 230.2020.01. Sth TeST Meeting M/s Chemtrols informed that that it would be resolved by 02.03.2020	SMPS replaced and FW will be send by 1st week of Aug-2020
2	Spare Power Supply for RTU (DC to DC) converter should be made available for maintenance purpose.	Procurement is in under process and spare material would be available by 29.02.2020. In 5th TeST Meeting M/S Chemtrols informed that that it would be resolved by 15.03.2020	Procurement Completed
3	LDMS at Kolaghat S/stn and BTPS S/stn not functioning	Issue would be resolved by 15-02-2020.In 5th TeST Meeting M/s Chemtrols informed that that it is installed and resolved and only testing is need to be done.	Completed
4	1 (One) No of Cell (2V,160AH) of UPS-1 battery Bank is faulty.	M/s Chemtrols have taken up this issue with HBL for procurement of Battery Cell.In 5th TeST Meeting M/S Chemtrols informed that they need approval for replacing 2V 160 AH VRLA battery with 2V 150 AH. This is since HBL has stopped the manufacturing model with 2V 160 AH specification. All constituents agree to approve the same subject to confirmation letter from OEM.	M/s Chemtrols ensure DVC BCC/Molithon) to replace a full bottery bank and procurrement for the same has been completed. As per the Manufacturer(Exide), manufacturing of New bank will be completed by July-2020 and by end of Aug-2020 bank will be delivered to site.
5	Three (3) nos. faulty Terminal Servers to be repaired	But due to the very small quantity, HBL has delay in the manufacturing.	Completed
	•		•
BSPT	CL Portion		
1	Compliance of Cyber Security Audit conducted in year-2018 not completed.	M/s Chemtrols informed that Compliance report was submitted previously. But ERDC requested for further modification at ERLDC site and abo. They have completed the same and found some technical difficulties during the execution. Finally, they have done that in 1 st week of January and observed the system functions. Its working fine and final report would be shared by 3 ^{std} Feb 2020.	Completed

2	One SMPS of VPS is defective since 29/11/2019	M/s Chemtrols informed that procurement is under progress and it would be completed by 29.02.2020	Procurement has been done and material available in Kolkata office of M/s Chemtrols. Due to the COVID- 19 Pendamic situation material was not send to site. It will send by 1st week of Aug -2020
3	One AVR of 125 KV is defective since 03/10/2019	dW/S Chemtrols informed that the AVR card is an additional card used by Powerica for DG start. After getting that faulty, they run that DG by its default governor card provided by Cummins. DG is working fine without this card. However, they were asking Powerica to provide that card. Due to non-availability of stock it is staring the time. M/s Chemtrols further informed that the by end of Feb-2020, they would complete the procurement.	Completed
4	20 no. of LDMS are not functioning either of issue of inverter or CPU.	M/s Chemtrols informed that work is in Progress.	Work in Progress
5	Integration of new bay:- As per AMC contracts Chemtrols has to integrate 50 nos. of new bays in to RTU.	M/s Chemtrols informed that procurement of requisite materials at their end is under process. Further, BSPTCL has been requested to share the new bay list. In 5th TeST Meeting BSPTCL informed that they would share the list at the earliest.	Material has been sent to Chemtrols site engineer of Bihar.Due to the COVID-19 Pendamic situation presently, site visit is not possible. After withdrawn of lockdown, they will start the activity again.
6	The following materials are faulty which are required to be replaced at the earliest: #IMFT -9 pcs #IDecode - 2 pcs #INode - 6 Pcs	M/s Chemtrols informed that MFT would be delivered to BSPTCL by 15/02/2020 and Decode Modem has been replaced. M/s Chemtrols informed that they need 1 month more for repairing RTU nodes. In ShT neST Meeting M/s Chemtrols informed that they have replaced MFT and Decode Modem. They would repair RTU nodes by March, 2020.	MFM and Modem delivered to BSPTCL. Node has been sent to Romsdeg for repiring. Spare nodes has been replaced with those faulty nodes.
WBSE	ICL Portion		
1	Chemtrols RTU is not integrated through IEC-104 protocol though communication link is ready	M/s Chemtrols informed that work is in progress.	M/S Chemtrols like inform that in many sites communication link still not stable.