

SL	Requestor	Element Name	D/C	Comment	Information Required	Consent	Reason	From Date (DD- MMM-YYYY)	From Time (HH:MM)	To Date (DD- MMM-YYYY)	To Time	Requestor Remarks	NLDC Remarks
1	ER-I	400KV-DARBHANGA (DMTCL)- MUZAFFARPUR-1	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED/TO BE APPLIED BY PMTL		For Stringing work of 400kV D/C Sitamarhi-Darbhanga Transmission Line.	20-Feb-2021	7:00	22/feb/2021	16:00		
2	ER-I	400KV-DARBHANGA (DMTCL)- MUZAFFARPUR-2	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED/TO BE APPLIED BY PMTL		For Stringing work of 400kV D/C Sitamarhi-Darbhanga Transmission Line.	20-Feb-2021	7:00	22/feb/2021	16:00		
3	ER-I	400KV-DARBHANGA (DMTCL)- KISHANGANJ(PG)-1	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED/TO BE APPLIED BY PMTL		For Stringing Work of 400KV D/C Sitamarhi-Darbhanga Transmission Line in between Loc. No 2/0-3/0	23-Feb-2021	7:00	24/feb/2021	16:00		
4	ER-I	400KV-DARBHANGA (DMTCL)- KISHANGANJ(PG)-2	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED/TO BE APPLIED BY PMTL		For Stringing Work of 400KV D/C Sitamarhi-Darbhanga Transmission Line in between Loc. No 2/0-3/0	23-Feb-2021	7:00	24/feb/2021	16:00		
5	ER-I	765KV-FATEHPUR-PUSAULI-1	C			NLDC	FOR REPLACEMENT OF DAMAGED CROSS- ARM ALONGWITH PARTIAL DE-STRINGING / STRINGING AT Loc.326	25-Feb-2021	7:00	26/feb/2021	16:00		During the shutdown 765kV ICT will be idle charged at Pusauli. Subjecto Consent of NRPC.
6	JUSNL	132 KV Joda-Kendposi T/L	D			GRIDCO	Isolator replacement under PSDF scheme at Noamundi GSS	28-Feb-2021	7:00	1-Mar-2021	16:00	OPTCL	
7	ER- II/Odisha	A/R OF 400KV-ANGUL-JITPL-1	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
8	ER- II/Odisha	A/R OF 400KV-ANGUL-JITPL-2	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
9	ER- II/Odisha	A/R OF 400KV-BARIPADA(PG)-NEW DUBURI-1	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	

10	ER-II/Odisha	A/R OF 400KV-GMR-ANGUL-1	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
11	ER-II/Odisha	A/R OF 400KV-GMR-ANGUL-2	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
12	ER-II/Odisha	A/R OF 400KV-NEW DUBURI-MEERAMUNDALI-2	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
13	ER-II/Odisha	A/R OF 400KV-NEW DUBURI-PANDIABILI-1	D		Status of work done & pending work needs to be updated		Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	
14	ER-II/Odisha	A/R OF 765KV-ANGUL-SRIKAKULAM-1	D		Status of work done & pending work needs to be updated	NLDC	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	1-Mar-2021	7:00	31-Mar-21	17:00	ER-II/Odisha	Subject to consent of SRPC.
15	ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	D		Status of work done & pending work needs to be updated	Subject to Hydro Status at Sikkim Complex	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement)	1-Mar-2021	07:00 hrs	3/31/2021	18:00 hrs		
16	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D		Status of work done & pending work needs to be updated		OPGW INSTALLATION WORK	01/Mar/2021	7:00	31/Mar/2021	18:00		
17	ER-I	A/R OF 400KV-GORAKHPUR-MOTIHARI-2	D		Status of work done & pending work needs to be updated		OPGW INSTALLATION WORK	01/Mar/2021	7:00	31/Mar/2021	18:00		Subject to consent of NRPC.
18	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	D		Status of work done & pending work needs to be updated		OPGW INSTALLATION WORK	01/Mar/2021	7:00	31/Mar/2021	18:00		
19	ER-I	A/R OF 400KV-PATNA-KISHANGANJ-2	D		Status of work done & pending work needs to be updated		OPGW INSTALLATION WORK	01/Mar/2021	7:00	31/Mar/2021	18:00		

20	ER-I	A/R OF 400KV-RANCHI-MAITHON RB-2	D		Status of work done & pending work needs to be updated		OPGW INSTALLATION WORK	01/Mar/2021	7:00	31/Mar/2021	18:00		
21	ER-II	132KV-RANGIT-KURSEONG-1	D	REPEATED-Simultaneous Shutdown		WB	Installation of TL LA/S/D shall be taken one ckt at a time on alternate days with 132KV Siliguri Melli	1-Mar-2021	7:00	15-Mar-2021	16:00		
22	ER-II	132KV-SILIGURI-MELLI-CKT-1	D	REPEATED-Simultaneous Shutdown		SIKKIM	Installation of TL LA/S/D shall be taken one ckt at a time on alternate days with 132KV Rangit-Kurseong TL	1-Mar-2021	7:00	15-Mar-2021	16:00		
23	ER-II	400KV-RANGPO-DIKCHU-1	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	SMALL HYDRO	For stringing work of 400kV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -2/ (Subjected to restoration of 400KV DC Rangpo-Binaguri line)	1-Mar-2021	7:00	15-Mar-2021	16:00		
24	ER-I	400KV-KHSTPP-BANKA (PG)-2	D				OPGW INSTALLATION UNDER KAHALGAON SPLIT BUS SCHEME	1-Mar-2021	7:00	15/Mar/2021	16:00		
25	ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	D		Status of work done & pending work needs to be updated		TO FACILITATE S/D WORK OF OPGW INSTALLATION IN CKT 2	01/Mar/2021	7:00	15/Mar/2021	18:00		
26	ER-II	400 kV D/C Medinipur - Kharagpur TL (Line - I & II)	D			WB	Checking & tightenging of jumpers, checking of Insulators/	1-Mar-2021	8/00 hrs	10-Mar-2021	18/00 hrs		
27	ER-II/Odisha	400KV-JHARSUGUDA-RAIGARH-3	D		Status of work along with approval copy from competent forum may be submitted	NLDC	Replacement of old defective Porcelain Insulator by CLR	1-Mar-2021	7:00	6-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC.
28	ER-II/Odisha	A/R OF 400KV-JHARSUGUDA-RAIGARH-1	D		Status of work along with approval copy from competent forum may be submitted		Preventive measure to avoid Unnecessary tripping While Replacement of old defective Porcelain Insulator by CLR on CKT-3	1-Mar-2021	7:00	6-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC.
29	ER-II	400KV-MAITHON-MEJIA-1	D		Status of work along with approval copy from competent forum may be submitted	DVC	Insulator Replacement work at major crossings	1-Mar-2021	7:00	5-Mar-2021	16:00		
30	ER-II	132KV-RANGIT-KURSEONG-1	D	REPEATED-Simultaneous Shutdown		WB	Re-coductoring work of 400 KV Binaguri-Rangpo line at Crossing 99-100 (Hilly terrain)	1-Mar-2021	7:00	4-Mar-2021	16:00		
31	ER-II	132KV-SILIGURI-MELLI-CKT-1	D	REPEATED-Simultaneous Shutdown		SIKKIM	Re-coductoring work of 400 KV Binaguri-Rangpo line at Crossing 99-100 (Hilly terrain)	1-Mar-2021	7:00	4-Mar-2021	16:00		
32	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-2	D		Status of work done & pending work needs to be updated		To be kept in Non-Auto Mode during reconductoring of 400KV Maithon- RB# I line for safety measure	1-Mar-2021	7:00	4-Mar-2021	16:00		

33	ER-II	400KV-RANGPO-TEESTA-V-1	D		MAY BE CLUBBED WITH STRINGING WORK OF BINA-RANGPO	TEESTA 5	For reconductoring work of Rangpo-Binaguri line-2 at Rangpo gantry	1-Mar-2021	7:00	3/3/2021	16:00		
34	ER-II	132KV-RANGIT-RAMMAM-1	D			WB	Sag correction at location 31-32 & 73-74	1-Mar-2021	8:00	2-Mar-2021	16:00		
35	ER-II	400KV MAIN BUS - 3 AT MAITHON	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For augmentation of 400KV Bus Bar protection under ERSS-XX	1-Mar-2021	10:00	2-Mar-2021	18:00		
36	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-I	D			NLDC	Fixing of span marker	1-Mar-2021	7:00	2-Mar-2021	16:00		Subject to consent of NRPC.
37	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	D			WB	To complete AMP of 500MVA ICT-1 and 400 and 220KV GIS BAY and Relay Testing.	1-Mar-2021	08:00:00 Hrs	2-Mar-2021	17:00:00 Hrs		
38	ER-I	132KV-KUDRA-DEHRI-1	D			BSEB	RELAY RETROFITTING WORK AT DEHRI END	1-Mar-2021	7:00	2-Mar-2021	16:00		
39	ER-I	220KV MAIN BUS - 1 AT PURNEA(OLD)	D		NATURE OF WORK MAY BE EXPLAINED	BSEB	220 KV BUS #1 CONDUCTOR REPLACEMENT WORK	01/Mar/2021	7:00	02/Mar/2021	16:00		
40	WBSETCL	400 KV KTPP-KGP Ckt-1	D				Tree Trimming	01/Mar/2021	5:00 Hrs	02/Mar/2021	14:00 Hrs		
41	ER-II/Odisha	400KV-JEYPORE-BOLANGIR-1	C	ER-SR TTC TO BE REVISED	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	NLDC/GR IDCO	Dismantling of 2 nos. existing towers, installation of 3nos. New towers under existing line and stringing of 4 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway at Balangir	1-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/Balangir	ER-SR ATC to be curtailed by 300 MW.
42	ER-II/Odisha	400KV-MEERAMUNDALI-TSTPP-2	C	DETAILED STUDY TO BE DONE	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/LGOIC OF OLD SPS WILL BE RESTORED DURING SD/SCOPE OF LILO BYPASS AT ANGUL MAY BE EXPLORED/ AT WHICH END WORK IS TO BE DONE	NLDC/GR IDCO	Line diversion work for construction of Railway track by RVNL & East cost Railway.	1-Mar-2021	7:00	10-Mar-21	16:00	ER-II/Odisha/ Talcher	Any restriction for generation evacuation at Talcher.

43	ER-II/Odisha	400KV-TSTPP-MEERAMUNDALI-1	C	DETAILED STUDY TO BE DONE	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/LGOIC OF OLD SPS WILL BE RESTORED DURING SD/SCOPE OF LILO BYPASS AT ANGUL MAY BE EXPLORED/ AT WHICH END WORK IS TO BE DONE	NLDC/GRIDCO	Line diversion work for construction of Railway track by RVNL & East cost Railway.	1-Mar-2021	7:00	10-Mar-21	16:00	ER-II/Odisha/ Talcher	
44	ER-II/Odisha	400KV/220KV 315 MVA ICT 2 AT BOLANGIR	C			GRIDCO	Internal inspection and Bushings lead connection checking due to rise in fault gases	1-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/Balangir	
45	ER-II/Odisha	400KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	C				CB Replacement work	1-Mar-2021	7:00	6-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
46	ER-II/Odisha	400KV MAIN BAY OF KEONJHOR AT BARIPADA(PG)	C				BHEL CB Mechanism overhauling work	1-Mar-2021	7:00	3-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
47	ER-II/Odisha	765KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	C		DAY WISE WORK PLAN/SCHEDULE TO BE PROVIDED	NLDC	SIEMENS Guide Valve Modification work by OEM Engineer	1-Mar-2021	7:00	4-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
48	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-1	C				NH crossing work 168-169 & 187-188 & Fixing of Arcing Horn	1-Mar-2021	7:00	10-Mar-2021	16:00		
49	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-2	C				NH crossing work 168-169 & 187-188 & Fixing of Arcing Horn	1-Mar-2021	7:00	10-Mar-2021	16:00		
50	ER-II	400KV-BINAGURI-RANGPO-1	C	STATUS OF WORK DONE NEEDS TO BE SUBMITTED	SHUTDOWN MAY BE ALLOWED SUBJECT TO STATUS OF HYDRO GENERATION IN SIKKIM HYDRO COMPLEX	D/C SD Shall be allowed upto March only	Dismantalling of ACSR Conductor & re-stringing with HTLS Conductor	1-Mar-2021	0:00	31-Mar-2021	17:00		
51	ER-II	400KV-BINAGURI-RANGPO-2	C	STATUS OF WORK DONE NEEDS TO BE SUBMITTED	SHUTDOWN MAY BE ALLOWED SUBJECT TO STATUS OF HYDRO GENERATION IN SIKKIM HYDRO COMPLEX	D/C SD Shall be allowed upto March only	Dismantalling of ACSR Conductor & re-stringing with HTLS Conductor	1-Mar-2021	0:00	31-Mar-2021	17:00		
52	ER-II	400KV-MAITHON-MAITHON RB-1	C				Re conductoring work	1-Mar-2021	7:00	4-Mar-2021	16:00		
53	ER-I	400KV-PATNA-KISHANGANJ-1	C		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	NLDC	Restoration of 400KV-PATNA-KISHANGANJ D/C at Location 409 From ERS Tower to Pile Foundation in Koshi River	1-Mar-2021	10:00	15/Mar/2021	18:00	SIMULTANEOUS S/D OF 400KV PATNA KISHANGANJ CKT 1 AND CKT 2 REQUIRED	
54	ER-I	400KV-PATNA-KISHANGANJ-2	C		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	NLDC	Restoration of 400KV-PATNA-KISHANGANJ D/C at Location 409 From ERS Tower to Pile Foundation in Koshi River	1-Mar-2021	10:00	15/Mar/2021	18:00	SIMULTANEOUS S/D OF 400KV PATNA KISHANGANJ CKT 1 AND CKT 2 REQUIRED	

55	ER-II/Odisha	400KV-JEYPORE-BOLANGIR-1	D		TO BE CLUBBED WITH RAIL DIVERSION WORK		For attending shutdown nature defects	1-Mar-2021	7:00	1-Mar-21	16:00	ER-2/Odisha /Jeypore	my be club with S.No 41
56	ER-II/Odisha	80MVAR L/R OF 400KV-JEYPORE-BOLANGIR AT JEYPORE	D				For AMP works of 80 MVAR L/R	1-Mar-2021	7:00	1-Mar-21	16:00	ER-2/Odisha /Jeypore	my be club with S.No 41
57	ER-II/Odisha	400KV TIE BAY OF (765KV/400KV 1500 MVA ICT 3 AND 400KV-OPGC-2) AT JHARSUGUDA(GIS)	D			NLDC	CSD Wiring & Tuning work	1-Mar-2021	7:00	1-Mar-21	16:00	ER-II/Odisha/Sundargarh	
58	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	1-Mar-2021	7:00	1-Mar-2021	16:00		
59	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	D				AMP of Line Bay	1-Mar-2021	10:00	01/Mar/2021	18:00		
60	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	D		Status of work along with approval copy from competent forum may be submitted		Flashed Insulator replacement work	1-Mar-2021	7:00	01/Mar/2021	16:00		
61	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-2	D		Status of work done & pending work needs to be updated		TO FACILTATE S/D WORK OF 400KV-PUSAULI(PG)-DALTONGANJ-1	01/Mar/2021	7:00	01/Mar/2021	16:00		
62	ER-I	240MVAR SWITCHABLE L/R OF 765KV-GAYA-BALIA-1 AT GAYA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	NLDC	For Annual Maintenance work	01/Mar/2021	7:00	01/Mar/2021	16:00		May be clubbed with line outage on 14th March.
63	ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	D			BSEB	AMP WORK	01/Mar/2021	9:30	01/Mar/2021	17:30	NO POWER INTERRUPTION	
64	ER-I	400KV MAIN BUS - 1 AT MOTIHARI	D	MOTIHARI	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	HV TESTING OF GIS	01/Mar/2021	7:00	01/Mar/2021	16:00		
65	ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D			BSEB	AMP WORK	01/Mar/2021	7:00	01/Mar/2021	16:00	POWER INTURRUPTION	
66	ER-I	400KV MAIN BAY OF MAITHON-I AT RANCHI	D				AMP WORK	01/Mar/2021	7:00	01/Mar/2021	16:00	NO POWER INTURRUPTION	
67	OPTCL	A/R OF 400kv MERAMUNDALI-NEW DUBURI CKT-I & II	D		Status of work done & pending work needs to be updated		Hotline stringing of OPGW	01/Mar/2021	07:00Hrs	01/Mar/2021	16:00Hrs	400kv Meramundali-New Duburi ckt-I & II will remain in service	
68	BSEB	220KV-PUSAULI-DEHRI-1	D				Line maintenance work	1-Mar-2021	10:00	01/Mar/2021	16:00	Dehri will avail power from alternate ckt	
69	BSEB	220KV-PUSAULI-NADHOKAR-1	D				Line maintenance work	1-Mar-2021	10:00	01/Mar/2021	16:00	Nadokhar will avail power from alternate ckt	
70	DVC	220KV D/C STPS(WBSEB)-BISHNUPUR & 220KV D/C STPS-HURA	D				Line Crossing: Stringing work of 220kV MTPS-Gola Line of DVC	1-Mar-2021	7:00	3/1/2021	16:00	WB Consent reqd.	

71	NTPC TSTPP	400KV-TSTPP-MERAMUNDULI 2	C			NLDC/GR IDCO	Hotspot attending in line bay(line jumper change),Numerical relay fitting for revised SPS,Relay testing	1-Mar-2021	08:00am	02/Mar/2021	17:00 hrs	Line will be under shut down. Revised SPS implementation will be done later on in our unit side DCS. Only Numerical relay fitting will be done for giving current input of 400KV Meramunduli 1 to DCS.But revised SPS will not be made live. It is a preparatory step.	
72	ER-I	A/R OF 400KV-PUSAULI(PG)-VARANASI-1	D		Status of work done & pending work needs to be updated		Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	02/Mar/2021	7:00	06/Mar/2021	16:00		subject to NRPC consent
73	ER-II	400KV-RAJARHAT-FSTPP-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of Porcelain Insulators by CLR at major crossings	2-Mar-2021	7:00	5-Mar-2021	16:00		
74	ER-II/Odisha	400KV-JEYPORE-GAJUWAKA-1	D	ER-SR TTC TO BE REVISED	Status of work along with approval copy from competent forum may be submitted	NLDC	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	2-Mar-2021	7:00	3-Mar-21	16:00	ER-2/Odisha /Jeypore	ER-SR Atc to be curtailed by 300 MW. Subject to consent of SRPC.
75	ER-I	400KV MAIN BUS - 1 AT MUZAFFARPUR(PG)	D	NEPAL CONSENT	NLDC/BSEB	BSEB	AMP WORK	02/Mar/2021	9:30	03/Mar/2021	17:30	NO POWER INTERRUPTION	
76	OPGC/OPT CL	400kv OPGC-LAPANGA Circuit-I	D				Annual Maintenance(Bay maintenance includes tightness,testing of relay and bay equipment)	02/Mar/2021	8:00Hrs	3-Mar-2021	18:00Hrs	400kv OPGC-Lapanga ckt-II will remain in service	
77	ER-II/Odisha	50MVAR SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-SC AT RENGALI	C				OTI/WTI Calibration and For Overhauling of NGR. 400 KV Indravati Line will be remain out during swiching in & out of LR for 30 min respectively.	2-Mar-2021	7:00	10-Mar-21	16:00	PGCIL Rengali	
78	ER-II	400KV/220KV 315 MVA ICT 2 AT RANGPO	C				For rectification of SF6 gas leakage repair work,	2-Mar-2021	7:00	12-Mar-2021	16:00		
79	ER-II	400KV-RANCHI-RAGHUNATHPUR-1	C		DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	2-Mar-2021	7:00	3/3/2021	16:00		
80	ER-II	400KV-RANCHI-RAGHUNATHPUR-2	C		DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	2-Mar-2021	7:00	3/3/2021	16:00		
81	ER-I	400KV-FSTPP-KHSTPP-3	C				400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	2-Mar-2021	7:00	03/Mar/2021	16:00		
82	ER-I	400KV TIE BAY OF MAITHON-1 AND ICT-I AT RANCHI	C				REPLACEMENT OF SF6 GAS IN 402-52 Y PH CB	02/Mar/2021	7:00	03/Mar/2021	16:00	NO POWER INTURUPTION	

83	NTPC BARH	400 KV Barh-Patna Line# 2	C				For Auto Reclose relay testing & Annual maintenance and testing of bay equipments.	2-Mar-2021	7:00	2-Mar-2021	16:00		
84	NTPC KHSTPP	400 kV Kh- Maithon # 1	C				Bay maintenance & testing	2-Mar-2021	7:00	2-Mar-2021	16:00		
85	ER-II/Odisha	400KV MAIN BUS - 1 AT KEONJHAR	D			GRIDCO	AMP WORK	2-Mar-2021	7:00	2-Mar-21	16:00	PGCIL (KEONJHAR)	
86	ER-II/Odisha	400KV/220KV 315 MVA ICT 1 AT BARIPADA(PG)	D			GRIDCO	CT Oil Leakage Arresting	2-Mar-2021	9:00	2-Mar-21	13:00	ER-II/Odisha/BARIPADA S/S	
87	ER-II/Odisha	400KV/220KV 315 MVA ICT 2 AT ROURKELA	D	Simultaneous Shutdown		GRIDCO	Connection on Tertiary Bushings of ICT 2 for Subsequent Loading and CSD Final Tuning (Multiple times switching On and Switching Off may be required to be done for fine tuning of CSD relay)	2-Mar-2021	9:00	02-Mar-21	13:00	ER-II/ODISHA/ROURKELA	
88	ER-II/Odisha	400KV/220KV 315 MVA ICT 4 AT ROURKELA	D	Simultaneous Shutdown		GRIDCO	Connection on Tertiary Bushings of ICT 2 for Subsequent Loading and CSD Final Tuning (Multiple times switching On and Switching Off may be required to be done for fine tuning of CSD relay)	2-Mar-2021	9:00	02-Mar-21	13:00	ER-II/ODISHA/ROURKELA	
89	ER-II/Odisha	400KV TIE BAY OF (RAIGARH-II AND 1500MVA ICT-I) AT JHARSUGUDA	D				Gland replacement work in CT	2-Mar-2021	7:00	2-Mar-21	16:00	ER-II/Odisha/Sundargarh	
90	ER-II	220KV-BINAGURI-SILIGURI-2	D				Amp work	2-Mar-2021	7:00	2-Mar-2021	16:00		
91	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	2-Mar-2021	7:00	2-Mar-2021	16:00		
92	ER-II	31.5MVAR 220KV B/R 1 AT NEW MELLI	D				AMP WORK.	2-Mar-2021	10:00	2-Mar-2021	14:00		
93	ER-II	400KV MAIN BUS - 1 AT DURGAPUR	D				AMP WORK	2-Mar-2021	7:00	2-Mar-2021	16:00		
94	ER-II	132KV/66KV 50 MVA ICT 1 AT GANGTOK	D			SIKKIM	For Isolator maintenance	2-Mar-2021	9:00	2-Mar-2021	15:00		
95	ER-II	220KV BUS COUPLER BAY AT BINAGURI	D				AMP work	2-Mar-2021	7:00	2-Mar-2021	16:00		
96	ER-I	220KV-NEW PURNEA-PURNEA-1	D				AMP WORK	2-Mar-2021	9:30	2-Mar-2021	17:30	220 KV PURNEA-NEW PURNEA-1 WILL BE OUT OF SERVICE	
97	ER-I	400KV-BINAGURI-KISHANGANJ-1	D				AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	2-Mar-2021	7:00	02/Mar/2021	16:00		

98	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-2	D		Status of work along with approval copy from competent forum may be submitted		Flashed Insulator replacement work	2-Mar-2021	7:00	02/Mar/2021	16:00		
99	ER-I	400KV-RANCHI-MAITHON RB-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF FLASHED INSULATOR AT LOC NO.318	2-Mar-2021	7:00	02/Mar/2021	16:00		
100	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-1	D		Status of work done & pending work needs to be updated		TO FACILTATE S/D WORK OF 400KV-PUSAULI(PG)-DALTONGANJ-2	02/Mar/2021	7:00	02/Mar/2021	16:00		
101	ER-I	A/R OF 400KV-RANCHI-MAITHON RB-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-1	02/Mar/2021	7:00	02/Mar/2021	16:00		
102	ER-I	240MVAR SWITCHABLE L/R OF 765KV-GAYA-VARANASI-1 AT GAYA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	NLDC	For Annual Maintenance work	02/Mar/2021	7:00	02/Mar/2021	16:00		May be planned with Line outage.
103	ER-I	400KV MAIN BUS - 2 AT MOTIHARI	D	MOTIHARI	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	HV TESTING OF GIS	02/Mar/2021	7:00	02/Mar/2021	16:00		
104	ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D			BSEB	AMP WORK	02/Mar/2021	7:00	02/Mar/2021	16:00	POWER INTURRUPTION	
105	ER-I	400KV MAIN BAY OF 80 MVAR BR-II AT BIHARSARIFF(PG)	D				AMP WORK	02/Mar/2021	10:00	02/Mar/2021	18:00		
106	JUSNL	220 KV Chandil-Ranchi(PGCIL) Line	D				For disconnecting 220KV main bus jumper of 100MVA Tr.no. 02 for relacement of main bus isolator under PSDF scheme at Chandil-1 GSS (during this period, 220KV STPS feeder will be charged through bus coupler).	02/Mar/2021	9:00	02/Mar/2021	11:00	POWER GRID ER-I & WB	
107	WBSETCL	400kv KTPP-New Chanditala Feeder	D				Testing of retrofitted relays under PSDF	02/Mar/2021	7:00	02/Mar/2021	16:00	Continuation shutdown of previous month	
108	DVC	400KV MAIN BAY OF DSTPS II AT RAGHUNATHPUR	D				For Bay checking/ Maintenance	2-Mar-2021	7:00	2-Mar-2021	16:00		
109	BSEB	132KV-RIHAND-SONENAGAR-1	D			NLDC	132kv Main Bus maintenance work	2-Mar-2021	10:00	02/Mar/2021	16:00	Charged on no load	Subject to consent of NRPC.
110	BSEB	132KV-SONENAGAR-JAPLA-1	D			JSEB	132kv Main Bus maintenance work	2-Mar-2021	10:00	02/Mar/2021	16:00	Japla may avail power from alternate source	
111	BSEB	220KV-DEHRI-GAYA-1	D				Line maintenance work	2-Mar-2021	10:00	02/Mar/2021	16:00	Dehri will avail power from alternate ckt	
112	BSEB	220KV-PUSAULI-NADHOKAR-2	D				Line maintenance work	2-Mar-2021	10:00	02/Mar/2021	16:00	Nadokhar will avail power from alternate ckt	

113	WBSETCL	400 KV Arambag- PPSP-I	D		Status of work along with approval copy from competent forum may be submitted		Defective insulator string replacement and Tree trimming	2-Mar-2021	6:00	02/Mar/2021	15:00		
114	ER-II	132KV-RANGIT-RANGPO-1	D	REPEATED-Simultaneous Shutdown			Sag correction & tower rectification/strengthening at location 03 due to Hill sinking	3-Mar-2021	7:00	4-Mar-2021	16:00		
115	ER-II	132KV-SILIGURI-MELLI-CKT-1	D	REPEATED-Simultaneous Shutdown		SIKKIM	Sag correction & tower rectification/strengthening at location 03 due to Hill sinking	3-Mar-2021	7:00	4-Mar-2021	16:00		
116	ER-II	220KV-MAITHON-DHANBAD-1	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	3-Mar-2021	7:00	4-Mar-2021	16:00		
117	ER-II	220KV-MAITHON-DHANBAD-2	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	3-Mar-2021	7:00	4-Mar-2021	16:00		
118	ER-II	400KV-ALIPURDUAR (PG)-PUNASANGCHUN-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of Porcelain Insulators by CLR at major crossings	3-Mar-2021	6:00	4-Mar-2021	18:00		
119	ER-II	400KV MAIN BUS - 4 AT MAITHON	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For augmentation of 400KV Bus Bar protection under ERSS-XX	3-Mar-2021	10:00	4-Mar-2021	18:00		
120	ER-II	400KV MAIN BUS - 2 AT MALDA	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	ERSS-XVII-B Constructional work(ICT-III Jumper Connection & Isolator Alignment) ,	3-Mar-2021	7:00	4-Mar-2021	16:00		
121	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D			WB	ERSS-XVIII Bay Upgradation Work .Quad Moose Bus Dropper Connction on 409 & 412- 89A Isolator and Stability Test	3-Mar-2021	7:00	04/03/2021	16:00	400 KV Main Bus-II will be under Shutdown.	
122	ER-II	800KV HVDC ALIPURDUAR-AGRA-POLE-II	D				Fixing of span marker	3-Mar-2021	7:00	4-Mar-2021	16:00		Subject to consent of NRPC.
123	ER-I	132KV MOHANIYA-KARMNASA	D			BSEB	RELAY RETROFITTING WORK AT KARMNASA END	3-Mar-2021	7:00	04/Mar/2021	16:00		
124	ER-II	400KV MAIN BAY OF MAITHON-II AT MAITHON RB	C		TO BE CLUBBED WITH RECONDUCTORING WORKS		Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	3-Mar-2021	7:00	17-Mar-2021	16:00		
125	ER-II	31.5MVAR 220KV B/R 2 AT NEW MELLI	C				AMP WORK.	3-Mar-2021	10:00	6-Mar-2021	17:00		

126	ER-I	400 KV MAIN BAY OF FARKKA-III AT KHSTPP	C		Details of Package work needs to be submitted	TSA AGREEMENT TO BE SHARED	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	3/3/2021	7:00	4/2/2021	16:00		
127	DVC	220KV-JINDAL-JAMSHEDPUR-1	C			GRIDCO	Replacement of PCTs, Wave Trap and CVT from 09:00 hrs of 03.03.2021 to 18:00 hrs of 05.03.2021 under the PSDF work.	3-Mar-2021	7:00	05/Mar/2021	16:00		
128	ER-II/Odisha	400KV MAIN BUS - 2 AT KEONJHAR	D			GRIDCO	AMP WORK	3-Mar-2021	7:00	3-Mar-21	16:00	PGCIL (KEONJHAR)	
129	ER-II/Odisha	400KV/220KV 315 MVA ICT 1 AT ROURKELA	D			GRIDCO	CSD Final Tuning(Multiple times switching On and Switching Off may be required to be done for fine tuning of CSD relay)	3-Mar-2021	9:00	03-Mar-21	13:00	ER-II/ODISHA/ROURKELA	
130	ER-II/Odisha	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 3 AT JHARSUGUDA(GIS)	D				CSD Wiring & Tuning work	3-Mar-2021	7:00	3-Mar-21	16:00	ER-II/Odisha/Sundargarh	
131	ER-II/Odisha	400KV MAIN BAY OF 1500MVA ICT-IV AT ANGUL	D				AMP	3-Mar-2021	7:00	3-Mar-21	16:00	ANGUL	
132	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D		Status of work along with approval copy from competent forum may be submitted		Porcelain insulator replacement work in Major Crossing	3-Mar-2021	7:00	03/Mar/2021	16:00		
133	ER-II	175MVAR 400KV B/R-1&2 AT DURGAPUR	D				BR-I & II AMP works	3-Mar-2021	9:30	3-Mar-2021	17:30	125 MVAR BR-III & IV shall remain in service	
134	ER-II	400KV MAIN BUS - 1 AT ALIPURDUAR	D				AMP Work	3-Mar-2021	7:00	3/3/2021	16:00		
135	ER-II	400KV MAIN BUS - 2 AT DURGAPUR	D				AMP WORK	3-Mar-2021	7:00	3-Mar-2021	16:00		
136	ER-I	132KV-DALTONGANJ (PG)-DALTONGANJ (JSEB)-1	D			JSEB	AMP WORK	3-Mar-2021	10:00	3-Mar-2021	15:00		
137	ER-I	220KV-NEW PURNEA-PURNEA-2	D				AMP WORK	3-Mar-2021	9:30	3-Mar-2021	17:30	220 KV PURNEA-NEW PURNEA-2 WILL BE OUT OF SERVICE	
138	ER-I	400KV-PATNA-NABINAGAR(NPGC)-2	D				LINE BAY AMP WORK AND LINE MAINTENANCE WORK.	3-Mar-2021	9:00	03/Mar/2021	15:00		
139	ER-I	A/R OF 400KV-PATNA-NABINAGAR-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-2	03/Mar/2021	9:00	03/Mar/2021	15:00		
140	ER-I	240MVAR SWITCHABLE L/R OF 765KV-GAYA-VARANASI-2 AT GAYA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	NLDC	For Annual Maintenance work	03/Mar/2021	7:00	03/Mar/2021	16:00		May be clubbed with line outage on 4th & 5th Mar.
141	ER-I	400KV MAIN BUS - 1 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Panel-1+Panel-2: I/O Module Configuration in relay and SAS. Inter- Panel (looping) wiring	03/Mar/2021	7:00	03/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 400KV BUS I AND BUS 2	

142	ER-I	400KV MAIN BUS - 2 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Panel-1+Panel-2: I/O Module Configuration in relay and SAS. Inter- Panel (looping) wiring	03/Mar/2021	7:00	03/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 400KV BUS I AND BUS 2	
143	ER-I	400KV/220KV 500 MVA ICT 2 AT PUSAULI(PG)	D			BSEB	AMP WORK	03/Mar/2021	7:00	03/Mar/2021	16:00	POWER INTURRUPTION	
144	ER-I	400KV BUS COUPLER BAY AT CHANDWA	D				To replace faulty BCU	03/Mar/2021	7:00	03/Mar/2021	16:00		
145	DVC	400KV MAIN BAY OF DSTPS II AT RAGHUNATHPUR	D				For Bay checking/ Maintenance	03/Mar/2021	7:00	3-Mar-2021	16:00		
146	WBSETCL	400kv KTPP IBT#1 Bay	D				Testing of retrofitted relays under PSDF	3-Mar-2021	7:00	3-Mar-2021	16:00	Feeder shutdown required	
147	BSEB	220KV-DEHRI-GAYA-2	D				Line maintenance work	3-Mar-2021	10:00	03/Mar/2021	16:00	Dehri will avail power from alternate ckt	
148	WBSETCL	400 KV Arambag- PPSP-I	D		Status of work along with approval copy from competent forum may be submitted		Defective insulator string replacement and Tree trimming	3-Mar-2021	6:00	03/Mar/2021	15:00		
149	ER-II	400KV-RANGPO-TEESTA-V-2	D		MAY BE CLUBBED WITH STRINGING WORK OF BINA-RANGPO	TEESTA 5	For reconductoring work of Rangpo-Binaguri line-1 at Loc no 7-8 & Rangpo gantry	4-Mar-2021	7:00	7-Mar-2021	16:00		
150	ER-II/Odisha	400KV-JEYPORE-GAJUWAKA-2	D	ER-SR TTC TO BE REVISED	Status of work along with approval copy from competent forum may be submitted	NLDC	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	4-Mar-2021	7:00	5-Mar-21	16:00	ER-2/Odisha /Jeypore	ER-SR ATC to be curtailed by 300 MW.Subject to consent of SRPC.
151	ER-I	220KV-DALKHOLA-PURNEA-1	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			220 KV BUS #2 CONDUCTOR REPLACEMENT WORK AT PURNEA OLD	4-Mar-2021	7:00	5-Mar-2021	16:00		
152	ER-I	765KV-GAYA-VARANASI-2	D		Status of work along with approval copy from competent forum may be submitted	NLDC	REPLACEMENT OF FLASHED INSULATOR AT DIFFERENT LOCATIONS.	4-Mar-2021	7:00	05/Mar/2021	16:00		Subject to consent of NRPC.
153	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	PURNEA OLD & NEW-SIMULTANEOUS	SIMULTANEOUS SD OF OLD AND NEW PURNEA BUS AY BE AVOIDED/NATURE OF WORK MAY BE EXPLAINED	BSEB	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	04/Mar/2021	7:00	05/Mar/2021	16:00		
154	WBSETCL	400 KV KTPP-KGP Ckt-2	D				Tree Trimming	4-Mar-2021	5:00 Hrs	5-Mar-2021	14:00 Hrs		
155	WBSETCL	400KV/220KV 315 MVA ICT 1 AT BIDHANNAGAR	D				Routine / preventive maintenance work.	4-Mar-2021	6:00	5-Mar-2021	16:00	Equipment testing along with tightness checking.	
156	ER-II/Odisha	400KV TIE BAY OF (KEONJHOR AND 315MVA ICT-I) AT BARIPADA	C				BHEL CB Mechanism overhauling work	4-Mar-2021	7:00	6-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	

157	ER-I	400KV-FSTPP-KHSTPP-4	C				400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	4-Mar-2021	7:00	05/Mar/2021	16:00		
158	ER-I	400KV MAIN BUS - 1 AT MOTIHARI	C	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 400 kv Bus-1 and 2 are required ,hence power interupption on 06.03.2021	04/Mar/2021	7:00	06/Mar/2021	16:00		
159	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT RANCHI	C				REPLACEMENT OF SF6 GAS IN 403-52 R PH CB	04/Mar/2021	7:00	05/Mar/2021	16:00	NO POWER INTURUPTION	
160	WBSETCL	400kv KTRP-Arambag Feeder	C				Replacement of 29C & 29D ISO under PSDF	4-Mar-2021	7:00	8-Mar-2021	16:00	Feeder shutdown required	
161	NTPC TSTPP	400KV-TSTPP-MEERAMUNDALI-1	C			NLDC/GR IDCO	For line isolator arm replacement due to misalignment and relay testing,Numerical relay fitting for revised SPS	4-Mar-2021	08:00am	05/Mar/2021	17:00 hrs	Line will be under shut down. Revised SPS implementation will be done later on in our unit side DCS. Only Numerical relay fitting will be done for giving current input of 400KV Meramunduli 2 to DCS.But revised SPS will not be made live. It is a preparatory step.	
162	ER-II/Odisha	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	D			NLDC	AMP work of Line Reactor & its Bay & Guy Arrangement work	4-Mar-2021	7:00	4-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC.
163	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-2 AT JHARSUGUDA	D			NLDC	AMP work of Line Reactor & its Bay & Guy Arrangement work	4-Mar-2021	7:00	4-Mar-21	16:00	ER-II/Odisha/Sundargarh	
164	ER-II/Odisha	330MVAR 765KV B/R-1 AT ANGUL	D			NLDC	AMP	4-Mar-2021	7:00	4-Mar-21	16:00	ANGUL	May be allowed
165	ER-II	132KV-BIRPARA(PG)-BIRPARA(WB)-1	D			WB	AMP works/	4-Mar-2021	08:00 Hrs	4-Mar-2021	17:30 Hrs		
166	ER-II	400KV-JAMSHEDPUR-MAITHON-1	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED		PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	4-Mar-2021	7:00	4-Mar-2021	16:00		
167	ER-II	400KV-MAITHON-DURGAPUR-1	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED		PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	4-Mar-2021	7:00	4-Mar-2021	16:00		
168	ER-II	400KV-MAITHON-MEJIA-3	D	Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED		PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	4-Mar-2021	7:00	4-Mar-2021	16:00		
169	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	4-Mar-2021	7:00	4-Mar-2021	16:00		

170	ER-II	220KV MAIN BUS - 2 AT RAJARHAT	D			WB	To complete AMP of 220KV GIS BAY of ICT-2	4-Mar-2021	09:00:00 Hrs	4-Mar-2021	17:00:00 Hrs		
171	ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	D			WB	To complete AMP of 220KV GIS BAY.	4-Mar-2021	09:00:00 Hrs	4-Mar-2021	17:00:00 Hrs		
172	ER-II	132KV/66KV 50 MVA ICT 2 AT GANGTOK	D			SIKKIM	For Isolator maintenance	4-Mar-2021	9:00	4-Mar-2021	15:00		
173	ER-I	132KV-DALTONGANJ (PG)-DALTONGANJ (JSEB)-2	D			JSEB	AMP WORK	4-Mar-2021	10:00	4-Mar-2021	15:00		
174	ER-I	220KV-DALKHOLA-PURNEA-2	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			220 KV BUS #2 CONDUCTOR REPLACEMENT WORK AT PURNEA OLD	4-Mar-2021	7:00	4-Mar-2021	16:00		
175	ER-I	400KV-BINAGURI-KISHANGANJ-2	D				AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	4-Mar-2021	7:00	04/Mar/2021	16:00		
176	ER-I	400KV-KHARAGPUR-CHAIBASA-1	D				TO TAKE L/R OUT OF SERVICE AT CHAIBASA END FOR AMP WORK	4-Mar-2021	9:30	04/Mar/2021	9:45		
177	ER-I	400KV-NABINAGAR(NPGC)-PATNA-1	D				LINE BAY AMP WORK AND LINE MAINTENANCE WORK.	4-Mar-2021	9:00	04/Mar/2021	15:00		
178	ER-I	400KV-KHARAGPUR-CHAIBASA-1	D				TO TAKE L/R IN SERVICE AT CHAIBASA END	4-Mar-2021	17:15	04/Mar/2021	17:30		
179	ER-I	A/R OF 400KV-PATNA-NABINAGAR(NPGC)-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-1	04/Mar/2021	9:00	04/Mar/2021	15:00		
180	ER-I	63MVAR NON-SWITCHABLE L/R OF 400KV-KHARAGPUR-CHAIBASA-1 AT CHAIBASA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		FOR AMP WORK	04/Mar/2021	9:30	04/Mar/2021	17:30		
181	ER-I	125MVAR 400KV B/R-3 AT BIHARSARIFF	D				AMP work	04/Mar/2021	10:00	04/Mar/2021	18:00		
182	ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	D	PURNEA OLD & NEW-SIMULTANEOUS	SIMULTANEOUS SD OF OLD AND NEW PURNEA BUS AY BE AVOIDED	BSEB	AMP WORK of 220 KV Bus-1,Tightening check of all droppers	04/Mar/2021	9:30	04/Mar/2021	17:30	NO POWER INTERRUPTION	
183	ER-I	765KV/400KV 1500 MVA ICT 3 AT GAYA	D			NLDC	For Annual Maintenance work	04/Mar/2021	7:00	04/Mar/2021	16:00	POWER INTURRUPTION	May be allowed
184	ER-I	400KV/132KV 315 MVA ICT 3 AT LAKHISARAI	D			BSEB	AMP WORK	04/Mar/2021	7:00	04/Mar/2021	16:00	POWER INTURRUPTION	
185	ER-I	400KV MAIN BAY OF DHALKEBAR -1 AT MUZAFFARPUR	D				AMP WORK	04/Mar/2021	9:30	04/Mar/2021	17:30	NO POWER INTURUPTION	
186	ER-I	220KV MAIN BAY OF 160 MVA ICT II AT PURNEA (PG)	D				220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	04/Mar/2021	7:00	04/Mar/2021	16:00	NO POWER INTURUPTION	
187	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	D				AMP WORK	04/Mar/2021	10:00	04/Mar/2021	18:00		
188	ER-I	765KV TIE BAY OF (240MVAR BR-1 AND FUTURE) AT NEW RANCHI	D			NLDC	AMP WORK	04/Mar/2021	7:00	04/Mar/2021	16:00	NO POWER INTURUPTION	May be allowed

189	JUSNL	220 KV Chandil-Ranchi(PGCIL) Line	D				For reconnecting 220KV main bus jumper of 100MVA Tr. No.02 to main bus isolator under PSDF scheme at Chandil-1 GSS (during this period, 220KV STPS feeder will be charged through bus coupler).	4-Mar-2021	17:00	4-Mar-2021	19:00	POWER GRID ER-I & WB	
190	DVC	400KV MAIN BAY OF DSTPS-I AT RAGHUNATHPUR	D				For Bay checking/ Maintenance	4-Mar-2021	7:00	4-Mar-2021	16:00		
191	BSEB	132KV-BANKA (PG)-SABOUR-1	D			BSEB	Line maintenance work	4-Mar-2021	10:00	04/Mar/2021	16:00	Sabour will avail power from Goradih	
192	BSEB	132KV-BANKA (PG)-SABOUR-2	D			BSEB	Line maintenance work	4-Mar-2021	10:00	04/Mar/2021	16:00	Sabour will avail power from Goradih	
193	WBSETCL	400 KV Arambag- PPSP- II	D				Status of work along with approval copy from competent forum may be submitted Defective insulator string replacement and Tree trimming	4-Mar-2021	6:00	04/Mar/2021	15:00		
194	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-1	D				Status of work done & pending work needs to be updated To be kept in Non-Auto Mode during reconductoring of 400KV Maithon- RB# II line for safety measure	5-Mar-2021	7:00	19-Mar-2021	16:00		
195	ER-II	400KV-ALIPURDUAR (PG)-PUNASANGCHUN-2	D				Status of work along with approval copy from competent forum may be submitted Replacement of Porcelain Insulators by CLR at major crossings	5-Mar-2021	6:00	6-Mar-2021	18:00		
196	ER-II	400KV-KISHANGANJ(PG)-RANGPO-1	D				For Correction of minimum Ground clearance affected due to landslide in between Span (24-25)	5-Mar-2021	7:00	6-Mar-2021	16:00		
197	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	ERSS-XVII-B Constructional work(ICT-III Jumper Connection & Isolator Alignment), Busbar Stability Test	5-Mar-2021	7:00	6-Mar-2021	16:00		
198	OPGC/OPT CL	400kv OPGC-LAPANGA Circuit-II	D				Annual Maintenance(Bay maintenance include tightness,testing of relay and bay equipment)	5-Mar-2021	8:00Hrs	6-Mar-2021	18:00Hrs	400kv OPGC-Lapanga ckt-I will remain in service	
199	DVC	132 KV D/C STPS-Purulia	D				Line Crossing: Stringing work of 220kv MTPS-Gola Line of DVC	5-Mar-2021	7:00	3/6/2021	16:00	WB Consent reqd.	
200	ER-II/Odisha	765KV MAIN BAY OF 1500MVA ICT-II AT JHARSUGUDA	C			NLDC	SIEMENS Guide Valve Modification work by OEM Engineer	5-Mar-2021	7:00	8-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
201	ER-II	220KV-JEERAT-SATGACHIA-1				WB	Stringing b/w AP 154/0 to AP155/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C Satgachia - Jeerat TL (WBSETCL)	5-Mar-2021	7:00	6-Mar-2021	16:00		

202	ER-II	400KV-RANCHI-RAGHUNATHPUR-1	C		DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	5-Mar-2021	7:00	6-Mar-2021	16:00		
203	ER-II	400KV-RANCHI-RAGHUNATHPUR-2	C		DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	5-Mar-2021	7:00	6-Mar-2021	16:00		
204	ER-II	132KV-RANGIT-KURSEONG-1	C	REPEATED-Simultaneous Shutdown		WB/NHP C	Tower Erection of loc 24 due to hill sinking	5-Mar-2021	7:00	14-Mar-2021	17:00		
205	ER-II	132KV-RANGIT-RANGPO-1	C	REPEATED-Simultaneous Shutdown		NHPC	Tower Erection of loc 24 due to hill sinking	5-Mar-2021	7:00	14-Mar-2021	17:00		
206	ER-II	400KV-MAITHON-MAITHON RB-2	C	STATUS OF WORK DONE NEEDS TO BE SUBMITTED			Re conductoring work	5-Mar-2021	7:00	19-Mar-2021	16:00		
207	ER-II	400KV MAIN BAY OF FSTPP-I AT DURGAPUR	C		Details of Package work needs to be submitted	TSA AGREEMENT TO BE SHARED	Existing CB dismantaling works and erection, testing & commissioning of NEW with PIR CB under ERSS-XXIII package	5-Mar-2021	9.30hrs	30-Mar-2021	17.30 hrs	400KV Farakka-1 line shall remain in service through 411 Tie Bay.	
208	ER-II	400KV MAIN BAY OF FSTPP-II AT DURGAPUR	C		Details of Package work needs to be submitted	TSA AGREEMENT TO BE SHARED	Existing CB dismantaling works and erection, testing & commissioning of NEW with PIR CB under ERSS-XXIII package	5-Mar-2021	9.30hrs	30-Mar-2021	17.30 hrs	400KV Farakka-2 line shall remain in service through 414 Tie bay.	
209	ER-I	400 KV MAIN BAY OF FARKKA-IV AT KHSTPP	C		Details of Package work needs to be submitted	TSA AGREEMENT TO BE SHARED	400KV Kahalgaon S/S (NTPC) extension under ERTS-XXIII	3/5/2021	7:00	4/4/2021	16:00		
210	ER-II/Odisha	400KV TIE BAY OF (765KV/400KV 1500 MVA ICT 4 AND 400KV-OPGC-1) AT JHARSUGUDA(GIS)	D				CSD wiring & Tuning work	5-Mar-2021	7:00	5-Mar-21	16:00	ER-II/Odisha/Sundargarh	
211	ENICL	400 kv (Quad) D/C Alipurduar - Siliguri line_CKT- 1(ALIP- SLG #1)	D				Helical and Other S/D work	5-Mar-2021	7:00	05/Mar/2021	18:00		
212	ER-II	132KV-BIRPARA(PG)-BIRPARA(WB)-2	D			WB	AMP works/	5-Mar-2021	08:00 Hrs	5-Mar-2021	17:30 Hrs		
213	ER-II	220KV-BINAGURI-BIRPARA-1	D				Fixing of span marker 138-139	5-Mar-2021	7:00	5-Mar-2021	16:00		
214	ER-II	220KV-BINAGURI-BIRPARA-2	D				Fixing of span marker 138-139 & AMP	5-Mar-2021	7:00	5-Mar-2021	16:00		
215	ER-II	220KV-RAJARHAT-JEERAT-2	D				AMP of GIS	5-Mar-2021	09:00:00 Hrs	5-Mar-2021	17:00:00 Hrs		
216	ER-II	400KV-JAMSHEDPUR-MAITHON-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	5-Mar-2021	7:00	5-Mar-2021	16:00		

217	ER-II	400KV-MAITHON-DURGAPUR-2	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	5-Mar-2021	7:00	5-Mar-2021	16:00		
218	ER-II	400KV-MAITHON-MEJIA-3	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	5-Mar-2021	7:00	5-Mar-2021	16:00		
219	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D		Status of work along with approval copy from competent forum may be submitted		Porecelain insulator replacement work in Major Crossing	5-Mar-2021	7:00	5-Mar-2021	16:00		
220	ER-II	125MVAR 400KV B/R-3 AT DURGAPUR	D				AMP works	5-Mar-2021	9:30	5-Mar-2021	17:30	50 MVAR BR-1 & 125 MVAR BR-II & IV shall remain in service	
221	ER-II	400KV MAIN BUS - 3 AT ALIPURDUAR	D				AMP Work	5-Mar-2021	7:00	3/5/2021	16:00		
222	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D			NLDC	HV testing and Jumper connection	5-Mar-2021	10:00	5-Mar-2021	17:00		
223	ER-II	220KV MAIN BUS - 1 AT DURGAPUR	D				AMP WORK	5-Mar-2021	7:00	5-Mar-2021	16:00		
224	ER-II	220KV MAIN BUS - 1 AT DALKHOLA(PG)	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO			Bus side Dropper replacement on DLK-KNE-I , DLK-PRN-I & Bus-I CVT and rectification of M1 isolator alignment	5-Mar-2021	7:00	5-Mar-2021	16:00		
225	ER-II	220KV MAIN BUS - 2 AT RAJARHAT	D			WB	To complete AMP of GIS Bay and outdoor equipment of 220KV Rajarhat-Jeerat-II	5-Mar-2021	09:00:00 Hrs	5-Mar-2021	17:00:00 Hrs		
226	ER-II	400KV/220KV 315 MVA ICT 3 AT SUBHASGRAM(WB)	D			WB	ERSS-XVIII Bay Upgradation Work . Bus Pipe Coonnection between 409-89B & 407-89B	5-Mar-2021	7:00	5-Mar-2021	16:00	315 MVA ICT#3 will be under Shutdown.	
227	ER-I	220KV-DALTONGANJ-GARHWA (NEW)-1	D			JSEB	AMP WORK	5-Mar-2021	10:00	5-Mar-2021	15:00		
228	ER-I	132KV-PUSAULI-MOHANIA-1	D			BSEB	RELAY RETROFITTING WORK AT PUSAULI END	5-Mar-2021	7:00	5-Mar-2021	16:00		
229	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARMAJAYAGARH-1 AT NEW RANCHI	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	NLDC	AMP WORK	05/Mar/2021	7:00	05/Mar/2021	16:00		May plan with Line SD.
230	ER-I	125MVAR 400KV B/R-1 AT GAYA	D				For Annual Maintenance work	05/Mar/2021	7:00	05/Mar/2021	16:00		
231	ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	D	PURNEA OLD & NEW-SIMULTANEOUS	SIMULTANEOUS SD OF OLD AND NEW PURNEA BUS AY BE AVOIDED	BSEB	AMP WORK of 220 KV Bus-2,Thightening check of all droppers	05/Mar/2021	9:30	05/Mar/2021	17:30	NO POWER INTERRUPTION	
232	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	D			BSEB	ISOLATOR ALIGNMENT WORK	05/Mar/2021	10:00	05/Mar/2021	18:00		
233	ER-I	400KV/220KV 500 MVA ICT 1 AT NEW PURNEA	D			BSEB	220KV Bus-2 Isolator alignment at ICT-1 220 KV Bay(Bay 209).(Shutdown will taken same day during 220 KV Bus-2 shutdown)	05/Mar/2021	9:30	05/Mar/2021	12:30	POWER INTURRUPTION	

234	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	Simultaneous Shutdown		BSEB	220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	05/Mar/2021	7:00	05/Mar/2021	16:00	POWER INTURRUPTION	
235	ER-I	220KV/132KV 160 MVA ICT 2 AT PURNEA	D	Simultaneous Shutdown		BSEB	220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	05/Mar/2021	7:00	05/Mar/2021	16:00	POWER INTURRUPTION	
236	ER-I	400KV MAIN BAY OF HVDC EAST SIDE FILTER AT PUSAULI(PG)	D				AMP WORK	05/Mar/2021	7:00	05/Mar/2021	16:00	NO POWER INTURUPTION	
237	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	D				AMP WORK	05/Mar/2021	10:00	05/Mar/2021	18:00		
238	ER-I	400KV TIE BAY OF (400KV-DHALKEBAR-1 AND 400KV/220KV 500 MVA ICT 3) AT MUZAFFARPUR	D				AMP WORK	05/Mar/2021	9:30	05/Mar/2021	17:30	NO POWER INTURUPTION	
239	ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D				220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	05/Mar/2021	7:00	05/Mar/2021	16:00	NO POWER INTURUPTION	
240	DVC	400KV MAIN BAY OF DSTPS-I AT RAGHUNATHPUR	D				For Bay checking/ Maintenance	5-Mar-2021	7:00	5-Mar-2021	16:00		
241	BSEB	132KV-LAKHISARAI(PG)-JAMUI-1	D				132kv Main Bus maintenance work	5-Mar-2021	10:00	05/Mar/2021	16:00	Jamui will avail power from alternate source	
242	WBSETCL	400 KV Arambag- PPSP- II	D		Status of work along with approval copy from competent forum may be submitted		Defective insulator string replacement and Tree trimming	5-Mar-2021	6:00	05/Mar/2021	15:00		
243	DVC	400KV-GAYA-KODERMA-1	D				Preventive maintenance	5-Mar-2021	9:30	05/Mar/2021	16:00		
244	ER-II	400KV-MAITHON-MEJIA-2	D		Status of work along with approval copy from competent forum may be submitted		Insulator Replacement work at major crossings	6-Mar-2021	7:00	10-Mar-2021	16:00		
245	WBSETCL	400kv KTPP Main Bus#2	D				Replacement of 29B of Arambag Bay under PSDF	6-Mar-2021	7:00	9-Mar-2021	16:00	All other feeders shifted to MB#1	
246	ER-II	400KV-NEW PURNEA-FSTPP-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of Porcelain Insulators by CLR at major crossings	6-Mar-2021	7:00	8-Mar-2021	16:00		
247	ER-II	400KV-RAJARHAT-FSTPP-1	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		Stringing b/w AP 47/0 to AP 48/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV Rajarahat - Farakka TL (PGCIL) & 400 KV ajarahat - Gokarna TL (PGCIL) (Crossing tower No - RAJ-PRN 106 & RAJ-PRN 107)	6-Mar-2021	7:00	7-Mar-2021	16:00		
248	ER-II	400KV-RAJARHAT-GOKARNA-1	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	WB	Stringing b/w AP 47/0 to AP 48/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV Rajarahat - Farakka TL (PGCIL) & 400 KV ajarahat - Gokarna TL (PGCIL) (Crossing tower No - RAJ-PRN 106 & RAJ-PRN 107)	6-Mar-2021	7:00	7-Mar-2021	16:00		

249	ER-II	400KV-JAMSHEDPUR-MAITHON-1	C	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/DAY WISE WORK SCHEDULE TO BE SHARED/NATURE OF WORK MAY BE EXPLAINED		Erection of TVVD tower for Swapping of Bays of JSR and Mejia#3 at Maithon SS under ERSS-XX	6-Mar-2021	7:00	25-Mar-2021	16:00		
250	ER-II	400KV-MAITHON-MEJIA-3	C	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/DAY WISE WORK SCHEDULE TO BE SHARED/NATURE OF WORK MAY BE EXPLAINED		Erection of TVVD tower for Swapping of Bays of JSR and Mejia#3 at Maithon SS under ERSS-XX	6-Mar-2021	7:00	25-Mar-2021	16:00		
251	ER-II/Odisha	400KV-JEYPORE-INDRAVATI-1	D	ER-SR TTC TO BE REVISED		NLDC	For attending shutdown nature defects and retrofitting of line isolator and earth switch MOM boxes (30 years old).	6-Mar-2021	7:00	6-Mar-21	16:00	ER-2/Odisha /Jeypore	ER-SR Atc to be curtailed by 300 MW. Subject to consent of SRPC.
252	ER-II/Odisha	125MVAR 400KV B/R-2 AT ROURKELA	D				AMP	6-Mar-2021	7:00	6-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
253	ER-II/Odisha	765KV MAIN BAY OF RAIPUR-I AT JHARSUGUDA	D			NLDC	AMP	6-Mar-2021	7:00	6-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
254	ENICL	400 kv (Quad) D/C Alipurduar - Siliguri line CKT- 2(ALIP- SLG #2)	D				Helical and Other S/D work	6-Mar-2021	7:00	06/Mar/2021	18:00		
255	ER-II	220KV-RAJARHAT-JEERAT-1	D				AMP of GIS	6-Mar-2021	09:00:00 Hrs	6-Mar-2021	17:00:00 Hrs		
256	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	6-Mar-2021	7:00	6-Mar-2021	16:00		
257	ER-II	220KV MAIN BUS - 2 AT DURGAPUR	D				AMP WORK	6-Mar-2021	7:00	6-Mar-2021	16:00		
258	ER-II	220KV MAIN BUS - 1 AT RAJARHAT	D			WB	To complete AMP of GIS Bay and outdoor equipment for 220KV Rajarhat-Jeerat Ckt I	6-Mar-2021	09:00:00 Hrs	6-Mar-2021	17:00:00 Hrs		
259	ER-II	400KV/220KV 315 MVA ICT 4 AT SUBHASGRAM(WB)	D			WB	ERSS-XVIII Bay Upgradation Work . Bus Pipe Coonection between 412-89B & 411-89B	6-Mar-2021	7:00	6-Mar-2021	16:00	315 MVA ICT#4 will be under Shutdown.	
260	ER-I	220KV-DALTONGANJ-GARHWA (NEW)-2	D			JSEB	AMP WORK	6-Mar-2021	10:00	6-Mar-2021	15:00		
261	ER-I	132KV-PUSAULI-KUDRA(RAIL) -1	D			BSEB	RELAY RETROFITTING WORK AT PUSAULI END	6-Mar-2021	7:00	6-Mar-2021	16:00		
262	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	D				AMP of Line Bay	6-Mar-2021	10:00	06/Mar/2021	18:00		
263	ER-I	125MVAR 400KV B/R-2 AT GAYA	D				For Annual Maintenance work	06/Mar/2021	7:00	06/Mar/2021	16:00		

264	ER-I	400KV MAIN BUS - 2 AT BIHARSARIFF (PG)	D			BSEB	ISOLATOR ALIGNMENT WORK	06/Mar/2021	10:00	06/Mar/2021	18:00		
265	ER-I	220 KV TRANSFER BUS AT RANCHI	D			JSEB	AMP WORK	06/Mar/2021	7:00	06/Mar/2021	16:00		
266	ER-I	400KV MAIN BUS - 2 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing	06/Mar/2021	7:00	06/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 400KV BUS I AND BUS 2	
267	ER-I	400KV MAIN BAY OF DHALKEBAR -2 AT MUZAFFARPUR	D				AMP WORK	06/Mar/2021	9:30	06/Mar/2021	17:30	NO POWER INTURUPTION	
268	ER-I	400KV MAIN BAY OF 125MVAR BUS REACTOR-1 AT NEW PURNEA	D				AMP WORK	06/Mar/2021	9:30	06/Mar/2021	17:30	NO POWER INTURUPTION	
269	JUSNL	220 KV Chandil-Ranchi(PGCIL) Line	D				For disconnecting 220Kv main bus jumper of 100 MVA Trf. No.01 for relacement of main bus isolator under PSDF scheme at Chandil-1 GSS (during this period, 220KV STPS feeder will be charged through bus coupler).	6-Mar-2021	9:00	6-Mar-2021	11:00	POWER GRID ER-I & WB	
270	BSEB	132KV-KHSTPP-SABOUR-1	D				Line maintenance work	6-Mar-2021	10:00	06/Mar/2021	16:00	Sabour will avail power from Banka(PG)	
271	BSEB	132KV-LAKHISARAI(PG)-JAMUI-2	D				132kv Main Bus maintenance work	6-Mar-2021	10:00	06/Mar/2021	16:00	Jamui will avail power from alternate source	
272	ER-II	220KV-MAITHON-DHANBAD-1	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	7-Mar-2021	7:00	8-Mar-2021	16:00		
273	ER-II	220KV-MAITHON-DHANBAD-2	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	DVC	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	7-Mar-2021	7:00	8-Mar-2021	16:00		
274	ER-II/Odisha	400KV TIE BAY OF (KHARAGPUR AND 315MVA ICT-II) AT BARIPADA(PG)	C				BHEL CB Mechanism overhauling work	7-Mar-2021	7:00	9-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
275	ER-II	400KV-DURGAPUR-SAGARDIGHI-1	D				Shutdown nature defects rectification work	7-Mar-2021	7:00	7-Mar-2021	16:00		
276	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	7-Mar-2021	7:00	7-Mar-2021	16:00		
277	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	ERSS-XVII-B Constructional work(ICT-III Jumper Connection & Isolator Alignment)	7-Mar-2021	7:00	7-Mar-2021	16:00		
278	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	D			BSEB	AMP work	07/Mar/2021	10:00	07/Mar/2021	18:00		
279	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	D				AMP WORK	07/Mar/2021	10:00	07/Mar/2021	18:00		

280	ER-II/Odisha	400KV-JHARSUGUDA-RAIGARH-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of old defective Porcelain Insulator by CLR	8-Mar-2021	7:00	13-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC.
281	ER-II/Odisha	A/R OF 400KV-JHARSUGUDA-RAIGARH-3	D		Status of work along with approval copy from competent forum may be submitted		Preventive measure to avoid Unnecessary tripping While Replacement of old defective Porcelain Insulator by CLR on CKT-1	8-Mar-2021	7:00	13-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
282	ER-II	400KV-RANGPO-DIKCHU-1	D		MAY BE CLUBBED WITH LILO WORK		For Correction of minimum Ground clearance affected due to landslide in between Span (24-25)	8-Mar-2021	7:00	9-Mar-2021	16:00		
283	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES AT MAJOR CROSSING	8-Mar-2021	10:00	09/Mar/2021	18:00		
284	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 1	08/Mar/2021	10:00	09/Mar/2021	18:00		
285	ER-I	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-2 AT NEW RANCHI	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	NLDC	AMP WORK	08/Mar/2021	7:00	09/Mar/2021	16:00		May be clubbed with line outage on 15th Mar.
286	ER-I	400KV MAIN BUS - 2 AT MOTIHARI	C	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO	BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 400 kv	08/Mar/2021	7:00	10/Mar/2021	16:00		
287	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT RANCHI	C				REPLACEMENT OF SF6 GAS IN 406-52 Y PH CB	08/Mar/2021	7:00	09/Mar/2021	16:00	NO POWER INTURUPTION	
288	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	C				PIR Overhauling work at 40752 CB	08/Mar/2021	9:30	09/Mar/2021	17:30	NO POWER INTURUPTION	
289	WBSETCL	400kv KTPP-Arambag Feeder	C				Replacement of Circuit Breaker under PSDF	8-Mar-2021	17:00	13-Mar-2021	8:00	Feeder diverted through Bus Tie	
290	DVC	MTPS 400kV Transfer Bus Coupler (bay-10)	C				Hydraulic overhauling of 400KV Circuit breaker by OEM	8-Mar-2021	10:00	3/13/2021	18:00		
291	ER-II/Odisha	80MVAR 400KV B/R-1 AT KEONJHAR	D				AMP WORK	8-Mar-2021	7:00	8-Mar-21	16:00	PGCIL (KEONJHAR)	
292	ER-II/Odisha	765KV/400KV 1500 MVA ICT 2 AT ANGUL	D			NLDC	Spare rotaion for attending leakages in B-phase	8-Mar-2021	9:00	8-Mar-2021	14:00	ANGUL	May be allowed
293	ER-II/Odisha	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 4 AT JHARSUGUDA(GIS)	D				CSD wiring & Tuning work	8-Mar-2021	7:00	8-Mar-21	16:00	ER-II/Odisha/Sundargarh	
294	ENICL	400 kv (Quad) D/C Bongaigaon - Alipurduar line CKT- 1(BNG- ALIP #1)	D				Helical and Other S/D work	8-Mar-2021	7:00	08/Mar/2021	18:00		
295	ER-II	220KV-BIRPARA-MALBASE-1	D				Attending Shut down nature activities	8-Mar-2021	08:00 Hrs	8-Mar-2021	17:30 Hrs		

296	ER-II	220KV-NEW TOWN(AA-III)-RAJARHAT-1	D				AMP of GIS Bay	8-Mar-2021	09:00:00 Hrs	8-Mar-2021	17:00:00 Hrs		
297	ER-II	400KV-MAITHON-DURGAPUR-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	8-Mar-2021	7:00	8-Mar-2021	16:00		
298	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	8-Mar-2021	7:00	8-Mar-2021	16:00		
299	ER-II	400KV-MAITHON-RANCHI-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	8-Mar-2021	7:00	8-Mar-2021	16:00		
300	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in Major Crossing	8-Mar-2021	7:00	8-Mar-2021	16:00		
301	ER-II	125MVAR 400KV B/R-4 AT DURGAPUR	D				AMP works	8-Mar-2021	9:30	8-Mar-2021	17:30	50 MVAR BR-1 & 125 MVAR BR-II & III shall remain in service	
302	ER-II	220KV MAIN BUS - 2 AT MALDA(PG)	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	ERSS-XVII-B Constructional work(ICT-III Jumper Connection & Isolator Alignment)	8-Mar-2021	7:00	8-Mar-2021	16:00		
303	ER-II	220KV MAIN BUS - 1 AT RAJARHAT	D			WB	To complete AMP of GIS Bay and outdoor equipment for 220KV Rajarhat-New Town AA-3 Ckt I	8-Mar-2021	09:00:00 Hrs	8-Mar-2021	17:00:00 Hrs		
304	ER-II	220KV MAIN BUS - 1 AT SUBHASGRAM(PG)	D			WB	AMP WORK	8-Mar-2021	7:00	08/03/2021	16:00		
305	ER-II	220KV BUS SECTIONALIZER AT DURGAPUR	D				AMP WORK	8-Mar-2021	7:00	8-Mar-2021	16:00		
306	ER-I	220KV-SILIGURI-KISHANGANJ(PG)-1	D		TO BE COMPLETED DURING NH DIVERSION WORK		AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	8-Mar-2021	7:00	08/Mar/2021	16:00		
307	ER-I	400KV-KHSTPP-BARH-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of flash over Insulator at loc. No. 196.	8-Mar-2021	7:00	08/Mar/2021	16:00		
308	ER-I	A/R OF 400KV-KHSTPP-BARH-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D WORK OF CKT-1	08/Mar/2021	7:00	08/Mar/2021	16:00		
309	ER-I	50MVAR SWITCHABLE L/R OF 400KV-LAKHISARAI-BIHARSARIFF-2 AT LAKHISARAI	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		AMP Work	08/Mar/2021	10:00	08/Mar/2021	18:00		

310	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	D			BSEB	AMP work	08/Mar/2021	10:00	08/Mar/2021	18:00		
311	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D		NATURE OF WORK MAY BE EXPLAINED	BSEB	220 KV BUS #2 CONDUCTOR REPLACEMENT WORK	08/Mar/2021	7:00	08/Mar/2021	16:00		
312	ER-I	220KV/132KV 160 MVA ICT 3 AT PURNEA	D	Simultaneous Shutdown		BSEB	220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	08/Mar/2021	7:00	08/Mar/2021	16:00	POWER INTURRUPTION	
313	ER-I	220KV/132KV 160 MVA ICT 1 AT PURNEA	D	Simultaneous Shutdown		BSEB	220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	08/Mar/2021	7:00	08/Mar/2021	16:00	POWER INTURRUPTION	
314	ER-I	220KV TRANSFER BUS COUPLER BAY AT PURNEA(OLD)	D				220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	08/Mar/2021	7:00	08/Mar/2021	16:00	NO POWER INTURUPTION	
315	ER-I	220KV BUS COUPLER BAY AT PURNEA (PG)	D				220 KV BUS-2 CONDUCTOR REPLACEMENT WORK	08/Mar/2021	7:00	08/Mar/2021	16:00	NO POWER INTURUPTION	
316	ER-I	220 kV main bay (213) of 400/220 kV 500 MVA ICT-3 at Gaya	D				For Annual Maintenance work	08/Mar/2021	7:00	08/Mar/2021	16:00	NO POWER INTURUPTION	
317	ER-I	400KV MAIN BAY OF 400KV/220KV 500MVA ICT 3 AT MUZAFFARPUR	D				AMP WORK	08/Mar/2021	9:30	08/Mar/2021	17:30	NO POWER INTURUPTION	
318	JUSNL	220 KV Chandil-Ranchi(PGCIL) Line	D				For reconnecting 220Kv main bus jumper of 100 MVA Tr. No.01 to main bus isolator under PSDF scheme at Chandil-1 GSS (during this period, 220KV STPS feeder will be charged through bus coupler).	8-Mar-2021	17:00	8-Mar-2021	19:00	POWER GRID ER-I & WB	
319	BSEB	220KV-NEW PURNEA-MADHEPURA-1	D				Testing work by Tn C team	8-Mar-2021	10:00	08/Mar/2021	16:00	Madhepura will avail alternate ckt	
320	BSEB	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/ WHO IS BUILDING THE STATION BGCL,BSPTCL?		For stringing work of 400 KV D/C Barh-Patna(PG) LILLO at Bakhtiyarpur(BSPTCL)	8-Mar-2021	9:00	08/Mar/2021	16:00	Madhepura will avail alternate ckt	
321	WBSETCL	400 KV Arambag -New Chanditola	D				Bay Maintenance and Tree trimming	8-Mar-2021	7:00	08/Mar/2021	15:00		
322	ER-II	220KV-MAITHON-DUMKA-1	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	9-Mar-2021	7:00	12-Mar-2021	16:00		
323	ER-II	220KV-MAITHON-DUMKA-2	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	9-Mar-2021	7:00	12-Mar-2021	16:00		
324	ER-II	400KV-NEW PURNEA-GOKARNA-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of Porcelain Insulators by CLR at major crossings	9-Mar-2021	7:00	11-Mar-2021	16:00		
325	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	9-Mar-2021	7:00	11/Mar/2021	16:00		

326	ER-I	400KV-RANCHI-SIPAT-1	D			FSC BANK RECTIFICATION WORK AT RANCHI AND LINE MAINTENANCE WORK	9-Mar-2021	7:00	10/Mar/2021	16:00		Already availed on 14th Feb for same work.
327	ER-I	A/R OF 400KV-RANCHI-SIPAT-2	D		Status of work done & pending work needs to be updated	TO FACILITATE LINE MAINTENANCE WORK 400 KV RANCHI - SIPAT-1	09/Mar/2021	7:00	10/Mar/2021	16:00		
328	OPGC	400kv OPGC-Jharsuguda PG ckt-III	D			Annual Maintenance(Bay maintenance include tightness,testing of relay and bay equipment)	9-Mar-2021	8:00Hrs	10-Mar-2021	18:00Hrs	400kv OPGC-Jharsuguda ckt-IV will remain in service	
329	WBSETCL	400 KV KTPP- Arambagh Ckt	D			Tree Trimming	9-Mar-2021	5:00 Hrs	10-Mar-2021	14:00 Hrs		
330	WBSETCL	132KV-RANGIT-KURSEONG-1	D		TO BE CLUBBED WITH OTHER WORKS	Preventive Bay Maintenance work	9-Mar-2021	9:00	10/Mar/2021	16:00	132KV-Kurseong-Siliguri PGCIL will remain in service	
331	ER-II/Odisha	400KV MAIN BAY OF 315MVA ICT-1 AT BARIPADA(PG)	C			CB Replacement work	9-Mar-2021	7:00	15-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
332	ER-II/Odisha	765KV MAIN BAY OF ANGUL-III AT JHARSUGUDA	C			NLDC SIEMENS Guide Valve Modification work by OEM Engineer	9-Mar-2021	7:00	12-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
333	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1			Status of work done & pending work needs to be updated	TO FACILITATE THE S/D OF CKT 2	09/Mar/2021	7:00	11/Mar/2021	16:00		
334	NTPC KHSTPP	400 kv Kh- Lakhisarai # 2	C			Bay maintenance & testing	9-Mar-2021		10-Mar-2021			
335	DVC	400KV/220KV 315 MVA ICT 1 AT BOKARO-A TPS	C			Oil Filtration recommended by CTC	9-Mar-2021	7:00	21/Mar/2021	16:00		
336	ER-II/Odisha	400KV-BARIPADA(PG)-NEW DUBURI-1	D			Line isolator rectification work	9-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
337	ER-II/Odisha	125MVAR 400KV B/R-2 AT JEYPORE	D			For AMP works of 125 MVAR B/R	9-Mar-2021	7:00	9-Mar-21	16:00	ER-2/Odisha /Jeypore	
338	ER-II/Odisha	400KV MAIN BUS - 1 AT ROURKELA	D			GRIDCO AMP	9-Mar-2021	7:00	9-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
339	ER-II/Odisha	400KV/220KV 315 MVA ICT 2 AT INDRAVATI.	D			GRIDCO AMP works of ICT#2. Checking of the Aircell of conservator Tank. During this shutdown Power flow from ICT#2 will be Interrupted.	9-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/Indravati	
340	ER-II/Odisha	400KV MAIN BAY OF ICT 2 AT UIHEP MUKHIGUDA	D			AMP works of ICT#2. Checking of the Aircell of conservator Tank. During this shutdown Power flow from ICT#2 will be Interrupted. Actually it is ICT#2 kindly change the name.	9-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/Indravati	
341	ER-II/Odisha	220KV MAIN BAY OF ICT 2 AT UIHEP MUKHIGUDA	D			AMP works of 220KV ICT#2 Main Bay (205) at OHPC S/Y. During this shutdown Power flow from ICT#2 will be Interrupted. No Transfer Bay is in service at OHPC Yard.	9-Mar-2021	7:00	9-Mar-21	16:00	ER-II/Odisha/Indravati	

342	ENICL	400 kv (Quad) D/C Bongaigaon - Alipurduar line CKT- 2(BNG- ALIP #2)	D				Helical and Other S/D work	9-Mar-2021	7:00	09/Mar/2021	18:00		Subject to consent of NERPC.
343	ER-II	220KV-NEW TOWN(AAA-III)-RAJARHAT-2	D				AMP of GIS Bay	9-Mar-2021	09:00:00 Hrs	9-Mar-2021	17:00:00 Hrs		
344	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-1	D		Status of work along with approval copy		Porecelin insulator replacement work in LIL0 section	9-Mar-2021	7:00	9-Mar-2021	16:00		
345	ER-II	400KV-BINAGURI-TALA-4	D				Theft conductor repair works	9-Mar-2021	08:00 Hrs	9-Mar-2021	17:30 Hrs		Subject to consent of
346	ER-II	400KV-MAITHON-DURGAPUR-2	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	9-Mar-2021	7:00	9-Mar-2021	16:00		
347	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	9-Mar-2021	7:00	9-Mar-2021	16:00		
348	ER-II	400KV-MAITHON-RANCHI-1	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	9-Mar-2021	7:00	9-Mar-2021	16:00		
349	ER-II	66KV-GANGTOK-TEDONG-1	D			SIKKIM	For SF6 Gas density monitor Checking	9-Mar-2021	9:00	9-Mar-2021	15:00		
350	ER-II	400KV MAIN BUS - 2 AT ALIPURDUAR	D				AMP Work	9-Mar-2021	7:00	3/9/2021	16:00		
351	ER-II	220KV MAIN BUS - 2 AT SUBHASHGRAM	D			WB	AMP WORK	9-Mar-2021	7:00	09/03/2021	16:00		
352	ER-II	220KV MAIN BUS - 2 AT RAJARHAT	D			WB	To complete AMP of GIS Bay and outdoor equipment of 220KV Rajarhat New Town AA III Ckt 2	9-Mar-2021	09:00:00 Hrs	9-Mar-2021	17:00:00 Hrs		
353	ER-II	220KV MAIN BUS - 2 AT SUBHASGRAM(PG)	D			WB	AMP WORK	9-Mar-2021	7:00	9-Mar-2021	16:00		
354	ER-I	220KV-ARRAH (PG)-KHAGAUL-1	D		Status of work along with approval copy from competent forum may be submitted	BSEB	replacement of flashover insulator at loc no 70 and loc no 48.	9-Mar-2021	7:00	9-Mar-2021	16:00		
355	ER-I	400KV-KHSTPP-BARH-2	D		Status of work along with approval copy from competent forum may be submitted		Replacement of flash over Insulator at loc. No. 209.	9-Mar-2021	7:00	09/Mar/2021	16:00		
356	ER-I	400KV-KHARAGPUR-CHAIBASA-1	D				TO TAKE L/R OUT OF SERVICE AT CHAIBASA END FOR AIR CELL REPLACEMENT WORK	9-Mar-2021	17:15	09/Mar/2021	17:30		
357	ER-I	400KV-KHARAGPUR-CHAIBASA-1	D				TO TAKE L/R IN SERVICE AT CHAIBASA END	9-Mar-2021	17:15	09/Mar/2021	17:30		
358	ER-I	A/R OF 220KV-ARRAH (PG)-KHAGAUL-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-1	09/Mar/2021	7:00	09/Mar/2021	16:00		

359	ER-I	A/R OF 400KV-KHSTPP-BARH-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D WORK OF CKT-2	09/Mar/2021	7:00	09/Mar/2021	16:00		
360	ER-I	63MVAR SWITCHABLE L/R OF 400KV-BIHARSARIFF-PUSAULI-1 AT BIHARSARIFF	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		AMP Work	09/Mar/2021	10:00	09/Mar/2021	18:00		
361	ER-I	63MVAR NON-SWITCHABLE L/R OF 400KV-KHARAGPUR-CHAIBASA-1 AT CHAIBASA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		FOR AIRCELL REPLACEMENT WORK	09/Mar/2021	9:30	09/Mar/2021	17:30		
362	ER-I	80MVAR 400KV B/R-1 AT LAKHISARAI (PG)	D				AMP WORK	09/Mar/2021	7:00	09/Mar/2021	16:00		
363	ER-I	220KV MAIN BAY (AT RAMCHANDRAPUR) OF 400KV/220KV 315 MVA ICT-3 AT JAMSHEDPUR	D				Bay AMP work.	09/Mar/2021	9:30	09/Mar/2021	17:30	220kV ICT-3 feeder shall be taken through transfer bus at JUSNL.NO POWER INTURUPTION	
364	ER-I	400KV MAIN BAY OF FILTER BANK-1 (NORTH) AT PUSAULI(PG)	D				AMP WORK	09/Mar/2021	7:00	09/Mar/2021	16:00	NO POWER INTURUPTION	
365	ER-I	220KV MAIN BAY OF LATEHAR-2 AT DALTONGANJ (PG)	D				AMP WORK	09/Mar/2021	7:00	09/Mar/2021	16:00		
366	ER-I	400KV MAIN BAY OF BIHARSARIFF-I AT MUZAFFARPUR(PG)	D				AMP WORK	09/Mar/2021	9:30	09/Mar/2021	17:30	NO POWER INTURUPTION	
367	OPTCL	400kV MERAMUNDALI-MENDHASAL ckt-I	D				Tree Cutting from Location 82 to 88 & from 157 to 158	9-Mar-2021	8:00	9-Mar-2021	16:00	400kV Meramundali-Mendhasal ckt-II will remain in service	
368	WBSETCL	50MVAR 400KV B/R-1 AT BIDHANNAGAR	D				Routine/preventive maintenance work	9-Mar-2021	7.00	9-Mar-2021	16.00	Tightness Checking & equipment testing & Pentograph Isolator adjustment(B-Phase of MB-1)	
369	BSEB	132KV-KAHALGAON(BSEB)-LALMATIA-1	D			JSEB	Line maintenance work	9-Mar-2021	10:00	09/Mar/2021	16:00	lalmatia may avail power from alternate sources	
370	BSEB	132KV-KHSTPP-LALMATIA-1	D			JSEB	Line maintenance work	9-Mar-2021	10:00	09/Mar/2021	16:00	lalmatia may avail power from alternate sources	
371	BSEB	220KV-KHALGAON BSEB-LALMATIA-1	D				Line maintenance work	9-Mar-2021	10:00	09/Mar/2021	16:00	lalmatia may avail power from alternate sources	
372	BSEB	220KV-NEW PURNEA-MADHEPURA-2	D				Testing work by Tn C team	9-Mar-2021	10:00	09/Mar/2021	16:00	Sabour will avail power from Goradih	
373	WBSETCL	400KV MAIN BUS - 1 AT BIDHANAGAR	D				Routine/preventive maintenance work	9-Mar-2021	7.00	9-Mar-2021	16.00	Tightness Checking & equipment testing	
374	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	D				For Bay checking/ Maintenance of Transformer	9-Mar-2021	7:00	9-Mar-2021	16:00		
375	WBSETCL	400KV/220KV 315 MVA ICT 2 AT Arambag	D				CBM WORK	9-Mar-2021	7:00	09/Mar/2021	15:00		
376	WBSETCL	400kV KTPP Main Bus#1	D				Replacement of 29A of Arambag Bay under PSDF	10-Mar-2021	7:00	13-Mar-2021	16:00	All other feeders shifted to MB#2	
377	ER-II	400KV-BINAGURI-BONGAIGAON-1	D			NLDC	Fixing of span marker	10-Mar-2021	6:00	11-Mar-2021	18:00		Subject to consent of NERPC.

378	ER-II	400KV-MAITHON-DURGAPUR-1	D				Pl Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	10-Mar-2021	7:00	11-Mar-2021	16:00		
379	ER-I	220KV-ARRAH (PG)-KHAGAUL-2	D		Status of work along with approval copy from competent forum may be submitted	BSEB	Replacement of flashover insulator at different locations	10-Mar-2021	7:00	11-Mar-2021	16:00		
380	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES AT MAJOR CROSSING	10-Mar-2021	10:00	11/Mar/2021	18:00		
381	ER-I	A/R OF 220KV-ARRAH (PG)-KHAGAUL-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-2	10/Mar/2021	7:00	11/Mar/2021	16:00		
382	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 1	10/Mar/2021	10:00	11/Mar/2021	18:00		
383	ER-I	240MVAR 765KV B/R-2 AT NEW RANCHI	D			NLDC	AMP & SPARE reactor Switching	10/Mar/2021	7:00	11/Mar/2021	16:00		May be allowed
384	ER-II/Odisha	400KV-RENGALI-INDRAVATI-1	C	ER-SR TTC TO BE REVISED	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/DAY WISE WORK SCHEDULE TO BE SHARED		Dismantling of 3 nos. existing towers, installation of 4 nos. New towers under existing line and stringing of 5 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway, Balangir	10-Mar-2021	7:00	25-Mar-21	16:00	ER-II/Odisha/Balangir	Atc to be curtailed by 300 MW. Subject to consent of SRPC.
385	ER-II/Odisha	400KV/220KV 315 MVA ICT 1 AT JEYPORE	C	ER-SR TTC TO BE REVISED	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/DAY WISE WORK SCHEDULE TO BE SHARED/COMMUNICA	NLDC/GR IDCO	For 220kV Cable termination and Jumper connection from existing ICT-1 to ICT-3 Transformer Bay.	10-Mar-2021	7:00	22/Mar/2021	16:00	ER-2/Odisha /Jeypore	Subject to consent of SRPC. ER-SR TTC will be reduced by 300MW.
386	ER-I	400KV-NEW PURNEA-GOKARNA-1	C	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	WB/DURING THE SD FARAKKA-GOKARNO SHALL BE RESTORED	Restoration of 400KV-NEW PURNEA-GOKARNA-1 From ERS Tower to Pile Foundation at Location 1103 in Ganga River	10-Mar-2021	10:00	25-Mar-2021	18:00	SIMULTENOUS S/D OF OF 400KV NEW PURNEA GOKERNA LINEAND 400KV NEW PURNEA FARAKKA LINE REQUIRED.	

387	ER-I	400KV-NEW PURNEA-FSTPP-1	C	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED	WB/DURING THE SD FARAKKA-GOKARNO SHALL BE RESTORED	Restoration of 400KV-NEW PURNEA-Farakka Line From ERS Tower to Pile Foundation at Location 1103 in Ganga River	10-Mar-2021	10:00	25-Mar-2021	18:00	SIMULTENOUS S/D OF OF 400KV NEW PURNEA GOKERNA LINEAND 400KV NEW PURNEA FARAKKA LINE REQUIRED.	
388	ER-I	63MVAR SWITCHABLE L/R OF 400KV-NEW PURNEA-MUZAFFARPUR-2 AT NEW PURNEA	C		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		PIR Overhauling work of L/R CB	10/Mar/2021	9:30	12/Mar/2021	17:30		
389	NTPC BARH	400 KV Barh-Gorakhpur Line# 1	C				For Auto Reclose relay testing & Annual maintenance and testing of bay equipments.	10-Mar-2021	7:00	11-Mar-2021	16:00		Subject to consent of NERPC.
390	ER-II/Odisha	400KV-RENGALI-KEONJHOR(PG)-1	D				AMP works (S/D will be taken if not availed in Feb'21)	10-Mar-2021	7:00	10-Mar-21	16:00	PGCIL (KEONJHAR)	
391	ER-II/Odisha	50MVAR SWITCHABLE L/R OF 400KV-BOLANGIR-JEYPORE-1 AT BOLANGIR	D				AMP for 50MVAR Jeypore Line Reactor and AMP for 403R 52CB .	10-Mar-2021	7:00	10-Mar-21	16:00	ER-II/Odisha/Balangir	
392	ER-II/Odisha	330MVAR 765KV B/R-2 AT ANGUL	D			NLDC	AMP	10-Mar-2021	7:00	10-Mar-21	16:00	ANGUL	May be allowed
393	ER-II/Odisha	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	D			NLDC	Guy Arrangement work& AMP works	10-Mar-2021	7:00	10-Mar-2021	16:00	ER-II/Odisha/Sundargarh	May be allowed
394	ER-II/Odisha	220KV MAIN BAY OF 315 MVA ICT 2 & ICT 4 AT ROURKELA	D				AMP	10-Mar-2021	7:00	10-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
395	ER-II/Odisha	220KV MAIN BAY OF BALASORE-I AT BARIPADA	D				AMP WORKS	10-Mar-2021	7:00	10-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
396	ER-II/Odisha	400KV MAIN BAY OF 315 MVA ICT 4 AND ICT2 AT ROURKELA	D				AMP	10-Mar-2021	7:00	10-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
397	ER-II/Odisha	400KV MAIN BAY OF JEYPORE LINE REACTOR AT BOLANGIR	D				AMP FOR 403R 52CB	10-Mar-2021	7:00	10-Mar-21	16:00	ER-II/Odisha/Balangir	
398	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in LILO section	10-Mar-2021	7:00	10-Mar-2021	16:00		
399	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-2	D		Status of work along with approval copy from competent forum may be submitted		Porecelin insulator replacement work in LILO section	10-Mar-2021	7:00	10-Mar-2021	16:00		
400	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	Busbar Stability Test	10-Mar-2021	7:00	10-Mar-2021	16:00		

401	ER-II	400KV MAIN BUS - 4 AT DURGAPUR	D				AMP works	10-Mar-2021	9.30hrs	10-Mar-2021	17.30 hrs	400KV Main Bus -I,II & III shall remain in service	
402	ER-II	220KV MAIN BAY OF 315MVA ICT-I AT DURGAPUR	D				AMP WORK	10-Mar-2021	7:00	10-Mar-2021	16:00		
403	ER-II	400KV MAIN BAY OF 125MVAR BR-1 AT BAHARAMPUR	D				Main Bay AMP	10-Mar-2021	7:00	10-Mar-2021	16:00	It should be BR-II	
404	ER-I	220KV-MUZAFFARPUR-KANTI-1	D			BSEB	LINE BAY AMP WORK	10-Mar-2021	9:30	10-Mar-2021	17:30		
405	ER-I	220KV-PATNA-KHAGAU-2	D	Simultaneous Shutdown		BSEB	Scheme checking and its rectification to isolate intermixing of command with ckt 3	10-Mar-2021	7:00	10/Mar/2021	16:00	SIMULTENOUS S/D OF 220KV PATNA-KHAGAU CKT 2 AND CKT 3 IS REQUIRED	
406	ER-I	220KV-PATNA-KHAGAU-3	D	Simultaneous Shutdown		BSEB	Scheme checking and its rectification to isolate intermixing of command with ckt 2	10-Mar-2021	7:00	10/Mar/2021	16:00	SIMULTENOUS S/D OF 220KV PATNA-KHAGAU CKT 2 AND CKT 3 IS REQUIRED	
407	ER-I	220KV-SILIGURI-KISHANGANJ(PG)-2	D				AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	10-Mar-2021	7:00	10/Mar/2021	16:00		
408	ER-I	400KV-FSTPP-KHSTPP-1	D		Status of work along with approval copy from competent forum may be submitted		FLASHED OVER PORCELAIN INSULATOR REPLACEMENT WORK ON LOC. NO. 257	10-Mar-2021	7:00	10/Mar/2021	16:00		
409	ER-I	A/R OF 400KV-FSTPP-KHSTPP-2	D		Status of work done & pending work needs to be updated		TO FACILITATE S/D WORK OF CKT 1 (ON PARALLEL TOWER)	10/Mar/2021	7:00	10/Mar/2021	16:00		
410	ER-I	220KV MAIN BUS - 1 AT PURNEA(OLD)	D	PURNEA OLD-SIMULTANEOUS	NATURE OF WORK MAY BE EXPLAINED	BSEB	220KV BUS COUPLER BAY CONDUCTOR REPLACEMENT WORK	10/Mar/2021	7:00	10/Mar/2021	16:00	SIMULTANEOUS S/D OF 220KV BUS 1 AND BUS 2 IS REQUIRED. TOTAL POWER INTERRUPTION AT PURNEA SS	
411	ER-I	220KV MAIN BUS - 2 AT PURNEA(OLD)	D	PURNEA OLD-SIMULTANEOUS	NATURE OF WORK MAY BE EXPLAINED	BSEB	220KV BUS COUPLER BAY CONDUCTOR REPLACEMENT WORK	10/Mar/2021	7:00	10/Mar/2021	16:00	SIMULTANEOUS S/D OF 220KV BUS 1 AND BUS 2 IS REQUIRED. TOTAL POWER INTERRUPTION AT PURNEA SS	
412	ER-I	400KV MAIN BUS - 1 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO	BSEB	Bus bar protection & stability testing	10/Mar/2021	7:00	10/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 400KV BUS I AND BUS 2	
413	ER-I	220KV MAIN BAY OF LATEHAR-I AT DALTONGANJ (PG)	D				AMP WORK	10/Mar/2021	7:00	10/Mar/2021	16:00		
414	ER-I	400KV MAIN BAY OF SIPAT-I AT	D				AMP WORK	10/Mar/2021	7:00	10/Mar/2021	16:00	NO POWER INTURUPTION	
415	ER-I	400KV TIE BAY OF (50+125)MVAR	D				AMP WORK	10/Mar/2021	10:00	10/Mar/2021	18:00		
416	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	D				For Bay checking/ Maintenance of Transformer	10-Mar-2021	7:00	10-Mar-2021	16:00		
417	BSEB	220KV-BEGUSARAI-NEW PURNEA-1	D				Testing work by Tn C team	10-Mar-2021	10:00	10/Mar/2021	16:00	Begusarai will avail power from alternate ckt	
418	WBSETCL	400 kv Arambag-KTPP	D				Bay Maintenance and Tree trimming	10-Mar-2021	7:00	10/Mar/2021	15:00		
419	OPTCL	400/220kv 315MVA ICT- III at Mendhasal	D				Condition monitoring	10-Mar-2021	10:00Hrs	10-Mar-2021	17:00Hrs	315MVA ICT-I & II will remain in service	
420	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	D				AMP Work/Busbar Stability Test for upcoming ICT-3	10-Mar-2021	7:00	10-Mar-2021	16:00		

421	ER-II	400 kV D/C Medinipur - Chanditala TL (Line - I & II)	D	Simultaneous Shutdown	WHY CHECKING IS REQUIRED FOR SO MANY DAYS WHEN LINE IS CHARGED ONLY		Checking & tightenging of jumpers, checking of Insulators/	11-Mar-2021	8/00 hrs	20-Mar-2021	18/00 hrs		
422	ER-II	400KV-JAMSHEDPUR-MEJIA-1	D	Simultaneous Shutdown	Status of work along with approval copy from competent forum may be submitted		Insulator Replacement work	11-Mar-2021	7:00	15-Mar-2021	16:00		
423	ER-II	400KV-JAMSHEDPUR-MAITHON-1	D	Simultaneous Shutdown	Status of work along with approval copy from competent forum may be submitted		Insulator Replacement work	11-Mar-2021	7:00	15-Mar-2021	16:00		
424	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-1	D				Shutdown nature defects rectification work	11-Mar-2021	7:00	12-Mar-2021	16:00	Shutdown nature defects rectification work	
425	ER-I	400KV-RANCHI-SIPAT-2	D				FSC BANK RECTIFICATION WORK AT RANCHI AND LINE MAINTENANCE WORK	11-Mar-2021	7:00	12/Mar/2021	16:00		Already availed on 14th Feb for same work.
426	ER-I	A/R OF 400KV-RANCHI-SIPAT-1	D		Status of work done & pending work needs to be updated		TO FACILITATE LINE MAINTENANCE WORK of 400 KV RANCHI - SIPAT-2	11/Mar/2021	7:00	12/Mar/2021	16:00		
427	ER-II	400KV-BINAGURI-NEW PURNEA-1	C	MAY BE ALLOWED WITH AT LEAST ONE CKT RETURNED ON ERS	DAY WISE WORK PLAN/SCHEDULE TO BE PROVIDED	NLDC	On continuous basis for NH crossing work between loc/ 40-41	11-Mar-2021	7:00	21-Mar-2021	16:00		
428	ER-II	400KV-BINAGURI-NEW PURNEA-2	C	MAY BE ALLOWED WITH AT LEAST ONE CKT RETURNED ON ERS	DAY WISE WORK PLAN/SCHEDULE TO BE PROVIDED	NLDC	On continuous basis for NH crossing work between loc/ 40-41	11-Mar-2021	7:00	21-Mar-2021	16:00		
429	ER-I	132KV MAIN BUS - 1 AT MOTIHARI	C	MOTIHARI	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	132 kV Extension module installation	11/Mar/2021	7:00	12/Mar/2021	16:00		
430	ER-II/Odisha	220KV MAIN BUS - 1 AT JEYPORE	D			NLDC/GR IDCO	Termination of new constructed Jaynagar 3 & 4 bays by OPTCL with existing 220 kV bus at Jeypore S/s	11-Mar-2021	7:00	11-Mar-21	16:00	ER-2/Odisha /Jeypore	
431	ER-II/Odisha	132KV MAIN BAY OF BANGIRIPOSHI-1 AT BARIPADA	D				AMP WORKS	11-Mar-2021	7:00	11-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
432	ER-II/Odisha	400KV TIE BAY OF (CHAIBASA(PG)-II AND TALCHER II) AT ROURKELA	D				AMP	11-Mar-2021	7:00	11-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
433	ER-II	132KV MAIN BUS - 1 AT GANGTOK	D	SIKKIM WILL REMAIN POWERLESS		SIKKIM	For Annual AMP Works	11-Mar-2021	7:00	11-Mar-2021	16:00		
434	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT DURGAPUR	D				Main Bay AMP	11-Mar-2021	7:00	11-Mar-2021	16:00		
435	ER-II	220KV-BINAGURI-BIRPARA-1	D				AMP work	11-Mar-2021	08:00 Hrs	11-Mar-2021	17:30 Hrs		

436	ER-II	220KV-SILIGURI-KISHANGANJ(PG)-1	D		Status of work along with approval copy from competent forum may be submitted		Porcelain insulator replacement work in LILO section	11-Mar-2021	7:00	11-Mar-2021	16:00		
437	ER-II	400KV-MAITHON-DURGAPUR-2	D				PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	11-Mar-2021	7:00	11-Mar-2021	16:00		
438	ER-I	400KV-PATNA-BALIA-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES AT MAJOR CROSSING / Installation of SEM on request of ERLDC commercial department due to high time drift	11-Mar-2021	7:00	11-Mar-2021	16:00		Subject to consent of NRPC
439	ER-I	A/R OF 400KV-PATNA-BALIA-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-1	11/Mar/2021	7:00	11/Mar/2021	16:00		Subject to consent of NRPC
440	ER-I	125MVAR 400KV B/R-1 AT LAKHISARAI (PG)	D				AMP WORK	11/Mar/2021	9:00	11/Mar/2021	14:00		
441	ER-I	400KV MAIN BUS - 1 AT DARBHANGA (DMTCL)	D		DETAILS OF BAYS TO BE COMMISSIONED AT 400KV LEVEL TO BE SHARED	BSEB	HV Testing of newly installed 400 kV GIS Bays	11/Mar/2021	7:00	11/Mar/2021	16:00		
442	ER-I	400KV MAIN BAY OF SIPAT-II AT RANCHI	D				AMP WORK	11/Mar/2021	7:00	11/Mar/2021	16:00	NO POWER INTURUPTION	
443	ER-I	400KV MAIN BAY OF DARBHANGA-I MUZAFFARPUR	D				AMP WORK	11/Mar/2021	9:30	11/Mar/2021	17:30	NO POWER INTURUPTION	
444	BSEB	220KV-KHAGARIA(NEW)-NEW PURNEA-2	D				Testing work by Tn C team	11-Mar-2021	10:00	11/Mar/2021	16:00	Begusarai will avail power from alternate ckt	
445	JUSNL	220 KV Chandil-Ranchi(PGCIL) Line	C				For shifting of Control & Relay Panel from old control building to new control room building.	11-Mar-2021	7:00	16-Mar-2021	16:00	POWER GRID ER-I	
446	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	D				For Bay checking/ Maintenance of Transformer	11-Mar-2021	10:00	11-Mar-2021	17:00		
447	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	12-Mar-2021	7:00	14/Mar/2021	16:00		
448	OPGC	400kV OPGC-Jharsuguda PG ckt-IV	D				Annual Maintenance(Bay maintenance include tightness,testing of relay and bay equipment)	12-Mar-2021	8:00Hrs	13-Mar-2021	18:00Hrs	400kV OPGC-Jharsuguda ckt-III will remain in service	
449	ER-II	400KV-BINAGURI-BONGAIGAON-2	D			NLDC	Fixing of span marker	12-Mar-2021	6:00	13-Mar-2021	18:00		Subject to consent of NERPC
450	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-2	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES AT MAJOR CROSSING	12-Mar-2021	10:00	13/Mar/2021	18:00		

451	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 2	12/Mar/2021	10:00	13/Mar/2021	18:00		
452	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2			Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 1	12/Mar/2021	7:00	14/Mar/2021	16:00		
453	ER-II/Odisha	125MVAR 400KV B/R-2 AT ANGUL	D				AMP	12-Mar-2021	7:00	12-Mar-21	16:00	ANGUL	
454	ER-II/Odisha	220KV MAIN BUS - 2 AT JEYPORE	D			NLDC/GRIDCO	Termination of new constructed Jaynagar 3 & 4 bays by OPTCL with existing 220 kV bus at Jeypore S/s	12-Mar-2021	7:00	12-Mar-21	16:00	ER-2/Odisha /Jeypore	
455	ER-II/Odisha	765KV/400KV 1500 MVA ICT 2 AT JHARSUGUDA	D			NLDC	Guy Arrangement work	12-Mar-2021	7:00	12-Mar-2021	16:00	ER-II/Odisha/Sundargarh	May be allowed
456	ER-II/Odisha	400KV/220KV 315 MVA ICT 2 AT RENGALI	D			GRIDCO	OTI/WTI Calibration	12-Mar-2021	7:00	12/Mar/2021	16:00	PGCIL Rengali	
457	ER-II/Odisha	220KV MAIN BAY OF BOLANGIR(GRIDCO)-4 (FUTURE) AT BOLANGIR(PG)	D				AMP for 209 52CB and 209 CT	12-Mar-2021	7:00	12-Mar-21	16:00	ER-II/Odisha/Balangir	
458	ER-II/Odisha	400KV MAIN BAY OF CHAIBASA(PG)-I AT ROURKELA	D				AMP	12-Mar-2021	7:00	12-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
459	ER-II	66KV MAIN BUS - 1 AT GANGTOK	D			SIKKIM	For Annual AMP Works	12-Mar-2021	7:00	12-Mar-2021	16:00		
460	ER-II	220KV-BINAGURI-BIRPARA-2	D				For CB AMP Works, BRP-NSLG-2 will be charged through TBC, Hence no Power interruption will be occurred during the activities/	12-Mar-2021	08:00 Hrs	12-Mar-2021	17:30 Hrs		
461	ER-II	400KV MAIN BUS - 3 AT DURGAPUR	D				Bus Side Isolator Alignment works	12-Mar-2021	9.30hrs	12-Mar-2021	17.30 hrs	400KV Main Bus -I,II& IV shall remain in service	
462	ER-II	220KV-SUBHASGRAM(PG)-NEW TOWN-1	D				AMP of 205 Bay	12-Mar-2021	7:00	12/03/2021	16:00	220 KV Newtown Line will be under Shutdown	
463	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	D				Main Bay AMP	12-Mar-2021	7:00	12-Mar-2021	16:00		
464	ER-II	400KV-MAITHON-MEJIA-2	D				PL Crossing with 400KV Maithon - Mejia Line for Rectification of Earth Wire Clearance Violation	12-Mar-2021	7:00	12-Mar-2021	16:00		
465	ER-II	400KV MAIN BUS - 4 AT ALIPURDUAR	D				AMP Work	12-Mar-2021	7:00	3/12/2021	16:00		
466	ER-I	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-1	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	12-Mar-2021	7:00	12-Mar-2021	16:00		
467	ER-I	400KV-PATNA-BALIA-2	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES AT MAJOR CROSSING / Installation of SEM on request of ERLDC commercial department due to high time drift	12-Mar-2021	7:00	12/Mar/2021	16:00		Subject to consent of NRPC

468	ER-I	A/R OF 400KV-PATNA-BALIA-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-2	12/Mar/2021	7:00	12/Mar/2021	16:00		Subject to consent of NRPC
469	ER-I	330MVAR 765KV B/R-1 AT PUSAULI	D			NLDC	TO FACILITATE THE S/D OF MAIN BAY OF 765/400 KV 1500MVA ICT AT PUSAULI AS PER AVAILABLE SCHEME.	12/Mar/2021	7:00	12/Mar/2021	16:00		Bay shutdown may be planned along with B/R
470	ER-I	400KV MAIN BUS - 2 AT DARBHANGA (DMTCL)	D		DETAILS OF BAYS TO BE COMMISSIONED AT 400KV LEVEL TO BE SHARED	BSEB	HV Testing of newly installed 400 kV GIS Bays	12/Mar/2021	7:00	12/Mar/2021	16:00		
471	ER-I	220KV MAIN BUS - 2 AT RANCHI	D			JSEB	AMP WORK	12/Mar/2021	7:00	12/Mar/2021	16:00		
472	ER-I	400KV TIE BAY OF DARBHANGA-1 AND FUTURE AT MUZAFFARPUR	D				AMP WORK	12/Mar/2021	9:30	12/Mar/2021	17:30	NO POWER INTURUPTION	
473	ER-I	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT PUSAULI(PG)	D			NLDC	AMP WORK	12/Mar/2021	7:00	12/Mar/2021	16:00	There is No POWER INTERRUPTION, but 765KV Bus reactor out of service as per available scheme.	May plan during B/R Shutdown.
474	ER-I	400KV MAIN BAY OF 125MVAR BR-III AT BIHARSARIFF(PG)	D				AMP WORK	12/Mar/2021	10:00	12/Mar/2021	18:00		
475	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	D				For Bay checking/ Maintenance of Transformer	12-Mar-2021	10:00	12-Mar-2021	17:00		
476	BSEB	132KV-KHSTPP-KAHALGAON(BSEB)-1	D				Line maintenance work	12-Mar-2021	10:00	12/Mar/2021	16:00	lalmatia may avail power from alternate sources	
477	WBSETCL	400KV/220KV 315 MVA ICT 1 AT Arambag	D				CBM WORK	12-Mar-2021	7:00	12/Mar/2021	15:00		
478	ER-II	400KV-DURGAPUR-FSTPP-2	D		Status of work along with approval copy from competent forum may be submitted		Replacement of Porcelain Insulators by CLR at major crossings	13-Mar-2021	7:00	15-Mar-2021	16:00		
479	ER-II	132KV-MAITHON-JAMTARA-1	D	REPEATED-Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	13-Mar-2021	7:00	14-Mar-2021	16:00		
480	WBSETCL	400kv KTRP-Arambag Feeder	D				Testing of retrofitted relays under PSDF	13-Mar-2021	7:00	13-Mar-2021	16:00	Feeder shutdown required	
481	ER-II/Odisha	765KV MAIN BAY OF ANGUL-II AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	13-Mar-2021	7:00	16-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
482	ER-II	400KV/220KV 315 MVA ICT 3 AT RANGPO	C				For rectification of SF6 gas leakage repair work,	13-Mar-2021	7:00	23-Mar-2021	16:00		
483	ER-I	132KV MAIN BUS - 2 AT MOTIHARI	C	MOTIHARI	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	132 kV Extension module installation	13/Mar/2021	7:00	14/Mar/2021	16:00		
484	ER-II/Odisha	400KV MAIN BAY OF CHAIBASA(PG)-II AT ROURKELA	D				AMP	13-Mar-2021	7:00	13-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
485	ER-II	400KV MAIN BUS - 1 AT BERHAMPORE	D			NLDC	AMP WORK	13-Mar-2021	7:00	13-Mar-2021	16:00		Subject to consent of Bangladesh

486	ER-II	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-1	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			Porecelin insulator replacement work in LILO section	13-Mar-2021	7:00	13-Mar-2021	16:00		
487	ER-I	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-2	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			AMP OF CIRCUIT BREAKER & AMP OF LINE EQUIPMENTS	13-Mar-2021	7:00	13-Mar-2021	16:00		
488	ER-I	400KV-PATNA-BARH-1	D				A/R Relay retrofitting & Line maintenance work	13-Mar-2021	7:00	13-Mar-2021	16:00		
489	ER-I	A/R OF 400KV-PATNA-BARH-2	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-1	13/Mar/2021	7:00	13/Mar/2021	16:00		
490	ER-I	125 MVAR B/R-II AT RANCHI	D				AMP WORK	13/Mar/2021	9:30	13/Mar/2021	17:30		
491	ER-I	400KV MAIN BUS - 1 AT DARBHANGA (DMTCL)	D	DMTCL-SIMULTANEOUS		BSEB	Panel-1+Panel-2: I/O Module Configuration in relay and SAS.	13/Mar/2021	7:00	13/Mar/2021	16:00	POWER INTERRUPTION SIMULTANEOUS S/D OF 400KV	
492	ER-I	400KV MAIN BUS - 2 AT DARBHANGA (DMTCL)	D	DMTCL-SIMULTANEOUS		BSEB	Panel-1+Panel-2: I/O Module Configuration in relay and SAS. Inter- Panel (looping) wiring	13/Mar/2021	7:00	13/Mar/2021	16:00	POWER INTERRUPTION SIMULTANEOUS S/D OF 400KV BUS 1 AND BUS 2 IS REQUIRED.	
493	ER-I	220KV MAIN BAY OF 315MVA ICT-I AT MUZAFFARPUR	D				AMP WORK	13/Mar/2021	9:30	13/Mar/2021	17:30	NO POWER INTURUPTION	
494	ER-I	400KV MAIN BUS - 1 AT DARBHANGA (DMTCL)	C	DMTCL-SIMULTANEOUS		BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 400 kv Bus-1 and 2 are required,hence power interruption on 16.03.2021	14/Mar/2021	7:00	16/Mar/2021	16:00		
495	DVC	GT#8 (Bay-4), MTPS	C				Hydraulic overhauling of 400KV Circuit breaker by OEM	14-Mar-2021	10:00	3/19/2021	18:00		
496	ER-II/Odisha	220KV MAIN BUS - 1 AT BARIPADA	D			GRIDCO	AMP WORKS	14-Mar-2021	9:30	14-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
497	ER-II	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-2	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			Porecelin insulator replacement work in LILO section	14-Mar-2021	7:00	14-Mar-2021	16:00		
498	ER-I	765KV-GAYA-BALIA-1	D		Status of work along with approval copy from competent forum may be submitted	NLDC	REPLACEMENT OF FLASHED INSULATOR AT LOC NO. 324	14-Mar-2021	7:00	14/Mar/2021	16:00		Subject to consent of NRPC

499	ER-I	400KV TIE BAY OF (KODERMA-I AND FUTURE) AT BIHARSARIFF(PG)	D				AMP WORK	14/Mar/2021	10:00	14/Mar/2021	18:00		
500	WBSETCL	400kv KTRP-Kharagpur#2 Feeder	C				Replacement of 29C & 29D ISO under PSDF	15-Mar-2021	7:00	19-Mar-2021	16:00	Feeder shutdown required	
501	ER-I	400KV-MAITHON-GAYA-1	D				For deploying Pokhlain Vibrator to excavate the Rock to maintain the Ground Clearance.	15-Mar-2021	7:00	19/Mar/2021	16:00		
502	ER-I	A/R OF 400KV-MAITHON-GAYA-2	D			Status of work done & pending work needs to be updated	TO FACILITATE S/D OF 400KV-MAITHON-GAYA-1	15/Mar/2021	7:00	19/Mar/2021	16:00		
503	BSEB	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D			DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED/WHO IS BUILDING THE STATION BGCL,BSPTCL?	For stringing work of 400 KV D/C Barh-Patna(PG) LILO at Bakhtiyarpur(BSPTCL)	15-Mar-2021	9:00	19/Mar/2021	16:00	Madhepura will avail alternate ckt	
504	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D			Status of work along with approval copy from competent forum may be submitted	REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	15-Mar-2021	7:00	17/Mar/2021	16:00		
505	WBSETCL	400 KV KGP-New Chanditala Ckt-1	D				Tree Trimming	15-Mar-2021	6:00 Hrs	16-Mar-2021	16:00 Hrs		
506	ER-II	125MVAR 400KV B/R-1 AT SUBHASGRAM	D				Rectification of Oil level in prismatic gauge and onload testing of 417 and 418 Bay CSD	15-Mar-2021	7:00	16/03/2021	16:00	125 MVAR Bus Reactor will be under shutdown	
507	WBSETCL	50 MVAR Bus Reactor at Arambag 400 KV	D				CBM work	15-Mar-2021	7:00	15-Mar-2021	15:00		
508	WBSETCL	50 MVAR Bus Reactor at Arambag 400 KV	D				Bay maintenance , Breaker timing and Tan-Delta test	15-Mar-2021	7:00	15-Mar-2021	15:00		
509	ER-II/Odisha	400KV/220KV 315 MVA ICT 1 AT RENGALI	C			GRIDCO	OTI/WTI Calibration and For replacement of Gasket to arrest oil leakage from PRD, Bottom Butterfly valve & oil Circulation pump.	15-Mar-2021	7:00	27/Mar/2021	16:00	PGCIL Rengali	
510	ER-II/Odisha	400KV MAIN BAY OF KHARAGPUR AT BARIPADA(PG)	C				CB Replacement work	15-Mar-2021	7:00	21-Mar-21	17:00	ER-II/Odisha/BARIPADA S/S	
511	ER-I	400KV-MAITHON-KHSTPP-1	C	Simultaneous Shutdown		DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	15-Mar-2021	7:00	18/Mar/2021	16:00		

512	ER-I	400KV-MAITHON-KHSTPP-2	C	Simultaneous Shutdown	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED		Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	15-Mar-2021	7:00	18/Mar/2021	16:00		
513	ER-I	A/R OF 400KV-BIHARSARIF(PG)-MUZAFFARPUR(PG)-1			Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 2	15/Mar/2021	7:00	17/Mar/2021	16:00		
514	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIF	C	Continuous		BSEB	Bushing replacement	15/Mar/2021	10:00	18/Mar/2021	18:00	3 no 400kv Bushing replacement	
515	ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	C				PIR & MECHANISM Overhauling work at 40952 CB	15/Mar/2021	9:30	20/Mar/2021	17:30	NO POWER INTURUPTION	
516	ER-II/Odisha	400KV-ROURKELA-JHARSUGUDA-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of old defective Porcelain Insulator by CLR	15-Mar-2021	7:00	15-Mar-21	16:00	ER-II/Odisha/Sundargarh	
517	ER-II/Odisha	240MVAR 765KV B/R-1 AT JHARSUGUDA	D			NLDC	Guy Arrangement work	15-Mar-2021	7:00	15-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
518	ER-II/Odisha	220KV MAIN BAY OF SADEIPALI-2 AT BOLANGIR(PG)	D				AMP for 207 52CB and 207 CT	15-Mar-2021	7:00	15-Mar-21	16:00	ER-II/Odisha/Balangir	
519	ER-II	220KV-MALDA(PG)-GAZOLE-1	D				AMP Work	15-Mar-2021	7:00	15-Mar-2021	16:00		
520	ER-II	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-1	D		MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA		Porcelain insulator replacement work in LILO section	15-Mar-2021	7:00	15-Mar-2021	16:00		
521	ER-II	400KV MAIN BUS - 2 AT BINAGURI	D			NLDC	Bus Stability	15-Mar-2021	7:00	15-Mar-2021	16:00		
522	ER-II	220KV MAIN BUS - 1 AT RAJARHAT	D			WB	DCRM and Timing measurement of Circuit Breaker for 220KV Rajarhat-New Town AA II Circuit-1(only bay Charged)	15-Mar-2021	09:00:00 Hrs	15-Mar-2021	17:00:00 Hrs		
523	ER-II	220KV MAIN BAY OF NEWTOWN (AA II) I AT RAJARHAT	D				DCRM and Timing measurement of Circuit Breaker.	15-Mar-2021	09:00:00 Hrs	15-Mar-2021	17:00:00 Hrs		
524	ER-II	220KV MAIN BAY OF PARULIA II AT DURGAPUR	D				AMP WORK	15-Mar-2021	7:00	15-Mar-2021	16:00		
525	ER-II	400KV BUS COUPLER BAY AT RANGPO	D				AMP Works	15-Mar-2021	7:00	15-Mar-2021	16:00		
526	ER-I	400KV-PATNA-BARH-2	D				A/R Relay retrofitting & Line maintenance work	15-Mar-2021	7:00	15/Mar/2021	16:00		
527	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-2	D		Status of work along with approval copy from competent forum may be submitted	NLDC	REPLACEMENT OF BROKEN GLASS INSULATOR AT LOC. 468 DAMAGED BY MISCREANT.	15-Mar-2021	7:00	15/Mar/2021	16:00		Subject to consent of WRPC

528	ER-I	A/R OF 400KV-PATNA-BARH-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-2	15/Mar/2021	7:00	15/Mar/2021	16:00		
529	ER-I	A/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-1	D		Status of work done & pending work needs to be updated	NLDC	TO FACILITATE S/D WORK ON THE ALTERNATE CKT.	15/Mar/2021	7:00	15/Mar/2021	16:00		Subject to consent of WRPC
530	ER-I	400KV MAIN BAY OF NEW RANCHI-III AT RANCHI	D				AMP WORK	15/Mar/2021	7:00	15/Mar/2021	16:00	NO POWER INTURUPTION	
531	ER-I	220KV MAIN BAY OF 315MVA ICT-2 AT MUZAFFARPUR	D				AMP WORK	15/Mar/2021	9:30	15/Mar/2021	17:30	NO POWER INTURUPTION	
532	DVC	220KV-DTPS-BIDHANNAGAR-1	D				1. Jumper point Tightness Checking of both Lines 2. Attend the Hot-spot at different location as per Thermographic Survey Report	15-Mar-2021	7:00	3/15/2021	16:00		
533	ER-II	400KV-KISHANGANJ-RANGPO-1	D		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing work of 400kV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -1/ (Subjected to restoration of 400KV DC Rangpo-Binaguri line)	16-Mar-2021	7:00	31-Mar-2021	16:00		
534	ER-II	400KV-MAITHON-MEJIA-3	D		Status of work along with approval copy from competent forum may be submitted		Insulator Replacement work	16-Mar-2021	7:00	19-Mar-2021	16:00		
535	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-2	D				Shutdown nature defects rectification work	16-Mar-2021	7:00	17-Mar-2021	16:00	Shutdown nature defects rectification work	
536	OPTCL	400kV MERAMUNDALI-MENDHASAL ckt-II	D				Tree Cutting from Location 82 to 88 & from 157 to 158	16-Mar-2021	8:00	16-Mar-2021	16:00	400kV Meramundali-Mendhasal ckt-I will remain in service	
537	ER-II	132KV-RANGIT-KURSEONG-1	C	REPEATED-Simultaneous Shutdown		WB/NHP C	Rectification of bent tower/tower memebers of Loc24	16-Mar-2021	7:00	27-Mar-2021	16:00		
538	ER-II	132KV-RANGIT-RANGPO-1	C	REPEATED-Simultaneous Shutdown		NHPC	Rectification of bent tower/tower memebers of Loc24	16-Mar-2021	7:00	27-Mar-2021	16:00		
539	ER-II/Odisha	240MVAR 765KV B/R-2 AT JHARSUGUDA	D			NLDC	Guy Arrangement work	16-Mar-2021	7:00	16-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
540	ER-II/Odisha	765KV/400KV 1500 MVA ICT 2 AT ANGUL	D			NLDC	Spare rotaion for attending leakages in Y-phase	16-Mar-2021	9:00	16-Mar-2021	14:00	ANGUL	May be allowed
541	ER-II/Odisha	400KV TIE BAY OF (400KV/220KV 315 MVA ICT 4 / ICT 2 AND FUTURE) AT ROURKELA	D				AMP	16-Mar-2021	7:00	16-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
542	ER-II/Odisha	400KV TIE BAY OF (INDRAVATI(GR) AND 125MVAR BR-I) AT INDRAVATI(PG)	D				AMP works of UHIEP-BR TIE Bay (411). During this shutdown Power flow will not be Interrupted.	16-Mar-2021	7:00	16-Mar-21	16:00	ER-II/Odisha/Indravati	
543	ER-II/Odisha	220KV TRANSFER BUS AT BOLANGIR(PG)	D				AMP for 210 52CB and 210 CT	16-Mar-2021	7:00	16-Mar-21	16:00	ER-II/Odisha/Balangir	

544	ER-II	220KV MAIN BUS - 2 AT RAJARHAT	D			WB	DCRM and Timing measurement of Circuit Breaker of 220KV Rajarhat New Town AA II Ckt 2(only bay Charged)	16-Mar-2021	09:00:00 Hrs	16-Mar-2021	17:00:00 Hrs		
545	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	D			JSEB/DVC	Onload Testing of CSD for Main bay of 500MVA ICT#3 under ERSS-XX	16-Mar-2021	7:00	16-Mar-2021	16:00		
546	ER-II	220KV MAIN BAY OF NEWTOWN (AA II) II AT RAJARHAT	D				DCRM and Timing measurement of Circuit Breaker.	16-Mar-2021	09:00:00 Hrs	16-Mar-2021	17:00:00 Hrs		
547	ER-II	220KV MAIN BAY OF PARULIA-I AT DURGAPUR	D				AMP WORK	16-Mar-2021	7:00	16-Mar-2021	16:00		
548	ER-II	400KV TIE BAY OF (MAITHON-II AND FUTURE) AT DURGAPUR	D				42089A, Rph Isolator Alignment & Arm Replacement works	16-Mar-2021	9.30hrs	16-Mar-2021	9.30hrs	400KV Maithon Line-2 shall remain in service through 419 Main bay.	
549	ER-II	220KV-KISHANGANJ(PG)-DALKHOLA (PG)-2	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE AT MALDA			Porecelin insulator replacement work in LILO section	16-Mar-2021	7:00	16-Mar-2021	16:00		
550	ER-II	400KV-KISHANGANJ(PG)-RANGPO-1	D		MAY BE CLUBBED WITH LILO WORK		AMP	16-Mar-2021	7:00	16-Mar-2021	16:00		
551	ER-I	125MVAR SWITCHABLE L/R OF 400KV-PATNA-BARH-2 AT PATNA	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		FOR AMP WORK	16/Mar/2021	7:00	16/Mar/2021	16:00		
552	ER-I	400KV MAIN BUS - 2 AT DARBHANGA (DMTCL)	D	DMTCL-SIMULTANEOUS		BSEB	Bus bar protection & stability testing	16/Mar/2021	7:00	16/Mar/2021	16:00	POWER INTERRUPTION SIMULTANEOUS S/D OF 400KV BUS 1 AND BUS 2 IS REQUIRED.	
553	ER-I	800 KV BNC ALIPURDUAR (PG) LINE 2	D			NLDC	TO ATTEND BROKEN JUMPER FROM JUMPER PAD T-2235	16/Mar/2021	7:00	16/Mar/2021	16:00		Subject to consent of NRPC
554	ER-I	A/R OF 400 KV BNC-AGRA POLE 1	D			NLDC	TO FACILITATE THE S/D WORK OF 800 KV HVDC BNC-AGRA LINE POLE-2	16/Mar/2021	7:00	16/Mar/2021	16:00		Subject to consent of NRPC
555	ER-I	765KV MAIN BAY OF FATEHPUR -1 AT PUSAULI	D			NLDC	AMP WORK	16/Mar/2021	7:00	16/Mar/2021	16:00	There is No POWER INTERRUPTION	May be allowed
556	ER-I	400KV TIE BAY OF (NEW RANCHI-IV AND FUTURE) AT RANCHI	D				AMP WORK	16/Mar/2021	7:00	16/Mar/2021	16:00	NO POWER INTURUPTION	
557	ER-I	220KV MAIN BAY OF 500MVA ICT-3 AT MUZAFFARPUR	D				AMP WORK	16/Mar/2021	9:30	16/Mar/2021	17:30	NO POWER INTURUPTION	
558	WBSETCL	401 kv Arambag-BKTPP	D				Bay Maintenance and Tree trimming	16-Mar-2021	7:00	16/Mar/2021	15:00		
559	WBSETCL	400kv KTPP Main Bus#1	D				Replacement of 29A of Kharagpur#2 Bay under PSDF	17-Mar-2021	7:00	20-Mar-2021	16:00	All other feeders shifted to MB#2	

560	ER-II	400KV-JEERAT-SAGARDIGHI-1	D			WB	Stringing b/w AP 8/0 to AP 9/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Sagardighi - Jeerat TL (PGCIL)	17-Mar-2021	7:00	18-Mar-2021	16:00		
561	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	D	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing work of LOOP OUT Line of LILO of 400KV D/C Kishanganj – Patna Line (Section 11/0 to 12/0) between Loc. No. 302 to 303 of POWERL INK Line.	17-Mar-2021	7:00	18/Mar/2021	16:00	SIMULTANEOUS S/D OF 400KV-NEW PURNEA-MUZAFFARPUR CKT 1 AND CKT 2 REQUIRED	
562	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	D	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing work of LOOP OUT Line of LILO of 400KV D/C Kishanganj – Patna Line (Section 11/0 to 12/0) between Loc. No. 302 to 303 of POWERL INK Line.	17-Mar-2021	7:00	18/Mar/2021	16:00	SIMULTANEOUS S/D OF 400KV-NEW PURNEA-MUZAFFARPUR CKT 1 AND CKT 2 REQUIRED	
563	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR(PG)	D	NEPAL CONSENT	NLDC/BSEB	BSEB	AMP WORK	17/Mar/2021	9:30	18/Mar/2021	17:30	NO POWER INTERRUPTION	
564	OPTCL	400kv LAPANGA- MERAMUNDALI CIRCUIT- I	D				Trimming of branches of trees between loc. Nos. 413-414, 335-336, 270-273, 229-231, 395-397, 457-458 & 540-543 & Annual Maintenance	17-Mar-2021	8:00Hrs	17-Mar-2021	17:00Hrs	400kv Lapanga-Meramundali ckt-II will remain in service	
565	ER-II/Odisha	220KV MAIN BAY OF 315MVA ICT-II AT RENGALI	C				Breaker Overhauling	17-Mar-2021	7:00	20-Mar-21	16:00	PGCIL Rengali	
566	ER-II/Odisha	765KV MAIN BAY OF ANGUL-I AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	17-Mar-2021	7:00	20-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
567	ER-I	400KV MAIN BUS - 2 AT DARBHANGA (DMTCL)	C	DMTCL-SIMULTANEOUS		BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 400 kv Bus-1 and 2 are required,hence power interupption on 19.03.2021	17/Mar/2021	7:00	19/Mar/2021	16:00		
568	ER-II/Odisha	765KV-JHARSUGUDA-ANGUL-4	D			NLDC	CSD faulty rectification issue & Guy Arrangement work	17-Mar-2021	7:00	17-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
569	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-4 AT JHARSUGUDA	D			NLDC	CSD faulty rectification issue & Guy Arrangement work	17-Mar-2021	7:00	17-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
570	ER-II/Odisha	400KV/220KV 500 MVA ICT 3 AT BARIPADA(PG)	D			GRIDCO	AMP WORKS	17-Mar-2021	7:00	17-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
571	ER-II/Odisha	400KV TIE BAY OF (JHARSUGUDA-I AND CHAIBASA(PG)-I) AT ROURKELA	D				AMP	17-Mar-2021	7:00	17-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
572	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D			NLDC	HV testing and Jumper connection	17-Mar-2021	7:00	17-Mar-2021	16:00		

573	ER-II	220KV/132KV 160 MVA ICT 4 AT MALDA	D			WB	220KV Side BCU Rectification (209 bay),Aircell change, NIFPS commissioning	17-Mar-2021	7:00	17-Mar-2021	16:00		
574	ER-II	400KV MAIN BAY OF JAMSHEDPUR FUTURE AT DURGAPUR	D				AMP WORK	17-Mar-2021	7:00	17-Mar-2021	16:00		
575	ER-II	400KV MAIN BAY OF 400 KV PURNEA-I AT MALDA(PG)	D				Main Bay AMP	17-Mar-2021	7:00	17-Mar-2021	16:00		
576	ER-II	220KV MAIN BUS - 1 AT ALIPURDUAR	D				AMP Work	17-Mar-2021	7:00	3/17/2021	16:00		
577	ER-I	400KV-JAMSHEDPUR-BARIPADA-1	D		Status of work along with approval copy from competent forum may be submitted		Replacement of damaged insulator at different location. Insulator damaged by miscreant.	17-Mar-2021	9:30	17/Mar/2021	17:30		
578	ER-I	A/R OF 400KV-BARIPADA-TISCO-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D WORK OF 400KV JAMSHEDPUR-BARIPADA CKT	17/Mar/2021	9:30	17/Mar/2021	17:30		
579	ER-I	A/R OF 400KV-JAMSHEDPUR-TISCO-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D WORK OF 400KV JAMSHEDPUR-BARIPADA CKT	17/Mar/2021	9:30	17/Mar/2021	17:30		
580	ER-I	800 KV BNC ALIPURDUAR (PG) LINE 1	D			NLDC	TO RECTIFY EARTHWIRE CLEARANCE ISSUE BETWEEN LOC 2515-2516	17/Mar/2021	7:00	17/Mar/2021	16:00		Subject to consent of NRPC
581	ER-I	A/R OF 400 KV BNC-AGRA POLE 2	D			NLDC	TO FACILITATE THE S/D WORK OF 800 KV HVDC BNC-AGRA LINE POLE-I	17/Mar/2021	7:00	17/Mar/2021	16:00		Subject to consent of NRPC
582	ER-I	400KV/220KV 315 MVA ICT 1 AT RANCHI	D			BSEB	AMP WORK	17/Mar/2021	7:00	17/Mar/2021	16:00	POWER INTURRUPTION	
583	DVC	220KV-DTPS-BIDHANNAGAR-2	D				1. Jumper point Tightness Checking of both Lines 2. Attend the Hot-spot at different location as per Thermographic Survey Report	17-Mar-2021	7:00	3/17/2021	16:00		
584	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	18-Mar-2021	7:00	20/Mar/2021	16:00		
585	ER-I	FSC OF 400KV RANCHI-SIPAT-1 AT RANCHI	D				FSC RECTIFICATION WORK	18/Mar/2021	7:00	19/Mar/2021	16:00		S/D was availed on 14th Feb for same work.
586	WBSETCL	400 KV KGP-New Chanditala Ckt-2	D				Tree Trimming	18-Mar-2021	6:00 Hrs	19-Mar-2021	16:00 Hrs		
587	ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	C		TO BE CLUBBED WITH RECONDUCTORING WORKS		Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	18-Mar-2021	7:00	31-Mar-2021	16:00		

588	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2			Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 1	18/Mar/2021	7:00	20/Mar/2021	16:00		
589	NTPC BARH	400 KV Barh-Patna Line# 4	C				For Auto Reclose relay testing & Annual maintenance and testing of bay equipments.	18-Mar-2021	7:00	19-Mar-2021	16:00		
590	ER-II/Odisha	765KV-ANGUL-JHARSUGUDA-3	D			NLDC	CSD faulty rectification issue & Guy Arrangement work	18-Mar-2021	7:00	18-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
591	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-3 AT JHARSUGUDA	D			NLDC	CSD faulty rectification issue & Guy Arrangement work	18-Mar-2021	7:00	18-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
592	ER-II/Odisha	765KV MAIN BUS - 1 AT ANGUL	D			NLDC	AMP	18-Mar-2021	7:00	18-Mar-21	16:00	ANGUL	Date may be rescheduled to 20/03/21
593	ER-II/Odisha	400KV MAIN BUS - 2 AT BARIPADA	D			GRIDCO	AMP WORKS	18-Mar-2021	7:00	18-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
594	PKTCL	400 KV,D/C New Ranchi-New Purulia Line: CKT-1	D				Annual line maintenance work	18-Mar-2021	7:00	18/Mar/2021	16:00		
595	ER-II	220KV MAIN BUS - 1 AT BINAGURI	D				Bus Stability & Jumper connection for ICT#3	18-Mar-2021	7:00	18-Mar-2021	16:00		
596	ER-II	220KV MAIN BUS - 2 AT RAJARHAT	D			WB	AMP OF GIS BAY of 220KV Bus Coupler	18-Mar-2021	09:00:00 Hrs	18-Mar-2021	17:00:00 Hrs		
597	ER-II	220KV BUS COUPLER BAY AT RAJARHAT	D				AMP OF GIS BAY.	18-Mar-2021	09:00:00 Hrs	18-Mar-2021	17:00:00 Hrs		
598	ER-II	400KV MAIN BAY OF BIDHANNAGAR-1 AT DURGAPUR	D				AMP WORK	18-Mar-2021	7:00	18-Mar-2021	16:00		
599	ER-II	220KV-CHUKHA-BIRPARA-1	D				AMP works at Birpara	18-Mar-2021	08:00 Hrs	18-Mar-2021	17:30 Hrs		Subject to consent of Bhutan
600	ER-I	400KV MAIN BUS - 2 AT PATNA	D			BSEB	AMP WORK	18/Mar/2021	7:00	18/Mar/2021	16:00		
601	ER-I	132KV MAIN BUS - 1 AT MOTIHARI	D	MOTIHARI	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	HV Testing of newly installed 132 kV GIS Bays	18/Mar/2021	7:00	18/Mar/2021	16:00		
602	ER-I	400KV/132KV 200 MVA ICT 1 AT LAKHISARAI	D	Simultaneous Shutdown		BSEB	Final commissioning of AVR panel/ Parallel operation of ICT	18/Mar/2021	7:00	18/Mar/2021	16:00	POWER INTURRUPTION	
603	ER-I	400KV/132KV 200 MVA ICT 2 AT LAKHISARAI	D	Simultaneous Shutdown		BSEB	Final commissioning of AVR panel/ Parallel operation of ICT	18/Mar/2021	7:00	18/Mar/2021	16:00	POWER INTURRUPTION	
604	ER-I	400KV/132KV 315 MVA ICT 3 AT LAKHISARAI	D	Simultaneous Shutdown		BSEB	Final commissioning of AVR panel/ Parallel operation of ICT	18/Mar/2021	7:00	18/Mar/2021	16:00	POWER INTURRUPTION	
605	OPTCL	400/220kV 315MVA ICT- II at Meramundali	D				Replacement of B-ph LA at 220kV Side of ICT-II	18-Mar-2021	08:00Hrs	18-Mar-2021	16:00Hrs	315MVA ICT-I will remain in service	
606	ER-I	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	D				Relay retrofitment work	19-Mar-2021	10:00	20/Mar/2021	18:00		
607	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR(PG)	D	NEPAL CONSENT	NLDC/BSEB	BSEB	AMP WORK	19/Mar/2021	9:30	20/Mar/2021	17:30	NO POWER INTERRUPTION	
608	ER-II/Odisha	765KV TIE BAY OF (DHARAMJAIGARH-I AND DARLIPALI-II) AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	19-Mar-2021	7:00	22-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed

609	WBSETCL	400kV KTPP-Kharagpur#2 Feeder	C				Replacement of Circuit Breaker under PSDF	19-Mar-2021	17:00	24-Mar-2021	8:00	Feeder diverted through Bus Tie	
610	ER-II/Odisha	765KV-ANGUL-JHARSUGUDA-1	D			NLDC	CSD faulty rectification issue & Guy Arrangement work+ TL Maintenance	19-Mar-2021	7:00	19-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
611	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-1 AT JHARSUGUDA	D			NLDC	CSD faulty rectification issue & Guy Arrangement work	19-Mar-2021	7:00	19-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
612	ER-II/Odisha	765KV MAIN BUS - 2 AT ANGUL	D			NLDC	AMP	19-Mar-2021	7:00	19-Mar-21	16:00	ANGUL	Date may be rescheduled to 21/03/21
613	ER-II/Odisha	400KV MAIN BAY OF RENGALI AT INDRAVATI(PG)	D				AMP works of Rengali Main Bay (403). During this shutdown Power flow will not be interrupted.	19-Mar-2021	7:00	19-Mar-21	16:00	ER-II/Odisha/Indravati	
614	PKTCL	400 KV,D/C New Ranchi-New Purulia Line: CKT-2	D				Annual line maintenance work	19-Mar-2021	7:00	19/Mar/2021	16:00		
615	ER-II	220KV MAIN BUS - 2 AT ALIPURDUAR	D				AMP Work	19-Mar-2021	7:00	3/19/2021	16:00		
616	ER-II	400KV/220KV 500 MVA ICT 5 AT SUBHASGRAM(PG)	D			WB	AMP OF THIS BAY	19-Mar-2021	7:00	19-Mar-2021	16:00	415 Bay will be under shutdown	
617	ER-II	400KV TIE BAY OF (MAITHON-II AND FUTURE) AT DURGAPUR	D				42089A, Y Ph Isolator Alignment & Arm Replacement works	19-Mar-2021	9.30hrs	19-Mar-2021	9.30hrs	400KV Maithon Line-2 shall remain in service through 419 Main bay.	
618	ER-II	400KV-BINAGURI-NEW PURNEA-2	D				AMP work	19-Mar-2021	7:00	19-Mar-2021	16:00		
619	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	D				Installation of Bird guard in Wavetrap/	19-Mar-2021	7:00	19-Mar-2021	16:00		
620	ER-I	132KV MAIN BUS - 2 AT MOTIHARI	D	MOTIHARI	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	HV Testing of newly installed 132 kV GIS Bays	19/Mar/2021	7:00	19/Mar/2021	16:00		
621	ER-I	400KV MAIN BUS - 1 AT DARBHANGA (DMTCL)	D	DMTCL-SIMULTANEOUS		BSEB	Bus bar protection & stability testing	19/Mar/2021	7:00	19/Mar/2021	16:00	POWER INTERRUPTION SIMULTANEOUS S/D OF 400KV BUS 1 AND BUS 2 IS REQUIRED.	
622	ER-I	400KV/220KV 500 MVA ICT 3 AT PATNA	D			BSEB	AMP WORK	19/Mar/2021	7:00	19/Mar/2021	16:00	POWER INTURRUPTION	
623	OPTCL	400/220kV 315MVA ICT- I at Lapanga	D				Condition Monitoring of 315 MVA ICT -I at GSS, Lapanga	19-Mar-2021	8:00Hrs	19-Mar-2021	17:00Hrs	315MVA ICT-II will remain in service	
624	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-2	D		Status of work done & pending work needs to be updated		To be kept in Non-Auto Mode during reconductoring of 400KV Maithon- RB# I line for safety measure	20-Mar-2021	7:00	3-Apr-2021	16:00		
625	ER-II	765 kV D/C Ranchi - Medinipur TL (Line - I & II)	D		WHY CHECKING IS REQUIRED FOR SO MANY DAYS WHEN LINE IS CHARGED ONLY A FEW DAYS AGO ?	NLDC	Checking & tightenging of jumpers, checking of Insulator	20-Mar-2021	8/00 hrs	31-Mar-2021	18/00 hrs		Why both Circuit S/D required simultaneously??

626	ER-II	220KV-MAITHON-DUMKA-1	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	20-Mar-2021	7:00	23-Mar-2021	16:00		
627	ER-II	220KV-MAITHON-DUMKA-2	D	REPEATED-Simultaneous Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	20-Mar-2021	7:00	23-Mar-2021	16:00		
628	ER-II	400KV-JAMSHEDPUR-MAITHON-1	D		Status of work along with approval copy from competent forum may be submitted		Insulator Replacement work	20-Mar-2021	7:00	23-Mar-2021	16:00		
629	ER-I	400KV-MAITHON-GAYA-2	D				For deploying Pokhlain Vibrator to excavate the Rock to maintain the Ground Clearance.	20-Mar-2021	7:00	23/Mar/2021	16:00		
630	ER-I	A/R OF 400KV-MAITHON-GAYA-1	D		Status of work done & pending work needs to be updated		TO FACILITATE S/D OF 400KV-MAITHON-GAYA-2	20/Mar/2021	7:00	23/Mar/2021	16:00		
631	ER-II	400KV-SUBHASGRAM-SAGARDIGHI-1	D			WB	Stringing b/w AP 9/0 to AP 10/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Sagardighi - Subhasgram TL (PGCIL)	20-Mar-2021	7:00	21-Mar-2021	16:00		
632	ER-I	FSC OF 400KV RANCHI-SIPAT-2 AT RANCHI	D				FSC RECTIFICATION WORK	20/Mar/2021	7:00	21/Mar/2021	16:00		S/D was availed on 14th Feb for same work.
633	ER-II	400KV-MAITHON-MAITHON RB-1	C	STATUS OF WORK DONE NEEDS TO BE SUBMITTED			Re conductoring work	20-Mar-2021	7:00	3-Apr-2021	16:00		
634	ER-II	220KV-BINAGURI-BIRPARA-1	C				Railway Diversion work at by 145-146 , Excution by MS Railway	20-Mar-2021	7:00	30-Mar-2021	16:00		
635	ER-II	220KV-BINAGURI-BIRPARA-2	C				Railway Diversion work at by 145-146 , Excution by MS Railway	20-Mar-2021	7:00	30-Mar-2021	16:00		
636	ER-I	132KV MAIN BUS - 1 AT MOTIHARI	C	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 132 kv Bus-1 and 2 are required,hence power interupption on 21.03.2021	20/Mar/2021	7:00	21/Mar/2021	16:00		
637	DVC	GT#7 (Bay-9), MTPS	C				Hydraulic overhauling of 400KV Circuit breaker by OEM	20-Mar-2021	10:00	3/25/2021	18:00		

638	ER-II/Odisha	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	D			NLDC	AMP work of Line Reactor & its Bay & Guy Arrangement work	20-Mar-2021	7:00	20-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
639	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-1 AT JHARSUGUDA	D			NLDC	AMP work of Line Reactor & its Bay & Guy Arrangement work	20-Mar-2021	7:00	20-Mar-21	16:00	ER-II/Odisha/Sundargarh	
640	ER-II/Odisha	400KV MAIN BAY OF 80 MVAR BUS REACTOR AT NEW DUBURI	D				AMP WORKS	20-Mar-2021	7:00	20-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
641	ER-II	400KV MAIN BUS - 2 AT BERHAMPORE	D			NLDC	AMP WORK	20-Mar-2021	7:00	20-Mar-2021	16:00		Subject to consent of Bangladesh
642	ER-II	220KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	D				AMP WORK	20-Mar-2021	7:00	20-Mar-2021	16:00		
643	ER-II	400KV-BINAGURI-NEW PURNEA-1	D				AMP work	20-Mar-2021	7:00	20-Mar-2021	16:00		
644	ER-II	400KV-RAJARHAT-JEERAT-1	D				Installation of Bird guard in Wavetrap/	20-Mar-2021	7:00	20-Mar-2021	16:00		
645	ER-I	400KV MAIN BUS - 1 AT LAKHISARAI (PG)	D			BSEB	AMP WORK	20/Mar/2021	7:00	20/Mar/2021	16:00		
646	OPTCL	400kv MERAMUNDALI-NEW DUBURI-II	D				TESTING OF LINE LA	20-Mar-2021	7:00	20-Mar-2021	17:00	400kv Meramundali-New Duburi ckt-I will remain in service	
647	WBSETCL	400kv KTPP Main Bus#2	D				Replacement of 29B of Kharagpur#2 Bay under PSDF	21-Mar-2021	7:00	24-Mar-2021	16:00	All other feeders shifted to MB#1	
648	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	D				REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	21-Mar-2021	7:00	23/Mar/2021	16:00		
649	ER-II	400KV-RANGPO-TEESTA-V-2	C			TEESTA S	For rectification of SF6 gas leakage repair work,	21-Mar-2021	7:00	28-Mar-2021	16:00		
650	ER-I	400KV-FSTPP-KHSTPP-3	C	Simultaneous Shutdown	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED		Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	21-Mar-2021	7:00	24/Mar/2021	16:00		
651	ER-I	400KV-FSTPP-KHSTPP-4	C	Simultaneous Shutdown	DETAILS OF DIVERSION ALONG WITH SKETCH TO BE PROVIDED		Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	21-Mar-2021	7:00	24/Mar/2021	16:00		
652	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1			Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 2	21/Mar/2021	7:00	23/Mar/2021	16:00		
653	WBSETCL	400KV/220KV/33KV 315MVA ICT#1 AT BAKRESWAR	C				RELAY RETROFITTING OF 400KV, 220KV AND 33 kV side(under PSDF)	21-Mar-2021	8	26-Mar-2021	17	ICT 2 will be in service	
654	ER-II/Odisha	400KV TIE BAY OF (BARIPADA(PG) AND 80MVAR BR-I) AT NEW DUBURI	D				AMP WORKS	21-Mar-2021	7:00	21-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	

655	ER-II	400KV MAIN BUS - 1 AT MALDA	D	MAY BE ALLOWED AFTER 500MVA ICT-2 COMES INTO SERVICE		WB	AMP WORK	21-Mar-2021	7:00	21-Mar-2021	16:00		
656	ER-I	132KV MAIN BUS - 2 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing	21/Mar/2021	7:00	21/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 132KV BUS I AND BUS 2	
657	ER-II	400KV-SUBHASGRAM-SAGARDIGHI-1	D		Status of work along with approval copy from competent forum may be submitted		INSULATOR REPLACEMENT	22-Mar-2021	7:00	24/03/2021	17:00		
658	ER-I	400KV MAIN BUS - 2 AT MUZAFFARPUR	D	NEPAL CONSENT	NLDC/BSEB	BSEB	AMP WORK	22/Mar/2021	9:30	23/Mar/2021	17:30	NO POWER INTERRUPTION	
659	ER-I	63MVAR SWITCHABLE L/R OF 400KV-PUSAULI-ALLAHABAD-1 AT PUSAULI	C		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		Overhauling of L/R bay CB (CWL29Q50-Y phase Pole)	22/Mar/2021	7:00	24/Mar/2021	16:00		
660	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	C	Continuous		BSEB	OLTC Overhauling	22/Mar/2021	10:00	25/Mar/2021	18:00		
661	ER-I	400KV MAIN BAY OF KISHANGANJ(PG)-II AT NEW PURNEA	C				PIR Overhauling work at 41052 CB	22/Mar/2021	9:30	24/Mar/2021	17:30	NO POWER INTURUPTION	
662	ER-II/Odisha	400KV-JAMSHEDPUR-BARIPADA-1	D				Line isolator rectification work	22-Mar-2021	7:00	22-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
663	ER-II/Odisha	765KV-DHARAMJAIGARH-JHARSUGUDA-1	D		Status of work along with approval copy from competent forum may be submitted	NLDC	Guy Arrangement work+TL Maint work. Insulator replacement powerline crossing loc-6&7	22-Mar-2021	7:00	22-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
664	ER-II/Odisha	765KV-JHARSUGUDA-DARLIPALI-1	D			NLDC	Guy Arrangement work+ TL Maintenance	22-Mar-2021	7:00	22-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed. In case of (N-1) Darlipalli generation will be out.
665	ER-II/Odisha	A/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-2	D		Status of work along with approval copy from competent forum may be submitted	NLDC	Preventive measure to avoid Unnecessary tripping While Insulator replacement powerline crossing loc-6&7 on CKT-1	22-Mar-2021	7:00	22-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
666	PKTCL	400 kV Chaibasa-Kharagpur D/C line CKT- 1	D			WB	Annual line maintenance work	22-Mar-2021	7:00	22/Mar/2021	16:00		
667	ER-II	400KV TIE BAY OF (BIDHANNAGAR-I AND 315MVA ICT-I) AT DURGAPUR	D				AMP WORK	22-Mar-2021	7:00	22-Mar-2021	16:00		
668	ER-II	400KV TIE BAY OF (MAITHON-II AND FUTURE) AT DURGAPUR	D				42089A, B Ph Isolator Alignment & Arm Replacement works	22-Mar-2021	9.30hrs	22-Mar-2021	9.30hrs	400KV Maithon Line-2 shall remain in service through 419 Main bay.	

669	ER-II	80MVAR SWITCHABLE L/R OF 400KV-FARAKKA-RAJARHAT-1 AT FARAKKA	D				Installation of Bird guard in Wavetrap and testing of GIS bay of Farakka Line reactor-1	22-Mar-2021	09:00:00 Hrs	22-Mar-2021	#####		
670	ER-II	400KV-RAJARHAT-FSTPP-1	D				Installation of Bird guard in Wavetrap and testing of GIS bay of Farakka Line reactor-1	22-Mar-2021	7:00	22-Mar-2021	16:00		
671	ER-I	125MVAR 400KV B/R-1 AT KISHANGANJ	D				AMP WORK	3/22/2021	7:00	3/22/2021	16:00		
672	ER-I	400KV MAIN BUS - 2 AT LAKHISARAI (PG)	D			BSEB	AMP WORK	22/Mar/2021	7:00	22/Mar/2021	16:00		
673	ER-I	400KV MAIN BUS - 1 AT RANCHI	D			JSEB	AMP WORK	22/Mar/2021	7:00	22/Mar/2021	16:00		
674	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	D				AMP WORK	22/Mar/2021	10:00	22/Mar/2021	18:00		
675	ER-I	400KV TIE BAY OF (VARANASI-II AND FUTURE) AT BIHARSARIFF(PG)	D				AMP WORK	22/Mar/2021	10:00	22/Mar/2021	18:00		
676	ER-II/Odisha	765KV MAIN BAY OF DHARAMJAIGARH-II AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	23-Mar-2021	7:00	26-Mar-21	16:00	ER-II/Odisha/Sundargarh	may be allowed.
677	ER-II	400KV-FSTPP-BAHARAMPUR-1	C				For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kv D/C Transmission line" under ERSS-XXIII scheme/	23-Mar-2021	7:00	24-Mar-2021	16:00		
678	ER-II	400KV-FSTPP-BAHARAMPUR-2	C				For stringing of powerline crossing AP 3/0 to AP 4/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kv D/C Transmission line" under ERSS-XXIII scheme/	23-Mar-2021	7:00	24-Mar-2021	16:00		
679	ER-II	400KV/220KV 315 MVA ICT 1 AT MALDA	C				220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value	23-Mar-2021	7:00	25-Mar-2021	16:00		
680	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	D	Simultaneous Shutdown			For stringing work of LOOP IN Line of LLO of 400KV D/C Kishanganj – Patna Line (Section 28/0 to 29/0) between Loc. No. 301 to 302 of POWERLINK Line.	23-Mar-2021	7:00	24/Mar/2021	16:00	SIMULTANEOUS S/D OF 400KV-NEW PURNEA-MUZAFFARPUR CKT 1 AND CKT 2 REQUIRED	

681	ER-I	132KV MAIN BUS - 2 AT MOTIHARI	C	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing and conductor connection, Simultaneous s/d of both 132 kv Bus-1 and 2 are required,hence power interupption on 24.03.2021	23/Mar/2021	7:00	24/Mar/2021	16:00		
682	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	D	Simultaneous Shutdown	DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing work of LOOP IN Line of LILO of 400KV D/C Kishanganj – Patna Line (Section 28/0 to 29/0) between Loc. No. 301 to 302 of POWERLINK Line.	23-Mar-2021	7:00	24/Mar/2021	16:00	SIMULTANEOUS S/D OF 400KV-NEW PURNEA-MUZAFFARPUR CKT 1 AND CKT 2 REQUIRED	
683	ER-II/Odisha	765KV-DHARAMJAIGARH-JHARSUGUDA-2	D		Status of work along with approval copy from competent forum may be submitted	NLDC	Guy Arrangement work+TL Maint work. Insulator replacement powerline crossing loc-6&7	23-Mar-2021	7:00	23-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
684	ER-II/Odisha	765KV-JHARSUGUDA-DARLIPALI-2	D			NLDC	Guy Arrangement work+ TL Maintenance	23-Mar-2021	7:00	23-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed. In case of (N-1) Darlipalli generation will be out.
685	ER-II/Odisha	A/R OF 765KV-DHARAMJAIGARH-JHARSUGUDA-1	D		Status of work along with approval copy from competent forum may be submitted	NLDC	Preventive measure to avoid Unnecessary tripping While Insulator replacement powerline crossing loc-6&7 on CKT-2	23-Mar-2021	7:00	23-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
686	ER-II/Odisha	80MVAR 400KV B/R-1 AT NEW DUBURI	D				AMP works	23-Mar-2021	7:00	23-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
687	ER-II/Odisha	400KV/220KV 315 MVA ICT 1 AT JEYPORE	D	ER-SR TTC TO BE REVISED		NLDC/GR IDCO	<i>If the above is not availed in this month,</i> For changing ICT-I combination form Unit-I,III, IV to Unit- II, III & IV for charging Unit-II	23-Mar-2021	9:00	23/Mar/2021	11:00	ER-2/Odisha /Jeypore	Subject to consent of SRPC. ER-SR TTC will be reduced by 300MW.
688	PKTCL	400 kV Chaibasa-Kharagpur D/C line CKT- 2	D			WB	Annual line maintenance work	23-Mar-2021	7:00	23/Mar/2021	16:00		
689	ER-II	400KV MAIN BUS - 2 AT BEHRAMPUR	D			NLDC	Busbar AMP.	23-Mar-2021	7:00	23-Mar-2021	16:00		Subject to consent of Bangladesh
690	ER-II	400KV-RAJARHAT-GOKARNA-1	D				Installation of Bird guard in Wavetrap/	23-Mar-2021	7:00	23-Mar-2021	16:00		
691	ER-I	400KV-RANCHI-NEW RANCHI-2	D				LINE ISOLATOR ALIGNMENT WORK AT RANCHI & LINE MAINTINENECE WORK	23-Mar-2021	7:00	23/Mar/2021	16:00		
692	ER-I	A/R OF 400KV-RANCHI-NEW RANCHI-1	D		Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT-2	23/Mar/2021	7:00	23/Mar/2021	16:00		
693	ER-I	80MVAR SWITCHABLE L/R OF 400KV-PATNA-KISHANGANJ-1 AT KISHANGANJ	D		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES		AMP WORK	3/23/2021	7:00	3/23/2021	16:00		

694	ER-I	132KV MAIN BUS - 1 AT LAKHISARAI	D			BSEB	AMP WORK	23/Mar/2021	7:00	23/Mar/2021	16:00	POWER INTURUPTION OF ALL 132 KV LINES	
695	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND MAIN BUS - 3) AT BIHARSARIFF	D				AMP WORK	23/Mar/2021	10:00	23/Mar/2021	18:00		
696	ER-I	400KV MAIN BAY OF KODERMA(DVC)-I AT BIHARSARIFF(PG)	D				AMP WORK	23/Mar/2021	9:30	23/Mar/2021	17:30	NO POWER INTURUPTION	
697	DVC	400KV RTPS-RANCHI PG CKT-2	D				For Hardware checking, jumper tightening if required and checking of earthings.	23-Mar-2021	7:00	3/23/2021	16:00		
698	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2			Status of work done & pending work needs to be updated		TO FACILITATE THE S/D OF CKT 1	24/Mar/2021	7:00	26/Mar/2021	16:00		
699	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	D		Status of work along with approval copy from competent forum may be submitted		REPLACEMENT OF PORCELAIN INSULATOR WITH POLYMER ONES.	24-Mar-2021	7:00	26/Mar/2021	16:00		
700	ER-II	132KV-MAITHON-JAMTARA-1	D	REPEATED-Shutdown	DETAILS OF CROSSING ALONG WITH SKETCH TO BE PROVIDED	JSEB	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line	24-Mar-2021	7:00	25-Mar-2021	16:00		
701	ER-II/Odisha	765KV-ANGUL-JHARSUGUDA-2	D			NLDC	Guy Arrangement work+ TL Maintenance	24-Mar-2021	7:00	24-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
702	ER-II/Odisha	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-2 AT JHARSUGUDA	D			NLDC	Guy Arrangement work	24-Mar-2021	7:00	24-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
703	ER-II/Odisha	400KV MAIN BUS - 1 AT JEYPORE	D			NLDC/GRIDCO	Retrofitting and electrically opeartion checking of Bus-1 earth switch MOM boxes (30 years old).	24-Mar-2021	7:00	24-Mar-2021	16:00	ER-2/Odisha /Jeypore	
704	ER-II/Odisha	400KV MAIN BUS - 1 AT BARIPADA	D			GRIDCO	AMP WORKS	24-Mar-2021	7:00	24-Mar-21	16:00	ER-II/Odisha/BARIPADA S/S	
705	ER-II/Odisha	400KV MAIN BAY OF INDRAVATI(GR) AT INDRAVATI(PG)	D				AMP works of UIHEP Main Bay (412) . During this shutdown Power flow will not be Interrupted.	24-Mar-2021	7:00	24-Mar-21	16:00	ER-II/Odisha/Indravati	
706	ER-I	220KV-MUZAFFARPUR-KANTI-2	D			BSEB	LINE BAY AMP WORK	24-Mar-2021	9:30	24-Mar-2021	17:30		
707	ER-I	132KV MAIN BUS - 1 AT MOTIHARI	D	MOTIHARI-SIMULTANEOUS	DETAILS OF BAYS TO BE COMISSIONED AT 400/132KV LEVEL TO BE SHARED	BSEB	Bus bar protection & stability testing	24/Mar/2021	7:00	24/Mar/2021	16:00	POWER INTERRUPTION DUE TO SIMULTANEOUS S/D OF 132KV BUS I AND BUS 2	
708	ER-I	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND MAIN BUS - 4) AT BIHARSARIFF	D				AMP WORK	24/Mar/2021	10:00	24/Mar/2021	18:00		
709	ER-I	400KV MAIN BAY OF NEW PURNEA-I AT BIHARSARIFF(PG)	D				AMP WORK	24/Mar/2021	10:00	24/Mar/2021	18:00		
710	OPTCL	400kv MERAMUNDALI-BOLANGIR PG	D				Testing of line & reactor LA at Meramundali end	24-Mar-2021	7:00	24-Mar-2021	17:00		
711	OPTCL	400/220kv 315MVA ICT- II at Lapanga	D				Condition Monitoring of 315 MVA ICT -I at GSS, Lapanga	24-Mar-2021	8:00Hrs	24-Mar-2021	17:00Hrs	315MVA ICT-I will remain in service	

712	WBSETCL	400kV KTRP-Kharagpur#2 Feeder	D			Testing of retrofitted relays under PSDF	24-Mar-2021	7:00	24-Mar-2021	16:00	Feeder shutdown required	
713	DVC	400KV RTPS-RANCHI PG CKT-3	D			For Hardware checking, jumper tightening if required and checking of earthings.	24-Mar-2021	7:00	3/24/2021	16:00		
714	ER-I	63MVAR SWITCHABLE L/R OF 400KV-PUSAULI-SARNATH AT PUSAULI	C		ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES	Overhauling of L/R bay CB (CWL39Q50-Y phase Pole)	25/Mar/2021	7:00	27/Mar/2021	16:00		
715	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	C			PIR Overhauling work at 41252 CB	25/Mar/2021	9:30	26/Mar/2021	17:30	NO POWER INTURUPTION	
716	ER-II/Odisha	400KV-JHARSUGUDA-ROURKELA-2	D			AMP	25-Mar-2021	7:00	25-Mar-21	16:00	ER-II/ODISHA/ROURKELA	
717	ER-II/Odisha	765KV-JHARSUGUDA-DHARAMJAIGARH-3	D			NLDC Guy Arrangement work	25-Mar-2021	7:00	25-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
718	ER-II/Odisha	400KV MAIN BUS - 2 AT JEYPORE	D			NLDC/GR IDCO Retrofitting and electrically opeartion checking of Bus-2 earth switch MOM boxes (30 years old).	25-Mar-2021	7:00	25-Mar-2021	16:00	ER-2/Odisha /Jeypore	
719	PKTCL	400 kV Chaibasa-Kharagpur D/C line CKT- 1	D			WB Annual line maintenance work	25-Mar-2021	7:00	25/Mar/2021	16:00		
720	ER-II	220KV MAIN BUS - 2 AT BINAGURI	D			Bus Stability & Jumper connection for ICT#3	25-Mar-2021	7:00	25-Mar-2021	16:00		
721	ER-I	400KV MAIN BAY OF NEW PURNEA -2 AT MUZAFFARPUR	D			AMP WORK	25/Mar/2021	9:30	25/Mar/2021	17:30	NO POWER INTURUPTION	
722	WBSETCL	400kV KTRP IBT#1 Bay	C			Replacement of 29C & 29D ISO under PSDF	26-Mar-2021	7:00	30-Mar-2021	16:00	Feeder shutdown required	
723	DVC	ST#2(Bay-5), MTPS	C			Hydraulic overhauling of 400KV Circuit breaker by OEM	26-Mar-2021	10:00	3/31/2021	18:00		
724	ER-II/Odisha	400KV-JHARSUGUDA-ROURKELA-3	D			Jumper replacement at Loc. 59 & TL Maint work	26-Mar-2021	7:00	26-Mar-21	16:00	ER-II/Odisha/Sundargarh	
725	ER-II/Odisha	400KV-ROURKELA-JHARSUGUDA-4	D			Jumper replacement at Loc. 59 & TL Maint work	26-Mar-2021	7:00	26-Mar-21	16:00	ER-II/Odisha/Sundargarh	
726	ER-II/Odisha	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	D			Retrofitting and electrical operation checking of bay isolators and earth switch MOM boxes	26-Mar-2021	7:00	26-Mar-21	16:00	ER-2/Odisha /Jeypore	Subject to consent of SRPC. ER-SR TTC will be reduced by 300MW.
727	PKTCL	400 kV Chaibasa-Kharagpur D/C line CKT- 2	D			WB Annual line maintenance work	26-Mar-2021	7:00	26/Mar/2021	16:00		
728	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	D			AMP WORK	26/Mar/2021	10:00	26/Mar/2021	18:00		

729	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	D				AMP WORK	26/Mar/2021	10:00	26/Mar/2021	18:00		
730	ER-I	400KV TIE BAY OF (NEW PURNEA-I AND FUTURE) AT BIHARSARIFF(PG)	D				AMP WORK	26/Mar/2021	10:00	26/Mar/2021	18:00		
731	OPTCL	400kV LAPANGA- MERAMUNDALI CIRCUIT- II	D				Trimming of branches of trees between loc. Nos. 268-273, 395-397, 335-338 & 229-231, 457-458 & 540-543 & Annual Maintenance	26-Mar-2021	8:00Hrs	26-Mar-2021	17:00Hrs	400kV Lapanga-Meramundali ckt-I will remain in service	
732	ER-II/Odisha	765KV TIE BAY OF (DHARAMJAIGARH-II AND DARLIPALI-I) AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	27-Mar-2021	7:00	30-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
733	WBSETCL	400KV/220KV/33KV 315MVA ICT#2 AT BAKRESWAR	C				RELAY RETROFITTING OF 400KV, 220KV AND 33 kV side(under PSDF)	27-Mar-2021	7:00	1-Apr-2021	16:00	ICT 1 will be in service	
734	WBSETCL	400kV KTPP Main Bus#1	D				Replacement of 29A of IBT#1 Bay under PSDF	27-Mar-2021	7:00	30-Mar-2021	16:00	All other feeders shifted to MB#2	
735	ER-II/Odisha	400KV-JHARSUGUDA-RAIGARH-2	D				TL Maint work	27-Mar-2021	7:00	27-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
736	ER-II/Odisha	A/R OF 400KV-JHARSUGUDA-RAIGARH-4	D		Status of work done & pending work needs to be updated		Preventive measure to avoid Unnecessary tripping While TL Maintenance work on CKT-2	27-Mar-2021	7:00	27-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
737	ER-II/Odisha	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	D				Retrofitting and electrical operation checking of bay isolators and earth switch MOM boxes	27-Mar-2021	7:00	27-Mar-21	16:00	ER-2/Odisha /Jeypore	
738	ER-II	125MVAR 400KV B/R-1 AT MAITHON	D				AMP work	27-Mar-2021	7:00	27-Mar-2021	16:00		
739	ER-II	400KV MAIN BUS - 1 AT BINAGURI	D			NLDC	Bus Stability	27-Mar-2021	7:00	27-Mar-2021	16:00		
740	ER-I	400KV TIE BAY OF (BANKA(PG)-I AND BANKA(PG)-II) AT BIHARSARIFF(PG)	D				RELAY RETROFITTING WORK	27/Mar/2021	10:00	27/Mar/2021	18:00		
741	ER-II/Odisha	765KV MAIN BAY OF DHARAMJAIGARH-I AT JHARSUGUDA	C			NLDC	AMP & SIEMENS Guide Valve Modification work by OEM Engineer	28-Mar-2021	7:00	31-Mar-21	16:00	ER-II/Odisha/Sundargarh	May be allowed
742	ER-II/Odisha	400KV MAIN BAY OF INDRAVATI(PG) AT JEYPORE	D				Retrofitting and electrical operation checking of bay isolators and earth switch MOM boxes	28-Mar-2021	7:00	28-Mar-21	16:00	ER-2/Odisha /Jeypore	
743	ER-II	125MVAR 400KV B/R-2 AT MAITHON	D				AMP work	28-Mar-2021	7:00	28-Mar-2021	16:00		
744	ER-I	400KV TIE BAY OF (MUZAFFARPUR(PG)-I AND MUZAFFARPUR(PG)-II) AT BIHARSARIFF(PG)	D				RELAY RETROFITTING WORK	28/Mar/2021	10:00	28/Mar/2021	18:00		

745	ER-II	400KV-RAJARHAT-FSTPP-1	C		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme/	29-Mar-2021	7:00	30-Mar-2021	16:00		
746	ER-II	400KV-NEW PURNEA-FSTPP-1	C		DETAILS OF WORK ALONG WITH SKETCH TO BE PROVIDED		For stringing of powerline crossing AP 5/0 to AP 6/0 for the work of "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme/	29-Mar-2021	7:00	30-Mar-2021	16:00		
747	ER-I	400KV TIE BAY OF MALDA-1 AND 125MVAR B/R-2 AT NEW PURNEA	C				PIR OVERHAULING WORK OF 417-52CB	29/Mar/2021	9:30	30/Mar/2021	17:30		
748	ER-II/Odisha	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	D				Retrofitting and electrical operation checking of bay isolators and earth switch MOM boxes	29-Mar-2021	7:00	29-Mar-21	16:00	ER-2/Odisha /Jeypore	
749	ER-I	400KV TIE BAY OF (TENUGHAT AND LAKHISARAI(PG)II) AT BIHARSARIFF	D				RELAY RETROFITTING WORK	29/Mar/2021	10:00	29/Mar/2021	18:00		
750	WBSETCL	400kv KTPP IBT#1 Bay	C				Replacement of Circuit Breaker under PSDF	30-Mar-2021	17:00	3-Apr-2021	8:00	Feeder diverted through Bus Tie	
751	ER-II/Odisha	765KV-JHARSUGUDA-DHARAMJAIGARH-4	D			NLDC	Guy Arrangement work	30-Mar-2021	7:00	30-Mar-21	16:00	ER-II/Odisha/Sundargarh	Subject to consent of WRPC
752	ER-II/Odisha	125MVAR 400KV B/R-2 AT RENGALI	D				AMP	30-Mar-2021	7:00	30-Mar-21	16:00	PGCIL Rengali	
753	ER-II/Odisha	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	D			GRIDCO	CT Oil Leakage Arresting	30-Mar-2021	9:00	30-Mar-21	13:00	ER-II/Odisha/BARIPADA S/S	
754	ER-II/Odisha	400KV/28KV 500 MVA COUPLING TRANSFORMER AT JEYPORE	D				For changing Coupling Transformer combination form Unit-R, Y, B to Unit- R,Y,S for charging Unit-S	30-Mar-2021	10:00	30-Mar-21	13:00	ER-2/Odisha /Jeypore	
755	ER-II/Odisha	400KV TIE BAY OF (GAJUWAKA-I AND INDRAVATI(PG)) AT JEYPORE	D				Retrofitting and electrical operation checking of bay isolators and earth switch MOM boxes	30-Mar-2021	7:00	30-Mar-21	16:00	ER-2/Odisha /Jeypore	
756	ER-I	400KV MAIN BAY OF NEW RANCHI-IV AT RANCHI	D				AMP WORK	30/Mar/2021	7:00	30/Mar/2021	16:00	NO POWER INTURUPTION	
757	WBSETCL	400kv KTPP Main Bus#2	D				Replacement of 29B of IBT#1 Bay under PSDF	31-Mar-2021	7:00	3-Apr-2021	16:00	All other feeders shifted to MB#1	
758	ER-II/Odisha	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	D				For AMP works of 414 bay	31-Mar-2021	7:00	31-Mar-2021	16:00	ER-2/Odisha /Jeypore	

759	ER-II	220KV-JEERAT-SATGACHIA-2				WB	Stringing b/w AP 154/0 to AP155/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C Satgachia - Jeerat TL (WBSETCL)						
760	ER-II	400KV-FSTPP-BAHARAMPUR-1											
761	ER-II	80MVAR 400KV B/R-1 AT BERHAMPORE											
762	ER-I	63MVAR SWITCHABLE L/R OF 400KV-BIHARSARIEFF-PUSAULI-1 AT PUSAULI					ALL LINE REACTORS ARE TO BE PREFERABLY CLUBBED WITH LINE RELATED ACTIVITIES						
763	TUL	400KV-KISHANGANJ-TEESTA-III-1	D				Annual Maintenance of PHY equipment	8-Mar-2021	7:00	10-Mar-2021	16:00		
764	WBSETCL	220KV/132KV 160 MVA ICT 1 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	15.03.2021	08:00 hrs	15.03.2021	16:00hrs		
765	WBSETCL	220KV/132KV 160 MVA ICT 2 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	16.03.2021	08:00 hrs	16.03.2021	16:00hrs		
766	WBSETCL	220KV/132KV 160 MVA ICT 3 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	17.03.2021	08:00 hrs	17.03.2021	16:00hrs		
767	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	03.03.2021	08:00 hrs	03.03.2021	16:00hrs		
768	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	05.03.2021	08:00 hrs	05.03.2021	16:00hrs		
769	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	08.03.2021	08:00 hrs	08.03.2021	16:00hrs		
770	WBSETCL	400KV/220KV 315 MVA ICT 4 AT JEERAT	D			Approved as an additional agenda	condition monitoring of Transformer	10.03.2021	08:00 hrs	10.03.2021	16:00hrs		
771	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	C			Approved as an additional agenda	Overhauling of 400 KV Pantograph isolator i.r.o 315 MVA 400/220 KV ICT 1 ,315 MVA 400/220 KV ICT 2,400 KV Rajarhat and 400 KV Sagardighi bay Main Bus I Isolator one after another basis for this said feeder/ICT will be diverted through Bus Transfer Bay .	01.03.2021	07:00 hrs	06.03.2021	17:00 hrs		
772	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	C			Approved as an additional agenda	Overhauling of 400 KV Pantograph Isolator i.r.o 315 MVA 400/220 KV ICT 1 ,315 MVA 400/220 KV ICT 2,400 KV Rajarhat and 400 KV Sagardighi bay Main Bus II Isolator one after another basis for the said feeder/ICT will be diverted through Bus Transfer Bay .	08.03.2021	07:00 hrs	13.03.2021	17:00 hrs		
773		100MVAR 400KV B/R-1 AT JEERAT	D			Approved as an additional agenda	condition monitoring and maintenance work	24.03.2021	08:00 hrs	24.03.2021	16:00 hrs		

774	ER-II	132KV-GANGTOK-RANGIT-1	C		Approved as an additional agenda		Rectification of bend tower of loc no 74 of 400KV Binaguri Rangpo D/C which got bent due to landslide	01.03.2021	7:00	07.03.2021	17:00	In between 73 to 74 of 400KV Binaguri Rangpo powerline crossing with 132KV Siliguri Melli and 132KV Rangpo Rangit(at present existing as 132KV Rangit Gangtok) is there. so in order to dismantle conductor of loc no 74 shutdown of 132KV Siliguri Melli and 132KV Rangit Gangtok
775	ER-II	132KV-MELLI-SILIGURI-1	C		Approved as an additional agenda		Rectification of bend tower of loc no 74 of 400KV Binaguri Rangpo D/C which got bent due to landslide	01.03.2021	7:00	07.03.2021	17:00	In between 73 to 74 of 400KV Binaguri Rangpo powerline crossing with 132KV Siliguri Melli and 132KV Rangpo Rangit(at present existing as 132KV Rangit Gangtok) is there. so in order to dismantle conductor of loc no 74 shutdown of 132KV Siliguri Melli and 132KV Rangit Gangtok
776	ER-II	132KV-RANGPO-GANGTOK-2	C		Approved as an additional agenda		Rectification of bend tower of loc no 74 of 400KV Binaguri Rangpo D/C which got bent due to landslide	01.03.2021	7:00	07.03.2021	17:00	In between 73 to 74 of 400KV Binaguri Rangpo powerline crossing with 132KV Siliguri Melli and 132KV Rangpo Rangit(at present existing as 132KV Rangit Gangtok) is there. so in order to dismantle conductor of loc no 74 shutdown of 132KV Siliguri Melli and 132KV Rangit Gangtok
777	ER-II	132KV-RANGPO-MELLI-1	C		Approved as an additional agenda		Docking of Conductor with existing BUS.	01.03.2021	7:00	04.03.2021	16:00	
778	ER-II	400KV-RAJARHAT-JEERAT-1	D		Approved as an additional agenda		LILO work of 400KV Subhashgram-Sagerdigi circuit at 400/220KV Jeerat Substation. After Lilo work 400KV Subhashgram-Sagerdigi line becomes 400KV Subhashgram-Jeerat and 400KV Jeerat-Sagerdigi Line .	20.03.2021	7:00	21.03.2021	16:00	

