



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24239657, 24239659 FAX No.:033-24239652, 24239653 Web: www.erpc.gov.in

NO. ERPC/SE/OPERATION/2021/761

DATE: 27.09.2021

To,

As per list enclosed.

Sub: List of the Transmission lines/equipment for shutdown approved in the 183rd OCC Shutdown Meeting- reg

Sir,

Please find the enclosed list of the transmission lines/equipment approved in the 183rd OCC Outage Coordination Meeting held on 15th September, 2021 through MS Teams online platform for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,

Yours faithfully,

(D.K. Bauri)
SE (O & PS)

LIST OF ADDRESSES:

1. CHIEF ENGINEER (TRANS., O&M), BSPTCL, PATNA, (FAX NO. 0612-2504557/2504937)
2. CHIEF ENGINEER (System Operation), BSPTCL, PATNA, (FAX NO. 0612-2504557/2504937)
3. CHIEF ENGINEER, TRANSMISSION (O&M), JUSNL, RANCHI (FAX NO.-0651-2490486/2490863)
4. CHIEF ENGINEER, TVNL, ROOM NO. 018/2, DORANDA, RANCHI - 834102 (FAX NO. 06544-225414)
5. CHIEF LOAD DISPATCHER, SLDC, OPTCL, BHUBANESWAR (FAX NO.0674-2748509)
6. CHIEF GENERAL MANAGER (O&M), OPTCL, BHUBANESWAR
7. SR. GENERAL MANAGER (PP), GRIDCO, JANPATH, BHUBANESWAR (0674-2547180)
8. DIRECTOR (OPERATION), IB TPS, AT/PO BANHARPALI, JHARSUGUDA, (FAX NO. 06645-222225/222230)
9. GENERAL MANAGER, TTPS, TALCHER, (FAX NO. 06760-243212)
10. SR. GENERAL MANAGER (ELECTRICAL), OHPC LTD., BHUBANESWAR, (FAX NO.0674-2542102)
11. CHIEF ENGINEER, CLD, WBSETCL, HOWRAH, (FAX NO. 033-26886232)
12. CHIEF ENGINEER, CENTRAL PLANNING WING, WBSETCL, SALT LAKE (FAX NO.: 033-23591955)
13. CHIEF ENGINEER (PTR), WBSEDCL, SALT LAKE, KOLKATA (FAX:033-23345862)
14. CHIEF GENERAL MANAGER (OS), WBPDL, KOLKATA-98 (FAX NO. 033-23393286/2335-0516)
15. GM, KOLAGHAT TPS, WBPDL, KOLAGHAT (FAX NO.03228231280)
16. DGM (OPERATION), DPL, DURGAPUR, (FAX NO. 0343-2555052)
17. VICE PRESIDENT (SYS OPERATION), CESC, CHOWRINGHEE SQUARE, KOLKATA (FAX NO.033-22129871)
18. CHIEF ENGINEER, SLDC, DVC, HOWRAH, (FAX NO. 033-2688-5094)
19. ADDL.CHIEF ENGINEER, SLDC, POWER DEPT., GOVT. OF SIKKIM, GANGTOK, (FAX NO. 03592-228186/201148/202284)
20. EXECUTIVE DIRECTOR, ERLDC, POSOCO, KOLKATA, (FAX NO. 033-2423-5809)
21. GENERAL MANAGER, FSTPP, NTPC, FARAKKA, (FAX NO. 03512-224214/226085/226124)
22. GENERAL MANAGER , KhSTPP, NTPC, KAHALGAON (FAX NO.06429-226082)
23. GENERAL MANAGER, TSTPP, NTPC, TALCHER, (FAX NO. 06760-249053)
24. GENERAL MANAGER (OS), POWERGRID, ER-II, KOLKATA(Fax no: 033-23572827)
25. GENERAL MANAGER , POWERGRID, ER-I, PATNA, (FAX NO.0612-2531192)
26. GENERAL MANAGER (O&M), POWERGRID, ODISHA PROJECTS, SAHID NAGAR, BHUBANESWAR - 751 007
27. MANAGING DIRECTOR, DRUK GREEN POWER CORPORATION, P.O. BOX -1351, THIMPU, BHUTAN – WITH THE REQUEST TO DEPUTE ONE ENGINEER EACH FROM CHUKHA & KURICHHU HYDRO POWER STATION IN THE MEETING (FAX NO 00975- 2336411)
28. MANAGING DIRECTOR, BHUTAN POWER CORPORATION, P.O.BOX-580, THIMPU, BHUTAN (FAX NO. 00975-2333578)
29. CHIEF ENGINEER (O&M), TALA H.E.PROJECT, BHUTAN (FAX NO. 009752/324803)
30. EXECUTIVE DIRECTOR (O&M), NHPC, FARIDABAD (FAX No.:0129-2272413)
31. GENERAL MANAGER, TEESTA -V POWER STATION, NHPC, SINGTAM, EAST SIKKIM (FAX 03592 - 247377)
32. CHIEF ENGINEER, RANGIT POWER STATION, NHPC, P.O. RANGIT NAGAR, SOUTH SIKKIM (FAX NO.03595-259268)
33. SENIOR VICE PRESIDENT, PTC LTD., NBCC TOWERS, 15-BHIKAJI KAMA PLACE, NEW DELHI- 110066 (FAX NO. 011-41659504)
34. PLANT HEAD, ADHUNIK POWER & NATUARAL RESOURCES, JHARKHAND(FAX NO.: 0657-6628440)
35. AGM (OPERATION), MAITHON POWER LTD, DHANBAD (FAX: 08860004758)
36. VP(POWER), VEDANTA LIMITED, BHUBANESWAR- 751023 (FAX NO 0674-2302920)
37. CHIEF ELECTRICAL ENGINEER, EASTERN RAILWAY, KOLKATA-700 001 (FAX NO.: 033-22300446)
38. CHIEF ELECTRICAL ENGINEER, SOUTH EASTERN RAILWAY, KOLKATA-43 (FAX: 033-24391566)
39. DEPUTY DIRECTOR, EASTERN RPSO, SALT LAKE, KOLKATA- (FAX NO:033-23217075)
40. GENERAL MANAGER (O&M), NHPC LTD, FARIDABAD, FAX: 0129-2272413
41. ASSOCIATE VICE PRESIDENT, GMR KEL, 29, SATYANAGAR, BHUBANESWAR-751007. (FAX NO: 0674-2572794)
42. GM (SO & COMML), NTPC VVNL, NEW DELHI-110033. Fax:011-24367021
43. AGM, DANS ENERGY PVT. LTD., GURGAON - 122 002, Fax: +91 124 4696 311
44. SHRI D. P. BHAGAVA, CHIEF CONSULTANT (O&M), TEESTA URJA LIMITED, NEW DELHI-110 001 (FAX:011-46529744)

45. SHRI BRAJESH KUMAR PANDE, PLANT HEAD, JITPL. (FAX:011-26139256-65)

46. DIRECTOR (NPC), CEA, NRPC BUILDING, KATWARIA SARAI, NEW DELHI- 110016

47. DGM (OS), HALDIA ENERGY LIMITED, BARIK BHAWAN, KOKATA-700072, FAX: 033-22360955

Copy for information to: -

- 1) The Chief Engineer (GM), Central Electricity Authority, Sewa Bhawan, R.K. Puram, New Delhi-110 066.
- 2) The Member Secretary, NRPC, 18A, Saheed JSS Marg, Katwaria Sarai, New Delhi – 110 016. (011-26865206)
- 3) The Member Secretary, WRPC, MIDC Area, Marol, Andheri (E), Mumbai – 400 093. (022-28370193)
- 4) The Member Secretary, SRPC, 29, Race Course Road, Bangalore –560 009. (080-22259343)
- 5) The Member Secretary, NERPC, NERPC Complex, Dong Parmaw, Lapalang, Shillong - 793006, Meghalaya (0364-2534040)

CC:

Chief Engineer, OPM, CEA	Chief Engineer, NPC, CEA	ASSISTANT SECRETARY, ERPC
--------------------------	--------------------------	---------------------------

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
1	OCC_183	ER-I	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP OF 240MVAR SWITCHABLE L/R AT NEW RANCHI	05-Oct-2021	09:00	05-Oct-2021	17:00	1	NLDC	
2	OCC_183	ER-I	765KV-NEW RANCHI-MEDINIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR AMP OF 240MVAR SWITCHABLE L/R AT NEW RANCHI	07-Oct-2021	09:00	07-Oct-2021	17:00	1	NLDC	
3	OCC_183	ER-I	765KV-FATEHPUR-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR at LOC 76	08-Oct-2021	09:00	08-Oct-2021	18:00	1	NLDC	
4	OCC_183	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	For Line eq. AMP Works at Dharamjaigarh. S/D TAKEN BY WR1	09-Oct-2021	07:00	09-Oct-2021	18:00	1	NLDC	
5	OCC_183	ER-I	400KV-MUZAFFARPUR(PG)-GORAKHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	A/R relay retrofitting & testing at Muzaffarpur ss	05-Oct-2021	09:30	05-Oct-2021	17:30	1	NLDC	
6	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	ISOLATOR REPLACEMENT OF 41789A(FOR OPENING OF JUMPER)	19-Oct-2021	09:00	19-Oct-2021	11:00	1		
7	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	07-Oct-2021	09:30	07-Oct-2021	17:30	1		
8	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	09-Oct-2021	09:30	09-Oct-2021	17:30	1		
9	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR AT LOC 57 AND 75	12-Oct-2021	09:00	12-Oct-2021	18:00	1	NLDC	
10	OCC_183	ER-I	400KV-BINAGURI-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	AUTO RECLOSE RELAY TESTING AT NEW PURNEA SS	18-Oct-2021	09:00	18-Oct-2021	19:00	1		
11	OCC_183	ER-I	400KV-DARBHANGA (DMTCL)-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line Reactor Bay & Line Bay AT KISHANGANJ	07-Oct-2021	09:00	07-Oct-2021	18:00	1		
12	OCC_183	ER-I	400KV-FSTPP-KHSTPP-3	AC TRANSMISSION LINE CIRCUIT	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	25-Sep-2021	08:00	03-Oct-2021	17:00	9		May be clubbed with bypassing work of ER-I
13	OCC_183	ER-I	400KV-FSTPP-KHSTPP-4	AC TRANSMISSION LINE CIRCUIT	C	Diversion work of 400 kv KHG-FRKK 3&4 TL and 400 kv KHG-MTN 1&2, intermediate reservoir and railway corridor for M/s Adani Power (2x800 MW) Station	25-Sep-2021	08:00	03-Oct-2021	17:00	9		May be clubbed with bypassing work of ER-I
14	OCC_183	ER-I	400KV-GAYA-CHANDWA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	21-Oct-2021	09:00	21-Oct-2021	17:00	1		
15	OCC_183	ER-I	400KV-GAYA-KODERMA-2	AC TRANSMISSION LINE CIRCUIT	D	TO FACILITATE THE S/D OF 400KV-MAITHON-GAYA-1 IN MULTI KT TOWER	05-Oct-2021	10:00	05-Oct-2021	17:00	1		
16	OCC_183	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	10-Oct-2021	09:30	10-Oct-2021	13:30	1		
17	OCC_183	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	11-Oct-2021	09:30	11-Oct-2021	13:30	1		
18	OCC_183	ER-I	400KV-JAMSHEDPUR-MAITHON-1	AC TRANSMISSION LINE CIRCUIT	D	LINE EQUIPMENT AMP	16-Oct-2021	09:00	16-Oct-2021	13:30	1		
19	OCC_183	ER-I	400KV-KHSTPP-BANKA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR OPGW INSTALLATION WORK UNDER ERSS-XXIII	25-Sep-2021	08:00	10-Oct-2021	18:00	16		
20	OCC_183	ER-I	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	22-Oct-2021	09:30	22-Oct-2021	17:30	1		
21	OCC_183	ER-I	400KV-MAITHON-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	05-Oct-2021	10:00	05-Oct-2021	17:00	1		
22	OCC_183	ER-I	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	AUTO RECLOSE RELAY TESTING AT NEW PURNEA SS	22-Oct-2021	09:00	22-Oct-2021	19:00	1	WB	
23	OCC_183	ER-I	400KV-NEW PURNEA-FARAKKA-1	AC TRANSMISSION LINE CIRCUIT	D	TESTING OF AUTO RECLOSE FUNCTION IN BCU AT NEW PURNEA SS	21-Oct-2021	09:00	21-Oct-2021	19:00	1		
24	OCC_183	ER-I	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	TESTING OF AUTO RECLOSE FUNCTION IN BCU AT NEW PURNEA SS	20-Oct-2021	09:00	20-Oct-2021	19:00	1	WB	
25	OCC_183	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-1	AC TRANSMISSION LINE CIRCUIT	D	A/R relay retrofitting & testing at Muzaffarpur ss	10-Oct-2021	09:30	10-Oct-2021	17:30	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
26	OCC_183	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	AC TRANSMISSION LINE CIRCUIT	D	A/R relay retrofitting & testing at Muzaffarpur ss	06-Oct-2021	09:30	06-Oct-2021	17:30	1		
27	OCC_183	ER-I	400KV-PATNA-BALIA-1	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between loc no 140 and 142 due to NHAI road construction.	01-Oct-2021	08:00	15-Oct-2021	18:00	15	NLDC	
28	OCC_183	ER-I	400KV-PATNA-BALIA-2	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between loc no 140 and 142 due to NHAI road construction.	01-Oct-2021	08:00	15-Oct-2021	18:00	15	NLDC	
29	OCC_183	ER-I	400KV-PATNA-BALIA-3	AC TRANSMISSION LINE CIRCUIT	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Oct-2021	09:00	30-Oct-2021	18:00	15	NLDC	To be clubbed with sl no. 40 & 41
30	OCC_183	ER-I	400KV-PATNA-BALIA-4	AC TRANSMISSION LINE CIRCUIT	C	FOR LILO OF 400 KV PATNA BALIA CKT-3 & 4 AT UPCOMING SUSTATION AT NAUBATPUR. S/D TAKEN BY BGCL	16-Oct-2021	09:00	30-Oct-2021	18:00	15	NLDC	To be clubbed with sl no. 40 & 41
31	OCC_183	ER-I	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE BAY	26-Oct-2021	09:30	26-Oct-2021	17:30	1	DVC	
32	OCC_183	ER-I	400KV-RANCHI-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	To attend broken insulator damaged by miscreants.	18-Oct-2021	09:00	18-Oct-2021	18:00	1		
33	OCC_183	ER-I	400KV-RANCHI-SIPAT-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF INSULATOR DAMAGED BY MISCREANTS	04-Oct-2021	09:30	04-Oct-2021	17:30	1	NLDC	
34	OCC_183	ER-I	400KV-RANCHI-SIPAT-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	05-Oct-2021	09:30	05-Oct-2021	17:30	1	NLDC	
35	OCC_183	ER-I	400KV-SITAMARHI-DARBHANGA (DMTCL)-1	AC TRANSMISSION LINE CIRCUIT	D	To attend construction punch points	11-Oct-2021	07:00	15-Oct-2021	18:00	5		
36	OCC_183	ER-I	400KV-SITAMARHI-DARBHANGA (DMTCL)-2	AC TRANSMISSION LINE CIRCUIT	D	To attend construction punch points	16-Oct-2021	07:00	20-Oct-2021	18:00	5		
37	OCC_183	ER-I	400KV-SITAMARHI-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	D	To attend construction punch points	01-Oct-2021	07:00	05-Oct-2021	18:00	5		
38	OCC_183	ER-I	400KV-SITAMARHI-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	D	To attend construction punch points	06-Oct-2021	07:00	10-Oct-2021	18:00	5		
39	OCC_183	ER-I	400KV-MAITHON-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	06-Oct-2021	09:00	06-Oct-2021	17:00	1		
40	OCC_183	ER-I	400KV-PATNA-BALIA-3	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20-Oct-2021	09:00	30-Oct-2021	18:00	11	NLDC	To be clubbed with sl no. 29 & 30
41	OCC_183	ER-I	400KV-PATNA-BALIA-4	AC TRANSMISSION LINE CIRCUIT	C	Diversion work in between loc no 319 and 320 due to NHAI road construction.	20-Oct-2021	09:00	30-Oct-2021	18:00	11	NLDC	To be clubbed with sl no. 29 & 31
42	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	ISOLATOR REPLACEMENT OF 41789A(FOR CLOSING OF JUMPER) AT BIHARSHARIF	21-Oct-2021	09:00	21-Oct-2021	11:00	1		
43	OCC_183	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	28-Oct-2021	09:00	28-Oct-2021	17:30	1		
44	OCC_183	ER-I	220KV-BODHGAYA-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHED INSULATOR	20-Oct-2021	09:00	20-Oct-2021	17:00	1	BSPTCL	May be preponed & availed in last week of Sept-21.
45	OCC_183	ER-I	220KV-PUSAULI-NADHOKAR-1	AC TRANSMISSION LINE CIRCUIT	D	Auto Reclose Relay Replacement work at Pusauli SS	05-Oct-2021	09:00	05-Oct-2021	18:00	1	BSPTCL	May be preponed & availed in last week of Sept-21.
46	OCC_183	ER-I	220KV-PUSAULI-NADHOKAR-2	AC TRANSMISSION LINE CIRCUIT	D	Auto Reclose Relay Replacement work at Pusauli SS	06-Oct-2021	09:00	06-Oct-2021	18:00	1	BSPTCL	May be preponed & availed in last week of Sept-21.
47	OCC_183	ER-I	220KV-PUSAULI-SAHUPURI-1	AC TRANSMISSION LINE CIRCUIT	D	Distance Relay & Auto Reclose Relay Replacement work at Pusauli SS	04-Oct-2021	09:00	04-Oct-2021	18:00	1	NLDC/BSEB	
48	OCC_183	ER-I	220KV-RANCHI-HATIA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE BAY AND LINE MAINTENANCE WORK.	27-Oct-2021	09:30	27-Oct-2021	17:30	1	JUSNL	
49	OCC_183	ER-I	220KV-RANCHI-HATIA-3	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE BAY AND LINE MAINTENANCE WORK.	28-Oct-2021	09:30	28-Oct-2021	17:30	1	JUSNL	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
50	OCC_183	ER-I	132KV-ARRAH-JAGDISHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line bay equipments AT ARA SS	05-Oct-2021	09:00	05-Oct-2021	17:30	1	BSPTCL	May be preponed & availed in last week of Sept-21.
51	OCC_183	ER-I	132KV-BANKA (PG)-BANKA (BSPTCL)-1	AC TRANSMISSION LINE CIRCUIT	D	LINE BAY AMP AT BANKA (PG)	25-Oct-2021	09:30	25-Oct-2021	13:30	1	BSPTCL	May be preponed & availed in last week of Sept-21.
52	OCC_183	ER-I	132KV-ARRAH (PG)-ARRAH (BSPHCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of bellow level in 132 kV Side CT of ARA-ARA LINE AT ARRAH SS	21-Oct-2021	09:00	21-Oct-2021	17:30	1	BSPTCL	
53	OCC_183	ER-I	132KV-PUSAULI-MOHANIA-1	AC TRANSMISSION LINE CIRCUIT	C	Shifting of tower no 204 & 205	16-Oct-2021	09:00	22-Oct-2021	18:00	7	BSPTCL	
54	OCC_183	ER-I	765KV/400KV 1500 MVA ICT 1 AT PUSAULI(PG)	TRANSFORMER	D	ICT WILL BE OPENED FROM 400KV SIDE TO FACILITATE THE S/D OF 400KV BUS-I AT SASARAM.THERE WILL BE NO POWER FLOW IN 765KV SASARAM FATEHPUR-S/C	20-Oct-2021	09:00	20-Oct-2021	18:00	1	NLDC	
55	OCC_183	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	TRANSFORMER	C	AMP & OLTC Overhauling works	21-Oct-2021	09:00	24-Oct-2021	18:00	4	BSPTCL	Subject to consent from SLDC, Bihar
56	OCC_183	ER-I	400KV/220KV 500 MVA ICT 2 AT NEW PURNEA	TRANSFORMER	D	CT VARIABLE FREQUENCY TAN DELTA TEST IN 220 KV SIDE CT	23-Oct-2021	07:00	23-Oct-2021	11:00	1	BSPTCL	
57	OCC_183	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	D	Main Bay (410) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-1 : Dismantling of old CB and fabrication) (Day-2 : Fabrication & Erection of New CB)	21-Oct-2021	09:00	22-Oct-2021	18:00	2	JUSNL	
58	OCC_183	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	D	Main Bay (410) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-7/8 : New CB testing with CSD and fine tuning)	27-Oct-2021	09:00	28-Oct-2021	18:00	2	JUSNL	
59	OCC_183	ER-I	765KV MAIN BAY OF MEDINIPUR-2 AT NEW RANCHI	Bay	D	AMP	12-Oct-2021	00:00	12-Oct-2021	00:00	1	NLDC	
60	OCC_183	ER-I	765KV TIE BAY OF (MEDINIPUR-2 AND FUTURE) AT NEW RANCHI	Bay	D	AMP	20-Oct-2021	00:00	20-Oct-2021	00:00	1	NLDC	
61	OCC_183	ER-I	400KV MAIN BAY OF NEW PURNEA-I AT BIHARSARIFF(PG)	Bay	D	AMP work	29-Oct-2021	09:00	29-Oct-2021	18:00	1		
62	OCC_183	ER-I	400KV MAIN BAY OF NEW PURNEA-II AT BIHARSARIFF(PG)	Bay	D	AMP work	30-Oct-2021	09:00	30-Oct-2021	18:00	1		
63	OCC_183	ER-I	400KV MAIN BAY OF VARANASI-I AT BIHARSARIFF(PG)	Bay	D	AMP work	27-Oct-2021	09:00	27-Oct-2021	18:00	1		
64	OCC_183	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT JAMSHEDPUR	Bay	D	AMP work	29-Oct-2021	09:00	29-Oct-2021	18:00	1		
65	OCC_183	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589B Isolator Retrofitting works under Add Cap	27-Oct-2021	09:00	30-Oct-2021	18:00	4		
66	OCC_183	ER-I	400KV MAIN BAY OF 500 MVA ICT 4 AT BIHARSARIFF (PG)	Bay	D	AMP work	28-Oct-2021	09:00	28-Oct-2021	18:00	1		
67	OCC_183	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-2 AT JAMSHEDPUR	Bay	D	AMP work	01-Oct-2021	09:00	01-Oct-2021	18:00	1		
68	OCC_183	ER-I	400KV MAIN BAY OF 1500 MVA ICT 4 AT AT GAYA	Bay	D	For Annual Maintenance work	25-Oct-2021	09:00	25-Oct-2021	17:00	1		
69	OCC_183	ER-I	400KV MAIN BAY OF KISHANGANJ-2 AT PATNA	Bay	D	AMP	13-Oct-2021	09:00	13-Oct-2021	17:00	1		
70	OCC_183	ER-I	400KV MAIN BAY OF NABINAGAR(NPGC)-2 AT PATNA	Bay	D	AMP	12-Oct-2021	09:00	12-Oct-2021	17:00	1		
71	OCC_183	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189A Isolator Retrofitting works under Add Cap	17-Oct-2021	09:00	20-Oct-2021	18:00	4		
72	OCC_183	ER-I	400KV MAIN BAY OF 125MVAR BR-I AT NEW PURNEA	Bay	C	CB MECHANISM BOX OVERHAULING	28-Oct-2021	00:00	30-Oct-2021	00:00	3		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
73	OCC_183	ER-I	400KV MAIN BAY OF 200MVA ICT-2 AT LAKHISARAI(PG)	Bay	D	AMP work	30-Oct-2021	09:30	30-Oct-2021	17:30	1		
74	OCC_183	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	C	41589A Isolator Retrofitting works under Add Cap	05-Oct-2021	09:00	08-Oct-2021	18:00	4		
75	OCC_183	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT JAMSHEDPUR	Bay	C	Main Bay (410) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-1 to Day-8 : Dismetaling of old CB and fabrication, Structure fabrication & Erection of New CB, MB installtion, Wiring, SF6 filling & Pressure testing, CSD erection and CB testing)	21-Oct-2021	09:00	28-Oct-2021	18:00	8		
76	OCC_183	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	C	42289B Isolator replacement under add cap	13-Oct-2021	09:00	16-Oct-2021	18:00	4		
77	OCC_183	ER-I	400KV MAIN BAY OF 500 MVA ICT 2 AT AT PUSAULI(PG)	Bay	D	AMP	29-Oct-2021	09:00	29-Oct-2021	18:00	1		
78	OCC_183	ER-I	400KV MAIN BAY OF 500MVA ICT-I AT PUSAULI(PG)	Bay	D	AMP	30-Oct-2021	09:00	30-Oct-2021	18:00	1		
79	OCC_183	ER-I	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT AT GAYA	Bay	D	For Annual Maintenance work	22-Oct-2021	09:00	22-Oct-2021	17:00	1		
80	OCC_183	ER-I	400KV MAIN BAY OF ALLAHABAD AT PUSAULI(PG)	Bay	D	AMP	19-Oct-2021	09:00	19-Oct-2021	18:00	1		
81	OCC_183	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	Bay	C	40752 Yph CB SF6 Gas arresting works	10-Oct-2021	09:00	10-Oct-2021	18:00	1		
82	OCC_183	ER-I	400KV MAIN BAY OF BANKA(PG)-I AT BIHARSARIFF(PG)	Bay	D	AMP work	21-Oct-2021	09:00	21-Oct-2021	18:00	1		
83	OCC_183	ER-I	400KV MAIN BAY OF BANKA(PG)-II AT BIHARSARIFF(PG)	Bay	D	AMP work	25-Oct-2021	09:00	25-Oct-2021	18:00	1		
84	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF II AT LAKHISARAI(PG)	Bay	D	AMP work	18-Oct-2021	09:30	18-Oct-2021	17:30	1		
85	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF(PG)-I AT BANKA(PG)	Bay	D	AMP	05-Oct-2021	09:30	05-Oct-2021	17:30	1		
86	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF(PG)-I AT LAKHISARAI(PG)	Bay	D	AMP work	06-Oct-2021	09:30	06-Oct-2021	17:30	1		
87	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF(PG)-II AT BANKA(PG)	Bay	D	AMP	06-Oct-2021	09:30	06-Oct-2021	17:30	1		
88	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF-I AT NEW PURNEA	Bay	D	CB & CT AMP	08-Oct-2021	00:00	08-Oct-2021	00:00	1		
89	OCC_183	ER-I	400KV MAIN BAY OF BIHARSARIFF-II AT NEW PURNEA	Bay	D	CB & CT AMP	06-Oct-2021	00:00	06-Oct-2021	00:00	1		
90	OCC_183	ER-I	400KV MAIN BAY OF BINAGURI-II AT NEW PURNEA	Bay	D	CB & CT AMP	01-Oct-2021	00:00	01-Oct-2021	00:00	1		
91	OCC_183	ER-I	400KV MAIN BAY OF DALTONGUNJ-I AT PUSAULI(PG)	Bay	D	AMP	23-Oct-2021	09:00	23-Oct-2021	18:00	1		
92	OCC_183	ER-I	400KV MAIN BAY OF DALTONGUNJ-II AT PUSAULI(PG)	Bay	D	AMP	22-Oct-2021	09:00	22-Oct-2021	18:00	1		
93	OCC_183	ER-I	400KV MAIN BAY OF KHSTPP-I AT BANKA(PG)	Bay	D	AMP	07-Oct-2021	09:30	07-Oct-2021	17:30	1		
94	OCC_183	ER-I	400KV MAIN BAY OF KHSTPP-II AT BANKA (PG)	Bay	D	AMP	08-Oct-2021	09:30	08-Oct-2021	17:30	1		
95	OCC_183	ER-I	400KV MAIN BAY OF KISHANGANJ(PG)-II AT NEW PURNEA	Bay	C	PIR OVERHAULING	11-Oct-2021	00:00	13-Oct-2021	00:00	3		
96	OCC_183	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	C	PIR OVERHAULING	07-Oct-2021	00:00	09-Oct-2021	00:00	3		
97	OCC_183	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41352 Rph CB SF6 Gas arresting works	16-Oct-2021	09:00	16-Oct-2021	18:00	1		
98	OCC_183	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	C	41889A Isolator Retrofitting works under Add Cap	13-Oct-2021	09:00	16-Oct-2021	18:00	4		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contino us	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
99	OCC_183	ER-I	400KV MAIN BAY OF MAIN BAY OF 125 & 50 BR AT JAMSHEDPUR	Bay	C	Main Bay (412) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-1 to Day-9 : Dismantling of old CB and fabrication, Structure fabrication & Erection of New CB, MB installtion, Wiring, SF6 filling & Pressure testing, CSD erection and CB testing)	11-Oct-2021	09:00	20-Oct-2021	18:00	10		
100	OCC_183	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	Bay	C	AMP & PIR OVERHAULING	04-Oct-2021	00:00	06-Oct-2021	00:00	3		
101	OCC_183	ER-I	400KV MAIN BAY OF MUZAFFARPUR-II AT NEW PURNEA	Bay	C	PIR OVERHAULING	20-Oct-2021	00:00	22-Oct-2021	00:00	3		
102	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989B Isolator Retrofitting works under Add Cap	09-Oct-2021	09:00	12-Oct-2021	18:00	4		
103	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	Bay	C	40952 Yph CB SF6 Gas arresting works	13-Oct-2021	09:00	13-Oct-2021	18:00	1		
104	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT DALTONGUNJ	Bay	D	AMP	09-Oct-2021	09:30	09-Oct-2021	17:30	1		
105	OCC_183	ER-I	400KV MAIN BAY OF RTPS-III AT RANCHI	Bay	D	AMP work	19-Oct-2021	10:00	19-Oct-2021	17:30	1		
106	OCC_183	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	Bay	C	41789B Isolator Retrofitting works under Add Cap	21-Oct-2021	09:00	24-Oct-2021	18:00	4		
107	OCC_183	ER-I	400KV MAIN BAY OF TISCO-1 AT JAMSHEDPUR	Bay	D	AMP work	06-Oct-2021	09:00	06-Oct-2021	18:00	1		
108	OCC_183	ER-I	400KV MAIN BAY OF VARANASI-II AT BIHARSARIFF(PG)	Bay	D	AMP work	20-Oct-2021	09:00	20-Oct-2021	18:00	1		
109	OCC_183	ER-I	400KV MAIN BAY OF 1500 MVA ICT III AT GAYA	Bay	D	For Annual Maintenance work	23-Oct-2021	09:00	23-Oct-2021	17:00	1		
110	OCC_183	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189B Isolator Retrofitting works under Add Cap	02-Oct-2021	09:00	05-Oct-2021	18:00	4		
111	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	Bay	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	16-Oct-2021	09:00	16-Oct-2021	18:00	1		
112	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	Bay	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	17-Oct-2021	09:00	17-Oct-2021	18:00	1		
113	OCC_183	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	18-Oct-2021	09:00	18-Oct-2021	18:00	1		
114	OCC_183	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	D	FOR NTAMC SIGNALS WIRING RECTIFICATION	22-Oct-2021	09:00	22-Oct-2021	18:00	1		
115	OCC_183	ER-I	400KV MAIN BAY OF KODERMA(DVC)-I AT BIHARSARIFF(PG)	Bay	D	AMP work	18-Oct-2021	09:00	18-Oct-2021	18:00	1		
116	OCC_183	ER-I	400KV MAIN BAY OF PUSAULI(PG)-II AT BIHARSARIFF(PG)	Bay	D	AMP work	11-Oct-2021	09:00	11-Oct-2021	18:00	1		
117	OCC_183	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	Bay	D	AMP work	16-Oct-2021	09:00	16-Oct-2021	18:00	1		
118	OCC_183	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT CHAIBASA(PG)	Bay	D	AMP	17-Oct-2021	09:30	17-Oct-2021	17:30	1		
119	OCC_183	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT CHAIBASA(PG)	Bay	D	AMP	14-Oct-2021	09:30	14-Oct-2021	17:30	1		
120	OCC_183	ER-I	400KV MAIN BAY OF JAMSHEDPUR-I AT CHAIBASA	Bay	D	AMP	15-Oct-2021	09:30	15-Oct-2021	17:30	1		
121	OCC_183	ER-I	400KV MAIN BAY OF ROURKELA-I AT RANCHI	Bay	D	LINE BAY AMP WORK AT PATNA	18-Oct-2021	10:00	18-Oct-2021	17:30	1		
122	OCC_183	ER-I	220KV TRANSFER BUS COUPLER BAY AT PUSAULI(PG)	Bay	D	FOR A/R TESTING AND RETROFITING	22-Oct-2021	09:00	22-Oct-2021	17:00	1		
123	OCC_183	ER-I	220KV TRANSFER BUS COUPLER BAY AT RANCHI	Bay	D	AMP work	07-Oct-2021	10:00	07-Oct-2021	17:30	1		
124	OCC_183	ER-I	132KV TRANSFER BUS COUPLER BAY AT ARRAH (PG)	Bay	D	Rectification of bellow level in 132 kV Side CT of TBC	20-Oct-2021	09:00	20-Oct-2021	17:30	1		
125	OCC_183	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT AT PUSAULI(PG)	Bay	D	AMP	26-Oct-2021	09:00	26-Oct-2021	18:00	1		
126	OCC_183	ER-I	220KV MAIN BAY OF HATIA-1 AT RANCHI	Bay	D	AMP work	06-Oct-2021	10:00	06-Oct-2021	17:30	1		
127	OCC_183	ER-I	220KV MAIN BAY OF HATIA-3 AT RANCHI	Bay	D	AMP work	22-Oct-2021	10:00	22-Oct-2021	17:30	1		
128	OCC_183	ER-I	220KV MAIN BAY OF CHANDIL-I AT RANCHI	Bay	D	AMP work	21-Oct-2021	10:00	21-Oct-2021	17:30	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingent	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
129	OCC_183	ER-I	400KV TIE BAY OF (RAGHUNATHPUR-3 AND 80MVAR B/R-1) AT RANCHI	Bay	D	AMP work	20-Oct-2021	10:00	20-Oct-2021	17:30	1		
130	OCC_183	ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	42089 Isolator Retrofitting works under Add Cap	07-Oct-2021	09:00	10-Oct-2021	18:00	4		
131	OCC_183	ER-I	400KV TIE BAY OF (500 MVA ICT 1 AND DALTONGANJ-1) AT PUSAULI(PG)	Bay	D	AMP	25-Oct-2021	09:00	25-Oct-2021	18:00	1		
132	OCC_183	ER-I	400KV TIE BAY OF (200MVA ICT-I AND BIHARSARIFF(PG)-I) AT BANKA(PG)	Bay	D	AMP	19-Oct-2021	09:30	19-Oct-2021	17:30	1		
133	OCC_183	ER-I	400KV TIE BAY OF (200MVA ICT-II AND BIHARSARIFF(PG)-II) AT BANKA(PG)	Bay	D	AMP	20-Oct-2021	09:30	20-Oct-2021	17:30	1		
134	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-I AND 175MVAR BR-I) AT JAMSHEDPUR	Bay	C	Tie Bay (411) CB replacement, pneumatic by Spring-Spring under ADD Cap. (Day-1 to Day-8 : Dismantling of old CB and fabrication, Structure fabrication & Erection of New CB, MB installation, Wiring, SF6 filling & Pressure testing, CSD erection and CB testing)	30-Oct-2021	09:00	08-Nov-2021	18:00	10		
135	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-II AND BIHARSARIFF(PG)-I) AT PUSAULI(PG)	Bay	D	AMP	20-Oct-2021	09:00	20-Oct-2021	18:00	1		
136	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-III AND 80MVAR BR-II) AT BIHARSARIFF(PG)	Bay	C	41152 CB B pole overhauling	01-Oct-2021	09:00	03-Oct-2021	18:00	3		
137	OCC_183	ER-I	400KV TIE BAY OF (ADHUNIK-I AND FUTURE) AT JAMSHEDPUR	Bay	D	AMP work	31-Oct-2021	09:00	31-Oct-2021	18:00	1		
138	OCC_183	ER-I	400KV TIE BAY OF (BALIA-I AND NEW PURNEA-II) AT BIHARSARIFF(PG)	Bay	D	AMP work	15-Oct-2021	09:00	15-Oct-2021	18:00	1		
139	OCC_183	ER-I	400KV TIE BAY OF (BANKA(PG)-I AND BANKA(PG)-II) AT BIHARSARIFF(PG)	Bay	D	AMP work	23-Oct-2021	09:00	23-Oct-2021	18:00	1		
140	OCC_183	ER-I	400KV TIE BAY OF (BIHARSARIFF-I AND 200MVA ICT-1) AT LAKHISARAI	Bay	D	AMP work	20-Oct-2021	09:30	20-Oct-2021	17:30	1		
141	OCC_183	ER-I	400KV TIE BAY OF (BIHARSARIFF-I AND FUTURE) AT NEW PURNEA	Bay	D	CB & CT AMP	07-Oct-2021	00:00	07-Oct-2021	00:00	1		
142	OCC_183	ER-I	400KV TIE BAY OF (BIHARSARIFF-II AND 200MVA ICT-2) AT LAKHISARAI	Bay	D	AMP work	28-Oct-2021	09:30	28-Oct-2021	17:30	1		
143	OCC_183	ER-I	400KV TIE BAY OF (BINAGURI-II AND 500MVA ICT-I) AT NEW PURNEA	Bay	D	CB & CT AMP	04-Oct-2021	00:00	04-Oct-2021	00:00	1		
144	OCC_183	ER-I	400KV TIE BAY OF (CHAIBASA(PG)-II AND ANDAL-I) AT JAMSHEDPUR	Bay	D	AMP work	04-Oct-2021	09:00	04-Oct-2021	18:00	1		
145	OCC_183	ER-I	400KV TIE BAY OF (EAST SIDE FILTER AND EAST SIDE CONVERTER TRANSFORMER) AT PUSAULI	Bay	D	AMP	21-Oct-2021	09:00	21-Oct-2021	18:00	1		
146	OCC_183	ER-I	400KV TIE BAY OF (JAMSHEDPUR AND ADHUNIK II) AT JAMSHEDPUR	Bay	D	AMP work	05-Oct-2021	09:00	05-Oct-2021	18:00	1		
147	OCC_183	ER-I	400KV TIE BAY OF (KHSTPP-I AND 80MVAR BR-I) AT BANKA (PG)	Bay	D	AMP	21-Oct-2021	09:30	21-Oct-2021	17:30	1		
148	OCC_183	ER-I	400KV TIE BAY OF (KHSTPP-II AND 125MVAR BR-II) AT BANKA (PG)	Bay	D	AMP	22-Oct-2021	09:30	22-Oct-2021	17:30	1		
149	OCC_183	ER-I	400KV TIE BAY OF (KISHANGANJ-I AND MUZAFFARPUR-II) AT NEW PURNEA	Bay	C	CB MECHANISM BOX OVERHAULING	25-Oct-2021	00:00	27-Oct-2021	00:00	3		
150	OCC_183	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	Bay	C	41789B Isolator Retrofitting works under Add Cap	21-Oct-2021	09:00	24-Oct-2021	18:00	4		
151	OCC_183	ER-I	400KV TIE BAY OF (MAITHON AND CHAIBASA(PG)-I) AT JAMSHEDPUR	Bay	D	AMP work	08-Oct-2021	09:00	08-Oct-2021	18:00	1		
152	OCC_183	ER-I	400KV TIE BAY OF (MEJIA AND DURGAPUR) AT JAMSHEDPUR	Bay	D	AMP work	07-Oct-2021	09:00	07-Oct-2021	18:00	1		
153	OCC_183	ER-I	400KV TIE BAY OF (MUZAFFARPUR(PG)-I AND MUZAFFARPUR(PG)-II) AT BIHARSARIFF(PG)	Bay	D	AMP work	29-Oct-2021	09:00	29-Oct-2021	18:00	1		
154	OCC_183	ER-I	400KV TIE BAY OF (PUSAULI(PG)-II AND BALIA-II) AT BIHARSARIFF(PG)	Bay	C	40852 Rph CB SF6 Gas arresting works	12-Oct-2021	09:00	12-Oct-2021	18:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingent	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
155	OCC_183	ER-I	400KV TIE BAY OF (VARANASI AND FUTURE) AT PUSAULI(PG)	Bay	D	AMP	28-Oct-2021	09:00	28-Oct-2021	18:00	1		
156	OCC_183	ER-I	400KV TIE BAY OF (VARANASI-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	AMP work	15-Oct-2021	09:00	15-Oct-2021	18:00	1		
157	OCC_183	ER-I	400KV TIE BAY OF BIHARSARIFF(PG)-2 AND FSTPP-1 AT NEW PURNEA	Bay	D	CB & CT AMP	05-Oct-2021	00:00	05-Oct-2021	00:00	1		
158	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-I AND 175MVAR BR-I) AT JAMSHEDPUR	Bay	D	AMP work	30-Oct-2021	09:00	30-Oct-2021	18:00	1		
159	OCC_183	ER-I	400KV TIE BAY OF (PUSAULI(PG)-II AND BALIA-II) AT BIHARSARIFF(PG)	Bay	D	AMP work	08-Oct-2021	09:00	08-Oct-2021	18:00	1		
160	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-III AND 80MVAR BR-II) AT BIHARSARIFF(PG)	Bay	D	AMP work	13-Oct-2021	09:00	13-Oct-2021	18:00	1		
161	OCC_183	ER-I	400KV TIE BAY OF JAMSHEDPUR -1 AND 315 MVA ICT-I AT CHAIBASA(PG)	Bay	D	AMP of Line Bay	16-Oct-2021	09:30	16-Oct-2021	17:30	1		
162	OCC_183	ER-I	800KV HVDC AGRA BNC LINE 1	HVDC LINE CIRCUIT	D	to attend broken jumper from jumper pad T-2235	01-Oct-2021	10:00	01-Oct-2021	17:00	1	NLDC	May be clubbed with ER-II s/d.
163	OCC_183	ER-I	330MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-DHARAMJAIGARH-1 AT DHARAMJAIGARH	LINE REACTOR	D	For LR AMP Works at Dharamjaigarh. S/D ATKEN BY WR1	09-Oct-2021	07:00	09-Oct-2021	18:00	1	NLDC	
164	OCC_183	ER-I	80MVAR SWITCHABLE L/R OF 400KV-NEW PURNEA-GOKARNA SC-1 AT NEW PURNEA	LINE REACTOR	D	Line Reactor AMP	25-Oct-2021	10:00	25-Oct-2021	18:00	1		
165	OCC_183	ER-I	63MVAR SWITCHABLE L/R OF 400KV-PUSAULI-ALLAHABAD-1 AT PUSAULI	LINE REACTOR	C	Overhauling of Y phase Pole	04-Oct-2021	09:00	06-Oct-2021	18:00	3		
166	OCC_183	ER-I	330MVAR 765KV B/R-1 AT PUSAULI	BUS REACTOR	D	AMP work	11-Oct-2021	09:00	11-Oct-2021	18:00	1	NLDC	
167	OCC_183	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	Main Bay (412) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-8/9 : New CB testing with CSD and fine tuning)	19-Oct-2021	09:00	20-Oct-2021	18:00	2		
168	OCC_183	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	Main Bay (412) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Day-1 : Dismantling of old CB and fabrication) (Day-2 : Fabrication & Erection of New CB)	11-Oct-2021	09:00	12-Oct-2021	18:00	2		
169	OCC_183	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	FOR CLOSING OF JUMPER DURING REPLACEMENT OF 42089A ISOLATOR UNDER ADD CAP	10-Oct-2021	09:00	10-Oct-2021	11:00	1		
170	OCC_183	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42089A ISOLATOR UNDER ADD CAP	07-Oct-2021	09:00	07-Oct-2021	11:00	1		
171	OCC_183	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	FOR CLOSING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR UNDER ADD CAP	05-Oct-2021	09:00	05-Oct-2021	11:00	1		
172	OCC_183	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	FOR OPENING OF JUMPER DURING REPLACEMENT OF 42189B ISOLATOR UNDER ADD CAP	02-Oct-2021	09:00	02-Oct-2021	11:00	1		
173	OCC_183	ER-I	400KV MAIN BUS - 2 AT LAKHISARAI (PG)	BUS	D	AMP work	25-Oct-2021	09:30	25-Oct-2021	17:30	1	BSPTCL	
174	OCC_183	ER-I	400KV MAIN BUS - 1 AT LAKHISARAI (PG)	BUS	D	AMP work	22-Oct-2021	09:30	22-Oct-2021	17:30	1	BSPTCL	
175	OCC_183	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR(PG)	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay AT MUZ SS	21-Oct-2021	09:30	23-Oct-2021	17:30	3	BSPTCL	Subject to consent from SLDC, Bihar
176	OCC_183	ER-I	400KV MAIN BUS (EAST SIDE)-2 AT PUSAULI	BUS	D	AMP	21-Oct-2021	09:00	21-Oct-2021	18:00	1	BSPTCL	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
177	OCC_183	ER-I	400KV MAIN BUS (EAST SIDE)-I AT PUSAULI	BUS	D	FOR AMP WORK.	20-Oct-2021	09:00	20-Oct-2021	18:00	1	BSPTCL	
178	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	For 42189A isolator replacement	20-Oct-2021	09:00	20-Oct-2021	14:00	1	BSPTCL	
179	OCC_183	ER-I	400KV NORTH BUS -2 AT PUSAULI	BUS	D	AMP	19-Oct-2021	09:00	19-Oct-2021	18:00	1	NLDC/BSPTCL	
180	OCC_183	ER-I	400KV NORTH BUS - 1 AT PUSAULI	BUS	D	AMP	18-Oct-2021	09:00	18-Oct-2021	18:00	1	NLDC/BSPTCL	
181	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	For 42189A isolator replacement	17-Oct-2021	09:00	17-Oct-2021	14:00	1	BSPTCL	
182	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	BUS	D	For 41989B isolator replacement	12-Oct-2021	09:00	12-Oct-2021	14:00	1	BSPTCL	
183	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	BUS	D	For 41989B isolator replacement	09-Oct-2021	09:00	09-Oct-2021	14:00	1	BSPTCL	
184	OCC_183	ER-I	220KV MAIN BUS - 2 AT NEW PURNEA	BUS	D	AMP	16-Oct-2021	10:00	16-Oct-2021	18:00	1	BSPTCL	
185	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	For 42189A isolator replacement	13-Oct-2021	09:00	13-Oct-2021	14:00	1	BSPTCL	
186	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	For 42189A isolator replacement	16-Oct-2021	09:00	16-Oct-2021	14:00	1	BSPTCL	
187	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 3	BUS	D	Troubleshooting secondary Bus CVT circuit	16-Oct-2021	09:00	16-Oct-2021	16:00	1	BSPTCL	
188	OCC_183	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	BUS	D	For 41889A isolator replacement	16-Oct-2021	09:00	16-Oct-2021	14:00	1	BSPTCL	
189	OCC_183	ER-I	220KV MAIN BUS - 1 AT NEW PURNEA	BUS	D	AMP	13-Oct-2021	10:00	13-Oct-2021	18:00	1	BSPTCL	
190	OCC_183	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	BUS	D	For 41889A isolator replacement	13-Oct-2021	09:00	13-Oct-2021	14:00	1	BSPTCL	
191	OCC_183	ER-I	BIHARSARIFF(PG) - 400KV - BUS 4	BUS	D	Troubleshooting secondary Bus CVT circuit	12-Oct-2021	09:00	12-Oct-2021	14:00	1	BSPTCL	
192	OCC_183	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR(PG)	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay AT MUZ SS	11-Oct-2021	09:30	13-Oct-2021	17:30	3	BSPTCL	Subject to consent from SLDC, Bihar
193	OCC_183	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	AMP work	09-Oct-2021	09:00	09-Oct-2021	18:00	1	JUSNL	
194	OCC_183	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	BUS	D	For 41589A isolator replacement	08-Oct-2021	09:00	08-Oct-2021	14:00	1	BSPTCL	
195	OCC_183	ER-I	400KV MAIN BUS - 1 AT BIHARSARIFF (PG)	BUS	D	For 41589A isolator replacement	05-Oct-2021	09:00	05-Oct-2021	14:00	1	BSPTCL	
196	OCC_183	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG)-2	Auto Recloser	D	OPGW INSTALLATION WORK	01-Oct-2021	08:00	31-Oct-2021	18:00	31		
197	OCC_183	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	09-Oct-2021	09:30	09-Oct-2021	17:30	1		
198	OCC_183	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	07-Oct-2021	09:30	07-Oct-2021	17:30	1		
199	OCC_183	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	28-Oct-2021	09:00	28-Oct-2021	17:30	1		
200	OCC_183	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-VARANASI-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	12-Oct-2021	09:00	12-Oct-2021	18:00	1		
201	OCC_183	ER-I	A/R OF 400KV-FSTPP-KHSTPP-4	Auto Recloser	D	OPGW INSTALLATION WORK	25-Sep-2021	08:00	15-Oct-2021	18:00	21		
202	OCC_183	ER-I	A/R OF 400KV-GAYA-CHANDWA-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	21-Oct-2021	09:00	21-Oct-2021	17:00	1		
203	OCC_183	ER-I	A/R OF 400KV-GAYA-KODERMA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-Oct-2021	10:00	05-Oct-2021	17:00	1		
204	OCC_183	ER-I	A/R OF 400KV-JAMSHEDPUR-CHAIBASA(PG)-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	11-Oct-2021	09:30	11-Oct-2021	13:30	1		
205	OCC_183	ER-I	A/R OF 400KV-JAMSHEDPUR-CHAIBASA(PG)-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	10-Oct-2021	09:30	10-Oct-2021	13:30	1		
206	OCC_183	ER-I	A/R OF 400KV-KHSTPP-LAKHISARAI-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	22-Oct-2021	09:30	22-Oct-2021	17:30	1		
207	OCC_183	ER-I	A/R OF 400KV-MAITHON-GAYA-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	06-Oct-2021	09:00	06-Oct-2021	17:00	1		
208	OCC_183	ER-I	A/R OF 400KV-MAITHON-GAYA-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-Oct-2021	10:00	05-Oct-2021	17:00	1		
209	OCC_183	ER-I	A/R OF 400KV-PATNA-KISHANGANJ-2	Auto Recloser	D	OPGW INSTALLATION WORK	01-Oct-2021	08:00	31-Oct-2021	18:00	31		
210	OCC_183	ER-I	A/R OF 400KV-RANCHI-ROURKELA-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	18-Oct-2021	09:00	18-Oct-2021	18:00	1		
211	OCC_183	ER-I	A/R OF 400KV-RANCHI-SIPAT-2	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	04-Oct-2021	09:30	04-Oct-2021	17:30	1	NLDC	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
212	OCC_183	ER-I	A/R OF 400KV-SITAMARHI-DARBHANGA (DMTCL)-1	Auto Recloser	D	TO FACILITATE S/D WORK OF ALTERNATE CKT	16-Oct-2021	07:00	20-Oct-2021	18:00	5		
213	OCC_183	ER-I	A/R OF 400KV-SITAMARHI-DARBHANGA (DMTCL)-2	Auto Recloser	D	TO FACILITATE S/D WORK OF ALTERNATE CKT	11-Oct-2021	07:00	15-Oct-2021	18:00	5		
214	OCC_183	ER-I	A/R OF 400KV-SITAMARHI-MOTIHARI-1	Auto Recloser	D	TO FACILITATE S/D WORK OF ALTERNATE CKT	06-Oct-2021	07:00	10-Oct-2021	18:00	5		
215	OCC_183	ER-I	A/R OF 400KV-RANCHI-SIPAT-1	Auto Recloser	D	TO FACILITATE THE S/D OF OTHER CKT ON THE SAME TOWER	05-Oct-2021	09:30	05-Oct-2021	17:30	1	NLDC	
216	OCC_183	ER-I	A/R OF 400KV-FSTPP-KHSTPP-3	Auto Recloser	D	OPGW INSTALLATION WORK	01-Oct-2021	08:00	31-Oct-2021	18:00	31		
217	OCC_183	ER-I	A/R OF 400KV-SITAMARHI-MOTIHARI-2	Auto Recloser	D	TO FACILITATE S/D WORK OF ALTERNATE CKT	01-Oct-2021	07:00	05-Oct-2021	18:00	5		
218	OCC_183	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	Stringing of OPGW	01-Oct-2021	07:00	31-Oct-2021	18:00	31		
219	OCC_183	ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	Auto Recloser	D	TO FACILITATE THE S/D OF CKT-2	25-Sep-2021	08:00	10-Oct-2021	18:00	16		
220	OCC_183	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Final tuning of CSD of 765 KV LR-1	24-Oct-2021	07:00	25-Oct-2021	17:00	2	NLDC	
221	OCC_183	ER-II	765KV-NEW RANCHI-MEDINIPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification & Fixing of Span marker & aveation light	27-Oct-2021	08:00	28-Oct-2021	17:00	2	NLDC	
222	OCC_183	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification & Fixing of Span marker & aveation light	26-Oct-2021	07:00	27-Oct-2021	17:00	2	NLDC	
223	OCC_183	ER-II	400KV-DHANBAD-MAITHON RB-2	AC TRANSMISSION LINE CIRCUIT	D	Isolation of Jumpers of 400kv MPL Maithon-2 Main Bay(406) for upgradation of equipment under ERSS-XVII project work at MPL end.	01-Oct-2021	08:00	01-Oct-2021	17:00	1		
224	OCC_183	ER-II	400KV-MEDINIPUR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	REMOVAL OF ROLLER FROM CONDUCTOR IN ROW PRONE AREA (LOC- 3/0 TO 5/0).	20-Oct-2021	07:00	20-Oct-2021	17:00	1	WB	
225	OCC_183	ER-II	400KV-MEDINIPUR-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	REMOVAL OF ROLLER FROM CONDUCTOR IN ROW PRONE AREA (LOC- 3/0 TO 5/0).	21-Oct-2021	07:00	21-Oct-2021	17:00	1	WB	
226	OCC_183	ER-II	400KV-MEDINIPUR-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	REMOVAL OF ROLLER FROM CONDUCTOR IN ROW PRONE AREA (LOC- 3/0 TO 5/0).	22-Oct-2021	07:00	22-Oct-2021	17:00	1	WB	
227	OCC_183	ER-II	400KV-MEDINIPUR-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	REMOVAL OF ROLLER FROM CONDUCTOR IN ROW PRONE AREA (LOC- 3/0 TO 5/0).	23-Oct-2021	07:00	23-Oct-2021	17:00	1	WB	
228	OCC_183	ER-II	400KV-BAHARAMPUR-BHERAMARA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Insulators by CLR at Major crossing	21-Oct-2021	09:00	21-Oct-2021	17:00	1	NLDC	
229	OCC_183	ER-II	400KV-BAHARAMPUR-BHERAMARA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of Porcelain Insulators by CLR at Major crossing	24-Oct-2021	08:00	24-Oct-2021	17:00	1	NLDC	
230	OCC_183	ER-II	400KV-BINAGURI-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Identified Defect liquidation	27-Oct-2021	09:00	28-Oct-2021	17:00	2		Subject to hydro generation in Sikkim Complex
231	OCC_183	ER-II	400KV-BINAGURI-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Identified Defect liquidation	29-Oct-2021	09:00	30-Oct-2021	17:00	2		Subject to hydro generation in Sikkim Complex
232	OCC_183	ER-II	400KV-DURGAPUR-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Rectification of shutdown nature defects at various locations of TL	01-Oct-2021	07:00	01-Oct-2021	17:00	1		MAY BE CLUBBED WITH "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka" WORK
233	OCC_183	ER-II	400KV-DURGAPUR-FSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification of shutdown nature defects at various locations of TL	03-Oct-2021	07:00	03-Oct-2021	17:00	1		MAY BE CLUBBED WITH "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka" WORK

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingents	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
234	OCC_183	ER-II	400KV-FSTPP-KHSTPP-3	AC TRANSMISSION LINE CIRCUIT	C	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII	10-Oct-2021	07:00	15-Oct-2021	17:00	6		
235	OCC_183	ER-II	400KV-FSTPP-KHSTPP-4	AC TRANSMISSION LINE CIRCUIT	C	For Stringing of termination point of Loc 8/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII	24-Oct-2021	07:00	29-Oct-2021	17:00	6		
236	OCC_183	ER-II	400KV-FSTPP-MALDA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Distance relay replacement,AR relay Testing	04-Oct-2021	07:00	05-Oct-2021	16:00	2	WB	
237	OCC_183	ER-II	400KV-FSTPP-MALDA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Auto-reclose relay retrofitting	21-Oct-2021	07:00	21-Oct-2021	16:00	1	WB	
238	OCC_183	ER-II	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 8/0 to AP 9/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Sagardighi - Jeerat TL (PGCIL)	21-Oct-2021	07:00	22-Oct-2021	16:00	2	WB	
239	OCC_183	ER-II	400KV-JEERAT-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 9/0 to AP 10/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Sagardighi - Jeerat TL (PGCIL)	25-Oct-2021	07:00	26-Oct-2021	16:00	2	WB	
240	OCC_183	ER-II	400KV-MAITHON-DURGAPUR-2	AC TRANSMISSION LINE CIRCUIT	D	AMP and Relay Testing work	07-Oct-2021	08:00	07-Oct-2021	17:00	1		
241	OCC_183	ER-II	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP Works and Relay Testing work	06-Oct-2021	07:00	06-Oct-2021	17:00	1	DVC	
242	OCC_183	ER-II	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Pilot insulator replacement in transmission line	21-Oct-2021	07:00	21-Oct-2021	17:00	1	WB	Clubbed with Farakka-Kahalgaon diversion work
243	OCC_183	ER-II	400KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	Impedance measurement of Transmission Line.	26-Oct-2021	06:00	26-Oct-2021	15:00	1	WB	
244	OCC_183	ER-II	400KV-DURGAPUR-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	C	For stringing of connectivity Point at Loc 1A/0 , 1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	16-Oct-2021	07:00	29-Oct-2021	17:00	14		
245	OCC_183	ER-II	400KV-DURGAPUR-FSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	For stringing of connectivity Point at Loc 1A/0 , 1 B/0 and 1/0 for the work "Bypassing of Kahalgaon-Farakka and Durgapur-Farakka 400 KV lines so as to form Kahalgaon-Durgapur 400 kV D/C Transmission line" under ERSS-XXIII scheme"	03-Oct-2021	07:00	15-Oct-2021	17:00	13		
246	OCC_183	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Pilot insulator replacement in transmission line	22-Oct-2021	07:00	22-Oct-2021	17:00	1	WB	Clubbed with Farakka-Kahalgaon diversion work
247	OCC_183	ER-II	400KV-DHANBAD-MAITHON RB-2	AC TRANSMISSION LINE CIRCUIT	D	Reconnection of Jumper of 400kV MTN MPL-2 Main Bay (406) after bay upgradation work at MPL end.	25-Oct-2021	08:00	25-Oct-2021	17:00	1		
248	OCC_183	ER-II	400KV-MAITHON-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	D	Isolation of Jumpers of 400kV MTN MPL-1 Main Bay (403) for upgradation of equipment under ERSS-XVII project work at MPL end.	26-Oct-2021	08:00	26-Oct-2021	17:00	1	MPL	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
249	OCC_183	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 47/0 to AP 48/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV Rajarahat - Farakka TL (PGCIL) & 400 KV ajarahat - Gokarna TL (PGCIL) (Crossing tower No - RAJ-PRN 106 & RAJ-PRN 107)	29-Oct-2021	07:00	30-Oct-2021	17:00	2	WB	subject to consent from West Bengal
250	OCC_183	ER-II	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 47/0 to AP 48/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV Rajarahat - Farakka TL (PGCIL) & 400 KV ajarahat - Gokarna TL (PGCIL) (Crossing tower No - RAJ-PRN 106 & RAJ-PRN 107)	29-Oct-2021	07:00	30-Oct-2021	17:00	2	WB	subject to consent from West Bengal
251	OCC_183	ER-II	220KV-BINAGURI-SILIGURI-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	08-Oct-2021	07:00	08-Oct-2021	17:00	1		
252	OCC_183	ER-II	220KV-BINAGURI-BIRPARA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP work	08-Oct-2021	08:00	08-Oct-2021	17:00	1		
253	OCC_183	ER-II	220KV-BIRPARA-MALBASE-1	AC TRANSMISSION LINE CIRCUIT	D	AMP work	14-Oct-2021	08:00	14-Oct-2021	17:00	1	NLDC	Subject to consent from Bhutan
254	OCC_183	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	Work related to retrofitting of 220kV Bus Bar protection.	18-Oct-2021	08:00	18-Oct-2021	17:00	1	DVC	Not to be allowed with s/d of Koderma ICT
255	OCC_183	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	Work related to retrofitting of 220kV Bus Bar protection.	17-Oct-2021	08:00	17-Oct-2021	17:00	1	DVC	Not to be allowed with s/d of Koderma ICT
256	OCC_183	ER-II	220KV-MAITHON-KALYANESHWARI-1	AC TRANSMISSION LINE CIRCUIT	D	Work related to retrofitting of 220kV Bus Bar protection.	22-Oct-2021	08:00	22-Oct-2021	17:00	1	DVC	
257	OCC_183	ER-II	220KV-MAITHON-KALYANESHWARI-2	AC TRANSMISSION LINE CIRCUIT	D	Work related to retrofitting of 220kV Bus Bar protection.	23-Oct-2021	08:00	23-Oct-2021	17:00	1	DVC	
258	OCC_183	ER-II	220KV-SUBHASGRAM(PG)-CESC(EMSS)-2	AC TRANSMISSION LINE CIRCUIT	D	BAY AMP WORK	07-Oct-2021	08:00	07-Oct-2021	17:00	1	WB/CESC	Subject to consent from SLDC WB/CESC
259	OCC_183	ER-II	220KV-NEW TOWN(AAA-III)-RAJARHAT-2	AC TRANSMISSION LINE CIRCUIT	D	MLFB No. upgradation of Siprotec-4 main-1 Distance relay.	05-Oct-2021	08:00	05-Oct-2021	17:00	1	WB	To be availed after puja i.e. last week of Oct-21.
260	OCC_183	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	01-Oct-2021	08:00	31-Oct-2021	17:00	31	Chuzachen/Sikkim	
261	OCC_183	ER-II	132KV-CHUZACHEN-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 19 km completed out of 22 km	01-Oct-2021	08:00	31-Oct-2021	17:00	31	Chuzachen/Sikkim	
262	OCC_183	ER-II	132KV-RANGIT-RAMMAM-1	AC TRANSMISSION LINE CIRCUIT	D	Damaged conductor rectification work at Loc2-3	22-Oct-2021	08:00	22-Oct-2021	17:00	1	WB/Rangit	
263	OCC_183	ER-II	132KV-RANGIT-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Damaged conductor rectification work at Loc75-76	23-Oct-2021	08:00	23-Oct-2021	17:00	1	Sikkim/Rangit	
264	OCC_183	ER-II	132KV-RANGPO-GANGTOK-2	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification	04-Oct-2021	09:00	04-Oct-2021	17:00	1	Sikkim	
265	OCC_183	ER-II	132KV-SILIGURI-MELLI-CKT-1	AC TRANSMISSION LINE CIRCUIT	D	Fixing of LINE LA ON DAILY BASIS	20-Oct-2021	07:00	27-Oct-2021	17:00	8	Sikkim	Subject to consent from Sikkim
266	OCC_183	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification	02-Oct-2021	08:00	02-Oct-2021	17:00	1	Chuzachen/Sikkim	
267	OCC_183	ER-II	HVDC800KV-ALIPURDUAR (PG)-AGRA-2	HVDC LINE CIRCUIT	D	Tree cutting between loc. 1288-1295	06-Oct-2021	07:00	07-Oct-2021	17:00	2	NLDC	Subject to consent from NLDC
268	OCC_183	ER-II	HVDC800KV-ALIPURDUAR (PG)-AGRA-1	HVDC LINE CIRCUIT	D	Tree cutting between loc. 1288-1295	04-Oct-2021	07:00	05-Oct-2021	17:00	2	NLDC	Subject to consent from NLDC
269	OCC_183	ER-II	765KV/400KV 1500 MVA ICT 2 AT MEDINIPUR	TRANSFORMER	D	FOR OIL LEAKAGE RECTIFICATION	08-Oct-2021	07:00	08-Oct-2021	17:00	1	NLDC	
270	OCC_183	ER-II	765KV/400KV 1500 MVA ICT 1 AT MEDINIPUR	TRANSFORMER	D	Final Tuning of CSD of 708 bay of ICT-1	06-Oct-2021	07:00	06-Oct-2021	17:00	1	NLDC	
271	OCC_183	ER-II	400KV/220KV 315 MVA ICT 1 AT DURGAPUR	TRANSFORMER	D	AMP work	26-Oct-2021	09:00	26-Oct-2021	17:00	1	DVC	
272	OCC_183	ER-II	400KV/220KV 315 MVA ICT 1 AT RANGPO	TRANSFORMER	C	For change of Air Cell & Prismatic glass of 400/220KV ICT-1	21-Oct-2021	08:00	23-Oct-2021	17:00	3		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contino us	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
273	OCC_183	ER-II	400KV/220KV 500 MVA ICT 3 AT MAITHON(PG)	TRANSFORMER	D	Work related to retrofitting of 220kv Bus Bar protection.	21-Oct-2021	08:00	21-Oct-2021	17:00	1	DVC/JUSNL	
274	OCC_183	ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	TRANSFORMER	D	AMP work	28-Oct-2021	07:00	28-Oct-2021	17:00	1	WB	Subject to consent from West Bengal
275	OCC_183	ER-II	400KV/220KV 500 MVA ICT 1 AT MAITHON(PG)	TRANSFORMER	D	Work related to retrofitting of 220kv Bus Bar protection.	19-Oct-2021	08:00	19-Oct-2021	17:00	1	DVC/JUSNL	
276	OCC_183	ER-II	400KV/220KV 500 MVA ICT 2 AT MAITHON(PG)	TRANSFORMER	D	Work related to retrofitting of 220kv Bus Bar protection.	20-Oct-2021	08:00	20-Oct-2021	17:00	1	DVC/JUSNL	
277	OCC_183	ER-II	220KV/132KV 100 MVA ICT 1 AT RANGPO	TRANSFORMER	C	For rectification of SF6 gas leakage repair work,	21-Oct-2021	08:00	21-Oct-2021	17:00	1	Sikkim	
278	OCC_183	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	TRANSFORMER	D	AMP work	06-Oct-2021	07:00	06-Oct-2021	17:00	1	WB	May be availed after Puja.
279	OCC_183	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	TRANSFORMER	C	220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value	02-Oct-2021	07:00	03-Oct-2021	17:00	2	WB	
280	OCC_183	ER-II	220KV/132KV 160 MVA ICT 2 AT MALDA	TRANSFORMER	D	AMP work	05-Oct-2021	07:00	05-Oct-2021	17:00	1	WB	May be availed after Puja.
281	OCC_183	ER-II	132KV/66KV 50 MVA ICT 1 AT GANGTOK	TRANSFORMER	D	AMP work	05-Oct-2021	09:00	05-Oct-2021	17:00	1	Sikkim	
282	OCC_183	ER-II	132KV/66KV 50 MVA ICT 2 AT GANGTOK	TRANSFORMER	D	AMP work	08-Oct-2021	09:00	08-Oct-2021	17:00	1	Sikkim	
283	OCC_183	ER-II	400KV MAIN BAY OF KISHANGANJ-1 AT BINAGURI	Bay	D	BAY AMP WORK	18-Oct-2021	09:00	18-Oct-2021	17:00	1		
284	OCC_183	ER-II	400KV MAIN BAY OF KISHANGANJ-2 AT BINAGURI	Bay	D	BAY AMP WORK	21-Oct-2021	09:00	21-Oct-2021	17:00	1		
285	OCC_183	ER-II	400KV MAIN BAY OF ALIPURDUAR (PG)-1 AT BINAGURI	Bay	D	BAY AMP WORK	23-Oct-2021	09:00	23-Oct-2021	17:00	1		
286	OCC_183	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	Bay	D	CT OIL SAMPE COLLECTION	26-Oct-2021	13:00	26-Oct-2021	15:00	1		
287	OCC_183	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	Bay	D	CT OIL SAMPE COLLECTION	26-Oct-2021	08:00	26-Oct-2021	10:00	1		
288	OCC_183	ER-II	400KV MAIN BAY OF JAMSHEDPUR-1 AT DURGAPUR	Bay	D	BAY AMP WORK	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
289	OCC_183	ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	Bay	C	Upgradation of Bay equipmenets under ERSS-XVII Project work at MPL end.	26-Oct-2021	09:00	31-Oct-2021	17:00	6		
290	OCC_183	ER-II	400KV MAIN BAY OF NEW JEERAT -2 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR & NTAMC SIGNAL VALIDATION WORKS	25-Oct-2021	07:00	26-Oct-2021	16:00	2		
291	OCC_183	ER-II	400KV MAIN BAY OF NEW JEERAT -1 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR & NTAMC SIGNAL VALIDATION WORKS	21-Oct-2021	07:00	22-Oct-2021	16:00	2		
292	OCC_183	ER-II	400KV MAIN BAY OF MAITHON -2 AT MAITHON RB	Bay	C	Upgradation of Bay equipmenets under ERSS-XVII Project work.	01-Oct-2021	07:00	20-Oct-2021	17:00	20		
293	OCC_183	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT DURGAPUR	Bay	D	AMP work	01-Oct-2021	09:00	01-Oct-2021	17:00	1		
294	OCC_183	ER-II	400KV MAIN BAY OF SAGARDIGHI CKT-I AT DURGAPUR	Bay	D	BAY AMP WORK	04-Oct-2021	09:00	04-Oct-2021	17:00	1		
295	OCC_183	ER-II	400KV MAIN BAY OF 125MVAR BR-I AT BINAGURI	Bay	D	AMP work	20-Oct-2021	09:00	20-Oct-2021	17:00	1		
296	OCC_183	ER-II	400KV TIE BAY OF KISHANGANJ-1 AND B/R-1 AT BINAGURI	Bay	D	BAY AMP WORK	19-Oct-2021	09:00	19-Oct-2021	17:00	1		
297	OCC_183	ER-II	400KV TIE BAY OF SAGARDIGHI-1 AND FUTURE AT DURGAPUR	Bay	D	BAY AMP WORK	07-Oct-2021	09:00	07-Oct-2021	17:00	1		
298	OCC_183	ER-II	400KV TIE BAY OF (400KV-BHERAMARA-4 AND FUTURE) AT BAHARAMPUR	Bay	D	CT OIL SAMPE COLLECTION	26-Oct-2021	10:00	26-Oct-2021	12:00	1		
299	OCC_183	ER-II	400KV TIE BAY OF (SAGARDIGHI-II AND FSTPP-II) AT BAHARAMPUR	Bay	D	Bay AMP	25-Oct-2021	09:00	25-Oct-2021	18:00	1		
300	OCC_183	ER-II	400KV TIE BAY OF (BHERAMARA-3 AND FUTURE) AT BAHARAMPUR	Bay	D	CT OIL SAMPE COLLECTION	26-Oct-2021	15:00	26-Oct-2021	17:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contino us	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
301	OCC_183	ER-II	400KV TIE BAY OF(400KV NEW JEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR & NTAMC SIGNAL VALIDATION WORKS	25-Oct-2021	07:00	26-Oct-2021	16:00	2		
302	OCC_183	ER-II	400KV TIE BAY OF(400KV NEW JEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR & NTAMC SIGNAL VALIDATION WORKS	21-Oct-2021	07:00	22-Oct-2021	16:00	2		
303	OCC_183	ER-II	400KV TIE BAY OF (NEW PURNEA-I AND ALIPURDUAR-I) AT BINAGURI	Bay	D	AMP work	22-Oct-2021	08:00	22-Oct-2021	17:00	1		
304	OCC_183	ER-II	400KV TIE BAY OF JAMSHEDPUR AND FUTURE AT DURGAPUR	Bay	D	AMP works	11-Oct-2021	09:00	11-Oct-2021	17:00	1		
305	OCC_183	ER-II	400KV TIE BAY OF (315MVA ICT-II AND FUTURE) AT DURGAPUR	Bay	D	BAY AMP WORK	08-Oct-2021	09:00	08-Oct-2021	17:00	1		
306	OCC_183	ER-II	400KV TIE BAY OF BINAGURI -1 AND FUTURE AT ALIPURDUAR (PG)	Bay	D	Bay AMP Work	07-Oct-2021	09:00	07-Oct-2021	17:00	1		
307	OCC_183	ER-II	400KV TIE BAY OF (FSTPP-I AND SAGARDIGHI-II) AT DURGAPUR	Bay	C	CB replacement (With PIR) works including new foundation under ERSS-XXIII	01-Oct-2021	08:00	31-Oct-2021	17:00	31		
308	OCC_183	ER-II	400KV BUS SECTIONALIZER - 2 BAY AT ALIPURDUAR (PG)	Bay	D	Bay AMP Work	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
309	OCC_183	ER-II	220KV BUS SECTIONALIZER BAY OF (220KV MAIN BUS - 2 AND 220KV BINAGURI-NJP - 2) AT BINAGURI	Bay	D	AMP work	26-Oct-2021	09:00	26-Oct-2021	17:00	1		
310	OCC_183	ER-II	220KV BUS SECTIONALIZER BAY OF (220KV MAIN BUS - 1 AND 220KV BINAGURI-NJP - 1) AT BINAGURI	Bay	D	AMP work	25-Oct-2021	09:00	25-Oct-2021	17:00	1		
311	OCC_183	ER-II	220KV BUS SECTIONALIZER BAY OF (220KV MAIN BUS - 1 AND 220KV MAIN BUS - 2) AT DURGAPUR	Bay	D	Bus pipe alignment between Circuit breaker to Isolator & CT	22-Oct-2021	09:00	22-Oct-2021	17:00	1		
312	OCC_183	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND - MAIN BUS 4) AT RANGPO	Bay	D	AMP Works	23-Oct-2021	09:00	23-Oct-2021	17:00	1		
313	OCC_183	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT MEDINIPUR	LINE REACTOR	D	Final tuning of CSD of 765 KV LR-1	05-Oct-2021	07:00	05-Oct-2021	17:00	1	NLDC	Shall be availed with Line shutdown.
314	OCC_183	ER-II	330MVAR 765KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	Final tuning of CSD of 765 KV BR-2	04-Oct-2021	09:00	04-Oct-2021	17:00	1	NLDC	
315	OCC_183	ER-II	125MVAR 400KV B/R-4 AT DURGAPUR	BUS REACTOR	D	CSD rectification in presence of OEM engineer	28-Oct-2021	09:00	28-Oct-2021	17:00	1		
316	OCC_183	ER-II	125MVAR 400KV B/R-1 AT MEDINIPUR	BUS REACTOR	D	For attending water leakage in FF detection line	08-Oct-2021	09:00	08-Oct-2021	17:00	1		
317	OCC_183	ER-II	220KV BUS COUPLER BAY AT MAITHON(PG)	Bay	D	Work related to retrofitting of 220kv Bus Bar protection.	26-Oct-2021	08:00	26-Oct-2021	17:00	1		
318	OCC_183	ER-II	132KV BUS COUPLER BAY AT SILIGURI	Bay	D	AMP work	22-Oct-2021	08:00	22-Oct-2021	17:00	1		
319	OCC_183	ER-II	400KV MAIN BUS - 4 AT MAITHON	BUS	D	Augmentation of Bus Bar protection for Bus#3 & 4	01-Oct-2021	07:00	01-Oct-2021	17:00	1	DVC/JUSNL	S/d not required if the same was availed in September-21.
320	OCC_183	ER-II	220KV MAIN BUS - 2 AT SUBHASHGRAM	BUS	D	CVT Oil leakage rectification from R and B Phase	06-Oct-2021	09:00	06-Oct-2021	17:00	1	WB	To be availed after puja i.e. last week of Oct-21.
321	OCC_183	ER-II	220KV MAIN BUS - 2 AT MAITHON	BUS	D	220KV Bus Bar augmentation work	28-Oct-2021	09:00	28-Oct-2021	17:00	1	DVC/JUSNL	
322	OCC_183	ER-II	220KV MAIN BUS - 1 AT MAITHON	BUS	D	220KV Bus Bar augmentation work	27-Oct-2021	09:00	27-Oct-2021	17:00	1	DVC/JUSNL	
323	OCC_183	ER-II	220KV MAIN BUS - 2 AT BINAGURI	BUS	D	Bus Stability & Jumper connection for ICT#3 (20489M2)	08-Oct-2021	09:00	08-Oct-2021	17:00	1	WB	To be availed after puja i.e. last week of Oct-21.
324	OCC_183	ER-II	220KV MAIN BUS - 1 AT BINAGURI	BUS	D	Bus Stability & Jumper connection for ICT#3 (20489M1)	07-Oct-2021	09:00	07-Oct-2021	17:00	1	WB	To be availed after puja i.e. last week of Oct-21.
325	OCC_183	ER-II	220KV MAIN BUS - 2 AT DALKHOLA	BUS	D	Replacement of defective string insulator of MB-II	06-Oct-2021	07:00	06-Oct-2021	17:00	1	WB	May be planned after puja.
326	OCC_183	ER-II	220KV MAIN BUS - 1 AT SUBHASGRAM(PG)	BUS	D	Rectification of Oil Leakage from R Ph CVT	05-Oct-2021	08:00	05-Oct-2021	17:00	1	WB	To be availed after puja

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
327	OCC_183	ER-II	220KV MAIN BUS - 1 AT DALKHOLA	BUS	D	Replacement of defective string insulator of MB-I	04-Oct-2021	07:00	04-Oct-2021	17:00	1	WB	May be planned after puja.
328	OCC_183	ER-II	A/R OF 400KV-RANGPO-DIKCHU-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement).	01-Oct-2021	08:00	01-Oct-2021	17:00	1		
329	OCC_183	ER-II	A/R OF 400KV-FSTPP-BAHARAMPUR-2	Auto Recloser	D	Replcement of Earthwire with 48 F OPGW under ERSS-XXIII	01-Oct-2021	07:00	10-Oct-2021	17:00	10		
330	OCC_183	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-2	Auto Recloser	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-Oct-2021	07:00	31-Oct-2021	17:00	31	NLDC	
331	OCC_183	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-1	Auto Recloser	D	For OPGW installation Work under Reliable Communication Package in Eastern Region	01-Oct-2021	07:00	31-Oct-2021	17:00	31	NLDC	
332	OCC_183	PG (ODISHA PROJECT)	765KV-DHARAMJAIGARH-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	CC Ring tightening and Insulator replacement work at loc.no.113.	08-Oct-2021	08:00	08-Oct-2021	17:00	1	NLDC	
333	OCC_183	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	04-Oct-2021	08:00	06-Oct-2021	17:00	3	NLDC	May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
334	OCC_183	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	07-Oct-2021	08:00	09-Oct-2021	17:00	3	NLDC	May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
335	OCC_183	PG (ODISHA PROJECT)	400KV-JEYPORE-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective insulator strings	11-Oct-2021	08:00	11-Oct-2021	18:00	1	NLDC	May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
336	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of CLR pilot string with glass insulator string at loc 55 & 96 and attending other S/D nature defects noticed during patrolling & AMP of Line Bay	07-Oct-2021	08:00	07-Oct-2021	17:00	1		
337	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Insulator replacement from procelian to polymer at road crossing Loc-915-916 and attending other S/D nature defects noticed during patrolling	06-Oct-2021	08:00	06-Oct-2021	17:00	1		
338	OCC_183	PG (ODISHA PROJECT)	400KV-RANCHI-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line Bay	13-Oct-2021	08:00	13-Oct-2021	18:00	1		
339	OCC_183	PG (ODISHA PROJECT)	400KV-RANCHI-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line Bay	14-Oct-2021	08:00	14-Oct-2021	18:00	1		
340	OCC_183	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line Bay	15-Oct-2021	08:00	15-Oct-2021	18:00	1		
341	OCC_183	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	AMP of Line Bay	16-Oct-2021	08:00	16-Oct-2021	18:00	1		
342	OCC_183	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of CLR pilot string with glass insulator string at loc 1111,1080,1019, 944 , Insulator replacement from procelian to polymer at road crossing Loc-915-916 and attending other S/D nature defects noticed during patrolling	05-Oct-2021	08:00	05-Oct-2021	18:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
343	OCC_183	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	D	Replacement of CLR pilot string with glass insulator string at loc 54 and insulator replacement at River crossing Loc-21 and attending other S/D nature defects noticed during patrolling	08-Oct-2021	08:00	08-Oct-2021	17:00	1		
344	OCC_183	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	18-Oct-2021	08:00	23-Oct-2021	17:00	6		May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
345	OCC_183	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective procelian insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	24-Oct-2021	08:00	28-Oct-2021	17:00	5		May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
346	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work (on daily basis).	21-Oct-2021	07:00	22-Oct-2021	17:00	2	NLDC	
347	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work (on daily basis).	25-Oct-2021	08:00	26-Oct-2021	17:00	2	NLDC	
348	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work (on daily basis).	23-Oct-2021	08:00	24-Oct-2021	17:00	2	NLDC	
349	OCC_183	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work (on daily basis).	27-Oct-2021	08:00	28-Oct-2021	18:00	2	NLDC	
350	OCC_183	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-TSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	RAILWAY DIVERSION WORK OF ECoR	15-Oct-2021	09:00	26-Oct-2021	17:00	12	NLDC/OPTCL	Old SPS logic at Talcher to be kept in service during the s/d
351	OCC_183	PG (ODISHA PROJECT)	400KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	C	RAILWAY DIVERSION WORK OF ECoR	15-Oct-2021	09:00	26-Oct-2021	17:00	12	NLDC/OPTCL	Old SPS logic at Talcher to be kept in service during the s/d
352	OCC_183	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 3 AT ANGUL	TRANSFORMER	D	AMP works	06-Oct-2021	09:00	06-Oct-2021	17:00	1	NLDC	
353	OCC_183	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	TRANSFORMER	D	AMP works	25-Oct-2021	09:00	25-Oct-2021	17:00	1	NLDC	
354	OCC_183	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 4 AT JHARSUGUDA(GIS)	TRANSFORMER	D	Six Monthly Spare change over	08-Oct-2021	09:00	08-Oct-2021	18:00	1	NLDC	
355	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 500 MVA ICT 2 AT PANDIABILI	TRANSFORMER	C	Replacement of radiator bank	18-Oct-2021	09:00	22-Oct-2021	18:00	5	OPTCL	
356	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT BARIPADA(PG)	TRANSFORMER	D	AMP works	04-Oct-2021	09:00	04-Oct-2021	17:00	1	OPTCL	
357	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT INDRAVATI.	TRANSFORMER	C	For AMP of 3X105MVA ICT#2 and to replace 1No. 245kV bushing and 2 No. LA with 336kV. During this shutdown power flow will be interrupted.	28-Oct-2021	08:00	30-Oct-2021	18:00	3	OPTCL	May not be allowed with 400 kV Talcher-Meramundali D/C shutdown
358	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT JEYPORE	TRANSFORMER	D	For Movement of Faulty ICT	26-Oct-2021	09:00	26-Oct-2021	13:00	1	NLDC/OPTCL	Subject to real time grid condition. To be clubbed with bus shutdown at 220 kV Jeypore S/s.

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
359	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT JEYPORE	TRANSFORMER	D	For Movement of Faulty ICT	26-Oct-2021	09:00	26-Oct-2021	13:00	1	NLDC/OPTCL	Subject to real time grid condition. To be clubbed with bus shutdown at 220 kV Jeypore S/s.
360	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	C	Bushing Erection of ICT IV (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	01-Oct-2021	09:00	03-Oct-2021	18:00	3	NLDC/OPTCL	
361	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	D	Charging of ICT-4 (Paralleling of ICT IV with ICT II) (Outage to be booked under Construction Head)	27-Oct-2021	09:00	27-Oct-2021	18:00	1	NLDC/OPTCL	
362	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	D	AMP works of ICT-2 (If shutdown not availed for ICT-4 commissioning works)	28-Oct-2021	09:00	28-Oct-2021	18:00	1	NLDC/OPTCL	
363	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT RENGALI	TRANSFORMER	C	Calibration of OTI & WTI. Replacement of damaged gasket	12-Oct-2021	08:00	12-Oct-2021	18:00	1	OPTCL	S/d was proposed for 10 days. As discussed, it is approved for one day for calibration of OTI/WTI.
364	OCC_183	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT RENGALI	TRANSFORMER	D	Calibration of OTI & WTI	13-Oct-2021	08:00	14-Oct-2021	18:00	2	OPTCL	
365	OCC_183	PG (ODISHA PROJECT)	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	TRANSFORMER	D	Isolator rectification work	10-Oct-2021	09:00	10-Oct-2021	17:00	1	OPTCL	
366	OCC_183	PG (ODISHA PROJECT)	220KV/132KV 160 MVA ICT 2 AT BARIPADA.	TRANSFORMER	D	AMP work	06-Oct-2021	09:00	06-Oct-2021	17:00	1	OPTCL	
367	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 1500MVA ICT-I AT JHARSUGUDA	Bay	D	AMP	11-Oct-2021	09:00	11-Oct-2021	17:00	1		
368	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 315MVA ICT-I AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	10-Oct-2021	09:00	10-Oct-2021	18:00	1		
369	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 1500MVA ICT-II AT ANGUL	Bay	D	AMP work	07-Oct-2021	09:00	07-Oct-2021	17:00	1		
370	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315 MVA ICT-1 AT JEYPORE	Bay	C	CGL CB Overhauling	07-Oct-2021	09:00	09-Oct-2021	17:00	3		
371	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315 MVA ICT 2 & ICT 4 AT ROURKELA	Bay	D	Changing Damaged Jumper of B Phase from 220 kV Bus II (Simultaneous S/D of 220 kV Bus II required. ICT 2 & 4 will remain charged through Transfer Bus)	09-Oct-2021	08:00	09-Oct-2021	18:00	1		
372	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF 160MVA ICT-I AT BARIPADA(PG)	Bay	D	AMP work	10-Oct-2021	09:00	10-Oct-2021	17:00	1		
373	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF 160MVA ICT-II AT BARIPADA(PG)	Bay	D	AMP work	13-Oct-2021	09:00	13-Oct-2021	17:00	1		
374	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315MVA ICT-II AT BARIPADA(PG)	Bay	D	Bus side Isolator rectification works along with 220 kV Bus-II shut down.	12-Oct-2021	09:00	12-Oct-2021	17:00	1		
375	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF BUS REACTOR 1 AT ROURKELA	Bay	D	AMP of Bay	06-Oct-2021	08:00	06-Oct-2021	18:00	1		
376	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF RAIGARH II AT JHARSUGUDA	Bay	D	AMP	01-Oct-2021	09:00	01-Oct-2021	17:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingent	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
377	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF STERLITE-I AT JHARSUGUDA	Bay	D	AMP	20-Oct-2021	09:00	20-Oct-2021	17:00	1		
378	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF STERLITE-II AT JHARSUGUDA	Bay	D	AMP	21-Oct-2021	09:00	21-Oct-2021	17:00	1		
379	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF RANCHI-I AT ROURLA	Bay	D	AMP work	07-Oct-2021	08:00	07-Oct-2021	18:00	1		
380	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-II AT KEONJHAR(PG)	Bay	D	AMP work	28-Oct-2021	09:00	28-Oct-2021	17:00	1		
381	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 63MVAR BR AT JEYPORE	Bay	C	416 bay ABB CB Overhauling	14-Oct-2021	09:00	16-Oct-2021	18:00	3		
382	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF BOLANGIR AT JEYPORE	Bay	D	To attend hydraulic mechanism issue in 415 BHEL CB	02-Oct-2021	09:00	02-Oct-2021	18:00	1		
383	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF JEYPORE AT INDRAVATI(PG)	Bay	D	Arresting of SF6 gas leakage in B-Ph CB	04-Oct-2021	09:00	04-Oct-2021	17:00	1		
384	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF INDRAVATI(PG) AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	17-Oct-2021	09:00	17-Oct-2021	18:00	1		
385	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-II AT JEYPORE	Bay	C	413 Bay ABB CB Overhauling	21-Oct-2021	09:00	23-Oct-2021	18:00	3		
386	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF GAZUWAKA-I AT JEYPORE	Bay	C	412 Bay ABB CB Overhauling. Commissioning of New MOM box of S&S Isolator	18-Oct-2021	09:00	20-Oct-2021	18:00	3		
387	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR B/R-2 AT JHARSUGUDA	Bay	D	AMP work	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
388	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR B/R-1 AT JHARSUGUDA	Bay	D	AMP work	04-Oct-2021	09:00	04-Oct-2021	17:00	1		
389	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF RENGALI AT INDRAVATI(PG)	Bay	D	Arresting of SF6 gas leakage in B-Ph CB	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
390	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF JEYPORE AT BOLANGIR	Bay	D	AMP of 403 52CB and 403 CT	25-Oct-2021	09:00	25-Oct-2021	17:00	1		
391	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR AT AT BOLANGIR (PG)	Bay	D	AMP of 406 52CB and 406 CT	22-Oct-2021	09:00	22-Oct-2021	17:00	1		
392	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF NEW DUBURI AT BARIPADA(PG)	Bay	D	CB Leakage test	25-Oct-2021	09:00	25-Oct-2021	17:00	1		
393	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF KEONJHAR AT BARIPADA(PG)	Bay	D	AMP work	22-Oct-2021	09:00	22-Oct-2021	17:00	1		
394	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125 MVAR BR-II AT ANGUL	Bay	D	AMP works	09-Oct-2021	09:00	09-Oct-2021	17:00	1		
395	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF MEERAMUNDALI-I AT ANGUL	Bay	D	AMP work	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
396	OCC_183	PG (ODISHA PROJECT)	400KV MAIN BAY OF TALCHER AT ANGUL	Bay	D	AMP work	08-Oct-2021	09:00	08-Oct-2021	17:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
397	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF RENGALI-I(OPTCL) AT RENGALI I(PG)	Bay	D	AMP & Connector Replacement Work	26-Oct-2021	09:00	26-Oct-2021	17:00	1		
398	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF RENGALI(GRIDCO) II AT RENGALI(PG)	Bay	D	AMP & Connector Replacement Work	25-Oct-2021	09:00	25-Oct-2021	17:00	1		
399	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR -1 AT JEYPORE	Bay	C	CGL CB Overhauling	04-Oct-2021	09:00	06-Oct-2021	17:00	3		
400	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR-2 AT JEYPORE	Bay	C	CGL CB Overhauling	01-Oct-2021	09:00	03-Oct-2021	18:00	3		
401	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF SADEIPALI-1 AT BOLANGIR(PG)	Bay	D	AMP of 205 52CB and 205 CT	28-Oct-2021	09:00	28-Oct-2021	17:00	1		
402	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF BALASORE-2 AT BARIPADA	Bay	D	AMP work	08-Oct-2021	09:00	08-Oct-2021	17:00	1		
403	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BAY OF BALASORE-I AT BARIPADA	Bay	D	Bus side Isolator rectification works along with 220 kV Bus-I shut down.	11-Oct-2021	09:00	11-Oct-2021	17:00	1		
404	OCC_183	PG (ODISHA PROJECT)	132KV MAIN BAY OF JALESWAR-1 AT BARIPADA(PG)	Bay	D	AMP work	19-Oct-2021	09:00	19-Oct-2021	17:00	1		
405	OCC_183	PG (ODISHA PROJECT)	132KV MAIN BAY OF BHOGARAI AT BARIPADA	Bay	D	AMP work	14-Oct-2021	09:00	14-Oct-2021	17:00	1		
406	OCC_183	PG (ODISHA PROJECT)	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	Bay	C	SF6 Gas leakage rectification work	25-Oct-2021	09:00	30-Oct-2021	17:00	6	NLDC	
407	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (POLE-2 AND FILTER BANK-3) AT TALCHER HVDC	Bay	D	Annual maintenance of 10C03B.BAY (POLE 2 TIE BAY) bay equipment. POLE -II SHALL REMAIN IN SERVICE THROUGH MAIN BAY (10C05-C)	05-Oct-2021	09:00	05-Oct-2021	18:00	1		
408	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY (10C05B) OF (FILTER BANK-2 AND POLE-1) AT TALCHER HVDC	Bay	D	Annual maintenance of 10C05.B BAY (POLE- 1 TIE BAY)C bay equipment. POLE -I SHALL REMAIN IN SERVICE THROUGH MAIN BAY (10C05-A)	01-Oct-2021	09:00	01-Oct-2021	18:00	1		
409	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (RAIGARH-II AND 1500MVA ICT-I) AT JHARSUGUDA	Bay	C	AMP & SF6 Gas LEAKAGE attend	12-Oct-2021	09:00	13-Oct-2021	17:00	2		
410	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-2 AND STERLITE II) AT JHARSUGUDA	Bay	D	AMP	07-Oct-2021	09:00	07-Oct-2021	17:00	1		
411	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (TIE BAY-414 OF 400KV B/R-I & STERLITE(VEDANTA)-I AND) AT JHARSIGUDA	Bay	D	AMP	06-Oct-2021	09:00	06-Oct-2021	17:00	1		
412	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (JHARSUGUDA-III AND RANCHI-II) AT ROURKELA	Bay	C	Replacement of Gaskets/O-Rings (Gasket replacement is being done to arrest SF6 Leakage from Joints)	18-Oct-2021	08:00	22-Oct-2021	18:00	5		
413	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-II AND FUTURE) AT RENGALI(PG)	Bay	D	LINE BAY AMP WORK AT PATNA	29-Oct-2021	09:00	29-Oct-2021	17:00	1		
414	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-2 AND FUTURE) AT KEONJHOR(PG)	Bay	D	AMP work	29-Oct-2021	09:00	29-Oct-2021	17:00	1		
415	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR BR-I AND 315MVA ICT-I) AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	24-Oct-2021	09:00	24-Oct-2021	18:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
416	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (GAJUWAKA-I AND INDRAVATI(PG)) AT JEYPORE	Bay	D	Commissioning of New MOM box of S&S Isolator	31-Oct-2021	09:00	31-Oct-2021	18:00	1		
417	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (315MVA ICT-II AND 63MVAR BR) AT JEYPORE	Bay	C	417 bay ABB CB Overhauling	25-Oct-2021	09:00	27-Oct-2021	18:00	3		
418	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (BOLANGIR AND GAJUWAKA-II) AT JEYPORE	Bay	C	414 bay ABB CB Overhauling	28-Oct-2021	09:00	30-Oct-2021	18:00	3		
419	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (80MVAR BR-I AND FUTURE) AT BOLANGIR	Bay	D	AMP of 40708 52CB and 40708 CT	26-Oct-2021	09:00	26-Oct-2021	17:00	1		
420	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (125MVAR B/R-1 AND FUTURE) AT BOLANGIR (PG)	Bay	D	AMP of 40506 52CB and 40506 CT	23-Oct-2021	09:00	23-Oct-2021	17:00	1		
421	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (KHARAGPUR AND 315MVA ICT-II) AT BARIPADA(PG)	Bay	D	AMP work	26-Oct-2021	09:00	26-Oct-2021	17:00	1		
422	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (KEONJHOR AND 315MVA ICT-I) AT BARIPADA	Bay	D	AMP work	23-Oct-2021	09:00	23-Oct-2021	17:00	1		
423	OCC_183	PG (ODISHA PROJECT)	400KV TIE BAY OF (MEERAMUNDALI-1 AND B/R-3) AT ANGUL	Bay	D	AMP works	04-Oct-2021	09:00	04-Oct-2021	17:00	1		
424	OCC_183	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT ROURKELA	Bay	D	AMP of Bay	05-Oct-2021	08:00	05-Oct-2021	19:00	1		
425	OCC_183	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT JEYPORE(PG)	Bay	C	CGL CB Overhauling	11-Oct-2021	09:00	13-Oct-2021	18:00	3		
426	OCC_183	PG (ODISHA PROJECT)	220KV BUS COUPLER BAY AT JEYPORE	Bay	C	CGL CB Overhauling	11-Oct-2021	09:00	13-Oct-2021	17:00	3		
427	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Replacement of 220kv Tarantula conductor connected in 220kv ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 (220KV Side) , 220kv Jeynagar-1,2,3,4 lines shall be out.	24-Oct-2021	06:00	24-Oct-2021	17:00	1	NLDC/OPTCL	Subject to real time Grid conditions.
428	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT JEYPORE	BUS	D	Replacement of 220kv Tarantula conductor connected in 220kv ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 (220KV Side) , 220kv Jeynagar-1,2,3,4 lines shall be out.	24-Oct-2021	06:00	24-Oct-2021	17:00	1	NLDC/OPTCL	Subject to real time Grid conditions.
429	OCC_183	PG (ODISHA PROJECT)	765KV MAIN BUS - 2 AT JHARSUGUDA	BUS	D	AMP work	28-Oct-2021	09:00	28-Oct-2021	17:00	1	NLDC	
430	OCC_183	PG (ODISHA PROJECT)	765KV MAIN BUS - 1 AT JHARSUGUDA	BUS	D	AMP work	27-Oct-2021	09:00	27-Oct-2021	17:00	1	NLDC	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
431	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT ROURKELA	BUS	D	Changing Damaged Jumper of B Phase from 220 kV Bus II	19-Oct-2021	08:00	19-Oct-2021	19:00	1		
432	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT RENGALI (PG)	BUS	D	Isolator Connector & Damaged Conductor Replacement Work of 208 Bay	26-Oct-2021	09:00	26-Oct-2021	17:00	1	OPTCL	
433	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT RENGALI (PG)	BUS	D	Isolator Connector & Damaged Conductor Replacement Work of 207 Bay	25-Oct-2021	09:00	25-Oct-2021	17:00	1	OPTCL	
434	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	23-Oct-2021	09:00	23-Oct-2021	18:00	1	OPTCL	
435	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Termination of 220 kV XLPE cable to ICT-2 and ICT-4 (Outage to be booked under Construction Head)	11-Oct-2021	09:00	11-Oct-2021	18:00	1	OPTCL	
436	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT BARIPADA	BUS	D	AMP works	12-Oct-2021	09:00	12-Oct-2021	17:00	1	OPTCL	
437	OCC_183	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BARIPADA	BUS	D	Bus side isolator rectification work	11-Oct-2021	09:00	11-Oct-2021	17:00	1	OPTCL	
438	OCC_183	PG (ODISHA PROJECT)	125MVAR CAPACITOR-1 OF STATCOM AT JEYPORE	SVC	D	AMP works of MSC-1	06-Oct-2021	09:00	06-Oct-2021	18:00	1		
439	OCC_183	PG (ODISHA PROJECT)	125MVAR CAPACITOR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSC-2	05-Oct-2021	09:00	05-Oct-2021	18:00	1		
440	OCC_183	PG (ODISHA PROJECT)	125MVAR MSR-2 OF STATCOM AT JEYPORE	SVC	D	AMP Works of MSR-2	04-Oct-2021	09:00	04-Oct-2021	18:00	1		
441	OCC_183	PG (ODISHA PROJECT)	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	FSC	C	Refurbishment of FSC	01-Oct-2021	09:00	31-Oct-2021	17:00	31		
442	OCC_183	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JHARSUGUDA	BUS REACTOR	D	AMP	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
443	OCC_183	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT JHARSUGUDA	BUS REACTOR	D	AMP	04-Oct-2021	09:00	04-Oct-2021	17:00	1		
444	OCC_183	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT RENGALI	BUS REACTOR	D	AMP of 125MVAR B/R-2	28-Oct-2021	09:00	28-Oct-2021	17:00	1		
445	OCC_183	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT RENGALI	BUS REACTOR	D	AMP & Calibration of OTI & WTI	23-Oct-2021	09:00	24-Oct-2021	17:00	2		
446	OCC_183	PG (ODISHA PROJECT)	63MVAR 400KV B/R-1 AT JEYPORE	BUS REACTOR	D	AMP works	25-Oct-2021	09:00	25-Oct-2021	18:00	1		
447	OCC_183	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT BOLANGIR (PG)	BUS REACTOR	D	AMP of 125 MVAR B/R	20-Oct-2021	09:00	20-Oct-2021	17:00	1		
448	OCC_183	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-1 AT ROURKELA	LINE REACTOR	D	AMP OF REACTOR	15-Oct-2021	08:00	15-Oct-2021	19:00	1		
449	OCC_183	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-2 AT ROURKELA	LINE REACTOR	D	AMP OF REACTOR	16-Oct-2021	08:00	16-Oct-2021	19:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
450	OCC_183	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	LINE REACTOR	C	For Overhauling of NGR & Calibration of OTI & WTI	15-Oct-2021	08:00	22-Oct-2021	18:00	8		
451	OCC_183	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	LINE REACTOR	C	Modified Guide Valve replacement work (LR Bay 729R)	21-Oct-2021	08:00	23-Oct-2021	18:00	3	NLDC	Corresponding transmission line will be out while availing the LR S/d.
452	OCC_183	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-1 AT ANGUL	LINE REACTOR	C	Modified Guide Valve replacement work (LR Bay 729R)	18-Oct-2021	08:00	20-Oct-2021	18:00	3	NLDC	Corresponding transmission line will be out while availing the LR S/d.
453	OCC_183	PG (ODISHA PROJECT)	A/R OF 400KV-ANGUL-JITPL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-Oct-2021	08:00	31-Oct-2021	18:00	31	JITPL	
454	OCC_183	PG (ODISHA PROJECT)	A/R OF 400KV-ANGUL-JITPL-2	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-Oct-2021	08:00	31-Oct-2021	18:00	31	JITPL	
455	OCC_183	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-Oct-2021	08:00	31-Oct-2021	18:00	31	GMR	
456	OCC_183	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-2	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-Oct-2021	08:00	31-Oct-2021	18:00	31	GMR	
457	OCC_183	PG (ODISHA PROJECT)	A/R OF 765KV-ANGUL-SRIKAKULAM-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)	01-Oct-2021	08:00	31-Oct-2021	18:00	31	NLDC	
458	OCC_183	PG (ODISHA PROJECT)	A/R OF 400KV-TSTPP-ROURKELA-2	Auto Recloser	D	PID testing of 400kv Talchar Rourkela line 2. During this, A/R switch will be kept as NON-AUTO Mode.	05-Oct-2021	09:00	13-Oct-2021	17:00	9		
459	OCC_183	WRTS	765KV-NEW RANCHI-DHARAMJAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	For Line eq. AMP Works at Dharamjaigarh	09-Oct-2021	07:00	09-Oct-2021	18:00	1	NLDC	
460	OCC_183	BARH	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	Annual maintenance and testing of line bay equipments.	04-Oct-2021	09:00	05-Oct-2021	18:00	2		S/d approved on daily basis.
461	OCC_183	BARH	400KV/132KV 200 MVA ICT 1 AT BARH	TRANSFORMER	C	For annual maint and testing of ICT#1 and its associated bays.	19-Oct-2021	09:00	23-Oct-2021	18:00	5		
462	OCC_183	TSTPP	400KV-TSTPP-RENGALI-2	AC TRANSMISSION LINE CIRCUIT	C	Line isolator with earth switch replacement. Line will be under shut down	25-Oct-2021	08:00	29-Oct-2021	18:00	5		
463	OCC_183	TSTPP	400KV-TSTPP-TALCHER HVDC-1	AC TRANSMISSION LINE CIRCUIT	C	400KV Lightning arrester-3 nos replacement due to high LCM	08-Oct-2021	08:00	09-Oct-2021	18:00	2		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
464	OCC_183	TSTPP	220KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	D	Line jumper repair work of R,Y phase	11-Oct-2021	08:00	11-Oct-2021	18:00	1	OPTCL	
465	OCC_183	TSTPP	400KV TIE BAY OF (400KV/220KV 315 MVA ICT 1 AND FUTURE) AT TSTPP	Bay	D	Arresting of SF6 gas leakage in B-Ph CB	06-Oct-2021	08:00	06-Oct-2021	18:00	1		
466	OCC_183	TSTPP	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND - MAIN BUS - 4) AT TSTPP	Bay	D	Bengaluru islanding scheme trip interface and testing	06-Oct-2021	08:00	07-Oct-2021	18:00	2		
467	OCC_183	TSTPP	400KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND - MAIN BUS - 3) AT TSTPP	Bay	D	Bengaluru islanding scheme trip interface and testing	04-Oct-2021	08:00	05-Oct-2021	18:00	2		
468	OCC_183	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Helical installation to strengthen MSJ & SD defect rectification work in entire line	26-Oct-2021	08:00	27-Oct-2021	18:00	2		
469	OCC_183	ENICL	400KV-NEW PURNEA-BIHARSARIFF(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Helical installation to strengthen MSJ & SD defect rectification work in entire line	28-Oct-2021	08:00	29-Oct-2021	18:00	2		
470	OCC_183	ENICL	A/R OF 400KV-BINAGURI-ALIPURDUAR (PG)-1	Auto Recloser	D	Rectification of Earth wire Issue	23-Oct-2021	08:00	24-Oct-2021	18:00	2		
471	OCC_183	ENICL	A/R OF 400KV-BINAGURI-ALIPURDUAR (PG)-2	Auto Recloser	D	Rectification of Earth wire Issue	23-Oct-2021	08:00	24-Oct-2021	18:00	2		
472	OCC_183	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-1	Auto Recloser	D	Helical installation to strengthen MSJ & SD defect rectification work in Ckt-2	28-Oct-2021	08:00	29-Oct-2021	18:00	2		
473	OCC_183	ENICL	A/R OF 400KV-NEW PURNEA-BIHARSARIFF(PG)-2	Auto Recloser	D	Helical installation to strengthen MSJ & SD defect rectification work in Ckt-1	26-Oct-2021	08:00	27-Oct-2021	18:00	2		
474	OCC_183	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON-1	Auto Recloser	D	Rectification of Earth wire issues	21-Oct-2021	08:00	21-Oct-2021	18:00	1		
475	OCC_183	ENICL	A/R OF 400KV-ALIPURDUAR (PG)-BONGAIGAON-2	Auto Recloser	D	Rectification of Earth wire issues	21-Oct-2021	08:00	21-Oct-2021	18:00	1		
476	OCC_183	JITPL	400KV-ANGUL-JITPL-2	AC TRANSMISSION LINE CIRCUIT	D	GENERAL LINE MAINTENANCE ACTIVITY	04-Oct-2021	09:00	09-Oct-2021	18:00	6		
477	OCC_183	JITPL	400KV-ANGUL-JITPL-1	AC TRANSMISSION LINE CIRCUIT	D	GENERAL LINE MAINTENANCE ACTIVITY	27-Sep-2021	09:00	02-Oct-2021	18:00	6		
478	OCC_183	BSPTCL	220KV-PUSAULI-DEHRI-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work	04-Oct-2021	08:00	04-Oct-2021	16:00	1		
479	OCC_183	BSPTCL	220KV-DEHRI-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	For bay and line maintenance work.	05-Oct-2021	08:00	05-Oct-2021	16:00	1		
480	OCC_183	BSPTCL	220KV-DEHRI-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	For bay and line maintenance work.	06-Oct-2021	08:00	06-Oct-2021	16:00	1		
481	OCC_183	BSPTCL	220KV-BIHARSARIFF-TTPS-1	AC TRANSMISSION LINE CIRCUIT	D	For jumper tightening work	05-Oct-2021	09:00	07-Oct-2021	16:00	3	JUSNL	
482	OCC_183	BSPTCL	220KV-ARRAH (PG)-DUMRAON NEW-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	02-Oct-2021	09:00	02-Oct-2021	15:00	1		
483	OCC_183	BSPTCL	132KV-DMTCL(MOTIHARI)-BETTIA-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	03-Oct-2021	11:00	03-Oct-2021	13:00	1		
484	OCC_183	BSPTCL	132KV-DMTCL(MOTIHARI)-BETTIA-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	03-Oct-2021	14:00	03-Oct-2021	16:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
485	OCC_183	BSPTCL	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For reconductoring work	15-Oct-2021	10:00	15-Oct-2021	16:00	1	DVC	
486	OCC_183	BSPTCL	132KV-NALANDA-BARHI(DVC)-1	AC TRANSMISSION LINE CIRCUIT	D	For reconductoring work	15-Oct-2021	10:00	15-Oct-2021	16:00	1	DVC	
487	OCC_183	BSPTCL	132KV-ARRAH (PG)-ARRAH (BSPHCL)-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	05-Oct-2021	10:00	05-Oct-2021	15:00	1		
488	OCC_183	BSPTCL	132KV-ARRAH-JAGDISHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	04-Oct-2021	10:00	04-Oct-2021	15:00	1		
489	OCC_183	BSPTCL	132KV-ARRAH-JAGDISHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	04-Oct-2021	10:00	04-Oct-2021	15:00	1		
490	OCC_183	BSPTCL	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	04-Oct-2021	09:00	04-Oct-2021	16:00	1		
491	OCC_183	BSPTCL	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	05-Oct-2021	09:00	05-Oct-2021	16:00	1		
492	OCC_183	DVC	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	For checking of Isolator-B, B-Phase.	08-Oct-2021	08:00	08-Oct-2021	18:00	1		
493	OCC_183	DVC	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	For checking of Isolator-A, B-Phase & Isolator C, B-Phase.	06-Oct-2021	08:00	06-Oct-2021	18:00	1		
494	OCC_183	DVC	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	For checking of operation problem of Isolator-A, Y-Phase Isolator-C, R & B Phase.	05-Oct-2021	08:00	05-Oct-2021	18:00	1		
495	OCC_183	DVC	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	D	For Bay Equipment maintenance/ Tightness checking at RTPS	29-Oct-2021	08:00	29-Oct-2021	17:00	1		
496	OCC_183	DVC	400KV-RANCHI-RAGHUNATHPUR-3	AC TRANSMISSION LINE CIRCUIT	D	For Bay Equipment maintenance/ Tightness checking at RTPS	28-Oct-2021	08:00	28-Oct-2021	17:00	1		
497	OCC_183	DVC	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For Bay Equipment maintenance/ Tightness checking at RTPS	26-Oct-2021	08:00	26-Oct-2021	17:00	1		
498	OCC_183	DVC	400KV-MAITHON-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	For Bay Equipment maintenance/ Tightness checking at RTPS	25-Oct-2021	08:00	25-Oct-2021	17:00	1		
499	OCC_183	DVC	400KV-JAMSHEDPUR-ANDAL-2	AC TRANSMISSION LINE CIRCUIT	D	Auto-reclosing Priority checking in main and Tie Breaker	29-Oct-2021	11:00	29-Oct-2021	17:00	1		
500	OCC_183	DVC	400KV-JAMSHEDPUR-ANDAL-1	AC TRANSMISSION LINE CIRCUIT	D	Auto-reclosing Priority checking in main and Tie Breaker	28-Oct-2021	11:00	28-Oct-2021	17:00	1		
501	OCC_183	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Auto-reclosing Priority checking in main and Tie Breaker	27-Oct-2021	11:00	27-Oct-2021	17:00	1		
502	OCC_183	DVC	400KV-DSTPS(ANDAL)-RAGHUNATHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Auto-reclosing Priority checking in main and Tie Breaker	26-Oct-2021	11:00	26-Oct-2021	17:00	1		
503	OCC_183	DVC	220KV-JAMSHEDPUR-JINDAL-1	AC TRANSMISSION LINE CIRCUIT	C	Commissioning of the bay through SAS Panel under the PSDF work at DVC Jamshedpur sub station on continuous basis.	18-Oct-2021	09:00	19-Oct-2021	10:00	2	OPTCL	Subject to consent from SLDC, Odisha
504	OCC_183	DVC	400KV/220KV 315 MVA ICT 1 AT DSTPS(ANDAL)	TRANSFORMER	C	For Oil top up and checking of MOG , standby oil pump, cooling circuit of fans and pumps.	01-Oct-2021	09:00	05-Oct-2021	17:00	5		
505	OCC_183	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	TRANSFORMER	D	For Bay Equipment maintenance/ Tightness checking at RTPS	06-Oct-2021	08:00	06-Oct-2021	17:00	1		
506	OCC_183	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	TRANSFORMER	D	For Bay Equipment maintenance/ Tightness checking at RTPS	05-Oct-2021	08:00	05-Oct-2021	17:00	1		
507	OCC_183	DVC	400KV/220KV 315 MVA ICT 2 AT KODERMA	TRANSFORMER	C	Oil filtration purpose.	06-Oct-2021	08:00	12-Oct-2021	18:00	7		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
508	OCC_183	DVC	400KV MAIN BUS -I AT MEJIA	BUS	C	For establishment of connectivity on 400 KV MB#1 by fixing fixed contact of P AN Isolator on Main Bus-1 and integration of new panel with existing 400KV bus bar protection system.	04-Oct-2021	08:00	06-Oct-2021	18:00	3		
509	OCC_183	DVC	400KV MAIN BUS - 2 AT MEJIA	BUS	C	For establishment of connectivity on 400 KV MB#2 by fixing fixed contact of P AN Isolator on Main Bus-2 and integration of new panel with existing 400KV bus bar protection system.	07-Oct-2021	08:00	09-Oct-2021	18:00	3		
510	OCC_183	JUSNL	220KV-CHAIBASA(PG)-CHAIBASA(JUSNL)-1	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance and testing of equipments in bay	03-Oct-2021	09:00	03-Oct-2021	16:00	1		
511	OCC_183	JUSNL	220KV-CHAIBASA(PG)-CHAIBASA(JUSNL)-2	AC TRANSMISSION LINE CIRCUIT	D	For preventive maintenance and testing of equipments in bay.	04-Oct-2021	09:00	04-Oct-2021	16:00	1		
512	OCC_183	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 123R/1, 123R/2, 124/0, 124/1	08-Oct-2021	08:00	08-Oct-2021	17:00	1		
513	OCC_183	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	AC TRANSMISSION LINE CIRCUIT	D	Trimming of branches of trees between loc. Nos. 123R/1, 123R/2, 124/0, 124/1	16-Oct-2021	08:00	16-Oct-2021	17:00	1		
514	OCC_183	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-1	AC TRANSMISSION LINE CIRCUIT	D	Removal of R & B- Ph Wave trap due to connection of OPGW in the line	05-Oct-2021	09:00	05-Oct-2021	17:00	1		
515	OCC_183	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-II	AC TRANSMISSION LINE CIRCUIT	D	Removal of R & B- Ph Wave trap due to connection of OPGW in the line	08-Oct-2021	09:00	08-Oct-2021	17:00	1		
516	OCC_183	OPTCL	400KV-LAPANGA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Isolators at Sterlite end.	12-Oct-2021	06:00	13-Oct-2021	17:00	2		May not be allowed with 400 kV Meramundali-TSTPP shutdown
517	OCC_183	OPTCL	400KV-LAPANGA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Isolators at Sterlite end.	05-Oct-2021	06:00	06-Oct-2021	17:00	2		May not be allowed with 400 kV Meramundali-TSTPP shutdown
518	OCC_183	OPTCL	400KV-JHARSUGUDA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Isolators at Sterlite end.	19-Oct-2021	06:00	20-Oct-2021	17:00	2		
519	OCC_183	OPTCL	400KV-JHARSUGUDA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Isolators at Sterlite end.	26-Oct-2021	06:00	27-Oct-2021	17:00	2		
520	OCC_183	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	AC TRANSMISSION LINE CIRCUIT	D	Checking of jumper, tightness of hardware fittings and accessories at different angle points of the line.	25-Oct-2021	08:00	26-Oct-2021	17:00	2		
521	OCC_183	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	Checking of jumper, tightness of hardware fittings and accessories at different angle points of the line.	27-Oct-2021	08:00	28-Oct-2021	17:00	2		
522	OCC_183	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-2	AC TRANSMISSION LINE CIRCUIT	D	Checking of jumper, tightness of hardware fittings and accessories at different angle points of the line.	04-Oct-2021	08:00	08-Oct-2021	17:00	5		
523	OCC_183	OPTCL	220KV-BUDHIPADAR-KORBA-1	AC TRANSMISSION LINE CIRCUIT	D	Tightening of Jumpers at location 33,34,34(A)	05-Oct-2021	08:00	05-Oct-2021	17:00	1	NLDC	

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingencies	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
524	OCC_183	OPTCL	220KV-BUDHIPADAR-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Tightening of Jumpers at location 33,34,34(A)	04-Oct-2021	08:00	04-Oct-2021	17:00	1	NLDC	
525	OCC_183	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Trimming of tree branches along the corridor of the line.	05-Oct-2021	09:00	05-Oct-2021	14:00	1		
526	OCC_183	OPTCL	220KV-KEONJHOR(PG)-KEONJHOR(OPTCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Re-installation of rectified old line CVT	27-Oct-2021	07:00	27-Oct-2021	17:00	1		
527	OCC_183	OPTCL	220KV-BARIPADA-BALASORE-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening of line	01-Oct-2021	07:00	01-Oct-2021	17:00	1		
528	OCC_183	OPTCL	220KV-BARIPADA-BALASORE-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of the line.	07-Oct-2021	07:00	07-Oct-2021	17:00	1		
529	OCC_183	OPTCL	220KV-BARIPADA-BALASORE-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of numerical DP relay at Balasore end & jumper tightening of the line.	05-Oct-2021	07:00	05-Oct-2021	17:00	1		
530	OCC_183	OPTCL	132KV-BARIPADA(PG)-JALESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening at Loc. No. 81, 77, 75, 70, 66, 62 & 59.	11-Oct-2021	08:00	11-Oct-2021	17:00	1		
531	OCC_183	OPTCL	A/R OF 400KV-MEERAMUNDALI-MENDHASAL-1	Auto Recloser	D	Hotline restringing of damaged OPGW from loc. no.11 to 13 of the line.	01-Oct-2021	07:00	15-Oct-2021	17:00	15		
532	OCC_183	OPTCL	A/R OF 400KV-MEERAMUNDALI-MENDHASAL-II	Auto Recloser	D	Hotline restringing of damaged OPGW from loc. no.11 to 13 of the line.	01-Oct-2021	07:00	15-Oct-2021	17:00	15		
533	OCC_183	OPTCL	132KV-BARIPADA(PG)-BHOGARAI-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening at Loc. No. 81, 77, 75, 70, 66, 62 & 59	22-Oct-2021	08:00	22-Oct-2021	17:00	1		
534	OCC_183	OPTCL	400KV/220KV 315 MVA ICT 2 AT MENDHASAL	TRANSFORMER	D	Topping of filtered oil in the main tank & condition monitoring of 220kV B-Ph Bushing of the ICT	27-Oct-2021	09:00	27-Oct-2021	16:00	1		
535	OCC_183	OPTCL	400KV/220KV 315 MVA ICT 2 AT NEW DUBURI	TRANSFORMER	D	Arresting oil leakage in radiator & OLTC of the ICT.	08-Oct-2021	07:00	08-Oct-2021	17:00	1		
536	OCC_183	OPTCL	400KV MAIN BUS - 2 AT MEERAMUNDALI	BUS	D	Jumper tightness and clamp replacement at different points of the bus.	22-Oct-2021	07:00	22-Oct-2021	17:00	1		
537	OCC_183	OPTCL	400KV TIE BAY OF (400KV-PANDIABILI-1 AND FUTURE) AT NEW DUBURI	Bay	C	Construction of foundation, erection, testing and commissioning of CT, CB & Isolator for installation of new 125MVAR Bus Reactor at New Duburi end	01-Oct-2021	07:00	31-Oct-2021	17:00	31		
538	OCC_183	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree trimming & Pre puja maintainance	04-Oct-2021	07:00	04-Oct-2021	15:00	1		
539	OCC_183	WBSETCL	220KV-DALKHOLA (WB)-DALKHOLA (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CTs Maintenance work.	04-Oct-2021	08:00	04-Oct-2021	16:00	1		

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
540	OCC_183	WBSETCL	220KV-DALKHOLA (WB)-DALKHOLA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CTs Maintenance work.	05-Oct-2021	08:00	05-Oct-2021	16:00	1		
541	OCC_183	WBSETCL	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	Pre Puja maintenance work Checking of clamp connectors etc.	01-Oct-2021	07:00	01-Oct-2021	15:00	1		
542	OCC_183	WBSETCL	220KV-RAJARHAT-JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	Pre Puja maintenance work Checking of clamp connectors etc.	02-Oct-2021	07:00	02-Oct-2021	15:00	1		
543	OCC_183	WBSETCL	132KV-BIRPARA(PG)-BIRPARA(WB)-2	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening, maintenance of bay equipment.	02-Oct-2021	11:30	02-Oct-2021	15:00	1		
544	OCC_183	WBSETCL	132KV-BIRPARA(PG)-BIRPARA(WB)-1	AC TRANSMISSION LINE CIRCUIT	D	Jumper tightening, maintenance of bay equipment.	02-Oct-2021	06:00	02-Oct-2021	11:00	1		
545	OCC_183	WBSETCL	132KV-BAISI-DALKHOLA(WB)-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CT s Maintenance work.	01-Oct-2021	08:00	01-Oct-2021	15:00	1	BSPTCL	
546	OCC_183	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	TRANSFORMER	D	Pre Puja Maintenance Checking of all clamp connectors and supervision checking	04-Oct-2021	07:00	04-Oct-2021	15:00	1		
547	OCC_183	WBSETCL	400KV/220KV 315 MVA ICT 3 AT ARAMBAGH	TRANSFORMER	D	Bushing Tan-Delta	05-Oct-2021	07:00	05-Oct-2021	15:00	1		
548	OCC_183	WBSETCL	400KV/220KV 315 MVA ICT 2 AT GOKARNA	TRANSFORMER	D	Stringing of 400kv & 220kv Jack Bus for under construction 315MVA ICT-3 Bay	03-Oct-2021	07:00	05-Oct-2021	16:00	3		
549	OCC_183	WBSETCL	400KV TRANSFER BUS AT GOKARNA	BUS	D	Alignment and Testing of 1 set (R, Y, B) 89C Isolator i.r.o. under construction 315MVA ICT-3 HV Side	23-Oct-2021	07:30	25-Oct-2021	16:30	3		
550	OCC_183	WBSETCL	400KV TRANSFER BUS AT GOKARNA	BUS	D	Erection of 1 set (R, Y, B) 89C Isolator i.r.o. under construction 315MVA ICT-3 HV Side	03-Oct-2021	07:30	05-Oct-2021	16:30	3		
551	OCC_183	WBSETCL	400KV MAIN BUS - 2 AT GOKARNA	BUS	D	Erection, Alignment and Testing 89B & 89BE Isolator i.r.o. under construction 315MVA ICT-3 HV Side	29-Oct-2021	07:30	31-Oct-2021	16:30	3		
552	OCC_183	WBSETCL	400KV MAIN BUS - 1 AT GOKARNA	BUS	D	Erection, Alignment and Testing of 1 set (R, Y, B) 89A Isolator i.r.o. under construction 315MVA ICT-3 HV Side	26-Oct-2021	07:30	28-Oct-2021	16:30	3		
553	OCC_183	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	ICT	D	Tie Bay (402) isolator replacement (40289A & 40289B), under ADD Cap. Hivelm make by GR Power. For removal of isolator(402-89A) dropper from strung bus.	01-Oct-2021	09:00	01-Oct-2021	13:00	1	JUSNL	Subject to real time grid conditions.
554	OCC_183	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	ICT	D	Tie Bay (402) isolator replacement (40289A & 40289B), under ADD Cap. Hivelm make by GR Power. For connecting isolator(402-89A) dropper to strung bus.	08-Oct-2021	09:00	08-Oct-2021	13:00	1	JUSNL	Subject to real time grid conditions.

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingent	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
555	OCC_183	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	ICT	C	ICT Bay (40389THV) isolator replacement, under ADD Cap. Hivelm make by GR Power. ICT with Main& Tie bay. (For 1 Set : Day-1 to Day-4 : Dropper removal, Dismantling of old Iso., Structure fabrication & Erection of New Iso., MB installtion, Wiring, Allignment and testing)	09-Oct-2021	09:00	12-Oct-2021	18:00	4	JUSNL	Subject to real time grid conditions.
556	OCC_183	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	Bus Reactor	D	Tie Bay (402) isolator replacement (40289A & 40289B), under ADD Cap. Hivelm make by GR Power. For removal of isolator(402-89B) dropper from strung bus.	01-Oct-2021	13:30	01-Oct-2021	17:30	1		Subject to real time grid conditions.
557	OCC_183	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	Bus Reactor	D	Tie Bay (402) isolator replacement (40289A & 40289B), under ADD Cap. Hivelm make by GR Power. For connecting isolator(402-89B) dropper to strung bus.	08-Oct-2021	13:30	08-Oct-2021	17:30	1		Subject to real time grid conditions.
558	OCC_183	ER-I	A/R OF 400KV-KODERMA-BOKARO-1	Auto Recloser	D	FOR PID TESTING AT MAJOR LOCATIONS	04-Oct-2021	10:00	08-Oct-2021	17:00	5		Subject to real time grid conditions.
559	OCC_183	ER-I	A/R OF 400KV-KODERMA-BOKARO-2	Auto Recloser	D	FOR PID TESTING AT MAJOR LOCATIONS	09-Oct-2021	10:00	13-Oct-2021	17:00	5		Subject to real time grid conditions.
560	OCC_183	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-II) AT JAMSHEDPUR	Bay	C	Tie Bay (402) isolator replacement (2 Sets, 240289A & 40289B), under ADD Cap. Hivelm make by GR Power (For 1 Set : Day-1 to Day-4 : Dropper removal, Dismantling of old Iso., Structure fabrication & Erection of New Iso., MB installtion, Wiring, Allignment and testing)	01-Oct-2021	09:00	08-Oct-2021	18:00	8		Subject to real time grid conditions.

List of shutdown proposals which were deferred in 183rd OCC Shutdown Meeting

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Requester Remarks	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
1	OCC_183	ER-I	400KV-KISHANGANJ-RANGPO-1	AC TRANSMIS	D	For Main Bay(412) BCU replacement at	09-Oct-2021	12:00	09-Oct-2021	14:00	1	BCU auto restart issue has to be attend. So		Deferred. May be planned in Nov-21
2	OCC_183	ER-I	400KV-PATNA-KISHANGANJ-1	AC TRANSMIS	C	416 Bay, Y pole GIS Breaker, replacement	18-Oct-2021	08:30	21-Oct-2021	18:00	4	Replacement of "y" pole of GIS 416 CB with new		Deferred. May be planned in Nov-21
3	OCC_183	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	AC TRANSMIS	D	for laying earth wire from tenughat tower to	28-Oct-2021	09:00	28-Oct-2021	17:30	1		JUSNL/BSPTCL	Deferred. May be planned in Nov-21
4	OCC_183	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	AC TRANSMIS	C	for laying earth wire from tenughat tower to	20-Oct-2021	09:00	20-Oct-2021	12:00	1		JUSNL/BSPTCL	Deferred. May be planned in Nov-21
5	OCC_183	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	C	for laying earth wire from tenughat tower to	20-Oct-2021	09:00	20-Oct-2021	12:00	1		BSPTCL	Deferred. May be availed in Dec-21
6	OCC_183	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	C	for laying earth wire from tenughat tower to	20-Oct-2021	09:00	20-Oct-2021	12:00	1		BSPTCL	Deferred. May be availed in Dec-21
7	OCC_183	ER-I	400KV/220KV 500 MVA ICT 1 AT KISHANGANJ	TRANSFORMER	C	To attend the SF6 gas leakage from 4GP6Y Gas	04-Oct-2021	08:30	05-Oct-2021	18:00	2	Replacement of GD monitor and Gasket	BSPTCL	Deferred. May be planned in Nov-21.
8	OCC_183	ER-I	400KV/220KV 500 MVA ICT 3 AT PATNA	TRANSFORMER	C	TO ATTEND OIL LEAKAGE FROM	08-Oct-2021	09:00	09-Oct-2021	17:00	2		BSPTCL	Deferred. May be planned in Nov-21.
9	OCC_183	ER-I	400KV/220KV 500 MVA ICT 3 AT GAYA	TRANSFORMER	C	Replacement of GIS bellow in 220 kV GIS	04-Oct-2021	09:00	08-Oct-2021	18:00	5		BSPTCL	Deferred. May be planned after Chhath Puja.
10	OCC_183	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	For 41589B isolator replacement(FOR	27-Oct-2021	09:00	27-Oct-2021	12:00	1	For 41589B isolator replacement	BSPTCL	Deferred. May be availed in Dec-21
11	OCC_183	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	For 41589B isolator replacement(FOR	30-Oct-2021	15:00	30-Oct-2021	18:00	1	For 41589B isolator replacement	BSPTCL	Deferred. May be availed in Dec-21
12	OCC_183	ER-I	400KV MAIN BUS - 1 AT KISHANGANJ (PG)	BUS	C	416 Bay, Y pole GIS Breaker, replacement	18-Oct-2021	08:30	21-Oct-2021	18:00	4	Replacement of "y" pole of GIS 416 CB with new		Deferred. May be planned in Nov-21
13	OCC_183	ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	BUS	D	AMP	12-Oct-2021	10:00	12-Oct-2021	18:00	1		BSPTCL	Deferred. May be planned in Nov-21
14	OCC_183	ER-I	400KV MAIN BUS - 1 AT NEW PURNEA	BUS	D	AMP	11-Oct-2021	10:00	11-Oct-2021	18:00	1		BSPTCL	Deferred. May be planned in Nov-21
15	OCC_183	ER-I	400KV MAIN BUS - 2 AT DARBHANGA (DMTCL)	BUS	D	FOR REPLACEMENT OF GIB SUPPORT	02-Oct-2021	09:00	02-Oct-2021	18:00	1		BSPTCL	Deferred. May be planned in Nov-21
16	OCC_183	ER-I	400KV MAIN BUS - 1 AT DARBHANGA (DMTCL)	BUS	D	FOR REPLACEMENT OF GIB SUPPORT	01-Oct-2021	09:00	01-Oct-2021	18:00	1		BSPTCL	Deferred. May be planned in Nov-21
17	OCC_183	ER-II	400KV-BINAGURI-NEW PURNEA-1	AC TRANSMIS	C	For NHAI Diversion Work	18-Oct-2021	07:00	18-Oct-2021	17:00	1			Deferred.
18	OCC_183	ER-II	400KV-BINAGURI-NEW PURNEA-2	AC TRANSMIS	C	For NHAI Diversion Work	18-Oct-2021	07:00	18-Oct-2021	17:00	1			Deferred.
19	OCC_183	ER-II	400KV-KISHANGANJ(PG)-RANGPO-1	AC TRANSMIS	D	For completing balance jumpering & spacer	06-Oct-2021	07:00	06-Oct-2021	17:00	1			Deferred. May be planned in November-21
20	OCC_183	ER-II	400KV-KISHANGANJ-RANGPO-1	AC TRANSMIS	C	For Stringing work in between AP 1/0 (DC) to	07-Oct-2021	07:00	10-Oct-2021	17:00	4			Deferred. May be planned in November-21
21	OCC_183	ER-II	400KV-KISHANGANJ-TEESTA-III-1	AC TRANSMIS	C	For Stringing work in between AP 1/0 (DC) to	07-Oct-2021	07:00	07-Oct-2021	17:00	1			Deferred. May be planned in November-21
22	OCC_183	ER-II	400KV-RANGPO-DIKCHU-1	AC TRANSMIS	D	For completing balance jumpering & spacer	06-Oct-2021	07:00	06-Oct-2021	17:00	1		Teesta III/Dikchu	Deferred. May be planned in November-21
23	OCC_183	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMIS	D	Modification in PD sensors/GD system of	27-Oct-2021	07:00	27-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21
24	OCC_183	ER-II	220KV-MALDA(PG)-GAZOLE-2	AC TRANSMIS	D	Auto-reclose relay checking,Shutdown	20-Oct-2021	07:00	20-Oct-2021	16:00	1		WB	Deferred. May be planned in Nov-21
25	OCC_183	ER-II	220KV-MAITHON-DUMKA-1	AC TRANSMIS	D	Work related to retrofitting of 220kv	24-Oct-2021	08:00	24-Oct-2021	17:00	1		JUSNL	Deferred. May be availed in Nov-21
26	OCC_183	ER-II	220KV-MAITHON-DUMKA-2	AC TRANSMIS	D	Work related to retrofitting of 220kv	25-Oct-2021	08:00	25-Oct-2021	17:00	1		JUSNL	Deferred. May be availed in Nov-21
27	OCC_183	ER-II	220KV-NEW TOWN(AAA-III)-RAJARHAT-2	AC TRANSMIS	D	MLFB No. upgradation of Siprotec-4 main-1	06-Oct-2021	08:00	06-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21
28	OCC_183	ER-II	220KV-SUBHASGRAM(PG)-SUBHASGRAM(WB)-1	AC TRANSMIS	D	BAY AMP WORK	03-Oct-2021	08:00	03-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21

Sr. No.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of days	Requester Remarks	Consent	Remarks as per the discussions held in 183rd OCC Shutdown meeting
29	OCC_183	ER-II	220KV-SUBHASGRAM(PG)-SUBHASGRAM(WB)-2	AC TRANSMIS	D	BAY AMP WORK	04-Oct-2021	08:00	04-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21
30	OCC_183	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	TRANSFORMER	D	Modification in PD sensors/GD system of	27-Oct-2021	07:00	27-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21
31	OCC_183	ER-II	400KV/220KV 315 MVA ICT 3 AT RANGPO	TRANSFORMER	C	For rectification of SF6 gas leakage repair work,	01-Oct-2021	08:00	20-Oct-2021	17:00	20			Deferred. May be planned in November-21
32	OCC_183	ER-II	400KV/220KV 315 MVA ICT 3 AT MALDA	TRANSFORMER	D	RTCC Commissioning and 400 & 220KV	19-Oct-2021	07:00	19-Oct-2021	17:00	1		WB	Deferred. May be planned in Nov-21
33	OCC_183	ER-II	400KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP Works	06-Oct-2021	09:00	06-Oct-2021	17:00	1			Deferred. May be planned in November-21
34	OCC_183	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	Rectification and rectification of damaged	26-Oct-2021	07:00	30-Oct-2021	17:00	5		WB	Deferred. May be planned in November-21
35	OCC_183	ER-II	400KV MAIN BUS - 1 AT BINAGURI	BUS	D	Bus Stability on addition of new bay (ICT #3 tie	06-Oct-2021	09:00	06-Oct-2021	17:00	1		NLDC/WB	Deferred. May be planned in November-21
36	OCC_183	ER-II	400KV MAIN BUS - 2 AT BINAGURI	BUS	D	Bus Stability and Jumper connection of isolator	05-Oct-2021	09:00	05-Oct-2021	17:00	1		NLDC/WB	Deferred. May be planned in November-21
37	OCC_183	ER-II	400KV MAIN BUS - 1 AT BINAGURI	BUS	D	HV testing	01-Oct-2021	11:59	01-Oct-2021	17:00	1		NLDC/WB	Deferred. May be planned in November-21
38	OCC_183	ER-II	400KV MAIN BUS - 2 AT BINAGURI	BUS	D	HV testing	01-Oct-2021	09:00	01-Oct-2021	11:59	1		NLDC/WB	Deferred. May be planned in November-21
39	OCC_183	ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic	01-Oct-2021	08:00	31-Oct-2021	17:00	31		Teesta III/Dikchu	Deferred. May be planned in November-21
40	OCC_183	KHSTPP	132KV-KHSTPP-LALMATIA-1	AC TRANSMIS	C	BREAKER RETROFITTING WORKS ALONG WITH	05-Oct-2021	08:00	09-Oct-2021	18:00	5	Complete line shutdown is required.	JUSNL	Deferred.
41	OCC_183	KHSTPP	132KV-KHSTPP-SABOUR-1	AC TRANSMIS	C	BREAKER RETROFITTING WORKS ALONG WITH	19-Oct-2021	08:00	23-Oct-2021	18:00	5	Complete line shutdown is required.	BSPTCL	Deferred.
42	OCC_183	DVC DSTPS	400KV DSTPS-JAMSHEDPUR-I MAIN BAY AT DSTPS(ANDAL)	Bay	DAILY	For conducting thermography as per approved Operation guide note(OGN)	22-Oct-2021	12:00	22-Oct-2021	13:25	1			DVC was advised to furnish reference document for their approved OGN.
43	OCC_183	DVC DSTPS	400KV DSTPS-JAMSHEDPUR-I & II TIE BAY AT DSTPS(ANDAL)	Bay	DAILY	For conducting thermography as per approved Operation guide note(OGN)	22-Oct-2021	13:30	22-Oct-2021	14:55	1			
44	OCC_183	DVC DSTPS	400KV DSTPS-JAMSHEDPUR-II MAIN BAY AT DSTPS(ANDAL)	Bay	DAILY	For conducting thermography as per approved Operation guide note(OGN)	22-Oct-2021	15:00	22-Oct-2021	16:30	1			