



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033



Tel. No.: 033-24239651,24239659 FAX No.:033-24239652, 24239653 Web: www.erpc.gov.in

NO. ERPC/OPERATION/2021-22/1426

DATE: 25.01.2022

To,

As per list enclosed.

Sub: Minutes of 187th OCC Outage Coordination Meeting- reg

Sir/Madam,

Please find the enclosed minutes of 187th OCC Outage Coordination Meeting held on 17th January, 2022 through MS Teams online platform for your kind information and necessary action.

Observations, if any, may please be forwarded to this office at the earliest.

This issues with the approval of Member Secretary, ERPC.

Regards,

Yours faithfully,

(P. P. Jena)
Executive Engineer(PS)

LIST OF ADDRESSES:

1. CHIEF ENGINEER (TRANS., O&M), BSPTCL, PATNA, (FAX NO.0612-2504557/2504937)
2. CHIEF ENGINEER (System Operation), BSPTCL, PATNA, (FAX NO.0612-2504557/2504937)
3. CHIEF ENGINEER, TRANSMISSION (O&M), JUSNL, RANCHI (FAX NO.-0651-2490486/2490863)
4. CHIEF ENGINEER, TVNL, DORANDA, RANCHI - 834102 (FAX NO.06544-225414)
5. CHIEF LOAD DISPATCHER, SLDC, OPTCL, BHUBANESWAR (FAXNO.0674-2748509)
6. CHIEF GENERAL MANAGER (O&M), OPTCL, BHUBANESWAR
7. SR. GENERAL MANAGER (PP), GRIDCO, JANPATH, BHUBANESWAR(0674-2547180)
8. DIRECTOR (OPERATION), IB TPS, AT/PO BANHARPALI, JHARSUGUDA, (FAX NO. 06645-222225/222230)
9. GENERAL MANAGER, TTPS, TALCHER, (FAX NO.06760-243212)
10. SR. GENERAL MANAGER (ELECTRICAL), OHPC LTD., BHUBANESWAR, (FAX NO.0674-2542102)
11. CHIEF ENGINEER, CLD, WBSETCL, HOWRAH, (FAX NO.033-26886232)
12. CHIEF ENGINEER, CENTRAL PLANNING WING, WBSETCL, SALT LAKE (FAX NO.: 033-23591955)
13. CHIEF ENGINEER (PTR), WBSEDCL, SALT LAKE, KOLKATA (FAX:033-23345862)
14. CHIEF GENERAL MANAGER (OS), WBPDC, KOLKATA-98 (FAX NO. 033-23393286/2335-0516)
15. GM, KOLAGHAT TPS, WBPDC, KOLAGHAT (FAXNO.03228231280)
16. DGM (OPERATION), DPL, DURGAPUR, (FAX NO.0343-2555052)
17. GM (SYS OPERATION), CESC, CHOWRINGHEE SQUARE, KOLKATA (FAX NO.033-22253756/22129871)
18. CHIEF ENGINEER, SLDC, DVC, HOWRAH (FAX NO.033-2688-5094)
19. ADDL.CHIEF ENGINEER, SLDC, POWER DEPT., GOVT. OF SIKKIM, GANGTOK, (FAX NO. 03592-228186/201148/202284)
20. EXECUTIVE DIRECTOR, ERLDC, POSOCO, KOLKATA, (FAX NO.033-2423-5809)
21. GENERAL MANAGER, FSTPP, NTPC, FARAKKA, (FAX NO.03512-224214/226085/226124)
22. GENERAL MANAGER, KhSTPP, NTPC, KAHALGAON (FAXNO.06429-226082)
23. GENERAL MANAGER, TSTPP, NTPC, TALCHER, (FAX NO.06760-249053)
24. GENERAL MANAGER (OS), POWERGRID, ER-II, KOLKATA(Fax no:033-23572827)
25. GENERAL MANAGER, POWERGRID, ER-I, PATNA, (FAXNO.0612-2531192)
26. GENERAL MANAGER (O&M), POWERGRID, ODISHA PROJECTS, SAHID NAGAR, BHUBANESWAR – 751007
27. MANAGING DIRECTOR, DRUK GREEN POWER CORPORATION, P.O. BOX -1351, THIMPU, BHUTAN—(FAX NO 00975-2336411)
28. MANAGING DIRECTOR, BHUTAN POWER CORPORATION, P.O.BOX-580, THIMPU, BHUTAN (FAX NO.00975-2333578)
29. CHIEF ENGINEER (O&M), TALA H.E.PROJECT, BHUTAN (FAX NO.009752/324803)
30. EXECUTIVE DIRECTOR (O&M), NHPC, FARIDABAD (FAXNo.:0129-2272413)
31. GENERAL MANAGER, TEESTA –V POWER STATION, NHPC, SINGTAM, EAST SIKKIM (FAX 03592 -247377)
32. CHIEF ENGINEER, RANGIT POWER STATION, NHPC, P.O. RANGIT NAGAR, SOUTH SIKKIM (FAX NO.03595-259268)
33. SENIOR VICE PRESIDENT, PTC LTD., NBCC TOWERS, 15-BHIKAJI KAMA PLACE, NEW DELHI- 110066 (FAX NO.011-41659504)
34. PLANT HEAD, ADHUNIK POWER & NATUARAL RESOURCES, JHARKHAND(FAX NO.: 0657-6628440)

35. AGM (OPERATION), MAITHON POWER LTD, DHANBAD (FAX:08860004758)
36. VICE PRESIDENT(POWER), VEDANTA LIMITED, BHUBANESWAR- 751023 (FAX NO 0674-2302920)
37. CHIEF ELECTRICAL ENGINEER, EASTERN RAILWAY, KOLKATA-700 001 (FAX NO.: 033-22300446)
38. CHIEF ELECTRICAL ENGINEER, SOUTH EASTERN RAILWAY, KOLKATA-43 (FAX: 033-24391566)
39. DEPUTY DIRECTOR, EASTERN RPSO, SALT LAKE, KOLKATA- (FAXNO:033-23217075)
40. GENERAL MANAGER (O&M), NHPC LTD, FARIDABAD, FAX:0129-2272413
41. ASSOCIATE VICE PRESIDENT, GMR KEL, BHUBANESWAR-751007. (FAX NO:0674-2572794)
42. GM (SO & COMML), NTPC VVNL, NEW DELHI-110033.Fax:011-24367021
43. SHRI D. P. BHAGAVA, CHIEF CONSULTANT (O&M), TEESTA URJA LIMITED, NEW DELHI-110 001(FAX:011-46529744)
44. SHRI BRAJESH KUMAR PANDE, PLANT HEAD, JITPL.(FAX:011-26139256-65)
45. DIRECTOR (NPC), CEA, NRPC BUILDING, KATWARIA SARAI, NEW DELHI-110016
46. DGM (OS), HALDIA ENERGY LIMITED, BARIK BHAWAN, KOKATA-700072, FAX: 033-22360955

CC:

Chief Engineer, OPM, CEA	Chief Engineer, NPC, CEA	ASSISTANT SECRETARY, ERPC
--------------------------	--------------------------	------------------------------

ERPC :: KOLKATA

Minutes of 187th OCC Outage Coordination Meeting held on 17th January 2021 through online MS Teams platform.

The meeting was chaired by Member Secretary, ERPC.

The following important deliberations were held in the meeting:

➤ **Shutdowns for reconductoring work of 400 kV MPL-Maithon D/C lines:**

Powergrid representative updated the status of reconductoring work as follows:

- Circuit-1: 23.5 km completed out of 30 Km
- Circuit-2: 24 Km completed out of 30 Km

They submitted that the reconductoring work would be completed in all manner by March-2022.

Regarding shutdown of 220 kV Maithon-Dumka D/C line for the aforesaid reconductoring work, JUSNL stated that the shutdown may be availed before 15th February 2022 in view of increase in demand.

Powergrid was advised to avail the shutdown of 220 kV Maithon-Dumka D/C line and 220 kV Maithon-Dhanbad D/C line before 15th Feb' 2022 and complete the reconductoring work in the concerned section.

➤ **Shutdown Extension of ICT-5 at Malda S/s**

Powergrid representative informed that the work progress was as per the schedule however due to sudden spike of COVID cases among the employees along with agencies/vendor' staffs, the progress had been hampered to an extent. They requested for extension of shutdown till 31.01,2022 to complete the work.

The shutdown extension of ICT-5 at Malda was approved till 31.01.2022. Powergrid was advised to strictly adhere to the time schedule and complete the work by Jan-22 in all respect.

➤ **Shutdown of 400 kV NPGC-Patna D/C lines.**

The D/C shutdown on continuous basis for 15 days was proposed by BSPTCL/BGCL for tower erection & stringing work associated with LILO of 400 kV NPGC-Patna D/c line at 400 kV Jakkanpur(new) S/s.

The matter was referred to 187th OCC meeting for discussion. In 187th OCC meeting it was decided that the shutdown would be allowed from 17.02.2022 to 03.03.2022 for the proposed LILO work. Further BGCL was advised to optimize the time period and complete the work at the earliest.

- The list of elements approved for shutdown for the month of Feb-22 is given at Annexure-I. The list of elements which were deferred, is enclosed at Annexure-II.

Meeting ended with vote of thanks to the chair.

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
1	ER-I	400KV TIE BAY OF BIHARSARIFF(PG) -1 AT MUZAFFARPUR(PG)	Bay	D	Stability test of under construction 500 MVA ICT-4	27-Feb-2022	09:00	28-Feb-2022	17:30	2		
2	ER-I	400KV TIE BAY OF BIHARSARIFF(PG) -2 AT MUZAFFARPUR(PG)	Bay	D	Stability test of under construction 500 MVA ICT-4	27-Feb-2022	09:00	28-Feb-2022	17:30	2		
3	ER-I	400KV TIE BAY OF BIHARSARIFF(PG) -2 AT MUZAFFARPUR(PG)	Bay	D	400 KV bay equipment erection work of main bay of 500 MVA ICT 4	20-Feb-2022	09:00	26-Feb-2022	17:30	7		
4	ER-I	400KV MAIN BAY OF NEW RANCHI-IV AT RANCHI	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	17:30	1		
5	ER-I	220KV TRANSFER BUS COUPLER BAY AT PATNA	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	17:30	1		
6	ER-I	220KV MAIN BAY OF MTPS- 2 AT MUZAFFARPUR	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	17:30	1		
7	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT MUZAFFARPUR	Bay	D	FOR AMP WORK	12-Feb-2022	09:00	12-Feb-2022	17:30	1		
8	ER-I	220KV MAIN BAY OF 400KV/220KV 315 MVA ICT 2 AT MUZAFFARPUR	Bay	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	17:30	1		
9	ER-I	220KV MAIN BAY OF 400KV/220KV 315 MVA ICT 1 AT MUZAFFARPUR	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	17:30	1		
10	ER-I	400KV MAIN BAY OF 400KV/220KV 500 MVA ICT 3 AT MUZAFFARPUR	Bay	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	17:30	1		
11	ER-I	63MVAR SWITCHABLE L/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1 AT PUSAULI	LINE REACTOR	C	Overhauling of Y phase Pole	07-Feb-2022	09:00	09-Feb-2022	18:00	3		
12	ER-I	800KV HVDC AGRA BNC LINE 1	HVDC LINE CIRCUIT	C	TRANSMISSION LINE DIVERSION WORK DUE TO CONSTRUCTION OF GORAKHPUR LINK EXPRESSWAY BY UPEIDA BY NR-3	25-Feb-2022	08:00	28-Feb-2022	18:00	4	NLDC	
13	ER-I	800KV HVDC AGRA BNC LINE 2	HVDC LINE CIRCUIT	C	TRANSMISSION LINE DIVERSION WORK DUE TO CONSTRUCTION OF GORAKHPUR LINK EXPRESSWAY BY UPEIDA BY NR-3	25-Feb-2022	08:00	28-Feb-2022	18:00	4	NLDC	
14	ER-I	FSC OF 400KV-RANCHI-SIPAT-1 AT RANCHI	FSC	D	FOR AMP WORK	02-Feb-2022	09:00	02-Feb-2022	17:30	1		
15	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	D	ICT-2,MAIN BAY, 40389A Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	26-Feb-2022	09:00	28-Feb-2022	18:00	3	JUSNL	
16	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	D	CSD Commissioning & Testing for Tie Bay CB (402) retrofitted under Add. Cap.	26-Feb-2022	09:00	28-Feb-2022	18:00	3	JUSNL	
17	ER-I	400KV/220KV 315 MVA ICT 2 AT RANCHI	TRANSFORMER	C	Replacement of damaged air cell in main conservator	22-Feb-2022	09:00	23-Feb-2022	17:30	2	JUSNL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
18	ER-I	400KV/220KV 315 MVA ICT 3 AT BIHARSARIFF	TRANSFORMER	C	AMP & OLTC Overhauling works	21-Feb-2022	09:00	24-Feb-2022	18:00	4	BSPTCL	
19	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-Feb-2022	09:00	20-Feb-2022	12:00	1	BSPTCL	
20	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIFF	TRANSFORMER	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-Feb-2022	09:00	20-Feb-2022	15:00	1	BSPTCL	
21	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	C	ICT isolator (40389T & 40389B) Old Minel Iso. replacement by GR Power make under ADD Cap. (Day-1 to Day-10 : Dismantaling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installtion, Wiring, alignment and testing)	19-Feb-2022	09:00	28-Feb-2022	18:00	10	JUSNL	
22	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	D	ICT-2, MAIN BAY, 40389A Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	19-Feb-2022	09:00	21-Feb-2022	18:00	3	JUSNL	
23	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	D	CSD Commissioning & Testing for Main Bay CB (410)retrofitted under Add. Cap.	19-Feb-2022	09:00	21-Feb-2022	18:00	3	JUSNL	
24	ER-I	400KV/220KV 315 MVA ICT 2 AT JAMSHEDPUR	TRANSFORMER	C	Internal inspection of ICT by OEM, BHEL as per CPRI guideline.	19-Feb-2022	09:00	28-Feb-2022	18:00	10	JUSNL	May be clubbed with isolator replacement work
25	ER-I	400KV/220KV 500 MVA ICT 3 AT MUZAFFARPUR	TRANSFORMER	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1	BSPTCL	
26	ER-I	400KV/220KV 500 MVA ICT 2 AT PUSAULI(PG)	TRANSFORMER	D	FOR AMP WORK	13-Feb-2022	09:00	13-Feb-2022	18:00	1	BSPTCL	
27	ER-I	400KV/220KV 500 MVA ICT 2 AT PATNA	TRANSFORMER	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	18:00	1	BSPTCL	
28	ER-I	400KV/220KV 500 MVA ICT 2 AT KISHANGANJ	TRANSFORMER	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	18:30	1	BSPTCL	
29	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIFF	TRANSFORMER	D	42289A Isolator Retrofitting works under Add Cap(jumper connection)	08-Feb-2022	15:00	08-Feb-2022	18:00	1	BSPTCL	
30	ER-I	400KV/220KV 500 MVA ICT 1 AT KISHANGANJ	TRANSFORMER	C	To attend the SF6 gas leakage from 4GP6Y Gas density monitor	07-Feb-2022	08:30	09-Feb-2022	18:30	3	BSPTCL	
31	ER-I	400KV/220KV 315 MVA ICT 1 AT DALTONGANJ	TRANSFORMER	D	FOR AMP WORK	05-Feb-2022	09:00	05-Feb-2022	18:00	1	JUSNL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
32	ER-I	400KV/220KV 315 MVA ICT 2 AT BIHARSARIEFF	TRANSFORMER	D	42289A Isolator Retrofitting works under Add Cap (jumper disconnection)	05-Feb-2022	09:00	05-Feb-2022	12:00	1	BSPTCL	
33	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIEFF	TRANSFORMER	D	41489A Isolator Retrofitting works under Add Cap(jumper connection)	04-Feb-2022	15:00	04-Feb-2022	18:00	1	BSPTCL	
34	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	C	Internal inspection of ICT by OEM, BHEL as per CPRI guideline.	02-Feb-2022	09:00	10-Feb-2022	18:00	9	JUSNL	
35	ER-I	400KV/220KV 315 MVA ICT 1 AT JAMSHEDPUR	TRANSFORMER	C	ICT isolator (41089T & 41189B) Old Minel Iso. replacement by GR Power make under ADD Cap. (Day-1 to Day-10 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	02-Feb-2022	09:00	10-Feb-2022	18:00	9	JUSNL	May be clubbed with isolator replacement work
36	ER-I	400KV/220KV 315 MVA ICT 3 AT JAMSHEDPUR	TRANSFORMER	D	FOR AMP WORK	01-Feb-2022	09:00	01-Feb-2022	18:00	1	JUSNL	
37	ER-I	400KV/220KV 500 MVA ICT 1 AT NEW PURNEA	TRANSFORMER	D	FOR AMP WORK	01-Feb-2022	09:00	01-Feb-2022	18:00	1	BSPTCL	
38	ER-I	400KV/220KV 315 MVA ICT 1 AT BIHARSARIEFF	TRANSFORMER	D	41489A Isolator Retrofitting works under Add Cap(jumper disconnection)	01-Feb-2022	09:00	01-Feb-2022	12:00	1	BSPTCL	
39	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	ICT-2,MAIN BAY, 40389A, Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	27-Feb-2022	09:00	28-Feb-2022	18:00	2	JUSNL	
40	ER-I	400KV MAIN BUS - 2 AT MUZAFFARPUR	BUS	D	Integration of underconstruction 500 MVA ICTwith 400 KV Bus-2.	27-Feb-2022	09:00	28-Feb-2022	18:00	2	BSPTCL/ NLDC	
41	ER-I	400KV MAIN BUS - 2 AT NEW PURNEA	BUS	D	FOR AMP WORK	26-Feb-2022	09:00	26-Feb-2022	18:00	1	BSPTCL	
42	ER-I	220KV MAIN BUS - 2 AT GAYA	BUS	D	Replacement of defective fixed/moving contacts in Transfer bus isolator(202 89B).	24-Feb-2022	09:00	24-Feb-2022	18:00	1	BSPTCL	
43	ER-I	220KV MAIN BUS - 2 AT MUZAFFARPUR(PG)	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay.	23-Feb-2022	09:00	26-Feb-2022	18:00	4	BSPTCL	
44	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	ICT-2,MAIN BAY, 40389A Old Hivelm Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during dismantling of old isolaor.	23-Feb-2022	09:00	25-Feb-2022	18:00	3	JUSNL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
45	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	CHAIBASA(PG)-I, MAIN BAY, 40989A Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	19-Feb-2022	09:00	21-Feb-2022	18:00	3	JUSNL	
46	ER-I	220KV MAIN BUS - 2 AT RANCHI	BUS	D	FOR AMP WORK	18-Feb-2022	09:00	18-Feb-2022	17:30	1	JUSNL	
47	ER-I	220KV MAIN BUS - 1 AT MUZAFFARPUR(PG)	BUS	D	Integration of underconstruction 500 MVA 220 KV GIS bay.	18-Feb-2022	09:00	22-Feb-2022	18:00	5	BSPTCL	
48	ER-I	132KV MAIN BUS - 1 AT DALTONGANJ	BUS	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1	JUSNL	
49	ER-I	220KV MAIN BUS - 2 AT PATNA	BUS	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1	BSPTCL	
50	ER-I	220KV MAIN BUS - 1 AT PATNA	BUS	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1	BSPTCL	
51	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	CHAIBASA(PG)-I, MAIN BAY, 40989A Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during dismantaling of old isolaor.	15-Feb-2022	09:00	17-Feb-2022	18:00	3	JUSNL	
52	ER-I	765KV MAIN BUS - 1 AT PUSAULI	BUS	D	TO FACILITATE S/D OF Main bay of Pusauli-Fatehpur Line	14-Feb-2022	09:00	14-Feb-2022	18:00	1	NLDC	
53	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	42289B Isolator Retrofitting works under Add Cap (jumper connection)	12-Feb-2022	15:00	12-Feb-2022	18:00	1	BSPTCL	
54	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	41989B Isolator Retrofitting works under Add Cap (jumper disconnection)	12-Feb-2022	15:00	12-Feb-2022	18:00	1	BSPTCL	
55	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	41989B Isolator Retrofitting works under Add Cap (jumper connection)	12-Feb-2022	15:00	12-Feb-2022	18:00	1	BSPTCL	
56	ER-I	765KV MAIN BUS - 2 AT PUSAULI	BUS	D	FOR AMP WORK	12-Feb-2022	09:00	12-Feb-2022	18:00	1	NLDC	
57	ER-I	220KV MAIN BUS - 1 AT RANCHI	BUS	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	17:30	1	JUSNL	
58	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	MEJIA, MAIN BAY, 40989A Old Hivelm Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	11-Feb-2022	09:00	13-Feb-2022	18:00	3	JUSNL	
59	ER-I	400KV MAIN BUS - 2 AT CHANDWA	BUS	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	17:00	1	BSPTCL	
60	ER-I	132KV MAIN BUS - 1 AT LAKHISARAI	BUS	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1	BSPTCL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
61	ER-I	400KV MAIN BUS - 1V AT BIHARSARIFF(PG)	BUS	D	42289B Isolator Retrofitting works under Add Cap (jumper disconnection)	09-Feb-2022	09:00	09-Feb-2022	12:00	1	BSPTCL	
62	ER-I	400KV MAIN BUS - 1 AT MUZAFFARPUR	BUS	D	FOR AMP WORK	07-Feb-2022	09:00	08-Feb-2022	18:00	2	BSPTCL/ NLDC	
63	ER-I	400KV MAIN BUS - 1 AT JAMSHEDPUR	BUS	D	MEJIA, MAIN BAY, 40989A Old Hivelm Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during dismantling of old isolaor.	07-Feb-2022	09:00	09-Feb-2022	18:00	3	JUSNL	
64	ER-I	400KV MAIN BUS - 2 AT JAMSHEDPUR	BUS	D	For Elect. Safe clearance req. during Erection & dismantling of isolators	03-Feb-2022	09:00	06-Feb-2022	18:00	4	JUSNL	
65	ER-I	400KV MAIN BUS - 2 AT SAHARSA	BUS	D	Regarding Termination of bus of bay extension work with existing gantery of bus (400 KV) at Saharsa Sub-station	03-Feb-2022	08:00	03-Feb-2022	18:00	1	BSPTCL	
66	ER-I	400KV MAIN BUS - 1 AT SAHARSA	BUS	D	Regarding Termination of bus of bay extension work with existing gantery of bus (400 KV) at Saharsa Sub-station	01-Feb-2022	08:00	01-Feb-2022	18:00	1	BSPTCL	
67	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	28-Feb-2022	09:00	28-Feb-2022	18:00	1		
68	ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	26-Feb-2022	09:00	26-Feb-2022	18:00	1		
69	ER-I	400KV TIE BAY OF (TISCO-1 AND FUTURE) AT JAMSHEDPUR	Bay	D	FOR AMP WORK	26-Feb-2022	09:00	26-Feb-2022	18:00	1		
70	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	25-Feb-2022	09:00	25-Feb-2022	18:00	1		
71	ER-I	400KV TIE BAY OF KODERMA-2 AND 315MVA ICT-IV AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	24-Feb-2022	09:00	24-Feb-2022	18:00	1		
72	ER-I	765KV MAIN BAY OF 1500MVA ICT-II AT NEW RANCHI	Bay	D	FOR AMP WORK	22-Feb-2022	09:00	22-Feb-2022	18:00	1	NLDC	
73	ER-I	400KV TIE BAY OF (NEW PURNEA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	22-Feb-2022	09:00	22-Feb-2022	18:00	1		
74	ER-I	765KV MAIN BAY OF 1500MVA ICT-I AT NEW RANCHI	Bay	D	FOR AMP WORK	21-Feb-2022	09:00	21-Feb-2022	18:00	1	NLDC	
75	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	21-Feb-2022	09:00	21-Feb-2022	18:00	1		
76	ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	42089A &B Isolator Retrofitting works under Add Cap	20-Feb-2022	09:00	28-Feb-2022	18:00	9		
77	ER-I	400KV TIE BAY OF ((50+125)MVAR 400KV B/R-1 AND PUSAULI-1) AT BIHARSARIFF(PG)	Bay	C	420CB replacement works under Add Cap	20-Feb-2022	09:00	28-Feb-2022	18:00	9		
78	ER-I	400KV TIE BAY OF (MALDA-II AND 125MVAR BR-1) AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	20-Feb-2022	09:00	22-Feb-2022	18:00	3		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
79	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	Bay	D	FOR 41789B Isolator Retrofitting works under Add Cap	19-Feb-2022	15:00	19-Feb-2022	18:00	1		
80	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	18-Feb-2022	09:00	18-Feb-2022	18:00	1		
81	ER-I	400KV TIE BAY OF (315 MVA ICT2 AND RTPS-1) AT RANCHI	Bay	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	17:30	1		
82	ER-I	220KV MAIN BAY OF 160 MVA ICT 3 AT ARRAH	Bay	D	FOR AMP WORK	16-Feb-2022	09:30	16-Feb-2022	17:30	1		
83	ER-I	400KV TIE BAY OF (RANCHI-IV AND 1500MVA ICT-I) AT NEW RANCHI	Bay	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1		
84	ER-I	400KV TIE BAY OF (MUZAFFARPUR-I AND KISHANGANJ(PG)-II) AT NEW PURNEA	Bay	C	AMP& CB MECHANISM BOX OVERHAULING	14-Feb-2022	09:00	16-Feb-2022	18:00	3		
85	ER-I	400KV TIE BAY OF (LAKHISARAI(PG)-II AND FUTURE) AT BIHARSARIFF(PG)	Bay	C	41789A & B Isolator Retrofitting works under Add Cap	10-Feb-2022	09:00	17-Feb-2022	18:00	8		
86	ER-I	400KV TIE BAY OF (TENUGHAT AND LAKHISARAI(PG)II) AT BIHARSARIFF	Bay	C	417CB replacement work under Add Cap	10-Feb-2022	09:00	17-Feb-2022	18:00	8		
87	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1		
88	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIFF(PG)	Bay	C	42289B Isolator Retrofitting works under Add Cap	09-Feb-2022	09:00	12-Feb-2022	18:00	4		
89	ER-I	400KV TIE BAY OF (315MVA ICT-II AND 125MVAR BR-III) AT BIHARSARIFF(PG)	Bay	C	423 CB replacement work under add cap	05-Feb-2022	09:00	13-Feb-2022	18:00	9		
90	ER-I	400KV TIE BAY OF (KODERMA-I AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	04-Feb-2022	09:00	04-Feb-2022	18:00	1		
91	ER-I	765KV MAIN BAY OF VARANASI II AT GAYA	Bay	D	FOR AMP WORK	02-Feb-2022	09:00	02-Feb-2022	18:00	1	NLDC	
92	ER-I	400KV TIE BAY OF (VARANASI-II AND FUTURE) AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	02-Feb-2022	09:00	02-Feb-2022	18:00	1		
93	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41489A & B Isolator Retrofitting works under Add Cap	01-Feb-2022	09:00	09-Feb-2022	18:00	9		
94	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	41489A & B Isolator Retrofitting works under Add Cap	01-Feb-2022	09:00	09-Feb-2022	18:00	9		
95	ER-I	400KV TIE BAY OF (315MVA ICT-I AND LAKHISARAI(PG)-I) AT BIHARSARIFF(PG)	Bay	C	414 CB REPLECEMENT WORK UNDER ADD CAP	01-Feb-2022	09:00	09-Feb-2022	18:00	9		
96	ER-I	400KV MAIN BAY OF GOKARNA AT NEW PURNEA	Bay	D	FOR AMP WORK	26-Feb-2022	09:00	26-Feb-2022	18:00	1		
97	ER-I	400KV MAIN BAY OF MAITHON AT JAMSHEDPUR	Bay	D	FOR AMP WORK	25-Feb-2022	09:00	25-Feb-2022	18:00	1		
98	ER-I	400KV MAIN BAY OF ANDAL-I AT JAMSHEDPUR	Bay	D	FOR AMP WORK	24-Feb-2022	09:00	24-Feb-2022	18:00	1		
99	ER-I	400KV MAIN BAY OF CHAIBASA(PG)-2 AT JAMSHEDPUR	Bay	D	FOR AMP WORK	23-Feb-2022	09:00	23-Feb-2022	18:00	1		
100	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	23-Feb-2022	09:00	23-Feb-2022	18:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
101	ER-I	400KV MAIN BAY OF ADHUNIK-2 AT JAMSHEDPUR	Bay	D	FOR AMP WORK	22-Feb-2022	09:00	22-Feb-2022	18:00	1		
102	ER-I	132KV MAIN BAY OF MOHANIA-1 AT PUSAULI	Bay	D	FOR AMP WORK	22-Feb-2022	09:00	22-Feb-2022	18:00	1		
103	ER-I	400KV MAIN BAY OF 175MVAR BR-I AT JAMSHEDPUR	Bay	D	FOR AMP WORK	21-Feb-2022	09:00	21-Feb-2022	18:00	1		
104	ER-I	132KV MAIN BAY OF KUDRA -1 AT PUSAULI	Bay	D	FOR AMP WORK	21-Feb-2022	09:00	21-Feb-2022	18:00	1		
105	ER-I	400KV TIE BAY OF MAITHON-1 AND ICT-I AT RANCHI	Bay	C	FOR CHANGE OF SF6 GAS IN Yph CB BECAUSE OF VILATION OBSERVED INDEW POINT MEASUREMNT	21-Feb-2022	09:00	22-Feb-2022	17:30	2		
106	ER-I	400KV MAIN BAY OF ROURKELA-II AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	20-Feb-2022	09:00	20-Feb-2022	18:00	1		
107	ER-I	400KV TIE BAY OF JAMSHEDPUR -2 AND FUTURE AT CHAIBASA	Bay	D	FOR AMP WORK	19-Feb-2022	09:00	19-Feb-2022	18:00	1		
108	ER-I	400KV MAIN BAY OF LAKHISARAI(PG)-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	19-Feb-2022	09:00	19-Feb-2022	18:00	1		
109	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT JAMSHEDPUR	Bay	C	Old Hivelm Iso. (40389A & 40389B) replacement by GR Power make under ADD Cap. (Day-1 to Day-10 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	19-Feb-2022	09:00	28-Feb-2022	18:00	10		
110	ER-I	132KV MAIN BAY OF N. KUDRA AT DEHRI	Bay	D	FOR AMP WORK	18-Feb-2022	09:00	18-Feb-2022	18:00	1		
111	ER-I	132KV MAIN BAY 160MVA ICT-3 AT AT ARRAH	Bay	D	FOR AMP WORK	17-Feb-2022	09:30	17-Feb-2022	17:30	1		
112	ER-I	400KV MAIN BAY OF NORTH SIDE CONVERTER TRANSFORMER HVDC AT PUSAULI(PG)	Bay	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1		
113	ER-I	400KV MAIN BAY OF BALIA-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1		
114	ER-I	400KV MAIN BAY OF 125MVAR BR-I AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	17-Feb-2022	09:00	19-Feb-2022	18:00	3		
115	ER-I	400KV MAIN BAY OF GORAKHPUR I AT MUZAFFARPUR	Bay	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1		
116	ER-I	400KV MAIN BAY OF FILTER BANK-1 (NORTH) AT PUSAULI(PG)	Bay	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1		
117	ER-I	132KV BUS COUPLER BAY AT PURNEA	Bay	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1		
118	ER-I	220KV BUS COUPLER BAY AT RANCHI	Bay	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	17:30	1		
119	ER-I	220KV BUS COUPLER BAY AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	15-Feb-2022	09:30	15-Feb-2022	17:30	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
120	ER-I	400KV MAIN BAY OF HVDC EAST SIDE FILTER AT PUSAULI(PG)	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
121	ER-I	400KV MAIN BAY OF JAMSHEDPUR-II AT CHAIBASA(PG)	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
122	ER-I	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT AT PATNA	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
123	ER-I	220KV MAIN BAY OF KHAGAU II AT PATNA	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
124	ER-I	400KV MAIN BAY OF GORAKHPUR-II AT MUZAFFARPUR(PG)-II	Bay	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
125	ER-I	765KV TIE BAY OF (MEDINIPUR-2 AND FUTURE) AT NEW RANCHI	Bay	D	FOR AMP WORK	14-Feb-2022	13:00	14-Feb-2022	18:00	1	NLDC	
126	ER-I	400KV MAIN BAY OF NEW RANCHI-III AT RANCHI	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	17:30	1		
127	ER-I	765KV MAIN BAY OF MEDINIPUR-2 AT NEW RANCHI	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	13:00	1	NLDC	
128	ER-I	765KV MAIN BAY OF FATEHPUR -1 AT PUSAULI	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	18:00	1	NLDC	
129	ER-I	220KV MAIN BAY OF KHAGAU III AT PATNA	Bay	D	FOR AMP WORK	12-Feb-2022	09:00	12-Feb-2022	18:00	1		
130	ER-I	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT PUSAULI(PG)	Bay	D	FOR AMP WORK	12-Feb-2022	09:00	12-Feb-2022	18:00	1	NLDC	
131	ER-I	400KV MAIN BAY OF MUZAFFARPUR(PG)-I AT NEW PURNEA	Bay	C	AMP & PIR OVERHAULING	12-Feb-2022	09:00	13-Feb-2022	18:00	2		
132	ER-I	400KV MAIN BAY OF 1500MVA ICT-II AT NEW RANCHI	Bay	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	18:00	1		
133	ER-I	400KV MAIN BAY OF 315 MVA ICT - I AT BIHARSARIFF	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	18:00	1		
134	ER-I	400KV TIE BAY OF (KISHANGANJ-2 AND 125MVAR B/R-1) AT PATNA	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	18:00	1		
135	ER-I	220KV MAIN BAY OF FATUHA-1 AT PATNA	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	18:00	1		
136	ER-I	400KV MAIN BAY OF 80MVAR BR-I AT RANCHI	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	17:30	1		
137	ER-I	400KV MAIN BAY OF PUSAULI(PG)-I AT BIHARSARIFF(PG)	Bay	C	41989B Isolator Retrofitting works under Add Cap	10-Feb-2022	09:00	13-Feb-2022	18:00	4		
138	ER-I	400KV MAIN BAY OF (50+125)MVAR B/R-1&4 AT BIHARSARIFF(PG)	Bay	C	42189B Isolator Retrofitting works under Add Cap	10-Feb-2022	09:00	13-Feb-2022	18:00	4		
139	ER-I	400KV MAIN BAY OF TENUGHAT-I AT BIHARSARIFF(PG)	Bay	D	FOR 41789B Isolator Retrofitting works under Add Cap	10-Feb-2022	09:00	10-Feb-2022	12:00	1		
140	ER-I	765KV MAIN BAY OF BALIA-1 AT GAYA	Bay	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1	NLDC	
141	ER-I	400KV MAIN BAY OF 1500MVA ICT-I AT NEW RANCHI	Bay	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1		
142	ER-I	400KV TIE BAY OF DHANBAD-1 AND FUTURE AT RANCHI	Bay	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	17:30	1		
143	ER-I	400KV MAIN BAY OF MALDA-II AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	09-Feb-2022	09:00	11-Feb-2022	18:00	3		
144	ER-I	400KV MAIN BAY OF DHANBAD -1 AT RANCHI	Bay	D	FOR AMP WORK	08-Feb-2022	09:00	08-Feb-2022	17:30	1		
145	ER-I	400KV MAIN BAY OF 80 MVAR BR-II AT BIHARSARIFF(PG)	Bay	D	FOR AMP WORK	08-Feb-2022	09:00	08-Feb-2022	18:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
146	ER-I	400KV MAIN BAY OF 315MVA ICT-I AT RANCHI	Bay	D	FOR AMP WORK	07-Feb-2022	09:00	07-Feb-2022	17:30	1		
147	ER-I	220KV BUS COUPLER BAY AT PATNA	Bay	D	FOR AMP WORK	07-Feb-2022	09:00	07-Feb-2022	18:00	1		
148	ER-I	220KV MAIN BAY OF 315MVA ICT-III AT BIHARSARIEFF	Bay	D	FOR AMP WORK	07-Feb-2022	09:00	07-Feb-2022	18:00	1		
149	ER-I	220KV MAIN BAY OF 160MVA ATR-I AT DALTONGANJ (PG)	Bay	D	FOR AMP WORK	07-Feb-2022	09:00	07-Feb-2022	18:00	1		
150	ER-I	400KV MAIN BAY OF KISHANGANJ-I AT NEW PURNEA	Bay	C	AMP & CB MECHANISM BOX OVERHAULING	07-Feb-2022	09:00	08-Feb-2022	18:00	2		
151	ER-I	400KV MAIN BAY OF NEW PURNEA-I AT BIHARSARIEFF(PG)	Bay	D	FOR AMP WORK	05-Feb-2022	09:00	05-Feb-2022	18:00	1		
152	ER-I	400KV MAIN BAY OF BALIA-I AT BIHARSARIEFF(PG)	Bay	D	FOR AMP WORK	05-Feb-2022	09:00	05-Feb-2022	18:00	1		
153	ER-I	400KV MAIN BAY OF 315MVA ICT-II AT BIHARSARIEFF(PG)	Bay	C	42289A Isolator Retrofitting works under Add Cap	05-Feb-2022	09:00	08-Feb-2022	18:00	4		
154	ER-I	400KV MAIN BAY OF 500MVA ICT-2 AT NEW PURNEA	Bay	D	FOR AMP WORK	04-Feb-2022	09:00	04-Feb-2022	18:00	1		
155	ER-I	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT AT GAYA	Bay	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	18:00	1	NLDC	
156	ER-I	400KV MAIN BAY OF 125MVAR B/R - 2 AT NEW PURNEA	Bay	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	18:00	1		
157	ER-I	400KV MAIN BAY OF RANHI-MAITHON-I AT RANCHI	Bay	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	17:30	1		
158	ER-I	400KV MAIN BAY OF KODERMA(DVC)-I AT BIHARSARIEFF(PG)	Bay	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	18:00	1		
159	ER-I	220KV BUS COUPLER BAY AT NEW PURNEA	Bay	D	FOR AMP WORK	02-Feb-2022	09:00	02-Feb-2022	18:00	1		
160	ER-I	400KV MAIN BAY OF 125MVAR BR-III AT BIHARSARIEFF(PG)	Bay	D	FOR AMP WORK	01-Feb-2022	09:00	01-Feb-2022	18:00	1		
161	ER-I	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 4 AT GAYA	Bay	D	FOR AMP WORK	01-Feb-2022	09:00	01-Feb-2022	18:00	1	NLDC	
162	ER-I	400KV MAIN BAY OF 125MVAR BR-II AT JAMSHEDPUR	Bay	C	Main Bay (401) CB Replacement pneumatic by Spring-Spring under ADD Cap. (Dismantling of old CB and fabrication, Structure fabrication & Erection of New CB, MB installation, Wiring, SF6 filling & Pressure testing, CSD erection and CB testing)	01-Feb-2022	09:00	10-Feb-2022	18:00	10		
163	ER-I	400KV MAIN BAY OF MEJIA AT JAMSHEDPUR	Bay	C	Old Hivelm Iso. (40689A & 40689B) replacement by GR Power make under ADD Cap. (Day-1 to Day-10 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	01-Feb-2022	09:00	10-Feb-2022	18:00	10		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
164	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-3	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	28-Feb-2022	09:00	28-Feb-2022	17:30	1		
165	ER-I	A/R OF 400KV-DHANBAD-RANCHI-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	23-Feb-2022	09:00	23-Feb-2022	17:30	1		
166	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-4	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	23-Feb-2022	09:00	23-Feb-2022	17:30	1		
167	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	21-Feb-2022	09:00	22-Feb-2022	18:00	2		
168	ER-I	A/R OF 400KV-BARIPADA-TISCO-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	19-Feb-2022	09:00	19-Feb-2022	18:00	1	DVC	
169	ER-I	A/R OF 400KV-JAMSHEDPUR-TISCO-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	19-Feb-2022	08:00	19-Feb-2022	18:00	1	DVC	
170	ER-I	A/R OF 400KV-DHANBAD-RANCHI-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	18-Feb-2022	09:00	18-Feb-2022	17:30	1	MPL	
171	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-PUSAULI-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	17-Feb-2022	09:00	18-Feb-2022	18:00	2		
172	ER-I	A/R OF 400KV-FSTPP-KHSTPP-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	16-Feb-2022	08:00	16-Feb-2022	18:00	1		
173	ER-I	A/R OF 400KV-SAHARSA-KISHANGANJ-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	15-Feb-2022	08:00	15-Feb-2022	18:00	1		
174	ER-I	A/R OF 400KV-FSTPP-KHSTPP-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	14-Feb-2022	08:00	14-Feb-2022	18:00	1		
175	ER-I	A/R OF 400KV-KHSTPP-LAKHISARAI-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	13-Feb-2022	08:00	13-Feb-2022	18:00	1		
176	ER-I	A/R OF 400KV-RANCHI-RAGHUNATHPUR-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	10-Feb-2022	08:00	10-Feb-2022	18:00	1		
177	ER-I	A/R OF 400KV-MAITHON-RAGHUNATHPUR-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	10-Feb-2022	08:00	10-Feb-2022	18:00	1		
178	ER-I	A/R OF 220KV-CHANDIL-RANCHI-1	Auto Recloser	D	TO FACILITATE S/D OF 220 KV RANCHI-HATIA-2	08-Feb-2022	09:00	08-Feb-2022	17:30	1	JUSNL	
179	ER-I	A/R OF 400KV-RANCHI-SIPAT-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	08-Feb-2022	08:00	08-Feb-2022	18:00	1	NLDC	
180	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	08-Feb-2022	08:00	13-Feb-2022	18:00	6		
181	ER-I	A/R OF 220KV-NEW PURNEA-PURNEA-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	07-Feb-2022	09:00	07-Feb-2022	18:00	1		
182	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	05-Feb-2022	08:00	05-Feb-2022	18:00	1		
183	ER-I	A/R OF 220KV-NEW PURNEA-PURNEA-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	04-Feb-2022	09:00	04-Feb-2022	18:00	1		
184	ER-I	A/R OF 400KV-PUSAULI(PG)-DALTONGANJ-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	04-Feb-2022	08:00	04-Feb-2022	18:00	1		
185	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	03-Feb-2022	08:00	03-Feb-2022	18:00	1		
186	ER-I	A/R OF 400KV-RANCHI-SIPAT-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	02-Feb-2022	08:00	02-Feb-2022	18:00	1	NLDC	
187	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	02-Feb-2022	08:00	02-Feb-2022	18:00	1	NLDC	
188	ER-I	A/R OF 400KV-PATNA-SAHARSA-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-Feb-2022	09:00	28-Feb-2022	18:00	28		
189	ER-I	A/R OF 400KV-KHSTPP-BANKA (PG)-1	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-Feb-2022	09:00	12-Feb-2022	18:00	12		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
190	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-Feb-2022	08:00	06-Feb-2022	18:00	6		
191	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BALIA-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-Feb-2022	08:00	01-Feb-2022	18:00	1	NLDC	
192	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	Auto Recloser	D	TO FACILITATE S/D OF OTHER CIRCUIT	01-Feb-2022	08:00	01-Feb-2022	18:00	1		
193	ER-I	A/R OF 400KV-MOTIHARI-BARH-2	Auto Recloser	D	FOR OPGW INSTALLTION WORK	01-Feb-2022	08:00	28-Feb-2022	18:00	28		
194	ER-I	A/R OF 400KV-BIHARSARIFF(PG)-BANKA(PG) 2	Auto Recloser	D	FOR OPGW INSTALLTION WORK	01-Feb-2022	08:00	28-Feb-2022	18:00	28		
195	ER-I	A/R OF 400KV-PATNA-SAHARSA-1	Auto Recloser	D	FOR RE-INSTALLATION OF AVIATION GLOBULES REMOVED FROM 400KV PATNA-SAHARSA-II	01-Feb-2022	08:00	28-Feb-2022	18:00	28		
196	ER-I	400KV-NEW RANCHI-RANCHI-4	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHOVER INSULATOR	28-Feb-2022	09:00	28-Feb-2022	17:30	1		
197	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	42089B Isolator Retrofitting works under Add Cap(jumper connection)	24-Feb-2022	15:00	24-Feb-2022	18:00	1		
198	ER-I	400KV-NEW RANCHI-RANCHI-3	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHOVER INSULATOR	24-Feb-2022	09:00	24-Feb-2022	17:30	1		
199	ER-I	400KV-DHANBAD-RANCHI-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHOVER INSULATOR	23-Feb-2022	09:00	23-Feb-2022	17:30	1	MPL	
200	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	21-Feb-2022	09:00	21-Feb-2022	18:00	1		
201	ER-I	220KV-TENUGHAT-BIHARSARIFF-1	AC TRANSMISSION LINE CIRCUIT	D	for laying earth wire from tenughat tower to ICT-1 and ICT-2 gantry to protect spare ICT and Reactor	20-Feb-2022	09:00	20-Feb-2022	15:00	1	JSEB/BSP TCL	
202	ER-I	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO.919	20-Feb-2022	09:00	20-Feb-2022	18:00	1	WB	
203	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	42089B Isolator Retrofitting works under Add Cap(jumper disconnection)	20-Feb-2022	09:00	20-Feb-2022	12:00	1		
204	ER-I	132KV-KARAMNASHA-MOHANIA-1	AC TRANSMISSION LINE CIRCUIT	C	erection of new towers and dismantalling of old towers (tower no 204 & 205) due to formation of new railway ROB	19-Feb-2022	09:00	19-Feb-2022	18:00	1		
205	ER-I	400KV-JAMSHEDPUR-BARIPADA-1	AC TRANSMISSION LINE CIRCUIT	D	TO ATTEND BROKEN INSULATOR DAMED BY MISCREANTS	19-Feb-2022	09:00	19-Feb-2022	18:00	1		
206	ER-I	400KV-JAMSHEDPUR-ADHUNIK-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	18-Feb-2022	09:30	18-Feb-2022	13:30	1	ADHUNIK	
207	ER-I	400KV-DHANBAD-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHOVER INSULATOR	18-Feb-2022	09:00	18-Feb-2022	17:30	1	MPL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
208	ER-I	132KV-KUDRA-DEHRI-1	AC TRANSMISSION LINE CIRCUIT	D	LINE BAY AMP WORK	18-Feb-2022	09:00	18-Feb-2022	18:00	1		
209	ER-I	400KV-NEW PURNEA-FARAKKA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO.854	17-Feb-2022	09:00	17-Feb-2022	18:00	1		
210	ER-I	400KV-BIHARSARIFF(PG)-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	17-Feb-2022	09:00	17-Feb-2022	18:00	1		
211	ER-I	400KV-KHSTPP-BARH-1	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	16-Feb-2022	08:00	28-Feb-2022	18:00	13		KHSTPP-BARH D/C and BARH-PATNA D/C May not be allowed together
212	ER-I	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	16-Feb-2022	08:00	28-Feb-2022	18:00	13		KHSTPP-BARH D/C and BARH-PATNA D/C May not be allowed together
213	ER-I	400KV-FSTPP-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO.82	16-Feb-2022	08:00	16-Feb-2022	18:00	1		
214	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (409), 40989B Old Hivelem Iso. replacement by GR Power make under ADD Cap. For Elect. Safe clearance req. during Erection of New ISO and testing)	15-Feb-2022	09:00	17-Feb-2022	17:00	3		
215	ER-I	400KV-SAHARSA-KISHANGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	15-Feb-2022	09:00	15-Feb-2022	18:00	1		
216	ER-I	400KV-KHSTPP-BARH-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO. 209	15-Feb-2022	08:00	15-Feb-2022	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
217	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF BROKEN INSULATORS	15-Feb-2022	08:00	15-Feb-2022	18:00	1	NLDC	
218	ER-I	765KV-NEW RANCHI-DHARAMJAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	FOR INSULATOR PLACEMENT WORK BY WR1	15-Feb-2022	08:00	15-Feb-2022	18:00	1	NLDC	
219	ER-I	132KV-PURNEA (PG)-PURNEA(BSEB)-3	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK AT PURNEA S/S	14-Feb-2022	09:00	14-Feb-2022	18:00	1	BSPTCL	
220	ER-I	400KV-PATNA-BARH-3	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	14-Feb-2022	09:00	28-Feb-2022	18:00	15		KHSTPP-BARH D/C and BARH-PATNA D/C May not be allowed together
221	ER-I	400KV-BARH-PATNA-4	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	14-Feb-2022	09:00	28-Feb-2022	18:00	15		KHSTPP-BARH D/C and BARH-PATNA D/C May not be allowed together
222	ER-I	400KV-FSTPP-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO. 45 AND 126	14-Feb-2022	08:00	14-Feb-2022	18:00	1		
223	ER-I	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR AT LOC NO. 99	13-Feb-2022	09:30	13-Feb-2022	17:30	1		
224	ER-I	132KV-PURNEA (PG)-PURNEA(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK AT PURNEA S/S	11-Feb-2022	09:00	11-Feb-2022	18:00	1	BSPTCL	
225	ER-I	400KV-JAMSHEDPUR-CHAIBASA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Main Bay (409), 40989B Old Hivelem Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during dismantling of old isolaor.	11-Feb-2022	09:00	13-Feb-2022	17:00	3		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
226	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41789A Isolator replacement under add cap (Jumper disconnection)	10-Feb-2022	09:00	10-Feb-2022	12:00	1		
227	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	41789A Isolator replacement under add (Jumper connection)	10-Feb-2022	09:00	10-Feb-2022	12:00	1		
228	ER-I	132KV-DALTONGANJ (PG)-DALTONGANJ (JSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1	JUSNL	
229	ER-I	132KV-DALTONGANJ (PG)-DALTONGANJ (JSEB)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	10-Feb-2022	09:00	10-Feb-2022	18:00	1	JUSNL	
230	ER-I	400KV-MAITHON-RANCHI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	10-Feb-2022	08:00	10-Feb-2022	18:00	1		
231	ER-I	400KV-PATNA-BALIA-3	AC TRANSMISSION LINE CIRCUIT	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONTRCUTION BY NHAI	10-Feb-2022	08:00	20-Feb-2022	18:00	11	NLDC	To be clubbed with Naubatpur LILO work of BGCL(SI no. 630/631)
232	ER-I	400KV-PATNA-BALIA-4	AC TRANSMISSION LINE CIRCUIT	C	FOR DIVERSION WORK OF LOCATION NO.- 320 OF 400 KV PATNA - BALLIA LINE-3 & 4 AT GYANPUR, ARA. DUE TO ROAD CONTRCUTION BY NHAI	10-Feb-2022	08:00	20-Feb-2022	18:00	11	NLDC	To be clubbed with Naubatpur LILO work of BGCL
233	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement under ADD CAP (jumper disconnection) at BSF	09-Feb-2022	15:00	09-Feb-2022	18:00	1		
234	ER-I	132KV-PURNEA (PG)-PURNEA(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK AT PURNEA S/S	09-Feb-2022	09:00	09-Feb-2022	18:00	1	BSPTCL	
235	ER-I	220KV-MUZAFFARPUR-KANTI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK AT MUZAFFARPUR S/S	09-Feb-2022	09:00	09-Feb-2022	18:00	1	BSPTCL	
236	ER-I	220KV-RANCHI-HATIA-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR AT LOC NO.18 & 19	08-Feb-2022	09:00	08-Feb-2022	17:30	1	JUSNL	
237	ER-I	400KV-RANCHI-SIPAT-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR DUE TO DENSE FOG AT Loc. No. 764,911,861	08-Feb-2022	08:00	08-Feb-2022	18:00	1	NLDC	
238	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF PORCELENE INSULATOR WIH POLYMER INSUALTOR	08-Feb-2022	08:00	13-Feb-2022	18:00	6		May be clubbed with Line diversion work
239	ER-I	220KV-NEW PURNEA-PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK & LINE MAINTIENECE WORK	07-Feb-2022	09:00	07-Feb-2022	18:00	1	BSPTCL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
240	ER-I	400KV-GORAKHPUR-MOTIHARI-2	AC TRANSMISSION LINE CIRCUIT	C	TRANSMISSION LINE DIVERSION WORK DUE TO CONSTRUCTION OF GORAKHPUR LINK EXPRESSWAY BY UPEIDA BY NR-3	07-Feb-2022	08:00	10-Feb-2022	18:00	4	NLDC	
241	ER-I	400KV-GORAKHPUR-MOTIHARI-1	AC TRANSMISSION LINE CIRCUIT	C	TRANSMISSION LINE DIVERSION WORK DUE TO CONSTRUCTION OF GORAKHPUR LINK EXPRESSWAY BY UPEIDA BY NR-3	07-Feb-2022	08:00	10-Feb-2022	18:00	4	NLDC	
242	ER-I	400KV-MUZAFFARPUR-GORAKHPUR-1	AC TRANSMISSION LINE CIRCUIT	D	AMP OF LINE BAY EQUIPMENT AT MUZAFFARPUR	05-Feb-2022	09:30	05-Feb-2022	17:30	1		
243	ER-I	400KV-NEW PURNEA-MUZAFFARPUR-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK AT MUZAFFARPUR S/S	05-Feb-2022	09:30	05-Feb-2022	18:00	1		
244	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLSHOVER INSULATOR	05-Feb-2022	09:00	05-Feb-2022	18:00	1		
245	ER-I	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	MEJIA, MAIN BAY, 40689B Old Hivelm Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during Erection of old isolaor.	05-Feb-2022	09:00	06-Feb-2022	18:00	2		
246	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	For 41489B isolator replacement under ADD CAP (jumper disconnection) at BSF	05-Feb-2022	09:00	05-Feb-2022	12:00	1		
247	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLSHOVER INSULATOR	04-Feb-2022	09:00	04-Feb-2022	18:00	1	JUSNL	
248	ER-I	220KV-NEW PURNEA-PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK & LINE MAINTIENECE WORK	04-Feb-2022	09:00	04-Feb-2022	18:00	1	BSPTCL	
249	ER-I	220KV-SILIGURI-KISHANGANJ(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	03-Feb-2022	09:00	03-Feb-2022	18:00	1		
250	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	03-Feb-2022	09:00	03-Feb-2022	18:00	1		
251	ER-I	765KV-FATEHPUR-PUSAULI-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR DUE TO DENSE FOG.	03-Feb-2022	08:00	03-Feb-2022	18:00	1	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
252	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-2	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	03-Feb-2022	08:00	17-Feb-2022	18:00	15		
253	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	AC TRANSMISSION LINE CIRCUIT	C	for construction of four laning from Bakhtiyarpur- Mokama Section of NH-31 by NHAI	03-Feb-2022	08:00	17-Feb-2022	18:00	15		
254	ER-I	220KV-SILIGURI-KISHANGANJ(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR LINE BAY AMP WORK	02-Feb-2022	09:00	02-Feb-2022	18:00	1		
255	ER-I	220KV-PUSAULI-NADHOKAR-2	AC TRANSMISSION LINE CIRCUIT	D	Auto Reclose Relay Replacement work and line maintenance work	02-Feb-2022	09:00	02-Feb-2022	18:00	1	BSPTCL	
256	ER-I	400KV-RANCHI-SIPAT-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR DUE TO DENSE FOG ,TO FACILITATE AMP OF FSC OF 400 KV RANCHI-SIPAT CKT-2 AT RANCHI END	02-Feb-2022	08:00	02-Feb-2022	18:00	1	NLDC	
257	ER-I	400KV-BIHARSARIFF(PG)-BALIA-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR LOC 304 AND 418 DUE TO DENSE FOG.	02-Feb-2022	08:00	02-Feb-2022	18:00	1	NLDC	
258	ER-I	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	C	Line side + (3 Sets) of Old Hivelm Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during Erection of New ISO and testing)	01-Feb-2022	09:00	10-Feb-2022	18:00	10		
259	ER-I	400KV-KHSTPP-BANKA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	INSTALLATION OF OPGW	01-Feb-2022	09:00	12-Feb-2022	18:00	12		
260	ER-I	400KV-JAMSHEDPUR-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	MEJIA, MAIN BAY, 40689B Old Hivelm Iso. replacement by GR Power make under ADD Cap.For Elect. Safe clearance req. during dismantling of old isolaor.	01-Feb-2022	09:00	03-Feb-2022	18:00	3		
261	ER-I	132KV-PUSAULI-MOHANIA-1	AC TRANSMISSION LINE CIRCUIT	C	erection of new towers and dismantling of old towers (tower no 204 & 205) due to formation of new railway ROB	01-Feb-2022	09:00	10-Feb-2022	18:00	10	BSPTCL	
262	ER-I	220KV-PUSAULI-SAHUPURI-1	AC TRANSMISSION LINE CIRCUIT	D	Auto Reclose Relay Replacement work	01-Feb-2022	09:00	01-Feb-2022	18:00	1	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
263	ER-I	400KV-BIHARSARIFF(PG)-LAKHISARAI(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF FLASHOVER INSULATOR	01-Feb-2022	09:00	01-Feb-2022	18:00	1		
264	ER-I	400KV-BIHARSARIFF(PG)-MUZAFFARPUR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FOR REPLACEMENT OF PORCELENE INSULATOR WIH POLYMER INSUALTOR	01-Feb-2022	08:00	06-Feb-2022	18:00	6		May be clubbed with Line diversion work
265	ER-I	400KV-BIHARSARIFF(PG)-BALIA-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF FLASHED INSULATOR AT LOC. 270 AND 434 DUE TO DENSE FOG.	01-Feb-2022	08:00	01-Feb-2022	18:00	1	NLDC	
266	PMTL	400KV MAIN BUS - 2 AT SAHARSA	BUS	C	Regarding Termination of bus of bay extension work with existing gantery of bus (400 KV) at Saharsa Sub-station	03-Feb-2022	09:00	03-Feb-2022	18:00	1	BSPTCL	
267	PMTL	400KV MAIN BUS - 1 AT SAHARSA	BUS	C	Regarding Termination of bus of bay extension work with existing gantery of bus (400 KV) at Saharsa Sub-station	01-Feb-2022	09:00	01-Feb-2022	18:00	1	BSPTCL	
268	PMTL	220KV MAIN BAY OF 220/132 KV ICT 3 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	14-Feb-2022	09:00	14-Feb-2022	18:00	1		
269	PMTL	220KV TRANSFER BUS COUPLER BAY AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	12-Feb-2022	09:00	12-Feb-2022	18:00	1		
270	PMTL	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 2 AT AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	11-Feb-2022	09:00	11-Feb-2022	18:00	1		
271	PMTL	220KV MAIN BAY OF BODHGAYA-2 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	10-Feb-2022	09:00	10-Feb-2022	18:00	1		
272	PMTL	220KV MAIN BAY OF BODHGAYA -1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	09-Feb-2022	09:00	09-Feb-2022	18:00	1		
273	PMTL	220KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	08-Feb-2022	09:00	08-Feb-2022	18:00	1		
274	PMTL	220KV BUS COUPLER BAY AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	07-Feb-2022	09:00	07-Feb-2022	18:00	1		
275	PMTL	220KV MAIN BAY OF SONENAGAR-2 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	05-Feb-2022	09:00	05-Feb-2022	18:00	1		
276	PMTL	220KV MAIN BAY OF SONENAGAR-1 AT CHANDAUTI (PMTL)	Bay	D	FOR AMP WORK	04-Feb-2022	09:00	04-Feb-2022	18:00	1		
277	PMTL	400KV/220KV 500 MVA ICT 3 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	17-Feb-2022	09:00	17-Feb-2022	18:00	1	BSPTCL	
278	PMTL	400KV/220KV 500 MVA ICT 2 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	16-Feb-2022	09:00	16-Feb-2022	18:00	1	BSPTCL	
279	PMTL	400KV/220KV 500 MVA ICT 1 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	15-Feb-2022	09:00	15-Feb-2022	18:00	1	BSPTCL	
280	PMTL	220KV/132KV 200 MVA ICT 3 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	03-Feb-2022	09:00	03-Feb-2022	18:00	1	BSPTCL	
281	PMTL	220KV/132KV 200 MVA ICT 2 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	02-Feb-2022	09:00	02-Feb-2022	18:00	1	BSPTCL	
282	PMTL	220KV/132KV 200 MVA ICT 1 AT CHANDAUTI (PMTL)	TRANSFORMER	D	FOR AMP WORK	01-Feb-2022	09:00	01-Feb-2022	18:00	1	BSPTCL	
283	ER-II	132KV TRANSFER BUS COUPLER BAY AT MALDA(PG)	Bay	D	For extension of GIB for Malda ckt-I&II below TBC bay	26-Feb-2022	08:00	26-Feb-2022	17:00	1		
284	ER-II	400KV MAIN BAY OF GOKARNA-1 AT RAJARHAT	Bay	D	BAY AMP WORKS	25-Feb-2022	08:00	25-Feb-2022	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
285	ER-II	400KV MAIN BAY OF RAJARHAT-1 AT SUBHASGRAM(PG)	Bay	D	LBB Retrofitting	24-Feb-2022	08:00	24-Feb-2022	17:00	1		
286	ER-II	400KV MAIN BAY OF 400KV/220KV 500 MVA ICT 1 AT RAJARHAT	Bay	D	BAY AMP WORKS	18-Feb-2022	08:00	18-Feb-2022	17:00	1		
287	ER-II	400KV TIE BAY OF (400KV GOKARNA AND 125MVR BR-2) AT RAJARHAT	Bay	D	BAY AMP WORKS	16-Feb-2022	08:00	16-Feb-2022	17:00	1		
288	ER-II	400KV MAIN BAY OF 175 MVAR B/R-1 AT DURGAPUR	Bay	C	OLD ABB CB Replacement works under ADDCAP	21-Feb-2022	08:00	27-Feb-2022	17:00	7		
289	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Final tuning of CSD of 765 KV LR-1 (703R)	09-Feb-2022	09:00	09-Feb-2022	17:00	1	NLDC	
290	ER-II	400KV-ALIPURDUAR (PG)-BONGAIGAON-1	AC TRANSMISSION LINE CIRCUIT	D	Commissioning of numerical A/R relay in Tie Bay 414 & implementation of auto reclose scheme through Alipurduar#1 protection relays.	03-Feb-2022	09:00	03-Feb-2022	17:00	1	NLDC	
291	ER-II	220KV-BINAGURI-BIRPARA-1	AC TRANSMISSION LINE CIRCUIT	C	Railway Diversion work at Location 145-146	01-Feb-2022	08:00	12-Feb-2022	17:00	12		
292	ER-II	220KV-BINAGURI-BIRPARA-2	AC TRANSMISSION LINE CIRCUIT	C	Railway Diversion work at Location 145-146	01-Feb-2022	08:00	12-Feb-2022	17:00	12		
293	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW work	01-Feb-2022	07:00	28-Feb-2022	17:00	28	SIKKIM/CHUZACHEN	
294	ER-II	132KV-CHUZACHEN-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Permission for OPGW work	01-Feb-2022	07:00	28-Feb-2022	17:00	28	SIKKIM/CHUZACHEN	
295	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-2	AC TRANSMISSION LINE CIRCUIT	D	For AMP of Bay Equipments	15-Feb-2022	08:00	15-Feb-2022	16:00	1	NLDC	
296	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-1	AC TRANSMISSION LINE CIRCUIT	D	For AMP of Bay Equipments	14-Feb-2022	08:00	14-Feb-2022	16:00	1	NLDC	
297	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-1	AC TRANSMISSION LINE CIRCUIT	D	"For OPGW installation Work under Reliable Communication Package in Eastern Region Shutdown is required for OPGW work in the section where earthwire is damaged"	16-Feb-2022	08:00	26-Feb-2022	17:00	1	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
298	ER-II	220KV-ALIPURDUAR (PG)-SALAKATI-2	AC TRANSMISSION LINE CIRCUIT	D	"For OPGW installation Work under Reliable Communication Package in Eastern Region Shutdown is required for OPGW work in the section where earthwire is damaged"	16-Feb-2022	08:00	26-Feb-2022	17:00	1	NLDC	
299	ER-II	400KV-DURGAPUR-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	A/R relay testing of Tie CB (411) & Main CB (412) under ERSS-XXIII package	04-Feb-2022	08:00	04-Feb-2022	17:00	1		
300	ER-II	400KV-DURGAPUR-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	Transmission Line Maintenance, Jumper, CC ring Tightening	17-Feb-2022	08:00	17-Feb-2022	17:00	1		
301	ER-II	400KV-DURGAPUR-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Transmission Line Maintenance, Jumper, CC ring Tightening	16-Feb-2022	08:00	16-Feb-2022	17:00	1		
302	ER-II	A/R OF 400KV-RANGPO-DIKCHU-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement).	01-Feb-2022	07:00	28-Feb-2022	17:00	28	Teesta III/Dikchu	
303	ER-II	A/R OF 400KV-KISHANGANJ-TEESTA-III-1	Auto Recloser	D	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement). 158 km completed out of 215 km	01-Feb-2022	07:00	28-Feb-2022	17:00	28	Teesta III/Dikchu	
304	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-1	Auto Recloser	D	For OPGW installation Work under Reliable Communication Package in Eastern Region 105 km completed out of 110 km	01-Feb-2022	07:00	28-Feb-2022	17:00	28	NLDC	
305	ER-II	A/R OF 220KV-ALIPURDUAR (PG)-SALAKATI-2	Auto Recloser	D	For OPGW installation Work under Reliable Communication Package in Eastern Region 105 km completed out of 110 km	01-Feb-2022	07:00	28-Feb-2022	17:00	28	NLDC	
306	ER-II	765KV-MEDINIPUR-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA validation	28-Feb-2022	08:00	28-Feb-2022	17:00	1	NLDC	
307	ER-II	400KV-RAJARHAT-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification	26-Feb-2022	09:00	26-Feb-2022	17:00	1	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
308	ER-II	400KV-SUBHASGRAM(PG)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	22-Feb-2022	08:00	23-Feb-2022	17:00	2	WB	
309	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	Stringing b/w AP 142/0 to AP 143/0 of 400 KV D/C Jeerat (New) - Subhasgram TL Over existing 400 KV S/C Jeerat (WBSETCL) - Subhasgram TL & 400 KV S/C Rajarahat - Subhasgram TL	22-Feb-2022	08:00	23-Feb-2022	17:00	2	WB	
310	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	S/D nature defect rectification	15-Feb-2022	09:00	15-Feb-2022	17:00	1	WB	SI no. 310 & 459 may be clubbed together
311	ER-II	765KV-MEDINIPUR-NEW JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA validation	12-Feb-2022	08:00	12-Feb-2022	17:00	1	NLDC	
312	ER-II	400KV-JEERAT-NEW JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA validation	03-Feb-2022	08:00	03-Feb-2022	17:00	1	WB	
313	ER-II	400KV-JEERAT-NEW JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	RTAMC DATA validation	02-Feb-2022	08:00	02-Feb-2022	17:00	1	WB	
314	ER-II	765KV MAIN BAY OF MEDINIPUR -2 AT NEW JEERAT	Bay	D	RTAMC DATA validation	28-Feb-2022	08:00	28-Feb-2022	17:00	1	NLDC	
315	ER-II	400KV TIE BAY OF (400KV FSTPP-1 AND 400KV/220KV 500 MVA ICT 2) AT RAJARHAT	Bay	D	BAY AMP WORK	27-Feb-2022	09:00	27-Feb-2022	17:00	1		
316	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	22-Feb-2022	09:00	25-Feb-2022	17:00	4	NLDC	
317	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	22-Feb-2022	09:00	25-Feb-2022	17:00	4	NLDC	
318	ER-II	400KV TIE BAY OF (765KV/400KV 1500 MVA ICT 2 AND 400KV--SUBHASGRAM(PG)-1) AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	22-Feb-2022	09:00	25-Feb-2022	17:00	4	NLDC	
319	ER-II	765KV TIE BAY OF(MEDINIPUR -2 AND 1500 MVA ICT-2) AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	22-Feb-2022	09:00	25-Feb-2022	17:00	4	NLDC	
320	ER-II	400KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	18-Feb-2022	09:00	21-Feb-2022	17:00	4	NLDC	
321	ER-II	765KV MAIN BAY OF 765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	18-Feb-2022	09:00	21-Feb-2022	17:00	4	NLDC	
322	ER-II	765KV TIE BAY OF(MEDINIPUR -1 AND 1500 MVA ICT-1) AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	18-Feb-2022	09:00	21-Feb-2022	17:00	4	NLDC	
323	ER-II	765KV MAIN BAY OF 330MVAR 765KV B/R-2 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	16-Feb-2022	09:00	17-Feb-2022	17:00	2	NLDC	
324	ER-II	400KV MAIN BAY OF FSTPP-1 AT RAJARHAT	Bay	D	BAY AMP WORK	14-Feb-2022	09:00	14-Feb-2022	17:00	1		
325	ER-II	765KV MAIN BAY OF 330MVAR 765KV B/R-1 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	14-Feb-2022	09:00	15-Feb-2022	17:00	2	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
326	ER-II	765KV TIE BAY OF (330MVAR 765KV B/R-1 AND 330MVAR 765KV B/R-2) AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	14-Feb-2022	09:00	15-Feb-2022	17:00	2	NLDC	
327	ER-II	400KV TIE BAY OF (125MVAR BUS REACTOR-I AND JEERAT) AT RAJARHAT	Bay	D	BAY AMP WORK	12-Feb-2022	09:00	12-Feb-2022	17:00	1		
328	ER-II	765KV MAIN BAY OF MEDINIPUR -1 AT NEW JEERAT	Bay	D	RTAMC DATA validation	12-Feb-2022	08:00	12-Feb-2022	17:00	1	NLDC	
329	ER-II	400KV MAIN BAY OF JEERAT-1 AT RAJARHAT	Bay	D	BAY AMP WORK	10-Feb-2022	09:00	10-Feb-2022	17:00	1		
330	ER-II	400KV MAIN BAY OF 125MVAR 400KV B/R-2 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	10-Feb-2022	09:00	11-Feb-2022	17:00	2		
331	ER-II	400KV MAIN BAY OF 125MVAR 400KV B/R-1 AT NEW JEERAT	Bay	D	RTAMC DATA validation/ CSD Commissioning	08-Feb-2022	09:00	09-Feb-2022	17:00	2		
332	ER-II	400KV MAIN BAY OF SUBHASGRAM(PG)-2 AT NEW JEERAT	Bay	D	RTAMC DATA validation	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
333	ER-II	400KV MAIN BAY OF JEERAT -2 AT NEW JEERAT	Bay	D	RTAMC DATA validation	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
334	ER-II	400KV TIE BAY OF (125MVAR 400KV B/R-1 AND 400KV-JEERAT-2) AT NEW JEERAT	Bay	D	RTAMC DATA validation	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
335	ER-II	400KV MAIN BAY OF SUBHASGRAM(PG)-1 AT NEW JEERAT	Bay	D	RTAMC DATA validation	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
336	ER-II	400KV TIE BAY OF (765KV/400KV 1500 MVA ICT 1 AND 400KV-JEERAT-1) AT NEW JEERAT	Bay	D	RTAMC DATA validation	02-Feb-2022	08:00	02-Feb-2022	17:00	1	NLDC	
337	ER-II	400KV MAIN BAY OF JEERAT -1 AT NEW JEERAT	Bay	D	RTAMC DATA validation	02-Feb-2022	08:00	02-Feb-2022	17:00	1		
338	ER-II	400KV TIE BAY OF (MAITHON -1 AND GT-1)AT MAITHON RB	Bay	C	For upgradation of Tie Bay equipment of RB#1 Bay at MPL end	01-Feb-2022	08:00	15-Feb-2022	18:00	15		
339	ER-II	400KV MAIN BAY OF MAITHON-I AT MAITHON RB	Bay	C	For upgradation of Main Bay equipment of RB#1 Bay at MPL end	01-Feb-2022	08:00	15-Feb-2022	18:00	15		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
340	ER-II	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	For Re coonection of Jumpers of Main Bay bus isolator of RB#1 Main Bay at MPL end	14-Feb-2022	09:00	14-Feb-2022	17:00	1	MPL	
341	ER-II	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	Erection and alingement work of Bus Side isolator of Maithon RB-1 Main Bay at MPL end	07-Feb-2022	09:00	08-Feb-2022	17:00	2	MPL	
342	ER-II	765KV MAIN BUS- 2 AT NEW JEERAT	BUS	D	PUNCH POINT RECTIFICATION (Without any element outage)	07-Feb-2022	08:00	07-Feb-2022	17:00	1	NLDC	
343	ER-II	400KV MAIN BUS - 2 AT MAITHON RB	BUS	D	For discoonection of Jumpers for upgradation of Main Bay bus isolator of Maithon RB#1 Main Bay at MPL end	06-Feb-2022	09:00	06-Feb-2022	17:00	1	MPL	
344	ER-II	220KV MAIN BUS - 2 AT RANGPO	BUS	D	Carrying out Bay stability and signal validation(signal related to bus bar tripping).	04-Feb-2022	09:00	04-Feb-2022	17:00	1	SIKKIM/C HUZACHE N/CHUZA CHEN/TA SHIDING	
345	ER-II	220KV MAIN BUS - 1 AT RANGPO	BUS	D	Carrying out Bay stability and signal validation(signal related to bus bar tripping).	03-Feb-2022	09:00	03-Feb-2022	17:00	1	SIKKIM/C HUZACHE N/CHUZA CHEN/TA SHIDING	
346	ER-II	765KV/400KV 1500 MVA ICT 2 AT NEW JEERAT	TRANSFORMER	D	RTAMC DATA validation/ CSD Commissioning	22-Feb-2022	09:00	25-Feb-2022	17:00	4	NLDC	
347	ER-II	765KV/400KV 1500 MVA ICT 1 AT NEW JEERAT	TRANSFORMER	D	RTAMC DATA validation/ CSD Commissioning	18-Feb-2022	09:00	21-Feb-2022	17:00	4	NLDC	
348	ER-II	400KV/220KV 500 MVA ICT 1 AT RAJARHAT	TRANSFORMER	D	ICT CSD TUNING	17-Feb-2022	09:00	17-Feb-2022	17:00	1	WB	
349	ER-II	132KV-CHUZACHEN-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Line Defect rectification work	22-Feb-2022	09:00	22-Feb-2022	17:30	1	SIKKIM/C HUZACHE N	
350	ER-II	400KV MAIN BUS SECTION - 1 AT DURGAPUR	BUS	D	Stability test & Augmentation of Bus Bar -1 protection works under ERSS XXIV pkg	21-Feb-2022	09:00	22-Feb-2022	17:00	2	DVC	
351	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	BUS	D	400 KV CT re-connection of Bus Bar protection CT core of 400 KV Main Bus-2 and corresponding stability	19-Feb-2022	07:00	20-Feb-2022	16:00	2	WB	
352	ER-II	400KV MAIN BUS - 1 AT BAHARAMPUR	BUS	D	AMP WORK	18-Feb-2022	08:00	18-Feb-2022	17:00	1	NLDC	
353	ER-II	400KV MAIN BUS - 1 AT SUBHASGRAM(PG)	BUS	D	400 KV CT re-connection of Bus Bar protection CT core of 400 KV Main Bus-1 and corresponding stability	17-Feb-2022	07:00	18-Feb-2022	16:00	2	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
354	ER-II	400KV MAIN BUS SECTION - 1 AT DURGAPUR	BUS	D	Dropper removal works for replacement 409-89A Isolator under ERSS XXIV pkg	14-Feb-2022	09:00	14-Feb-2022	17:00	1	DVC	
355	ER-II	400KV MAIN BUS SECTION - 4 AT DURGAPUR	BUS	D	Stability test & Augmentation of Bus Bar -4 protection works under ERSS XXIV pkg	11-Feb-2022	09:00	12-Feb-2022	17:00	2	DVC	
356	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	Busbar testing for ICT-V commissioning	10-Feb-2022	08:00	10-Feb-2022	17:00	1	WB	
357	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	Busbar testing for ICT-V commissioning	09-Feb-2022	08:00	09-Feb-2022	17:00	1	WB	
358	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(ICT-V Jumper connection 89B 400KV Side ICT-V-407BAY))	08-Feb-2022	08:00	08-Feb-2022	17:00	1	WB	
359	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(ICT-V Jumper connection 89A 400KV Side ICT-V-407BAY)	07-Feb-2022	08:00	07-Feb-2022	17:00	1	WB	
360	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(ICT-V Jumper connection 89A 220KV Side ICT-V-203BAY)	06-Feb-2022	12:00	06-Feb-2022	17:00	1	WB	
361	ER-II	220KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(ICT-V Jumper connection of 89B 220KV Side ICT-V-203BAY)	06-Feb-2022	08:00	06-Feb-2022	12:00	1	WB	
362	ER-II	400KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(Isolator alignment 89B 400KV Side ICT-V-407BAY)	04-Feb-2022	08:00	04-Feb-2022	17:00	1	WB	
363	ER-II	400KV MAIN BUS - 1 AT SUBHASGRAM(PG)	BUS	D	400 KV Bus Bar CT and Protection cable isolation of 400 KV Main Bus-1 for further removal of old Bus	04-Feb-2022	07:00	05-Feb-2022	16:00	2	WB	
364	ER-II	400KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(Isolator alignment 89A 400KV Side ICT-V-407BAY)	03-Feb-2022	08:00	03-Feb-2022	17:00	1	WB	
365	ER-II	220KV MAIN BUS - 1 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(Isolator alignment 89A 220KV Side ICT-V-203BAY)	02-Feb-2022	12:00	02-Feb-2022	17:00	1	WB	
366	ER-II	220KV MAIN BUS - 2 AT MALDA(PG)	BUS	D	ERSS-XVII-B Constructional work(Isolator alignment of 89B 220KV Side ICT-V-203BAY)	02-Feb-2022	08:00	02-Feb-2022	12:00	1	WB	
367	ER-II	400KV MAIN BUS - 4 AT MAITHON	BUS	D	Disconnection of jumper for Bus isolator of Main Bay of RB#1 at Maithon (PG) end for Bay upgradati	02-Feb-2022	08:00	02-Feb-2022	12:00	1	DVC/JUS NL	
368	ER-II	400KV MAIN BUS - 2 AT SUBHASGRAM(PG)	BUS	D	400 KV Bus Bar CT and Protection cable isolation of 400 KV Main Bus-2 for further removal of old Bus	02-Feb-2022	07:00	03-Feb-2022	16:00	2	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
369	ER-II	400KV/220KV 315 MVA ICT 2 AT DURGAPUR	TRANSFORMER	D	Stability test of ICT-2 due to changes of tie CT of 417 bay	26-Feb-2022	09:00	26-Feb-2022	17:00	1	DVC	
370	ER-II	400KV/220KV 500 MVA ICT 3 AT MALDA	TRANSFORMER	D	CT Oil sampling, CSD Commissioning, RTCC commissioning	25-Feb-2022	08:00	25-Feb-2022	17:00	1	WB	
371	ER-II	220KV/132KV 160 MVA ICT 2 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-II bay	24-Feb-2022	08:00	24-Feb-2022	17:00	1	WB	
372	ER-II	220KV/132KV 160 MVA ICT 1 AT MALDA	TRANSFORMER	D	For extension of GIB for Malda ckt-I&II below ICT-I bay	19-Feb-2022	08:00	19-Feb-2022	17:00	1	WB	
373	ER-II	400KV/220KV 500 MVA ICT 2 AT RAJARHAT	TRANSFORMER	D	ICT CSD TUNING	18-Feb-2022	09:00	18-Feb-2022	17:00	1	WB	
374	ER-II	765KV/400KV 1500 MVA ICT 1 AT MEDINIPUR	TRANSFORMER	D	Final Tuning of CSD of 708 bay of ICT-1	10-Feb-2022	09:00	10-Feb-2022	17:00	1	NLDC	
375	ER-II	400KV TIE BAY OF(400KV NEW JEERAT -1 AND 315 MVA ICT-3) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	27-Feb-2022	07:00	28-Feb-2022	17:00	2		
376	ER-II	400KV MAIN BAY OF NEW JEERAT -1 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	27-Feb-2022	07:00	28-Feb-2022	17:00	2		
377	ER-II	400KV TIE BAY OF (BHERAMARA-3 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sampling	25-Feb-2022	12:00	25-Feb-2022	15:00	1		
378	ER-II	400KV TIE BAY OF (JIGMELING I AND BINAGURI IV) AT ALIPURDUAR	Bay	D	AMP WORKS	25-Feb-2022	09:00	25-Feb-2022	17:00	1		
379	ER-II	400KV MAIN BAY OF BHERAMARA-3 AT BAHARAMPUR	Bay	D	CT Oil Sampling	25-Feb-2022	08:00	25-Feb-2022	11:00	1		
380	ER-II	400KV MAIN BAY OF NEW JEERAT -2 AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	25-Feb-2022	07:00	26-Feb-2022	17:00	2		
381	ER-II	400KV TIE BAY OF(400KV NEW JEERAT -2 AND 315 MVA ICT-4) AT SUBHASGRAM	Bay	D	FOR STRINGING OF CONDUCTOR FROM DEAD END TOWER TO GANTRY & TERMINATION OF DROPPER ON LINE ISOLATOR	25-Feb-2022	07:00	26-Feb-2022	17:00	2		
382	ER-II	400KV TIE BAY OF (400KV-BHERAMARA-4 AND FUTURE) AT BAHARAMPUR	Bay	D	CT Oil Sampling	24-Feb-2022	12:00	24-Feb-2022	15:00	1		
383	ER-II	400KV MAIN BAY OF BHERAMARA-4 AT BAHARAMPUR	Bay	D	CT Oil Sampling	24-Feb-2022	08:00	24-Feb-2022	11:00	1		
384	ER-II	400KV TIE BAY OF (MAITHON-II AND FUTURE) AT DURGAPUR	Bay	D	AMP WORKS	23-Feb-2022	09:00	23-Feb-2022	17:00	1		
385	ER-II	400KV TIE BAY OF (315MVA ICT - 2 AND 400KV RAJARHAT-LINE)AT SUBHASGRAM	Bay	D	LBB Retrofitting	23-Feb-2022	09:00	23-Feb-2022	17:00	1		
386	ER-II	400KV BUS SECTIONALIZER BAY AT DURGAPUR BUS II & IV	Bay	D	AMP WORKS	22-Feb-2022	09:00	22-Feb-2022	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
387	ER-II	400KV MAIN BAY OF 315MVA ICT-II AT SUBHASGRAM(PG)	Bay	D	LBB Retrofitting	22-Feb-2022	09:00	22-Feb-2022	17:00	1		
388	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT SUBHASGRAM(PG)	Bay	D	LBB Retrofitting	21-Feb-2022	09:00	21-Feb-2022	17:00	1		
389	ER-II	400KV MAIN BAY OF 125MVAR B/R - 2 AT BAHARAMPUR	Bay	D	AMP WORK	21-Feb-2022	08:00	21-Feb-2022	17:00	1		
390	ER-II	400KV TIE BAY OF (PUNATSANGCHU I AND PUNATSANGCHU II) AT ALIPURDUAR	Bay	D	AMP WORKS	18-Feb-2022	09:00	18-Feb-2022	17:00	1		
391	ER-II	400KV MAIN BAY OF MAITHON-I AT DURGAPUR	Bay	D	AMP WORKS	18-Feb-2022	09:00	18-Feb-2022	17:00	1		
392	ER-II	400KV MAIN BAY OF 315MVA ICT-I AT DURGAPUR	Bay	D	AMP WORKS	17-Feb-2022	09:00	17-Feb-2022	17:00	1		
393	ER-II	400KV MAIN BAY OF SAGARDIGHI-II AT DURGAPUR	Bay	D	AMP WORKS	15-Feb-2022	09:00	15-Feb-2022	17:00	1		
394	ER-II	400KV MAIN BAY OF BIDHANNAGAR-1 AT DURGAPUR	Bay	C	OLD BHEL CB Replacement works under ADDCAP	14-Feb-2022	09:00	19-Feb-2022	17:00	6		
395	ER-II	400KV TIE BAY OF (HALDIA-1 AND 125MVAR B/R-1) AT SUBHASGRAM(PG)	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	14-Feb-2022	09:00	16-Feb-2022	17:00	3		
396	ER-II	220KV MAIN BAY OF PARULIA II AT DURGAPUR	Bay	D	AMP WORKS	11-Feb-2022	09:00	11-Feb-2022	17:00	1		
397	ER-II	400KV MAIN BAY OF JIGMELING II AT ALIPURDUAR	Bay	D	AMP WORKS	11-Feb-2022	09:00	11-Feb-2022	17:00	1		
398	ER-II	220KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP WORKS	11-Feb-2022	09:00	11-Feb-2022	17:00	1		May be availed during Bus AMP
399	ER-II	400KV TIE BAY OF (400KV-JEERAT--1 AND 315 MVA ICT 2) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	10-Feb-2022	09:00	12-Feb-2022	17:00	3		
400	ER-II	400KV MAIN BAY OF JIGMELING I AT ALIPURDUAR	Bay	D	AMP WORKS	08-Feb-2022	09:00	08-Feb-2022	17:00	1		
401	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 2 AND - MAIN BUS 4) AT RANGPO	Bay	D	AMP WORKS	08-Feb-2022	09:00	08-Feb-2022	17:00	1		
402	ER-II	400KV TIE BAY OF (125MVAR 400KV B/R-3 AND JAMSHEDPUR FUTURE) AT DURGAPUR	Bay	D	AMP WORKS	07-Feb-2022	09:00	07-Feb-2022	17:00	1		
403	ER-II	400KV BUS COUPLER BAY AT RANGPO	Bay	D	AMP WORKS	07-Feb-2022	09:00	07-Feb-2022	17:00	1		May be availed during Bus AMP
404	ER-II	400KV TIE BAY OF (400KV-JEERAT--2 AND 315 MVA ICT 1) AT SUBHASGRAM	Bay	C	For attending the SF6 gas leakage issue from PIR Joints of ABB make Tie Bay CB	07-Feb-2022	09:00	09-Feb-2022	17:00	3		
405	ER-II	132KV BUS SECTIONALIZER BAY OF (MAIN BUS - 1 AND - MAIN BUS - 3) AT RANGPO	Bay	D	AMP WORKS	05-Feb-2022	09:00	05-Feb-2022	17:00	1		
406	ER-II	220KV TRANSFER BUS COUPLER-2 BAY AT DURGAPUR	Bay	D	AMP WORKS	03-Feb-2022	09:00	03-Feb-2022	17:00	1		
407	ER-II	132KV-MAITHON-JAMTARA-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank #1 Line	25-Feb-2022	08:00	27-Feb-2022	18:00	3	JUSNL	
408	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	23-Feb-2022	08:00	23-Feb-2022	17:00	1	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
409	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-2	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-II bay	23-Feb-2022	08:00	23-Feb-2022	17:00	1	WB	
410	ER-II	400KV-BINAGURI-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	AUTO RE-CLOSE RELAY RETROFITTING	22-Feb-2022	09:00	22-Feb-2022	17:00	1		
411	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	22-Feb-2022	08:00	22-Feb-2022	17:00	1	WB	
412	ER-II	132KV-MALDA(PG)-MALDA(WBSETCL)-1	AC TRANSMISSION LINE CIRCUIT	D	Extension of GIB for Malda ckt-I&II below Malda-I bay	22-Feb-2022	08:00	22-Feb-2022	17:00	1	WB	
413	ER-II	400KV-BINAGURI-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	AUTO RE-CLOSE RELAY RETROFITTING	21-Feb-2022	09:00	21-Feb-2022	17:00	1		
414	ER-II	400KV-BINAGURI-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Pilot insulator string rectification and mitigation of line defects	21-Feb-2022	08:00	23-Feb-2022	17:00	3		
415	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Defective polymer insulator replacement	21-Feb-2022	08:00	25-Feb-2022	17:00	5		
416	ER-II	400KV-MALDA(PG)-NEW PURNEA-2	AC TRANSMISSION LINE CIRCUIT	D	Rectification and testing of DTPC at both ends	21-Feb-2022	08:00	21-Feb-2022	17:00	1	WB	
417	ER-II	220KV-MAITHON-DUMKA-2	AC TRANSMISSION LINE CIRCUIT	C	PL Crossing during Re-conductoring work of Maithon - Right Bank # 1 Line	11-Feb-2022	08:00	15-Feb-2022	18:00	5	JUSNL	
418	ER-II	220KV-MAITHON-DUMKA-1	AC TRANSMISSION LINE CIRCUIT	C	PL Crossing during Re-conductoring work of Maithon - Right Bank # 1 Line	11-Feb-2022	08:00	15-Feb-2022	18:00	5	JUSNL	
419	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Upgradation of Main Bay of Durgapur#1 line under Bay Upgradation work under ERSS-XVII	18-Feb-2022	08:00	25-Feb-2022	18:00	8		
420	ER-II	400KV-RANGPO-TEESTA-V-2	AC TRANSMISSION LINE CIRCUIT	C	For rectification of SF6 gas leakage repair work,	18-Feb-2022	08:00	28-Feb-2022	17:00	11	TEESTA V	
421	ER-II	400KV-MAITHON-DURGAPUR-2	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	17-Feb-2022	09:00	17-Feb-2022	17:00	1		
422	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Liquidation of shutdown nature defects	17-Feb-2022	09:00	18-Feb-2022	17:00	2		
423	ER-II	400KV-BINAGURI-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Pilot insulator string rectification and mitigation of line defects of line defects	17-Feb-2022	08:00	19-Feb-2022	17:00	3		
424	ER-II	220KV-BINAGURI-SILIGURI-2	AC TRANSMISSION LINE CIRCUIT	D	AMP WORKS	16-Feb-2022	09:00	16-Feb-2022	15:00	1		
425	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	16-Feb-2022	09:00	17-Feb-2022	17:00	2	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
426	ER-II	400KV-MAITHON-DURGAPUR-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing with 400KV Maithon - Durgapur Line for Rectification of Earth Wire Clearance Violation	16-Feb-2022	09:00	16-Feb-2022	17:00	1		
427	ER-II	400KV-MAITHON-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	C	Re-conductoring work of 400KV Maithon - Right Bank Line	16-Feb-2022	08:00	28-Feb-2022	18:00	13	MPL	
428	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # 1 Line	16-Feb-2022	08:00	18-Feb-2022	18:00	3	DVC	
429	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # 1 Line	16-Feb-2022	08:00	18-Feb-2022	18:00	3	DVC	
430	ER-II	220KV-BINAGURI-SILIGURI-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORKS	15-Feb-2022	09:00	15-Feb-2022	15:00	1		
431	ER-II	400KV-MAITHON-DURGAPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Liquidation of shutdown nature defects	15-Feb-2022	09:00	16-Feb-2022	17:00	2		
432	ER-II	400KV-RANGPO-TEESTA-V-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	14-Feb-2022	09:00	14-Feb-2022	17:00	1	TEESTA V	
433	ER-II	400KV-BAHARAMPUR-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	14-Feb-2022	09:00	15-Feb-2022	17:00	2	WB	
434	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Defective polymer insulator replacement	14-Feb-2022	08:00	18-Feb-2022	17:00	5		
435	ER-II	132KV-RANGPO-GANGTOK-2	AC TRANSMISSION LINE CIRCUIT	D	AMP WORKS	12-Feb-2022	09:00	12-Feb-2022	17:00	1	SIKKIM	
436	ER-II	400KV-BAHARAMPUR-BHERAMARA-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	11-Feb-2022	09:00	11-Feb-2022	17:00	1	NLDC	
437	ER-II	400KV-MAITHON-MEJIA-1	AC TRANSMISSION LINE CIRCUIT	D	Insulator Replacement in major crossings like PL X-ing , Railway X-ing , River Xing , etc	11-Feb-2022	09:00	15-Feb-2022	18:00	5	DVC	
438	ER-II	220KV-NEW TOWN(AAA-III)-RAJARHAT-2	AC TRANSMISSION LINE CIRCUIT	D	BAY AMP WORK	02-Feb-2022	08:00	02-Feb-2022	17:00	1	WB	PG may try to avail the shutdown in the monh of Jan-22
439	ER-II	220KV-TASHIDING-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORKS	10-Feb-2022	09:00	10-Feb-2022	16:00	1	TASHIDING	
440	ER-II	400KV-SAGARDIGHI-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work	10-Feb-2022	09:00	10-Feb-2022	17:00	1	WB	
441	ER-II	220KV-MALDA(PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	Busbar testing for ICT-V commissioning	10-Feb-2022	08:00	10-Feb-2022	17:00	1	WB	Subject to revival of Ict-5 at Malda

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
442	ER-II	765KV-NEW RANCHI-MEDINIPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Final tuning of CSD of 765 KV LR-1 (703R)	09-Feb-2022	09:00	09-Feb-2022	17:00	1	NLDC	
443	ER-II	220KV-NEW TOWN(AA-III)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	BAY AMP WORK	03-Feb-2022	08:00	03-Feb-2022	17:00	1	WB	PG may try to avail the shutdown in the monh of Jan-22
444	ER-II	400KV-MALDA(PG)-NEW PURNEA-1	AC TRANSMISSION LINE CIRCUIT	D	Busbar testing for ICT-V commissioning	09-Feb-2022	08:00	09-Feb-2022	17:00	1		
445	ER-II	400KV-JEERAT-SUBHASGRAM-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT AT MEJOR CROSSING	09-Feb-2022	07:00	12-Feb-2022	17:00	4	WB	
446	ER-II	400KV-DURGAPUR-JAMSHEDPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of defective insulator string	08-Feb-2022	09:00	14-Feb-2022	17:00	7		
447	ER-II	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	SAS Rectification Work at Sagardighi end	08-Feb-2022	09:00	09-Feb-2022	17:00	2	WB	
448	ER-II	220KV-DALKHOLA (PG)-GAZOLE-2	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work (Alternate day basis)	07-Feb-2022	08:00	12-Feb-2022	17:00	6	WB	subject to revival of ICT-5 at Malda S/s.
449	ER-II	220KV-DALKHOLA (PG)-GAZOLE-1	AC TRANSMISSION LINE CIRCUIT	D	Shutdown nature defect rectification work (Alternate day basis)	07-Feb-2022	08:00	12-Feb-2022	17:00	6	WB	subject to revival of ICT-5 at Malda S/s.
450	ER-II	400KV-FSTPP-MALDA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Insulator replacement of major crossing	07-Feb-2022	08:00	08-Feb-2022	17:00	2		
451	ER-II	400KV-FSTPP-MALDA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Rctification and testing of DTPC at both ends	07-Feb-2022	08:00	07-Feb-2022	17:00	1		
452	ER-II	132KV-CHUZACHEN-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Line Defect rectification work	05-Feb-2022	09:00	05-Feb-2022	17:00	1	SIKKIM/CHUZACHEN	
453	ER-II	220KV-MAITHON-DUMKA-1	AC TRANSMISSION LINE CIRCUIT	C	PL Crossing during Re-conductoring work of Maithon - Right Bank #2 Line	05-Feb-2022	08:00	09-Feb-2022	18:00	5	JUSNL	
454	ER-II	220KV-MAITHON-DUMKA-2	AC TRANSMISSION LINE CIRCUIT	C	PL Crossing during Re-conductoring work of Maithon - Right Bank #2 Line	05-Feb-2022	08:00	09-Feb-2022	18:00	5	JUSNL	
455	ER-II	132KV-RANGIT-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Sag Correction work at loc span 60-66	04-Feb-2022	09:00	05-Feb-2022	16:00	2	RANGIT	
456	ER-II	400KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	INSULATOR REPLACEMENT AT MEJOR CROSSING	04-Feb-2022	07:00	08-Feb-2022	17:00	5	WB	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
457	ER-II	132KV-RANGIT-KURSEONG-1	AC TRANSMISSION LINE CIRCUIT	D	Sag Correction work at loc span 61-62	03-Feb-2022	09:00	03-Feb-2022	16:00	1	RangitWB	
458	ER-II	400KV-NEW PURNEA-GOKARNA-1	AC TRANSMISSION LINE CIRCUIT	D	Transmission Line Maintenance, Jumper, CC ring, Arcing Horn Tightening	03-Feb-2022	08:00	03-Feb-2022	17:00	1	WB	
459	ER-II	400KV-RAJARHAT-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	TL Maintenance, Jumper, Arcing Horn, CC Ring Tightening	02-Feb-2022	08:00	02-Feb-2022	17:00	1	WB	Sl no. 310 & 459 may be clubbed together
460	ER-II	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	02-Feb-2022	08:00	04-Feb-2022	18:00	3	DVC	
461	ER-II	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	02-Feb-2022	08:00	04-Feb-2022	18:00	3	DVC	
462	ER-II	A/R OF 400KV-MAITHON-MAITHON RB-2	Auto Recloser	D	To be kept in Non-Auto Mode during Re-conductoring work in 400KV Maithon-Right Bank#1 Line	16-Feb-2022	08:00	28-Feb-2022	18:00	13	MPL	
463	PG (ODISHA PROJECT)	220KV TRANSFER BUS AT BOLANGIR	BUS	D	AMP OF 220KV TRANSFER BUS-AT BALANGIR SUBSTATION.	23-Feb-2022	09:00	23-Feb-2022	18:00	1		
464	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT BOLANGIR (PG)	Bay	D	AMP of 210 52CB and 210 CT	26-Feb-2022	09:00	26-Feb-2022	18:00	1		
465	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT JEYPORE	TRANSFORMER	D	For Unit Changeover of ICT-1 from Unit-I,II, IV to Unit I,III,IV	26-Feb-2022	09:00	26-Feb-2022	13:00	1	OPTCL	
466	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 3 AT JEYPORE	TRANSFORMER	D	For Unit Changeover of ICT-1 from Unit-I,II, IV to Unit I,III,IV	26-Feb-2022	09:00	26-Feb-2022	13:00	1	OPTCL	
467	PG (ODISHA PROJECT)	765KV-DHARAMJAI GARH-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	for replacement of flashover insulators at Loc 357 & 765KV-DHARAMJAYGARH-JHARSUGUDA-2 A/R to be kept in non auto mode for safety measures.	18-Feb-2022	07:00	18-Feb-2022	18:00	1	NLDC	
468	PG (ODISHA PROJECT)	A/R OF 400KV-BARIPADA(PG)-NEW DUBURI-1	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	03-Feb-2022	08:00	07-Feb-2022	18:00	5		
469	PG (ODISHA PROJECT)	A/R OF 400KV-NEW DUBURI-PANDIABILI-1	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	03-Feb-2022	08:00	07-Feb-2022	18:00	5		
470	PG (ODISHA PROJECT)	220KV-IBTPS-BUDHIPADAR-2	AC TRANSMISSION LINE CIRCUIT	D	For double earth wire stringing work in D/C tower of 220KV BDPR-Korba lie #3	07-Feb-2022	09:00	07-Feb-2022	12:00	1	OPTCL	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
471	PG (ODISHA PROJECT)	220KV-IBTPS-BUDHIPADAR-1	AC TRANSMISSION LINE CIRCUIT	D	For double earth wire stringing work in D/C tower of 220KV BDPR-Korba lie #3	07-Feb-2022	09:00	07-Feb-2022	12:00	1	OPTCL	
472	PG (ODISHA PROJECT)	220KV-BUDHIPADAR-KORBA-2	AC TRANSMISSION LINE CIRCUIT	D	For double earth wire stringing work in D/C tower of 220KV BDPR-Korba lie #3	06-Feb-2022	09:00	06-Feb-2022	12:00	1	NLDC/OP TCL	
473	PG (ODISHA PROJECT)	220KV-BUDHIPADAR-KORBA-1	AC TRANSMISSION LINE CIRCUIT	D	For double earth wire stringing work in D/C tower of 220KV BDPR-Korba lie #3	06-Feb-2022	08:00	06-Feb-2022	18:00	1	NLDC/OP TCL	
474	PG (ODISHA PROJECT)	400KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work	16-Feb-2022	08:00	26-Feb-2022	18:00	11	NLDC/OP TCL	Old SPS to be put into operation during the shutdown
475	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-TSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	For East Coast Railway Line Diversion Work	16-Feb-2022	08:00	26-Feb-2022	18:00	11	NLDC/OP TCL	Old SPS to be put into operation during the shutdown
476	PG (ODISHA PROJECT)	400KV-BARIPADA(PG)-NEW DUBURI-1	AC TRANSMISSION LINE CIRCUIT	D	For Insulator replacement work (Porcelain to CLR Polymer)	10-Feb-2022	08:00	10-Feb-2022	18:00	1	OPTCL	
477	PG (ODISHA PROJECT)	400KV-NEW DUBURI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator	11-Feb-2022	08:00	12-Feb-2022	18:00	2	OPTCL	
478	PG (ODISHA PROJECT)	400KV-BARIPADA-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator	13-Feb-2022	08:00	15-Feb-2022	18:00	3	OPTCL	
479	PG (ODISHA PROJECT)	A/R OF 765KV-ANGUL-SRIKAKULAM-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-Feb-2022	08:00	28-Feb-2022	18:00	28	NLDC	
480	PG (ODISHA PROJECT)	A/R OF 400KV-ANGUL-JITPL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-Feb-2022	08:00	28-Feb-2022	18:00	28	JITPL	
481	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-1	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-Feb-2022	08:00	28-Feb-2022	18:00	28	GMR	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
482	PG (ODISHA PROJECT)	A/R OF 400KV-ANGUL-JITPL-2	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-Feb-2022	08:00	10-Feb-2022	18:00	10	JITPL	
483	PG (ODISHA PROJECT)	A/R OF 400KV-GMR-ANGUL-2	Auto Recloser	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	01-Feb-2022	08:00	10-Feb-2022	18:00	10	GMR	
484	PG (ODISHA PROJECT)	765KV MAIN BAY OF DHARAMJAIGARH-I AT JHARSUGUDA	Bay	D	AMP	19-Feb-2022	08:00	19-Feb-2022	18:00	1	NLDC	
485	PG (ODISHA PROJECT)	765KV MAIN BAY OF DHARAMJAIGARH -2 AT JHARSUGUDA	Bay	D	AMP	17-Feb-2022	08:00	17-Feb-2022	18:00	1	NLDC	
486	PG (ODISHA PROJECT)	765KV TIE BAY OF (DHARAMJAIGARH-II AND DARLIPALI-I) AT JHARSUGUDA	Bay	D	AMP	16-Feb-2022	08:00	16-Feb-2022	18:00	1	NLDC	
487	PG (ODISHA PROJECT)	765KV TIE BAY OF (DHARAMJAIGARH-I AND DARLIPALI-II) AT JHARSUGUDA	Bay	D	AMP	14-Feb-2022	08:00	14-Feb-2022	18:00	1	NLDC	
488	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-II AT JHARSUGUDA	Bay	D	AMP	11-Feb-2022	08:00	11-Feb-2022	18:00	1	NLDC	
489	PG (ODISHA PROJECT)	765KV MAIN BAY OF RAIPUR-I AT JHARSUGUDA	Bay	D	AMP	09-Feb-2022	08:00	09-Feb-2022	18:00	1	NLDC	
490	PG (ODISHA PROJECT)	765KV MAIN BAY OF DARLIPALI-II AT JHARSUGUDA	Bay	D	AMP	08-Feb-2022	08:00	08-Feb-2022	18:00	1	NLDC	
491	PG (ODISHA PROJECT)	765KV MAIN BAY OF DARLIPALI-I AT JHARSUGUDA	Bay	D	AMP	06-Feb-2022	08:00	06-Feb-2022	18:00	1	NLDC	
492	PG (ODISHA PROJECT)	765KV MAIN BAY OF ANGUL-II AT JHARSUGUDA	Bay	D	AMP	05-Feb-2022	08:00	05-Feb-2022	18:00	1	NLDC	
493	PG (ODISHA PROJECT)	765KV MAIN BAY OF ANGUL-I AT JHARSUGUDA	Bay	D	AMP	04-Feb-2022	08:00	04-Feb-2022	18:00	1	NLDC	
494	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 2 AT JHARSUGUDA	TRANSFORMER	D	AMP	22-Feb-2022	08:00	22-Feb-2022	18:00	1	NLDC	
495	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 1 AT JHARSUGUDA	TRANSFORMER	D	Dropper replacement works & AMP	01-Feb-2022	08:00	01-Feb-2022	18:00	1	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
496	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT JHARSUGUDA(GIS)	BUS	D	AMP	25-Feb-2022	08:00	25-Feb-2022	18:00	1		
497	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT JHARSUGUDA(GIS)	BUS	D	AMP	24-Feb-2022	08:00	24-Feb-2022	18:00	1		
498	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	AMP	02-Feb-2022	08:00	02-Feb-2022	18:00	1	NLDC	May be clubbed with SI no. 605
499	PG (ODISHA PROJECT)	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	AC TRANSMISSION LINE CIRCUIT	D	Bay No - 712 , 711 , 712R shall be switched off	03-Feb-2022	08:00	03-Feb-2022	18:00	1	NLDC	May be clubbed with SI no. 606
500	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work	21-Feb-2022	08:00	21-Feb-2022	18:00	1		
501	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line and other line maintenance work	21-Feb-2022	08:00	21-Feb-2022	18:00	1		
502	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	07-Feb-2022	08:00	07-Feb-2022	18:00	1	NLDC	
503	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	07-Feb-2022	08:00	07-Feb-2022	18:00	1	NLDC	
504	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-4	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	15-Feb-2022	08:00	16-Feb-2022	18:00	2	NLDC	
505	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-3	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	18-Feb-2022	08:00	19-Feb-2022	18:00	2	NLDC	
506	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-2	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	12-Feb-2022	08:00	13-Feb-2022	18:00	2	NLDC	
507	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-RAIGARH-1	AC TRANSMISSION LINE CIRCUIT	D	Installation of TLA in Line	10-Feb-2022	08:00	11-Feb-2022	18:00	2	NLDC	
508	PG (ODISHA PROJECT)	400KV TIE BAY OF (JHARSUGUDA-III AND RANCHI-II) AT ROURKELA	Bay	C	Gasket replacement is being done to arrest SF6 Leakage from Joints	01-Feb-2022	08:00	10-Feb-2022	19:00	10		
509	PG (ODISHA PROJECT)	400KV TIE BAY OF (315MVA ICT-I AND 125MVAR BR-I) AT ROURKELA	Bay	D	AMP of Bay	05-Feb-2022	08:00	05-Feb-2022	19:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
510	PG (ODISHA PROJECT)	400KV TIE BAY OF (400KV/220KV 315 MVA ICT 4 AND ICT 2) AT ROURKELA	Bay	D	AMP of Bay	04-Feb-2022	09:00	04-Feb-2022	19:00	1		
511	PG (ODISHA PROJECT)	400KV MAIN BAY OF TSTPP-I AT ROURKELA	Bay	D	AMP of Bay	03-Feb-2022	09:00	03-Feb-2022	19:00	1		
512	PG (ODISHA PROJECT)	400KV MAIN BAY OF JHARSUGUDA-III AT ROURKELA	Bay	C	Gasket replacement is being done to arrest SF6 Leakage from Joints	11-Feb-2022	08:00	19-Feb-2022	18:00	9		
513	PG (ODISHA PROJECT)	400KV MAIN BAY OF JHARSUGUDA-I AT ROURKELA	Bay	C	Gasket replacement is being done to arrest SF6 Leakage from Joints	20-Feb-2022	08:00	28-Feb-2022	18:00	9		
514	PG (ODISHA PROJECT)	400KV MAIN BAY OF 125MVAR BR-I AT ROURKELA	Bay	D	Replacement of Old Air Compressor with New one	26-Feb-2022	08:00	26-Feb-2022	19:00	1		
515	PG (ODISHA PROJECT)	220KV MAIN BAY OF TARKERA-I AT ROURKELA	Bay	D	AMP of Bay	02-Feb-2022	08:00	02-Feb-2022	19:00	1		
516	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepages from OLTC Chamber	08-Feb-2022	08:00	08-Feb-2022	19:00	1	OPTCL	
517	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT ROURKELA	TRANSFORMER	D	For attending Oil Seepage from B Phase HV Bushing Inspection Hole	08-Feb-2022	08:00	08-Feb-2022	19:00	1	OPTCL	
518	PG (ODISHA PROJECT)	STATCOM AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	10-Feb-2022	08:00	10-Feb-2022	19:00	1		
519	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT ROURKELA	BUS	D	AMP of Bus	16-Feb-2022	09:00	16-Feb-2022	19:00	1	OPTCL	
520	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT ROURKELA	BUS	D	AMP of Bus	15-Feb-2022	09:00	15-Feb-2022	19:00	1	OPTCL	
521	PG (ODISHA PROJECT)	A/R OF 400KV-TSTPP-ROURKELA-2	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	16-Feb-2022	08:00	18-Feb-2022	18:00	3		
522	PG (ODISHA PROJECT)	A/R OF 400KV-TSTPP-ROURKELA-1	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	11-Feb-2022	08:00	15-Feb-2022	18:00	5		
523	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-4	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	24-Feb-2022	08:00	28-Feb-2022	18:00	5		
524	PG (ODISHA PROJECT)	A/R OF 400KV-ROURKELA-JHARSUGUDA-1	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	01-Feb-2022	08:00	05-Feb-2022	18:00	5		
525	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-3	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	06-Feb-2022	08:00	10-Feb-2022	18:00	5		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
526	PG (ODISHA PROJECT)	A/R OF 400KV-JHARSUGUDA-ROURKELA-2	Auto Recloser	D	PID scanning in porcelain insulator strings (Auto reclose to be kept in Non Auto Mode)	19-Feb-2022	08:00	23-Feb-2022	18:00	5		
527	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective porcelain insulator by CLR & Pilot polymer string by glass string	12-Feb-2022	08:00	15-Feb-2022	18:00	4		
528	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective porcelain insulator by CLR	16-Feb-2022	08:00	19-Feb-2022	18:00	4		
529	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	For taking 50 Mvar Line Reactor In Service	18-Feb-2022	18:00	18-Feb-2022	19:00	1		
530	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	For Gasket replacement of Main Bay Breaker to arrest SF6 Leakage from Joints (S/D required as Clearance is less)	15-Feb-2022	09:00	15-Feb-2022	19:00	1		
531	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	For Gasket replacement of Main Bay Breaker to arrest SF6 Leakage from Joints (S/D required as Clearance is less)	24-Feb-2022	09:00	24-Feb-2022	19:00	1		
532	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective porcelain insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	12-Feb-2022	08:00	15-Feb-2022	18:00	4		
533	PG (ODISHA PROJECT)	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of PID defective porcelain insulator by CLR & replacement of porcelain/ glass string by CLR in major crossings & hilly dense forest area.	08-Feb-2022	08:00	11-Feb-2022	18:00	4		
534	PG (ODISHA PROJECT)	400KV-ROURKELA-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	For Gasket replacement of Main Bay Breaker to arrest SF6 Leakage from Joints (S/D required as Clearance is less)	20-Feb-2022	09:00	20-Feb-2022	19:00	1		
535	PG (ODISHA PROJECT)	400KV-ROURKELA-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	For taking 50 Mvar Line Reactor Out of Service	18-Feb-2022	09:00	18-Feb-2022	10:00	1		
536	PG (ODISHA PROJECT)	400KV-JHARSUGUDA-ROURKELA-3	AC TRANSMISSION LINE CIRCUIT	D	For Gasket replacement of Main Bay Breaker to arrest SF6 Leakage from Joints (S/D required as Clearance is less)	11-Feb-2022	09:00	11-Feb-2022	19:00	1		
537	PG (ODISHA PROJECT)	400KV TIE BAY OF TSTPP-1 AND FUTURE AT RENGALI	Bay	D	AMP WORK	16-Feb-2022	08:00	16-Feb-2022	18:00	1		
538	PG (ODISHA PROJECT)	FSC OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	FSC	C	Refurbishment of FSC	01-Feb-2022	08:00	28-Feb-2022	18:00	28		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
539	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT RENGALI	BUS REACTOR	C	Attending oil leakage from 400kV R Phase Turret Bushing	24-Feb-2022	08:00	28-Feb-2022	18:00	5		
540	PG (ODISHA PROJECT)	400KV-TSTPP-RENGALI-1	AC TRANSMISSION LINE CIRCUIT	C	AMP Work and Relay Retrofitting work	13-Feb-2022	08:00	14-Feb-2022	20:00	2		
541	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R in after complete gasket replacement of NGR of 50MVAR L/R	23-Feb-2022	16:00	23-Feb-2022	18:00	1	NLDC	
542	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	For taking 50MVAR L/R out for carry out complete gasket replacement of NGR of 50MVAR L/R for arresting oil leakage	21-Feb-2022	09:00	21-Feb-2022	11:00	1	NLDC	
543	PG (ODISHA PROJECT)	400KV TIE BAY OF (PANDIABILI I AND PANDIABILI II) AT MENDHASAL	Bay	D	Identification and arresting of SF6 gas from Tie CB	16-Feb-2022	08:00	16-Feb-2022	18:00	1		
544	PG (ODISHA PROJECT)	400KV-MENDHASAL-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	Alignment of Line Isolator	15-Feb-2022	08:00	15-Feb-2022	18:00	1	OPTCL	
545	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315 MVA ICT-2 AT KEONJHOR(PG)	Bay	D	FOR AMP WORK	08-Feb-2022	08:00	08-Feb-2022	18:00	1		
546	PG (ODISHA PROJECT)	220KV MAIN BAY OF TURUMUNGA(OPTCL) - 1 (FUTURE) AT KEONJHOR(PG)	Bay	D	FOR AMP WORK	04-Feb-2022	08:00	04-Feb-2022	18:00	1		
547	PG (ODISHA PROJECT)	220KV MAIN BAY OF TURUMUNGA(OPTCL) - 2 (FUTURE) AT KEONJHOR(PG)	Bay	D	FOR AMP WORK	10-Feb-2022	08:00	10-Feb-2022	18:00	1		
548	PG (ODISHA PROJECT)	220KV TRANSFER BUS AT KEONJHOR	BUS	D	FOR AMP WORK	25-Feb-2022	08:00	25-Feb-2022	18:00	1		
549	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT KEONJHAR	BUS	D	FOR AMP WORK	24-Feb-2022	09:00	24-Feb-2022	18:00	1	OPTCL	
550	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT KEONJHAR	BUS	D	FOR AMP WORK	23-Feb-2022	09:00	23-Feb-2022	18:00	1	OPTCL	
551	PG (ODISHA PROJECT)	220KV TRANSFER BUS COUPLER BAY AT JEYPORE(PG)	Bay	C	CGL CB Overhauling	07-Feb-2022	08:00	09-Feb-2022	18:00	3		
552	PG (ODISHA PROJECT)	220KV BUS COUPLER BAY AT JEYPORE	Bay	C	CGL CB Overhauling	21-Feb-2022	08:00	23-Feb-2022	18:00	3		
553	PG (ODISHA PROJECT)	220KV MAIN BAY OF 315 MVA ICT-1 AT JEYPORE	Bay	C	CGL CB Overhauling	17-Feb-2022	08:00	19-Feb-2022	18:00	3		
554	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR -1 AT JEYPORE	Bay	C	CGL CB Overhauling	10-Feb-2022	09:00	12-Feb-2022	18:00	3		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
555	PG (ODISHA PROJECT)	220KV MAIN BAY OF JAYNAGAR-2 AT JEYPORE	Bay	C	CGL CB Overhauling	14-Feb-2022	08:00	16-Feb-2022	18:00	3		
556	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 4 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	28-Feb-2022	08:00	28-Feb-2022	18:00	1	OPTCL	
557	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT JEYPORE	TRANSFORMER	D	For on load commissioning of CSD for ICT-2 & 4	28-Feb-2022	08:00	28-Feb-2022	18:00	1	OPTCL	
558	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT JEYPORE	BUS	D	Replacement of 220kV Tarantula conductor connected in 220kV ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 , 220kV Jeynagar-1,2,3,4 lines shall be out. (Outage to be booked under Construction Head).	24-Feb-2022	07:00	24-Feb-2022	19:00	1	OPTCL	
559	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT JEYPORE	BUS	D	Replacement of 220kV Tarantula conductor connected in 220kV ICT-1 & 3 bay (201 bay) with Twin Moose conductor to strengthen the system to handle the increased power flow in this bay due to paralleling of ICTs. During this shutdown ICT-1,2,3,4 , 220kV Jeynagar-1,2,3,4 lines shall be out. (Outage to be booked under Construction Head).	24-Feb-2022	07:00	24-Feb-2022	19:00	1	OPTCL	
560	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-2	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	25-Feb-2022	08:00	26-Feb-2022	18:00	2	NLDC	
561	PG (ODISHA PROJECT)	400KV-JEYPORE-GAJUWAKA-1	AC TRANSMISSION LINE CIRCUIT	D	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	23-Feb-2022	08:00	24-Feb-2022	18:00	2	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
562	PG (ODISHA PROJECT)	220KV BUS COUPLER BAY AT BOLANGIR(PG)	Bay	D	AMP of 204 52CB and 204 CT	04-Feb-2022	08:00	04-Feb-2022	18:00	1		
563	PG (ODISHA PROJECT)	400KV TIE BAY OF (ANGUL AND 315MVA ICT-I) AT BOLANGIR	Bay	D	AMP of 40102 52CB and 40102 CT	03-Feb-2022	08:00	03-Feb-2022	18:00	1		
564	PG (ODISHA PROJECT)	220KV MAIN BAY OF FUTURE IV AT BOLANGIR	Bay	D	AMP of 209 52CB and 209 CT	25-Feb-2022	08:00	25-Feb-2022	18:00	1		
565	PG (ODISHA PROJECT)	400KV MAIN BAY OF MEERAMUNDALI -1 AT BOLANGIR	Bay	D	AMP of 401 52CB and 401 CT	01-Feb-2022	08:00	01-Feb-2022	18:00	1		
566	PG (ODISHA PROJECT)	220KV MAIN BAY OF SADEIPALI-2 AT BOLANGIR(PG)	Bay	D	AMP of 207 52CB and 207 CT	24-Feb-2022	09:00	24-Feb-2022	18:00	1		
567	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 1 AT BOLANGIR	TRANSFORMER	D	Replacement of Air cell of Conservator	07-Feb-2022	08:00	07-Feb-2022	18:00	1	OPTCL	
568	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT BOLANGIR(PG)	BUS	D	AMP OF 220KV MAIN BUS-2 AT BALANGIR SUBSTATION.	22-Feb-2022	08:00	22-Feb-2022	18:00	1	OPTCL	
569	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BOLANGIR(PG)	BUS	D	AMP OF 220KV MAIN BUS-1 AT BALANGIR SUBSTATION.	21-Feb-2022	08:00	21-Feb-2022	18:00	1	OPTCL	
570	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BOLANGIR (PG)	BUS	D	AMP OF 400KV BUS-2 AT BALANGIR SUBSTATION.	17-Feb-2022	08:00	17-Feb-2022	18:00	1	OPTCL	
571	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BOLANGIR (PG)	BUS	D	AMP OF 400KV BUS-1 AT BALANGIR SUBSTATION.	15-Feb-2022	08:00	15-Feb-2022	18:00	1	OPTCL	
572	PG (ODISHA PROJECT)	400KV-RENGALI-INDRAVATI-1	AC TRANSMISSION LINE CIRCUIT	D	Strengthening of string/sag adjustment of conductor across railway line	23-Feb-2022	08:00	23-Feb-2022	18:00	1	NLDC	
573	PG (ODISHA PROJECT)	400KV-MEERAMUNDALI-BOLANGIR-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 400KV Balangir-Meramundali line	02-Feb-2022	09:00	02-Feb-2022	18:00	1	NLDC/OPTCL	
574	PG (ODISHA PROJECT)	400KV MAIN BAY OF 80 MVAR BUS REACTOR AT NEW DUBURI	Bay	D	AMP WORK	24-Feb-2022	08:00	24-Feb-2022	18:00	1		
575	PG (ODISHA PROJECT)	400KV TIE BAY OF (KHARAGPUR AND 315MVA ICT-II) AT BARIPADA(PG)	Bay	D	AMP WORK	28-Feb-2022	08:00	28-Feb-2022	18:00	1		
576	PG (ODISHA PROJECT)	400KV TIE BAY OF (BARIPADA(PG) AND 80MVAR BR-I) AT NEW DUBURI	Bay	D	AMP WORK	25-Feb-2022	09:00	25-Feb-2022	17:00	1		
577	PG (ODISHA PROJECT)	220KV MAIN BAY OF 500MVA ICT-III AT BARIPADA	Bay	D	AMP WORK	15-Feb-2022	08:00	15-Feb-2022	18:00	1		
578	PG (ODISHA PROJECT)	132KV MAIN BAY OF BANGIRIPOSHI-1 AT BARIPADA	Bay	D	AMP WORK	27-Feb-2022	08:00	27-Feb-2022	18:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
579	PG (ODISHA PROJECT)	220KV MAIN BAY OF BALASORE-I AT BARIPADA	Bay	D	Bus side Isolator rectification work & Bay AMP work along with 220 kV Bus-I shut down.	19-Feb-2022	08:00	19-Feb-2022	18:00	1		
580	PG (ODISHA PROJECT)	220KV/132KV 160 MVA ICT 1 AT BARIPADA.	TRANSFORMER	D	132 KV Bushing connector replacement work	18-Feb-2022	08:00	18-Feb-2022	18:00	1	OPTCL	
581	PG (ODISHA PROJECT)	400KV/220KV 500 MVA ICT 3 AT BARIPADA(PG)	TRANSFORMER	D	AMP WORK	10-Feb-2022	08:00	10-Feb-2022	18:00	1	OPTCL	
582	PG (ODISHA PROJECT)	132KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	D	AMP WORKS	17-Feb-2022	08:00	17-Feb-2022	18:00	1	OPTCL	
583	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification work	07-Feb-2022	08:00	08-Feb-2022	18:00	2	OPTCL	
584	PG (ODISHA PROJECT)	400KV MAIN BUS - 2 AT BARIPADA	BUS	C	Bus isolator modification & AMP work	03-Feb-2022	08:00	04-Feb-2022	18:00	2	OPTCL	
585	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	C	Bus isolator modification work	05-Feb-2022	08:00	06-Feb-2022	18:00	2	OPTCL	
586	PG (ODISHA PROJECT)	400KV MAIN BUS - 1 AT BARIPADA(PG)	BUS	C	Bus isolator modification & AMP work	01-Feb-2022	08:00	02-Feb-2022	18:00	2	OPTCL	
587	PG (ODISHA PROJECT)	220KV MAIN BUS - 2 AT BARIPADA	BUS	D	AMP WORKS	12-Feb-2022	08:00	12-Feb-2022	18:00	1	OPTCL	
588	PG (ODISHA PROJECT)	220KV MAIN BUS - 1 AT BARIPADA	BUS	D	Bus side isolator rectification work	19-Feb-2022	09:00	19-Feb-2022	17:00	1	OPTCL	
589	PG (ODISHA PROJECT)	765KV TIE BAY OF (JHARSUGUDA-IV AND FUTURE) AT ANGUL	Bay	C	SF6 GAS LEAKAGE ATTENDING	22-Feb-2022	09:00	25-Feb-2022	18:00	4	NLDC	
590	PG (ODISHA PROJECT)	765KV TIE BAY OF (1500MVA ICT-III AND 240MVAR BR-1) AT ANGUL	Bay	D	AMP	16-Feb-2022	09:00	16-Feb-2022	17:00	1	NLDC	
591	PG (ODISHA PROJECT)	765KV TIE BAY OF (1500MVA ICT-I AND JHARSUGUDA-II) AT ANGUL	Bay	D	AMP	15-Feb-2022	09:00	15-Feb-2022	17:00	1	NLDC	
592	PG (ODISHA PROJECT)	765KV MAIN BAY OF JHARSUGUDA-II AT ANGUL	Bay	D	AMP	14-Feb-2022	09:00	14-Feb-2022	17:00	1	NLDC	
593	PG (ODISHA PROJECT)	765KV MAIN BAY OF 330MVAR BR-1 AT ANGUL	Bay	D	AMP	03-Feb-2022	09:00	03-Feb-2022	17:00	1	NLDC	
594	PG (ODISHA PROJECT)	765KV MAIN BAY OF 1500MVA ICT-I AT ANGUL	Bay	D	AMP	04-Feb-2022	09:00	04-Feb-2022	17:00	1	NLDC	
595	PG (ODISHA PROJECT)	400KV MAIN BAY OF GMR-II AT ANGUL	Bay	D	AMP	19-Feb-2022	09:00	19-Feb-2022	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
596	PG (ODISHA PROJECT)	400KV MAIN BAY OF GMR-I AT ANGUL	Bay	D	AMP	12-Feb-2022	09:00	12-Feb-2022	17:00	1		
597	PG (ODISHA PROJECT)	400KV MAIN BAY OF 1500MVA ICT-IV AT ANGUL	Bay	D	AMP	05-Feb-2022	09:00	05-Feb-2022	17:00	1		
598	PG (ODISHA PROJECT)	765KV/400KV 1500 MVA ICT 4 AT ANGUL	TRANSFORMER	D	SPARE ROTATION	07-Feb-2022	09:00	07-Feb-2022	17:00	1	NLDC	
599	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-2	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	26-Feb-2022	09:00	26-Feb-2022	17:00	1	NLDC	
600	PG (ODISHA PROJECT)	765KV-ANGUL-JHARSUGUDA-1	AC TRANSMISSION LINE CIRCUIT	D	TL MAINTENANCE	25-Feb-2022	09:00	25-Feb-2022	17:00	1	NLDC	
601	PG (ODISHA PROJECT)	400KV MAIN BAY OF RENGALI AT INDRAVATI(PG)	Bay	D	AMP	11-Feb-2022	08:00	11-Feb-2022	18:00	1		
602	PG (ODISHA PROJECT)	400KV/220KV 315 MVA ICT 2 AT INDRAVATI.	TRANSFORMER	C	To replace 1No. 245kV bushing and 2 No. LA with 336kV. During this shutdown power flow will be interrupted.	08-Feb-2022	08:00	10-Feb-2022	18:00	3	OPTCL	
603	INDIGRID	400KV-JHARSUGUDA(GIS)-OPGC-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Line Maintenance and defect rectification work	25-Feb-2022	08:00	25-Feb-2022	18:00	1		
604	INDIGRID	400KV-JHARSUGUDA(GIS)-OPGC-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Line Maintenance and defect rectification work	24-Feb-2022	08:00	24-Feb-2022	18:00	1	OPTCL	
605	INDIGRID	765KV-JHARSUGUDA-RAIPUR PS (DURG)-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Line Maintenance and defect rectification work	22-Feb-2022	08:00	22-Feb-2022	18:00	1	NLDC	May be clubbed with SI no. 498
606	INDIGRID	765KV-JHARSUGUDA-RAIPUR PS (DURG)-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Line Maintenance and defect rectification work	21-Feb-2022	08:00	21-Feb-2022	18:00	1	NLDC	May be clubbed with SI no. 499
607	APJL	400KV-SAGARDIGHI-FSTPP-1	AC TRANSMISSION LINE CIRCUIT	D	OVER HEAD CROSSING	06-Feb-2022	07:00	06-Feb-2022	18:00	1	WB	
608	APJL	400KV-SAGARDIGHI-FSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	OVER HEAD CROSSING	02-Feb-2022	07:00	02-Feb-2022	18:00	1	WB	
609	KHSTPP	400KV-FSTPP-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	11-Feb-2022	08:00	12-Feb-2022	18:00	2		
610	KHSTPP	400KV-FSTPP-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	09-Feb-2022	08:00	10-Feb-2022	18:00	2		
611	KHSTPP	400KV-LAKHISARAI-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	21-Feb-2022	08:00	22-Feb-2022	18:00	2		
612	KHSTPP	400KV-KHSTPP-LAKHISARAI-1	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	18-Feb-2022	08:00	19-Feb-2022	18:00	2		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
613	KHSTPP	400KV-MAITHON-KHSTPP-2	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	16-Feb-2022	08:00	17-Feb-2022	18:00	2		
614	KHSTPP	400KV-MAITHON-KHSTPP-1	AC TRANSMISSION LINE CIRCUIT	C	INSTALLATION, TESTING AND COMMISSIONING OF EARTH SWITCH AT LINE ISOLATOR	14-Feb-2022	08:00	15-Feb-2022	18:00	2		
615	TSTPP	400KV-TSTPP-RENGALI-1	AC TRANSMISSION LINE CIRCUIT	C	Line isolator will be replaced with new isolator with earth switch because of safety requirement for line maintenance. This issue was raised by PGCIL	07-Feb-2022	08:00	11-Feb-2022	18:00	5		
616	TSTPP	400KV-TSTPP-ROURKELA-2	AC TRANSMISSION LINE CIRCUIT	C	Lightning arrester replacement - 3 nos and AMP Jobs.	24-Feb-2022	08:00	26-Feb-2022	18:00	3		
617	TSTPP	400KV-TSTPP-ROURKELA-1	AC TRANSMISSION LINE CIRCUIT	C	Lightning arrester replacement - 3 nos and AMP Jobs.	14-Feb-2022	08:00	16-Feb-2022	18:00	3		
618	MBPCL	220KV-RONGNICHU-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work.	05-Feb-2022	10:00	05-Feb-2022	17:00	1		
619	MBPCL	220KV-RONGNICHU-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance work.	05-Feb-2022	10:00	05-Feb-2022	17:00	1		
620	MBPCL	220KV-RONGNICHU-RANGPO-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance work	03-Feb-2022	09:00	04-Feb-2022	17:00	2		
621	MBPCL	220KV-RONGNICHU-RANGPO-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance work.	01-Feb-2022	09:00	02-Feb-2022	17:00	2		
622	MPL	400KV-DHANBAD-MAITHON RB-1	AC TRANSMISSION LINE CIRCUIT	C	For the Breaker CB 413 and other connecting Equipment overhauling and Testing job during U#2 AOH	23-Feb-2022	09:00	28-Feb-2022	18:00	6		
623	NRTS	400KV-PUSAULI(PG)-ALLAHABAD-1	AC TRANSMISSION LINE CIRCUIT	D	OVERHEAD CROSSING OF UNDERCONSTRUCTION 400 KV DC TWIN MOOSE VARANASI (PGCIL)-JAUNPUR LINE BETWEEN LOCATION NO 29 & 30	10-Feb-2022	09:00	11-Feb-2022	17:00	2	NLDC	
624	SRTS	A/R OF 400KV-JEYPORE-GAJUWAKA-1	Auto Recloser	D	A/R scheme to be kept in Non Auto mode for laying OPGW	01-Feb-2022	07:00	28-Feb-2022	18:00	28	NLDC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
625	SRTS	A/R OF 400KV-JEYPORE-GAJUWAKA-2	Auto Recloser	D	A/R scheme to be kept in Non Auto mode for laying OPGW	01-Feb-2022	07:00	28-Feb-2022	18:00	28	NLDC	
626	BSPTCL	400KV-PATNA-BALIA-4	AC TRANSMISSION LINE CIRCUIT	C	De-stringing/stringing and tower dismantling /erection work LILO of 400 KV D/C(Quad),ckt 3&4 of Patna-Balia line.	05-Feb-2022	08:00	20-Feb-2022	18:00	16	NLDC	SL 629 & 232 to be clubbed together
627	BSPTCL	400KV-PATNA-BALIA-3	AC TRANSMISSION LINE CIRCUIT	C	De-stringing/stringing and tower dismantling /erection work LILO of 400 KV D/C(Quad),ckt 3&4 of Patna-Balia line.	05-Feb-2022	08:00	20-Feb-2022	18:00	16	NLDC	SL 630 & 231 to be clubbed together
628	BSPTCL	400KV-PATNA-NABINAGAR(NPGC)-1	AC TRANSMISSION LINE CIRCUIT	C	De-stringing/stringing and tower dismantling /erection work LILO of 400 KV D/C(Quad),Nabinagar II-Patna(PG) transmission line at Jakkanpur(New).	20-Feb-2022	08:00	03-Mar-2022	18:00	14	NPGC	
629	BSPTCL	400KV-PATNA-NABINAGAR(NPGC)-2	AC TRANSMISSION LINE CIRCUIT	C	De-stringing/stringing and tower dismantling /erection work LILO of 400 KV D/C(Quad),Nabinagar II-Patna(PG) transmission line at Jakkanpur(New).	20-Feb-2022	08:00	03-Mar-2022	18:00	14	NPGC	
630	BSPTCL	220KV-PATNA-KHAGAUL-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	05-Feb-2022	10:00	05-Feb-2022	16:00	1		
631	BSPTCL	220KV MAIN BUS - 1 AT KHAGAUL	BUS	D	Winter maintenance work	05-Feb-2022	12:00	05-Feb-2022	14:00	1		
632	BSPTCL	132KV-KHSTPP-KAHALGAON(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	D	for the rectification of energy meter reading mismatching	02-Feb-2022	10:00	02-Feb-2022	16:00	1		
633	BSPTCL	220KV-BIHARSARIFF-TTPS-1	AC TRANSMISSION LINE CIRCUIT	D	for stringing of earth wire	11-Feb-2022	08:00	12-Feb-2022	18:00	2	JUSNL	
634	BSPTCL	132KV-NALANDA-BARHI(DVC)-1	AC TRANSMISSION LINE CIRCUIT	D	For left over re conducting work in Railway crossing section.	10-Feb-2022	10:00	10-Feb-2022	16:00	1	DVC	
635	BSPTCL	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For left over re conducting work in Railway crossing section.	10-Feb-2022	10:00	10-Feb-2022	16:00	1	DVC	
636	BSPTCL	132KV-LAKHISARAI(PG)-LAKHISARAI(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	C	For reconductoring work	01-Feb-2022	08:00	28-Feb-2022	18:00	28		
637	BSPTCL	220KV-DARBHANGA(DMTCL)-LAUKAHI-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	08-Feb-2022	08:00	11-Feb-2022	16:00	4		
638	BSPTCL	220KV-DARBHANGA(DMTCL)-LAUKAHI-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	08-Feb-2022	08:00	11-Feb-2022	16:00	4		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
639	BSPTCL	132KV-SONENAGAR-JAPLA-1	AC TRANSMISSION LINE CIRCUIT	D	AMP WORK	09-Feb-2022	10:00	09-Feb-2022	14:00	1	JUSNL	
640	BSPTCL	132KV-MOTIHARI (DMTCL)-MOTIHARI(BSEB)-2	AC TRANSMISSION LINE CIRCUIT	C	For reconductoring work	05-Feb-2022	08:00	03-Apr-2022	18:00	58		
641	BSPTCL	132KV-MOTIHARI (DMTCL)-MOTIHARI(BSEB)-1	AC TRANSMISSION LINE CIRCUIT	C	For reconductoring work	05-Feb-2022	08:00	03-Apr-2022	18:00	58		
642	BSPTCL	132KV-NAGARUNTARI-SONENAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	CT testing work	09-Feb-2022	10:00	09-Feb-2022	15:00	1	JUSNL	
643	BSPTCL	220KV-DEHRI-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	10-Feb-2022	08:00	10-Feb-2022	16:00	1		
644	BSPTCL	220KV-DEHRI-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	For line & bay maintenance work.	09-Feb-2022	08:00	09-Feb-2022	17:00	1		
645	BSPTCL	220KV-BODHGAYA-GAYA-1	AC TRANSMISSION LINE CIRCUIT	C	For the erection of new tower due to ROW of NHAI work.	02-Feb-2022	08:00	05-Feb-2022	18:00	4		
646	BSPTCL	220KV-BODHGAYA-GAYA-2	AC TRANSMISSION LINE CIRCUIT	C	For the erection of new tower due to ROW of NHAI work.	02-Feb-2022	08:00	05-Feb-2022	18:00	4		
647	BSPTCL	220KV-GAYA-CHANDAUTI (PMTL)-1	AC TRANSMISSION LINE CIRCUIT	D	For connection of jumper at tower no 46 to charge new loop in line for GSS Bodhgaya.	04-Feb-2022	08:00	04-Feb-2022	16:00	1		
648	BSPTCL	220KV-GAYA-CHANDAUTI (PMTL)-2	AC TRANSMISSION LINE CIRCUIT	D	For connection of jumper at tower no 46 to charge new loop in line for GSS Bodhgaya.	04-Feb-2022	08:00	04-Feb-2022	16:00	1		
649	BSPTCL	220KV-PATNA-KHAGAU-2	AC TRANSMISSION LINE CIRCUIT	D	AMP and jumper tightening work	22-Feb-2022	09:00	23-Feb-2022	16:00	2		
650	BSPTCL	220KV-PATNA-KHAGAU-3	AC TRANSMISSION LINE CIRCUIT	D	AMP and jumper tightening work	22-Feb-2022	09:00	23-Feb-2022	16:00	2		
651	BSPTCL	132KV-KATAIYA-DUHABI-1	AC TRANSMISSION LINE CIRCUIT	D	Winter maintenance work	07-Feb-2022	11:00	07-Feb-2022	16:00	1	NLDC	Subject t o consent from Nepal
652	BSPTCL	132KV-KUSHAHA(LAHAN)-KATAIYA(LAHAN)-2	AC TRANSMISSION LINE CIRCUIT	D	Winter maintenance work	07-Feb-2022	11:00	07-Feb-2022	16:00	1	NLDC	Subject t o consent from Nepal
653	BSPTCL	132KV-SURAJPURA-RAMNAGAR-1	AC TRANSMISSION LINE CIRCUIT	D	For tree pruning work	06-Feb-2022	08:00	12-Feb-2022	18:00	7	NLDC	Subject t o consent from Nepal
654	DVC	400KV/220KV 315 MVA ICT 2 AT KODERMA	AC TRANSMISSION LINE CIRCUIT	D	220 kV side Bay maintenance at KTSPS	24-Feb-2022	09:00	24-Feb-2022	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
655	DVC	400KV/220KV 315 MVA ICT 1 AT KODERMA	AC TRANSMISSION LINE CIRCUIT	D	220 kV side Bay maintenance at KTPS.	23-Feb-2022	09:00	23-Feb-2022	17:00	1		
656	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	04-Feb-2022	10:00	04-Feb-2022	17:00	1	BSPTCL	
657	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	03-Feb-2022	10:00	03-Feb-2022	17:00	1	BSPTCL	
658	DVC	132KV-BIHARSARIFF-BARHI-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	02-Feb-2022	10:00	02-Feb-2022	17:00	1	BSPTCL	
659	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	08-Feb-2022	10:00	08-Feb-2022	17:00	1	BSPTCL	
660	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	07-Feb-2022	10:00	07-Feb-2022	17:00	1	BSPTCL	
661	DVC	132KV-BARHI-RAJGIR-1	AC TRANSMISSION LINE CIRCUIT	D	For annual line maintenance work like jumper tightness checking, replacement of flashed over discs, fixing of VD's, Arcing Horn at different locations...	04-Feb-2022	10:00	04-Feb-2022	17:00	1	BSPTCL	
662	DVC	400KV TIE BAY OF (RANCHI-II AND RANCHI-III) AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	24-Feb-2022	08:00	26-Feb-2022	17:00	3		
663	DVC	400KV TIE BAY OF(DSTPS(ANDAL) -1 AND DSTPS(ANDAL)-2) AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	27-Feb-2022	08:00	28-Feb-2022	17:00	2		

Sr. No.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
664	DVC	400KV TIE BAY OF (MAITHON PG LINE AND RANCHI LINE-I) AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	21-Feb-2022	08:00	23-Feb-2022	17:00	3		
665	DVC	400KV MAIN BAY OF DSTPS-I AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	15-Feb-2022	08:00	17-Feb-2022	17:00	3		
666	DVC	400KV MAIN BAY OF ANDAL-II AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	18-Feb-2022	08:00	20-Feb-2022	17:00	3		
667	DVC	400KV MAIN BAY OF RANCHI LINE-III AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	12-Feb-2022	08:00	14-Feb-2022	17:00	3		
668	DVC	400KV MAIN BAY OF RANCHI LINE - II AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	09-Feb-2022	08:00	11-Feb-2022	17:00	3		
669	DVC	400KV MAIN BAY OF RANCHI I AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	06-Feb-2022	08:00	08-Feb-2022	17:00	3		
670	DVC	400KV MAIN BAY OF MAITHON PG LINE AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	03-Feb-2022	08:00	05-Feb-2022	17:00	3		
671	DVC	400KV/220KV 315 MVA ICT 2 AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	14-Feb-2022	08:00	16-Feb-2022	17:00	3		
672	DVC	400KV/220KV 315 MVA ICT 1 AT RAGHUNATHPUR	AC TRANSMISSION LINE CIRCUIT	C	For overhauling of 420kV SF6 Circuit Breaker at RTPS-DVC	10-Feb-2022	08:00	12-Feb-2022	17:00	3		
673	DVC	400KV-MAITHON-MEJIA-3	AC TRANSMISSION LINE CIRCUIT	D	Checking of D-Isolator at MTPS end.	07-Feb-2022	08:00	07-Feb-2022	18:00	1		
674	DVC	220KV-MAITHON-KALYANESHWARI-2	AC TRANSMISSION LINE CIRCUIT	D	Diversion scheme check, AR scheme check.	08-Feb-2022	08:00	08-Feb-2022	20:00	1		
675	DVC	220KV-MAITHON-KALYANESHWARI-1	AC TRANSMISSION LINE CIRCUIT	D	Diversion scheme check, AR scheme check	09-Feb-2022	08:00	09-Feb-2022	20:00	1		
676	DVC	220KV-MAITHON-DHANBAD-2	AC TRANSMISSION LINE CIRCUIT	D	ANNUAL MAINTENANCE OF LINE	12-Feb-2022	08:00	12-Feb-2022	18:00	1		
677	DVC	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	ANNUAL MAINTENANCE OF LINE	11-Feb-2022	08:00	11-Feb-2022	18:00	1		
678	DVC	220KV-MAITHON-DHANBAD-1	AC TRANSMISSION LINE CIRCUIT	D	ANNUAL MAINTENANCE OF LINE	10-Feb-2022	08:00	10-Feb-2022	18:00	1		
679	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of the line	16-Feb-2022	08:00	17-Feb-2022	17:00	2		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
680	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of the line	09-Feb-2022	08:00	10-Feb-2022	17:00	2		
681	OPTCL	400KV-MEERAMUNDALI-JSPL-2	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF ALL PUNCTURE INSULATORS OF THE LINE IN PHASE WISE.	17-Feb-2022	09:00	19-Feb-2022	17:00	3		
682	OPTCL	400KV-MEERAMUNDALI-JSPL-1	AC TRANSMISSION LINE CIRCUIT	D	REPLACEMENT OF ALL PUNCTURE INSULATORS OF THE LINE IN PHASE WISE.	14-Feb-2022	09:00	16-Feb-2022	17:00	3		
683	OPTCL	400KV-NEW DUBURI-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	D	TRANSFER OF 400KV MENDHASAL-II AND ICT-I FROM 400KV BUS-I TO BUS-II	02-Feb-2022	08:00	02-Feb-2022	12:00	1		
684	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-II	AC TRANSMISSION LINE CIRCUIT	D	TRANSFER OF 400KV MENDHASAL-II FROM 400KV BUS-I TO BUS-II	02-Feb-2022	08:00	02-Feb-2022	12:00	1		
685	OPTCL	400KV/220KV 315 MVA ICT 1 AT MEERAMUNDALI	AC TRANSMISSION LINE CIRCUIT	D	TRANSFER OF ICT-I FROM 400KV BUS-I TO BUS-II	02-Feb-2022	08:00	02-Feb-2022	17:00	1		
686	OPTCL	400KV MAIN BUS - 2 AT MEERAMUNDALI	AC TRANSMISSION LINE CIRCUIT	D	TRANSFER OF 400KV MENDHASAL-II AND ICT-I FROM 400KV BUS-I TO BUS-II	02-Feb-2022	14:00	02-Feb-2022	17:00	1		
687	OPTCL	400KV MAIN BUS - 1 AT MEERAMUNDALI	AC TRANSMISSION LINE CIRCUIT	D	TRANSFER OF 400KV MENDHASAL-II AND ICT-I FROM 400KV BUS-I TO BUS-II	02-Feb-2022	08:00	02-Feb-2022	12:00	1		
688	OPTCL	400KV-MERAMUNDALI-LAPANGA-2	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers at various locations of the line	21-Feb-2022	07:00	26-Feb-2022	17:00	6		
689	OPTCL	400KV-MERAMUNDALI-LAPANGA-1	AC TRANSMISSION LINE CIRCUIT	D	Checking and Tightening of Jumpers at various locations of the line	14-Feb-2022	07:00	19-Feb-2022	17:00	6		
690	OPTCL	400KV-LAPANGA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Testing and maintenance of bay equipment at Lapanga end.	04-Feb-2022	08:00	04-Feb-2022	17:00	1		
691	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of the line	09-Feb-2022	08:00	09-Feb-2022	17:00	1		
692	OPTCL	400KV-LAPANGA-OPGC (IB THERMAL)-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of the line	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
693	OPTCL	400KV/220KV 315 MVA ICT 1 AT NEW DUBURI	AC TRANSMISSION LINE CIRCUIT	D	DOUBLE JUMPERING OF 220KV SIDE DROP	16-Feb-2022	08:00	16-Feb-2022	17:00	1		
694	OPTCL	400KV TIE BAY OF (400KV-PANDIABILI-1 AND FUTURE) AT NEW DUBURI	AC TRANSMISSION LINE CIRCUIT	C	CONSTRUCTION OF CT, CB & ISOLATOR FOUNDATION FOR 125MVAR BUS REACTOR WITH CABLING & BUS WORK	01-Feb-2022	07:00	28-Feb-2022	17:00	28		
695	OPTCL	400KV MAIN BUS - 2 AT STERLITE	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance of Bus Isolators (405 89A, 408 89A, 411 89A) at Vedanta end.	04-Feb-2022	08:00	05-Feb-2022	17:00	2		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
696	OPTCL	400KV MAIN BUS - 1 AT STERLITE	AC TRANSMISSION LINE CIRCUIT	D	Annual Maintenance of Bus Isolators (403 89A, 406 89A, 409 89A) at Vedanta end.	01-Feb-2022	06:00	02-Feb-2022	17:00	2		
697	OPTCL	400KV-JHARSUGUDA-STERLITE-2	AC TRANSMISSION LINE CIRCUIT	D	Maintenance of line & bay equipment's at Vedanta end.	22-Feb-2022	06:00	25-Feb-2022	17:00	4		
698	OPTCL	400KV-JHARSUGUDA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance of line & bay equipment's at Vedanta end.	15-Feb-2022	06:00	18-Feb-2022	17:00	4		
699	OPTCL	400KV-LAPANGA-STERLITE-1	AC TRANSMISSION LINE CIRCUIT	D	Maintenance of line & bay equipment's at Vedanta end.	08-Feb-2022	06:00	11-Feb-2022	17:00	4		
700	OPTCL	400KV-RENGALI-KEONJHOR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance work of the line from loc. no. 01 to 252.	08-Feb-2022	08:00	10-Feb-2022	17:00	3		
701	OPTCL	220KV-TSTPP-MEERAMUNDALI-2	AC TRANSMISSION LINE CIRCUIT	D	Tightening of jumpers at different locations of the line	06-Feb-2022	07:00	09-Feb-2022	17:00	4		
702	OPTCL	220KV-TSTPP-MEERAMUNDALI-1	AC TRANSMISSION LINE CIRCUIT	D	Tightening of jumpers at different locations of the line	02-Feb-2022	07:00	05-Feb-2022	17:00	4		
703	OPTCL	132KV-BARIPADA(PG)-BHOGARAI-1	AC TRANSMISSION LINE CIRCUIT	D	ANNUAL MAINTENANCE OF THE LINE.	08-Feb-2022	08:00	08-Feb-2022	17:00	1		
704	OPTCL	400KV-MEERAMUNDALI-MENDHASAL-II	AC TRANSMISSION LINE CIRCUIT	D	Replacement of damaged Tension Insulator at loc. no. 226 of the line.	07-Feb-2022	08:00	08-Feb-2022	17:00	2		
705	OPTCL	400KV/220KV 315 MVA ICT 1 AT MENDHASAL	AC TRANSMISSION LINE CIRCUIT	D	Condition monitoring & maintenance work of the ICT	09-Feb-2022	09:00	09-Feb-2022	17:00	1		
706	OPTCL	220KV-KATAPALLI-BOLANGIR(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Tightening of jumpers at Tension towers of the line	01-Feb-2022	07:00	08-Feb-2022	16:00	8		
707	OPTCL	220KV-BARIPADA-BALASORE-2	AC TRANSMISSION LINE CIRCUIT	D	Condition monitoring of bay equipment's at Balasore Grid S/s.	08-Feb-2022	09:00	08-Feb-2022	14:00	1		
708	OPTCL	220KV-BARIPADA-BALASORE-1	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 220kV switchyard at Balasore Grid S/s.	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
709	OPTCL	220KV-BARIPADA-BALASORE-2	AC TRANSMISSION LINE CIRCUIT	D	Annual maintenance of 220kV switchyard at Balasore Grid S/s.	03-Feb-2022	08:00	03-Feb-2022	17:00	1		
710	OPTCL	220KV-ATRI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of damaged R-Ph conductor from loc.no. 30 to 35 of the ckt.	18-Feb-2022	07:00	18-Feb-2022	17:00	1		
711	OPTCL	220KV-ATRI-PANDIABILI-1	AC TRANSMISSION LINE CIRCUIT	D	Replacement of disc insulators by long rod insulators at road crossings between loc. no. 5-6, 22-23, 34-35, 56-57 & 61-62	22-Feb-2022	07:00	24-Feb-2022	17:00	3		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
712	OPTCL	220KV-ATRI-PANDIABILI-2	AC TRANSMISSION LINE CIRCUIT	D	Replacement of disc insulators by long rod insulators at road crossings between loc. no. 5-6, 22-23, 34-35, 56-57 & 61-62	22-Feb-2022	07:00	24-Feb-2022	17:00	3		
713	OPTCL	400KV-MEERAMUNDALI-BOLANGIR-1	AC TRANSMISSION LINE CIRCUIT	D	Alignment of Tie & Line isolators and tightness of all jumpers at Meramundali end.	08-Feb-2022	08:00	08-Feb-2022	17:00	1	NLDC/OP TCL	May not be allowed with Talcher Meramundali D/C
714	OPTCL	400KV-MEERAMUNDALI-TSTPP-2	AC TRANSMISSION LINE CIRCUIT	D	Alignment of Tie & Line isolators and tightness of all jumpers at Meramundali end.	10-Feb-2022	08:00	10-Feb-2022	17:00	1	NLDC	
715	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29C, E/S-1, E/S-2 & 29D at kolaghat	05-Feb-2022	08:00	05-Feb-2022	16:00	1		
716	WBSETCL	400KV-KOLAGHAT-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	07-Feb-2022	05:00	13-Feb-2022	16:00	7		
717	WBSETCL	400KV MAIN BUS - 2 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Pre Puja Maintenance of Pantograph isolator i.r.t Main Bus II Isolator of 315 MVA 400/220 Tr-1 and Sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	07-Feb-2022	07:00	07-Feb-2022	16:00	1		
718	WBSETCL	400KV MAIN BUS - 1 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Maintenance of Pantograph isolator i.r.t Main Bus I Isolator of 315 MVA 400/220 Tr-1 and sagardighi & Rajarhat & Bus Reactor for which said feeder & Transformer will be diverted through B/T one after another	05-Feb-2022	07:00	05-Feb-2022	16:00	1		
719	WBSETCL	400KV/220KV 315 MVA ICT 2 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Replacement of weak connectors and condition monitoring of Transformer	12-Feb-2022	06:00	12-Feb-2022	15:00	1		
720	WBSETCL	400KV/220KV 315 MVA ICT 1 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Replacement of weak connectors and condition monitoring of Transformer	10-Feb-2022	06:00	10-Feb-2022	15:00	1		
721	WBSETCL	400KV/220KV 315 MVA ICT 3 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Replacement of weak connectors and condition monitoring of Transformer	09-Feb-2022	06:00	09-Feb-2022	15:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
722	WBSETCL	400KV-JEERAT-SAGARDIGHI-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	24-Feb-2022	07:00	24-Feb-2022	15:00	1		
723	WBSETCL	400KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc.	21-Feb-2022	07:00	21-Feb-2022	15:00	1		
724	WBSETCL	400KV-JEERAT-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	22-Feb-2022	07:00	22-Feb-2022	15:00	1		
725	WBSETCL	220KV-RAJARHAT-JEERAT-2	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	18-Feb-2022	06:00	18-Feb-2022	16:00	1		
726	WBSETCL	220KV-RAJARHAT-JEERAT-1	AC TRANSMISSION LINE CIRCUIT	D	maintenance work Checking of clamp connectors etc. and tree cutting	17-Feb-2022	06:00	17-Feb-2022	15:00	1		
727	WBSETCL	400KV-KOLAGHAT-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29C, E/S-1, E/S-2 & 29D at kolaghat	15-Feb-2022	08:00	15-Feb-2022	16:00	1		
728	WBSETCL	400KV-JEERAT-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	route clearance	18-Feb-2022	08:00	18-Feb-2022	16:00	1		
729	WBSETCL	400KV-BIDHANNAGAR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	route clearance	17-Feb-2022	08:00	17-Feb-2022	16:00	1		
730	WBSETCL	400KV-ARAMBAGH-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	route clearance	16-Feb-2022	08:00	16-Feb-2022	16:00	1		
731	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-2	AC TRANSMISSION LINE CIRCUIT	D	route clearance	11-Feb-2022	08:00	11-Feb-2022	16:00	1		
732	WBSETCL	400KV-MEDINIPUR-NEW CHANDITALA-1	AC TRANSMISSION LINE CIRCUIT	D	route clearance	10-Feb-2022	08:00	10-Feb-2022	16:00	1		
733	WBSETCL	400KV/220KV 315 MVA ICT 3 AT NEW CHANDITALA	AC TRANSMISSION LINE CIRCUIT	D	Rectification /Painting work i.r.o Fire Hydrant/ Emulsifier System, DCRM of CB	08-Feb-2022	08:00	09-Feb-2022	16:00	2		
734	WBSETCL	400KV/220KV 315 MVA ICT 1 AT NEW CHANDITALA	AC TRANSMISSION LINE CIRCUIT	D	Rectification /Painting work i.r.o Fire Hydrant/ Emulsifier System, DCRM of CB	03-Feb-2022	08:00	04-Feb-2022	16:00	2		
735	WBSETCL	400KV/220KV 315 MVA ICT 2 AT NEW CHANDITALA	AC TRANSMISSION LINE CIRCUIT	D	Rectification /Painting work i.r.o Fire Hydrant/ Emulsifier System, DCRM of CB	01-Feb-2022	08:00	02-Feb-2022	16:00	2		
736	WBSETCL	400KV MAIN BUS - 2 AT BAKRESWAR	AC TRANSMISSION LINE CIRCUIT	D	400 KV bktp arambag self bkr servicing/maintenance job	24-Feb-2022	06:00	24-Feb-2022	16:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
737	WBSETCL	400KV MAIN BUS - 2 AT BAKRESWAR	AC TRANSMISSION LINE CIRCUIT	D	400 KV bktp arambag self bkr servicing/maintainence job	16-Feb-2022	06:00	16-Feb-2022	16:00	1		
738	WBSETCL	400KV MAIN BUS - 2 AT BAKRESWAR	AC TRANSMISSION LINE CIRCUIT	C	400 KV Bus coupler bkr servicing/maintainence job	07-Feb-2022	08:00	15-Feb-2022	18:00	9		
739	WBSETCL	400KV MAIN BAY OF ARAMBAGH AT BAKRESWAR	AC TRANSMISSION LINE CIRCUIT	C	400 KV BKTPP ARAMBAG SELF BKR SERVICING/MAINTAINENCE	16-Feb-2022	16:00	24-Feb-2022	08:00	9		
740	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	400 KV BKTPP ARAMBAG SELF BKR SERVICING/MAINTAINENCE	24-Feb-2022	06:00	24-Feb-2022	16:00	1		
741	WBSETCL	400KV-ARAMBAGH-BAKRESWAR-1	AC TRANSMISSION LINE CIRCUIT	D	400 KV BKTPP ARAMBAG SELF BKR SERVICING/MAINTAINENCE	16-Feb-2022	06:00	16-Feb-2022	16:00	1		
742	WBSETCL	400KV MAIN BAY OF KOLAGHAT AT NEW CHANDITALA	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B OF KTRP-NEW CHANDITALA	16-Feb-2022	13:00	16-Feb-2022	16:00	1		
743	WBSETCL	400KV MAIN BAY OF ICT II AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B isolator	17-Feb-2022	13:00	17-Feb-2022	16:00	1		
744	WBSETCL	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 1 AT KOLAGHAT TPS	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B isolator	17-Feb-2022	08:00	17-Feb-2022	12:00	1		
745	WBSETCL	400KV MAIN BAY OF ARAMBAGH-1 AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B isolator	16-Feb-2022	08:00	16-Feb-2022	12:00	1		
746	WBSETCL	400KV MAIN BAY OF KHARAGPUR II AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B isolator	15-Feb-2022	13:00	15-Feb-2022	16:00	1		
747	WBSETCL	400KV MAIN BAY OF KHARAGPUR I AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B isolator	15-Feb-2022	08:00	15-Feb-2022	12:00	1		
748	WBSETCL	400KV MAIN BAY OF KOLAGHAT AT NEW CHANDITALA	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29A OF KTRP-NEW CHANDITALA	03-Feb-2022	13:00	03-Feb-2022	16:00	1		
749	WBSETCL	400KV MAIN BAY OF ICT II AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	maintenanace of 29A isolator	04-Feb-2022	13:00	04-Feb-2022	16:00	1		
750	WBSETCL	400KV MAIN BAY OF 400KV/220KV 315 MVA ICT 1 AT KOLAGHAT TPS	AC TRANSMISSION LINE CIRCUIT	D	maintenanace of 29A isolator	04-Feb-2022	08:00	04-Feb-2022	12:00	1		
751	WBSETCL	400KV MAIN BAY OF ARAMBAGH-1 AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	maintenanace of 29A isolator	03-Feb-2022	08:00	03-Feb-2022	12:00	1		
752	WBSETCL	400KV MAIN BAY OF KHARAGPUR II AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	maintenanace of 29A isolator	02-Feb-2022	13:00	02-Feb-2022	16:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
753	WBSETCL	400KV MAIN BAY OF KHARAGPUR I AT KOLAGHAT(WB)	AC TRANSMISSION LINE CIRCUIT	D	maintenanace of 29A isolator	02-Feb-2022	08:00	02-Feb-2022	12:00	1		
754	WBSETCL	400KV-KOLAGHAT-ARAMBAGH-1	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29C, E/S-1, E/S-2 & 29D at kolaghat	09-Feb-2022	08:00	09-Feb-2022	16:00	1		
755	WBSETCL	400KV TRANSFER BUS AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B OF BUS TIE	14-Feb-2022	08:00	14-Feb-2022	12:00	1		
756	WBSETCL	400KV TRANSFER BUS AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29A & 29D OF BUS TIE	01-Feb-2022	08:00	01-Feb-2022	12:00	1		
757	WBSETCL	400KV MAIN BUS - 2 AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29B OF BUS COUPLER, BUS TIE, KHARAGPUR#1, KHARAGPUR#2, ARAMBAG, NEW CHANDITALA, IBT#1 & IBT#2	14-Feb-2022	08:00	17-Feb-2022	16:00	4		
758	WBSETCL	400KV TRANSFER BUS AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29D OF KRARAGPUR#1, KHARAGPUR#2, ARAMBAG, NEW CHANDITALA, IBT#1 & IBT#2	07-Feb-2022	08:00	12-Feb-2022	12:00	6		
759	WBSETCL	400KV MAIN BUS - 1 AT KOLAGHAT	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29A OF BUS COUPLER, BUS TIE, KHARAGPUR#1, KHARAGPUR#2, ARAMBAG, NEW CHANDITALA, IBT#1 & IBT#2	01-Feb-2022	08:00	04-Feb-2022	16:00	4		
760	WBSETCL	400KV-KHARAGPUR-CHAIBASA-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	22-Feb-2022	07:00	22-Feb-2022	16:00	1		
761	WBSETCL	400KV-KHARAGPUR-KOLAGHAT-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	18-Feb-2022	07:00	18-Feb-2022	16:00	1		
762	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	24-Feb-2022	07:00	24-Feb-2022	16:00	1		
763	WBSETCL	400KV-MEDINIPUR-KHARAGPUR-2	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	23-Feb-2022	07:00	23-Feb-2022	16:00	1		
764	WBSETCL	400KV-KHARAGPUR-CHAIBASA-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	21-Feb-2022	07:00	21-Feb-2022	16:00	1		
765	WBSETCL	400KV-BARIPADA-KHARAGPUR-1	AC TRANSMISSION LINE CIRCUIT	D	Tree Trimming Purpose	15-Feb-2022	07:00	17-Feb-2022	16:00	3		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
766	WBSETCL	400KV MAIN BUS - 2 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	15-Feb-2022	07:00	17-Feb-2022	16:00	3		
767	WBSETCL	400KV TRANSFER BUS AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	11-Feb-2022	07:00	11-Feb-2022	16:00	1		
768	WBSETCL	400KV MAIN BUS - 1 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	10-Feb-2022	07:00	12-Feb-2022	16:00	3		
769	WBSETCL	400KV/220KV 315 MVA ICT 2 AT KOLAGHAT TPS	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29C, E/S-1, E/S-2 & 29D at kolaghat	12-Feb-2022	08:00	12-Feb-2022	18:00	1		
770	WBSETCL	400KV/220KV 315 MVA ICT 1 AT KOLAGHAT TPS	AC TRANSMISSION LINE CIRCUIT	D	MAINTENANCE OF 29C, E/S-1, E/S-2 & 29D at kolaghat	11-Feb-2022	08:00	11-Feb-2022	18:00	1		
771	WBSETCL	400KV/220KV 315 MVA ICT 3 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	28-Feb-2022	07:00	28-Feb-2022	16:00	1		
772	WBSETCL	400KV/220KV 315 MVA ICT 2 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	26-Feb-2022	07:00	26-Feb-2022	16:00	1		
773	WBSETCL	400KV/220KV 315 MVA ICT 1 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	19-Feb-2022	07:00	19-Feb-2022	16:00	1		
774	WBSETCL	220KV-NEW TOWN(AAA-III)-RAJARHAT-2	AC TRANSMISSION LINE CIRCUIT	D	BMK REPLACEMENT	10-Feb-2022	08:00	10-Feb-2022	15:00	1		
775	WBSETCL	220KV-NEW TOWN(AA-III)-RAJARHAT-1	AC TRANSMISSION LINE CIRCUIT	D	BMK REPLACEMENT	09-Feb-2022	08:00	09-Feb-2022	15:00	1		
776	WBSETCL	220KV-SUBHASGRAM(PG)-NEW TOWN-1	AC TRANSMISSION LINE CIRCUIT	D	BMK REPLACEMENT	08-Feb-2022	08:00	08-Feb-2022	15:00	1		
777	WBSETCL	132KV-BAISI-DALKHOLA(WB)-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CTs Maintenance & Tan-Delta measurement work.	04-Feb-2022	08:00	04-Feb-2022	15:00	1	BSPTCL	
778	WBSETCL	220KV-DALKHOLA (WB)-DALKHOLA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CTs Maintenance & Tan-Delta measurement work.	03-Feb-2022	08:00	03-Feb-2022	16:00	1		
779	WBSETCL	220KV-DALKHOLA (WB)-DALKHOLA (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	Line & Bay element and line side CTs Maintenance & Tan-Delta measurement work.	02-Feb-2022	08:00	02-Feb-2022	16:00	1		
780	WBSETCL	220KV-BIDHANNAGAR-WARIA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR PREVENTIVE MAINTENANCE & EQUIPMENT TESTING WORK NOTE:-220KV DGP-Waria ckt-1 will be in service	02-Feb-2022	09:00	02-Feb-2022	15:00	1	DVC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
781	WBSETCL	220KV-BIDHANNAGAR-WARIA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR PREVENTIVE MAINTENANCE & EQUIPMENT TESTING WORK NOTE:-220KV DGP-Waria ckt-2 will be in service	01-Feb-2022	09:00	01-Feb-2022	15:00	1	DVC	
782	WBSETCL	132KV-SILIGURI-NJP-1	AC TRANSMISSION LINE CIRCUIT	D	Relay Testing work	10-Feb-2022	10:00	10-Feb-2022	16:00	1		
783	JUSNL	132KV Jamtara-Maithon T/L	AC TRANSMISSION LINE CIRCUIT	D	For prunning and trimming of tree branches.	24.01.2022	11:00hrs	24.01.2022	16:00hrs	1	DVC	
784	Sterlite-GTTPL	220 KV-KORBA-BUDHIPADAR-02	AC TRANSMISSION LINE CIRCUIT	D	Powerline crossing works of under construction 765kV D/C Dharamjaygarh-Tamnar line	25-Feb-2022	08:00	27-Feb-2022	18:30	3	Odisha	
785	Sterlite-GTTPL	220 KV-KORBA-BUDHIPADAR-03	AC TRANSMISSION LINE CIRCUIT	D	Powerline crossing works of under construction 765kV D/C Dharamjaygarh-Tamnar line	25-Feb-2022	08:00	27-Feb-2022	18:30	3	Odisha	
786	ER-II	400KV Maithon-Mejia#2 Line	AC TRANSMISSION LINE CIRCUIT	D	For disconnection of Jumper for facilitation of Circuit breaker replacement work in 400KV Mejia#2- 500MVA ICT#1 Tie Bay(Bay no 423)	01.02.2022	08:00	01.02.2022	12:00	1	DVC	
787	ER-II	400KV Maithon-Mejia#2 Line	AC TRANSMISSION LINE CIRCUIT	D	For re-connection of Jumper for facilitation of Circuit breaker replacement work in 400KV Mejia#2- 500MVA ICT#1 Tie Bay(Bay no 423)	10.01.2022	08:00	10.02.2022	12:00	1	DVC	
788	ER-II	400KV Maithon-RTPS Line	AC TRANSMISSION LINE CIRCUIT	D	For disconnection of Jumper for facilitation of Circuit breaker replacement work in 400KV RTPS-Jamshedpur Tie Bay (Bay no 411)	12.02.2022	08:00	12.02.2022	12:00	1	DVC	
789	ER-II	400KV Maithon-RTPS Line	AC TRANSMISSION LINE CIRCUIT	D	For re-connection of Jumper for facilitation of Circuit breaker replacement work in 400KV RTPS-Jamshedpur Tie Bay (Bay no 411)	22.02.2022	08:00	22.02.2022	12:00	1	DVC	
790	ER-II	400KV Malda-Purnea Ckt-II	AC TRANSMISSION LINE CIRCUIT	ODB	Removing of existing cables and termination of new cables at relay and control panel	11.02.2022	08:00	11.02.2022	17:00	1		
791	ER-II	400KV Malda-Purnea Ckt-II	AC TRANSMISSION LINE CIRCUIT	ODB	Checking & Testing of Circuit Breaker	12.02.2022	08:00	13.02.2022	17:00	2		
792	ER-II	400KV Mejia#2-ICT#1 Tie Bay (Bay no 423) at Maithon	BAY	OCB	For Replacement of Existing BHEL Circuit Breaker of 400KV Mejia#2-ICT#1 Tie Bay	01.02.2022	08:00	10.02.2022	18:00	10		
793	ER-II	400KV RTPS- Jasmhedpur Tie Bay (bay no 411) at Maithon	BAY	OCB	For Replacement of Existing BHEL Circuit Breaker of 400KV RTPS-Jamshedpur Tie Bay (Bay no 411)	12.02.2022	08:00	22.02.2022	18:00	11		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
794	ER-II	400kV MAIN BAY OF TALA - I AT BINAGURI (409)	BAY	OCB	For Replacement of Existing BHEL Circuit Breaker of 400KV TALA-I MAIN BAY	01.02.2022	08:00	09.02.2022	18:00	9		
795	ER-II	400kV MAIN BAY OF ICT - I AT BINAGURI (407)	BAY	OCB	For Replacement of Existing BHEL Circuit Breaker of 400KV ICT-I MAIN BAY	10.02.2022	08:00	18.02.2022	18:00	9		
796	ER-II	400kV TIE BAY OF (TALA - I & ICT -I) AT BINAGURI (408)	BAY	OCB	For Replacement of Existing BHEL Circuit Breaker of 400KV TIE BAY OF TALA-I & ICT-I	19.02.2022	08:00	28.02.2022	18:00	10		
797	ER-II	Main Bay 406 of 400KV Purnea Ckt-II at Malda SS	BAY	OCB	Replacement of old 400KV CB of 400KV Purnea Ckt-II with new SIEMENS Make 400KV CB under ADDCAP, (Line will be charged through 400KV TBC Bay)	01.02.2022	09:00	16.02.2022	17:00	16		Subject to revival of ICT-5 at Malda
798	ER-II	400/220kV, 315 MVA ICT - 3 AT RANGPO	ICT	C	For rectification of SF6 Gas leakage work	01.02.2022	08:00	28.02.2022	18:00	28		
799	ER-II	400KV Bus-II OF MALDA	BUS	D	Dismantling of 4.5 inch AL tube connected with Purnea-II Main Bay CB for dismantling of the CB at Malda	01.02.2022	07:00	01.02.2022	16:00	1	WB	
800	ER-II	400KV Bus-II OF MALDA	BUS	D	Erection of 4.5 inch AL tube after erection of new CB in Main Bay of Purnea CKT-II at Malda	05.02.2022	07:00	05.02.2022	16:00	1	WB	
801	TPTL	400KV-RANGPO-KISHANGANJ	AC TRANSMISSION LINE CIRCUIT	D	Jumper & H/W fitting checking and Tree trimming & lopping between, 122-123, 124-125	29/01/2022	08:00	29/01/2022	00:00	1		
802	ER-II	220KV Maithon-Dhanbad#2	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	12.02.2022	09:00	12.02.2022	17:00	1	DVC	
803	ER-II	220KV Maithon-Dhanbad#1	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	13.02.2022	09:00	13.02.2022	17:00	1	DVC	
804	ER-II	500 MVA ICT#1 of Maithon	ICT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	14.02.2022	09:00	14.02.2022	17:00	1		
805	ER-II	500 MVA ICT#2 of Maithon	ICT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	15.02.2022	09:00	15.02.2022	17:00	1		
806	ER-II	500MVA ICT-3 of Maithon	ICT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	16.02.2022	09:00	16.02.2022	17:00	1		
807	ER-II	220KV Maithon-Kalyaneswari#1 Line	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofitting of 220kV Bus Bar protection at Maithon SS	17.02.2022	09:00	17.02.2022	17:00	1	DVC	

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
808	ER-II	220KV Maithon-Kalyaneswari#2 Line	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	18.02.2022	09:00	18.02.2022	17:00	1	DVC	
809	ER-II	220KV Maithon-Dumka#1 Line	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	19.02.2022	09:00	19.02.2022	17:00	1	JUSNL	
810	ER-II	220KV Maithon-Dumka#2 line	AC TRANSMISSION LINE CIRCUIT	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	20.02.2022	09:00	20.02.2022	17:00	1	JUSNL	
811	ER-II	220KV Bus Coupler of Maithon	BAY	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	21.02.2022	09:00	21.02.2022	17:00	1		
812	ER-II	220KV Bus#1 of Maithon	BUS	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	22.02.2022	09:00	22.02.2022	17:00	1		
813	ER-II	220KV Bus#2 of Maithon	BUS	ODB	Work related to retrofiting of 220kV Bus Bar protection at Maithon SS	23.02.2022	09:00	23.02.2022	17:00	1		
814	ER-II	400kV Main Bus - I of Durgapur	BUS	ODB	Work related to retrofiting of 400kV Bus Bar protection at Durgapur SS	07.02.2022	09:00	09.02.2022	17:00	3		
815	ER-II	400kV Main Bus - I of Durgapur	BUS	ODB	Work related to retrofiting of 400kV Bus Bar protection at Durgapur SS	14.02.2022	09:00	16.02.2022	17:00	3		
816	ER-I	132KV-BANKA (PG)-SABOUR-1	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	4-Feb-22	09:00	4-Feb-22	13:00	1	BSPTCL	
817	ER-I	132KV-BANKA (PG)-SABOUR-2	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	5-Feb-22	09:00	5-Feb-22	13:00	1	BSPTCL	
818	ER-I	132KV-BANKA (PG)-SULTANGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	6-Feb-22	09:00	6-Feb-22	13:00	1	BSPTCL	
819	ER-I	132KV-BANKA (PG)-SULTANGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	7-Feb-22	09:00	7-Feb-22	13:00	1	BSPTCL	
820	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	8-Feb-22	09:00	8-Feb-22	13:00	1		
821	ER-I	400KV-BIHARSARIFF(PG)-BANKA(PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	9-Feb-22	09:00	9-Feb-22	13:00	1		
822	ER-I	400KV-GAYA-CHANDWA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 RELAY & MICOM P444 MAIN-2 DISTANCE RELAY	22-Feb-22	09:00	22-Feb-22	17:00	1		
823	ER-I	400KV-GAYA-CHANDWA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 RELAY & MICOM P444 MAIN-2 DISTANCE RELAY	23-Feb-22	09:00	23-Feb-22	17:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continuous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
824	ER-I	400KV-GAYA-KODERMA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	18-Feb-22	09:00	18-Feb-22	13:00	1		
825	ER-I	400KV-GAYA-KODERMA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	17-Feb-22	09:00	17-Feb-22	13:00	1		
826	ER-I	400KV-KHSTPP-BANKA (PG)-1	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	3-Feb-22	09:00	3-Feb-22	13:00	1		
827	ER-I	400KV-KHSTPP-BANKA (PG)-2	AC TRANSMISSION LINE CIRCUIT	D	FIRMWARE UPGRADATION	4-Feb-22	09:00	4-Feb-22	13:00	1		
828	ER-I	400KV-MAITHON-GAYA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	19-Feb-22	09:00	19-Feb-22	13:00	1		
829	ER-I	400KV-MAITHON-GAYA-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	21-Feb-22	09:00	21-Feb-22	13:00	1		
830	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-1	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK.	15-Feb-22	09:00	15-Feb-22	13:00	1		
831	ER-I	400KV-PUSAULI(PG)-DALTONGANJ-2	AC TRANSMISSION LINE CIRCUIT	D	RELAY FIRMWARE UPGRADATION WORK.	16-Feb-22	09:00	16-Feb-22	13:00	1		
832	ER-I	765KV-GAYA-BALIA-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	24-Feb-22	09:00	24-Feb-22	13:00	1		
833	ER-I	765KV-GAYA-VARANASI-1	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	25-Feb-22	09:00	25-Feb-22	13:00	1		
834	ER-I	765KV-GAYA-VARANASI-2	AC TRANSMISSION LINE CIRCUIT	D	FOR FIRMWARE UPGRADATION OF SIEMENS MAKE 7SA522 MAIN-1 DISTANCE RELAY	26-Feb-22	09:00	26-Feb-22	13:00	1		
835	ER-I	A/R OF 400KV-KHSTPP-BARH-2	Auto Recloser	D	TO FACILITATE S/D WORK ON OTHER CKT. ON SAME TOWER	15.02.22	08:00	15.02.22	17:00	1		
836	ER-I	A/R OF 400KV-NEW RANCHI-RANCHI-4	Auto Recloser	D	TO FACILITATE S/D WORK OF OTHER CKT.	24-Feb-22	09:00	24-Feb-22	17:30	1		
837	ER-I	A/R OF 400KV-NEW PURNEA-FSTPP-1	Auto Recloser	D	TO FACILITATE S/D WORK ON 400 KV NEW PURNEA - GOKARNA LINE ON SAME TOWER	20.02.22	09:00	20.02.22	18:00	1		
838	ER-I	A/R OF 400KV-NEW PURNEA-GOKARNA-1	Auto Recloser	D	TO FACILITATE S/D WORK ON 400 KV NEW PURNEA - FARAKKA LINE ON SAME TOWER	17.02.22	09:00	17.02.22	18:00	1		

Sr. NO.	Name of Requesting Agency	Element Name	Element Type	Daily/ Continous	Reason	Approved From Date	Approved From Time	Approved To Date	Approved To Time	No of Days	Consent	Comments as per the discussion held in 187th Outage Coord meeting
839	ER-I	400KV/220KV 500 MVA ICT 3 AT GAYA	ICT	D	FOR FIRMWARE UPGRADATION OF MICOM MAKE P442 HV SIDE BACK UP IMPEDANCE RELAY	28-Feb-22	09:00	28-Feb-22	13:00	1	BSPTCL	
840	ER-I	220KV MAIN BAY OF KHAGAUL-I AT ARRAH	BAY	D	For Firmware upgradation of Auto reclose relay	07.02.2022	10:30	07.02.2022	12:30	1		
841	ER-I	220KV MAIN BAY OF KHAGAUL-II AT ARRAH	BAY	D	For Firmware upgradation of Auto reclose relay	08.02.2022	10:30	08.02.2022	12:30	1		
842	ER-I	220KV MAIN BAY OF DUMRAON NEW-1 AT ARRAH	BAY	D	For Firmware upgradation of Auto reclose relay	02.02.2022	10:30	02.02.2022	12:30	1		
843	ER-I	220KV MAIN BAY OF DUMRAON NEW-2 AT ARRAH	BAY	D	For Firmware upgradation of Auto reclose relay	03.02.2022	10:30	03.02.2022	12:30	1		

List of Shutdown Proposals which were deferred in 187th OCC Outage Coordination Meeting

Annexure-II

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
1	OCC_187	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42189B Isolator Retrofitting works under Add Cap (jumper connection)	28-Feb-2022	15:00	28-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
2	OCC_187	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	Old Minel Iso. (41289R) replacement by GR Power make under ADD Cap. (Day-1 to Day-9 : Dismantling of old iso and fabrication, Structure fabrication & Erection of New ISO, MB installation, Wiring, alignment and testing)	20-Feb-2022	09:00	28-Feb-2022	18:00	9	May be availed after Feb-22 as discussed in 184th OCC
3	OCC_187	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	Main Bay (401) CB Replacement Penumetic by Spring-Spring under ADD Cap. (Day-7/8/9 : New CB testing with CSD and fine tuning)	25-Feb-2022	09:00	27-Feb-2022	18:00	3	May be availed after Feb-22 as discussed in 184th OCC
4	OCC_187	ER-I	125MVAR 400KV B/R-2 AT JAMSHEDPUR	BUS REACTOR	D	Main Bay (401) CB Replacement Penumetic by Spring-Spring under ADD Cap. (Day-1 to Day-3 : Dismantling of old CB and fabrication + Fabrication & Erection of New	21-Feb-2022	09:00	23-Feb-2022	18:00	3	May be availed after Feb-22 as discussed in 184th OCC
5	OCC_187	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Main Bay CB (412)retrofitted under Add. Cap.	07-Feb-2022	09:00	08-Feb-2022	18:00	2	May be availed after Feb-22 as discussed in 184th OCC
6	OCC_187	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42189B Isolator Retrofitting works under Add Cap (jumper disconnection)	20-Feb-2022	09:00	20-Feb-2022	12:00	1	May be availed after Feb-22 as discussed in 184th OCC
7	OCC_187	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42089A Isolator Retrofitting works under Add Cap (jumper connection)	13-Feb-2022	15:00	13-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
8	OCC_187	ER-I	(50+125)MVAR 400KV B/R-1&4 AT BIHARSARIFF(PG)	BUS REACTOR	D	42089A Isolator Retrofitting works under Add Cap (jumper disconnection)	10-Feb-2022	09:00	10-Feb-2022	12:00	1	May be availed after Feb-22 as discussed in 184th OCC

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
9	OCC_187	ER-I	175MVAR 400KV B/R-1 AT JAMSHEDPUR	BUS REACTOR	D	CSD Commissioning & Testing for Tie Bay CB (411) retrofitted under Add. Cap.	10-Feb-2022	09:00	10-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
10	OCC_187	ER-II	330MVAR 765KV B/R-2 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA validation/ CSD Commissioning	16-Feb-2022	09:00	17-Feb-2022	17:00	2	May be availed after Feb-22 as discussed in 184th OCC
11	OCC_187	ER-II	330MVAR 765KV B/R-1 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA validation/ CSD Commissioning	14-Feb-2022	09:00	15-Feb-2022	17:00	2	May be availed after Feb-22 as discussed in 184th OCC
12	OCC_187	ER-II	125MVAR 400KV B/R-2 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA validation/ CSD Commissioning	10-Feb-2022	09:00	11-Feb-2022	17:00	2	May be availed after Feb-22 as discussed in 184th OCC
13	OCC_187	ER-II	125MVAR 400KV B/R-1 AT NEW JEERAT	BUS REACTOR	D	RTAMC DATA validation/ CSD Commissioning	08-Feb-2022	09:00	09-Feb-2022	17:00	2	May be availed after Feb-22 as discussed in 184th OCC
14	OCC_187	ER-II	125MVAR 400KV B/R-2 AT BAHARAMPUR	BUS REACTOR	D	Bus Reactor AMP	22-Feb-2022	08:00	22-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
15	OCC_187	ER-II	240MVAR SWITCHABLE L/R OF 765KV-MEDINIPUR-NEW JEERAT-2 AT NEW JEERAT	LINE REACTOR	D	RTAMC DATA validation	28-Feb-2022	08:00	28-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
16	OCC_187	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-GOKARNA-1 AT RAJARHAT	LINE REACTOR	D	AMP WORKS	26-Feb-2022	09:00	26-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
17	OCC_187	ER-II	80MVAR SWITCHABLE L/R OF 400KV-RAJARHAT-FSTPP-1 AT RAJARHAT	LINE REACTOR	D	AMP WORKS	15-Feb-2022	09:00	15-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Contingent	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
18	OCC_187	ER-II	240MVAR SWITCHABLE L/R OF 765KV-MEDINIPUR-NEW JEERAT-1 AT NEW JEERAT	LINE REACTOR	D	RTAMC DATA validation	12-Feb-2022	08:00	12-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
19	OCC_187	ER-II	240MVAR SWITCHABLE L/R OF 765KV-NEW RANCHI-MEDINIPUR-1 AT MEDINIPUR	LINE REACTOR	D	Final tuning of CSD of 765 KV LR-1 (703R)	09-Feb-2022	09:00	09-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
20	OCC_187	ER-II	330MVAR 765KV B/R-1 AT MEDINIPUR	BUS REACTOR	D	For AMP of Bus reactor	24-Feb-2022	07:00	24-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
21	OCC_187	ER-II	330MVAR 765KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	For AMP of Bus reactor	23-Feb-2022	07:00	23-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
22	OCC_187	ER-II	125MVAR 400KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	For AMP and punch point works	22-Feb-2022	07:00	22-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
23	OCC_187	ER-II	125MVAR 400KV B/R-3 AT DURGAPUR	BUS REACTOR	D	CSD rectification works & final tuning	15-Feb-2022	09:00	15-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
24	OCC_187	ER-II	330MVAR 765KV B/R-2 AT MEDINIPUR	BUS REACTOR	D	Final tuning of CSD of 765 KV BR-2 of Bay-704	08-Feb-2022	09:00	08-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
25	OCC_187	ER-II	125MVAR 400KV B/R-4 AT DURGAPUR	BUS REACTOR	D	CSD rectification works & final tuning	08-Feb-2022	09:00	08-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
26	OCC_187	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BARIPADA-KEONJHOR(PG)-1 AT BARIPADA	LINE REACTOR	C	CB REPLACEMENT WORK	16-Feb-2022	08:00	25-Feb-2022	18:00	10	May be availed after Feb-22 as discussed in 184th OCC
27	OCC_187	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-RENGALI-INDRAVATI-1 AT RENGALI	LINE REACTOR	C	For Overhauling of NGR & Calibration of OTI & WTI	21-Feb-2022	08:00	23-Feb-2022	18:00	3	May be availed after Feb-22 as discussed in 184th OCC

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
28	OCC_187	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPORE	BUS REACTOR	C	Oil Leakage rectification at Bottom Drain Valve	02-Feb-2022	08:00	04-Feb-2022	18:00	3	May be availed after Feb-22 as discussed in 184th OCC
29	OCC_187	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-NEW DUBURI-PANDIABILI-1 AT PANDIABILI	LINE REACTOR	C	AMP and O-ring replacement for arresting oil leakage	18-Feb-2022	08:00	19-Feb-2022	18:00	2	May be availed after Feb-22 as discussed in 184th OCC
30	OCC_187	PG (ODISHA PROJECT)	125MVAR 400KV B/R-1 AT BARIPADA	BUS REACTOR	C	Air cell replacement work	20-Feb-2022	08:00	21-Feb-2022	18:00	2	May be availed after Feb-22 as discussed in 184th OCC
31	OCC_187	PG (ODISHA PROJECT)	63MVAR SWITCHABLE L/R OF 400KV-BARIPADA(PG)-NEW DUBURI-1 AT BARIPADA(PG)	LINE REACTOR	C	Air cell replacement & AMP work	15-Feb-2022	09:00	16-Feb-2022	17:00	2	May be availed after Feb-22 as discussed in 184th OCC
32	OCC_187	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-JHARSUGUDA-1 AT ANGUL	LINE REACTOR	D	SPARE ROTATION	11-Feb-2022	09:00	11-Feb-2022	12:00	1	May be availed after Feb-22 as discussed in 184th OCC
33	OCC_187	PG (ODISHA PROJECT)	240MVAR 765KV B/R-1 AT JHARSUGUDA	BUS REACTOR	D	Six Monthly changeover for Hot Spare Reactor	21-Feb-2022	09:00	21-Feb-2022	12:00	1	May be availed after Feb-22 as discussed in 184th OCC
34	OCC_187	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-1 AT JHARSUGUDA	LINE REACTOR	D	AMP	03-Feb-2022	08:00	03-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
35	OCC_187	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-RAIPUR (DURG)-2 AT JHARSUGUDA	LINE REACTOR	D	AMP	02-Feb-2022	08:00	02-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
36	OCC_187	PG (ODISHA PROJECT)	3X171MVA COUPLING TRANSFORMER AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	10-Feb-2022	08:00	10-Feb-2022	19:00	1	May be availed after Feb-22 as discussed in 184th OCC
37	OCC_187	PG (ODISHA PROJECT)	125MVAR MSR-II AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	09-Feb-2022	08:00	09-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
38	OCC_187	PG (ODISHA PROJECT)	125MVAR MSR-I AT ROURKELA	HVDC LINE CIRCUIT	D	AMP	08-Feb-2022	08:00	08-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
39	OCC_187	PG (ODISHA PROJECT)	50MVAR NON-SWITCHABLE L/R OF 400KV-ROURKELA-CHAIBASA-2 AT ROURKELA	LINE REACTOR	D	For attending the Oil Leakage from NGR	18-Feb-2022	08:00	18-Feb-2022	19:00	1	May be availed after Feb-22 as discussed in 184th OCC
40	OCC_187	PG (ODISHA PROJECT)	3X166.6 MVA COUPLING TRANSFORMER AT JEYPORE	HVDC LINE CIRCUIT	D	Changeover of Coupling Transformer from R,Y& B-ph to Y,B & Sp-ph	08-Feb-2022	08:00	08-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
41	OCC_187	PG (ODISHA PROJECT)	63MVAR 400KV B/R-1 AT JEYPORE	BUS REACTOR	D	To carry out FDS of the reactor	01-Feb-2022	08:00	01-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
42	OCC_187	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT JEYPORE	BUS REACTOR	D	AMP works (If Shutdown not availed for Oil leakage rectification)	05-Feb-2022	08:00	05-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
43	OCC_187	PG (ODISHA PROJECT)	50MVAR SWITCHABLE L/R OF 400KV-BOLANGIR-JEYPORE-1 AT BOLANGIR	LINE REACTOR	D	AMP OF 50 MVAR JEYPORE L/R & 403R CB AT BOLANGIR	18-Feb-2022	08:00	18-Feb-2022	18:00	1	May be availed after Feb-22 as discussed in 184th OCC
44	OCC_187	PG (ODISHA PROJECT)	80MVAR 400KV B/R-1 AT NEW DUBURI	BUS REACTOR	D	AMP WORK	26-Feb-2022	09:00	26-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC

Sr. NO.	OCC Number	Name of Requesting Agency	Element Name	Element Type	Daily/Continguous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	No of Days	Comments as per the discussion held in 187th Outage Coord meeting
45	OCC_187	PG (ODISHA PROJECT)	125MVAR 400KV B/R-2 AT ANGUL	BUS REACTOR	D	AMP	09-Feb-2022	09:00	09-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
46	OCC_187	PG (ODISHA PROJECT)	330MVAR 765KV B/R-1 AT ANGUL	BUS REACTOR	D	AMP	08-Feb-2022	09:00	08-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
47	OCC_187	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-ANGUL-SRIKAKULAM-2 AT ANGUL	LINE REACTOR	D	AMP	10-Feb-2022	09:00	10-Feb-2022	17:00	1	May be availed after Feb-22 as discussed in 184th OCC
48	OCC_187	PG (ODISHA PROJECT)	240MVAR SWITCHABLE L/R OF 765KV-JHARSUGUDA-ANGUL-3 AT JHARSUGUDA	LINE REACTOR	D	SPARE ROTATION	08-Feb-2022	09:00	08-Feb-2022	14:00	1	May be availed after Feb-22 as discussed in 184th OCC
49	OCC_187	WBSETCL	100MVAR 400KV B/R-1 AT JEERAT	AC TRANSMISSION LINE CIRCUIT	D	Replacement of weak connectors and condition monitoring of Transformer	15-Feb-2022	06:00	15-Feb-2022	15:00	1	May be availed after Feb-22 as discussed in 184th OCC
50	OCC_187	WBSETCL	80MVAR 400KV B/R-1 AT KHARAGPUR	AC TRANSMISSION LINE CIRCUIT	D	Maintainance Work	25-Feb-2022	07:00	25-Feb-2022	16:00	1	May be availed after Feb-22 as discussed in 184th OCC
51	OCC_187	WBSETCL	50MVAR 400KV B/R-1 AT BIDHANNAGAR	AC TRANSMISSION LINE CIRCUIT	D	Tightness Checking & equipment testing, & equipments painting	08-Feb-2022	08:00	09-Feb-2022	16:00	2	May be availed after Feb-22 as discussed in 184th OCC