



सत्यमेव जयते

भारत सरकार

Government Of India

विद्युत मंत्रालय

Ministry Of Power

पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14 Golf Club Road, Tollygunje-70033 Website: www.erpc.gov.in

NO. ERPC/EE/OPERATION/2023/ 1301

DATE: 21.12.2023

To

As per list enclosed/ संलग्न सूची के अनुसार

विषय: सुभाषग्राम (पीजी) और जेरात (डब्ल्यूबीएसईटीसीएल) एस/एस से संबंधित परिचालन मुद्दों पर वर्चुअल मोड के माध्यम से 21.12.2023 (गुरुवार) को आयोजित विशेष बैठक का कार्यवृत्त।

Sub: Minutes of special Meeting held on 21.12.2023 (Thursday) via virtual mode on operational issues related to Subhasgram(PG) and Jeerat(WBSETCL) S/S- reg.

Sir/ महोदय,

कृपया अपनी जानकारी और आवश्यक कार्रवाई के लिए 21.12.2023 (गुरुवार) को वस्तुतः 15:00 बजे माइक्रोसॉफ्ट टीमस प्लेटफॉर्म पर आयोजित विशेष बैठक के संलग्न विवरण देखें। यह ईआरपीसी वेबसाइट (www.erpc.gov.in) पर भी उपलब्ध है।

Please find enclosed minutes of special meeting held on **21.12.2023 (Thursday)** virtually on Microsoft Teams platform at 15:00 hrs for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

टिप्पणियाँ, यदि कोई हों, कृपया यथाशीघ्र इस कार्यालय को अग्रेषित करें।

Observations, if any, may please be forwarded to this office at the earliest.

इसे सदस्य सचिव के अनुमोदन से जारी किया जाता है।

This issues with the approval of Member Secretary.

Regards/ सम्मान,

Yours faithfully/ आपका विश्वासी,

(S.Kejriwal)

SE (Operation)

एसई (ऑपरेशन)

LIST OF ADDRESSES:

1. CHIEF ENGINEER, CPD, WBSETCL
2. CHIEF ENGINEER, SLDC, WEST BENGAL
3. EXECUTIVE DIRECTOR ,POWERGRID, ER-II, KOLKATA
4. EXECUTIVE DIRECTOR, ERLDC, GRID-INDIA, KOLKATA
5. ADDITIONAL CHIEF ENGINEER, WBSEDCL
6. SENIOR MANAGER (SYSTEM OPERATION), CESC

ERPC:: KOLKATA

MoM OF THE 3rd WEEKLY MONITORING MEETING HELD ON 21.12.2023 AT 03:00 HRS VIA VIRTUAL MODE UNDER THE CHAIRMANSHIP OF MEMBER SECRETARY, ERPC TO DISCUSS ONGOING OPERATIONAL ISSUES RELATED TO SUBHASGRAM(PG) AND JEERAT(WBSETCL) S/S

1. Update on installation of 7th (Interim) 500 MVA ICT at 400 Kv Subhasgram(PG):

Deliberation in meeting

Powergrid ER-II update:

Regarding Civil works:

- *Powergrid ER-II representative delivered a brief presentation highlighting that the reactor has been completely removed from the plinth area, and the existing foundation demolition is completed.*
- *Further, detailed activities along with work schedules were presented.*
- *On 20.12.2023, shutdown of 220kV Main Bus-I was availed for CTA type tower civil works.*
- *Piling work for the new foundation is scheduled to start from 21.12.2023.*

Bid Opening Update:

Technical Bid Opening: Conducted on 19.12.2023 (Tuesday).

E Reverse Auction Phase: Currently under approval. It was also apprised that the Letter of Award (LoA) will not be issued until the Memorandum of Understanding (MoU) between Powergrid and WBSEDCL is finalized.

However, during the deliberation it was emerged that the back-to-back agreement between WBSEDCL and CESC is yet to be signed.

CESC's submission:

- *The draft back-to-back agreement between WBSEDCL and CESC is ready.*
- *There is an issue regarding an additional 15% consultancy charge, over and above the execution cost, requested by Powergrid, which was not been explicitly mentioned in any of the previous meetings.*
- *This project is time bound and high-level monitoring is also involved. CESC had not taken the approval of the 15% consultancy fees from their higher authority. So to avoid any further delay, Powergrid may waive off the said fees.*

Powergrid's Response:

- *As per the MoM of the special meeting held at Vidyut Bhawan on 15.08.2023, Powergrid would carry out the job on a consultancy basis with a one-time cost deposit from West Bengal. The 15% consultancy fee is a standard practice.*

Considering the cruciality of the said project, MS, ERPC urged CESC to sign the MoU as soon as possible to avoid further delays.

CESC's Commitment:

Agreed to sign the MoU after today's (21.12.2023) meeting.

CESC's enquiry about Equipment Readiness: Inquired about the readiness of 400kV and 220kV bay sides, specifically regarding new equipment procurement.

Powergrid's Assurance:

Equipment Status: Confirmed readiness of all required equipment. Stringing insulators are already in stock, connectors have been ordered, and additional relays will be arranged by Powergrid.

220kV Side Update: On the 220kV side, there are no issues. Baruipur line-1's relay shall be arranged in such a way that the relay will serve as LV overcurrent earth fault.

2. Update on replacement of one 315MVA, 400/220KV ICT from Regional Pool for replacement of one no of defective 315 MVA ICT (4th) at Jeerat 400 KV S/S(WB):

Deliberation in meeting

Powergrid ER-II representative apprised the following:

- MoU is ready to be signed by 22.12.2023.
- Necessary activities for shifting of the 315 MVA ICT from Malda(PG) to 400 kV Jeerat(WBSETCL) S/S is going on.
