



सत्यमेव जयते

भारत सरकार

Government Of India

विद्युत मंत्रालय

Ministry Of Power

पूर्वी क्षेत्रीय विद्युत समिति

Eastern Regional Power Committee

14 Golf Club Road, Tollygunje-70033 Website: www.erpc.gov.in

NO. ERPC/EE/OPERATION/2024/1390

DATE: 04.01.2024

To

As per list enclosed/ संलग्न सूची के अनुसार

विषय: सुभाषग्राम (पीजी) और जीरात (डब्ल्यूबीएसईटीसीएल) एस/एस से संबंधित परिचालन मुद्दों पर वर्चुअल मोड के माध्यम से 02.01.2024 (मंगलवार) को आयोजित विशेष बैठक का कार्यवृत्त।

Sub: Minutes of special Meeting held on 02.01.2024 (Tuesday) via virtual mode on operational issues related to Subhasgram(PG) and Jeerat(WBSETCL) S/S- reg.

Sir/ महोदय,

कृपया अपनी जानकारी और आवश्यक कार्रवाई के लिए 02.01.2024 (मंगलवार) को वस्तुतः 16:00 बजे माइक्रोसॉफ्ट टीमस प्लेटफॉर्म पर आयोजित विशेष बैठक के संलग्न विवरण देखें। यह ईआरपीसी वेबसाइट (www.erpc.gov.in) पर भी उपलब्ध है।

Please find enclosed minutes of special meeting held on **02.01.2024 (Tuesday)** virtually on Microsoft Teams platform at 16:00 hrs for your kind information and necessary action. The same is also available at ERPC website (www.erpc.gov.in).

टिप्पणियाँ, यदि कोई हों, कृपया यथाशीघ्र इस कार्यालय को अग्रेषित करें।

Observations, if any, may please be forwarded to this office at the earliest.

इसे सदस्य सचिव के अनुमोदन से जारी किया जाता है।

This issues with the approval of Member Secretary.

Regards/ सम्मान,

Yours faithfully/ आपका विश्वासी,

(S.Kejriwal)

SE (Operation)

एसई (ऑपरेशन)

LIST OF ADDRESSES:

1. CHIEF ENGINEER, CPD, WBSETCL
2. CHIEF ENGINEER, SLDC, WEST BENGAL
3. EXECUTIVE DIRECTOR ,POWERGRID, ER-II, KOLKATA
4. EXECUTIVE DIRECTOR, ERLDC, GRID-INDIA, KOLKATA
5. ADDITIONAL CHIEF ENGINEER, WBSEDCL
6. SENIOR MANAGER (SYSTEM OPERATION), CESC

ERPC:: KOLKATA

MoM OF THE 4th WEEKLY MONITORING MEETING HELD ON 02.01.2024 AT 16:00 HRS VIA VIRTUAL MODE UNDER THE CHAIRMANSHIP OF MEMBER SECRETARY, ERPC TO DISCUSS ONGOING OPERATIONAL ISSUES RELATED TO SUBHASGRAM(PG) AND JEERAT(WBSETCL) S/S

1. Update on installation of 7th (Interim) 500 MVA ICT at 400 kV Subhasgram (PG):

Deliberation in meeting

Powergrid ER-II update:

Regarding Civil works:

- *Powergrid ER-II representative delivered a brief presentation highlighting the latest status of activities duly substantiated with work site images.*
- *Foundation work for ICT main block , cooler tank and CTA tower is under progress at Subhasgram (PG).*
- *Two rigs have been deployed at Subhasgram (PG) for executing 74 nos of piles of which 23 piles have been completed till 02.01.2024.*
- *Piling work for the new foundation is expected to be completed by 01.02.2024. Thereafter taking 15 days settling time into consideration, the plinth foundation shall be ready for the new 500 MVA ICT by 15.02.2024.*
- *Dismantling activity of spare 500 MVA ICT at Maithon (PG) has also started from 30.12.2023 and presently bushing dismantling is under progress which is expected to be completed by 03.01.2024.*
- *Bus reactor at Subhasgram (PG) is dismantled and placed in a separate area as agreed previously.*

Member Secretary, ERPC advised Powergrid to expedite piling work for ICT foundation and also enquired of tentative plan for related electrical works apart from civil activities. He also requested Powergrid to complete foundation work in ICT area at earliest and thereafter carry on piling activities in tower area.

Powergrid's assurance:

- *Concrete foundation shall be put in place after completion of all piling works as well as on carrying out pile integrity test as per standard guidelines.*
- *500 MVA ICT shall be placed on the new foundation at Subhasgram (PG) latest by 15.02.2024 after which no civil activity shall be left pending to be done.*
- *As the interim ICT was already commissioned earlier at Maithon(PG), all electrical activities including checking transformer oil quality shall take minimum time for completion as compared to commissioning a newly procured ICT.*
- *As per present progress in work, 500 MVA ICT is expected to be formally commissioned at Subhasgram (PG) by 15.03.2024.*

MOU update:

- MOU has been signed between Powergrid and WBSEDCL on 26.12.2023.

ICT transportation Update:

- LOA for ICT transportation has been placed on 29.12.2023 with final awarded value of 4.18 crores.
- ICT transportation from Maithon (PG) is expected to commence from 5th or 6th of January, 2024.

Member Secretary, ERPC advised Powergrid to share regular updates regarding the ICT transportation, once it commences.

CESC's submission:

- An enquiry was made to Powergrid ER-II in regard to whether the same route of transportation for 6th ICT(CESC asset) to Subhasgram(PG) could be used.
- An appeal was made to keep the temporary modifications made in transportation route for 7th (interim) ICT unchanged (if possible) so as to facilitate smooth transportation of 6th ICT(CESC asset) to Subhasgram(PG) later on.

Powergrid's Response:

- Considering the design constraints in Nivedita bridge, any ICT weighing more than 240 MT and with height exceeding 4.2 metres shall have to be transported to Subhasgram(PG) via multimodal route(involving waterways).
- Keeping the temporary modifications in place for an indefinite period may not be assured as of now. However, they will communicate with the concerned District authorities to try to keep these temporary modifications unchanged, or as close to their current state as possible, in order to facilitate CESC's concern regarding the transportation of the 6th ICT to Subhasgram (PG)

2. Update on replacement of one 315MVA, 400/220KV ICT from Regional Pool for replacement of one no of defective 315 MVA ICT (4th) at Jeerat 400 KV S/S(WB):

Deliberation in meeting

Powergrid ER-II representative apprised the following:

- MoU has already been signed between WBSETCL and Powergrid.
- 315 MVA ICT as well as all its accessories except main Transformer tank has been lifted by WBSETCL from Malda(PG) S/S.

WBSETCL representative submitted that the spare ICT along with accessories has already reached Jeerat 400 kV S/S (WBSETCL) and the main Transformer tank of 315 MVA ICT shall be lifted from Malda(PG) S/S by 1st week of January'2024.

ANNEXURE-I

Name	First Join	Last Leave	In-Meeting Duration
ERPC Kolkata	1/02/24, 3:55:50 PM	1/02/24, 4:46:26 PM	50m 35s
S Konar	1/02/24, 3:58:48 PM	1/02/24, 4:27:37 PM	28m 49s
R Das ACE, WBSETCL	1/02/24, 3:58:48 PM	1/02/24, 4:27:41 PM	28m 53s
Arunava Sen Gupta (Guest)	1/02/24, 3:58:48 PM	1/02/24, 4:27:35 PM	28m 46s
Saurav Kr Sahay	1/02/24, 3:58:49 PM	1/02/24, 4:27:38 PM	28m 49s
Agniva Chatterjee ERPC (Guest)	1/02/24, 3:58:49 PM	1/02/24, 4:27:38 PM	28m 49s
Koushik Banerjee CESC	1/02/24, 3:58:49 PM	1/02/24, 4:27:39 PM	28m 50s
S.KEJRIWAL	1/02/24, 4:00:37 PM	1/02/24, 4:27:27 PM	26m 49s
Laldhari Kumar	1/02/24, 4:02:16 PM	1/02/24, 4:27:35 PM	25m 18s
Partha Ghosh {पार्थ घोष}	1/02/24, 4:06:33 PM	1/02/24, 4:27:36 PM	21m 3s
Bilash Achari	1/02/24, 4:08:12 PM	1/02/24, 4:27:39 PM	19m 27s
N S MONDAL (Guest)	1/02/24, 4:10:08 PM	1/02/24, 4:27:35 PM	17m 27s
Srimalya Ghosal	1/02/24, 4:11:27 PM	1/02/24, 4:27:44 PM	16m 16s
Chandan Mallick	1/02/24, 4:12:01 PM	1/02/24, 4:27:34 PM	15m 32s
Shouvik Banerjee	1/02/24, 4:12:25 PM	1/02/24, 4:27:35 PM	15m 10s
Pinki Debnath/ERLDC	1/02/24, 4:18:23 PM	1/02/24, 4:28:37 PM	10m 13s