



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
पूर्वी क्षेत्रीय विद्युत समिति



Eastern Regional Power Committee

14, गोल्फ क्लब रोड, टॉलीगंज, कोलकाता-700033
14 Golf Club Road, Tollygunj, Kolkata-700033

Tel No.:033-24235199, 24235005 FAX No.:033-24221802, 24221358 Web: www.erpc.gov.in

No: ERPC/MS/IBEUL/ 2018 - 19/ **1255-60** .

Date: 04.06.2018.

FAX MESSAGE NO. - **222**

From: Member Secretary, ERPC, Kolkata.

To:


1. President / Advisor (Tech & Comm.), IBEUL, Bhubaneswar, Odisha.
2. Director (Operations), OPGC Ltd., Chandrashekharapur, Bhubaneswar, Odisha.
3. Sr. Manager (PS), OPTCL, Bhubaneswar.
4. General Manager, Powergrid, Odisha Project, Bhubaneswar.
5. Chief Engineer, CEI Div., CEA, New Delhi.
6. Executive Director, ERLDC, Kolkata.

Sub: Minutes of the Special Meeting to assess the present status of completion of the diversion works of 400 kV Ind Bharat – Jharsuguda D/C of M/s IBEUL in order to facilitate the construction work of MGR line of OPGC Ltd. On 01.06.2018

Please find herewith enclosed the minutes of Special meeting “to assess the present status of completion of the diversion works of 400 kV Ind Bharat – Jharsuguda D/C of M/s IBEUL in order to facilitate the construction work of MGR line of OPGC Ltd. held on 01.06.2018 (Friday) at ERPC Conference Hall, Kolkata. The same is also available at ERPC website (<http://www.erpc.gov.in/>).

Observations, if any, may please be forwarded to this office at the earliest.

Regards,


(J.Bandyopadhyay) 06/06/18
Member Secretary

Minutes of the Special Meeting held at ERPC on 01.06.2018 to assess the present status of completion of the diversion works of 400 kV Ind-Bharat-Jharsuguda D/C vis -a - vis preparedness of M/s OPGC to start the construction works of MGR lines.

The list of Participants is enclosed at Annexure.

The representatives from IBEUL, OPTCL and CEA were not present.

Member Secretary, ERPC welcomed the participants. He stated that the issue of completion of diversion works (3 nos. towers) of 400 kV Ind Bharat – Jharsuguda D/C of M/s IBEUL in order to increase the clearance over 4 nos. Railway crossing of MGR line of M/s OPGC Ltd. is continuing since June, 2017. It was decided in a meeting held on 22.06.2017 in CEA that, if the works is not completed by 31.08.2017, then M/s OPGC will be allowed for MGR line works. The time limit for completion was subsequently extended by CEA a number of times on the request from M/s IBEUL as well as Collector of Jharsuguda, Odisha. Finally, ERPC Secretariat, on the advice of CEI, CEA issued a letter on 20.04.2018 to extend the time line for completion of diversion work up to 31.05.2018 and thereafter the line would be opened at **00:00 Hrs. of 01.06.2018**. In the meantime, M/s OPGC reported the present status of the diversion works of M/s IBEUL and time schedule of MGR construction work at the 4 crossing points of M/s IBEUL lines, which requires 4 months' time (up to end of August, 2018). M/s IBEUL, on the other hand, reported one extension tower (DD+30 meter) failure at location no. 45 of old LILO line on 29.04.2018, which would require two months time for its restoration.

He informed that, in view of the above development, the meeting has been convened at ERPC to take stock of the present status of ongoing works of respective organisations. He noted with dismay the absence of the representatives of IBEUL, whose presence is necessary to address the issue effectively.

In the meeting **OPGC representative** informed that land acquisition at all the crossing points of MGR lines had been completed in the month of May, 2018 and OPGC is fully prepared to undertake the works, provided the conductors of the span of the tower location no.(7A & 08), (14, 15, 16 & 17) & (18, 19) are removed. He also brought into attention the letter (IBEUL/BBSR/ERPC/25/18 dated 26.05.2018) received from M/s IBEUL wherein it has been mentioned that "Restoration work of the 400 kV line of IBEUL will take about two months time. In view of the above, there may not be in any difficulty on the part of OPGCL to carry on construction activities for their Railway line. "

Therefore, OPGC representative pleaded that OPGC should be allowed to start the construction work of MGR lines by opening of the conductors of the spans as mentioned above. He also noted that as per the letter of IBEUL, the restoration of 400 kV line of IBEUL would take about two months of time and IBEUL has come under severe financial stress. Therefore, OPGC representative observed that restoration of IBEUL line was not going to take place in immediate future.

He requested ERPC to direct IBEUL to open the lines for the construction of MGR lines. In case, IBEUL failed to do so, OPGC is ready to open the line and complete the work for which the cost incurred therein shall have to be borne by IBEUL.

The issue was deliberated in details in the meeting.

Member Secretary, ERPC opined that ERPC has no authority to open a line owned by a generator without its consent for the construction work of MGR line of another entity. The issue is essentially bi-lateral in nature and needed to be resolved through mutual discussion and co-operation. Therefore, he advised OPGC to approach IBEUL to open the 400 kV Ind Bharat – Jharsuguda D/C of M/s IBEUL at required locations by IBEUL themselves to facilitate the construction work of the MGR line of OPGC. Alternatively, IBEUL may allow OPGC to open the lines for the construction works.

ERLDC endorsed the view of the Member Secretary, ERPC and suggested that OPGC should request for shut down clearance of the line from ERLDC / OCC prior to carrying out the above activities.

The meeting ended with vote of thanks to the chair.








ERPC::KOLKATAATTENDANCE SHEET

SPECIAL MEETING TO ASSESS THE PRESENT STATUS OF COMPLETION OF THE DIVERSION WORKS OF 400KV IND BHARAT - JHARSUGUDA D/C OF M/S IBEUL IN ORDER TO FACILITATE THE CONSTRUCTION WORK OF MGR LINE OF OPGC LTD.

DATE: 01.06.2018 (FRIDAY)

TIME: 11:30HRS

VENUE: ERPC CONFERENCE HALL

Sl. No.	Organisation	Name & Designation	Contact Number/ E-mail ID	Signature
1	ERPC	JOYDEB BANDYOPADHYAY MEMBER SECRETARY		
2	ERLDC	POSOLO ERLDC; E.D.	98694 38073	
3	OPGL	B. Sen 27mca@opgl	97783 50001	
4	ERLDC	G. Mishra	9831297392	
5	ERLDC	T.R. Mohapatra	9433041873	
6	ERPC	D. K. Bauri, EE	9883617236	
7	ERPC	B. Sankhety Consultant	9433065724	
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				