



भारत सरकार
विद्युत मंत्रालय
पूर्वी क्षेत्रीय विद्युत समिति
GOVERNMENT OF INDIA
MINISTRY OF POWER
EASTERN REGIONAL POWER COMMITTEE



No. ERPC/TCC&Committee/14/2018/ 2392-2461

Date: 18.07.2018

To:

1. Members of Eastern Regional Power Committee.
2. Members of TCC.

Subject: Minutes of 38th ERPC & TCC Meetings.

Sir,

The minutes of the 38th TCC & ERPC meetings held on 29th & 30th June 2018 respectively in Kolkata have been issued and uploaded on www.erpc.gov.in. As per the decision of ERPC distribution of hard copies of the Minutes of Meeting has been discontinued as a Go Green initiative.

Yours faithfully,

(J. Bandyopadhyay)
Member Secretary

Attach.: As above.

ERPC Members :

1. Chairperson, ERPC & Chairman-cum-Managing Director, GRIDCO Ltd., Janpath, Bhubaneswar-751022.
2. Chairman-cum-Managing Director, Odisha Power Transmission Corporation Ltd., Janpath, Bhubaneswar - 751022.
3. Chairman-cum-Managing Director, OHPC Ltd., Orissa State Police Housing & Welfare Corporation Bldg. Vanivihar, Janpath, Bhubaneswar- 751022.
4. Managing Director, OPGC Ltd., Zone-A, 7th Floor, Fortune Towers, Chandrasekharpur, Bhubaneswar-751023.
5. Chairman-cum-Managing Director, Jharkhand Urja Vikas Nigam Limited , Engineering Building, HEC, Dhurwa, Ranchi-834004.
6. Managing Director, Jharkhand Urja Sancharan Nigam Limited , Engineering Building, HEC, Dhurwa, Ranchi-834004.
7. Managing Director, Jharkhand Bijli Vitaran Nigam Limited , Engineering Building, HEC, Dhurwa, Ranchi-834004.
8. Managing Director, Tenughat Vidyut Nigam Ltd., Hinoo, Doranda, Ranchi – 834002
9. Chairman-cum- Managing Director, Bihar State Power Holding Company Ltd., Vidyut Bhavan , Bailey Road, Patna-800021.
10. Managing Director, Bihar State Power Transmission Company Limited, Vidyut Bhavan , Bailey Road, Patna-800021.
11. Managing Director, South Bihar Power Distribution Company Limited, Vidyut Bhavan , Bailey Road, Patna-800021.
12. Chairman & Managing Director, West Bengal State Electricity Distribution Company Ltd., Vidyut Bhavan, 7th Floor, Block-DJ, Sector-II, Bidhannagar, Kolkata-700091.
13. Managing Director, West Bengal State Electricity Transmission Company Ltd., Vidyut Bhavan, 8th Floor, Block-DJ, Sector-II, Bidhannagar, Kolkata-700091.
14. Chairman & Managing Director, West Bengal Power Development Corporation Ltd., Vidyut Unnayan Bhavan, 3/C, Block LA , Sector-III, Bidhannagar, Kolkata-700098.
15. Managing Director, Durgapur Projects Ltd., Administrative Building, Durgapur-713201, West Bengal.
16. Principal Chief Engineer-cum-Secretary, Energy & Power Department, Govt. of Sikkim, Kazi Road, Gangtok -- 737101, Sikkim.
17. Chairman, Damodar Valley Corporation, DVC Towers, VIP Road, Kolkata -700054.
18. Member (GO&D), Central Electricity Authority, Sewa Bhawan , R.K. Puram, New Delhi-110066.
19. Director (Commercial), NTPC Ltd., Core-7, SCOPE Complex, Lodhi Road, New Delhi -110003.
20. Director (Finance), NHPC Ltd., NHPC Office Complex, Sector-33, Faridabad, Haryana-121003.
21. Director (Operations), Power Grid Corporation of India Ltd., Saudamini, Plot No. 2, Sector-29, Gurgaon-122001.
22. Executive Director, ERLDC, POSOCO, 14 Golf Club Road, Tollygunge, Kolkata - 700033.
23. Chairman & Managing Director, POSOCO, National Load Dispatch Center, B-9, Qutab Institutional Area, Katwaria Sarai, New Delhi-110016.
24. Director (C&O), PTC India Ltd., 2nd floor, NBCC Tower, 15 Bhikaji Cama Place, New Delhi-110066.
25. Chief Executive Officer, NTPC Vidyut Vyapar Nigam Limited, SCOPE Complex, Core-5, 1st & 2nd Floor, Lodhi Road, New Delhi-110003.
26. Managing Director, Tata Power Trading Company Limited, B12/13, 2nd Floor, Shatabdi Bhavan, Sector-4, Noida-201301, Uttar Pradesh.
27. Managing Director, CESC Ltd., CESC House, 1 Chowringhee Square, Kolkata-700001.
28. Chief Executive Officer, Maithon Power Ltd., Village-Dambhui, P.O. Barbindia, Dist.-Dhanbad, Jharkhand-828205.
29. Managing Director, Adhunik Power & Natural Resources Ltd., Lansdowne Towers, 5th Floor, 2/1A Sarat Bose Road, Kolkata-700020.
30. Chief Operating Officer, GMR Kamalanga Energy Ltd., AT/PO-Kamalanga, PS-Kantabania, Via-Meramundali, Dist.-Dhenkanal, Odisha-759121.
31. Chief Executive Officer, Jindal India Thermal Power Limited, Plot No-12, Sector-B1, Local Shopping Complex, Vasant Kunj, New Delhi-110070.
32. Managing Director, Teesta Urja Limited, 2nd Floor, Vijaya Building, 17 Barakhamba Road, New Delhi-110001.
33. Managing Director, Haldia Energy Ltd., 8 Chittaranjan Avenue, 6th Floor, Barick Bhawan, Kolkata-700072.
34. Chief Executive Officer, India Power Corporation, Ltd., Plot No. 1,2&3, Block-EP, Sector-V, Salt Lake City, Kolkata-700091.

TCC Members :

1. Chairperson, TCC & Director (Commercial), GRIDCO Ltd., Janpath, Bhubaneswar-751022.
2. Director (Operation), Odisha Power Transmission Corporation Ltd., Janpath, Bhubaneswar - 751022.
3. Director (Operation), Orissa Hydro Power Corporation Ltd, Orissa State Police Housing & Welfare Corporation Building, Vanivihar Chowk, Janpath, Bhubaneswar-751022.
4. Director (Operation), Orissa Power Generation Corporation Ltd, Zone-A, 7th floor, Fortune Towers, Chandrasekharpur, Bhubaneswar-751023.
5. Director (Project), Jharkhand Urja Sancharan Nigam Limited , Engineering Building, HEC, Dhurwa, Ranchi-834004.
6. Chief Engineer (S&D-JBVNL), Jharkhand Urja Vikas Nigam Limited, Engineering Building, HEC, Dhurwa, Ranchi-834004.
7. Chief Engineer (S&D), Jharkhand Bijli Vitaran Nigam Limited , Engineering Building, HEC, Dhurwa, Ranchi-834004.
8. General Manager, Tenughat TPS, Lalpania, Dist- Bokaro, Jharkhand-829149.
9. Director (Project), Bihar State Power Transmission Company Limited, Vidyut Bhavan , Bailey Road, Patna-800021.
10. Chief Engineer (Commercial), Bihar State Power Holding Company Ltd., Vidyut Bhavan , Bailey Road, Patna-800021.
11. Director (Project), South Bihar Power Distribution Company Limited , Vidyut Bhavan , Bailey Road, Patna-800021.
12. Director (Operations), West Bengal State Electricity Transmission Company Ltd., Vidyut Bhavan, 8th Floor, Block-DJ, Sector-II, Bidhannagar, Kolkata-700091.
13. Director (R&T), West Bengal State Electricity Distribution Company Ltd., Vidyut Bhavan, 7th Floor, Block-DJ, Sector-II, Bidhannagar, Kolkata-700091.-
14. Director (O&M), WBPDC, Bidyut Unnayan Bhavan, 3C, Block-LA, Sector-III, Bidhannagar, Kolkata-700098.
15. General Manager I/C (Corporate Technical), Durgapur Projects Ltd., Administrative Building, Durgapur-713201, West Bengal.
16. Chief Engineer (HQ), Energy & Power Dept., Govt. of Sikkim, Kazi Road, Gangtok-737101.
17. Executive Director (Commercial), Damodar Valley Corporation, DVC Tower, VIP Road, Kolkata-700054.
18. Chief Engineer (GM), CEA, Sewa Bhawan, R.K. Puram , New Delhi-110066.
19. Regional Executive Director (ER-I), NTPC Ltd., 2nd floor, Lok Nayak Jai Prakash Bhawan, Dak Bunglow Chowk, Patna-800001.
20. Regional Executive Director (ER-II), NTPC Ltd., 3rd Floor, OLIC Building, Plot No.N-17/2, Nayapalli, Bhubaneswar-751012.
21. Executive Director (O&M), NHPC Ltd., NHPC Office Complex, Sector-33, Faridabad-121003, Haryana.
22. Executive Director (ER-I), Power Grid Corporation of India Ltd, Board Colony, Shastri Nagar, Patna-800023.
23. Executive Director (ER-II), Power Grid Corporation of India Ltd, CF-17, Action Area-I, Newtown, Rajarhat, Near Axis Mall, Kolkata-700091.
24. Executive Director, ERLDC, POSOCO, 14 Golf Club Road, Kolkata -700 033.
25. Chairman & Managing Director, POSOCO, National Load Dispatch Center, B-9 Qutab Institutional Area, Katwaria Sarai, New Delhi-110016.
26. Executive Director (Marketing), PTC India Ltd., NBCC Tower, 15 Bhikaji Cama Place, New Delhi-110066.
27. General Manager (BD), NTPC Vidyut Vyapar Nigam Limited, SCOPE Complex, Core-5, 1st & 2nd Floor, Lodhi Road, New Delhi-110003.
28. The Head (Marketing), Tata Power Trading Company Limited, B-12/13, 2nd Floor, Shatabdi Bhavan, Sector-4, Noida-201301, Uttar Pradesh.
29. Executive Director (Generation), CESC Ltd, CESC House, 1 Chowringhee Square, Kolkata-700001.
30. Station Head & General Manager (O&M), Maithon Power Ltd., Village-Dambhui, P.O. Barbindia, Dist.- Dhanbad, Jharkhand-828205.
31. Director, Adhunik Power & Natural Resources Ltd., Lansdowne Towers, 5th Floor, 2/1A Sarat Bose Road, Kolkata-700020.
32. AVP & Head (O&M), GMR Kamalanga Energy Ltd., AT/PO-Kamalanga, PS-Kantabania, Via-Meramundali, Dist.- Dhenkanal, Odisha-759121.
33. Chief Operating Officer, Jindal India Thermal Power Limited, Plot No-12, Sector-B1, Local Shopping Complex, Vasant Kunj, New Delhi-110070.
34. Managing Director, Teesta Urja Limited, 2nd Floor, Vijaya Building, 17 Barakhamba Road, New Delhi-110001.
35. Vice President & Plant Head, Haldia Energy Ltd., 8 Chittaranjan Avenue, 6th Floor, Barick Bhawan, Kolkata-700072.
36. Chief Executive Officer, India Power Corporation, Ltd., Plot No. 1,2&3, Block-EP, Sector-V, Salt Lake City, Kolkata-700091.



MINUTES OF 38th ERPC MEETING OF **EASTERN REGIONAL POWER COMMITTEE**

Date: 30th June, 2018

Venue: Kolkata

Index

Item No	Title of Agenda		Page
Item No. 1	Confirmation of the Minutes of 37 th ERPC Meeting		4
Item No. 2	Review of performance of the Eastern Regional Grid		4
Item No. 3	Issues referred to ERPC by TCC in its 38th Meeting		4
	3.1	Status of Projects funded under PSDF Schemes	4
	3.2	Installation of PMUs for observation of the dynamic performance of STATCOMs	6
	3.3	Replacement of Old RTUs in Eastern Region for reporting Of RTU/SAS to Backup Control Centres	7
	3.4	Reliable Communication scheme under Central Sector for Eastern Region	9
	3.5	Study of Reactive Energy charges payable by WBSETCL system	11
	3.6	Completion of 400 KV Alipurduar-Phunatsanhgchu-D/C Quad Line	13
Item No. 4	Presentation on Carbon Emission in Power sector 2022 and 2027 by CEA		14
Item No. 5	Corporate Social Responsibility (CSR) initiative at ERPC		14
Item No. 6	Manpower shortage in ERPC, Kolkata – Engagement of Retired Multi-Tasking Staff (MTS)		15
Item No. 7	Deposit of ₹ 2,00,000/- from ERPC Establishment Fund		16
Item No. 8	Holding of two days' Workshop at Upper Kolab / Balimela, Odisha		16
Item No. 9	Workshop for Discussion on Consultation Paper on the terms & conditions of Tariff for the Tariff period commencing from 01.04.2019		18
Item No. 10	Activities of ERPC Secretariat since the last ERPC Meeting on 17.03.2018		18
Item No.11	Sanction of ₹ 50,000 from ERPC fund for the ERPC Secretariat		19
Item No. 12	ERPC Establishment Fund for the Year 2018-19		19
Item No. 13	ERPC Fund for the Year 2018-19		20
Item No. 14	Contribution of Participation fee for the year 2016-17, 2017-2018 & 2018-19		21
Item No. 15	Contributions outstanding from GATI Infrastructure Private Limited		21
Item No. 16	Finalisation of Dates and Venue for the next ERPC & TCC Meetings		22
Item No. 17	Any other item with the Permission of the Chair		24

Item No	Title of Agenda	Page
	PART B :: ITEMS FOR INFORMATION	
Item No. B1	Flexibility in Generation & Scheduling of thermal power stations to reduce emissions-MOP, GOI Order	27
Item No. B2	Performance of Hydro power stations in ER including Hydro power stations in Bhutan	28
Item No. B3	Implementation of differential protection for short distance lines	28
Item No. B4	Status of Implementation of new Islanding Schemes in ER	29
Item No. B5	Implementation of Automatic Demand Management Scheme (ADMS)	31
Item No. B6	Automatic Under Frequency Load Shedding (AUFLS)	33
Item No. B7	Third Party Protection Audit observation of DVC Substations	34
Item No. B8	Unreliable operation at 400 kV Motihari (DMTCL) S/s	35
Item No. B9	Flexible operation of Thermal Power Stations- Identification of Pilot Projects	36
Item No. B10	Procurement of WEB-NET-USE software for ER Constituents	36
Item No. B11	Transfer capability determination by the States	37
Item No. B12	Insulator replacement of 220kV Chukha-Birpara D/C Line	38
Item No. B13	Outstanding issues towards Charging of 220kV Tenughat-Biharsharif S/C Line at 400 KV Level	40
Item No. B14	Expeditious commissioning of 400kV FSTPS – Baharampur (Twin HTLS) D/C Line	41
Item No. B15	Status of 400kV Teesta III-Rangpo-Kishanganj D/C Line and 400kV Dikchu- Rangpo S/C Line in Sikkim	42
Item No. B16	Repair/Rectification of Tower at location 79 of 132kV Rangpo-Melli D/C line and Chuzachen (Rangpo) -Gangtok transmission lines.	42
Item No. B17	Status of construction of Chuzachen bays at Rangpo S/S.	43
Item No. B18	Restoration of MPL-Maithon D/C Lines	44
Item No. B19	Erection and Commissioning of 2 Nos. 220 KV Line Bays at KBUNL, Bihar	44
Item No. B20	Issuance of Taking Over Certificate (TOC) for DSTPS-RTPS OPGW Link By DVC	45
Item No. B21	Operationalizing Black Start facility at Purulia Pump Storage Project (PPSP) of WBSEDCL	46
Item No. B22	Restricted Governor /Free Governor Mode Operation of Generators in ER	46
Item No. B23	Payment/Receipt Status from various pool accounts in ER	47

Item No	Title of Agenda	Page
Item No. B24	Opening of LC by ER constituents for Deviation Charges Payments	49
Item No. B25	Meter related Issues	50
Item No. B26	Outstanding issues related to IBEUL	51
Item No. B327	Outstanding payment issue between M/S JITPL and POWERGRID	52
Item No. B28	Scheduling of Chuzachen HEP and Tashiding HEP	52
Item No. B29	Deputation of Nodal Officers by Regional Entities	53
Item No. B30	Issues related to associated / downstream systems	54
Item No. B31	Augmentation of 400/220kV ICT capacity at Maithon, Patna, Sasaram, Biharshariff	57
Item No. B32	Priority-Based commissioning of Bus Reactor for control of High Voltage during lean periods	58
Item No. B33	O&M agreement between BSPTCL and POWERGRID	59
Item No. B34	Agenda by POWERGRID	59
Item No. B35	Agenda by NHPC	62

EASTERN REGIONAL POWER COMMITTEE

MINUTES OF THE 38th MEETING OF EASTERN REGIONAL POWER COMMITTEE

Date: 30th June 2018

Place: Kolkata

In Chair: Shri Rajesh Pandey, CMD, WBSEDCL & MD, WBSETCL

Host: Damodar Valley Corporation (DVC)

List of participants is at **Annexure-I**

Shri Rajesh Pandey, CMD, WBSEDCL & MD, WBSETCL welcomed the members of ERPC, TCC, guests from Bhutan and all other participants. He informed that it was a great privilege to chair this august forum. He thanked DVC for making the best possible arrangements.

He informed that the installed capacity of the country as on 31.05.2018 is 343.9 GW of which the thermal capacity is around 222.7 GW, RES capacity of 69 GW, Hydro capacity of 45.4 GW and nuclear capacity of 6.8 GW. Indian power sector is still dominated by thermal generations. However, Government of India has taken up an ambitious program of capacity addition from RES. The total installed capacity of RES is programmed to touch 175 GW by March, 2022. It has been estimated that the 20% of the total electrical energy requirement of the country would be made from RES by March, 2022.

In the regional front, Eastern Region has touched the installed capacity of 33.3 GW as on 31.05.2018. Peak and Energy demand registered by the Eastern Region during the period from April, 2018 to May, 2018 is 21,320 MW and 24.1 B.U. There has been 0.5% energy shortage and 0.2% peak shortage during the above period. The % of time the frequency remained within IEGC Band has come down to 71.16% of the time in May, 2018 from 79.60% in April, 2018. There is a need to adhere to the generation and drawal schedule to arrest this trend.

He highlighted the following points in his address:

- A number of projects in the Eastern Region have been approved under PSDF Scheme. But the progress of many of the projects is very slow. It has been intimated in the 9th PSDF Review Committee Meeting held at Binaguri on 08.06.2018 that due to scarcity of fund available under PSDF, funds allotted to the slow moving projects may be diverted to the other projects of the country. So the onus is on the utility constituents to ensure timely completion of the projects being funded by PSDF.
- There are scope of improvement of peaking availability in the Hydro Power Stations in Eastern Region. Further, the pattern of injection of power from Bhutan into India may be improved to give peaking support.
- There are regular reviews of operation of generators in Eastern Region for Restricted Governor / Free Governor mode of operation. The participants of the governors in RGMO / FGMO is also not encouraging. He requested the generators to adhere to the directives of the CERC in this regard.
- Ministry of Power, Government of India has recently issued an order regarding flexibility in Generation and Scheduling of Thermal Power Stations to reduce emissions. There are a number of grey areas which need to be addressed before implementation of the same.
- ERPC Engineers in coordination with ERLDC, Power Grid and other constituents of the Eastern Region have carried out the Audit of the Protection System and UFRs in DVC and Motihari (DMTCL). He requested the concerned organisations to implement the recommendation of the committee.
- For enhancement of Power to Bangladesh from the present level of 500 MW to 1000 MW, timely commissioning of 400 kV FSTPS – Berhampur D/C line is essential. He requested the concerned entities for timely completion of the same.
- Outstanding dues of Ind – Bharat (IBEUL) to the different Pools of Eastern Region including contribution to ERLDC and ERPC charges is matter of great concern. He requested IBEUL to take necessary action in this regard.
- The non-commissioning of the 400 kV D/C Rangpoo-Kishanganj line is a matter of great concern. The monsoon has already started. Non-availability of the line is likely to create bottleneck in evacuation of hydro power from Sikkim.
- CERC has already issued Consultation Paper for determination of the tariff for the tariff period commencing from 01.04.2019. He requested ERPC Secretariat to arrange a workshop at ERPC Secretariat for necessary interaction among the constituents of the Eastern Region.

In conclusion, he once again thanked DVC for hosting the meeting and wished the meeting a grand success.

Shri J. Bandyopadhyay, Member Secretary, ERPC welcomed Sri Rajesh Pandey, CMD, WBSEDCL and MD, WBSETCL, Sri P.K.Mukhopadhyay, Chairman, DVC, other members of ERPC, invited guests from Bhutan and other distinguished participants in the 38th ERPC meeting. He informed that, due to exigency of works, Sri Hemant Sharma, Chairperson, ERPC and CMD, GRIDCO and OPTCL could not attend the meeting. He thanked Sri Rajesh Pandey, CMD, WBSEDCL and MD, WBSETCL for agreeing to preside over the meeting.

He noted that the power sector is in a state of transition. Earlier, there was perpetual shortage of power. There were both energy and peak shortages. This has now come down to below 1%. But this shortage should not be attributed to shortage of supply. It is due to other reasons like distribution constraints, Discoms' inability to purchase power etc.

Further, Government of India has taken up an ambitious plan of capacity addition from Renewable Energy Sources (RES). The installed capacity of RES is programmed to touch 175 GW by March, 2022. This is expected to contribute 20% of the energy demand of the country and would significantly reduce the emission problem. Further, this huge addition of capacity from RES and its successful integration into the grid, calls for flexibility in generation from conventional generators to balance the uncertainty and variability associated with the RES.

He also touched upon some of the vital issues of the Eastern Region like evacuation problem of hydro power from Sikkim, construction of 400 kV line from Farakka-Berhampore for increased export of power to Bangladesh etc. He informed that a number of issues were listed for deliberation in the TCC meeting on the previous day and most of the issues had been successfully resolved. Some of the issues have been referred to ERPC meeting. He hoped that ERPC would provide valuable guidance in resolving the issues.

Lastly, he thanked Chairman, DVC and his able team of engineers for hosting the 38th ERPC and TCC meeting at Kolkata and making excellent arrangement for the participants.

ITEM NO. 1	CONFIRMATION OF THE MINUTES OF 37TH ERPC MEETING
-------------------	--

The minutes of the 37th ERPC meeting held on 17.03.2018 at Goa were issued and uploaded on ERPC website (www.erpc.gov.in) vide ref. no. ERPC/TCC&Committee/14/2018/4885 dated 28.03.2018.

No comments have been received from constituent members on the minutes of the meeting.

Members may confirm the minutes of 37th ERPC meeting.

Deliberation in the ERPC Meeting

Members confirmed the minutes of the 37th ERPC Meeting held on 17.03.2018 at Goa.

ITEM NO. 2	REVIEW OF PERFORMANCE OF THE EASTERN REGIONAL GRID
-------------------	---

ERLDC would give a brief presentation on the performance of the grid during Apr'18 to June'18.

Deliberation in the ERPC Meeting

ERLDC gave a presentation highlighting the performance of the Grid including the vital issues of the present regional grid. The detailed presentation is available at ERPC website (www.erpc.gov.in).

ITEM NO. 3	ISSUES REFERRED TO ERPC BY TCC IN ITS 38TH MEETING HELD YESTERDAY
-------------------	---

The issues referred to ERPC by the TCC are placed below:

ITEM NO. 3.1:	STATUS OF PROJECTS FUNDED UNDER PSDF SCHEMES
----------------------	---

The 9th meeting of the PSDF Project Monitoring Group for review of the projects approved under PSDF in Eastern Region was held at Binaguri on 8th June, 2018. The meeting was chaired by Chairperson, CEA. All the states/utilities of the Eastern Region participated in the meeting. The status/progress of all projects of Eastern Region was reviewed in the meeting. Chairperson, CEA appreciated the progress of projects in Eastern Region.

The minutes of the said meeting are awaited.

In the meeting, it was informed that there have been considerable delays on the part of the utilities for utilisation of the fund granted from PSDF for the approved projects. It was also pointed out that most of the fund under PSDF had already been allocated for system improvement. Still, proposals for a good number of projects are being received by NLDC for funding through PSDF. In such cases, a situation might also likely to arise where the unutilised fund of the approved projects, which were getting delayed might be diverted to new projects. Therefore, the onus is on the utilities for ensuring timely completion of the projects.

The status of the projects (as given in the 145th OCC Meeting) of the Eastern Region which were approved for implementation utilising PSDF are given in **Annexure-B1**.

TCC may note.

Deliberation in the TCC meeting

TCC noted and referred to ERPC for information.

ERPC may note.

Deliberation in the ERPC Meeting

ERPC underlined the need of completing the projects in a time bound manner. Some constituents pointed out during deliberation that there were instances of inadvertent delay in approving the projects from PSDF. As a result, by the time the projects get sanctioned, the requirement of the system had already undergone changes.

NLDC clarified that, before approving a project, the proposal get scrutinised by different committees.

Member Secretary, ERPC suggested that, in case of delay in sanctioning the project submitted to the PSDF Committee, the concerned authorities may approach ERPC Secretariat to take up the matter with the Nodal Agency.

ITEM NO. 3.2:	INSTALLATION OF PMUs FOR OBSERVATION OF THE DYNAMIC PERFORMANCE OF STATCOMS
----------------------	--

Four STATCOMs (Rourkela, Jeypore, Kishenganj, New Ranchi) are being commissioned in the Eastern Region to improve the dynamic VAR compensation in the grid and for the improvement of the transient stability. STATCOM is a dynamic VAR compensation device and provides the fast reactive support to the grid during transient as well steady state operation. The steady-state response of STATCOM can be monitored through conventional SCADA data, however; the dynamic response, which comes within milliseconds, cannot be well captured through conventional SCADA system. In order to analyze the dynamic performance of STATCOM (STATCOM+ MSR /MSC) during day-to-day operation, it is desired to install PMU on the Coupling Transformer of the STATCOM as a part of the URTDSM project. This will help the operator in monitoring and analyze the STATCOM dynamic response in real time as well as offline mode.

Based on the above for better monitoring of the STATCOM devices, Powergrid may be advised for installation of PMU at all the four STATCOMs of Eastern region.

In 146th OCC, ERLDC informed that as the STATCOMs are dynamic compensation devices, PMUs are required to be installed for availing synchronized data. The data will help in analyzing the dynamic response of the STATCOMs during day-to-day operation.

OCC recommended to install PMUs on the Coupling Transformer of the four STATCOMs as a part of the URTDSM project.

Powergrid informed that the proposal for installation of PMUs in above substations were not covered in original URTDSM project. They had taken up the matter with their Engineering Wing.

OCC referred to TCC for approval for installation of PMUs on the Coupling Transformer of the four STATCOMs are being in commissioning stage, as a part of the URTDSM project .

TCC may approve.

Deliberation in the TCC meeting

PowerGrid agreed to explore the possibility of diverting unutilized PMUs under URTDSM project from other locations to complete the work on urgent basis. If adequate no. of PMUs are not available under URTDSM project, the balance PMUs will be implemented under project “Upgradation of SCADA/RTUs/SAS in the Central Sector stations and strengthening of OPGW network”.

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC decided the followings:

- i) Power Grid would first explore the possibilities by diverting the unutilized PMUs under URTDSM project and complete the work on urgent basis.*
- ii) If adequate no. of PMUs are not available under URTDSM project, balance PMUs will be implemented under project “Upgradation of SCADA / RTUs / SAS in the Central sector stations and strengthening of OPGW network”.*

ITEM NO. 3.3:	REPLACEMENT OF OLD RTUS IN EASTERN REGION FOR REPORTING OF RTU/SAS TO BACKUP CONTROL CENTRES
----------------------	---

In 36th TCC/ERPC meeting, proposal of replacement of RTU (as per Committee constituted in 35th ERPC meeting), was approved. It was also advised that replacement of OPGW on older ULDC lines may be deliberated in lower forum before submitting for TCC/ERPC approval.

Accordingly, in 37th ERPC meeting implementation of ‘Upgradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region’ project on tariff route basis was approved.

In 37th TCC/ERPC Meeting, ERPC authorized POWERGRID to undertake the works related to replacement of the old RTUs of the Eastern Region. It was also decided by the ERPC that the investment made in this regard shall be recovered by POWERGRID through tariff. However, subsequent O&M shall be the responsibility of the concerned constituents.

In the said approval, the replacement/up-gradation of SAS, BCU based automation work, Replacement of old DCPS/UPS and Laying of OPGW as mentioned in detail scope of work are not included.

Therefore, implementation of 'Upgradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region' Project by POWERGRID is proposed to be implemented with following scope:

- A) Replacement of Old RTUs/SAS and Upgradation of SAS in Eastern Region.
- B) Implementation of BCU based Substation Automation System at 05 nos. substations in Eastern Region.
- C) Replacement of Old DCPS & UPS in Eastern Region.
- D) Laying of OPGW (903 Km) in Eastern Region.

The detail scope of the project is enclosed in **Annexure-B6**.

Investment made by POWERGRID on this project shall be recovered through tariff.

Deliberation in the TCC meeting

TCC recommended to ERPC for including the associated work as mentioned in the agenda under the scope of implementation of "Upgradation of SCADA/RTUs/SAS in the Central Sector stations and strengthening of OPGW network in Eastern Region" which has already been approved in 37th ERPC meeting.

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC accorded in principal approval for including the associated works as mentioned in the agenda under the scope of implementation of "Upgradation of SCADA / RTUs / SAS in the Central sector stations and strengthening of OPGW network" which has already been approved in the 37th ERPC meeting. It was also decided that Power Grid would prepare necessary DPR for cost estimation and the same should be placed in the next ERPC Meeting for according the financial approval.

ITEM NO. 3.4:	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR EASTERN REGION
----------------------	--

In line with the status of Implementation of Enquiry Committee Recommendations under **clause no: 9.15.2 under Network visualization**, the last mile fibre availability to all central sector stations were discussed in 20th SCADA O & M meeting held on 15th December 2017 at ERLDC, Kolkata. In the meeting it was pointed out that POWERGRID has already taken approval for last mile fibre connectivity for some stations mainly GMR, JITPL & Ind Bharat etc in 36th TCC/ERPC meeting held on 13th/14th September 2017 at Bhubaneswar. Status of last mile fibre connectivity for central sector stations which are still not having fibre connectivity, required for real time SCADA system & AGC, as mentioned below may also be planned.

ISGS	SL NO	NAME OF THE STATION	DISTANCE BETWEEN THE NEAREST COMMUNICATION NODE TO THE UNIT CONTROL ROOM	NEAREST COMMUNICATION NODE	Fiber layed (Y/N)	End Equipment (Y/N)	Availability Upto SAS/RTU	Distance Between Gen. and SAS for AGC	Distance Between SAS & Communication Equip.
NTPC	1	FARAKKA STPS	2500MNA.....	Y	Y	N	100M	2400M
	2	BARH STPS	2000M		Y	Y	N	1500M	500M
	3	KAHALGAON STPS	1500M		Y	Y	N	1450M	60M
	4	BRBCL NABINAGAR	81.65KM+1000M	SASARAM (PGCIL)	N	N	N	1000M	
	5	TALCHER STPS	660MNA.....	Y	Y	N	650M	10M
	6	DARLIPALLY STPS	810M	JHARSUGUDA (SUNDERGARH)	Y	Y	Y	800M	10M
NHPC	7	RANGIT HPS	600MNA.....	Y	Y	N	580M	20M
	8	TEESTA -V HPS	520M		Y	Y	N	500M	20M
IPP HYDRO	9	DIKCHU HPS	32.67KM+550M	RANGPO (PGCIL)	N	N	N	550M	
	10	TEESTA-III HPS	46.28KM+1800M	RANGPO (PGCIL)	N	N	N	1800M	
	11	JORETHANG HPS	27KM+300M	RANGPO (PGCIL)	N	N	N	300M	
	12	CHUZACHEN HPS	21KM+350M	RANGPO (PGCIL)	N	N	N	350M	
	13	TASHIDING HEP	8KM	New Melli	N	N	N	10M	
IPP THERMAL	14	JINDAL ITPL	85KM+1000M	ANGUL (PGCIL)	N	N	N	1000M	
	15	GMR TPS	30KM+800M	ANGUL (PGCIL)	N	N	N	800M	
	16	IND BHARAT EUL	65KM+700M	JHARSUGUDA (SUNDERGARH)	N	N	N	700M	
	17	ADHUNIK PNRL	300MNA.....	Y	Y	N	290M	10M
	18	MPL	31.5KM+1500M	MAITHON (PGCIL)	Y	Y	N	1500M	
	19	OPGCL	220MNA.....	Y	Y	Y	200M	20M
NTPC/ IUSNL	20	Lalmatia	79KM+	Farakka	N	N	N		

In 37th TCC/ERPC meeting, POWERGRID informed that the work would be awarded by June, 2018 and would be completed by December, 2019 in phased manner.

In 21st SCADA O & M meeting held on 19th June 2018, POWERGRID intimated that the work is not covered under the scope of POWERGRID and the same is also mentioned in Committee report for 'Replacement of RTUs in Eastern Region'.

Accordingly, POWERGRID stated that concerned utilities shall take up the work.

ERLDC requested POWERGRID to take up the OPGW portion of the above work on behalf of the utilities.

POWERGRID intimated that only the OPGW portion along with terminal equipments (excluding the fiber connectivity within stations from Control room to the generators) can be considered upon approach from concerned utilities with a commitment of providing workfront and Right Of Way (including compensation) during execution. Further the O&M of these links will be in the scope of the concerned utilities. The OPGW links may be included under the Project ‘‘Up-gradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region’ through tariff route and the investment made by POWERGRID shall be recovered through tariff.

POWERGRID/ERLDC may explain.

TCC may concur.

Deliberation in the TCC meeting

Power Grid agreed to undertake the last mile connectivity work provided the necessary work front and ROW are provided by concerned utilities/Generating Stations. The cost incurred therein will be recovered through tariff route. Subsequent O & M shall be the responsibility of the concerned utilities. Internal fiber networks from the terminal equipments shall be excluded from the scope of work of PGCIL.

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC after deliberation decided the followings:

- i) The Generating companies as mentioned in the agenda shall provide the necessary work front and ROW to Power Grid for undertaking the works relating to the last mile OPGW connectivity between Power grid S/s and the Switch yard Control room along with installation of terminal equipments.*

- ii) *The further extension of fibre from switch yard control room and networking within the stations would be the responsibility of the concerned generating station.*
- iii) *Subsequent O&M of the links shall also be the responsibility of the concerned generating station.*
- iv) *The entire work entrusted to Power grid shall be included under the project “Upgradation of SCADA / RTUs / SAS in the Central sector stations and strengthening of OPGW network” which has already been approved in the 37th ERPC meeting.*

ITEM NO. 3.5:	STUDY OF REACTIVE ENERGY CHARGES PAYABLE BY WBSETCL SYSTEM
----------------------	---

It has been observed that during 2017-18, the statement of weekly reactive energy charges payable by WBSETCL System to the Pool A/c is in the range of Rs. 40 – 50 Lakh and total payment to Reactive Pool A/c amounts to 3 crore. The Reactive Energy charges are payable only for either higher voltage (>103% of nominal voltage) high reactive (MVARh) injection or lower voltage (<97% of the nominal voltage) high reactive (MVARh) drawl. In order to investigate the reasons of such huge amount of reactive charges payable on continuous basis, ERPC and ERLDC have carried out a joint study on this score. It has been found that among the various tie points of WBSETCL with ISTS / neighbouring utilities, the following interconnecting points / ties are cause of concern to WBSETCL System which requires special attention:

Case : 1	Case : 2
Higher Voltage high MVAR injection	Lower Voltage high MVAR drawal
i) 220 kV Binaguri (PG) – NJP # 1 & 2	i) 220 kV Subhasgram (PG) – Subhasgram (WB) #1 & 2
ii) 400 kV Subhasgram (PG) – HEL(CESC) #1 & 2	ii) 220 kV Subhasgram (PG) – EM Bypass (CESC) #1 & 2
iii) 400 kV Sagardighi - Durgapur (PG) # 1 & 2	iii) 220 kV Subhasgram (PG) – KLC Bantala / New Town
iv) 400 kV PPSP (New) – Ranchi (New) (PG) # 1 & 2	iv) 132 kV Malda (PG) – Malda (WB) # 1 & 2
v) 400 kV Bidhannagar – Durgapur D/C of WBSETCL	

The details of the study results and the actions to be taken for reduction of Reactive Energy charges by WBSETCL is enclosed at **Annexure- B8**.

WBSETCL may please opine.

Deliberation in the TCC meeting

A detailed deliberation on this issue took place. During deliberation it emerged that MVAR injection/Drawl problem might not be fully attributable to the WB networks. Further, there might be metering issues also.

Member Secretary, ERPC informed that a Committee has already been constituted to look into the metering issues and the first meeting of the committee is scheduled to be held on 11.07.18 at ERPC, Kolkata.

Regarding the VAR issue not attributable to WB system, it was decided that a thorough deliberation shall take place at lower forums of ERPC. TCC also advised West Bengal to immediately take necessary action for rectification required within WB system.

ERPC may note.

Deliberation in the ERPC Meeting

Member Secretary, ERPC informed the ERPC members that it had transpired during deliberation in the TCC meeting that the burden of Reactive Energy Charges on West Bengal might be the result of cumulative effects of metering discrepancies, weakness in West Bengal Transmission System and interconnection of West Bengal with the rest of the system. Each of the factors needed to be segregated in terms of its effects on Reactive Energy Charges. Member Secretary, ERPC further informed that a committee has been constituted in 146th OCC to deal with the Metering discrepancy issue.

It was decided in the ERPC meeting that the entire issue needs to be deliberated in the lower fora of ERPC and if necessary, should be subsequently placed in the next ERPC Meeting.

ITEM NO. 3.6:	COMPLETION OF 400 KV ALIPURDUAR-PHUNATSANHGCHU-D/C QUAD LINE
----------------------	---

As per approved project scheme 400 KV Alipurduar-Phunatsanchu-D/C Line (Quad) along with 400 KV Line Bays at Alipurduar S/S has been commissioned and successfully charged on 27th March 18. However due to non availability of Bhutan generation and balance construction activity at Bhutan end, Power flow is yet to initiate through the lines. POWERGRID has completed all the relevant work pertaining to the line, and as on date both the lines are charged from Alipurduar end up to Indian border as anti theft measure. POWERGRID should be allowed to declare DOCO of the said line from 27.03.2018 and claim tariff accordingly.

In 146th OCC, Powergrid informed that the line up to Indian boarder is ready and it is in anti theft charge from Alipurduar end.

TCC may approve.

Deliberation in the TCC meeting

Bhutan representative informed that the balance portion of the line between the geographical border of India and Bhutan, and Phunatsanchu is also in advanced stage of completion. He updated the latest status of commissioning of Bhutan Hydro projects as Phunatsanhgchu-I: March-2023, Phunatsanhgchu-II: December-2020 and Mangdhechhu: November-2018. The completion of the said line would help in evacuating power from Mangdhechhu.

TCC accepted the commissioning of the PowerGrid portion (India segment) of the 400KV Alipurduar – Phunatsanhgchu – D/C line w.e.f. 27.03.18.

ERPC may concur.

Deliberation in the ERPC Meeting

Based on the recommendations of TCC, ERPC accepted the commissioning of the Power Grid portion (India segment) of 400KV Alipurduar – Phunatsanhgchu – D/C line w.e.f. 27.03.2018.

ITEM NO. 4	PRESENTATION ON CARBON EMISSION IN POWER SECTOR 2022 AND 2027 BY CEA
-------------------	---

Emission of pollution (SO_x, NO_x, Particulate Matters etc.) into the environment and its consequent impact on health and climatic, and remedial actions therein are being widely deliberated nowadays. Indian Power Sector is dominated by coal based power plants and they contribute greatly to the environmental degradation.

The Government of India has taken up an ambitious program of capacity addition from Renewable Energy Sources. The total installed capacity of the Renewable Energy Sources is programmed to touch 175 GW by March, 2022. This would continue greatly in reducing the Carbon Emission in the power sector.

CEA has been invited to give a presentation on the scenario of carbon emission in power sector in 2022 and 2027.

CEA may give presentation.

Deliberation in the ERPC Meeting

Shri Praveen Gupta, Chief Engineer, IRP, CEA gave a presentation on Carbon Emission from Power Sector in 2021-22 and 2026-27. The detailed presentation is available at ERPC website (www.erpc.gov.in). The presentation was highly appreciated by the members. It was suggested that, in the subsequent ERPC meetings also, similar presentations on vital issues on Power Sector should be arranged.

ITEM NO. 5	CORPORATE SOCIAL RESPONSIBILITY (CSR) INITIATIVE AT ERPC
-------------------	---

ERPC has been discharging its CSR by funding different projects. ERPC had contributed @ ₹ 1.5 lakh for the year 2014-15 & 2015-16 and ₹ 1.55 lakh for the year 2016-17 for funding projects of M/s Hope Kolkata Foundation (HKF).

This year ERPC office has contributed ₹ 1.5 lakh to Ramkrishna Mission Boys' Home, Rahara to partly finance a project concerning empowerment of 200 Girls' students coming from economically weakest sections of the society by providing stipend @ Rs. 2000/- per annum per girl student.

This is for kind information of the ERPC Members.

Deliberation in the ERPC Meeting

ERPC appreciated the Corporate Social Responsibility (CSR) initiative undertaken by ERPC Secretariat by contributing ₹ 1.5 Lakh to Ramakrishna Mission Boys' Home, Rahara to partly finance a project concerning empowerment of Girls' Students.

ITEM NO. 6	MANPOWER SHORTAGE IN ERPC, KOLKATA – ENGAGEMENT OF RETIRED MULTI-TASKING STAFF (MTS)
-------------------	---

ERPC secretariat has been facing acute shortage of manpower almost at every level. Almost 40% of the posts are lying vacant. Vacancy of these posts have been creating impediment to smooth functioning of ERPC Secretariat. The problem gets compounded with the retirement of officers / staff. CEA, HQ has also been facing the similar shortage of manpower. Therefore, there is a little likelihood that the vacant posts would be filled up in imminent future.

Shri Kajal Kumar Dey, MTS is going to retire on superannuation in June, 2018. So, it is proposed to retain Shri Kajal Kumar Dey, MTS after retirement at ERPC at a monthly consolidated honorarium of ₹ 20000/- (Rupees Twenty thousand only) chargeable from ERPC Establishment Fund.

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC approved the proposal of ERPC Secretariat to engage Shri Kajal Kumar Dey, MTS, after retirement on superannuation at ERPC, Kolkata at a consolidated monthly honorarium of ₹ 20,000/- (Rupees Twenty thousand only). This expenditure shall be booked against ERPC Establishment Fund.

ITEM NO. 7	DEPOSIT OF ₹ 2,00,000/- FROM ERPC ESTABLISHMENT FUND
-------------------	---

Officers & Staff of ERPC Secretariat are Central Govt. employees. They are governed by the Rules & Regulations formed by Central Government from time to time. The officers and the staff of ERPC have to undertake tours in connection with official works. As per the rule of the Central Government, Air journey by Air India only is permissible. The air tickets have also to be purchased from authorised agents (PSUs) like M/s Balmer Lawrie & Co., M/s Ashoka Travels etc. ERPC office wants to enter into an agreement with M/s Balmer Lawrie & Co. for providing Air Tickets to ERPC for official journey by Air India.

However, a revolving deposit of **₹ 2,00,000 /- (Rupees Two lakh only)** is to be kept with them for this facility.

Approval may please be given for depositing of **₹ 2,00,000 /- (Rupees Two lakh only) with M/s Balmer Lawrie & Co. by debiting ERPC Establishment Fund.**

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC approved the proposal of depositing of ₹ 2,00,000/- (Rupees Two lakh only) with M/s BalmerLawrie&Co. This amount shall be booked against ERPC Establishment Fund.

ITEM NO. 8	HOLDING OF TWO DAYS' WORKSHOP AT UPPER KOLAB / BALIMELA, ODISHA
-------------------	--

During the last few months, ERPC Secretariat has been holding workshop/seminar on regular basis. There was wide participation from all the constituents. The details of the workshop organised at ERPC Secretariat during the last few months are as follows:

S.No	Workshop/Seminar	Date
1	Work shop on CERC Regulations for DSM and Compensation Mechanism of ISGS/CGS	21.12.2017
2	Workshop on IEGC and Black start & Restoration Procedure	30.01.2018
3	Third training Programme on PSCT by PRDC	05.02.2018 to 09.02.2018
4	Workshop on Draft CERC regulations,2017 (Connectivity,General Network Access to ISTS and other matters)	14.02.2018
5	Workshop on 5- Minutes Scheduling and National Electricity Plan	20.04.2018
6	Workshop on Cyber Security	24.04.2018

In the 37th ERPC Meeting held on 17.03.2018, an amount of **₹ 10,00,000/- (Rupees Ten lakh only)** was sanctioned from ERPC Establishment Fund for organising interactive Workshops / Seminars at different locations of the Eastern Region for the benefits of Eastern Regional constituents.

It is proposed to organise a **two days' workshop at Upper Kolab / Balimela, Odisha** covering emerging issues in the Power Sector (1st day) and Black Start & Restoration Procedure (2nd day). OPGC, OHPC, GRIDCO, DISCOMS of Odisha, TSTPS, Powergrid Odisha etc. would be invited as participants for the above workshop.

Approval may please be given for holding the above workshop at Upper Kolab / Balimela, Odisha by utilising the fund already sanctioned for this purpose.

ERPC may approve.

Deliberation in the ERPC Meeting

The proposal of holding of two days' workshop at Upper Kolab / Balimela of Odisha was approved in the ERPC Meeting.

ITEM NO. 9	WORKSHOP FOR DISCUSSION ON CONSULTATION PAPER ON THE TERMS & CONDITIONS OF TARIFF FOR THE TARIFF PERIOD COMMENCING FROM 01.04.2019
-------------------	---

The Central Electricity Regulatory Commission (CERC) has brought out a consultation paper on the terms & conditions of tariff for the tariff period commencing from 01.04.2019. CERC has solicited the views of the stakeholders or the interested persons on the different aspects of tariff determination. The consultation paper also describes the various regulatory options on which comments / suggestions of the stakeholders have been solicited.

ERPC is organizing a workshop on **05.07.2018 (Thursday) at 10:30 Hrs. at ERPC, Kolkata** on this. NTPC, POWERGRID, NHPC, WBSEDCL, GRIDCO and DVC have been invited to give interactive presentation in the Workshop.

ERPC may please note.

Deliberation in the ERPC Meeting

ERPC noted the proposal of holding workshop for discussion on consultation paper on the Terms & Conditions of tariff for the tariff period commencing from 01.04.2019. ERPC requested all the constituents to attend the interactive workshop.

ITEM NO. 10	ACTIVITIES OF ERPC SECRETARIAT SINCE THE LAST ERPC MEETING ON 17.03.2018
--------------------	---

Month-wise details of the meetings held at ERPC Kolkata and the accountings issued by ERPC Secretariat are given in the **Annexure-III**.

Members may please note.

Deliberation in the ERPC Meeting

ERPC noted.

ITEM NO. 11	SANCTION OF ₹ 50,000 FROM ERPC FUND FOR THE ERPC SECRETARIAT
--------------------	---

ERPC Secretariat is having acute shortage of staff and officers. In spite of this, all the works assigned to ERPC Secretariat are performed in time. This is possible due to dedication and commitment on the part of ERPC staff and officers. In order to boost the morale, it is proposed to hand over a small memento to each of them and also to organise a small get together annually. It is requested to sanction an amount of ₹ 50,000 from ERPC Fund.

ERPC may approve.

Deliberation in the ERPC Meeting

ERPC authorized Member Secretary, ERPC to utilize ₹ 50,000/- (Rupees Fifty thousand only) from ERPC Fund every year for the purpose of organising get-together of employees of ERPC etc.

ITEM NO. 12	ERPC ESTABLISHMENT FUND FOR THE YEAR 2018-19
--------------------	---

For the year 2018-19, contribution of ₹ 15 Lakh per member was approved by ERPC in its 37th meeting held on 17.03.2018. Contributions from the following member organisations are still due:

- i. Odisha Power Generation Corporation Limited
- ii. Tenughat Vidyut Nigam Limited (TVNL)
- iii. Bihar State Power Holding Company Limited (BSPHCL)
- iv. West Bengal Power Development Company Limited (WBPDC)
- v. Energy & Power Department, Govt. Of Sikkim (EPD, Sikkim)
- vi. Damodar Valley Corporation (DVC)
- vii. Maithon Power Limited (MPL)
- viii. Adhunik Power & Natural Resources Limyed (APNRL)
- ix. Teesta Urja Limited (TUL)

Respective members may clear the dues.

Deliberation in the ERPC Meeting

The member organisations who have not paid so far were requested to send their contributions at an early date. Representatives of the organisations present in the meeting were requested to take a note of it and take necessary action.

ITEM NO. 13	ERPC FUND FOR THE YEAR 2018-19
--------------------	---------------------------------------

For the year 2018-19, contribution of ₹ 1 Lakh per member was approved by ERPC in its 37th meeting held on 17.03.2018. Contributions from the following member organisations are still due:

- i. Odisha Power Generation Corporation Limited
- ii. Tenughat Vidyut Nigam Limited (TVNL)
- iii. Bihar State Power Holding Company Limited (BSPHCL)
- iv. West Bengal Power Development Company Limited (WBPDCCL)
- v. Energy & Power Department, Govt. Of Sikkim (EPD, Sikkim)
- vi. Damodar Valley Corporation (DVC)
- vii. Maithon Power Limited (MPL)
- viii. Adhunik Power & Natural Resources Limyed (APNRL)
- ix. Teesta Urja Limited (TUL)

Respective members may clear the dues.

Deliberation in the ERPC Meeting

The member organisations who have not paid so far were requested to send their contributions at an early date. Representatives of the organisations present in the meeting were requested to take a note of it and take necessary action.

ITEM NO. 14	CONTRIBUTION OF PARTICIPATION FEE FOR THE YEAR 2016-17, 2017-2018 & 2018-19
--------------------	--

In the 33rd ERPC meeting held on 25th June 2016 it was decided apart from Members, all other Users/Utilities intending to avail services of ERPC have to pay 'Participation Fee' by contributing to 'ERPC Establishment Fund' and 'ERPC Fund' at an equal yearly contribution fixed for ERPC Members. Accordingly, letters were issued to Users/Utilities from time to time for payment of 'Participation Fee'. Contributions from the following organisations are still due:

- i) Ind-Barath Energy (Utkal) Ltd. (IBEUL) : Rs.48 lakh (2016-17, 2017-18 & 2018-19)
- ii) Gati Infrastructure Private Ltd. (GIPL): Rs.32 lakh (2017-18 & 2018-19)
- iii) Odisha Generation Phase-II Transmission Limited: Rs 16 lakh (2018-19)
- iv) Darbhanga Motihari Transmission Company Ltd. (DMTCL) : Rs. 16 lakh (2018-19)
- v) Teestavalley Power Transmission Ltd. (TVPTL): Rs.16 lakh (2018-19)
- vi) Sneha Kinetic Power Projects Private Limited: Rs. 16 lakh (2018-19)

Respective utilities may clear the dues.

Deliberation in the ERPC Meeting

Members noted and advised Member Secretary, ERPC to follow up with the organisations who have not paid so far.

ITEM NO. 15	CONTRIBUTIONS OUTSTANDING FROM GATI INFRASTRUCTURE PRIVATE LIMITED
--------------------	---

Gati Infrastructure Private Limited (GIPL) was a member of ERPC for the year 2016-17. The following payments are outstanding from GIPL as a member of ERPC for the year 2016-17:

ERPC Establishment Fund: ₹ 15 lakh

ERPC Fund: ₹ 1 lakh

GIPL has been requested to liquidate the outstanding amount through several letters (6), the latest being dated 16.04.2018. But GIPL is yet to respond.

Members may decide next course of action.

Deliberation in the ERPC Meeting

ERPC Secretariat informed that payment of ₹ 16 lakh has been received from GIPL on 28.06.2018. However, payment of ₹ 32 lakh is still due from GIPL towards Participation Fee as stated under Item No.14.

ITEM NO. 16	FINALISATION OF DATES AND VENUE FOR THE NEXT ERPC & TCC MEETINGS
--------------------	---

The roster for hosting of ERPC meetings is given below :

Sl. No.	Host Organisation
1.	WEST BENGAL - hosted 26 th ERPC Mtg. on 18.01.2014
2.	DVC - hosted 38 th ERPC Mtg. on 30.06.2018
3.	NHPC - hosted 27 th ERPC Mtg. on 31.05.2014
4.	POWERGRID - hosted 37 th ERPC Mtg. on 17.06.2018
5.	SIKKIM - hosted 29 th ERPC Mtg. on 14.02.2015
6.	PTC - hosted 28 th ERPC Mtg. on 13.09.2014
7.	ODISHA - hosted 31 st ERPC Mtg. on 14.11.2015
8.	JHARKHAND - hosted 32 nd ERPC Mtg. on 20.02.2016
9.	BIHAR - hosted 33 rd ERPC Mtg. on 25.06.2016
10.	NTPC - hosted 30 th ERPC Mtg. on 20.06.2015
11.	CESC - hosted 34 th ERPC Mtg. on 19.11.2016
12.	APNRL - hosted 23 rd ERPC Mtg. jointly on 22.12.2012
13.	MPL - hosted 35 th ERPC Mtg. jointly on 25.02.2017
14.	GMRKEL – hosted 36 th ERPC Mtg.
15.	NVVN - yet to host ERPC Mtg.

16.	TPTCL - hosted 35 th ERPC Mtg. jointly on 25.02.2017
17.	JITPL - yet to host ERPC Mtg.
18.	Teesta Urja Ltd. - yet to host ERPC Mtg.

APNRL was approached to host the next (39th) TCC & ERPC meetings vide letter dated 06.06.2018. In response APNRL, vide letter dated 11.06.2018 has informed that APNRL being a stressed asset company is passing financial constraints and few other related issues. However, they agreed to consider hosting TCC & ERPC meetings jointly with another constituent in the later half of financial year 2019-20.

NVVN was also approached for hosting the next (39th) TCC & ERPC meetings. In response, NVVN vide letter dated 20.06.2018 agreed to host the TCC & ERPC meetings with another ERPC member organisation on cost sharing basis and requested for confirmation on the matter.

Jindal India Thermal Power Limited and Teesta Urja Limited have also been requested to consider hosting the next (39th) TCC & ERPC meetings vide letter dated 22.06.2018. Teesta Urja Limited vide letter dated 25.06.2018 has informed due to financial difficulties it would be difficult for them to host the 39th TCC & ERPC meetings in Nov/Dec 2018 but agreed to host subsequent TCC & ERPC meetings, preferably in the next financial year i.e.2019-20. Response from JITPL is still awaited.

West Bengal (WBSEDCL, WBSETCL, WBPDC & DPL) has last hosted TCC & ERPC meetings (26th) on 18.01.2014.

In view of above, Members may discuss and decide on the host, the dates and the venue for the next TCC & ERPC meetings.

Deliberation in the ERPC Meeting

Member Secretary, ERPC informed that that the matter was taken up with NVVN and NVVN had agreed to host the next (39th) TCC and ERPC meetings. The dates and venue would be finalised in consultation with Chairperson, ERPC and NVVN.

ITEM NO. 17	ANY OTHER ITEM WITH THE PERMISSION OF THE CHAIR
--------------------	--

1) Commissioning of 400 kV D/C(Quad) Nabinagar II – Gaya Transmission line along with bays

In the 36th CCM, POWERGRID had informed that 400 kV D/C(Quad) Nabinagar II – Gaya Transmission line along with 2 nos. associated bays at Gaya substations under “Associated Transmission System for Nabinagar-II TPS(3x660MW) was going to be charged in end February 2018.

Nabinagar system consists of two lines; Nabinagar II – Gaya TL and Nabinagar II – Patna TL. M/s Nabinagar Power Generating Company Private Ltd. (A Joint Venture of NTPC Ltd. And Bihar State Holding Company Ltd.) had requested POWERGRID to commission one TL matching with commissioning of first unit by September 2017. POWERGRID agreed to make its best effort to expedite the commissioning of Nabinagar – Gaya 400 kV D/C (quad) TL and bay extension at Gaya to match with the first unit of NPGCPL. POWERGRID’s effort to match the transmission line with the Generation is recorded in the 14thJCC meeting held on 20.09.17 and further in the 15th JCC meeting held on 20.12.17.

Despite severe RoW constraints, efforts have been made by POWERGRID to commission the Nabinagar II – Gaya Transmission line to enable NTPC unit to draw start up power, so that it is timely commissioned and beneficiaries may avail its power in time. POWERGRID has commissioned the transmission line in May 2018. NTPC has agreed to pay the applicable transmission charges as per CERC regulations ie. till the operationalisation of LTA after which the line shall become part of the PoC pool.

In the 37th CCM, Powergrid informed that concerted efforts were made by Powergrid to commission the Nabinagar – Gaya transmission line in May, 2018 to enable Nabinagar Power Generating Company Private Limited to draw start up power. Powergrid further informed that NTPC had agreed to pay the applicable transmission charges for the intervening period between the date of commissioning of the line and the operationalization of the LTA.

NTPC thanked Powergrid for the timely completion of the line and agreed to pay the transmission charges as stated by Powergrid above.

ERPC may please note.

Deliberation in the ERPC Meeting

It was informed that, in 37th CCM, NTPC had agreed to pay the applicable transmission charges.

ERPC noted the importance of commissioning of 400 kV D/C Nabinagar – Gaya transmission line.

2) Revision of REA with respect to CHP, THP & KHP for the month of April, 2018- ISSUE RAISED

Representative of Bhutan pointed out in the ERPC meeting that, during the months of February, 2018 & March, 2018, Bhutan had made a net import of power from India. However, during the month of April, 2018, Bhutan had made a net export of power to India. While issuing the REA for the month of April, 2018, ERPC Secretariat had adjusted the total import of power during the months of February, 2018 & March, 2018 against the total export of power by Bhutan during the month of April, 2018. This net export of power has been segregated into Tala & Chukha components based on the existing methodology as per CERC order.

Bhutan representative pointed out in the meeting that, by the above methodology adopted by ERPC Secretariat, Bhutan had incurred a loss of Rs. 53 Lakh. He requested ERPC forum to favourably consider the Bhutan request for Revision of REA. It was also pointed out by Bhutan Representative that, for Bhutan, being a small nation, a loss of Rs. 53 Lakh is a substantial amount. He appealed that the Bhutan's request should be favourably considered.

Member Secretary, ERPC highlighted the methodology adopted by ERPC Secretariat for accounting of import of power by Bhutan. He emphasised that the entire anomaly has arisen due to non-existence of any suitable tariff between India and Bhutan for import of power by Bhutan. So ERPC Secretariat had first adjusted the import of power by Bhutan during February, 2018 & March, 2018 from the export of power to India during April, 2018 and thereafter segregated the balance power into Tala & Chukha components. However, Bhutan has prepared the accounting based on segregation of export of power to India during April, 2018 into Tala and Chukha

components first and thereafter made the adjustment of import of power during the month of February, 2018 & March, 2018.

Member Secretary, ERPC observed that, due to absence of clear cut mechanism of treatment of import of power by Bhutan, it is difficult to say whether the methodology for accounting of import of power by Bhutan as adopted by Bhutan or by ERPC Secretariat is correct or not.

After detailed deliberation, it was decided that ERPC Secretariat shall convene a separate meeting among ERPC, ERLDC, PTC and DGPC, Bhutan to amicably settle the issue considering that Bhutan is a valued neighbour of India and is having a long standing relationship with the constituents of the Eastern Region. In case, the issue is not resolved, this may be referred to Ministry of Power, Government of India for further advice.

The meeting ended with a vote of thanks to the chair.

PART B: ITEMS FOR INFORMATION

The following items were noted by ERPC members:

ITEM NO. B1:	FLEXIBILITY IN GENERATION & SCHEDULING OF THERMAL POWER STATIONS TO REDUCE EMISSIONS-MOP, GOI ORDER
---------------------	--

MoP vide letter No. 23/70/2017-R&R dated 05.04.2018 published a detailed mechanism of allowing Flexibility in Generation and Scheduling of Thermal Power Stations to reduce emissions. Subsequently, CEA vide its letter No. 7/X/VIP/GM/2018/923-27 dated 12.06.2018 requested all RPCs to make necessary changes in Energy Accounting to implement the above mentioned mechanism.

The concept of flexible utilization of coal as introduced by the Central Govt in year 2016, allows the use of coal within its basket in optimal manner. This avoids unnecessary coal transportation and reduces the power generation cost. In a similar manner, it has been decided by MoP that there should be some flexibility in Generation and Scheduling of Thermal Power Stations so that Discoms are able to meet their RPO without facing any additional financial burden.

Further, due to large scale integration of Grid connected renewable, which is generally infirm in nature, there is a need for balancing power to maintain security & stability of the Grid. Such balancing has to be done by Discoms and Generators both. This flexibility will provide optimum use of RE by Power Generators and help reduce emissions.

The detailed mechanism of allowing “Flexibility in Generation & Scheduling of Thermal Power Stations to reduce emissions” is enclosed in **Annexure-B2**.

TCC may discuss.

Deliberation in the TCC meeting

MS, ERPC highlighted the key issues which are needed to be addressed before implementing the said mechanism.

TCC felt that there was a need to develop greater clarity for which discussion should be held..

Member Secretary, ERPC informed that a workshop is being organised at ERPC, Kolkata.

TCC advised all the constituents to nominate concerned officers for detailed deliberation. Based on the discussion in the workshop, ERPC Secretariat, if necessary, would write a letter to CEA highlighting the issues needed to be addressed before implementation of the said mechanism.

ITEM NO. B2:	PERFORMANCE OF HYDRO POWER STATIONS IN ER INCLUDING HYDRO POWER STATIONS IN BHUTAN
---------------------	---

CEA vide letter dated 18.07.17 informed that POSOCO had carried out operational analysis of various hydro stations in the country and observed that despite 40.6 GW of peaking hydro capacity, only about 33 GW peak generation is available on all India basis. According to POSOCO, this is on account of a number of hydro stations, particularly in state sector, not being operated in peaking mode.

In 37th TCC Meeting, ERLDC gave a detailed presentation highlighting the availability of peaking power from Hydro Stations of Eastern Region and it was concluded that there are scope for further improvement. It was also pointed out in the meeting that improvement of injection of power at Indian periphery by Bhutan HPS during peak hours was also possible.

Thereafter, a separate meeting with Bhutan was held on 27.03.2018 to discuss the issue related to maximization of the hydro generation during peak hours from Bhutan. In the meeting, a detailed process of scheduling involving NLDC-Bhutan, NLDC-India, ERLDC, Generators of Bhutan etc. was discussed and formulated.

ERLDC may give a presentation highlighting the performance of hydro stations of India and Bhutan for providing improvement in peaking support.

Members may please discuss.

Deliberation in the TCC meeting

ERLDC gave a detailed presentation highlighting the performance of hydro stations of Eastern Region. It emerged during the presentation that extra peaking support to the extent of 384 MW is possible as far as Odisha is concerned. OHPC representative informed that some of the units are under R & M and they were putting extra efforts to bring the machines on bar as early as possible.

ERLDC also informed that additional peaking support to the tune of 100MW is being obtained from Tala HEP of Bhutan from last one week.

On enquiry, Jharkhand informed that both the units of Subarnarekha HEP, which are under R & M, are expected to be back shortly.

Member Secretary, ERPC stressed that, if proper price signal for peak and off peak is generated, the hydro stations might willingly change their operational pattern to maximize the revenue.

ITEM NO. B3:	IMPLEMENTATION OF DIFFERENTIAL PROTECTION FOR SHORT DISTANCE LINES
---------------------	---

Powergrid informed that for short distance line (<20KM) they are planning to replace existing Distance protection relay with fibre base differential protection relay. Feeder details are as follows:

1. 220KV Subhasgram (POWERGRID)-Subhasgram (WBSETCL) D/C: Line length = 0.8 KM
2. 132KV Malda (POWERGRID)-Malda (WBSETCL) D/C: Line length = 5.94 KM,
3. 220KV Alipurduar (POWERGRID)-Alipurduar (WBSETCL) D/C: Line length = 6.377 KM,
4. 220KV Durgapur (POWERGRID)-Durgapur (DVC) D/C: Line length = 1 KM,
5. 400KV Durgapur (POWERGRID)-Bidhan Nagar (WBSETCL) D/C: Line length = 11 KM,
6. 132KV Birpara (POWERGRID)-Birpara (WBSETCL) D/C: Line length = 0.3 KM,
7. 132KV Siliguri (POWERGRID)-NJP (WBSETCL) S/C: Line length = 10 KM,
8. 132KV Siliguri (POWERGRID)-NBU (WBSETCL) S/C: Line length = 10 KM

In 68th PCC Meeting, it was opined that differential protection should be implemented for all short lines (<20KM) to overcome relay coordination issues with respect to distance and over current protection.

PCC in principle agreed to the proposal.

PCC opined that differential protection at both the ends could be implemented by one entity to maintain the relay and communication compatibility.

WBSETCL informed that they are implementing differential protection in 220KV Subhasgram (POWERGRID)-Subhasgram (WBSETCL) D/C for both the ends using fibre optic cables.

PCC advised Powergrid to implement differential protection at both ends for rest of the above lines.

Powergrid requested DVC and WBSETCL to share the availability of fibre optic terminal equipment details and protection scheme installed at their end.

TCC may please concur.

Deliberation in the TCC meeting

It was decided in the meeting that the cost relating to implementation of fiber based differential protection scheme for both ends shall be borne by concerned utilities owning the line.

ITEM NO. B4:	STATUS OF IMPLEMENTATION OF NEW ISLANDING SCHEMES IN ER
---------------------	--

1. ISLANDING SCHEME AT BANDEL TPS-WBPDCL

In 145th OCC, WBPDCL informed that the implementation at Power station would be completed by May 2018. Implementation part at Substation end for load segregation would be done by WBSETCL.

In 146th OCC, WBPDCL and WBSETCL informed that the work would be completed by end of July, 2018.

WBPDCL and WBSETCL may update.

Deliberation in the TCC meeting

WBPDCCL informed that the implementation at Power station has been completed.

WBSETCL informed that implementation part at Substation end for load segregation would be completed by 10th July 2018.

2. ISLANDING SCHEME AT KANTI TPS - KBUNL

The islanding scheme was discussed in 68th PCC Meeting held on 18-06-2018.

After detailed deliberation, PCC in principle agreed with the following islanding scheme at Kanti TPS:

- Stage II units (2x195 MW) of Kanti TPS will be islanded with station load of 40 MW and radial load of 150 MW (approx.) of 220kV Kanti TPS-Gopalganj D/C line.
- Once the grid frequency falls to 48.2 Hz, the PLC at Kanti TPS would initiate the islanding process after 500 ms time delay.

TCC may note.

Deliberation in the TCC meeting

TCC noted.

3. ISLANDING SCHEME AT IBTPS- OPGC

The islanding scheme was discussed in 68th PCC Meeting held on 18-06-2018. PCC opined that the draft scheme submitted by Odisha was three years old and the draft scheme is needed to be reviewed with existing network configuration.

PCC decided to discuss the islanding scheme in next PCC Meeting and advised OPTCL to submit all the relevant details to ERPC and ERLDC.

TCC may note.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B5:	IMPLEMENTATION OF AUTOMATIC DEMAND MANAGEMENT SCHEME (ADMS)
---------------------	--

As per IEGC 5.4.2.d –

“The SLDC through respective state Electricity Boards/Distribution Licensees shall also formulate and implement state-of-the-art demand management schemes for automatic demand management like rotational load shedding, demand response (which may include lower tariff for interruptible loads) etc. before 01.01.2011, to reduce overdrawl in order to comply para 5.4.2. (a) and (b). A report detailing the scheme and periodic reports on progress of implementation of the scheme shall be sent to the Central Commission by the concerned SLDC.”

ADMS has so far been implemented by DVC and West Bengal. Therefore, Bihar, JUSNL and Odisha needs to expedite their respective implementation.

Maximum over drawl (MW and MU) observed for various constituents during March to May’18 are as follows:

Maximum over drawl (in MW)

	BSPTCL		JUSNL		DVC		OPTCL		WBSETCL		Sikkim	
	MW	Date	MW	Date	MW	Date	MW	Date	MW	Date	MW	Date
Max daily O/D in Mar - May-18	643	28-05-18 20:30	299	26-04-18 00:00	525	18-05-18 17:15	800	18-03-18 18:00	806	13-05-18 00:00	66	15-05-18 07:30
Max daily O/D in Mar-18	509	24-03-18 04:30	265	30-03-18 14:45	460	17-03-18 06:30	800	18-03-18 18:15	568	29-03-18 11:00	52	31-03-18 09:15
Max daily O/D in Apr-18	418	09-04-18 13:15	299	26-04-18 06:00	471	21-04-18 12:30	419	20-04-18 15:15	564	20-04-18 15:15	60	02-04-18 23:45
Max daily O/D in May-18	643	28-05-18 20:30	275	29-05-18 16:30	525	18-05-18 15:15	587	13-05-18 07:15	806	13-05-18 07:15	66	15-05-18 04:15

Maximum over drawl (in MU)

	BSPTCL		JUSNL		DVC		OPTCL		WBSETCL		Sikkim	
	MU	Date	MU	Date	MU	Date	MU	Date	MU	Date	MU	Date
Max daily O/D in Mar - May-18	4.07	16-04-18	3.23	11-03-18	4.99	21-04-18	6.34	30-03-18	6.52	15-03-18	0.55	12-05-18
Max daily O/D in Mar-18	1.49	22-03-18	3.23	11-03-18	2.83	20-03-18	6.34	30-03-18	6.52	15-03-18	0.42	31-03-18
Max daily O/D in Apr-18	4.07	16-04-18	2.87	20-04-18	4.99	21-04-18	3.91	22-04-18	3.82	19-04-18	0.42	02-04-18
Max daily O/D in May-18	2.97	18-05-18	2.68	12-05-18	4.54	15-05-18	5.09	25-05-18	5.23	05-05-18	0.55	12-05-18

It is important to note that during the month of May 2018, there were several instances when logic for ADMS operation was satisfied, but no relief observed in West Bengal system and only 200 MW relief was observed in DVC system. So, West Bengal and DVC may review their ADMS logic.

Instances, when the frequency was below 49.7 Hz during the month of March – June 2018 is shown in **Annexure – B10**.

Inadequate ADMS action, delay in implementation of ‘ADMS’ by Bihar and Odisha coupled with inadequate governor response by the majority of generators is increasing the vulnerability of the grid to disturbance. All constituents may accord top most priority to grid security by complying with the stipulation of IEGC.

The latest status along with proposed logic as follows:

Sl No	State/Utility	Logic for ADMS operation	Implementation status/target	Proposed logic (if different from under implementation logic)
1	West Bengal	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 25.11.16	F <49.9 AND deviation > 12 % or 150 MW
2	DVC	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 17.06.2016	
3	Bihar	F <49.7 AND deviation > 12 % or 150 MW	3 months Feeders identified. Implemented by June 2018	F <49.9 AND deviation > 12 % or 150 MW
4	Jharkhand	1. System Frequency < 49.9 Hz AND deviation > 12 % or 25 MW 2. System Frequency < 49.9 Hz AND deviation > 12 % or 50 MW 3. System Frequency < 49.9 Hz AND deviation > 12 % or 75 MW	9 Months Tendering for RTU installation is in progress. Implemented by May 2018	Condition 1: Block I feeders will be selected for load shedding Condition 2: Block I & II feeders will be selected for load shedding Condition 3: Block I, II & III feeders will be selected for load shedding
5	Odisha	1. System Frequency < 49.9 Hz 2. Odisha over-drawl > 150 MW 3. DISCOM over-drawl > (40 MW)	10 Months Sent for PSDF approval.	Logic 2 and 3 is AND or OR, in case it is AND then ADMS may not operated when discom are in schedule but GRIDCO is overdrawing due to less generation at state embedded generators
6.	Sikkim			Sikkim informed that they have submitted a proposal to PSDF Committee for installation of OPGW cables which is under approval stage. Sikkim added that ADMS scheme would be implemented after installation of OPGW.

In 142nd OCC, members opined that uniform logic should be implemented for all the states. OCC decided to review the logic of ADMS after implementation of the scheme by all the states.

ERLDC may explain.

TCC may discuss.

Deliberation in the TCC meeting

DVC and WB agreed to furnish the requisite details to ERLDC.

Bihar informed that they were trying to contact CHEMTROL but CHEMTROL was not responding. After detailed deliberation, ERLDC and PGCIL agreed to extend the necessary support to Bihar for implementation of the same.

JUSNL informed that RTU tendering was under finalization stage.

Odisha informed that tender had been prepared and it would be floated after obtaining the sanction order from PSDF Committee.

ITEM NO. B6:	AUTOMATIC UNDER FREQUENCY LOAD SHEDDING (AUFLS)
---------------------	--

In 2nd NPC meeting held on 16th July 2013 it was decided to implement the following load shedding scheme:

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.2	2160	2060	2350	820	100	7490
Stage-II	49.0	2170	2070	2360	830	100	7530
Stage-III	48.8	2190	2080	2390	830	100	7590
Stage-IV	48.6	2200	2100	2400	840	100	7640
Total (MW)		8720	8310	9500	3320	400	30250

In 7th NPC held on 7th September 2017, it was agreed that there is need for review of the quantum of load shedding and introduction of additional slabs/stages of frequency.

NPC vide letter dated 30th May 2018 informed that considering the grid size and assuming Power Number of 7000, the following two options are proposed (computation procedure is enclosed at **Annexure-B11**):

Option 1:

AUFLS scheme with 4 stages of frequency viz. 49.2, 49.0, 48.8 & 48.6 Hz

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.2	3920	3360	3170	1380	170	12000
Stage-II	49.0	3950	3380	3190	1380	170	12070
Stage-III	48.8	3970	3400	3210	1390	170	12140
Stage-IV	48.6	4000	3430	3230	1400	170	12230
Total (MW)		15840	13570	12800	5550	680	48440

Option 2:

AUFLS scheme with 4 stages of frequency viz. 49.4, 49.2, 49.0 & 48.8 Hz

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.4	3900	3340	3150	1370	170	11930
Stage-II	49.2	3920	3360	3170	1380	170	12000
Stage-III	49.0	3950	3380	3190	1380	170	12070
Stage-IV	48.8	3970	3400	3210	1390	170	12140
Total (MW)		15740	13480	12720	5520	680	48140

NPC sought the views of RPCs on the review of quantum of load shedding and stages of frequency.

In 146th OCC, all the utilities were requested to send their comments to ERPC Secretariat within a week.

Members may discuss.

Deliberation in the TCC meeting

MS ERPC informed that comments from DVC, WB and Jharkhand had been received. Some of the comments were found to be at variance with each other. It was suggested by Member Secretary that this needed to be thoroughly deliberated in the OCC meeting to arrive at a consensus. Thereafter, the comments of the Eastern Region would be forwarded to NPC for consideration.

ITEM NO. B7:	THIRD PARTY PROTECTION AUDIT OBSERVATION OF DVC SUB-STATIONS
--------------	---

In view of repeated un-coordinated tripping in DVC generating sub-stations, a team of ERPC consisting members from ERPC, ERLDC and Powergrid visited 400kV Bokaro TPS, 220kV MTPS, DTPS, CTPS and BTPS S/s during 29th May 2018 to 1st June 2018. The observations are enclosed at **Annexure-B12**.

DVC may note and respond.

Deliberation in the TCC meeting

ERPC Secretariat presented the audit observations of DVC.

DVC assured that they had already initiated necessary actions to comply the above observations.

ITEM NO. B8:	UNRELIABLE OPERATION AT 400 kV MOTIHARI (DMTCL) S/S
---------------------	--

400/132kV Motihari S/Stn. in Bihar is of critical importance as the two high capacity inter-regional lines (400kV Barh-Gorakhpur Qd. Moose D/C) link Eastern Region with Northern Region at this S/Stn. The 400 kV Barh-Motihari D/C Qd. Moose line is essential for reliable power evacuation from Barh STPS of 2X660MW capacity. Motihari S/Stn has itself provided for meeting about 200MW load, considering Bihar and Nepal loads together.

As on date, main CB of 125MVAR, 400 kV bus reactor-1, line isolator of 400kV Gorakhpur-2 line along with main and tie CBs of this line are out of service due to problem in gas duct. 400 kV Motihari – Gorakhpur – II was out of service due to unavailability of both bays at Motihari S/S.

In 145th OCC, DMTCL informed that 400kV Motihar-Gorakhpur D/C line is under outage due to non-availability of GIS spares.

In 146th OCC, DMTCL representative informed that the line will be restored by 20th July, 2018.

Total power failed at 400/132 kV Motihari substation on 07-04-2018 at 09:56 hrs and 18:25 hrs. respectively. These disturbances had led to blackout of 132 kV Radial loads of Bihar (Betiya, Motihari, Raxaul, Ramnagar, Dhaka, Sibhar, Narkatiyaganj) including 90 MW load loss at Nepal.

DMTCL was not in a position to explain the queries, which were mentioned in the PCC agenda.

In 67th PCC, it was decided to form a Committee with members from NTPC, Powergrid, ERLDC and ERPC. The Committee would visit 400kV Motihari S/s during 11th June 2018 to 13th June 2018 and will do on-site inspection along with Third Party Protection Audit and place the report in next PCC Meeting.

Accordingly, Third Party Protection Audit was done on 11th June 2018. Report is enclosed at **Annexure-B13**.

DMTCL may respond.

Deliberation in the TCC meeting

ERPC Secretariat briefed the TCC members with the findings of the audit team. TCC expressed serious concern regarding the state of affairs of the Motihari and Darbhanga S/s. DMTCL representative assured that they were taking expeditious actions to comply with all the observations of the audit team by August 2018. He also assured to be personally present in OCC and PCC meetings of ERPC. He further assured that a single contact person would be posted at each Motihari and Darbhanga S/s for necessary coordination.

DMTCL informed that three bays which are under outage would be in service by 20th July 2018.

ITEM NO. B9:	FLEXIBLE OPERATION OF THERMAL POWER STATIONS- IDENTIFICATION OF PILOT PROJECTS
---------------------	---

Central Electricity Authority vide letter dated 16th February 2018 informed that a special Task Force was constituted under IGEF Sub-Group-I for enhancing the flexible operation of existing coal-fired power plants. The Committee has recommended for implementation of measures for 50%, 40% and 25% minimum load in thermal power stations. The measures for 50% minimum load operation requires no investment or minimal investment. (Report is available on CEA website under TRM division)

Subsequently, a meeting was held under the Chairmanship of Member (Thermal) on 8th February 2018 wherein it was decided that 55% minimum load operation would be implemented nationwide in first phase. Further, six units, comprising of two units of NTPC and one unit each from DVC, GSECL, APGENCO, MSPGCL, would be taken up for 55% minimum load operation on pilot basis as 55% minimum load operation in line with the CERC notification dated 6th April 2016 and 5th May 2017 (IEGC 4th Amendment).

In 142nd OCC Meeting, NTPC informed all the units of NTPC were capable of 55% minimum load operation.

In 37th TCC meeting, DVC informed that they would demonstrate the capability of 55% minimum load operation for one unit of DSTPS.

Subsequently in the 145th OCC meeting DVC informed that they had carried out the test on 12.04.2018 and the details were awaited.

In 146th OCC meeting, DVC informed that they could bring down their machine up to 60 % without oil support and with the available quality of coal.

DVC may explain.

TCC may note.

Deliberation in the TCC meeting

DVC assured that the necessary demonstration to bring down their machine up to 55% would be done by July 2018.

ITEM NO. B10:	PROCUREMENT OF WEB-NET-USE SOFTWARE FOR ER CONSTITUENTS
----------------------	--

The PoC Inter-State Transmission Charges and losses are published by CERC on Quarterly basis. A better understanding of the PoC Charges can be developed using “WEB-NET-USE” software which is developed by IIT Mumbai. GRIDCO, Odisha has contacted IIT Mumbai for procurement of the software. It was learnt that this software could be procured from I.I.T. Mumbai at the rate of **Rs 32.2Lakhs plus applicable Taxes, per year, up to 10 logins**. Thus 10 DICs can use the software simultaneously.

CTU is presently raising PoC Bills to all beneficiaries every month. Since the said software is highly essential for developing the understanding of the PoC regime, GRIDCO has suggested that the same should be procured by CTU from IIT Mumbai and hand over the same to ERPC for distribution among the beneficiaries of Eastern Region.

OCC agreed and referred to 37th TCC.

37th TCC advised Member Secretary, ERPC to study the methodology of procurement of WEB-NET-USE Software by NRPC and SRPC. Thereafter, a detailed proposal, if required, might be placed by ERPC Secretariat in next TCC meeting.

After consultation with other RPCs, it was found that, at present, none of them had procured the WEB-NET-USE software for their constituents. Some of the constituents of WRPC had procured the software themselves for their use.

Further, it is to mention that the CERC is likely to bring new regulations on Tariff, GNA/ Sharing of transmission charges, Transmission planning etc. Therefore, it is proposed that the software may be procured after the notification of GNA/Sharing of transmission Charges regulations.

TCC may decide.

Deliberation in the TCC meeting

After detailed deliberation, it was decided that the all the constituents should attend the workshop on PoC at ERPC Kolkata scheduled to be held on 17.07.18. Thereafter, if necessary, a separate group of interested constituents would be deputed to NLDC for hands on training. Only after completion of above two processes, the procurement of the software would be considered depending upon the feedback received from the participants.

ITEM NO. B11:	TRANSFER CAPABILITY DETERMINATION BY THE STATES
----------------------	--

In order to ensure safe and secure operation of the grid, the states should carry out the power system study for operational planning and power transfer capability through their respective transmission links with the rest of the grid.

It was decided in the NPC meeting that to begin with, power system study for assessment of operational limits/power transfer capability for each state will be done by the concerned RLDC in association with concerned SLDC. Monthly TTC /ATC will be uploaded by the SLDCs at their respective websites and also communicated to concerned RLDC & NLDC subsequently.

At present all SLDCs except Bihar and Sikkim, are calculating TTC for their respective states on 3 months ahead basis.

BSPTCL has neither declared TTC nor has provided an updated base case in last six months. Representative of Sikkim has just been familiarized with the process to start TCC calculation.

In 146th OCC, BSPTCL and Sikkim informed that the persons dealing with TTC/ATC calculation got transferred which resulted in the discontinuation of ATC/TTC assessment work.

ED, ERLDC advised BSPTCL & Sikkim to send their new personnel to ERLDC for necessary training for enabling them to undertake TTC/ATC calculation and thereby, regularize the process of TTC/ATC calculation at the earliest.

BSPTCL informed they would calculate & update from next month onwards.

OCC underlined the need for continuity of the calculation for the benefits of the states and referred to TCC for guidance.

BSPTCL and Sikkim may update the status.

TCC may advise.

Deliberation in the TCC meeting

Bihar assured that, in future, while making any transfer, necessary succession plan shall be done.

TCC advised Sikkim also to follow the same and submit ATC/TTC figures to ERLDC.

ITEM NO. B12:	INSULATOR REPLACEMENT OF 220KV CHUKHA-BIRPARA D/C LINE
----------------------	---

In 60th PCC meeting, POWERGRID explained that the 220kV Chukha-Birpara D/c line is in lightning prone area. The line was repeatedly getting tripped due to insulator failures. POWERGRID has informed that line insulators of part of the line, which belong to POWERGRID had already been replaced with polymer insulators. As a result, failure of insulators of this portion during lightning had been reduced considerably. However, the line is getting tripped due to failure of porcelain insulators in 39.8 km stretch which belong to Bhutan.

The issue was discussed in 37th TCC Meeting and a special meeting was held on 27.03.2018.

Thereafter, BPC vide mail submitted the details of replacement of porcelain insulators with glass insulators in the 220kV Chukha-Birpara D/C line (Bhutan section). Out of 97 towers, porcelain insulators had been completely replaced with glass insulators in 31 locations, while, at 20 locations, only some insulator strings had been replaced. The remaining insulators would be replaced in a phase wise manner during preventive and break down maintenance.

Following is the list of tripping of 220 KV Chukha-Birpara D/C during the last 4 months:

SI No	LINE NAME	TRIP DATE	Reason	Remarks (Length of line: Indian portion- 36 Km, Bhutan portion-36 Km, Total length- 72 Km)
1	220KV CHUKHA-BIRPARA-I	26-02-18	Y-N FAULT	Fault in Bhutan portion
2	220KV CHUKHA-BIRPARA-II	26-02-18	Y-B-N FAULT	Fault in Bhutan portion
3	220KV CHUKHA-BIRPARA-II	17-04-18	B-N Fault	Fault in Indian portion, near the boundary
4	220KV CHUKHA-BIRPARA-I	29-04-18	B-N Fault	Fault in Bhutan portion
5	220KV CHUKHA-BIRPARA-II	01-05-18	R-N Fault	Fault in Indian portion, near the boundary
6	220KV CHUKHA-BIRPARA-I	22-05-18	R-Y-N Fault	Fault in Bhutan portion
7	220KV CHUKHA-BIRPARA-II	22-05-18	R-B-N Fault	Fault in Bhutan portion
8	220KV CHUKHA-BIRPARA-I	24-05-18	R-B-N Fault	Fault in Bhutan portion
9	220KV CHUKHA-BIRPARA-II	24-05-18	B-N Fault	Fault in Bhutan portion, near the boundary
10	220KV CHUKHA-BIRPARA-II	02-06-18	Y-N FAULT	Fault in Bhutan portion
11	220KV CHUKHA-BIRPARA-I	04-06-18	B-N FAULT	Fault in Bhutan portion
12	220KV CHUKHA-BIRPARA-II	04-06-18	Y-B FAULT	Fault in Bhutan portion, near the boundary
13	220KV CHUKHA-BIRPARA-I	07-06-18		Fault in Bhutan portion

Most of the fault location is within Bhutan or close to India-Bhutan boundary, as in Indian portion, POWERGRID has already replaced the porcelain insulators by polymer type. Although in 146th OCC meeting Bhutan informed that all trippings are not related to insulator failure and they are replacing selected insulator stings with polymer insulators. ERLDC requested Bhutan to share DR EL in the event of tripping

In 146th OCC, it was informed that recently three incidences were reported where the tripping was due to faults in the line, which is under the jurisdiction of Bhutan.

OCC advised Bhutan to submit a comprehensive plan to minimise the tripping in the line.

ERLDC/POWERGRID may explain.

BPC may update.

Deliberation in the TCC meeting

Bhutan representative informed that out of the 13 no. of incidents listed in the agenda only one incident is related to insulator failure. Others failures are due to varied reasons which are under investigation. Bhutan expressed that they were also equally concerned with the failures of the lines in the geographical area of Bhutan. They were trying to take necessary action to minimize the tripping of the lines.

ITEM NO. B13:	OUTSTANDING ISSUES TOWARDS CHARGING OF 220KV TENUGHAT- BIHARSHARIF S/C LINE AT 400 KV LEVEL
----------------------	--

The issue was discussed in several TCC Meetings.

In the special meeting of 14th December, 2017 the followings were emerged:

- 220 kV Tenughat- Biharsharif line is in very bad shape and need strengthening before charging at 400 kV level. The ground clearance might not meet the safety clearance requirement for 400kV level between some spans. It was further informed that line spans were very long and there might be a requirement of installation of new towers.
- It was emerged that the line was jointly maintained by JUSNL and BSPTCL as per their respective geographical area. The line has total 506 towers out of which JUSNL is looking after 290 towers and rest 216 towers are being maintained by BSPTCL.
- JUSNL and BSPTCL were advised to do survey of their respective portion of the line and assess the requirements like ground clearance, sag etc for charging the line at 400kV level. A report on the assessment may be submitted by March, 2018.
- JUSNL/TVNL informed that they will face problem in power evacuation during strengthening of 220 kV Tenughat- Biharsharif line due to outage.
- POWERGRID was advised to expedite 220kV TVNL-Govindpur line so that TVNL power can be evacuated during outage of 220 kV Tenughat- Biharsharif line.

As per the decision of 37th TCC, a Special Meeting was convened on 21st May, 2018 at ERPC, Kolkata to finalize the course of action for charging of 220kV Tenughat- Biharsharif line at 400 kV level.

In the meeting, it was informed that JUSNL has completed the survey and submitted the report for strengthening of line. However, BSPTCL furnished a report based on walkover survey. The followings were emerged from the reports:

- a) Conductor of the line needs to be rectified or replaced due to ageing, bulging and rusting of the conductors.
- b) The hardware fittings and jumpering were need to be replaced completely.
- c) The complete Earth wire needs to be replaced with OPGW as the existing earth wire is missing at many locations.
- d) There will be requirement of forest clearance and ROW clearances before charging the line at 400 kV level due to enhancement of corridor width from 35m to 53m (for 400 kV level).
- e) The cost estimates for strengthening of line for JUSNL and BSPTCL portions would be approximately ₹ 65.12 Cr. and ₹ 55 Cr. respectively.

After detailed deliberations, it was concluded that the 220 kV Tenughat- Biharshariff line should be charged at 400 kV level only after strengthening of the line.

TCC may discuss and advise.

Deliberation in the TCC meeting

BSPTCL informed that no direct benefit shall be obtained by Bihar due to up-gradation of the said line to 400kV level.

Jharkhand proposed that the line, being inter state in nature, should be taken over by CTU.

MS, ERPC advised Jharkhand to forward a detailed proposal to ERPC Secretariat for study. Thereafter, if necessary, views of the CTU shall be obtained and placed in the TCC meeting.

ITEM NO. B14:	EXPEDITIOUS COMMISSIONING OF 400KV FSTPS – BAHARAMPUR (TWIN HTLS) D/C LINE
----------------------	---

The above line is part of ERSS-XV project and linked with transfer of 1000MW power from India to Bangladesh. In the 7th OCC meeting with Bangladesh held on 04-06-18, it was learnt that commissioning of the 2nd 500MW B-t-B HVDC converter station at Bheramara is in an advanced stage and by July 2018 Bangladesh would be ready to import 1000MW from India through the existing 400kV Baharampur-Bheramara 400kV D/C line, with suitable modification of their own defence mechanism.

Under the circumstances, to meet the enhance export of power to Bangladesh, it is absolutely essential to commission the 400kV FSTPS-Baharampur (Twin HTLS) D/C line at the earliest .. As this activity involves shutdown of the existing 400kV FSTPS-Baharampur (Twin Moose) S/C line, WBSETCL was requested to extend necessary cooperation for facilitating timely completion of the Twin HTLS line which is under construction. Enhanced export of power to Bangladesh would benefit both the countries.

In 146th OCC, Powergrid elaborated their detailed plan of interim arrangement during the commissioning work of above lines. They informed that, keeping in view of the grid security and West Bengal demand, they had fine-tuned their plan so as to minimize the period of interim arrangement with reduced grid security to 10 days.

WBSETCL informed that, based on the study undertaken by them, any outage of the lines in the interim arrangement during shutdown would likely to overload their ICTs which, in turn, would necessitate huge load curtailment.

OCC advised WBSETCL that, as the proposed line has significant importance in view of enhancing the power transfer capability to Bangladesh, it should facilitate the shutdown so as to complete the work in timely manner.

WBSETCL informed that they would discuss the issue with their management and revert back within a week.

ERLDC/POWERGRID may explain.

WBSETCL may update.

Deliberation in the TCC meeting

WBSETCL agreed to allow the shutdown from 17.07.2018 (06:00 Hrs) to 26.07.2018 (17:00 Hrs).

ITEM NO. B15:	STATUS OF 400KV TEESTA III-RANGPO-KISHANGANJ D/C LINE AND 400KV DIKCHU- RANGPO S/C LINE IN SIKKIM
----------------------	--

A. STATUS OF 400KV TEESTA III-RANGPO-KISHANGANJ LINE

In special meeting held at ERPC, Kolkata on 25th April 2018, TPTL informed that 400kV Rangpo-Kishanganj D/C line would be commissioned by 31st July 2018.

CTU has granted LTA of 174 MW for transferring power from Teesta-III HEP to UPPCL w.e.f 12th May, 2018.

TPTL may update. TCC may discuss.

Deliberation in the TCC meeting

Member Secretary, ERPC informed that, as per the latest information available with ERPC Secretariat, the works were scheduled to be completed by June 2018. He further observed that based on the past trend of performance, there was little likelihood that this target date would be adhered to.

B. STATUS OF 400KV DIKCHU- RANGPO S/C LINE

In 146th OCC, TPTL informed the construction of the line has been completed and the line is ready for charging.

OCC advised TPTL to submit the first time charging documents for their line segment to ERLDC. OCC advised concern bay owners (Dikchu and Powergrid) to submit the first time charging documents to ERLDC.

Members may update.

Deliberation in the TCC meeting

ERLDC informed that the line is likely to be charged on 30th June 2018.

ITEM NO. B16:	REPAIR/RECTIFICATION OF TOWER AT LOCATION 79 OF 132KV RANGPO-MELLI D/C LINE AND CHUZACHEN (RANGPO) -GANGTOK TRANSMISSION LINES
----------------------	---

POWERGRID had informed that their patrolling team had observed bent in part of tower no. 79 of 132kV Rangpo-Melli D/c line and Chuzachen(Rangpo)-Gangtok transmission lines which might further degrade the condition of tower.

In 137th OCC, POWERGRID informed that tower no. 79 of 132kV Rangpo-Melli D/c line and Chuzachen(Rangpo)-Gangtok transmission lines falls under the jurisdiction of Energy & Power Department, Govt. of Sikkim.

In 37th TCC, it was decided that Sikkim would give a comprehensive proposal to PGCIL within one week regarding handing over of the relevant segments of the line to PGCIL. Thereafter, PGCIL and Sikkim would sit together and resolve the issues involved therein.

In 145th OCC, Sikkim informed that the proposal had been sent to State Govt. for approval.

In 146th OCC, Sikkim informed that State Govt. for approval is pending.

OCC took serious note of delay in tower rectification and referred to TCC for further guidance.

Sikkim may update.

TCC may Guide.

Deliberation in the TCC meeting

Sikkim informed that State Govt. approval for the proposal is still pending.

ITEM NO. B17:	STATUS OF CONSTRUCTION OF CHUZACHEN BAYS AT RANGPO S/S.
----------------------	--

Construction of bays at Rangpo S/s meant for evacuation of power from Chuzachen has been undertaken by Department of Power, Govt of Sikkim, under consultancy with POWERGRID.

In 35th TCC, Sikkim informed that retendering work was in progress.

Sikkim assured that they would commission the bay within the target date i.e. December, 2017.

In 36th TCC, Sikkim informed that the work has been awarded and commissioning is expected by March, 2018.

In 37th TCC, Sikkim assured that they would resolve the issue in coordination with PGCIL ER-II.

Sikkim may update.

Deliberation in the TCC meeting

Sikkim informed that work is in progress and it would be completed by September 2018.

ITEM NO. B18:	RESTORATION OF MPL-MAITHON D/C LINES
----------------------	---

At around 5:21 hrs on 10th May 2018, both 400kV MPL-Maithon (PG) line-1 and 2 tripped on Line to Earth and Phase to Phase fault. Later upon physical inspection from MPL end, it was found that 3 nos. towers namely 63, 64 and 65 have collapsed at 2 kms from MPL periphery. Being a double circuit tower both Maithon-1 and 2 are not available for evacuation of power.

In 145th OCC, Powergrid informed that restoration of 400kV MPL-Maithon line-1 and 2 using ERS towers is not possible as the damaged tower was at river crossing. However, Powergrid assured that the line would be restored by 15th July 2018.

MPL and Powergrid may update.

Deliberation in the TCC meeting

Powergrid assured that the line would be restored by 15th July 2018.

ITEM NO. B19:	ERECTION AND COMMISSIONING OF 2 NOS. 220 KV LINE BAYS AT MTPS, KBUNL, BIHAR
----------------------	--

At present, 220 kV KBUNL – Samastipur (D/C) and KBUNL – Motipur (D/C) lines have only one 220 kV bays each at KBUNL end and 2nd bay of the each of the above lines had not been commissioned since long. In absence of these bays at KBUNL end, the 2nd circuit of the above lines is remained unutilised and evacuation of total power from KBUNL is being restricted. The execution of construction works of 2nd bay could not be taken up mainly for the want of awarding the contract to suitable agency.

In the previous (37th) TCC meeting, it was decided that ERPC would convene a separate meeting with KBUNL and BSPTCL to expedite the works.

Accordingly, a special meeting has been convened at ERPC with BSPTCL, NTPC and ERLDC to assess the progress of the construction works of 2 nos. 220 kV 2nd bay at KBUNL end. It transpired that NTPC has taken up best efforts to complete the work as detailed below:

- i) NIT has already floated and bid will open by 10.07.2018. BSPTCL and Powergrid will also help to identify suitable local / relevant bidders for the bidding process to undertake the construction works.
- ii) Once the award of the contract is finalised, the work is expected to be started by August, 2018 and target of completion schedule of 2 nos. bays by September, 2018. The balance works i.e. 3 nos. additional bays out of 5 nos. bays under the scope of the work will be completed by 31.01.2019.

Members may please note.

Deliberation in the TCC meeting

KBUNL re-iterated that the schedule indicated in the agenda shall be adhered to.

ITEM NO. B20:	ISSUANCE OF TAKING OVER CERTIFICATE (TOC) FOR DSTPS-RTPS OPGW LINK BY DVC
----------------------	--

In 19th SCADA O & M meeting held on 7th April 2017 at ERLDC, Kolkata, POWERGRID had informed that they were not able to complete the OPGW work in 400 kV DSTPS – RTPS in DVC Sector under Microwave Replacement Package due to severe ROW issue. POWERGRID further informed that they had mobilized the team several times, but work could not be completed due to heavy ROW / compensation issues related to TL construction resulting non-completion of 2 nos. OPGW drum (approx. 9 Km) out of total 69.182 Km. POWERGRID again informed that this issue was discussed in various fora, but the solution could not be provided by DVC. DVC informed that they are not able to resolve the issue as this was an old ROW / compensation issue related to TL construction. OPGW work in this link could not be completed due to ROW/Compensation issues since September-2013.

In 36th ERPC meeting, matter was deliberated and DVC informed that they would try to resolve ROW issues by 31st October-2017. Otherwise, they would provide the necessary certificate.

In 20th SCADA O&M meeting held on 15th December-2017, POWERGRID informed that DVC had not yet issued Taking over Certificate for this link. DVC confirmed that they would issue TOC and request for a letter from POWERGRID. POWERGRID issued the request letter on 20.12.2017. However, Taking over Certificate is yet to be issued by DVC.

In 37th TCC, DVC informed that the ROW issue would likely to be resolved after the Panchayat Election of West Bengal.

In 21st SCADA O & M meeting held on 19th June 2018, POWERGRID proposed the following:

(A) DVC shall issue of trial operation certificate for completed portion (69.182 Km completed out of total 70 Km).

OR

(B) Deletion of the link from MW replacement Package and DVC shall reimburse the cost incurred for DSTPS-RTPS link along with requisite overhead charges (15%) to POWERGRID.

DVC informed that their higher management is taking up the matter and decision for appointing separate agency for laying of the said OPGW is under process. POWERGRID requested DVC to provide space in their premises for keeping the OPGW materials. DVC agreed and informed that they will revert back by 28th June 2018.

DVC may update.

Deliberation in the TCC meeting

DVC assured that the issue would be resolved by July 2018. In case the issue is not resolved, Member Secretary, ERPC would take up the matter with DVC for early resolution of the issue.

ITEM NO. B21:	OPERATIONALIZING BLACK START FACILITY AT PURULIA PUMP STORAGE PROJECT (PPSP) OF WBSEDCL
----------------------	--

The issue was discussed in last several OCC meetings. However, till date, no fruitful conclusion has arrived. As orders for operationalization of black start facility at PPSP is already passed by honorable CERC and APTEL. Thus, under this condition, only two choices remain, that is either to perform mock black start test or to obtain an exemption from CERC/APTEL, a state in between these two, (unfortunately which is the present scenario) is not acceptable.

In 146th OCC meeting WBSEDCL informed that they would seek exemption from CERC / APTEL in this regard.

As the ER grid is already deprived of the reliability benefits that could have been made available by PPSP.

ERLDC may explain.

WBSEDCL may update.

Deliberation in the TCC meeting

WBSEDCL/WBSETCL informed that they were taking necessary steps regarding the study. They would take expeditious steps depending on the outcome of the study.

ITEM NO. B22:	RESTRICTED GOVERNOR /FREE GOVERNOR MODE OPERATION OF GENERATORS IN ER
----------------------	--

The issue was discussed in 37th TCC Meeting and monthly OCC meetings and all the generators were advised to ensure proper RGMO/FGMO response of their units.

The 145th OCC advised all the generators to ensure proper RGMO response of their units and submit data relevant for monitoring unit performance to ERLDC within seven days before the OCC. However, none of the generating stations/utilities has submitted high resolution (1sec) data till last OCC, for the following events:

1. Event 1:- On 23.04.2018 at 10:42 Hrs, Multiple tripping of lines from Kotra (PG) due to DC earth fault reported in 765kV Kotra S/S consequently Generation loss of 3090MW occurred. Leading to 0.3 Hz dip in frequency.
2. Event 2:- On 06.05.2018 at 16:51 Hrs, there was generation loss of 1100 MW on account of tripping of Lalitpur Unit-I, II& III due to loss of evacuation path. Resulting in 0.055 Hz dip in frequency
3. Event 3:- On 10.05.2018 at 06:12 Hrs, there was generation loss of 900 MW on account of tripping of DSTPS unit I & II of DVC due to loss of evacuation path. Resulting in 0.054 Hz dip in frequency

Further, in 146th OCC meeting, it was once again requested to submit one-second high-resolution data from generating units for the above-mentioned event within 7 days. However, till date, high-resolution data is received only from following utilities:

Sl No	Event	High resolution (1Sec) data received from WBPDC
1	Event -1	Bandel unit 5, STPS #5, 6
2	Event -2	STPS #5, 6
3	Event -3	Bandel unit 5, STPS #5, 6

In 146th OCC, all the Generators agreed to send the relevant data to ERLDC within a week.

OCC advised ERLDC to analyse the RGMO/FGMO response and place a report in ensuing TCC meeting scheduled to be held on 29th June, 2018.

ERLDC may elaborate.

TCC may discuss.

Deliberation in the TCC meeting

NTPC informed that they had already submitted the necessary details on 28.07.18

It was decided that ERLDC shall make necessary analysis and place the same in coming OCC meeting for deliberation.

ITEM NO. B23:	PAYMENT/RECEIPT STATUS FROM VARIOUS POOL ACCOUNTS IN ER
----------------------	--

1) PAYMENT OF DEVIATION CHARGE – PRESENT STATUS

Deviation Pool Account Fund of ER is being maintained & operated by ERLDC, in accordance with the CERC Regulations. As per Regulations 10 (1) of “Deviation Settlement Mechanism and related matters” the payment of charges for Deviation shall have a high priority and the concerned constituents shall pay the indicated amounts within 10 days of issue of statement of Charges for Deviation including Additional Charges for Deviation by the Secretariat of the respective Regional Power Committee in to the “Regional Deviation Pool Account Fund” of the concern region.

The status of Deviation Charge payment as on 01.06.2018 is enclosed at **Annexure –B28.1**. The current principal outstanding Deviation Charge of JUVNL & BSPHCL is **₹16.58 Cr & ₹ 5.44 Cr** respectively considering bill up to 13.05.2018. ERLDC has given reminders to BSPHCL & JUVNL to liquidate the outstanding Deviation charges.

Further SIKKIM is not paying DSM charges and waiting for adjustment with the receivable amount.

In 37th CCM, ERLDC informed that BSPHCL had partially liquidated their dues and the present outstanding stood around ₹ 5.36 Cr. The outstanding against JUVNL is also around ₹ 15.69 Cr.

BSPHCL, JUVNL & SIKKIM representatives were not present.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned constituents for liquidation of their dues by 25th June, 2018.

Subsequently, BSPHCL informed that they have cleared the payment of ₹ 1.55 Cr & ₹ 3.89 Cr on 08.06.18 & 13.06.18 respectively.

ERLDC may update the latest status.

Deliberation in the TCC meeting

ERLDC informed that BSPHCL and JUVNL have almost liquidated the remaining dues.

TCC advised Sikkim to clear the dues on regular basis without waiting for adjustment.

2) DISBURSEMENT OF INTEREST DUE TO DELAYED PAYMENT OF DEVIATION CHARGES.

Outstanding deviation charges including interest for all the ER constituents (except Vedanta of ₹ 3, 51,637 towards interest) along with Inter-regional Pool during FY 2016-17 are fully settled.

Due to delayed payment of deviation charges in DSM Pool in FY 2017-18, Interest amount is computed (till 31.05.18) for all the DSM Pool Members. The statement of interest amount is enclosed in **Annexure –B28.2**. Settlement of delayed payment Interest for 2017-18 for the recipient constituents has been done on 01.06.18.

In 37th CCM, GRIDCO assured that the issue related to outstanding of Vedanta would be resolved positively by 25th June 2018 and they would confirm it in forthcoming TCC Meeting.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned constituents for liquidation of their dues by 25th June 2018.

Subsequently, BSPHCL informed that they have cleared the payment of ₹ 27.49 Lakh on 13.06.18.

ERLDC/ GRIDCO may update.

Deliberation in the TCC meeting

GRIDCO informed that they had already written a letter to Vedanta and Vedanta agreed to resolve the issue.

3) REACTIVE ENERGY CHARGES – PRESENT STATUS.

The updated position of Receipt/Payment of Reactive Energy Charges in the pool as on 01.06.2018 (considering bill up to 13.05.2018) is indicated in **Annexure –B28.3**. The total outstanding receivable on account of Reactive charges from West Bengal is ₹ 3.34 Cr & from SIKKIM is ₹ 2.97 Lac. SIKKIM has not paid the Reactive energy Charges since last one year.

Out of the above amount of ₹ 3.34 Cr i.r.o WBSETCL/WBSEDCL, reactive amount receivable from WBSEDCL prior to 04.01.2016 is ₹ 1.82 Cr (prior to Suo-moto order dated 21.07.2016 of the Hon'ble WBERC in the matter of case no: SM-14/16-17) which is long pending and not cleared yet.

In this regard it is to inform that WBERC vide letter no. WBERC/B-7/1/0470 dated 16.06.2017 has clarified that the Reactive Energy bills prior to 04.01.2016 is to be settled as per the previous practice followed to settle the bills.

In 37th CCM, WBSEDCL assured that the payment issue would be resolved by next TCC meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to Sikkim for liquidation of their dues by 25th June, 2018.

ERLDC/ WBSEDCL/Sikkim may update.

Deliberation in the TCC meeting

WBSEDCL informed that they were in process of clearing the outstanding dues.

ITEM NO. B24:	OPENING OF LC BY ER CONSTITUENTS FOR DEVIATION CHARGES PAYMENTS
----------------------	--

Clause 10 (4) of CERC Deviation Settlement Mechanism and related matters Regulations, 2014 vide notification No. L-1/132/2013/CERC dated 6th January, 2014 to be implemented from 17.02.2014.

As intimated by ERLDC, the details of LC amount required to be opened in 2018-19 by ER constituents is given in **Annexure – B29**. Letters to this effect has been issued by ERLDC to the defaulting entities.

In 37th CCM, it was informed that DIKCHU and BRBCL had opened their LC and for TEESTA-III, it was in process.

JUVNL, GMR and IBEUL, CHUZACHEN, SIKKIM, THEP representatives were not present in the meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Constituents may please intimate the latest status LC.

Deliberation in the TCC meeting

JUVNL, APNRL and Sikkim assured to open the LC with requisite amount shortly.

ERLDC informed that BRBCL was yet to open the LC.

ITEM NO. B25:	METER RELATED ISSUES
----------------------	-----------------------------

1) NON RECEIPT OF SEM DATA FROM VARIOUS LOCATIONS

I. MOTIHARI, BETIAH AND RAXAUL (BSPTCL)

BSPTCL end meter data from Motihari, Betiah and Raxaul end of DMTCL Motihari Line is not being sent by BSPTCL on regular basis. Due to non-availability of data from BSPTCL end on regular basis, validation of power through the line is being affected. The matter was informed to BSPTCL for sending the data. However there is no improvement in the status.

BSPTCL may please respond.

II. BIDHANNAGAR(WBSETCL)

Defective meter NP-6485-A at Bidhannagr (WB) end of 220 KV Waria(DVC) Line-2 is replaced with Genus meter on 23.05.18. However Meter data of newly installed Genus meter is not being sent by WBSETCL.

In 37th CCM, WBSETCL representative informed that they have no laptop for downloading the newly installed Genus meter data. ERLDC suggested that the latest version of the software, which is available on ERLDC website, might be installed in the existing laptop in order to successfully send the meter data.

WBSETCL may update.

2) REVERSE POLARITY OF METER

Following meters installed at different Locations are connected in Wrong/Reverse Polarity since installation of meters which needs to be corrected. The matter has already been informed to respective Sub stations through e mail and telephonically.

Location	SEM S. No	Line	Responsibility	Present Status
Darbhanga (DMTCL)	ER-1272-A ER-1273-A	400 KV Darbhanga DMTCL-Muzafarpur D/C Line	DMTCL/PGCIL	Same

The matter was last discussed in 37th Commercial sub Committee Meeting. However the polarity is still reversed.

DMTCL may correct the Polarity of the meters at their end.

Deliberation in the TCC meeting

ERLDC informed that above meter related issues had been resolved.

ITEM NO. B26:	OUTSTANDING ISSUES RELATED TO IBEUL
----------------------	--

1) NON-PAYMENT OF DEVIATION CHARGES BY IBEUL

IBEUL is not paying Deviation charges in ER DSM Pool since 12.04.2017 (more than one year) and present outstanding amount payable by M/s IBEUL towards principal deviation charges is ₹ **112.50429 Lac** considering bill up to 13.05.2018 and ₹ **10.33012 Lac** against the delayed payment interest of deviation charges till 31.05.18.

2) NON RECEIPT OF SEM DATA FROM IND-BARATH (IBEUL)

Six (6) nos of SEM are installed at Ind-Bharath end for energy accounting of IBEUL. As per IEGC, every Utility has to send SEM data to respective RLDC by Tuesday noon in every week. IBEUL is not sending the SEM data since April'17. Due to non-receipt of data, validation of data of other end i.e Sundergarh is being affected. Several reminders through mail and phone were sent to the representatives of IBEUL but till date no data is received.

In 145th OCC, it was decided to convene a separate meeting with IBEUL to resolve the issues.

Accordingly, a special meeting was convened at ERPC, Kolkata on 01.06.2018 wherein IBEUL representative did not attend the meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to IBEUL for clearing their outstanding dues at the earliest.

Further, in 146th OCC meeting, it was noted that IBEUL is not adhering to the decisions of any forum of ERPC and not clearing the outstanding dues of various pool accounts of Eastern Region. Further, OCC recommends that suitable actions including de-registering IBEUL as Regional Entity might be explored.

Subsequently, Powergrid vide letter dated 18.06.2018 had issued a Termination Notice of 30 days to IBEUL in line with their TSA. Further, after the expiry of 30 days of issuance of the Termination Notice IBEUL shall cease to be party to the TSA and therefore shall cease to be a DIC and therefore shall be ineligible to inject power into ISTS.

TCC may discuss.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B27:	OUTSTANDING PAYMENT ISSUE BETWEEN M/S JITPL AND POWERGRID
----------------------	--

There was an agreement between M/s JITPL and Powergrid on 07.02.2011 regarding Consultancy fee @ 15% of final project cost for execution of 4 nos. 400 kV bays (2 No. main + 2 no. Tie) inside Angul pooling station of Powergrid. The project was awarded to M/s SIEMENS for supply of equipment and its erection & commissioning amounting to Rs. 18.81 crore, thereby consultation fee (15%) of Powergrid works out to Rs. 2,82,15,000/-. The net amount payable was 2,88,71,932/- (consultancy fee + taxes), of which M/s JITPL paid Rs. 2, 88,98,297/- thereby leaving excess amount Rs. 26365/-. Further, the earmarked bays were commissioned on 02.06.2014 and thereafter, bay maintenance by Powergrid is continued as per the agreement i.e. Powergrid will raise the bill on quarterly basis and M/s JITPL shall pay within 15 days' time, failing which the delayed payment will accrue interest. The project cost of M/s SIEMENS was subsequently amended 2 times 17.74crore and Rs. 16.56 crore respectively by M/s JITPL. Powergrid indicated outstanding payment against O&M charges – Rs. 53.56 Lakh and Interest charges – Rs. 57.24 Lakh, thereby total outstanding amounts to Rs. 1.11 Crore (approximately).

As advised by 37th TCC, a special meeting was convened on 18.05.2018 at ERPC, it was informed that a Court case on the issue of LD payment between Powergrid and M/s SIEMENS is under process, as such M/s JITPL was not in a position to issue a final amended project cost. It was decided that consultancy contract between M/s JITPL and Powergrid may be closed at Rs. 17.74 crore as an interim measure (till Court verdict), the excess payment of M/s JITPL on this account will be adjusted with subsequent bay maintenance charges by Powergrid.

Regarding bay maintenance charges since commissioning of bays, vis-à-vis interest accrued, if any, due to delayed payment by M/s JITPL, it was decided that Powergrid will raise the bill on quarterly basis henceforth and payment shall be made by M/s JITPL within 15 days' time. On this issue, the interest accrued due to past delayed payment, which was not fully attributed to M/s JITPL, it was decided that M/s JITPL could approach to higher authority of Powergrid for such waivers. Powergrid also suggested to explore possibilities of opening LC with bank to avoid interest accrual due to delayed payments in future.

TCC may note.

Deliberation in the TCC meeting

JITPL assured in the meeting that the decisions arrived at in the meeting held at ERPC secretariat on 18.05.2018 shall be adhered to.

ITEM NO. B28:	SCHEDULING OF CHUZACHEN HEP AND TASHIDING HEP
----------------------	--

Scheduling of Chuzachen HEP and Tashiding HEP is carried out by ERLDC, as per Indian Electricity Grid Code Clause 6.4.3. The clause 6.4.3 states

Quote:

“There may be exceptions with respect to above provisions, for reasons of operational expediency, subject to approval of CERC. Irrespective of the control area the jurisdiction, if a generating station is connected both to the ISTS and the STU, the load dispatch centre of the control area under whose jurisdiction the generating station falls, shall take into account grid security implication in the control area of the other load dispatch centre. ”

Unquote:

Presently for net injection of Chuzachen, Gangtok(PG) and Rangpo(PG) end meter is used and for Tashiding net injection , New Melli(PG) and Rangpo(PG) end meter is being used.

It was decided in the 36th ERPC meeting that Tashiding would approach CERC and obtain approval from Hon’ble commission regarding scheduling of Tashiding HEP by ERLDC. Tashiding HEP and Chuzachen HEP are yet to approach CERC for the said approval.

In 37th CCM, the followings were decided:

- i) The metering points for Chuzachen and Tashiding HEPs, would be at CTU end.
- ii) As Chuzachen and Tashiding HEPs are embedded generators of Sikkim, both need to seek approval from CERC regarding scheduling by ERLDC.

ERLDC may explain.

Deliberation in the TCC meeting

TCC advised Chuzachen and THEP to file petition with CERC for obtaining NOC for scheduling of generation by ERLDC. The accounting of power shall conform to the methodology listed in the agenda.

ITEM NO. B29:	DEPUTATION OF NODAL OFFICERS BY REGIONAL ENTITIES
----------------------	--

All Regional entities are requested to intimate the contact details of the Nodal Officer who could coordinate with their sites and ERLDC to ensure the following:

- Under - recording of SEM data due to reasons such as CT/PT input problems
- Polarity reversal
- Change in CT/PT ratio
- Meter replacements
- Completeness w.r.t no of meters and no of days
- Checking of time drift in meters: correction and reporting to RLDC
- Data non-availability due to reasons such as outage of Feeder etc.

It was requested to furnish the details like Name, designation, Mailing address, Landline No, Fax No, Email Id, Mobile No etc. to ERLDC for smooth transaction of SEM data.

So far details of Nodal person only from JUVNL, BSPHCL, GATI, DVC, Rangit, Teesta-V, NTPC ER-I(HQ), Talcher NTPC, GMR, BRBCL and GRIDCO have been received by ERLDC.

In 35th CCM, it was agreed by members that SLDC Chief in case of states and Station Head in case of generating station may be taken to be nodal officers for coordinating meter related issues.

Other constituents/beneficiaries are requested to furnish the details like Name, designation, Mailing address, Landline No, Fax No, Email Id, Mobile No etc to ERLDC for smooth transaction of SEM data.

Members may please update.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B30:	ISSUES RELATED TO ASSOCIATED / DOWNSTREAM SYSTEMS
----------------------	--

WEST BENGAL

- 1. 2 nos. 220 KV line bays at Subhashgram (PG) s/s:** Bays are ready and idle charged under ERSS-VIII due to non readiness of 220 KV D/C Subhashgram – Baruipur Tr. line and associated bays at Baruipur. Order recently placed by WBSETCL and expected completion by December 2018. Program for readiness of lines for utilisation of above bays to be confirmed by WBSETCL.
- 2. 6 nos. 220 KV bays at Rajarhat GIS substation under ERSS-V -** 02 no. bays of 220 KV will be utilized through LILO of 01 ckt of 220 KV Jeerat New Town Tr. line (WBSETCL) at Rajarhat. (Scope -02 nos. tower, 700 mtr stringing); Program for readiness of lines for utilisation of above bays to be confirmed by WBSETCL. Construction activity of 220 kV line bays was completed. Due to public agitation, work is stopped from January' 2017 to till date. Even the security guard of POWERGRID was advised to vacate the premise on 17.01.17 by local police for safety of lives. Severe damage of Panels, cables etc have been done by the miscreants during unmanned period. It may take 3-4 months for completion of 220 kV line bays (damaged by miscreants) after clearance for re-commencement of the work at Rajarhat S/S by State Govt. administration.

In 146th OCC, WBSETCL updated the completion schedule of inter-connecting system as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA, 400/220kV Alipurduar sub-station	
a.	Alipurduar (POWERGRID) – Alipurduar (WBSETCL) 220kV D/c (<i>Twin moose</i>)	<i>The line was commissioned on 6th June 2018</i>
2.	2x500MVA, 400/220kV Rajarhat---	
a.	Rajarhat-N. Town-3 (WBSETCL) 220 kV D/C line	Matching, ROW problem
b.	Rajarhat-N. Town-2 (WBSETCL) 220 kV D/C line	June, 2018, ROW problem
c.	Rajarhat- Barasat (WBSETCL) 220 kV D/C line	June, 2018, ROW problem
3	Subashgram 400/220kV S/s	
a	Subashgram–Baraipur 220kV D/C line	Feb 2019, 50% of work has been completed.

ODISHA

- 4 nos. 220 KV bays at Bolangir S/S :** Out of total 4 nos. 220 KV line bays, 2 nos. are commissioned during Feb'16 and 2 nos. are pending due to unavailability of 220 KV lines of OPTCL. Program for utilisation of balance 2 bays to be confirmed by OPTCL.
- 6 nos. 220 KV bays at Pandiabil GIS:** Pandiabil (PG) substation is ready for commissioning since July '16. DOCO held up due to non-readiness of 220 KV lines of OPTCL. OPTCL to confirm plan for readiness of the lines for utilization of 6 nos. 220 KV line bays. Readiness of 220 KV Feeders by OPTCL critical for downstream power flow from Pandiabil (PG) S/S.
- 4 nos. 220 KV bays at Keonjhar S/S:** Utilisation of total 4 nos. 220 KV line bays is pending due to unavailability of 220 KV lines of OPTCL. Program for readiness of lines for utilisation of above bays to be confirmed by OPTCL.

In 36th TCC OPTCL informed that at Pandiabil, 2 no. bays already utilized and 2 no. bays awaiting for approval of ERLDC. In 146th OCC, OPTCL updated the completion schedule of inter-connecting system as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA 400/220kV Bolangir S/s	
a.	LILO of one circuit of Sadeipalli-Kesinga 220 kV D/C line at Bolangir S/S	<i>Only 7 towers left (Severe ROW problem). By June, 2018.</i>
2.	400/220kV Pandiabil Grid S/s:	
a.	Pratapsasan (OPTCL)-Pandiabil (PG) 220 kV D/C line	By Dec, 2018.
3.	400/220 kV Keonjhar S/S	
a.	Keonjhar (PG)-Keonjhar (OPTCL) 220 kV D/C line	By June, 2018.
b.	Keonjhar (PG)-Turumunga (OPTCL) 220kV D/C line	By 2019. The work is yet to be started.

JHARKHAND

JUSNL has finalised their downstream of 220 KV & 132 KV TL to evacuate the power from Daltonganj (PG) S/S. 400/220Kv Daltonganj (PG) S/S under ERSS III & 220/132 KV Daltonganj (PG) S/S under ERSS XVII are ready. The following downstream work would be constructed by JUSNL to match for drawl of power from 220 KV & 132 KV level from Daltonganj (PG) :

Eastern Region System Strengthening Scheme III :

- Daltonganj (POWERGRID) – Latehar 220Kv D/C
- Daltonganj (POWERGRID) – Garhwa 220kV D/c

Eastern Region System Strengthening Scheme XVII:

- Daltonganj (POWERGRID) – Daltonganj (JUSNL) 132kV D/C
- Daltonganj (POWERGRID) – Chatarpur/Lesliganj 132kV D/c

Contingent plan:

The contingent arrangement for the evacuation of power from Daltonganj Substation shall be connecting through existing 220kV D/C Daltonganj-Latehar (presently charged at 132 kV) line passes through Daltonganj SS (PG), which require the diversion, at a distance of about 1km from Daltonganj(PG) only & It is to be disconnected when the original 132kV line from Daltonganj(PG) to Daltonganj(JUSNL) become ready by M/s R S Infra Private Limited.

JUSNL requested to expedite the transmission line of 220 kV & 132 kV for normalization of the system as required.

In 146th OCC, JUSNL updated the latest status as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	Daltonganj 400/220/132kV S/s:	
a.	Daltonganj(POWERGRID)–Latehar220kVD/c	By April, 2019.
b.	Daltonganj (POWERGRID) – Garhwa 220kV D/c	The line expected to be completed by May, 2018 but – Garhwa 220kV is expected to be completed by Dec 2018.
c	Daltonganj (POWERGRID) – Daltonganj (JUSNL) 132kV D/c	The line would be charged as per original configuration by July 2018. At present, Daltonganj (PG) has been connected to Daltonganj (JUSNL) at 132kV through existing 220 kV Latehar-Daltonganj line as stop gap arrangement till completion of the line.
d	Daltonganj (POWERGRID) – Chatarpur/Lesliganj 132kV D/c	Tendering is in progress. Expected to be completed by October 2019
2	Chaibasa400/220kVS/s	
a	Chaibasa(POWERGRID)–Noamundi220kVD/c	Not yet started
3	Dhanbad400/220kVS/s	
a	LILO of Govindpur–Jainamore/TTPS 220kVD/c at Dhanbad	ROW issues.Target date November 2018.

Members may please update.

Deliberation in the TCC meeting

OPTCL updated the latest status as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA 400/220kV Bolangir S/s	
a.	LILO of one circuit of Sadeipalli-Kesinga 220 kV D/C line at Bolangir S/S	<i>Only 7 towers left (Severe ROW problem). By December, 2018.</i>
2.	400/220kV Pandiabil Grid S/s:	
a.	Pratapsasan(OPTCL)-Pandiabil(PG) 220 kV D/C line	By Dec, 2018.
3.	400/220 kV Keonjhar S/S	
a.	Keonjhar (PG)-Keonjhar (OPTCL) 220 kV D/C line	By July, 2018.
b.	Keonjhar (PG)-Turumunga(OPTCL) 220kV D/C line	By 2019. Tender floated.

ITEM NO. B31:	AUGMENTATION OF 400/220KV ICT CAPACITY AT MAITHON, PATNA, SASARAM, BIHARSHARIFF
----------------------	--

ICTs of (1X315+1X500) MVA capacity exists at Maithon, Patna and Sasaram. In the peak period, the total power catered by each of the sub-stations is high enough to cause tripping of the parallel 315MVA ICT, if the 500MVA ICT trips. Similarly, if one out of the 3X315 MVA ICTs at Biharshariff trips, the other two ICTs are also likely to trip on overload.

The 315 MVA ICTs at Patna and Sasaram are already planned to be replaced by 500MVA ICTs while a 500MVA ICT is scheduled to be added each at Maithon and at Biharshariff.

19th SCM approved the 3rd 500 MVA ICT at Patna for fulfilling the (n-1) criterion and in view of load growth at Patna area.

CTU informed that in view of changed scenario at first the 3rd 500 MVA ICT will be commissioned at Patna and after that the 2nd 315 MVA ICT will be replaced with 500 MVA ICT.

In 37th TCC, POWERGRID updated the latest status as follows:

S. No.	Name of the Substation		Status
1	Patna	Argumentation of 315 MVA ICT with 500 MVA ICT New 500 MVA 3 rd ICT	The 2 nd 500 MVA ICT was installed in place of 3 rd ICT.
2	Maithon	Installation of new 500 MVA 2 nd ICT	
3	Biharshariff	Installation of new 500MVA 4 th ICT	Installed by January 2019

4	Sasaram	Argumentation of 315 MVA ICT with 500 MVA ICT	will be done in 1 st quarter of 2018-19.
---	---------	---	---

POWERGRID may update.

Deliberation in the TCC meeting

Powergrid informed that they were not getting necessary shutdown for installation of ICT at Sasaram.

BSPTCL informed that Powergrid should explore early commissioning of ICT at Gaya (PG).

Powergrid informed that ICT at Gaya would be commissioned by December 2018.

ITEM NO. B32:	PRIORITY-BASED COMMISSIONING OF BUS REACTOR FOR CONTROL OF HIGH VOLTAGE DURING LEAN PERIODS
----------------------	--

POWERGRID updated the latest status in 146th OCC Meeting as follows:

S.N.	Reactor	Status
1	125 MVAR Bus reactor of Jamshedpur	Charged on 1 st December 2017
2	125 MVAR Bus reactor of Biharshariff	Commissioned
3	Additional bus-reactor of 125 MVAR capacity at Beharampur.	Commissioned in March'18.
4.	125 MVAR Bus reactor of Subashgram	<i>LOA placed.</i>

POWERGRID may update.

*Powergrid added that, considering the low voltage issues in Eastern Region, the following reactors would be commissioned in advance as per the following schedule against investment approval schedule of **November 2018**:*

SI No	Substation	Name of element	Expected Date of commissioning
1	Baripada	125MVAR Bus Reactor	30.07.2018
2	Bolangir	125MVAR Bus Reactor	30.08.2018
3	Keonjhar	125MVAR Bus Reactor	30.09.2018
Early commissioning of Bus reactor under ERSS XIV Scheme			
1	Durgapur	125MVAR Bus Reactor	30.06.2018
2	Chaibasa	125MVAR Bus Reactor	30.06.2018
3	Banka	125MVAR Bus Reactor	30.07.2018
4	Lakhisarai	125MVAR Bus Reactor	30.09.2018

After commissioning of these Bus Reactors, voltage profile of Eastern Region may be improved. Accordingly, it is proposed that commissioning of the said Reactor may please be preponed to the dates mentioned in above table.

TCC may approve.

Deliberation in the TCC meeting

Powergrid informed that 125MVAR Bus Reactor at Baripada has been commissioned on 28th June 2018.

TCC appreciated the special efforts made by Powergrid in early commissioning of reactors at different places which would benefit the regions in terms of improved voltage profile.

ITEM NO. B33:	O&M AGREEMENT BETWEEN BSPTCL AND POWERGRID
----------------------	---

The following 132 kV and 220 kV bays of M/s BSPTCL has been constructed by POWERGRID under BSPTCL consultancy project.

- i) 02 nos. 132 kV bays at Banka for Sultanganjline : Commissioned on 15.07.2015.
- ii) 02 nos. 220 kV bays at Gaya for Sonenagar line: Commissioned on 03.09.2016.
- iii) 01 no. 220 kV bay at Patna for Sipara line: Commissioned on 08.03.2018
- iv) 02nos 220KV bays at Muzaffarpur S/S : Ready for Commissioning.

POWERGRID is maintaining the above bays since commissioning and therefore agreement for maintenance of above 132 kV and 220 kV bays at Banka, Gaya, Patna and Muzaffarpur S/S needs to be enforced between POWERGRID and M/s BSPTCL.

The draft copy of O&M agreement has already been submitted to the Chief Engineer (Proj./BSPTCL vide our letter dated 03.01.2017 but the signing of agreement could not be materialised.

The issue was discussed in 37th TCC Meeting wherein it was decided that POWERGRID and BSPTCL should bilaterally settle the issue.

POWERGRID may explain. BSPTCL may update.

Deliberation in the TCC meeting

BSPTCL assured that the issue would be resolved bilaterally with Powergrid.

ITEM NO. B34:	AGENDA BY POWERGRID
----------------------	----------------------------

3) NON OPENING OF LC REQUISITE AMOUNT OF LC :

Following constituents are required to enhance/ extend LC towards Payment Security Mechanism, as per CERC Regulations:

Amount (in Cr.)			
SI No	Name of DIC's	Present Value of LC	Value of LC Required
(i)	North Bihar Power Distribution Company Limited(NBPDCL)	9.73	29.00
(ii)	South Bihar Power Distribution Company Limited(SBPDCL)	8.89	40.00
(iii)	Ind-Barath Energy (Utkal) Limited	--	17.50
(iv)	South Eastern Railway	--	3.15

In 37th CCM, NBPDCL, SBPDCL, IBEUL and SER representatives were not present.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Subsequently, BSPHCL informed that the opening of LC is under process; however, NBPDCL & SBPDCL are making payment consistently..

BSPHCL/SBPDCL may update.

4) PAYMENT OF OUTSTANDING DUES MORE THAN 60 DAYS :

Amount(in Cr.)		
SI No	Total Outstanding dues	Outstanding due more than 60 days
Vedanta Ltd.	11.59	11.59
GMR Kamalanga Energy Ltd.	40.64	9.52
Jindal India Thermal Power Limited	2.55	2.55
Ind-Bharat Energy (Utkal) Limited	214.29	193.84
Damodar Valley Corporation(DVC)	143.08	138.16
West Bengal State Electricity Distribution Company Ltd.(WBSEDCL)	105.78	8.73
Total	541.89	387.65

(vi) The outstanding pertaining to WBSEDCL (Surcharge @ 7.30 Cr & Bill # 4 @ 1.43 Cr)

In 37th CCM, WBSEDCL informed that their payment is under process.

VEDANTA, GMR, JITPL, IBEUL & DVC representatives were not present.

Concerned members may update the latest status.

5) PROJECT CONSULTANCY AND BAY O&M CHARGES PERTAINING TO IPPS ARE LONG PENDING FOR PAYMENT TO POWERGRID AS FOLLOWS:

Sl	Name of IPP	Location	Project consultancy or Bay O&M	Total Payment pending(Rs)	Remarks
1	MONNET POWER CORPORATION LIMITED	Angul	Project consultancy	92.30 Lakh	Work stopped since 26th July 2014
2	JINDAL INDIA THERMAL POWER LIMITED	Angul	Bay O&M Charges	110.80 Lakh	Irregular payment
3	GMR KAMALANGA ENERGY INDIA LIMITED	Angul	Bay O&M Charges	23.96 Lakh	Interest payment
4	INDOBARATH	Sundargarh	Bay O&M Charges	119.79 Lakh	No response
5	STERLITE	Sundargarh	Bay O&M Charges	15.40 Lakh	Payment of 1st Qtr of 18-19 is pending

Inspite of regular correspondences and follow up from POWERGRID with the IPPs, the above pending payments are not getting settled.

Powergrid may explain.

6) LIST OF ASSETS COMMISSIONED BY POWERGRID.

List of Assets commissioned by POWERGRID is enclosed in **Annexure-B40.4**.

Members may note.

Deliberation in the TCC meeting

TCC advised Powergrid to resolve the issues bilaterally.

It was suggested in the meeting that, in case any issue remains unresolved, the same might be forwarded to Member Secretary, ERPC who, if necessary, would convene a separate meeting with concerned utilities and Powergrid to sort out the issues.

ITEM NO. B35:	AGENDA BY NHPC
----------------------	-----------------------

1) SIGNING OF RECONCILIATION STATEMENT.

The reconciliation statements for Quarter-IV (2017-18) are yet to be reconciled by all the beneficiaries except for WBSEDCL, JUVNL, SIKKIM & GRIDCO which have been already sent to beneficiaries on dated 18.04.2018

In 37th CCM, WBSEDCL, GRIDCO assured that the signed reconciliation statements would be sent shortly. JUVNL, SIKKIM representatives were absent.

2) PAYMENT OF LATE PAYMENT SURCHARGE BY DVC.

The total amount of LPS ₹ 2,40,971 is still pending against energy supplied from Rangit & Teesta Power Stations despite directions of MoP and persistent requests by NHPC

In 37th CCM, DVC representative was absent.

3) NON-OPENING OF LC OF REQUISITE VALUE

All the beneficiaries are intimated that the calculation sheet of LC for F.Y 2017-18 have been sent which is based upon 105% of average billing w.e.f Jan'2016 to Dec'2016. All the concerned beneficiaries are requested to enhance the existing LC or open the new LC of requisite value before 31st March'2017 and same should be valid up to 31st March '2018.

NBPDCL, SBPDCL and JBVNL have not yet provided the LC of requisite amount despite repeated request by NHPC. The beneficiaries NBPDCL, SBPDCL & JUVNL are requested to open L.C amounting to Rs.6.85 Crs, Rs 9.07 Crs and Rs.8.47 Crs respectively at the earliest being a statutory requirements as per PPA.

S. No	Beneficiaries	Existing L.C Amount	Expiry date	Required L.C Amount	Difference
(i)	NBPDCL	2.74 Crs	26.12.2018	6.85 Crs (Validity Up to 31.03.2019)	2.01 Cr
		2.10 Crs	17.12.2018		
		4.84Crs			
(ii)	SBPDCL	5.1025 Crs	26.12.2018	09.07 Crs (Validity Up to 31.03.2019)	1.0672 Crs
		2.90 Crs	18.12.2018		
		8.0025 Crs			
(iii)	JUVNL	8.24 Crs	16.10.2018	8.47 Crs (Validity Up to 31.03.2019)	23 Lcs

In 37th CCM, SBPDCL, NBPDCL & JUVNL representatives were absent.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Subsequently, BSPHCL informed that as per their calculations the required LC is ₹ 7.06 Cr & ₹ 8.86 Cr for NBPDCL & SBPDCL respectively. So there is no requirement of enhancement of LCs.

4) SIGNING OF PPA IN RESPECT OF TAWANG H.E.PROJECT, STAGE - II.

Signing of Power Purchase Agreement is pending with GRIDCO, JBVNL & WBSEDCL. All the three beneficiaries may be again requested to sign the long pending Power purchase agreement at the earliest.

In 37th CCM, NHPC was advised to take up the signing of PPA individually with the concerned utilities.

5) PAYMENT OF LATE PAYMENT SURCHARGE BY WBSEDCL

The total amount of LPS Rs. 29.92 Crs. out of which Rs.1,13,68,351/- is against energy supplied from Rangit & Teesta-V Power Stations & Rs. 28.78 Crs. against energy of TLDP-III Power Station is outstanding. WBSEDCL has agreed to pay Rs.1,13,68,351/- out of above total outstanding dues against energy supplied from Rangit & Teesta-V Power Stations in 4 equal instalment and thus 1st instalment of Rs. 28.42 lakh have been received on 11.05.2018. Moreover, as per MoM held on dated 09.11.2017 under chairpersonship of Deputy Secretary(H-II), MoP, Govt of India, WBSEDCL was directed to pay the entire amount of Rs.29.92 Crs. and not in instalments to NHPC.

6) EXTENSION OF PPA IN R/O TLDPP-III & IV POWER STATIONS

The validity of PPA in respect of TLDP-III Power Station stands expired which was valid for 5 years from the date of commercial operation and PPA in respect of TLDP-IV Power Station is valid upto 10.03.2021 which need to be extended for their entire useful life of Power Stations i.e. 35 years. Only the formal supplementary agreement is required to be signed to regularize extension of these PPA's which has been already confirmed by WBSEDCL vide letter dated 26.07.2012(Copy enclosed). It is reiterated that as per minutes of meeting of 103rd EREB held on 27.04.2002 at Chalsa and circulated by EREB vide their letter no. EREB/PSD/BOARD/2002/2970-3033 dated 24.05.2002, Principal Secretary (Power), Govt. of West Bengal had confirmed that the entire power from TLDP-III & TLDP-IV H.E Projects would be absorbed by WBSEB.

NHPC may elaborate. Concerned utilities may update.

Deliberation in the TCC meeting

TCC advised NHPC to resolve the issues bilaterally.

It was suggested in the meeting that, in case any issue remains unresolved, the same might be forwarded to Member Secretary, ERPC who, if necessary, would convene a separate meeting with concerned utilities and NHPC to sort out the issues.

WBSEDCL suggested that the issues which are purely bilateral in nature needed not be placed in the TCC forum for deliberation.



MINUTES OF 38th TCC MEETING OF **EASTERN REGIONAL POWER COMMITTEE**

Date: 29th June, 2018

Venue: Kolkata

Index

Item No	Title of Agenda	Page
Item No. A1	Confirmation of the Minutes of 37 th TCC Meeting	1
	PART B :: ITEMS FOR DISCUSSION	
Item No. B1	Status of projects funded under PSDF schemes	1
Item No. B2	Flexibility in Generation & Scheduling of thermal power stations to reduce emissions-MOP, GOI Order	2
Item No. B3	Performance of Hydro power stations in ER including Hydro power stations in Bhutan	3
Item No. B4	Implementation of differential protection for short distance lines	3
Item No. B5	Installation of PMUs for observation of the dynamic performance of STATCOMs	4
Item No. B6	Replacement of old RTUs in Eastern Region for reporting of RTU/SAS to backup Control Centres	5
Item No. B7	Reliable communication scheme under central sector for Eastern Region	6
Item No. B8	Study of Reactive Energy Charges payable by WBSETCL system	7
Item No. B9	Status of Implementation of new Islanding Schemes in ER	8
Item No. B10	Implementation of Automatic Demand Management Scheme (ADMS)	9
Item No. B11	Automatic Under Frequency Load Shedding (AUFLS)	11
Item No. B12	Third Party Protection Audit observation of DVC Substations	13
Item No. B13	Unreliable operation at 400 kV Motihari (DMTCL) S/s	13
Item No. B14	Flexible operation of Thermal Power Stations- Identification of Pilot Projects	14
Item No. B15	Procurement of WEB-NET-USE software for ER Constituents	15
Item No. B16	Transfer capability determination by the States	16
Item No. B17	Insulator replacement of 220kV Chukha-Birpara D/C Line	16
Item No. B18	Outstanding issues towards Charging of 220kV Tenughat- Biharsharif S/C Line at 400 KV Level	18
Item No. B19	Expeditious commissioning of 400kV FSTPS – Baharampur (Twin HTLS) D/C Line	19
Item No. B20	Status of 400kV Teesta III-Rangpo-Kishanganj D/C Line and 400kV Dikchu- Rangpo S/C Line in Sikkim	20
Item No. B21	Repair/Rectification of Tower at location 79 of 132kV Rangpo-Melli D/C line and Chuzachen (Rangpo) -Gangtok transmission lines.	20
Item No. B22	Status of construction of Chuzachen bays at Rangpo S/S.	21

Item No	Title of Agenda	Page
Item No. B23	Restoration of MPL-Maithon D/C Lines	21
Item No. B24	Erection and Commissioning of 2 Nos. 220 KV Line Bays at KBUNL, Bihar	22
Item No. B25	Issuance of Taking Over Certificate (TOC) for DSTPS-RTPS OPGW Link By DVC	22
Item No. B26	Operationalizing Black Start facility at Purulia Pump Storage Project (PPSP) of WBSEDCL	23
Item No. B27	Restricted Governor /Free Governor Mode Operation of Generators in ER	24
Item No. B28	Payment/Receipt Status from various pool accounts in ER	25
Item No. B29	Opening of LC by ER constituents for Deviation Charges Payments	27
Item No. B30	Meter related Issues	27
Item No. B31	Outstanding issues related to IBEUL	28
Item No. B32	Outstanding payment issue between M/S JITPL and POWERGRID	29
Item No. B33	Scheduling of Chuzachen HEP and Tashiding HEP	30
Item No. B34	Deputation of Nodal Officers by Regional Entities	31
Item No. B35	Issues related to associated / downstream systems	32
Item No. B36	Augmentation of 400/220kV ICT capacity at Maithon, Patna, Sasaram, Biharshariff	35
Item No. B37	Priority-Based commissioning of Bus Reactor for control of High Voltage during lean periods	35
Item No. B38	Completion of 400 KV Alipurduar-Phunatsanhgchu-D/C Quad Line	36
Item No. B39	O&M agreement between BSPTCL and POWERGRID	37
Item No. B40	Agenda by POWERGRID	37
Item No. B41	Agenda by NHPC	39
	PART C :: ITEMS FOR INFORMATION	
Item No. C1	Status of Installation of STATCOM in Eastern Region	42
Item No. C2	Bus Splitting of Kahalgaon STPS Stage I&II, NTPC	42
Item No. C3	Payment/Receipt Status from various pool accounts in ER	43
Item No. C4	Reconciliation of Commercial Accounts	43
Item No. C5	Installation of new PWC made STOA software at ERLDC.	45
Item No. C6	STU and SLDC Transmission & Operating charges	46
Item No. C7	Implementation of Automatic Meter Reading in Eastern Region	46
Item No. C8	Replacement of GPRS communication with Optical Fiber for AMR	47

Item No	Title of Agenda	Page
Item No. C9	Procurement of new SEMs	47
Item No. C10	Replacement of Elster Meters	48
Item No. C11	Time correction of SEMs in Eastern Region – Replacement of heavily drifted SEMs	48
Item No. C12	Accounting of state drawl from Substation of PGCIL/ISTS Licensee in ER	48
Item No. C13	Non-submission of weekly SEM readings by Tuesday noon from non-AMR Locations/ faulty AMR locations/ Genus meter locations	49
Item No. C14	Submission of SEM data to ERLDC prior & after 6 hr of first time charging of new element	49
Item No. C15	Software related Issue with Genus Meters	50
Item No. C16	LILO arrangement at 132/33 KV GSS Baisi in 132 KV Kishanganj(old)- Dalkola(WBESTCL)	50
Item No. C17	Third Party Protection Audit and UFR Audit in Eastern Region	50
Item No. C18	Highlights & Grid Performance for the Period from Feb’ 2018 to May’ 2018	51

EASTERN REGIONAL POWER COMMITTEE, KOLKATA

MINUTES OF 38TH TCC MEETING

Date: 29th June, 2018

Place: Kolkata

List of participants is at **Annexure-II**

ITEM NO.A1:	CONFIRMATION OF THE MINUTES OF 37TH TCC MEETING
--------------------	---

The minutes of the 37th TCC meeting held on 16th March, 2018 at Goa were circulated vide letter no. ERPC/TCC&Committee/14/2018/4885 dated 28th March, 2018.

No comments have been received from constituent members on the minutes of the meeting.

Members may confirm the minutes of 37th TCC meeting.

Deliberation in the ERPC Meeting

Members confirmed the minutes of the 37th TCC Meeting held on 16.03.2018 at Goa.

PART B: ITEMS FOR DISCUSSION

ITEM NO. B1:	STATUS OF PROJECTS FUNDED UNDER PSDF SCHEMES
---------------------	---

The 9th meeting of the PSDF Project Monitoring Group for review of the projects approved under PSDF in Eastern Region was held at Binaguri on 8th June, 2018. The meeting was chaired by Chairperson, CEA. All the states/utilities of the Eastern Region participated in the meeting. The status/progress of all projects of Eastern Region was reviewed in the meeting. Chairperson, CEA appreciated the progress of projects in Eastern Region.

The minutes of the said meeting are awaited.

In the meeting, it was informed that there have been considerable delays on the part of the utilities for utilisation of the fund granted from PSDF for the approved projects. It was also pointed out that most of the fund under PSDF had already been allocated for system improvement. Still, proposals for a good number of projects are being received by NLDC for funding through PSDF. In such cases, a situation might also likely to arise where the unutilised fund of the approved projects, which were getting delayed might be diverted to new projects. Therefore, the onus is on the utilities for ensuring timely completion of the projects.

The status of the projects (as given in the 145th OCC Meeting) of the Eastern Region which were approved for implementation utilising PSDF are given in **Annexure-B1**.

TCC may note.

Deliberation in the TCC meeting

TCC noted and referred to ERPC for information.

ITEM NO. B2:	FLEXIBILITY IN GENERATION & SCHEDULING OF THERMAL POWER STATIONS TO REDUCE EMISSIONS-MOP, GOI ORDER
---------------------	--

MoP vide letter No. 23/70/2017-R&R dated 05.04.2018 published a detailed mechanism of allowing Flexibility in Generation and Scheduling of Thermal Power Stations to reduce emissions. Subsequently, CEA vide its letter No. 7/X/VIP/GM/2018/923-27 dated 12.06.2018 requested all RPCs to make necessary changes in Energy Accounting to implement the above mentioned mechanism.

The concept of flexible utilization of coal as introduced by the Central Govt in year 2016, allows the use of coal within its basket in optimal manner. This avoids unnecessary coal transportation and reduces the power generation cost. In a similar manner, it has been decided by MoP that there should be some flexibility in Generation and Scheduling of Thermal Power Stations so that Discoms are able to meet their RPO without facing any additional financial burden.

Further, due to large scale integration of Grid connected renewable, which is generally infirm in nature, there is a need for balancing power to maintain security & stability of the Grid. Such balancing has to be done by Discoms and Generators both. This flexibility will provide optimum use of RE by Power Generators and help reduce emissions.

The detailed mechanism of allowing “Flexibility in Generation & Scheduling of Thermal Power Stations to reduce emissions” is enclosed in **Annexure-B2**.

TCC may discuss.

Deliberation in the TCC meeting

MS, ERPC highlighted the key issues which are going to be faced while implementing the said mechanism.

TCC felt that there are lot of gray areas, which need to be discussed.

MS, ERPC informed that a workshop is scheduled to be held on 25th July 2018 at ERPC, Kolkata.

TCC advised all the constituents to nominate concern officers for detailed deliberation. Based on the discussion in the workshop, ERPC secretariat, if necessary, would write a letter to CEA highlighting the issues needed to be addressed before implementation of the said mechanism.

ITEM NO. B3:	PERFORMANCE OF HYDRO POWER STATIONS IN ER INCLUDING HYDRO POWER STATIONS IN BHUTAN
---------------------	---

CEA vide letter dated 18.07.17 informed that POSOCO had carried out operational analysis of various hydro stations in the country and observed that despite 40.6 GW of peaking hydro capacity, only about 33 GW peak generation is available on all India basis. According to POSOCO, this is on account of a number of hydro stations, particularly in state sector, not being operated in peaking mode.

In 37th TCC Meeting, ERLDC gave a detailed presentation highlighting the availability of peaking power from Hydro Stations of Eastern Region and it was concluded that there are scope for further improvement. It was also pointed out in the meeting that improvement of injection of power at Indian periphery by Bhutan HPS during peak hours was also possible.

Thereafter, a separate meeting with Bhutan was held on 27.03.2018 to discuss the issue related to maximization of the hydro generation during peak hours from Bhutan. In the meeting, a detailed process of scheduling involving NLDC-Bhutan, NLDC-India, ERLDC, Generators of Bhutan etc. was discussed and formulated.

ERLDC may give a presentation highlighting the performance of hydro stations of India and Bhutan for providing improvement in peaking support.

Members may please discuss.

Deliberation in the TCC meeting

ERLDC gave a detailed presentation highlighting the performance of hydro stations of Eastern Region. It emerged during the presentation that extra peaking support to the extent of 384 MW is possible as far as Odisha is concerned. OHPC representative informed that some of the units are under R & M and they are putting efforts to bring the machines on bar as early as possible.

ERLDC also informed that extra peaking support to the tune of 100MW is being obtained from Tala HEP of Bhutan from last one week.

On enquiry, Jharkhand informed that both the units of Subarnarekha HEP, which are under R & M, are expected to be back shortly.

MS, ERPC stressed that if proper price signal for peak and off peak is generated, the hydro stations may willingly change their operational pattern to maximize the revenue.

ITEM NO. B4:	IMPLEMENTATION OF DIFFERENTIAL PROTECTION FOR SHORT DISTANCE LINES
---------------------	---

Powergrid informed that for short distance line (<20KM) they are planning to replace existing Distance protection relay with fibre base differential protection relay. Feeder details are as follows:

1. 220KV Subhasgram (POWERGRID)-Subhasgram (WBSETCL) D/C: Line length = 0.8 KM
2. 132KV Malda (POWERGRID)-Malda (WBSETCL) D/C: Line length = 5.94 KM,
3. 220KV Alipurduar (POWERGRID)-Alipurduar (WBSETCL) D/C: Line length = 6.377 KM,

4. 220KV Durgapur (POWERGRID)-Durgapur (DVC) D/C: Line length = 1 KM,
5. 400KV Durgapur (POWERGRID)-Bidhan Nagar (WBSETCL) D/C: Line length = 11 KM,
6. 132KV Birpara (POWERGRID)-Birpara (WBSETCL) D/C: Line length = 0.3 KM,
7. 132KV Siliguri (POWERGRID)-NJP (WBSETCL) S/C: Line length = 10 KM,
8. 132KV Siliguri (POWERGRID)-NBU (WBSETCL) S/C: Line length = 10 KM

In 68th PCC Meeting, it was opined that differential protection should be implemented for all short lines (<20KM) to overcome relay coordination issues with respect to distance and over current protection.

PCC in principle agreed to the proposal.

PCC opined that differential protection at both the ends could be implemented by one entity to maintain the relay and communication compatibility.

WBSETCL informed that they are implementing differential protection in 220KV Subhasgram (POWERGRID)-Subhasgram (WBSETCL) D/C for both the ends using fibre optic cables.

PCC advised Powergrid to implement differential protection at both ends for rest of the above lines.

Powergrid requested DVC and WBSETCL to share the availability of fibre optic terminal equipment details and protection scheme installed at their end.

TCC may please concur.

Deliberation in the TCC meeting

It was decided in the meeting that the cost relating to implementation of fiber based differential protection scheme for both ends shall be borne by concerned utilities owning the line.

ITEM NO. B5:	INSTALLATION OF PMUs FOR OBSERVATION OF THE DYNAMIC PERFORMANCE OF STATCOMS
---------------------	--

Four STATCOMs (Rourkela, Jeypore, Kishenganj, New Ranchi) are being commissioned in the Eastern Region to improve the dynamic VAR compensation in the grid and for the improvement of the transient stability. STATCOM is a dynamic VAR compensation device and provides the fast reactive support to the grid during transient as well steady state operation. The steady-state response of STATCOM can be monitored through conventional SCADA data, however; the dynamic response, which comes within milliseconds, cannot be well captured through conventional SCADA system. In order to analyze the dynamic performance of STATCOM (STATCOM+ MSR /MSC) during day-to-day operation, it is desired to install PMU on the Coupling Transformer of the STATCOM as a part of the URTDSM project. This will help the operator in monitoring and analyze the STATCOM dynamic response in real time as well as offline mode.

Based on the above for better monitoring of the STATCOM devices, Powergrid may be advised for installation of PMU at all the four STATCOMs of Eastern region.

In 146th OCC, ERLDC informed that as the STATCOMs are dynamic compensation devices, PMUs are required to be installed for availing synchronized data. The data will help in analyzing the dynamic response of the STATCOMs during day-to-day operation.

OCC recommended to install PMUs on the Coupling Transformer of the four STATCOMs as a part of the URTDSM project.

Powergrid informed that the proposal for installation of PMUs in above substations were not covered in original URTDSM project. They had taken up the matter with their Engineering Wing.

OCC referred to TCC for approval for installation of PMUs on the Coupling Transformer of the four STATCOMs are being in commissioning stage, as a part of the URTDSM project .

TCC may approve.

Deliberation in the TCC meeting

PowerGrid agreed to explore the possibility of diverting unutilized PMUs under URTDSM project from other locations to complete the work on urgent basis. If adequate no. of PMUs are not available under URTDSM, balance PMUs will be implemented under project “Upgradation of SCADA/RTUs/SAS in the Central Sector stations and strengthening of OPGW network” mentioned in Item No. B6.

ITEM NO. B6:	REPLACEMENT OF OLD RTUS IN EASTERN REGION FOR REPORTING OF RTU/SAS TO BACKUP CONTROL CENTRES
---------------------	---

In 36th TCC/ERPC meeting, proposal of replacement of RTU (as per Committee constituted in 35th ERPC meeting), was approved. It was also advised that replacement of OPGW on older ULDC lines may be deliberated in lower forum before submitting for TCC/ERPC approval.

Accordingly, in 37th ERPC meeting implementation of ‘Upgradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region’ project on tariff route basis was approved.

In 37th TCC/ERPC Meeting, ERPC authorized POWERGRID to undertake the works related to replacement of the old RTUs of the Eastern Region. It was also decided by the ERPC that the investment made in this regard shall be recovered by POWERGRID through tariff. However, subsequent O&M shall be the responsibility of the concerned constituents.

In the said approval, the replacement/up-gradation of SAS, BCU based automation work, Replacement of old DCPS/UPS and Laying of OPGW as mentioned in detail scope of work are not included.

Therefore, implementation of ‘Upgradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region’ Project by POWERGRID is proposed to be implemented with following scope:

- A) Replacement of Old RTUs/SAS and Upgradation of SAS in Eastern Region.
- B) Implementation of BCU based Substation Automation System at 05 nos. substations in Eastern Region.
- C) Replacement of Old DCPS & UPS in Eastern Region.
- D) Laying of OPGW (903 Km) in Eastern Region.

The detail scope of the project is enclosed in **Annexure-B6**.

Investment made by POWERGRID on this project shall be recovered through tariff.

Deliberation in the TCC meeting

TCC recommended to ERPC for including the associated work as mentioned in the agenda under the scope of implementation of “Upgradation of SCADA/RTUs/SAS in the Central Sector stations and strengthening of OPGW network in Eastern Region” which has already been approved in 37th ERPC meeting.

ITEM NO. B7:	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR EASTERN REGION
---------------------	--

In line with the status of Implementation of Enquiry Committee Recommendations under **clause no: 9.15.2 under Network visualization**, the last mile fibre availability to all central sector stations were discussed in 20th SCADA O & M meeting held on 15th December 2017 at ERLDC, Kolkata. In the meeting it was pointed out that POWERGRID has already taken approval for last mile fibre connectivity for some stations mainly GMR, JITPL & Ind Bharat etc in 36th TCC/ERPC meeting held on 13th/14th September 2017 at Bhubaneswar. Status of last mile fibre connectivity for central sector stations which are still not having fibre connectivity, required for real time SCADA system & AGC, as mentioned below may also be planned.

ISGS	SL NO	NAME OF THE STATION	DISTANCE BETWEEN THE NEAREST COMMUNICATION NODE TO THE UNIT CONTROL ROOM	NEAREST COMMUNICATION NODE	Fiber layed (Y/N)	End Equipment (Y/N)	Availability Upto SAS/RTU	Distance Between Gen. and SAS for AGC	Distance Between SAS & Communication Equip.
NTPC	1	FARAKKA STPS	2500MNA.....	Y	Y	N	100M	2400M
	2	BARH STPS	2000M		Y	Y	N	1500M	500M
	3	KAHALGAON STPS	1500M		Y	Y	N	1450M	60M
	4	BRBCL NABINAGAR	81.65KM+1000M	SASARAM (PGCIL)	N	N	N	1000M	
	5	TALCHER STPS	660MNA.....	Y	Y	N	650M	10M
	6	DARLIPALLY STPS	810M	JHARSGUDA (SUNDERGARH)	Y	Y	Y	800M	10M
NHPC	7	RANGIT HPS	600MNA.....	Y	Y	N	580M	20M
	8	TEESTA -V HPS	520M		Y	Y	N	500M	20M
IPP HYDRO	9	DIKCHU HPS	32.67KM+550M	RANGPO (PGCIL)	N	N	N	550M	
	10	TEESTA-III HPS	46.28KM+1800M	RANGPO (PGCIL)	N	N	N	1800M	
	11	JORETHANG HPS	27KM+300M	RANGPO (PGCIL)	N	N	N	300M	
	12	CHUZACHEN HPS	21KM+350M	RANGPO (PGCIL)	N	N	N	350M	
	13	TASHIDING HEP	8KM	New Melli	N	N	N	10M	
IPP THERMAL	14	JINDAL ITPL	85KM+1000M	ANGUL (PGCIL)	N	N	N	1000M	
	15	GMR TPS	30KM+800M	ANGUL (PGCIL)	N	N	N	800M	
	16	IND BHARAT EUL	65KM+700M	JHARSGUDA (SUNDERGARH)	N	N	N	700M	
	17	ADHUNIK PNRL	300MNA.....	Y	Y	N	290M	10M
	18	MPL	31.5KM+1500M	MAITHON (PGCIL)	Y	Y	N	1500M	
	19	OPGCL	220MNA.....	Y	Y	Y	200M	20M
	20	Lalmatia	79KM+	Farakka	N	N	N		

In 37th TCC/ERPC meeting, POWERGRID informed that the work would be awarded by June, 2018 and would be completed by December, 2019 in phased manner.

In 21st SCADA O & M meeting held on 19th June 2018, POWERGRID intimated that the work is not covered under the scope of POWERGRID and the same is also mentioned in Committee report for 'Replacement of RTUs in Eastern Region'.

Accordingly, POWERGRID stated that concerned utilities shall take up the work.

ERLDC requested POWERGRID to take up the OPGW portion of the above work on behalf of the utilities.

POWERGRID intimated that only the OPGW portion along with terminal equipments (excluding the fiber connectivity within stations from Control room to the generators) can be considered upon approach from concerned utilities with a commitment of providing workfront and Right Of Way (including compensation) during execution. Further the O&M of these links will be in the scope of the concerned utilities. The OPGW links may be included under the Project 'Up-gradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region' through tariff route and the investment made by POWERGRID shall be recovered through tariff.

POWERGRID/ERLDC may explain.

TCC may concur.

Deliberation in the TCC meeting

Power Grid agreed to undertake the last mile connectivity work provided the necessary workfront and ROW is provided by concerned utilities/Generating Stations. The cost incurred therein will be recovered through tariff route. Subsequent O & M shall be the responsibility of the concerned utilities. Internal fiber networks from the terminal equipments shall be excluded from the scope of work of PGCIL.

ITEM NO. B8:	STUDY OF REACTIVE ENERGY CHARGES PAYABLE BY WBSETCL SYSTEM
---------------------	---

It has been observed that during 2017-18, the statement of weekly reactive energy charges payable by WBSETCL System to the Pool A/c is in the range of Rs. 40 – 50 Lakh and total payment to Reactive Pool A/c amounts to 3 crore. The Reactive Energy charges are payable only for either higher voltage (>103% of nominal voltage) high reactive (MVARh) injection or lower voltage (<97% of the nominal voltage) high reactive (MVARh) drawl. In order to investigate the reasons of such huge amount of reactive charges payable on continuous basis, ERPC and ERLDC have carried out a joint study on this score. It has been found that among the various tie points of WBSETCL with ISTS / neighbouring utilities, the following interconnecting points / ties are cause of concern to WBSETCL System which requires special attention:

Case : 1	Case : 2
Higher Voltage high MVAR injection	Lower Voltage high MVAR drawal
i) 220 kV Binaguri (PG) – NJP # 1 & 2	i) 220 kV Subhasgram (PG) – Subhasgram (WB) #1 & 2
ii) 400 kV Subhasgram (PG) – HEL(CESC) #1 & 2	ii) 220 kV Subhasgram (PG) – EM Bypass (CESC) #1 & 2
iii) 400 kV Sagardighi - Durgapur (PG) # 1 & 2	iii) 220 kV Subhasgram (PG) – KLC Bantala / New Town
iv) 400 kV PPSP (New) – Ranchi (New) (PG) # 1 & 2	iv) 132 kV Malda (PG) – Malda (WB) # 1 & 2
v) 400 kV Bidhannagar – Durgapur D/C of WBSETCL	

The details of the study results and the actions to be taken for reduction of Reactive Energy charges by WBSETCL is enclosed at **Annexure- B8**.

WBSETCL may please opine.

Deliberation in the TCC meeting

A detailed deliberation on this issue took place. During deliberation it emerged that MVARh injection/Drawl problem might not be fully attributable to the WB networks. Further, there might be metering issues also.

Member Secretary, ERPC informed that a committee has already been constituted to look into the metering issue and the first meeting of the committee is scheduled to be held on 11.07.18 at ERPC, Kolkata.

Regarding the VAR issue not attributable to WB system it was decided that a thorough deliberation shall take place at lower forums of ERPC. TCC also advised WB to immediately take necessary action for rectification required within WB system.

ITEM NO. B9:	STATUS OF IMPLEMENTATION OF NEW ISLANDING SCHEMES IN ER
---------------------	--

1. ISLANDING SCHEME AT BANDEL TPS-WBPDCL

In 145th OCC, WBPDCL informed that the implementation at Power station would be completed by May 2018. Implementation part at Substation end for load segregation would be done by WBSETCL.

In 146th OCC, WBPDCL and WBSETCL informed that the work would be completed by end of July, 2018.

WBPDCL and WBSETCL may update.

Deliberation in the TCC meeting

WBPDCL informed that the implementation at Power station has been completed.

WBSETCL informed that implementation part at Substation end for load segregation would be completed by 10th July 2018.

2. ISLANDING SCHEME AT KANTI TPS - KBUNL

The islanding scheme was discussed in 68th PCC Meeting held on 18-06-2018.

After detailed deliberation, PCC in principle agreed with the following islanding scheme at Kanti TPS:

- Stage II units (2x195 MW) of Kanti TPS will be islanded with station load of 40 MW and radial load of 150 MW (approx.) of 220kV Kanti TPS-Gopalganj D/C line.

- Once the grid frequency falls to 48.2 Hz, the PLC at Kanti TPS would initiate the islanding process after 500 ms time delay.

TCC may note.

Deliberation in the TCC meeting

TCC noted.

3. ISLANDING SCHEME AT IBTPS- OPGC

The islanding scheme was discussed in 68th PCC Meeting held on 18-06-2018. PCC opined that the draft scheme submitted by Odisha was three years old and the draft scheme is needed to be reviewed with existing network configuration.

PCC decided to discuss the islanding scheme in next PCC Meeting and advised OPTCL to submit all the relevant details to ERPC and ERLDC.

TCC may note.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B10:	IMPLEMENTATION OF AUTOMATIC DEMAND MANAGEMENT SCHEME (ADMS)
----------------------	--

As per IEGC 5.4.2.d –

“The SLDC through respective state Electricity Boards/Distribution Licensees shall also formulate and implement state-of-the-art demand management schemes for automatic demand management like rotational load shedding, demand response (which may include lower tariff for interruptible loads) etc. before 01.01.2011, to reduce overdrawl in order to comply para 5.4.2. (a) and (b). A report detailing the scheme and periodic reports on progress of implementation of the scheme shall be sent to the Central Commission by the concerned SLDC.”

ADMS has so far been implemented by DVC and West Bengal. Therefore, Bihar, JUSNL and Odisha needs to expedite their respective implementation.

Maximum over drawl (MW and MU) observed for various constituents during March to May’18 are as follows:

Maximum over drawl (in MW)

	BSPTCL		JUSNL		DVC		OPTCL		WBSETCL		Sikkim	
	MW	Date	MW	Date	MW	Date	MW	Date	MW	Date	MW	Date
Max daily O/D in Mar - May-18	643	28-05-18 20:30	299	26-04-18 00:00	525	18-05-18 17:15	800	18-03-18 18:00	806	13-05-18 00:00	66	15-05-18 07:30
Max daily O/D in Mar-18	509	24-03-18 04:30	265	30-03-18 14:45	460	17-03-18 06:30	800	18-03-18 18:15	568	29-03-18 11:00	52	31-03-18 09:15
Max daily O/D in Apr-18	418	09-04-18 13:15	299	26-04-18 06:00	471	21-04-18 12:30	419	20-04-18 15:15	564	20-04-18 15:15	60	02-04-18 23:45
Max daily O/D in May-18	643	28-05-18 20:30	275	29-05-18 16:30	525	18-05-18 15:15	587	13-05-18 07:15	806	13-05-18 07:15	66	15-05-18 04:15

Maximum over drawl (in MU)

	BSPTCL		JUSNL		DVC		OPTCL		WBSETCL		Sikkim	
	MU	Date	MU	Date	MU	Date	MU	Date	MU	Date	MU	Date
Max daily O/D in Mar - May-18	4.07	16-04-18	3.23	11-03-18	4.99	21-04-18	6.34	30-03-18	6.52	15-03-18	0.55	12-05-18
Max daily O/D in Mar-18	1.49	22-03-18	3.23	11-03-18	2.83	20-03-18	6.34	30-03-18	6.52	15-03-18	0.42	31-03-18
Max daily O/D in Apr-18	4.07	16-04-18	2.87	20-04-18	4.99	21-04-18	3.91	22-04-18	3.82	19-04-18	0.42	02-04-18
Max daily O/D in May-18	2.97	18-05-18	2.68	12-05-18	4.54	15-05-18	5.09	25-05-18	5.23	05-05-18	0.55	12-05-18

It is important to note that during the month of May 2018, there were several instances when logic for ADMS operation was satisfied, but no relief observed in West Bengal system and only 200 MW relief was observed in DVC system. So, West Bengal and DVC may review their ADMS logic.

Instances, when the frequency was below 49.7 Hz during the month of March – June 2018 is shown in **Annexure – B10**.

Inadequate ADMS action, delay in implementation of ‘ADMS’ by Bihar and Odisha coupled with inadequate governor response by the majority of generators is increasing the vulnerability of the grid to disturbance. All constituents may accord top most priority to grid security by complying with the stipulation of IEGC.

The latest status along with proposed logic as follows:

Sl No	State/Utility	Logic for ADMS operation	Implementation status/target	Proposed logic (if different from under implementation logic)
1	West Bengal	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 25.11.16	F <49.9 AND deviation > 12 % or 150 MW
2	DVC	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 17.06.2016	
3	Bihar	F <49.7 AND deviation > 12 % or 150 MW	3 months Feeders identified. Implemented by June 2018	F <49.9 AND deviation > 12 % or 150 MW

4	Jharkhand	1. System Frequency < 49.9 Hz AND deviation > 12 % or 25 MW 2. System Frequency < 49.9 Hz AND deviation > 12 % or 50 MW 3. System Frequency < 49.9 Hz AND deviation > 12 % or 75 MW	9 Months Tendering for RTU installation is in progress. Implemented by May 2018	Condition 1: Block I feeders will be selected for load shedding Condition 2: Block I & II feeders will be selected for load shedding Condition 3: Block I, II & III feeders will be selected for load shedding
5	Odisha	1. System Frequency < 49.9 Hz 2. Odisha over-drawl > 150 MW 3. DISCOM over-drawl > (40 MW)	10 Months Sent for PSDF approval.	Logic 2 and 3 is AND or OR, in case it is AND then ADMS may not operated when discom are in schedule but GRIDCO is overdrawing due to less generation at state embedded generators
6.	Sikkim			Sikkim informed that they have submitted a proposal to PSDF Committee for installation of OPGW cables which is under approval stage. Sikkim added that ADMS scheme would be implemented after installation of OPGW.

In 142nd OCC, members opined that uniform logic should be implemented for all the states. OCC decided to review the logic of ADMS after implementation of the scheme by all the states.

ERLDC may explain.

TCC may discuss.

Deliberation in the TCC meeting

DVC and WB agreed to furnish the requisite details to ERLDC.

Bihar informed that they are interacting with CHEMTROL but CHEMTROL is not responding. After detailed deliberation, ERLDC and PGCIL agreed to extend the necessary support to Bihar for implementation of the same.

JUSNL informed that RTU tendering is under finalization stage.

Odisha informed that tender has been prepared and it will be floated after obtaining the sanction order from PSDF committee.

ITEM NO. B11:	AUTOMATIC UNDER FREQUENCY LOAD SHEDDING (AUFLS)
----------------------	--

In 2nd NPC meeting held on 16th July 2013 it was decided to implement the following load shedding scheme:

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.2	2160	2060	2350	820	100	7490
Stage-II	49.0	2170	2070	2360	830	100	7530
Stage-III	48.8	2190	2080	2390	830	100	7590
Stage-IV	48.6	2200	2100	2400	840	100	7640
Total (MW)		8720	8310	9500	3320	400	30250

In 7th NPC held on 7th September 2017, it was agreed that there is need for review of the quantum of load shedding and introduction of additional slabs/stages of frequency.

NPC vide letter dated 30th May 2018 informed that considering the grid size and assuming Power Number of 7000, the following two options are proposed (computation procedure is enclosed at **Annexure-B11**):

Option 1:

AUFLS scheme with 4 stages of frequency viz. 49.2, 49.0, 48.8 & 48.6 Hz

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.2	3920	3360	3170	1380	170	12000
Stage-II	49.0	3950	3380	3190	1380	170	12070
Stage-III	48.8	3970	3400	3210	1390	170	12140
Stage-IV	48.6	4000	3430	3230	1400	170	12230
Total (MW)		15840	13570	12800	5550	680	48440

Option 2:

AUFLS scheme with 4 stages of frequency viz. 49.4, 49.2, 49.0 & 48.8 Hz

AUFLS	Frequency (Hz)	Load relief in MW					
		NR	WR	SR	ER	NER	Total
Stage-I	49.4	3900	3340	3150	1370	170	11930
Stage-II	49.2	3920	3360	3170	1380	170	12000
Stage-III	49.0	3950	3380	3190	1380	170	12070
Stage-IV	48.8	3970	3400	3210	1390	170	12140
Total (MW)		15740	13480	12720	5520	680	48140

NPC sought the views of RPCs on the review of quantum of load shedding and stages of frequency.

In 146th OCC, all the utilities were requested to send their comments to ERPC Secretariat within a week.

Members may discuss.

Deliberation in the TCC meeting

MS ERPC informed that comments from DVC, WB and Jharkhand have been received. Some of the comments are at variance with each other. It was suggested by MS that this needs to be thoroughly deliberated in the OCC meeting to arrive at a consensus, which will be forwarded to NPC for consideration.

ITEM NO. B12:	THIRD PARTY PROTECTION AUDIT OBSERVATION OF DVC SUB-STATIONS
----------------------	---

In view of repeated un-coordinated tripping in DVC generating sub-stations, a team of ERPC consisting members from ERPC, ERLDC and Powergrid visited 400kV Bokaro TPS, 220kV MTPS, DTPS, CTPS and BTPS S/s during 29th May 2018 to 1st June 2018. The observations are enclosed at **Annexure-B12**.

DVC may note and respond.

Deliberation in the TCC meeting

ERPC secretariat presented the audit observations of DVC.

DVC assured that they had already initiated necessary actions to comply the above observations.

ITEM NO. B13:	UNRELIABLE OPERATION AT 400 kV MOTIHARI (DMTCL) S/S
----------------------	--

400/132kV Motihari S/Stn. in Bihar is of critical importance as the two high capacity inter-regional lines (400kV Barh-Gorakhpur Qd. Moose D/C) link Eastern Region with Northern Region at this S/Stn. The 400 kV Barh-Motihari D/C Qd. Moose line is essential for reliable power evacuation from Barh STPS of 2X660MW capacity. Motihari S/Stn has itself provided for meeting about 200MW load, considering Bihar and Nepal loads together.

As on date, main CB of 125MVAR, 400 kV bus reactor-1, line isolator of 400kV Gorakhpur-2 line along with main and tie CBs of this line are out of service due to problem in gas duct. 400 kV Motihari – Gorakhpur – II was out of service due to unavailability of both bays at Motihari S/S.

In 145th OCC, DMTCL informed that 400kV Motihar-Gorakhpur D/C line is under outage due to non-availability of GIS spares.

In 146th OCC, DMTCL representative informed that the line will be restored by 20th July, 2018.

Total power failed at 400/132 kV Motihari substation on 07-04-2018 at 09:56 hrs and 18:25 hrs. respectively. These disturbances had led to blackout of 132 kV Radial loads of Bihar (Betiya, Motihari, Raxaul, Ramnagar, Dhaka, Sibhar, Narkatiyaganj) including 90 MW load loss at Nepal.

DMTCL was not in a position to explain the queries, which were mentioned in the PCC agenda.

In 67th PCC, it was decided to form a Committee with members from NTPC, Powergrid, ERLDC and ERPC. The Committee would visit 400kV Motihari S/s during 11th June 2018 to 13th June 2018 and will do on-site inspection along with Third Party Protection Audit and place the report in next PCC Meeting.

Accordingly, Third Party Protection Audit was done on 11th June 2018. Report is enclosed at **Annexure-B13**.

DMTCL may respond.

Deliberation in the TCC meeting

ERPC secretariat briefed the TCC members with the findings of the audit team. TCC expressed serious apprehension regarding the state of affairs of the Motihari and Darbhanga S/s. DMTCL representative assured that they are taking expeditious actions to comply with all the observations of the audit team by August 2018.. He also assured to be personally present in OCC and PCC meetings of ERPC. He further assured that a single contact person will be posted at each Motihari and Darbhanga S/s for necessary coordination.

DMTCL informed that three bays which are under outage would be in service by 20th July 2018.

ITEM NO. B14:	FLEXIBLE OPERATION OF THERMAL POWER STATIONS- IDENTIFICATION OF PILOT PROJECTS
----------------------	---

Central Electricity Authority vide letter dated 16th February 2018 informed that a special Task Force was constituted under IGEF Sub-Group-I for enhancing the flexible operation of existing coal-fired power plants. The Committee has recommended for implementation of measures for 50%, 40% and 25% minimum load in thermal power stations. The measures for 50% minimum load operation requires no investment or minimal investment. (Report is available on CEA website under TRM division)

Subsequently, a meeting was held under the Chairmanship of Member (Thermal) on 8th February 2018 wherein it was decided that 55% minimum load operation would be implemented nationwide in first phase. Further, six units, comprising of two units of NTPC and one unit each from DVC, GSECL, APGENCO, MSPGCL, would be taken up for 55% minimum load operation on pilot basis as 55% minimum load operation in line with the CERC notification dated 6th April 2016 and 5th May 2017 (IEGC 4th Amendment).

In 142nd OCC Meeting, NTPC informed all the units of NTPC were capable of 55% minimum load operation.

In 37th TCC meeting, DVC informed that they would demonstrate the capability of 55% minimum load operation for one unit of DSTPS.

Subsequently in the 145th OCC meeting DVC informed that they had carried out the test on 12.04.2018 and the details were awaited.

In 146th OCC meeting, DVC informed that they could bring down their machine up to 60 % without oil support and with the available quality of coal.

DVC may explain.

TCC may note.

Deliberation in the TCC meeting

DVC assured that the necessary demonstration to bring down their machine up to 55% would be done by July 2018.

ITEM NO. B15:	PROCUREMENT OF WEB-NET-USE SOFTWARE FOR ER CONSTITUENTS
----------------------	--

The PoC Inter-State Transmission Charges and losses are published by CERC on Quarterly basis. A better understanding of the PoC Charges can be developed using “WEB-NET-USE” software which is developed by IIT Mumbai. GRIDCO, Odisha has contacted IIT Mumbai for procurement of the software. It was learnt that this software could be procured from I.I.T. Mumbai at the rate of **Rs 32.2Lakhs plus applicable Taxes, per year, up to 10 logins**. Thus 10 DICs can use the software simultaneously.

CTU is presently raising PoC Bills to all beneficiaries every month. Since the said software is highly essential for developing the understanding of the PoC regime, GRIDCO has suggested that the same should be procured by CTU from IIT Mumbai and hand over the same to ERPC for distribution among the beneficiaries of Eastern Region.

OCC agreed and referred to 37th TCC.

37th TCC advised Member Secretary, ERPC to study the methodology of procurement of WEB-NET-USE Software by NRPC and SRPC. Thereafter, a detailed proposal, if required, might be placed by ERPC Secretariat in next TCC meeting.

After consultation with other RPCs, it was found that, at present, none of them had procured the WEB-NET-USE software for their constituents. Some of the constituents of WRPC had procured the software themselves for their use.

Further, it is to mention that the CERC is likely to bring new regulations on Tariff, GNA/ Sharing of transmission charges, Transmission planning etc. Therefore, it is proposed that the software may be procured after the notification of GNA/Sharing of transmission Charges regulations.

TCC may decide.

Deliberation in the TCC meeting

After detailed deliberation it was decided that the all the constituents should attend the workshop on PoC at ERPC Kolkata scheduled to be held on 17.07.18. Thereafter if necessary, a separate group of interested constituents would be deputed to NLDC for Hands on training. Only after completion of above two the procurement of the software would be considered depending upon the feedback received from the participants.

ITEM NO. B16:	TRANSFER CAPABILITY DETERMINATION BY THE STATES
----------------------	--

In order to ensure safe and secure operation of the grid, the states should carry out the power system study for operational planning and power transfer capability through their respective transmission links with the rest of the grid.

It was decided in the NPC meeting that to begin with, power system study for assessment of operational limits/power transfer capability for each state will be done by the concerned RLDC in association with concerned SLDC. Monthly TTC /ATC will be uploaded by the SLDCs at their respective websites and also communicated to concerned RLDC & NLDC subsequently.

At present all SLDCs except Bihar and Sikkim, are calculating TTC for their respective states on 3 months ahead basis.

BSPTCL has neither declared TTC nor has provided an updated base case in last six months. Representative of Sikkim has just been familiarized with the process to start TCC calculation.

In 146th OCC, BSPTCL and Sikkim informed that the persons dealing with TTC/ATC calculation got transferred which resulted in the discontinuation of ATC/TTC assessment work.

ED, ERLDC advised BSPTCL & Sikkim to send their new personnel to ERLDC for necessary training for enabling them to undertake TTC/ATC calculation and thereby, regularize the process of TTC/ATC calculation at the earliest.

BSPTCL informed they would calculate & update from next month onwards.

OCC underlined the need for continuity of the calculation for the benefits of the states and referred to TCC for guidance.

BSPTCL and Sikkim may update the status.

TCC may advise.

Deliberation in the TCC meeting

Bihar assured that in future while making any transfer necessary succession plan shall be done.

TCC advised Sikkim also to follow the same and submit ATC/TTC figures to ERLDC.

ITEM NO. B17:	INSULATOR REPLACEMENT OF 220KV CHUKHA-BIRPARA D/C LINE
----------------------	---

In 60th PCC meeting, POWERGRID explained that the 220kV Chukha-Birpara D/c line is in lightning prone area. The line was repeatedly getting tripped due to insulator failures. POWERGRID has informed that line insulators of part of the line, which belong to POWERGRID had already been replaced with polymer insulators. As a result, failure of insulators of this portion during lightning had been reduced considerably. However, the line is getting tripped due to failure of porcelain insulators in 39.8 km stretch which belong to Bhutan.

The issue was discussed in 37th TCC Meeting and a special meeting was held on 27.03.2018.

Thereafter, BPC vide mail submitted the details of replacement of porcelain insulators with glass insulators in the 220kV Chukha-Birpara D/C line (Bhutan section). Out of 97 towers, porcelain insulators had been completely replaced with glass insulators in 31 locations, while, at 20 locations, only some insulator strings had been replaced. The remaining insulators would be replaced in a phase wise manner during preventive and break down maintenance.

Following is the list of tripping of 220 KV Chukha-Birpara D/C during the last 4 months:

SI No	LINE NAME	TRIP DATE	Reason	Remarks (Length of line: Indian portion- 36 Km, Bhutan portion-36 Km, Total length- 72 Km)
1	220KV CHUKHA-BIRPARA-I	26-02-18	Y-N FAULT	Fault In Bhutan portion
2	220KV CHUKHA-BIRPARA-II	26-02-18	Y-B-N FAULT	Fault In Bhutan portion
3	220KV CHUKHA-BIRPARA-II	17-04-18	B-N Fault	Fault In Indian portion, near the boundary
4	220KV CHUKHA-BIRPARA-I	29-04-18	B-N Fault	Fault In Bhutan portion
5	220KV CHUKHA-BIRPARA-II	01-05-18	R-N Fault	Fault In Indian portion, near the boundary
6	220KV CHUKHA-BIRPARA-I	22-05-18	R-Y-N Fault	Fault In Bhutan portion
7	220KV CHUKHA-BIRPARA-II	22-05-18	R-B-N Fault	Fault In Bhutan portion
8	220KV CHUKHA-BIRPARA-I	24-05-18	R-B-N Fault	Fault In Bhutan portion
9	220KV CHUKHA-BIRPARA-II	24-05-18	B-N Fault	Fault In Bhutan portion, near the boundary
10	220KV CHUKHA-BIRPARA-II	02-06-18	Y-N FAULT	Fault In Bhutan portion
11	220KV CHUKHA-BIRPARA-I	04-06-18	B-N FAULT	Fault In Bhutan portion
12	220KV CHUKHA-BIRPARA-II	04-06-18	Y-B FAULT	Fault In Bhutan portion, near the boundary
13	220KV CHUKHA-BIRPARA-I	07-06-18		Fault In Bhutan portion

Most of the fault location is within Bhutan or close to India-Bhutan boundary, as in Indian portion, POWERGRID has already replaced the porcelain insulators by polymer type. Although in 146th OCC meeting Bhutan informed that all trippings are not related to insulator failure and they are replacing selected insulator stings with polymer insulators. ERLDC requested Bhutan to share DR EL in the event of tripping

In 146th OCC, it was informed that recently three incidences were reported where the tripping was due to faults in the line, which is under the jurisdiction of Bhutan.

OCC advised Bhutan to submit a comprehensive plan to minimise the tripping in the line.

ERLDC/POWERGRID may explain.

BPC may update.

Deliberation in the TCC meeting

Bhutan representative informed that out of the 13 no. of incidents listed in the agenda only one incident is related to insulator failure. Others failures are due to varied reasons which are under investigation. Bhutan expressed that they are equally concerned with the failures of the lines in the geographical area of Bhutan. They are trying to take necessary action to minimize the tripping of the lines.

ITEM NO. B18:**OUTSTANDING ISSUES TOWARDS CHARGING OF 220KV
TENUGHAT- BIHARSHARIF S/C LINE AT 400 KV LEVEL**

The issue was discussed in several TCC Meetings.

In the special meeting of 14th December, 2017 the followings were emerged:

- 220 kV Tenughat- Biharsharif line is in very bad shape and need strengthening before charging at 400 kV level. The ground clearance might not meet the safety clearance requirement for 400kV level between some spans. It was further informed that line spans were very long and there might be a requirement of installation of new towers.
- It was emerged that the line was jointly maintained by JUSNL and BSPTCL as per their respective geographical area. The line has total 506 towers out of which JUSNL is looking after 290 towers and rest 216 towers are being maintained by BSPTCL.
- JUSNL and BSPTCL were advised to do survey of their respective portion of the line and assess the requirements like ground clearance, sag etc for charging the line at 400kV level. A report on the assessment may be submitted by March, 2018.
- JUSNL/TVNL informed that they will face problem in power evacuation during strengthening of 220 kV Tenughat- Biharsharif line due to outage.
- POWERGRID was advised to expedite 220kV TVNL-Govindpur line so that TVNL power can be evacuated during outage of 220 kV Tenughat- Biharsharif line.

As per the decision of 37th TCC, a Special Meeting was convened on 21st May, 2018 at ERPC, Kolkata to finalize the course of action for charging of 220kV Tenughat- Biharsharif line at 400 kV level.

In the meeting, it was informed that JUSNL has completed the survey and submitted the report for strengthening of line. However, BSPTCL furnished a report based on walkover survey. The followings were emerged from the reports:

- a) Conductor of the line needs to be rectified or replaced due to ageing, bulging and rusting of the conductors.
- b) The hardware fittings and jumpering were need to be replaced completely.
- c) The complete Earth wire needs to be replaced with OPGW as the existing earth wire is missing at many locations.
- d) There will be requirement of forest clearance and ROW clearances before charging the line at 400 kV level due to enhancement of corridor width from 35m to 53m (for 400 kV level).
- e) The cost estimates for strengthening of line for JUSNL and BSPTCL portions would be approximately ₹ 65.12 Cr. and ₹ 55 Cr. respectively.

After detailed deliberations, it was concluded that the 220 kV Tenughat- Biharsharif line should be charged at 400 kV level only after strengthening of the line.

TCC may discuss and advise.

Deliberation in the TCC meeting

BSPTCL informed that no direct benefit shall be obtained by Bihar due to upgradation of the said line to 400kV level.

Jharkhand proposed that the line being inter state in nature, should be taken over by CTU.

MS, ERPC advised Jharkhand to forward a detailed proposal to ERPC secretariat for study thereafter if necessary views of the CTU shall be obtained and placed in the TCC meeting.

ITEM NO. B19:	EXPEDITIOUS COMMISSIONING OF 400KV FSTPS – BAHARAMPUR (TWIN HTLS) D/C LINE
----------------------	---

The above line is part of ERSS-XV project and linked with transfer of 1000MW power from India to Bangladesh. In the 7th OCC meeting with Bangladesh held on 04-06-18, it was learnt that commissioning of the 2nd 500MW B-t-B HVDC converter station at Bheramara is in an advanced stage and by July 2018 Bangladesh would be ready to import 1000MW from India through the existing 400kV Baharampur-Bheramara 400kV D/C line, with suitable modification of their own defence mechanism.

Under the circumstances, to meet the enhance export of power to Bangladesh, it is absolutely essential to commission the 400kV FSTPS-Baharampur (Twin HTLS) D/C line at the earliest .. As this activity involves shutdown of the existing 400kV FSTPS-Baharampur (Twin Moose) S/C line, WBSETCL was requested to extend necessary cooperation for facilitating timely completion of the Twin HTLS line which is under construction. Enhanced export of power to Bangladesh would benefit both the countries.

In 146th OCC, Powergrid elaborated their detailed plan of interim arrangement during the commissioning work of above lines. They informed that, keeping in view of the grid security and West Bengal demand, they had fine-tuned their plan so as to minimize the period of interim arrangement with reduced grid security to 10 days.

WBSETCL informed that, based on the study undertaken by them, any outage of the lines in the interim arrangement during shutdown would likely to overload their ICTs which, in turn, would necessitate huge load curtailment.

OCC advised WBSETCL that, as the proposed line has significant importance in view of enhancing the power transfer capability to Bangladesh, it should facilitate the shutdown so as to complete the work in timely manner.

WBSETCL informed that they would discuss the issue with their management and revert back within a week.

ERLDC/POWERGRID may explain.

WBSETCL may update.

Deliberation in the TCC meeting

WBSETCL agreed to allow the shutdown from 17.07.2018 (06:00 Hrs) to 26.07.2018 (17:00 Hrs).

ITEM NO. B20:	STATUS OF 400KV TEESTA III-RANGPO-KISHANGANJ D/C LINE AND 400KV DIKCHU- RANGPO S/C LINE IN SIKKIM
----------------------	--

A. STATUS OF 400KV TEESTA III-RANGPO-KISHANGANJ LINE

In special meeting held at ERPC, Kolkata on 25th April 2018, TPTL informed that 400kV Rangpo-Kishanganj D/C line would be commissioned by 31st July 2018.

CTU has granted LTA of 174 MW for transferring power from Teesta-III HEP to UPPCL w.e.f 12th May, 2018.

TPTL may update. TCC may discuss.

Deliberation in the TCC meeting

MS ERPC informed that as per the latest information available with ERPC Secretariat the works are scheduled to be completed by June 2018. MS further observed that based on the past trend of performance, there is every likelihood that this target date will not be adhered to.

B. STATUS OF 400KV DIKCHU- RANGPO S/C LINE

In 146th OCC, TPTL informed the construction of the line has been completed and the line is ready for charging.

OCC advised TPTL to submit the first time charging documents for their line segment to ERLDC. OCC advised concern bay owners (Dikchu and Powergrid) to submit the first time charging documents to ERLDC.

Members may update.

Deliberation in the TCC meeting

ERLDC informed that the line is likely to be charged on 30th June 2018.

ITEM NO. B21:	REPAIR/RECTIFICATION OF TOWER AT LOCATION 79 OF 132KV RANGPO-MELLI D/C LINE AND CHUZACHEN (RANGPO) -GANGTOK TRANSMISSION LINES
----------------------	---

POWERGRID had informed that their patrolling team had observed bent in part of tower no. 79 of 132kV Rangpo-Melli D/c line and Chuzachen(Rangpo)-Gangtok transmission lines which might further degrade the condition of tower.

In 137th OCC, POWERGRID informed that tower no. 79 of 132kV Rangpo-Melli D/c line and Chuzachen(Rangpo)-Gangtok transmission lines falls under the jurisdiction of Energy & Power Department, Govt. of Sikkim.

In 37th TCC, it was decided that Sikkim would give a comprehensive proposal to PGCIL within one week regarding handing over of the relevant segments of the line to PGCIL. Thereafter, PGCIL and Sikkim would sit together and resolve the issues involved therein.

In 145th OCC, Sikkim informed that the proposal had been sent to State Govt. for approval.

In 146th OCC, Sikkim informed that State Govt. for approval is pending.

OCC took serious note of delay in tower rectification and referred to TCC for further guidance.

Sikkim may update.

TCC may Guide.

Deliberation in the TCC meeting

Sikkim informed that State Govt. approval for the proposal is still pending.

ITEM NO. B22:	STATUS OF CONSTRUCTION OF CHUZACHEN BAYS AT RANGPO S/S.
----------------------	--

Construction of bays at Rangpo S/s meant for evacuation of power from Chuzachen has been undertaken by Department of Power, Govt of Sikkim, under consultancy with POWERGRID.

In 35th TCC, Sikkim informed that retendering work was in progress.

Sikkim assured that they would commission the bay within the target date i.e. December, 2017.

In 36th TCC, Sikkim informed that the work has been awarded and commissioning is expected by March, 2018.

In 37th TCC, Sikkim assured that they would resolve the issue in coordination with PGCIL ER-II.

Sikkim may update.

Deliberation in the TCC meeting

Sikkim informed that work is in progress and it will be completed by September 2018.

ITEM NO. B23:	RESTORATION OF MPL-MAITHON D/C LINES
----------------------	---

At around 5:21 hrs on 10th May 2018, both 400kV MPL-Maithon (PG) line-1 and 2 tripped on Line to Earth and Phase to Phase fault. Later upon physical inspection from MPL end, it was found that 3 nos. towers namely 63, 64 and 65 have collapsed at 2 kms from MPL periphery. Being a double circuit tower both Maithon-1 and 2 are not available for evacuation of power.

In 145th OCC, Powergrid informed that restoration of 400kV MPL-Maithon line-1 and 2 using ERS towers is not possible as the damaged tower was at river crossing. However, Powergrid assured that the line would be restored by 15th July 2018.

MPL and Powergrid may update.

Deliberation in the TCC meeting

Powergrid assured that the line would be restored by 15th July 2018.

ITEM NO. B24:	ERECTION AND COMMISSIONING OF 2 NOS. 220 KV LINE BAYS AT MTPS, KBUNL, BIHAR
----------------------	--

At present, 220 kV KBUNL – Samastipur (D/C) and KBUNL – Motipur (D/C) lines have only one 220 kV bays each at KBUNL end and 2nd bay of the each of the above lines had not been commissioned since long. In absence of these bays at KBUNL end, the 2nd circuit of the above lines is remained unutilised and evacuation of total power from KBUNL is being restricted. The execution of construction works of 2nd bay could not be taken up mainly for the want of awarding the contract to suitable agency.

In the previous (37th) TCC meeting, it was decided that ERPC would convene a separate meeting with KBUNL and BSPTCL to expedite the works.

Accordingly, a special meeting has been convened at ERPC with BSPTCL, NTPC and ERLDC to assess the progress of the construction works of 2 nos. 220 kV 2nd bay at KBUNL end. It transpired that NTPC has taken up best efforts to complete the work as detailed below:

- i) NIT has already floated and bid will open by 10.07.2018. BSPTCL and Powergrid will also help to identify suitable local / relevant bidders for the bidding process to undertake the construction works.
- ii) Once the award of the contract is finalised, the work is expected to be started by August, 2018 and target of completion schedule of 2 nos. bays by September, 2018. The balance works i.e. 3 nos. additional bays out of 5 nos. bays under the scope of the work will be completed by 31.01.2019.

Members may please note.

Deliberation in the TCC meeting

KBUNL re-iterated that the schedule indicated in the agenda shall be adhered to.

ITEM NO. B25:	ISSUANCE OF TAKING OVER CERTIFICATE (TOC) FOR DSTPS-RTPS OPGW LINK BY DVC
----------------------	--

In 19th SCADA O & M meeting held on 7th April 2017 at ERLDC, Kolkata, POWERGRID had informed that they were not able to complete the OPGW work in 400 kV DSTPS – RTPS in DVC Sector under Microwave Replacement Package due to severe ROW issue. POWERGRID further informed that they had mobilized the team several times, but work could not be completed due to heavy ROW / compensation issues related to TL construction resulting non-completion of 2 nos. OPGW drum (approx. 9 Km) out of total 69.182 Km. POWERGRID again informed that this issue was discussed in various fora, but the solution could not be provided by DVC. DVC informed that they are not able to resolve the issue as this was an old

ROW / compensation issue related to TL construction. OPGW work in this link could not be completed due to ROW/Compensation issues since September-2013.

In 36th ERPC meeting, matter was deliberated and DVC informed that they would try to resolve ROW issues by 31st October-2017. Otherwise, they would provide the necessary certificate.

In 20th SCADA O&M meeting held on 15th December-2017, POWERGRID informed that DVC had not yet issued Taking over Certificate for this link. DVC confirmed that they would issue TOC and request for a letter from POWERGRID. POWERGRID issued the request letter on 20.12.2017. However, Taking over Certificate is yet to be issued by DVC.

In 37th TCC, DVC informed that the ROW issue would likely to be resolved after the Panchayat Election of West Bengal.

In 21st SCADA O & M meeting held on 19th June 2018, POWERGRID proposed the following:

(A) DVC shall issue of trial operation certificate for completed portion (69.182 Km completed out of total 70 Km).

OR

(B) Deletion of the link from MW replacement Package and DVC shall reimburse the cost incurred for DSTPS-RTPS link along with requisite overhead charges (15%) to POWERGRID.

DVC informed that their higher management is taking up the matter and decision for appointing separate agency for laying of the said OPGW is under process. POWERGRID requested DVC to provide space in their premises for keeping the OPGW materials. DVC agreed and informed that they will revert back by 28th June 2018.

DVC may update.

Deliberation in the TCC meeting

DVC assured that the issue would be resolved by July 2018. In case the issue is not resolved MS, ERPC will take up the matter with DVC for early resolution of the issue.

ITEM NO. B26:	OPERATIONALIZING BLACK START FACILITY AT PURULIA PUMP STORAGE PROJECT (PPSP) OF WBSEDCL
----------------------	--

The issue was discussed in last several OCC meetings. However, till date, no fruitful conclusion has arrived. As orders for operationalization of black start facility at PPSP is already passed by honorable CERC and APTEL. Thus, under this condition, only two choices remain, that is either to perform mock black start test or to obtain an exemption from CERC/APTEL, a state in between these two, (unfortunately which is the present scenario) is not acceptable.

In 146th OCC meeting WBSEDCL informed that they would seek exemption from CERC / APTEL in this regard.

As the ER grid is already deprived of the reliability benefits that could have been made available by PPSP.

ERLDC may explain.

WBSEDCL may update.

Deliberation in the TCC meeting

WBSEDCL/WBSETCL informed that they are taking necessary steps regarding the study, on completion of which they will take expeditious steps depending on the outcome of the study.

ITEM NO. B27:	RESTRICTED GOVERNOR /FREE GOVERNOR MODE OPERATION OF GENERATORS IN ER
----------------------	--

The issue was discussed in 37th TCC Meeting and monthly OCC meetings and all the generators were advised to ensure proper RGMO/FGMO response of their units.

The 145th OCC advised all the generators to ensure proper RGMO response of their units and submit data relevant for monitoring unit performance to ERLDC within seven days before the OCC. However, none of the generating stations/utilities has submitted high resolution (1sec) data till last OCC, for the following events:

1. Event 1:- On 23.04.2018 at 10:42 Hrs, Multiple tripping of lines from Kotra (PG) due to DC earth fault reported in 765kV Kotra S/S consequently Generation loss of 3090MW occurred. Leading to 0.3 Hz dip in frequency.
2. Event 2:- On 06.05.2018 at 16:51 Hrs, there was generation loss of 1100 MW on account of tripping of Lalitpur Unit-I, II& III due to loss of evacuation path. Resulting in 0.055 Hz dip in frequency
3. Event 3:- On 10.05.2018 at 06:12 Hrs, there was generation loss of 900 MW on account of tripping of DSTPS unit I & II of DVC due to loss of evacuation path. Resulting in 0.054 Hz dip in frequency

Further, in 146th OCC meeting, it was once again requested to submit one-second high-resolution data from generating units for the above-mentioned event within 7 days. However, till date, high-resolution data is received only from following utilities:

Sl No	Event	High resolution (1Sec) data received from WBPDC
1	Event -1	Bandel unit 5, STPS #5, 6
2	Event -2	STPS #5, 6
3	Event -3	Bandel unit 5, STPS #5, 6

In 146th OCC, all the Generators agreed to send the relevant data to ERLDC within a week.

OCC advised ERLDC to analyse the RGMO/FGMO response and place a report in ensuing TCC meeting scheduled to be held on 29th June, 2018.

ERLDC may elaborate.

TCC may discuss.

Deliberation in the TCC meeting

NTPC informed that they had already submitted the necessary details on 28.07.18

It was decided that ERLDC shall make necessary analysis and place the same in coming OCC meeting for deliberation.

ITEM NO. B28:	PAYMENT/RECEIPT STATUS FROM VARIOUS POOL ACCOUNTS IN ER
----------------------	--

1) PAYMENT OF DEVIATION CHARGE – PRESENT STATUS

Deviation Pool Account Fund of ER is being maintained & operated by ERLDC, in accordance with the CERC Regulations. As per Regulations 10 (1) of “Deviation Settlement Mechanism and related matters” the payment of charges for Deviation shall have a high priority and the concerned constituents shall pay the indicated amounts within 10 days of issue of statement of Charges for Deviation including Additional Charges for Deviation by the Secretariat of the respective Regional Power Committee in to the “Regional Deviation Pool Account Fund” of the concern region.

The status of Deviation Charge payment as on 01.06.2018 is enclosed at **Annexure –B28.1**. The current principal outstanding Deviation Charge of JUVNL & BSPHCL is **₹16.58 Cr & ₹ 5.44 Cr** respectively considering bill up to 13.05.2018. ERLDC has given reminders to BSPHCL & JUVNL to liquidate the outstanding Deviation charges.

Further SIKKIM is not paying DSM charges and waiting for adjustment with the receivable amount.

In 37th CCM, ERLDC informed that BSPHCL had partially liquidated their dues and the present outstanding stood around ₹ 5.36 Cr. The outstanding against JUVNL is also around ₹ 15.69 Cr.

BSPHCL, JUVNL & SIKKIM representatives were not present.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned constituents for liquidation of their dues by 25th June, 2018.

Subsequently, BSPHCL informed that they have cleared the payment of ₹ 1.55 Cr & ₹ 3.89 Cr on 08.06.18 & 13.06.18 respectively.

ERLDC may update the latest status.

Deliberation in the TCC meeting

ERLDC informed that BSPHCL and JUVNL have almost liquidated the remaining dues.

TCC advised Sikkim to clear the dues on regular basis without waiting for adjustment.

2) DISBURSEMENT OF INTEREST DUE TO DELAYED PAYMENT OF DEVIATION CHARGES.

Outstanding deviation charges including interest for all the ER constituents (except Vedanta of ₹ 3, 51,637 towards interest) along with Inter-regional Pool during FY 2016-17 are fully settled.

Due to delayed payment of deviation charges in DSM Pool in FY 2017-18, Interest amount is computed (till 31.05.18) for all the DSM Pool Members. The statement of interest amount is enclosed in **Annexure –B28.2**. Settlement of delayed payment Interest for 2017-18 for the recipient constituents has been done on 01.06.18.

In 37th CCM, GRIDCO assured that the issue related to outstanding of Vedanta would be resolved positively by 25th June 2018 and they would confirm it in forthcoming TCC Meeting.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned constituents for liquidation of their dues by 25th June 2018.

Subsequently, BSPHCL informed that they have cleared the payment of ₹ 27.49 Lakh on 13.06.18.

ERLDC/ GRIDCO may update.

Deliberation in the TCC meeting

GRIDCO informed that they had already written a letter to Vedanta and Vedanta agreed to resolve the issue.

3) REACTIVE ENERGY CHARGES – PRESENT STATUS.

The updated position of Receipt/Payment of Reactive Energy Charges in the pool as on 01.06.2018 (considering bill up to 13.05.2018) is indicated in **Annexure –B28.3**. The total outstanding receivable on account of Reactive charges from West Bengal is **₹ 3.34 Cr** & from SIKKIM is **₹ 2.97 Lac**. SIKKIM has not paid the Reactive energy Charges since last one year.

Out of the above amount of **₹ 3.34 Cr** i.r.o WBSETCL/WBSEDCL, reactive amount receivable from WBSEDCL prior to 04.01.2016 is **₹ 1.82 Cr** (prior to Suo-moto order dated 21.07.2016 of the Hon'ble WBERC in the matter of case no: SM-14/16-17) which is long pending and not cleared yet.

In this regard it is to inform that WBERC vide letter no. WBERC/B-7/1/0470 dated 16.06.2017 has clarified that the Reactive Energy bills prior to 04.01.2016 is to be settled as per the previous practice followed to settle the bills.

In 37th CCM, WBSEDCL assured that the payment issue would be resolved by next TCC meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to Sikkim for liquidation of their dues by 25th June, 2018.

ERLDC/ WBSEDCL/Sikkim may update.

Deliberation in the TCC meeting

WBSEDCL informed that they are in process of clearing the outstanding dues.

ITEM NO. B29:	OPENING OF LC BY ER CONSTITUENTS FOR DEVIATION CHARGES PAYMENTS
----------------------	--

Clause 10 (4) of CERC Deviation Settlement Mechanism and related matters Regulations, 2014 vide notification No. L-1/132/2013/CERC dated 6th January, 2014 to be implemented from 17.02.2014.

As intimated by ERLDC, the details of LC amount required to be opened in 2018-19 by ER constituents is given in **Annexure – B29**. Letters to this effect has been issued by ERLDC to the defaulting entities.

In 37th CCM, it was informed that DIKCHU and BRBCL had opened their LC and for TEESTA-III, it was in process.

JUVNL, GMR and IBEUL, CHUZACHEN, SIKKIM, THEP representatives were not present in the meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Constituents may please intimate the latest status LC.

Deliberation in the TCC meeting

JUVNL, APNRL and Sikkim assured to open the LC with requisite amount shortly.

ERLDC informed that BRBCL is yet to open the LC.

ITEM NO. B30:	METER RELATED ISSUES
----------------------	-----------------------------

1) NON RECEIPT OF SEM DATA FROM VARIOUS LOCATIONS

I. MOTIHARI, BETIAH AND RAXAUL (BSPTCL)

BSPTCL end meter data from Motihari, Betiah and Raxaul end of DMTCL Motihari Line is not being sent by BSPTCL on regular basis. Due to non-availability of data from BSPTCL end on regular basis, validation of power through the line is being affected. The matter was informed to BSPTCL for sending the data. However there is no improvement in the status.

BSPTCL may please respond.

II. BIDHANNAGAR(WBSETCL)

Defective meter NP-6485-A at Bidhannagr (WB) end of 220 KV Waria(DVC) Line-2 is replaced with Genus meter on 23.05.18. However Meter data of newly installed Genus meter is not being sent by WBSETCL.

In 37th CCM, WBSETCL representative informed that they have no laptop for downloading the newly installed Genus meter data. ERLDC suggested that the latest version of the software, which is available on ERLDC website, might be installed in the existing laptop in order to successfully send the meter data.

WBSETCL may update.

2) REVERSE POLARITY OF METER

Following meters installed at different Locations are connected in Wrong/Reverse Polarity since installation of meters which needs to be corrected. The matter has already been informed to respective Sub stations through e mail and telephonically.

Location	SEM S. No	Line	Responsibility	Present Status
Darbhangra (DMTCL)	ER-1272-A ER-1273-A	400 KV Darbhanga DMTCL-Muzafarpur D/C Line	DMTCL/PGCIL	Same

The matter was last discussed in 37th Commercial sub Committee Meeting. However the polarity is still reversed.

DMTCL may correct the Polarity of the meters at their end.

Deliberation in the TCC meeting

ERLDC informed that above meter related issues have been resolved.

ITEM NO. B31:	OUTSTANDING ISSUES RELATED TO IBEUL
---------------	-------------------------------------

1) NON-PAYMENT OF DEVIATION CHARGES BY IBEUL

IBEUL is not paying Deviation charges in ER DSM Pool since 12.04.2017 (more than one year) and present outstanding amount payable by M/s IBEUL towards principal deviation charges is ₹ 112.50429 Lac considering bill up to 13.05.2018 and ₹ 10.33012 Lac against the delayed payment interest of deviation charges till 31.05.18.

2) NON RECEIPT OF SEM DATA FROM IND-BARATH (IBEUL)

Six (6) nos of SEM are installed at Ind-Bharath end for energy accounting of IBEUL. As per IEGC, every Utility has to send SEM data to respective RLDC by Tuesday noon in every week. IBEUL is not sending the SEM data since April'17. Due to non-receipt of data, validation of data of other end i.e Sundergarh is being affected. Several reminders through mail and phone were sent to the representatives of IBEUL but till date no data is received.

In 145th OCC, it was decided to convene a separate meeting with IBEUL to resolve the issues.

Accordingly, a special meeting was convened at ERPC, Kolkata on 01.06.2018 wherein IBEUL representative did not attend the meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to IBEUL for clearing their outstanding dues at the earliest.

Further, in 146th OCC meeting, it was noted that IBEUL is not adhering to the decisions of any forum of ERPC and not clearing the outstanding dues of various pool accounts of Eastern Region. Further, OCC recommends that suitable actions including de-registering IBEUL as Regional Entity might be explored.

Subsequently, Powergrid vide letter dated 18.06.2018 had issued a Termination Notice of 30 days to IBEUL in line with their TSA. Further, after the expiry of 30 days of issuance of the Termination Notice IBEUL shall cease to be party to the TSA and therefore shall cease to be a DIC and therefore shall be ineligible to inject power into ISTS.

TCC may discuss.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B32:	OUTSTANDING PAYMENT ISSUE BETWEEN M/S JITPL AND POWERGRID
----------------------	--

There was an agreement between M/s JITPL and Powergrid on 07.02.2011 regarding Consultancy fee @ 15% of final project cost for execution of 4 nos. 400 kV bays (2 No. main + 2 no. Tie) inside Angul pooling station of Powergrid. The project was awarded to M/s SIEMENS for supply of equipment and its erection & commissioning amounting to Rs. 18.81 crore, thereby consultation fee (15%) of Powergrid works out to Rs. 2,82,15,000/-. The net amount payable was 2,88,71,932/- (consultancy fee + taxes), of which M/s JITPL paid Rs. 2, 88,98,297/- thereby leaving excess amount Rs. 26365/-. Further, the earmarked bays were commissioned on 02.06.2014 and thereafter, bay maintenance by Powergrid is continued as per the agreement i.e. Powergrid will raise the bill on quarterly basis and M/s JITPL shall pay within 15 days' time, failing which the delayed payment will accrue interest. The project cost of M/s SIEMENS was subsequently amended 2 times 17.74crore and Rs. 16.56 crore respectively by M/s JITPL. Powergrid indicated outstanding payment against O&M charges – Rs. 53.56 Lakh and Interest charges – Rs. 57.24 Lakh, thereby total outstanding amounts to Rs. 1.11 Crore (approximately).

As advised by 37th TCC, a special meeting was convened on 18.05.2018 at ERPC, it was informed that a Court case on the issue of LD payment between Powergrid and M/s SIEMENS is under process, as such M/s JITPL was not in a position to issue a final amended project cost. It was decided that consultancy contract between M/s JITPL and Powergrid may be closed at Rs. 17.74 crore as an interim measure (till Court verdict), the excess payment of M/s JITPL on this account will be adjusted with subsequent bay maintenance charges by Powergrid.

Regarding bay maintenance charges since commissioning of bays, vis-à-vis interest accrued, if any, due to delayed payment by M/s JITPL, it was decided that Powergrid will raise the bill on quarterly basis henceforth and payment shall be made by M/s JITPL within 15 days' time. On this issue, the interest accrued due to past delayed payment, which was not fully attributed to M/s JITPL, it was decided that M/s JITPL could approach to higher authority of Powergrid for such waivers. Powergrid also suggested to explore possibilities of opening LC with bank to avoid interest accrual due to delayed payments in future.

TCC may note.

Deliberation in the TCC meeting

JITPL assured in the meeting that the decisions arrived at in the meeting held at ERPC secretariat on 18.05.2018 shall be adhered to.

ITEM NO. B33:	SCHEDULING OF CHUZACHEN HEP AND TASHIDING HEP
----------------------	--

Scheduling of Chuzachen HEP and Tashiding HEP is carried out by ERLDC, as per Indian Electricity Grid Code Clause 6.4.3. The clause 6.4.3 states

Quote:

“There may be exceptions with respect to above provisions, for reasons of operational expediency, subject to approval of CERC. Irrespective of the control area the jurisdiction, if a generating station is connected both to the ISTS and the STU, the load dispatch centre of the control area under whose jurisdiction the generating station falls, shall take into account grid security implication in the control area of the other load dispatch centre. ”

Unquote:

Presently for net injection of Chuzachen, Gangtok(PG) and Rangpo(PG) end meter is used and for Tashiding net injection, New Melli(PG) and Rangpo(PG) end meter is being used.

It was decided in the 36th ERPC meeting that Tashiding would approach CERC and obtain approval from Hon'ble commission regarding scheduling of Tashiding HEP by ERLDC. Tashiding HEP and Chuzachen HEP are yet to approach CERC for the said approval.

In 37th CCM, the followings were decided:

- i) The metering points for Chuzachen and Tashiding HEPs, would be at CTU end.
- ii) As Chuzachen and Tashiding HEPs are embedded generators of Sikkim, both need to seek approval from CERC regarding scheduling by ERLDC.

ERLDC may explain.

Deliberation in the TCC meeting

TCC advised Chuzachen and THEP to file petition with CERC for obtaining NOC for scheduling of generation by ERLDC. The accounting of power shall conform to the methodology listed in the agenda.

ITEM NO. B34:	DEPUTATION OF NODAL OFFICERS BY REGIONAL ENTITIES
----------------------	--

All Regional entities are requested to intimate the contact details of the Nodal Officer who could coordinate with their sites and ERLDC to ensure the following:

- Under - recording of SEM data due to reasons such as CT/PT input problems
- Polarity reversal
- Change in CT/PT ratio
- Meter replacements
- Completeness w.r.t no of meters and no of days
- Checking of time drift in meters: correction and reporting to RLDC
- Data non-availability due to reasons such as outage of Feeder etc.

It was requested to furnish the details like Name, designation, Mailing address, Landline No, Fax No, Email Id, Mobile No etc. to ERLDC for smooth transaction of SEM data.

So far details of Nodal person only from JUVNL, BSPHCL, GATI, DVC, Rangit, Teesta-V, NTPC ER-I(HQ), Talcher NTPC, GMR, BRBCL and GRIDCO have been received by ERLDC.

In 35th CCM, it was agreed by members that SLDC Chief in case of states and Station Head in case of generating station may be taken to be nodal officers for coordinating meter related issues.

Other constituents/beneficiaries are requested to furnish the details like Name, designation, Mailing address, Landline No, Fax No, Email Id, Mobile No etc to ERLDC for smooth transaction of SEM data.

Members may please update.

Deliberation in the TCC meeting

TCC noted.

ITEM NO. B35:	ISSUES RELATED TO ASSOCIATED / DOWNSTREAM SYSTEMS
----------------------	--

WEST BENGAL

- 2 nos. 220 KV line bays at Subhashgram (PG) s/s:** Bays are ready and idle charged under ERSS-VIII due to non readiness of 220 KV D/C Subhashgram – Baruipur Tr. line and associated bays at Baruipur. Order recently placed by WBSETCL and expected completion by December 2018. Program for readiness of lines for utilisation of above bays to be confirmed by WBSETCL.
- 6 nos. 220 KV bays at Rajarhat GIS substation under ERSS-V** - 02 no. bays of 220 KV will be utilized through LILO of 01 ckt of 220 KV Jeerat New Town Tr. line (WBSETCL) at Rajarhat. (Scope -02 nos. tower, 700 mtr stringing); Program for readiness of lines for utilisation of above bays to be confirmed by WBSETCL. Construction activity of 220 kV line bays was completed. Due to public agitation, work is stopped from January' 2017 to till date. Even the security guard of POWERGRID was advised to vacate the premise on 17.01.17 by local police for safety of lives. Severe damage of Panels, cables etc have been done by the miscreants during unmanned period. It may take 3-4 months for completion of 220 kV line bays (damaged by miscreants) after clearance for re-commencement of the work at Rajarhat S/S by State Govt. administration.

In 146th OCC, WBSETCL updated the completion schedule of inter-connecting system as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA, 400/220kV Alipurduar sub-station	
a.	Alipurduar (POWERGRID) – Alipurduar (WBSETCL) 220kV D/c (<i>Twin moose</i>)	<i>The line was commissioned on 6th June 2018</i>
2.	2x500MVA, 400/220kV Rajarhat---	
a.	Rajarhat-N. Town-3 (WBSETCL) 220 kV D/C line	Matching, ROW problem
b.	Rajarhat-N. Town-2 (WBSETCL) 220 kV D/C line	June, 2018, ROW problem
c.	Rajarhat- Barasat (WBSETCL) 220 kV D/C line	June, 2018, ROW problem
3	Subashgram400/220kVS/s	
a	Subashgram–Baraipur220kVD/c line	Feb 2019, 50% of work has been completed.

ODISHA

- 4 nos. 220 KV bays at Bolangir S/S :** Out of total 4 nos. 220 KV line bays, 2 nos. are commissioned during Feb'16 and 2 nos. are pending due to unavailability of 220 KV lines of OPTCL. Program for utilisation of balance 2 bays to be confirmed by OPTCL.

2. **6 nos. 220 KV bays at Pandiabil GIS:** Pandiabil (PG) substation is ready for commissioning since July '16. DOCO held up due to non-readiness of 220 KV lines of OPTCL. OPTCL to confirm plan for readiness of the lines for utilization of 6 nos. 220 KV line bays. Readiness of 220 KV Feeders by OPTCL critical for downstream power flow from Pandiabil (PG) S/S.
3. **4 nos. 220 KV bays at Keonjhar S/S:** Utilisation of total 4 nos. 220 KV line bays is pending due to unavailability of 220 KV lines of OPTCL. Program for readiness of lines for utilisation of above bays to be confirmed by OPTCL.

In 36th TCC OPTCL informed that at Pandiabil, 2 no. bays already utilized and 2 no. bays awaiting for approval of ERLDC. In 146th OCC, OPTCL updated the completion schedule of inter-connecting system as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA 400/220kV Bolangir S/s	
a.	LILO of one circuit of Sadeipalli-Kesinga 220 kV D/C line at Bolangir S/S	<i>Only 7 towers left (Severe ROW problem). By June, 2018.</i>
2.	400/220kV Pandiabil Grid S/s:	
a.	Pratapsasan(OPTCL)-Pandiabil(PG) 220 kV D/C line	By Dec, 2018.
3.	400/220 kV Keonjhar S/S	
a.	Keonjhar (PG)-Keonjhar (OPTCL) 220 kV D/C line	By June, 2018.
b.	Keonjhar (PG)-Turumunga(OPTCL) 220kV D/C line	By 2019. The work is yet to be started.

JHARKHAND

JUSNL has finalised their downstream of 220 KV & 132 KV TL to evacuate the power from Daltonganj (PG) S/S. 400/220Kv Daltonganj (PG) S/S under ERSS III & 220/132 KV Daltonganj (PG) S/S under ERSS XVII are ready. The following downstream work would be constructed by JUSNL to match for drawl of power from 220 KV & 132 KV level from Daltonganj (PG) :

Eastern Region System Strengthening Scheme III :

- Daltonganj (POWERGRID) – Latehar 220Kv D/C
- Daltonganj (POWERGRID) – Garhwa 220kV D/c

Eastern Region System Strengthening Scheme XVII:

- Daltonganj (POWERGRID) – Daltonganj (JUSNL) 132kV D/C
- Daltonganj (POWERGRID) – Chatarpur/Lesliganj 132kV D/c

Contingent plan:

The contingent arrangement for the evacuation of power from Daltonganj Substation shall be connecting through existing 220kV D/C Daltonganj-Latehar (presently charged at 132 kV) line passes through Daltonganj SS (PG), which require the diversion, at a distance of

about 1km from Daltonganj(PG) only & It is to be disconnected when the original 132kV line from Daltonganj(PG) to Daltonganj(JUSNL) become ready by M/s R S Infra Private Limited.

JUSNL requested to expedite the transmission line of 220 kV & 132 kV for normalization of the system as required.

In 146th OCC, JUSNL updated the latest status as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	Daltonganj 400/220/132kV S/s:	
a.	Daltonganj(POWERGRID)–Latehar220kVD/c	By April, 2019.
b.	Daltonganj (POWERGRID) – Garhwa 220kV D/c	The line expected to be completed by May, 2018 but – Garhwa 220kV is expected to be completed by Dec 2018.
c	Daltonganj (POWERGRID) – Daltonganj (JUSNL) 132kV D/c	The line would be charged as per original configuration by July 2018. At present, Daltonganj (PG) has been connected to Daltonganj (JUSNL) at 132kV through existing 220 kV Latehar-Daltonganj line as stop gap arrangement till completion of the line.
d	Daltonganj (POWERGRID) – Chatarpur/Lesliganj 132kV D/c	Tendering is in progress. Expected to be completed by October 2019
2	Chaibasa400/220kVS/s	
a	Chaibasa(POWERGRID)–Noamundi220kVD/c	Not yet started
3	Dhanbad400/220kVS/s	
a	LILO of Govindpur–Jainamore/TTPS 220kVD/c at Dhanbad	ROW issues.Target date November 2018.

Members may please update.

Deliberation in the TCC meeting

OPTCL updated the latest status as follows:

Sl. No.	Name of the transmission line	Completion schedule
1.	2x315MVA 400/220kV Bolangir S/s	
a.	LILO of one circuit of Sadeipalli-Kesinga220 kV D/C line at Bolangir S/S	<i>Only 7 towers left (Severe ROW problem).By December, 2018.</i>
2.	400/220kV Pandiabil Grid S/s:	
a.	Pratapsasan(OPTCL)-Pandiabil(PG) 220 kV D/C line	By Dec, 2018.
3.	400/220 kV Keonjhar S/S	
a.	Keonjhar (PG)-Keonjhar (OPTCL) 220 kV D/C line	By July, 2018.
b.	Keonjhar (PG)-Turumunga(OPTCL) 220kV D/C line	By 2019. Tender floated.

ITEM NO. B36:	AUGMENTATION OF 400/220KV ICT CAPACITY AT MAITHON, PATNA, SASARAM, BIHARSHARIFF
----------------------	--

ICTs of (1X315+1X500) MVA capacity exists at Maithon, Patna and Sasaram. In the peak period, the total power catered by each of the sub-stations is high enough to cause tripping of the parallel 315MVA ICT, if the 500MVA ICT trips. Similarly, if one out of the 3X315 MVA ICTs at Biharshariff trips, the other two ICTs are also likely to trip on overload.

The 315 MVA ICTs at Patna and Sasaram are already planned to be replaced by 500MVA ICTs while a 500MVA ICT is scheduled to be added each at Maithon and at Biharshariff.

19th SCM approved the 3rd 500 MVA ICT at Patna for fulfilling the (n-1) criterion and in view of load growth at Patna area.

CTU informed that in view of changed scenario at first the 3rd 500 MVA ICT will be commissioned at Patna and after that the 2nd 315 MVA ICT will be replaced with 500 MVA ICT.

In 37th TCC, POWERGRID updated the latest status as follows:

S. No.	Name of the Substation		Status
1	Patna	Argumentation of 315 MVA ICT with 500 MVA ICT New 500 MVA 3 rd ICT	The 2 nd 500 MVA ICT was installed in place of 3 rd ICT.
2	Maithon	Installation of new 500 MVA 2 nd ICT	Installed in October 2017
3	Biharshariff	Installation of new 500MVA 4 th ICT	Installed by January 2019
4	Sasaram	Argumentation of 315 MVA ICT with 500 MVA ICT	will be done in 1 st quarter of 2018-19.

POWERGRID may update.

Deliberation in the TCC meeting

Powergrid informed that they are not getting shutdown for installation of ICT at Sasaram.

BSPTCL informed that Powergrid may explore early commissioning of ICT at Gaya (PG).

Powergrid informed that ICT at Gaya would be commissioned by December 2018.

ITEM NO. B37:	PRIORITY-BASED COMMISSIONING OF BUS REACTOR FOR CONTROL OF HIGH VOLTAGE DURING LEAN PERIODS
----------------------	--

POWERGRID updated the latest status in 146th OCC Meeting as follows:

S.N.	Reactor	Status
1	125 MVAR Bus reactor of Jamshedpur	Charged on 1 st December 2017
2	125 MVAR Bus reactor of Biharshariff	Commissioned

3	Additional bus-reactor of 125 MVAR capacity at Beharampur.	Commissioned in March'18.
4.	125 MVAR Bus reactor of Subashgram	<i>LOA placed.</i>

POWERGRID may update.

*Powergrid added that considering the low voltage issues in Eastern Region, the following reactors would be commissioned in advance as per the following schedule against investment approval schedule of **November 2018**:*

Sl No	Substation	Name of element	Expected Date of commissioning
1	Baripada	125MVAR Bus Reactor	30.07.2018
2	Bolangir	125MVAR Bus Reactor	30.08.2018
3	Keonjhar	125MVAR Bus Reactor	30.09.2018
Early commissioning of Bus reactor under ERSS XIV Scheme			
1	Durgapur	125MVAR Bus Reactor	30.06.2018
2	Chaibasa	125MVAR Bus Reactor	30.06.2018
3	Banka	125MVAR Bus Reactor	30.07.2018
4	Lakhisarai	125MVAR Bus Reactor	30.09.2018

After commissioning of these Bus Reactors, voltage profile of Eastern Region may be improved. Accordingly, it is proposed that commissioning of the said Reactor may please be preponed to the dates mentioned in above table.

TCC may approve.

Deliberation in the TCC meeting

Powergrid informed that 125MVAR Bus Reactor at Baripada has been commissioned on 28th June 2018.

TCC appreciated the special efforts made by Powergrid in early commissioning of reactors at different places which will benefit the regions in terms of improved voltage profile.

ITEM NO. B38:	COMPLETION OF 400 KV ALIPURDUAR-PHUNATSANHGCHU -D/C QUAD LINE
----------------------	--

As per approved project scheme 400 KV Alipurduar-Phunatsanchu-D/C Line (Quad) along with 400 KV Line Bays at Alipurduar S/S has been commissioned and successfully charged on 27th March 18. However due to non availability of Bhutan generation and balance construction activity at Bhutan end, Power flow is yet to initiate through the lines. POWERGRID has completed all the relevant work pertaining to the line, and as on date both the lines are charged from Alipurduar end up to Indian border as anti theft measure. POWERGRID should be allowed to declare DOCO of the said line from 27.03.2018 and claim tariff accordingly.

In 146th OCC, Powergrid informed that the line up to Indian boarder is ready and it is in anti theft charge from Alipurduar end.

TCC may approve.

Deliberation in the TCC meeting

Bhutan representative informed that the balance portion of the line between the geographical border of India and Bhutan, and Phunatsanchu is also in advanced stage of completion. He updated the latest status of commissioning of Bhutan Hydro projects as Phunatsanhgchu-I: March-2023, Phunatsanhgchu-II: December-2020 and Mangdhechhu: November-2018. The completion of the said line would help in evacuating power from Mangdhechhu.

TCC accepted the commissioning of the PowerGrid portion(India segment) of the line w.e.f. 27.03.18.

ITEM NO. B39:	O&M AGREEMENT BETWEEN BSPTCL AND POWERGRID
----------------------	---

The following 132 kV and 220 kV bays of M/s BSPTCL has been constructed by POWERGRID under BSPTCL consultancy project.

- i) 02 nos. 132 kV bays at Banka for Sultanganjline : Commissioned on 15.07.2015.
- ii) 02 nos. 220 kV bays at Gaya for Sonenagar line: Commissioned on 03.09.2016.
- iii) 01 no. 220 kV bay at Patna for Sipara line: Commissioned on 08.03.2018
- iv) 02nos 220KV bays at Muzaffarpur S/S : Ready for Commissioning.

POWERGRID is maintaining the above bays since commissioning and therefore agreement for maintenance of above 132 kV and 220 kV bays at Banka, Gaya, Patna and Muzaffarpur S/S needs to be enforced between POWERGRID and M/s BSPTCL.

The draft copy of O&M agreement has already been submitted to the Chief Engineer (Proj./BSPTCL vide our letter dated 03.01.2017 but the signing of agreement could not be materialised.

The issue was discussed in 37th TCC Meeting wherein it was decided that POWERGRID and BSPTCL should bilaterally settle the issue.

POWERGRID may explain. BSPTCL may update.

Deliberation in the TCC meeting

BSPTCL assured that the issue would be resolved bilaterally with PowerGrid.

ITEM NO. B40:	AGENDA BY POWERGRID
----------------------	----------------------------

1) NON OPENING OF LC REQUISITE AMOUNT OF LC :

Following constituents are required to enhance/ extend LC towards Payment Security Mechanism, as per CERC Regulations:

Amount (in Cr.)

Sl No	Name of DIC's	Present Value of LC	Value of LC Required
(i)	North Bihar Power Distribution Company Limited(NBPDCL)	9.73	29.00
(ii)	South Bihar Power Distribution Company Limited(SBPDCL)	8.89	40.00
(iii)	Ind-Barath Energy (Utkal) Limited	--	17.50
(iv)	South Eastern Railway	--	3.15

In 37th CCM, NBPDCL, SBPDCL, IBEUL and SER representatives were not present.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Subsequently, BSPHCL informed that the opening of LC is under process; however, NBPDCL & SBPDCL are making payment consistently..

BSPHCL/SBPDCL may update.

2) PAYMENT OF OUTSTANDING DUES MORE THAN 60 DAYS :

Sl No	Amount(in Cr.)	
	Total Outstanding dues	Outstanding due more than 60 days
Vedanta Ltd.	11.59	11.59
GMR Kamalanga Energy Ltd.	40.64	9.52
Jindal India Thermal Power Limited	2.55	2.55
Ind-Bharat Energy (Utkal) Limited	214.29	193.84
Damodar Valley Corporation(DVC)	143.08	138.16
West Bengal State Electricity Distribution Company Ltd.(WBSEDCL)	105.78	8.73
Total	541.89	387.65

(vi) The outstanding pertaining to WBSEDCL (Surcharge @ 7.30 Cr & Bill # 4 @ 1.43 Cr)

In 37th CCM, WBSEDCL informed that their payment is under process.

VEDANTA, GMR, JITPL, IBEUL & DVC representatives were not present.

Concerned members may update the latest status.

3) PROJECT CONSULTANCY AND BAY O&M CHARGES PERTAINING TO IPPS ARE LONG PENDING FOR PAYMENT TO POWERGRID AS FOLLOWS:

Sl	Name of IPP	Location	Project consultancy or Bay O&M	Total Payment pending(Rs)	Remarks
1	MONNET POWER CORPORATION LIMITED	Angul	Project consultancy	92.30 Lakh	Work stopped since 26th July 2014
2	JINDAL INDIA THERMAL POWER LIMITED	Angul	Bay O&M Charges	110.80 Lakh	Irregular payment
3	GMR KAMALANGA ENERGY INDIA LIMITED	Angul	Bay O&M Charges	23.96 Lakh	Interest payment
4	INDO BARATH	Sundargarh	Bay O&M Charges	119.79 Lakh	No response
5	STERLITE	Sundargarh	Bay O&M Charges	15.40 Lakh	Payment of 1st Qtr of 18-19 is pending

In spite of regular correspondences and follow up from POWERGRID with the IPPs, the above pending payments are not getting settled.

Powergrid may explain.

4) LIST OF ASSETS COMMISSIONED BY POWERGRID.

List of Assets commissioned by POWERGRID is enclosed in **Annexure-B40.4**.

Members may note.

Deliberation in the TCC meeting

TCC advised Powergrid to resolve the issues bilaterally.

In case any issue remains unresolved, the same may be forwarded to MS, ERPC who if necessary convene a separate meeting with concern utilities and Powergrid to sort out the issues.

ITEM NO. B41:	AGENDA BY NHPC
----------------------	-----------------------

1) SIGNING OF RECONCILIATION STATEMENT.

The reconciliation statements for Quarter-IV (2017-18) are yet to be reconciled by all the beneficiaries except for WBSEDCL, JUVNL, SIKKIM & GRIDCO which have been already sent to beneficiaries on dated 18.04.2018

In 37th CCM, WBSEDCL, GRIDCO assured that the signed reconciliation statements would be sent shortly. JUVNL, SIKKIM representatives were absent.

2) PAYMENT OF LATE PAYMENT SURCHARGE BY DVC.

The total amount of LPS ₹ 2,40,971 is still pending against energy supplied from Rangit & Teesta Power Stations despite directions of MoP and persistent requests by NHPC

In 37th CCM, DVC representative was absent.

3) NON-OPENING OF LC OF REQUISITE VALUE

All the beneficiaries are intimated that the calculation sheet of LC for F.Y 2017-18 have been sent which is based upon 105% of average billing w.e.f Jan'2016 to Dec'2016. All the concerned beneficiaries are requested to enhance the existing LC or open the new LC of requisite value before 31st March'2017 and same should be valid up to 31st March '2018.

NBPDCL, SBPDCL and JBVNL have not yet provided the LC of requisite amount despite repeated request by NHPC. The beneficiaries NBPDCL, SBPDCL & JUVNL are requested to open L.C amounting to Rs.6.85 Crs, Rs 9.07 Crs and Rs.8.47 Crs respectively at the earliest being a statutory requirements as per PPA.

S. No	Beneficiaries	Existing L.C Amount	Expiry date	Required L.C Amount	Difference
(i)	NBPDCL	2.74 Crs	26.12.2018	6.85 Crs (Validity Up to 31.03.2019)	2.01 Cr
		2.10 Crs	17.12.2018		
Total		4.84Crs			
(ii)	SBPDCL	5.1025 Crs	26.12.2018	09.07 Crs (Validity Up to 31.03.2019)	1.0672 Crs
		2.90 Crs	18.12.2018		
Total		8.0025 Crs			
(iii)	JUVNL	8.24 Crs	16.10.2018	8.47 Crs (Validity Up to 31.03.2019)	23 Lcs

In 37th CCM, SBPDCL, NBPDCL & JUVNL representatives were absent.

As per the decision taken in 37th CCM, ERPC Secretariat has already written letters to the concerned utilities to open their LC at the earliest.

Subsequently, BSPHCL informed that as per their calculations the required LC is ₹ 7.06 Cr & ₹ 8.86 Cr for NBPDCL & SBPDCL respectively. So there is no requirement of enhancement of LCs.

4) SIGNING OF PPA IN RESPECT OF TAWANG H.E.PROJECT, STAGE - II.

Signing of Power Purchase Agreement is pending with GRIDCO, JBVNL & WBSEDCL. All the three beneficiaries may be again requested to sign the long pending Power purchase agreement at the earliest.

In 37th CCM, NHPC was advised to take up the signing of PPA individually with the concerned utilities.

5) PAYMENT OF LATE PAYMENT SURCHARGE BY WBSEDCL

The total amount of LPS Rs. 29.92 Crs. out of which Rs.1,13,68,351/- is against energy supplied from Rangit & Teesta-V Power Stations & Rs. 28.78 Crs. against energy of TLDP-III Power Station is outstanding. WBSEDCL has agreed to pay Rs.1,13,68,351/- out of above total outstanding dues against energy supplied from Rangit & Teesta-V Power Stations in 4 equal instalment and thus 1st instalment of Rs. 28.42 lakh have been received on 11.05.2018. Moreover, as per MoM held on dated 09.11.2017 under chairpersonship of Deputy Secretary(H-II), MoP, Govt of India, WBSEDCL was directed to pay the entire amount of Rs.29.92 Crs. and not in instalments to NHPC.

6) EXTENSION OF PPA IN R/O TLDPP-III & IV POWER STATIONS

The validity of PPA in respect of TLDP-III Power Station stands expired which was valid for 5 years from the date of commercial operation and PPA in respect of TLDP-IV Power Station is valid upto 10.03.2021 which need to be extended for their entire useful life of Power Stations i.e. 35 years. Only the formal supplementary agreement is required to be signed to regularize extension of these PPA's which has been already confirmed by WBSEDCL vide letter dated 26.07.2012(Copy enclosed). It is reiterated that as per minutes of meeting of 103rd EREB held on 27.04.2002 at Chalsa and circulated by EREB vide their letter no. EREB/PSD/BOARD/2002/2970-3033 dated 24.05.2002, Principal Secretary (Power), Govt. of West Bengal had confirmed that the entire power from TLDP-III & TLDP-IV H.E Projects would be absorbed by WBSEB.

NHPC may elaborate. Concerned utilities may update.

Deliberation in the TCC meeting

TCC advised NHPC to resolve the issues bilaterally.

It was suggested in the meeting that, in case any issue remains unresolved, the same might be forwarded to Member Secretary, ERPC who, if necessary, would convene a separate meeting with concerned utilities and NHPC to sort out the issues.

WBSEDCL suggested that the issues which are purely bilateral in nature needed not be placed in the TCC forum for deliberation.

PART C: ITEMS FOR INFORMATION

The following items were noted for compliance by TCC members:

ITEM NO. C1 :	STATUS OF INSTALLATION OF STATCOM IN EASTERN REGION
----------------------	--

In the 15th meeting of SCM it was agreed to install STATCOM in combination with mechanically switched Reactors (MSR) and Capacitors (MSC) and co-ordinated control mechanism of MSCs and MSRs at Ranchi, Rourkela, Jeypore and Kishanganj substations in Eastern Region.

The matter was again discussed in the 28th ERPC/TCC meeting held on 12th -13th September, 2014 at Goa, wherein, it was decided that POWERGRID may go ahead with implementation of the STATCOM project in Eastern Region with debt – equity ratio of 70:30 funding. The debt part should be refunded through PSDF and Equity Component (30%) to be funded by POWERGRID to be recovered through regulated tariff mechanism. CTU should initiate the process of availing fund from PSDF.

POWERGRID updated the latest status as follows:

Sl No	Location /Sub-Station of POWERGRID in ER	STATCOM - Dynamic Shunt Controller (MVar)	Mechanically Switched Compensation Sl. (MVar)		Latest status
			Reactor (MSR)	Capacitor (MSC)	
1	Rourkela	±300	2x125		<i>In service from March 2018.</i>
2	Kishanganj	±200	2x125		<i>70% civil work completed. 30% switchyard equipment supplied. Expected to complete by December 2018</i>
3	Ranchi(New)	±300	2x125		<i>80% civil work completed. All switchyard equipment, reactors and 3 transformers supplied. Expected to complete by June 2018</i>
4	Jeypore	±200	2x125	2x125	<i>Expected to complete by June 2018</i>

ITEM NO. C2 :	BUS SPLITTING OF KAHALGAON STPS STAGE I&II, NTPC
----------------------	---

In 24th ERPC meeting held on 27.04.2013, ERPC advised NTPC to go ahead with the bus-splitting scheme as it is a technical requirement for safe, secure operation of the grid.

In 32nd TCC, NTPC informed that they are going ahead with the implementation of Bus Splitting of Kahalgaon STPS Stage I&II and the implementation is expected to be completed by December, 2018.

In 126th OCC, NTPC has given the present status as follows:

- 400/132kV Switchyard package - bid opened on 14.03.16. Awarded on 04.05.2016.
- Site levelling – Site levelling work has been completed.
- Transformer package and Shunt reactor– have been awarded.

In 35th TCC, NTPC informed that the work is in progress as per the schedule and the bus splitting will be completed by December, 2018.

In 146th OCC, NTPC informed that bus splitting would be implemented by December, 2018.

ITEM NO. C3 :	PAYMENT/RECEIPT STATUS FROM VARIOUS POOL ACCOUNTS IN ER
----------------------	--

1) RRAS ACCOUNT ----PRESENT STATUS.

The updated position of Payments to the RRAS Provider(s) from the DSM pool and Payments by the RRAS Provider(s) to the DSM pool as on 01.06.2018 (considering bill up to 13.05.2018) is indicated in **Annexure – C3.1**. So far ₹ 42.4 Cr have been settled under RRAS in ER during FY 2018-19.

2) CONGESTION ACCOUNT - PRESENT STATUS

The status of congestion charge payment after full settlement is enclosed at **Annexure –C3.2**.

3) STATUS OF PSDF

An amount of ₹ 4.28Cr from Reactive account have been transferred to PSDF after 36th Commercial sub-committee meeting held on 13.02.18. With this the total amount of ₹ 943.6 Cr has been transferred to PSDF so far. No amount from Deviation pool has been transferred to PSDF A/c since 29.06.16 and surplus amount in deviation pool is being utilized for settlement of RRAS Bill. The break up details of fund transferred to PSDF (till 31.05.18) is enclosed in **Annexure-C3.3**.

ITEM NO. C4 :	RECONCILIATION OF COMMERCIAL ACCOUNTS
----------------------	--

1) RECONCILIATION OF DEVIATION ACCOUNTS.

At the end of 4th quarter of 2017-18, the reconciliation statement (Period: 01.01.18 to 31.03.18) has been issued by ERLDC on 09.04.18 and statements had been sent to the respective constituents and also uploaded the same at ERLDC website at <https://erlhc.in/market-operation/dsmreconciliation/> The constituents were requested to verify /check the same & comments if any on the same were to be reported to ERLDC by 30.04.2018. The status of reconciliation is enclosed in **Annexure-C4.1**.

SIKKIM and IBEUL have not reconciled the statement for more than one year.

TEESTA-III, THEP (Shiga) & JLHEP have not yet signed reconciliation statement for more than 2 quarters.

BSPHCL, JUVNL, DVC, GMR, JITPL, TPTCL (DAGACHU), BRBCL, Powergrid(ER-I) & Dickchu have not signed reconciliation statement for last quarter of 2017-18.

Above constituents are once again requested to submit the signed reconciliation statement at the earliest. If the confirmation is not received within 2 weeks from the date of issuance of the letters the statements issued by ERLDC will be deemed to have been reconciled.

In 37th CCM, ERLDC informed that TEESTA-III, BRBCL & POWERGRID (ER-I) have reconciled the statement for their respective pending quarters.

BSPHCL, JUVNL, DVC, SIKKIM, GMR, JITPL, TPTCL, IBEUL, DIKCHU, THEP & JLHEP representatives were not present in the meeting.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to Sikkim for liquidation of their dues by 25th June, 2018.

2) RECONCILIATION OF REACTIVE ACCOUNT

At the end of 4th quarter of 2017-18, the reconciliation statement (Period: 01.01.18 to 31.03.18) has been issued by ERLDC on 09.04.18 and statements had been sent to the respective constituents and also uploaded the same at ERLDC website at link <https://erldc.in/market-operation/reactivereconciliation/>. Constituents were requested to verify /check the same & comments if any on the same were to be reported to ERLDC. WBSETCL have reconciled the Account and sent the signed statement.

In 37th CCM, GRIDCO informed that the reconciled Reactive Account statements had already been forwarded to ERLDC.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to Sikkim for liquidation of their dues by 25th June, 2018.

3) RECONCILIATION OF RRAS ACCOUNT

At the end of 4th quarter of 2017-18, the reconciliation statement (Period: 01.03.18 to 31.03.18) has been issued by ERLDC on 09.04.18 and statements had been sent to the respective constituents (NTPC and BRBCL) and also uploaded the same at ERLDC website at link <https://erldc.in/market-operation/rrasreconciliation/>. NTPC & BRBCL has not reconciled the RRAS Account.

In 37th CCM, it was informed that NTPC & BRBCL had reconciled the RRAS Account statements.

4) RECONCILIATION FOR STOA PAYMENTS MADE TO SLDC / STU:

The reconciliation statements of STOA payments for the entire period of 2017-18 have been sent to the DVC, OPTCL and WBSETCL for checking at their end and confirmation from their side.

WBSETCL is yet to confirm for Quarter-II, Quarter-III and Quarter-IV of 2017-18. DVC and OPTCL is yet to confirm for Quarter-IV of 2017-18. DVC and OPTCL are yet to confirm for Quarter-IV of 2017-18.

As per clause 15.1 of CERC approved STOA bilateral procedure since the confirmations have not been received within 2 weeks from the date of issuance of the letters the statement issued by ERLDC have been deemed to be reconciled.

In 37th CCM, it was informed that WBSETCL and OPTCL had done the reconciliation for the respective quarters.

DVC representative was absent.

5) RECONCILIATION FOR PAYMENTS RECEIVED FROM STOA APPLICANTS:

The reconciliation statements of STOA payments for the entire period of 2017-18 have been sent to the CESC, GMR Kamalanga, JITPL, JUVNL, MPL and WBSEDCL for checking at their end and confirmation.

CESC, GMR Kamalanga, JITPL and MPL have confirmed for the entire period. JUVNL and WBSEDCL are yet to confirm for Quarter-IV of 2017-18.

As per clause 15.1 of CERC approved STOA bilateral procedure since the confirmations have not been received within 2 weeks from the date of issuance of the letters the statement issued by ERLDC have been deemed to be reconciled.

The details is attached in the **Annexure-C4.5**.

Since there is a serious audit objection on non-signing of DSM, Congestion and STOA reconciliation statement it is once again requested that all regional pool members may check and sign the statement sent by ERLDC.

In 37th CCM, WBSEDCL confirmed that they would reconcile within 2 days.

JUVNL, GMR, JITPL & MPL representatives were not present.

As per the decision taken in 37th CCM, ERPC secretariat has already written letters to Sikkim for liquidation of their dues by 25th June, 2018.

ITEM NO. C5 :	INSTALLATION OF NEW PWC MADE STOA SOFTWARE AT ERLDC.
----------------------	---

ERLDC has successfully migrated to new Short Term Open Access (STOA) w.e.f. 1st June'18 by PWC. A training programme was arranged on the functioning of new STOA software on 24th May, 2018 at ERPC conference hall, Kolkata. For any query related to functioning, log in detail etc. please contact Shri Subhendu Mukherjee, Mob: 9433041874, E-mail: subhendu@posoco.in.

ITEM NO. C6 :	STU AND SLDC TRANSMISSION & OPERATING CHARGES
----------------------	--

1) State Transmission Utility Charges and Losses applicable for STOA for FY 2018-19

As available with ERLDC the STU charges and losses to be considered for STOA for FY 2018-19 are as follows:

Name of STU	Intra-State Transmission Charges	TRANSMISSION LOSS (For Embedded entities)
WBSETCL	*	3.10%
DVC	Rs. 80 / MWh	2.68%
OPTCL	Rs. 62.5 / MWh	3.0%
JUSNL	*	#
BSPTCL	*	#
SIKKIM	*	#

* Indicates rates yet to be furnished by concerned State Utilities. Transmission Charges for use of state network shall be Payable @ Rs.80 per MWh as per subsequent Amendment regulation 2009-dated 20.05.2009.

Not yet intimated by the State Utility.

2) State Load Despatch Centre Operating Charges for STOA for FY 2018-19

Name of SLDC	SLDC Operating Charge
West Bengal	**
DVC	**
Odisha	Rs. 2000
Jharkhand	**
Bihar	**
SIKKIM	**

** Indicates rates yet to be furnished by concerned State Utilities.

Operating charges at the rate of Rs 1000/-, per day or part of the day for each bilateral transaction for each of the Regional Load Despatch Centre involved and at the rate of Rs 1000/- per day or part of the day for each State Load Despatch Centre involved shall be payable by the applicant as per subsequent Amendment regulation 2009-dated 20.05.2009.

ITEM NO. C7 :	IMPLEMENTATION OF AUTOMATIC METER READING IN EASTERN REGION
----------------------	--

The list of 16 new locations with 68 Meters & 25 existing locations with 68 meters to be implemented in AMR was given in 36th CCM as enclosed in **Annexure-C7**.

Presently 145 Locations with 924 meters are connected through AMR system in ER. ERLDC is receiving data from 125 locations out of total 145 locations through AMR. The latest status of data receipt from the locations as below:

- Number of meters for which data is received: 705
- Number of locations for which data is received: 125 locations

After the phase-wise completion of AMR for the locations commissioned, some of the utilities have been asked to discontinue the sending of the weekly SEM data through mail. However, in case of an emergency or communication failure, as the case may be, the utilities may download the data through DCD/Laptop and send it by mail. As such DCD is required to be kept in charged condition. Of late, there have been issues with the GPRS communication/DCU for around 20 locations having 220 meters.

In 37th CCM, POWERGRID informed that the implementation of the remaining locations/meters would be done by August 2018.

ITEM NO. C8 :	REPLACEMENT OF GPRS COMMUNICATION WITH OPTICAL FIBER FOR AMR
----------------------	---

In ER, 80% meters are connected through Automated Meter Reading (AMR). At present the communication system used for data transfer from each location is GPRS. It has been observed that many locations are not communicating with AMR system due to poor/no GPRS signal. Many substations have their own optical fiber which is also used for the LAN network of respective stations. TCS has successfully connected 03 locations (Malda-PG, Subhasgram-PG and Binaguri-PG) in ER-II with PGCIL intranet and these two locations are smoothly reporting to AMR system after connecting with PGCIL LAN. The proposed network will not only provide better communication but also reduce the cost of GSM. The above matter was last discussed in 145th OCC meeting also.

In 37th CCM, POWERGRID informed that the replacement of GPRS communication of the remaining 34 locations would be completed by August 2018.

ITEM NO. C9 :	PROCUREMENT OF NEW SEMS
----------------------	--------------------------------

In 30th ERPC meeting procurement of 965 no of SEM's and 110 nos of Laptop/DCD (in 111th OCC meeting) was approved. Further 31st TCC/ERPC approved the cost sharing mechanism of expenditure on SEM's and DCD/Laptops along with POWERGRID overhead charges @ 15% to be shared by the beneficiaries constituents of Eastern Region in proportional to the share allocation for the month in which the proposal was approved in the ERPC meeting.

In 35th CCM held at ERPC on 02.08.17, PGCIL informed that in 1st phase, 300 meters and 40 laptops with software had been supplied by M/s Genus so far.

In 145th OCC, PGCIL informed that meter of 2nd lot has been supplied. Time drifted meters/Elster meters are being replaced by Genus meters phase wise.

In 37th CCM, POWERGRID informed that in 3rd phase 300 nos. (approx.) of SEMs would be delivered and the inspection of the same is scheduled to be done by August 2018.

ITEM NO. C10 :	REPLACEMENT OF ELSTER METERS
-----------------------	-------------------------------------

In Eastern Region, 28 nos of Elster make meters had been installed at 5 locations (Teesta-III, New Melli, Alipurduar, New Ranchi & Kishanganj) initially due to scarcity of meters. As informed by M/s TCS (also Confirmed by PGCIL) Elster make meters can't be integrated in AMR system with existing DCU. To enable all such locations to report data in AMR, a List of Elster meters to be replaced was placed in 36th CCM as per **Annexure-C10**. As per ERLDC record, 04 meters at Alipurduar and 02 meters at New melli is replaced so far.

In 37th CCM, POWERGRID ERTS-II informed that 6 nos. of meters had already been replaced, 10 Nos. of meters of TEESTA-III would be replaced by next week and the remaining 8 nos. of meters would be replaced by 15th July 2018.

ERTS-I informed that 4 SEMs had been replaced.

ITEM NO. C11 :	TIME CORRECTION OF SEMS IN EASTERN REGION – REPLACEMENT OF HEAVILY DRIFTED SEMS
-----------------------	--

The issue was discussed in 35th TCC/ERPC meetings and it was felt that the meters with severe drift greater than 10 min need to be replaced first and if replacement is done with Genus then readings are to be collected manually using Laptop till interfacing with AMR is completed. Subsequently drifted meter replacement work of Phase –I for 24 meters and Phase-II for 23 Meters have been completed. In 141st OCC, List of 22 drifted meters to be replaced in Phase-III was placed as per **Annexure-C11**.

In 145th OCC, Powergrid updated that new SEMs have been received and Meters at Rangpo, Gangtok and New Melli is replaced.

In 37th CCM, POWERGRID informed the status as follows:

- a) ERTS-I: 3 nos. of meters replaced*
- b) ERTS-II: 8 nos. of meters replaced. 10 Nos. of meters of TEESTA-III would be replaced by next week.*
- c) ODISHA: 1 no. of meter replaced.*

In 146th OCC Meeting, Teesta-III informed that time correction has been done by them for all the SEMs installed at their end and the time drift is within permissible limits.

OCC opined that although time drift have been corrected, SEM connected to Teesta-III being Elster make are to be replaced by newly procured Genus make meter for AMR connectivity.

ITEM NO. C12 :	ACCOUNTING OF STATE DRAWL FROM SUBSTATION OF PGCIL/ISTS LICENSEE IN ER
-----------------------	---

State net drawl from Substation of PGCIL/ISTS Licensee in ER is being computed considering meter installed at feeders on LV side of Transformer due to the fact that for a few ICTs, multiple states used to draw through same ICT. Further, Sub stations where auxiliary requirement is met through tertiary of the IST ICT, States net drawl is computed by adding drawl through feeders after LV side of Transformer and auxiliary consumption through tertiary.

Presently with network strengthening and re-configuration in ER, such case of multiple State/entity drawing power from same ICT of PGCIL/ISTS Licensee does not exist anymore.

As per Clause 7(1) (C) of CEA (Installation and Operation of Meters) Regulations, 2006 & its subsequent amendments, Main Meters for drawl computation through ICT should be installed on HV side of ICT and meters installed on LV side of ICT should be considered as Standby meters. In view of the above it is proposed that State drawl from PGCIL/ISTS Licensee S/S may be computed by using the meter installed on HV side of ICTs in line with CEA regulation. In order to enable ERLDC compute the state drawl through ICTs of PGCIL & other ISTS Licensees in ER as per CEA Regulations, PGCIL is requested to install meters at HV and LV side of ICTs at the stations.

In 144th OCC, Powergrid informed that SEMs are already available at some stations. OCC advised Powergrid to check the healthiness & time synchronization of the installed SEMs and install new SEMs wherever it is required.

In 37th CCM, POWERGRID informed the status of installation of SEMs at HV sides of ICTs as follows:

- a) ERTS-I: Completed
- b) ERTS-II: 5 completed; rest 18 would be completed by July 2018.
- c) ODISHA: Would be completed by July 2018.

Further, POWERGRID was advised to check and correct the time drifting of old SEMs available at HV side of ICTs.

ITEM NO. C13 :	NON-SUBMISSION OF WEEKLY SEM READINGS BY TUESDAY NOON FROM NON-AMR LOCATIONS/ FAULTY AMR LOCATIONS / GENUS METER LOCATIONS
-----------------------	---

As per IEGC (effective from 3.5.2010) Sub-clause-22 of Clause-6.4 (demarcation of responsibilities), all concerned utilities in whose premises SEMs are installed shall take weekly meter readings and transmit the same to RLDC by Tuesday noon for timely issuance of Deviation account Bill. Significant improvement in timely receipt of SEM data has been seen after AMR implementation at various locations and most of the meter data is being received by Tuesday. Genus meters are installed at many locations in Eastern Region and data of Genus meters from those locations which are yet to be integrated in AMR are being sent manually. It was also gathered that if concerned person responsible for data downloading is on Leave or not available, meter data is not being sent from those substations.

However general trend of receipt of meter data in last one month is as below:

By Wednesday or later: Pandiabili, WBSETCL (North Bengal, Kharagpur) & SIKKIM

POWERGRID, WBSETCL & SIKKIM are requested to please adhere to the schedule.

ITEM NO. C14 :	SUBMISSION OF SEM DATA TO ERLDC PRIOR & AFTER 6 HR OF FIRST TIME CHARGING OF NEW ELEMENT
-----------------------	---

Before first time charging of any new element in the Grid, SEM details along with meter dummy data is being submitted by respective utility to ERLDC. The purpose of meter reading without power flow was to ensure its compatibility with RLDCs software and purpose of meter reading with power flow was to ensure its healthiness, correct connections of CT/PT and correct CT ratio.

Correctness of SEM readings is important for computing of drawl/Injection of a control area and inter-regional/trans-national energy flows as various accounts/billings are based on it. In view of the above, meter readings after six(6) hrs of power flow must be sent by the utilities to ERLDC before start of trial operation. Further the 24 hour trial operation would be assumed complete only when the both end meter readings for this period are correct.

ITEM NO. C15 :	SOFTWARE RELATED ISSUE WITH GENUS METER
-----------------------	--

It has been observed that in case of shutdown of any line/element throughout the day, the meter output NPC report (Text file) generated with help of BCS urja software doesn't show the data of that day and it goes missing from the output file. This results different start date & caused difficulties in processing of the same, as processing requires manual intervention & handling of such huge data manually always invites error. The issue was raised with PGCIL to take the matter with M/s Genus and get changes in the software and latest patch of the software should be made available. Till now the issue is not resolved and problem still persists.

In 37th CCM, POWERGRID informed that the software related issue would be resolve by July 2018.

ERLDC informed that the latest version of the software is available on ERLDC website. The same may be installed and used to download the SEM data.

Further it was decided that a workshop on software related issue with Genus meter would be conducted at ERPC in July 2018.

ITEM NO. C16 :	LILO arrangement at 132/33 KV GSS Baisi in 132 KV Kishanganj(old)- Dalkola(WBESTCL)
-----------------------	--

BSPTCL vide mail dated 13th April 2018 informed that 132/33 KV GSS Baisi is being constructed by M/S GE T&D India Ltd. under state plan which is ready for charging through 132 KV Kishanganj(old) – Dalkola(WBESTCL) transmission line (which is ISTS line) through LILO arrangement.

- i. Erection and commissioning of Remote Terminal Unit (RTU) is being under progress.
- ii. Shifting of ABT meter installed at Kishanganj (old) end in Dalkola feeder to Baisi end of Dalkola feeder also under process.

BSPTCL requested for charging of 132/33 KV Baisi GSS through LILO in 132 KV Kishanganj(old) – Dalkola(WBESTCL) transmission line.

In 144th OCC, BSPTCL informed that the construction of 132/33 KV GSS Baisi S/s is almost at completion stage. They are planning to LILO 132 KV Kishanganj(old) – Dalkola(WBESTCL) transmission line at 132/33 KV GSS Baisi S/s. After LILO, 132kV Baisi – Dalkola(WBESTCL) would become an interstate tie line.

In 146th OCC, BSPTCL informed that Baisi-Dalkhola line was charged on 22nd May, 2018.

ITEM NO. C17 :	THIRD PARTY PROTECTION AUDIT AND UFR AUDIT IN EASTERN REGION
-----------------------	---

1. Status of 1st Third Party Protection Audit:

The compliance status of 1st Third Party Protection Audit observations is as follows:

Name of Constituents	Total Observations	Complied	% of Compliance
Powergrid	54	46	85.19
NTPC	16	14	87.50
NHPC	1	1	100.00
DVC	40	26	65.00
WB	68	49	72.06
Odisha	59	42	71.19
JUSNL	34	25	73.53
BSPTCL	16	5	31.25
IPP (GMR, Sterlite and MPL)	5	5	100.00

* Pending observations of POWERGRID are related to PLCC problems at other end.

The substation wise status of compliance are available on ERPC website (Observations include PLCC rectification/activation which needs a comprehensive plan).

2. Status of 2nd Third Party Protection Audit:

2nd Third Party Protection Audit for Sub-stations of Eastern Region has been started from July, 2015. Till date the audit team has completed two nos 765kV, 36 nos of 400 kV, 11 nos 220kV and 13 nos 132kV Sub-stations. The list is enclosed at **Annexure-C17.2**.

The list of observations for the above sub-stations is already available at ERPC website (www.erpc.gov.in). Respective constituents are requested to comply and submit the report to ERPC for regular update.

3. UFR audit report of OPTCL substations visited on 02.01.2018 & 05.01.2018

The ERPC UFR inspection group visited 220/33kV Durgapur (DVC) S/s for UFR Audit on 30.05.2018. The report is enclosed at **Annexure-C17.3**.

ITEM NO. C18 :	HIGHLIGHTS & GRID PERFORMANCE FOR THE PERIOD FROM FEB' 2018 TO MAY' 2018
-----------------------	---

A) Real time operation:

During the period under review, power supply position in the region was as under:

	FEB-17	MAR-17	APR-17	MAY-17	FEB-18	MAR-18	APR-18	MAY-18
AvgFrq. (Hz)	50.00	49.99	49.99	49.99	49.98	49.97	49.97	49.95
PkDmd (MW)	18647	19649	20582	19794	19416	21587	21361	21994
Energy Consum. (MU/day)	351	369	413	408	382	416	408	438
ISGS Gen (MU)	3510	4009	3915	4393	3935	4236	4053	4616
Region Gen (MU)	12608	14297	14271	15292	13545.2	15767.4	15122	15950
% increase in Reg Gen.					7.4	10.3	5.9	4.3

B) System Operational Discipline during the period from Feb-18 to May-18

i) The month-wise energy draws of ER constituents were as given hereunder:

	FEB-18		MAR-18		APR-18		MAY-18	
	SCH	ACT	SCH	ACT	SCH	ACT	SCH	ACT
BSPHCL	1747.5	1735.7	2109.8	2079.8	2336.9	2319.8	2581.7	2557.2
JUVNL	422.2	449.0	443.2	479.5	451.2	472.4	561.0	582.1
DVC	-1292.4	-1323.5	-1564.0	-1577.2	-1620.9	-1603.7	-1451.9	-1408.2
OPTCL	877.2	987.5	1029.3	1163.9	792.9	847.9	1120.7	1192.2
WBSETC L	522.7	580.6	944.4	1016.3	1040.8	1059.6	1352.0	1411.7
SIKKIM	42.5	43.6	42.0	41.7	44.0	41.1	43.2	39.4

C) Frequency & Voltage

i) Frequency profile for the period during **Feb-18 to May-18** is given hereunder. The frequency mostly remained within the allowable range for the entire period

Month	% of time for which frequency			
	<49.9	49.9-50.05	> 50.05	IEGC band 49.9-50.05
FEB-18	9.69	80.25	10.06	80.25
MAR-18	12.99	79.30	7.72	79.30
APR-18	12.77	79.60	7.63	79.60
MAY-18	21.27	71.16	7.56	71.16

ii) Maximum and minimum voltages recorded at some important 765/400 kV sub-stations were as follows:

	FEB-18		MAR-18		APR-18		MAY-18	
SUB-STATION/ POWER STN.	MAX. (KV)	MIN (KV)	MAX. (KV)	MIN (KV)	MAX. (KV)	MIN (KV)	MAX. (KV)	MIN (KV)
(765 KV) NEW RANCHI	791	763	792	762	797	763	805	756
MUZAFFARPUR	412	385	417	387	421	386	422	387
BINAGURI	424	400	429	400	428	397	425	394
JEERAT	427	394	423	383	428	383	427	379
MAITHON	422	405	422	406	425	405	426	405
BIHARSHARIFF	420	398	423	402	425	398	427	398
JAMSHEDPUR	425	411	423	404	426	406	426	407
ROURKELA	417	404	416	394	411	402	413	402
JEYPORE	425	383	429	381	430	372	427	396
MERAMUNDALI	417	405	411	398	417	396	415	398
SASARAM	411	383	417	391	420	389	416	384
SUBHASHGRAM	428	395	423	379	428	383	428	376

D) Constituent-wise demand met is given below:

		FEB-17	MAR-17	APR-17	MAY-17	FEB-18	MAR-18	APR-18	MAY-18
BSPHCL	AVG MAX DMD(MW)	3481	3447	3669	3793	4221	4188	4326	4537
	MU/DAY	63	64	70	74	71	76	82	86
JUVNL	AVG MAX DMD(MW)	1136	1118	1142	1133	1129	1121	1104	1150
	MU/DAY	24	23	25	24	24	24	23	24
DVC	AVG MAX DMD(MW)	2603	2561	2721	2701	2814	2716	2769	2740
	MU/DAY	61	63	66	65	70	68	70	70
ODISHA	AVG MAX DMD(MW)	3639	3809	3998	3925	3979	4100	3865	4200
	MU/DAY	70	75	84	83	80	85	80	93
W. BENGAL	AVG MAX DMD(MW)	7025	7398	8025	7687	7060	7876	7690	7911
	MU/DAY	132	143	167	163	138	162	159	165

E) Inter-regional energy exchange during the review period were as follows: (Figures in MU)

Region	FEB-18		MAR-18		APR-18		MAY-18	
	SCH	ACT	SCH	ACT	SCH	ACT	SCH	ACT
NER	108.0	148.9	106.8	8.3	138.3	240.8	-39.6	78.0
SR	745.5	1070.0	734.5	1338.3	611.9	1354.6	47.6	837.0
WR	389.0	-285.7	649.3	-425.0	220.9	-543.0	-209.7	-1002.9
NR	1491.1	1566.5	1311.3	1563.5	1487.2	1374.2	2266.3	2014.2
TOTAL	2733.7	2499.6	2801.9	2485.1	2458.3	2426.6	2064.7	1926.3

F) Reservoir levels of important hydro stations in ER during review period (as on last day of the month) is given below:

STATION	MDDL/ FRL	FEB-18	MAR-18	APR-18	MAY-18
BURLA	590/630 FT	621.22	616.67	611.17	606.41
BALIMELA	1440/ 1516 FT	1459.00	1456.50	1453.30	1449.70
RENGALI	109.7/ 123.5 MTR	121.67	119.69	117.88	113.86
U. KOLAB	844/ 858 MTR	852.03	850.74	849.53	847.77
INDRAVATI	625/ 641 MTR	634.12	632.65	631.22	628.83
MACHKUND	2685/ 2750 FT	2744.35	2736.70	2724.80	2712.60

G) IMPORTANT EVENTS :

Feb-18: NIL

Mar-18:

SL NO	Element Name	Owner	Charging Date	Charging Time	Remarks
1	220 kV Patna Sipara 3	BSPTCL	05/03/18	10:09	Loaded at 09:16hrs of 08/03/18
2	315 MVA, 400/220 kV ICT # I at Daltonganj	PGCIL	08/03/18	0:59	
3	160 MVA ATR # I at Daltonganj	PGCIL	08/03/18	0:12	
4	132 kV Daltonganj (JUSNL) – Daltonganj (PG) # II	PGCIL	07/03/18	23:50	
5	132 kV Daltonganj (JUSNL) – Daltonganj (PG) # I	PGCIL	10/03/18	0:52	
6	80 MVar Bus reactor at Daltonganj	PGCIL	20/03/18	18:58	
7	240 MVAR L/R 3 of 765 KV AngulJharsuguda 3	PGCIL	31/03/18	13:09	Charged as B/R in Jharsuguda

Apr-18:

SL NO	Element Name	Owner	Charging Date	Charging Time	Remarks
1	240 MVar Line reactor of 765 KV Angul-Jharsuguda IV at Angul end	PGCIL	12/04/18	22:00	Only Line Reactor charged
2	400 KV New-Duburi-TSL (Kalinganagar) I	OPTCL	17/04/18	15:49	

May-18:

SL NO	Element Name	Owner	Charging Date	Charging Time	Remarks
1	ICT-I at NPGC SS	NPGC	04-05-2018	13:54	
2	220kV Alipurduar(PG)-Alipurduar(WB)-II	WBSETCL	22-05-2018	17:53	Loaded on 06/06/18 at 16:04hrs.
3	315MVA, 400/220/33KV ICT#2 at DSTPS	DVC	23-05-2018	13:37	Idle charged from 400kv Side & 220kv side not constructed yet
4	220kV Darbhanga(DMTCL)-laukhai I	BSPTCL	23-05-2018	18:42	
5	220kV Darbhanga(DMTCL)-Laukahi II	BSPTCL	23-05-2018	18:48	
6	220kV Alipurduar(PG)-Alipurduar(WB)-I	WBSETCL	31-05-2018	15:41	Loaded on 06/06/18 at 16:04hrs.

ANNEXURES

LIST OF PARTICIPANTS IN THE 38th ERPC MEETING

Date: 30.06.2018

Venue: The Lalit Great Eastern, Kolkata

In Chair: Shri Rajesh Pandey, IAS, CMD, WBSEDCL & MD, WBSETCL

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
BSPTCL			
1.	H.R. Pandey	Director(Projects)	9905951232/7763817709 dir.proj.bsptcl@gmail.com
2.	U. Kumar	Director(Operation)	9264477220/9422458610 dir.op.bsptcl@gmail.com
3.	B. Sharma	Advisor(Tech)	9771496900 bsharma2407@gmail.com
4.	Rambaboo Singh	Elec.Suptd.Engineer(CRITL)	7763817723 eeecritl@gmsail.com
5.	P. Alam	Elec.Suptd.Engineer(ULDC)	7763817765 a_power@rediffmail.com
BSPCL			
6.	R. Bhattacharjee	Resident Engineer	9830380689 rekolbsphcl@gmail.com
SBPDCL			
7.	P. Majhi	GM(F&A)	7763815073
8.	D. Kumar	AEE(Comml.)	7033291929 aeecombsbpdcl@gmail.com
NBPDCL			
9.	D. Kumar	ESE(Comml)	7070995677 dk.bseb@gmail.com
WBSEDCL			
10.	Rajesh Pandey	CMD, WBSEDCL & MD, WBSETCL	
11.	A.K. Pandey	Director(R & T)	8100003597 ajay.pandey@wbasedcl.in
12.	P. Banerjee	SE	9432140765
13.	S. Mukhopadhyay	CE	9449300226
14.	P.P. Mukherjee	CE	744930045 ceptp.wbasedcl@gmail.com
WBSETCL			
15.	S. Roy	Director (Operations)	9434910018 sabya_60@yahoo.com
16.	P. K. Kundu	Chief Engineer SLDC	9434910030 ce.wbsldc@gmail.com
17.	A. Karmakar	Chief Engineer CPD	9434910019 cpd@wbsetcl.in
18.	D. Das	Chief Engineer CTD	9434910544 ce.ctdwbsetcl@gmail.com
WBPCL			
19.	S. Ghosh	Director(O & M)	9650990693 s.ghosh03@wbpdcl.co.in
CESC			
20.	S. Pal	General Manager(SO)	9831054651 sandip.pal@rp_sg.in
21.	A. Sen Gupta	Dy. GM (System Con)	9831802682 arunava.gupta@rp-sg.in
DPL			
22.	Debasis Sinha	Director (M & R) & CS	9434706516 debasisdl@yahoo.co.in
23.	Parthapratim Roy	General Manager (Corporate-Tech)	9434706349 royparp@gmail.com

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
GRIDCO			
24.	M. K. Das	Chairperson TCC & Director (Comml), GRIDCO	7606000337 dir.commercial@yahoo.com
25.	M. S. Sahoo	Dy.General Manager	9692427876 gridco.ebc@gmail.com
26.	Smt. Murchhana Dhar	Asst. General Manager(E)	9437120270 murchhana.dhar@gridco.co.in
27.	H. K. Ghosh	L.O.	9238683492
OPTCL			
28.	U.K. Samal	Director(Operation)	9438907730 dir.operation@optcl.co.in
29.	Lalatendu Nayak	Sr. GM- O&M	9438907801 ele.lanayak@optcl.co.in
OHPC			
30.	Hara Prasad Mohapatra	GM (EI)	7328840015 hpm.ohpc@gmail.com
31.	Amiya Kumar Mohanty	Manager (EI)	7328840019 akm_678@yahoo.co.in
OPGC			
32.	Pradeep Kr Mahapatra	Addl. General Manager	9338715401 pradeep.mohapatr@opgc.co.in
ODISHA/SLDC			
33.	P.K.Mishra	Chief Load Despatcher	9438907402/9937374497 cld@sldcorissa.org.in
34.	U.K. Sahoo	Dy. General Manager(E)	9692427876 gridco.ebc@gmail.com
JUVNL, JUSNL, JBVNL			
35.	C.M. Sharma	CE (SLDC/ULDC), JUSNL	94311754416 cmsharma51@gmail.com
36.	S.K. Thakur	CE(Comml & Rev.), JBVNL	9431708984/9973130643 coml.rev@rediffmail.com
37.	S. Kumar	GM(IT), JBVNL	9431709171 gmit@jbunl.co.in
38.	Rishi Nandan	ESE (C & R), JBVNL	9431708983 comml.esa@rediffmail.com
TVNL			
39.	S.K. Choudhary	Elec. Suptd. Engr	9031049931 sailesh.ttps@yahoo.co.in
SIKKIM / EPD			
40.	Hiskey Dorjee Bhutia	SE(SLDC)	9647879822 hissaydorjee44@gmail.com
41.	Namgyal Tashi	EE (SLDC)	7797672743/7001057059 Namgyaltashi26@gmail.com
DVC			
42.	P.K. Mukhopadhyay	Chairman	
43.	S. Halder	Member (Finance)	
44.	D.K. Aich	ED (Commercial)	
45.	Subodh Dutta	CE (Commercial)	
46.	S. Bose	CE (SPE)	
47.	A. Debnath	ED (System)	
48.	J. Dutta	Dy. CE	
NTPC			
49.	S. Narendra	RED(East-I)	9445869027 snarendra@ntpc.co.in
50.	B.B. Tripathy	GM (OS), ER-II	9437176595 bbtripathy69@hotmail.com
51.	H.S. Sahu	GM (OS), ER-I	9493193251 hssahu@ntpc.co.in
52.	Shankar Saran	AGM(Commercial), CC	9650990818 shankarsaran@nstpc.co.in

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
53.	R K Sood	AGM (Commercial)I/C, ER-II	9650990616 rsood@ntpc.co.in
54.	Kallol Sarkar	AGM (Commercial)	8902499534 kallolsarkar@ntpc.co.in
55.	S D Jha	AGM-I/C (Comm), ER-1	9471004728 sdjha@ntpc.co.in
56.	B. Gopalachari	DGM, ER-I	9431600401 bimalgopalachari@ntpc.co.in
POWERGRID			
57.	Ms. Seema Gupta	Director (Operations)	9810281063
58.	N K Ohdar	GM I/C, ER-II	9434740091 nkohdar@powergridindia.com
59.	R.P. Rath	GM(AM)	9078883604 rathraja@gmail.com
60.	Ms. Manju Gupta	GM, Regulatory Cell & MIS(Comml.)	9910378111 manju@powergridindia.com
61.	A.M. Pavgi	GM(AM)	9910378086 apavgi@powergridindia.com
62.	A.K. Behera	DGM(AM)	9437575638 akbehera@powergridindia.com
63.	V. Singh	Chief Engineer(LD & C)	96500809656 vishalsingh@powergridindia.com
64.	S.K. Singh	Dy.GM(AM), ER-I	8544401030 singhsk@powergridindia.com
65.	M. K. Agarwal	DGM (COMML)	9931815668 mridul@powergridindia.com
66.	A. Sensharma	AGM(AM)	9717296934
67.	S. Rudrapal	Dy.Manger	9434735848
68.	B.K. Pradhan	DGM	9434774202
69.	A. Barat	GM	9434735952
NHPC			
70.	N.S. Parameshwaran	ED(O&M)	9816534699 parmesh_ns@nhpc.nic.in
71.	Ravindra Raina	Chief Engineer(Comml.)	9800213734 r.raina30@gmail.com
MPL			
72.	P. Thakur	CEO	9238003939
73.	Sudip Dash	Group Head (Commercial)	9204652869 7004510981 sudip.dash@tatapower.com
GMRKEL			
74.	Arabinda Pani	Head-O&M	7752020444 arabinda.pani@gmrgroup.in
75.	Pradeep Kumar Mohanty	GM	7894450332 pradeep.mohanty@gmrgroup.in
JITPL			
76.	Anand Misra	COO	9810553164 anand.misra@jindalgroup.com
77.	Neelesh Neema	Head, Powersales	8527190282 headpowersales@jindalgroup.com
Teesta Urja Ltd.			
78.	D.P Bhargava	Chief Consultant (O&M)	9958833995 dpbhargava@teestaurja.com
79.	M.S.P. Rao	ED	9818425789 msprao53@gmail.com
APNRL			
80.	A.K.Palit	President (Power Commercial)	8584038146
HEL			
81.	S.K. Mukherjee	VP (Plant Head)	9831078601
82.	C. Bhowmik	DGM	9163321587

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
IPCL			
83.	Debasish Sarkar	Business Head	9007185684 debasis.sarkar@indiapower.com
84.	Debasish Das	VP, Regulatory Affairs	9338184120 debasish.das@indiapower.com
85.	P.K. Ghosh	Advisor, T & D	9836376548
TPTCL			
86.	Sanjeev Mehra	Managing Director	9250001771 Sanjeev.mehra@tatapower.com
87.	Bikram Singh	Head Marketing	9810626742 bikram.singh@tatapower.com
DMTCL			
88.	Narendra Chauhan	HO, Noida	9106003184 narendra.chauhan@esselgroup.com
DoHPPS, Bhutan			
89.	KarmaTshewang	CE & Leader of Delegation	97517775454 ktshewang@mcea.goc.bt
90.	Denkar	Dy. Executive Engineer	97517421357 denkar@mcea.gov.bt
BPC, Bhutan			
91.	Serab	General Manager	97517630925 serab@bpc.bt
DGPC, Bhutan			
92.	Ms. Dechen Wangmo	Director,CAD	97517618716 dwangmo.1806@drukgreen.bt
NLDC, POSOCO			
93.	S.R. Narasimhan	GM(I/C)	9971117022 srnarasimha@posoco.in
94.	S.K. Dambhara	Asst.GM	9599119849 suhasdumbhara@ posoco.in
CEA			
95.	Praveen Gupta	Chief Engineer (IRP)	9810692114 ceirpcea@yahoo.com
NERPC			
96.	P.K. Mishra	Member Secretary	
97.	B. Lynkhai	Director / SE(O)	9436163419
ERLDC, POSOCO			
98.	P. Mukhopadhyay	ED	9869438073 pmukhopadhyay@posoco.in
99.	G. Mitra	DGM	9831297392 gopalmitra@posoco.in
100.	S. Banerjee	DGM	9433041823 surajit.banerjee@posoco.in
101.	S. P. Barnwal	Astt. GM	9433041812 spbarnwal@posoco.in
102.	S. Konar	Chief Manager	9436335370 konar_s@posoco.in
103.	S.Mukherjee	Dy. Manager(MO)	9433041874 subhendu@posoco.in
104.	C. Kumar	Sr. Engr(SS)	9869251460 chandana@posoco.in
105.	T. R. Mahapatra	Manager	9436335370 trmahapatra@posoco.in
ERPC			
106.	J. Bandyopadhyay	Member Secretary	9432326351 mserpc-power@nic.in
107.	S.P. Datta	Addl. General Manager	9433067022 dattasp@gmail.com
108.	D.K. Bauri	Executive Engineer	9883617326 eeop.erp@gov.in

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
109.	P.N.Sarkar	Executive Engineer	9830027523 Pn_sarkar@rediffmail.com
110.	P.K. De	Executive Engineer	9433125844 rpc.erpc@gov.in
111.	G. R. Jada	Executive Engineer	9547891353 ereb_cea@yahoo.com
112.	A. De	AEE	9681932906 alikh.erpc@gmail.com

LIST OF PARTICIPANTS IN THE 38th TCC MEETING

Date: 29.06.2018

Venue: The Lalit Great Eastern, Kolkata

In Chair: Shri M.K. Das, Chairperson, TCC & Director (Commercial), GRIDCO

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
BSPTCL			
1.	H.R. Pandey	Director(Projects)	9905951232/7763817709 dir.proj.bsptcl@gmail.com
2.	U. Kumar	Director(Operation)	9264477220/9422458610 dir.op.bsptcl@gmail.com
3.	B. Sharma	Advisor(Tech)	9771496900 bsharma2407@gmail.com
4.	Rambaboo Singh	Elec.Supdt.Engineer(CRITL)	7763817723 eeecritl@gmsail.com
5.	P. Alam	Elec.Supdt.Engineer(ULDC)	7763817765 a_power@rediffmail.com
BSPCL			
6.	R. Bhattacharjee	Resident Engineer	9830380689 rekolbsphcl@gmail.com
SBPDCL			
7.	P. Majhi	GM(F&A)	7763815073
8.	D. Kumar	AEE(Comml.)	7033291929 aeeomsbpdcl@gmail.com
NBPDCL			
9.	D. Kumar	ESE(Comml)	7070995677 dk.bseb@gmail.com
WBSedCL			
10.	A.K. Pandey	Director(R & T)	8100003597 ajay.pandey@wbsedcl.in
11.	P. Banerjee	SE	9432140765
12.	S. Mukhopadhyay	CE	9449300226
13.	P.P. Mukherjee	CE	744930045 ceptp.wbsedcl@gmail.com
WBSETCL			
14.	S. Roy	Director (Operations)	9434910018 sabya_60@yahoo.com
15.	P. K. Kundu	Chief Engineer SLDC	9434910030 ce.wbsldc@gmail.com
16.	A. Karmakar	Chief Engineer CPD	9434910019 cpd@wbsetcl.in
17.	D. Das	Chief Engineer CTD	9434910544 ce.ctdwbsetcl@gmail.com
WBPdCL			
18.	S. Ghosh	Director(O & M)	9650990693 s.ghoshe3@wbpdcl.co.in
CESC			
19.	S. Pal	General Manager(SO)	9831054651 sandip.pal@rp_sg.in
20.	A. Sen Gupta	Dy. GM (System Con)	9831802682 arunava.gupta@rp-sg.in
DPL			
21.	Debasis Sinha	Director (M & R) & CS	9434706516 debasisdl@yahoo.co.in
22.	Parthapratim Roy	General Manager (Corporate-Tech)	9434706349 royparp@gmail.com

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
GRIDCO			
23.	M. K. Das	Chairperson TCC & Director (Comml), GRIDCO	7606000337 dir.commercial@yahoo.com
24.	M. S. Sahoo	Dy.General Manager	9692427876 gridco.ebc@gmail.com
25.	Smt. Murchhana Dhar	Asst. General Manager(E)	9437120270 murchhana.dhar@gridco.co.in
26.	H. K. Ghosh	L.O.	9238683492
OPTCL			
27.	U.K. Samal	Director(Operation)	9438907730 dir.operation@optcl.co.in
28.	Lalatendu Nayak	Sr. GM- O&M	9438907801 ele.lanayak@optcl.co.in
OHPC			
29.	Hara Prasad Mohapatra	GM (El)	7328840015 hpm.ohpc@gmail.com
30.	Amiya Kumar Mohanty	Manager (El)	7328840019 akm_678@yahoo.co.in
OPGC			
31.	Pradeep Kr Mahapatra	Addl. General Manager	9338715401 pradeep.mohapatr@opgc.co.in
ODISHA/SLDC			
32.	P.K.Mishra	Chief Load Despatcher	9438907402/9937374497 cld@sldcorissa.org.in
33.	U.K. Sahoo	Dy. General Manager(E)	9692427876 gridco.ebc@gmail.com
JUVNL, JUSNL, JBVNL			
34.	C.M. Sharma	CE (SLDC/ULDC), JUSNL	94311754416 cmsharma51@gmail.com
35.	S.K. Thakur	CE(Comml & Rev.), JBVNL	9431708984/9973130643 coml.rev@rediffmail.com
36.	S. Kumar	GM(IT), JBVNL	9431709171 gmit@jbunl.co.in
37.	Rishi Nandan	ESE (C & R), JBVNL	9431708983 comml.esa@rediffmail.com
TVNL			
38.	S.K. Choudhary	Elec. Suptd. Engr	9031049931 sailesh.tps@yahoo.co.in
SIKKIM / EPD			
39.	Hiskey Dorjee Bhutia	SE(SLDC)	9647879822 hissaydorjee44@gmail.com
40.	Namgyal Tashi	EE (SLDC)	7797672743/7001057059 Namgyaltashi26@gmail.com
DVC			
41.	P.K. Mukhopadhyay	Chairman	
42.	S. Halder	Member (Finance)	
43.	D.K. Aich	ED (Commercial)	
44.	Subodh Dutta	CE (Commercial)	
45.	S. Bose	CE (SPE)	
46.	J. Dutta	Dy. CE	
NTPC			
47.	S. Narendra	RED(East-I)	9445869027 snarendra@ntpc.co.in
48.	B.B. Tripathy	GM (OS), ER-II	9437176595 bbtripathy69@hotmail.com
49.	H.S. Sahu	GM (OS), ER-I	9493193251 hssahu@ntpc.co.in
50.	Shankar Saran	AGM(Commercial), CC	9650990818 shankarsaran@ntpc.co.in
51.	R K Sood	AGM (Commercial)I/C, ER-II	9650990616 rsood@ntpc.co.in

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
52.	Kallol Sarkar	AGM (Commercial)	8902499534 kallolsarkar@ntpc.co.in
53.	S D Jha	AGM-I/C (Comm), ER-1	9471004728 sdjha@ntpc.co.in
54.	B. Gopalachari	DGM, ER-I	9431600401 bimalgopalachari@ntpc.co.in
POWERGRID			
55.	N K Ohdar	GM I/C, ER-II	9434740091 nkohdar@powergridindia.com
56.	R.P. Rath	GM(AM)	9078883604 rathraja@gmail.com
57.	Ms. Manju Gupta	GM, Regulatory Cell & MIS(Comml.)	9910378111 manju@powergridindia.com
58.	A.M. Pavgi	GM(AM)	9910378086 apavgi@powergridindia.com
59.	A.K. Behera	DGM(AM)	9437575638 akbehera@powergridindia.com
60.	V. Singh	Chief Engineer(LD & C)	96500809656 vishalsingh@powergridindia.com
61.	S.K. Singh	Dy.GM(AM), ER-I	8544401030 singhsk@powergridindia.com
62.	M. K. Agarwal	DGM (COMML)	9931815668 mridul@powergridindia.com
63.	A. Sensharma	AGM(AM)	9717296934
NHPC			
64.	N.S. Parameshwaran	ED(O&M)	9816534699 parmesh ns@nhpc.nic.in
65.	Ravindra Raina	Chief Engineer(Comml.)	9800213734 r.raina30@gmail.com
MPL			
66.	P. Thakur	CEO	9238003939
67.	Sudip Dash	Group Head (Commercial)	9204652869 7004510981 sudip.dash@tatapower.com
GMRKEL			
68.	Arabinda Pani	Head-O&M	7752020444 arabinda.pani@gmrgroup.in
69.	Pradeep Kumar Mohanty	GM	7894450332 pradeep.mohanty@gmrgroup.in
JITPL			
70.	Anand Misra	COO	9810553164 anand.misra@jindalgroup.com
71.	Neelesh Neema	Head, Powersales	8527190282 headpowersales@jindalgroup.com
Teesta Urja Ltd.			
72.	D.P Bhargava	Chief Consultant (O&M)	9958833995 dpbhargava@teestaurja.com
73.	M.S.P. Rao	ED	9818425789 msprao53@gmail.com
APNRL			
74.	A.K.Palit	President (Power Commercial)	8584038146
HEL			
75.	S.K. Mukherjee	VP (Plant Head)	9831078601
76.	C. Bhowmik	DGM	9163321587
IPCL			
77.	Debasish Sarkar	Business Head	9007185684 debasis.sarkar@indiapower.com
78.	Debasish Das	VP, Regulatory Affairs	9338184120 debasis.das@indiapower.com
79.	P.K. Ghosh	Advisor, T & D	9836376548

Sl. No.	Name S/Shri	Designation	Contact Number e-mail id
TPTCL			
78.	Bikram Singh	Head Marketing	9810626742 bikram.singh@tatapower.com
DMTCL			
79.	Narendra Chauhan	HO, Noida	9106003184 narendra.chauhan@esselgroup.com
DoHPPS, Bhutan			
80.	KarmaTshewang	CE & Leader of Delegation	97517775454 ktshewang@mcea.goc.bt
81.	Denkar	Dy. Executive Engineer	97517421357 denkar@mcea.gov.bt
BPC, Bhutan			
82.	Serab	General Manager	97517630925 serab@bpc.bt
DGPC, Bhutan			
83.	Ms. Dechen Wangmo	Director,CAD	97517618716 dwangmo.1806@drukgreen.bt
NLDC, POSOCO			
84.	S.R. Narasimhan	GM(I/C)	9971117022 srnarasimha@posoco.in
85.	S.K. Dambhara	Asst.GM	9599119849 suhasdumbhara@ posoco.in
ERLDC, POSOCO			
86.	P. Mukhopadhyay	ED	9869438073 pmukhopadhyay@posoco.in
87.	G. Mitra	DGM	9831297392 gopalmitra@posoco.in
88.	S. Banerjee	DGM	9433041823 surajit.banerjee@posoco.in
89.	S. P. Barnwal	Astt. GM	9433041812 spbarnwal@posoco.in
90.	S. Konar	Chief Manager	9436335370 konar_s@posoco.in
91.	S.Mukherjee	Dy. Manager(MO)	9433041874 subhendu@posoco.in
92.	C. Kumar	Sr. Engr(SS)	9869251460 chandana@posoco.in
93.	T. R. Mahapatra	Manager	9436335370 trmohapatra@posoco.in
ERPC			
94.	J. Bandyopadhyay	Member Secretary	9432326351 mserpc-power@nic.in
95.	S.P. Datta	Addl. General Manager	9433067022 dattasp@gmail.com
96.	D.K. Bauri	Executive Engineer	9883617326 eeop.erpc@gov.in
97.	P.N.Sarkar	Executive Engineer	9830027523 Pn_sarkar@rediffmail.com
98.	P.K. De	Executive Engineer	9433125844 rpc.erpc@gov.in
99.	G. R. Jada	Executive Engineer	9547891353 ereb_cea@yahoo.com
100.	A. De	AEE	9681932906 alikh.erpc@gmail.com

ANNEXURE-III

A. DIFFERENT MEETINGS HELD AT ERPC SECRETARIAT

MARCH, 2018 (Since the last ERPC Meeting on 17.03.2018)

Sl. No.	Date	Topic
1.	20.03.2018	Meeting with BSNL
2.	23.03.2018	Meeting on Scheduling of KBUNL
3.	26.03.2018	143rd OCC meeting
4.	27.03.2018	Meeting on Bhutan Issues
5.	28.03.2018	65th PCC meeting

APRIL, 2018

Sl. No.	Date	Topic
1	03.04.2018	Monthly ISO Meeting
2	04.04.2018	Meeting with PRDC
3	04.04.2018	Meeting with PWC
4	06.04.2018	SPS Review Meeting
5	16.04.2018	Hindi Committee Meeting
6	18.04.2018	SPS study group meeting of GMR and JITPL on tripping of any HVDC Talcher –Kolar pole
7	19.04.2018	144 th OCC meeting
9	20.04.2018	Workshop on 5 minute scheduling & NEP
10	23.04.2018	Meeting with CPWD
11	25.04.2018	66 th PCC meeting
12	26.04.2018 to 27.04.2018	Training Programme on PDMS by PRDC

MAY,2018

Sl.No.	Date	Topic
1	02.05.2018	Meeting on Shutdown issue of 220kV New Melli-Rangpo Line
2	07.05.2018	Monthly ISO Meeting
3	08.05.2018	Meeting with ERLDC & WBSEDCL on NTPC Solar issue
4	09.05.2018	Workshop on Cyber Security
5	09.05.2018	Meeting with MPL
6	18.05.2018	Meeting with JITPL & Powergrid
7	21.05.2018	145 th OCC meeting
8	21.05.2018	Meeting on TVNL issue
9	22.05.2018	67 th PCC meeting
10	31.05.2018	Hindi Workshop

JUNE,2018

Sl. No.	Date	Topic
1	01.06.2018	Special Meeting on IBEUL issue
2	04.06.2018	ISO Meeting
3	05.06.2018	Meeting with CPWD
4	08.06.2018	PSDF Review Meeting at Binaguri
5	11.06.2018	37th CCM meeting
6	15.06.2018	146th OCC meeting
7	15.06.2018	Special Meeting with KBUNL, MTPS & Bihar
8	18.06.2018	68th PCC meeting
9	29.06.2018	38 th TCC Meeting
10	30.06.2018	38 th ERPC Meeting

B. CERTIFICATION OF TRANSMISSION AVAILABILITY

Certificate of Availability		
Period	ISTS Licensee	Date of Issue
October-17	DMTCL	07.03.18
	TPTL	07.03.18
November-17	DMTCL	07.03.18
	TPTL	07.03.18
December-17	DMTCL	07.03.18
	TPTL	07.03.18
	OGPTL	07.03.18
January-18	PGCIL	23.03.18
	ENICL	28.03.18
	PKTCL	28.03.18
	OGPTL	28.03.18
	CPTC	28.03.18
	DMTCL	28.03.18
	Power Link	06.04.18
	TPTL	07.05.18
	PGCIL	13.04.18
February-18	CPTC	13.04.18
	Power Link	07.05.18
	TPTL	07.05.18
	PKTCL	09.05.18
	OGPTL	09.05.18
	ENICL	09.05.18
	DMTCL	29.05.18
	Power Link	07.05.18
March-18	TPTL	07.05.18
	ENICL	09.05.18
	PKTCL	09.05.18
	OGPTL	09.05.18
	CPTC	09.05.18
	PGCIL	10.05.18
	DMTCL	29.05.18
	CPTC	31.05.18
April-18	ENICL	05.06.18
	PKTCL	05.06.18
	OGPTL	05.06.18
	TPTL	05.06.18
	PGCIL	12.06.18

C. DSM, RRAS, REACTIVE AND RTDA STATEMENTS

Weekly Accounts	February'2018	Date of publishing of statement
DSM Statement	a) Week 05.02.18 to 11.02.18 b) Week 12.02.18 to 18.02.18 c) Week 19.02.18 to 25.02.18 d) Week 26.02.18 to 04.03.18	a) 05.03.18 b) 07.03.18 c) 12.03.18 d) 19.03.18
Reactive Energy (VARh) Statement	a) Week 05.02.18 to 11.02.18 b) Week 12.02.18 to 18.02.18 c) Week 19.02.18 to 25.02.18 d) Week 26.02.18 to 04.03.18	a) 05.03.18 b) 07.03.18 c) 12.03.18 d) 19.03.18
RRAS Statement	a) Week 05.02.18 to 11.02.18 b) Week 12.02.18 to 18.02.18 c) Week 19.02.18 to 25.02.18 d) Week 26.02.18 to 04.03.18	a) 05.03.18 b) 07.03.18 c) 12.03.18 d) 19.03.18

Weekly Accounts	March'2018	Date of publishing of statement
DSM Statement	a) Week 05.03.18 to 11.03.18 b) Week 12.03.18 to 18.03.18 c) Week 19.03.18 to 25.03.18 d) Week 26.03.18 to 01.04.18	a) 22.03.18 b) 03.04.18 c) 10.04.18 d) 13.04.18
Reactive Energy (VARh) Statement	a) Week 05.03.18 to 11.03.18 b) Week 12.03.18 to 18.03.18 c) Week 19.03.18 to 25.03.18 d) Week 26.03.18 to 01.04.18	a) 22.03.18 b) 03.04.18 c) 10.04.18 d) 13.04.18
RRAS Statement	a) Week 05.03.18 to 11.03.18 b) Week 12.03.18 to 18.03.18 c) Week 19.03.18 to 25.03.18 d) Week 26.03.18 to 01.04.18	a) 22.03.18 b) 03.04.18 c) 10.04.18 d) 13.04.18

Weekly Accounts	April'2018	Date of publishing of statement
DSM Statement	a) Week 02.04.18 to 08.04.18 b) Week 09.04.18 to 15.04.18 c) Week 16.04.18 to 22.04.18 d) Week 23.04.18 to 29.04.18 e) Week 30.04.18 to 06.05.18	a) 01.05.18 b) 04.05.18 c) 14.05.18 d) 23.05.18 e) 28.05.18
Reactive Energy (VArh) Statement	a) Week 02.04.18 to 08.04.18 b) Week 09.04.18 to 15.04.18 c) Week 16.04.18 to 22.04.18 d) Week 23.04.18 to 29.04.18 e) Week 30.04.18 to 06.05.18	a) 01.05.18 b) 04.05.18 c) 14.05.18 d) 23.05.18 e) 28.05.18
RRAS Statement	a) Week 02.04.18 to 08.04.18 b) Week 09.04.18 to 15.04.18 c) Week 16.04.18 to 22.04.18 d) Week 23.04.18 to 29.04.18 e) Week 30.04.18 to 06.05.18	a) 01.05.18 b) 04.05.18 c) 14.05.18 d) 23.05.18 e) 28.05.18

Weekly Accounts	May'2018	Date of publishing of statement
DSM Statement	a) Week 07.05.18 to 13.05.18 b) Week 14.05.18 to 20.05.18 c) Week 21.05.18 to 27.05.18 d) Week 28.05.18 to 03.06.18	a) 31.05.18 b) 04.06.18 c) 08.06.18 d) 21.06.18
Reactive Energy (VArh) Statement	a) Week 07.05.18 to 13.05.18 b) Week 14.05.18 to 20.05.18 c) Week 21.05.18 to 27.05.18 d) Week 28.05.18 to 03.06.18	a) 31.05.18 b) 04.06.18 c) 08.06.18 d) 21.06.18
RRAS Statement	a) Week 07.05.18 to 13.05.18 b) Week 14.05.18 to 20.05.18 c) Week 21.05.18 to 27.05.18 d) Week 28.05.18 to 03.06.18	a) 31.05.18 b) 04.06.18 c) 08.06.18 d) 21.06.18

Monthly Accounts	Date of publishing of statement
RTDA for the Month of January'18	09.03.18
RTDA for the Month of February'18	26.03.18
RTDA for the Month of March'18	11.04.18

D. REA, Bi-LATERAL ACCOUNTING, BHUTAN ACCOUNTING, COMPENSATION STATEMENT, URS ACCOUNTING

Month	Name of account	Date of publication
MARCH-18	Regional Energy Accounting for Feb-18	06.03.18
	REA for Bhutan Hydro stations for Feb-18	07.03.18
	Bilateral REA for Feb-18	07.03.18
	Compensation statement for Dec-17	09.03.18
	Compensation statement for Jan-18	12.03.18
	URS for Feb-18	21.03.18
APRIL-18	Regional Energy Accounting for March-18	03.04.18
	Regional Transmission Account for March-18	04.04.18
	Bilateral REA for March-18	05.04.18
	REA for Bhutan Hydro stations for March-18	09.04.18
	URS for March-18	11.04.18
	Compensation statement for Feb-18	17.04.18
MAY-18	Regional Transmission Account for April-18	03.05.18
	Regional Energy Accounting for April-18	04.05.18
	Bilateral REA for April-18	07.05.18
	REA for Bhutan Hydro stations for April-18	15.05.18
	URS for April-18	18.05.18
	Compensation statement for March-18	22.05.18
JUNE-18	Regional Transmission Account for May-18	04.06.18
	Compensation statement for April-18	04.06.18
	Regional Energy Accounting for May-18	05.06.18
	Regional Transmission Account revision-I	06.06.18
	Bilateral REA for May-18	06.06.18
	REA for Bhutan Hydro stations for May-18	11.06.18

A. Projects approved:

SN	Name of Constituent	Name of Project	Date of approval from PSDF	Target Date of Completion	PSDF grant approved (in Rs.)	Amount drawn till date (inRs.)	Latest status
1	WBSETCL	Renovation & up-gradation of protection system of 220 kV & 400 kV Substations in W. Bengal	31-12-14	April 2018	108.6 Cr	18.26 Cr.	100 % Supply is Completed 100 % Erection is completed Claim is submitted for releasing of 22.27 Cr., the same is yet to be received.
2		Renovation & modernisation of transmission system for relieving congestion in Intra-State Transmission System.	22-05-17	25 months from date of release of 1 st instalment	70.13	Nil	Order has been placed for 96.44 Cr. 1 st instalment is yet to be received.
3		Installation of switchable reactor at 400kV & shunt capacitors at 33kV	22-05-17	19 months from date of release of 1 st instalment	43.37	Nil	Order has been placed for 12.53 Cr. 1 st instalment is yet to be received.
4	WBPDCCL	Implementation of Islanding scheme at Bandel Thermal Power Station	10.04.17	March 2018	1.39 Cr		<i>The implementation at Power station would be completed by May 2018. Implementation part at Substation for load segregation would be done by WBSETCL. WBSETCL agreed to send their plan within 7 days.</i>
5		Upgradation of Protection and SAS			23.48		Approved by Ministry of Power. Fresh tendering is in progress.
6	OPTCL	Renovation & Up-gradation of protection and control systems of Sub-stations in the State of Odisha in order to rectify protection related deficiencies.	10.05.15	30.11.18	162.5 Cr.	37.79 Cr	Total contract awarded for Rs. 51.35 Cr
7		Implementation of OPGW based reliable communication at 132kV and above substations	15.11.2017		25.61 Cr.		Agreement signed on 03.01.2018
8	OHPC	Renovation and up-gradation of protection and control system of 4 nos.OHPC substations.		<i>U.Kolab-March 19 Balimela-Feb 2019 U.Indravati-Jan 19 Burla-Nov 2018, Chiplima Dec 2018</i>	22.35 Cr.		Tendering under progress.
9	BSPTCL	Renovation and up-gradation of 220/132/33 KV GSS Biharshariff, Bodhgaya, Fatuha, Khagaul, Dehri -on-sone& 132/33 kV GSS Kataiya	11/5/2015	31.07.2018	64.02 crore	56.04 crore	85% of work has been completed. Contract awarded for Rs.71.37 Cr till date.
10		Installation of capacitor bank at different 35 nos. of GSS under BSPTCL	5/9/2016	12 th March 2019	18.88 crore	Nil	Work awarded for all GSS.
11		Renovation & up-gradation of protection and control system of 12 nos. 132/33 KV GSS under BSPTCL.	02.01.17	31 st March 2018	49.22 Cr.		75% work completed for seven no. GSS as part of R & M work. Revised DPR is to be submitted for rest 5 no. GSS.

12	JUSNL	Renovation and up-gradation of protection system	September 2017	2 years	138.13 crores		LOA issued to PRDC on 22 nd March 2018 for monitoring the project. Tendering is in progress.
13	DVC	Renovation and upgradation of control & protection system and replacement of Substation Equipment of 220/132/33 kV Ramgarh Substation	02.01.17	01.06.2019	25.96 Cr	2.596 Crore on 01.06.2017	Work awarded for 28.07 Cr.
14		Renovation and upgradation of control & protection system including replacement of substation equipment at Parulia, Durgapur, Kalyaneshwari, Jamshedpur, Giridih, Barjora, Bumpur, Dhanbad and Burdwan Substation of DVC	27.11.17	24 Months from the date of release of fund.	140.5 Cr.	1 st installment of 14.05 Cr. received on 21.12.2017	Work awarded for 6.45 Cr.
15	POWERGRID	Installation of STATCOM in ER		June 2018	160.28 Cr	16.028 Cr	Work is in progress, expected to complete by June 2018. STATCOM at Rourkela has been commissioned.
16	ERPC	Creation & Maintenance of web based protection database and desktop based protection calculation tool for Eastern Regional Grid	17.03.16	Project is alive from 30 th October 2017	20 Cr.	4.94 Cr. + 9.88 Cr.	1) Protection Database Project has been declared 'Go live' w.e.f. 31.10.17. 2) Pending training on PDMS at Sikkim and 3 rd training on PSCT has been also completed at ERPC Kolkata.
17a	ERPC	Training for Power System Engineers					The proposal was approved by Appraisal Committee. The proposal was sent to CERC. CERC has sought some queries from the Appraisal Committee. The matter shall be taken up by the Appraisal Committee during its next meeting.
17b		Training on Power market trading at NORD POOL Academy for Power System Engineers of Eastern Regional Constituents					

B. Projects under process of approval:

SN	Name of Constituent	Name of Project	Date of Submission	Estimated cost (in Rs.)	Latest status
1	Sikkim	Renovation & Upgradation of Protection System of Energy and Power Department, Sikkim.	09-08-17	68.95 Cr	Scheme was examined by TSEG. Inputs sought from entity. Sikkim submitted the relevant information.
2		Drawing of optical ground wire (OPGW) cables on existing 132kV & 66kV transmission lines and integration of leftover substations with State Load Despatch Centre, Sikkim	09-08-17	25.36 Cr	Scheme was examined by TSEG. Inputs sought from entity. Sikkim submitted the relevant information.
3	JUSNL	Reliable Communication & Data Acquisition System upto 132kV Substations.	23-08-17	102.31 Cr	Scheme was examined by TSEG. Inputs sought from entity. Scheme has been revised as suggested by TSEG and it would be submitted within a week.
4	OPTCL	Installation of 125 MVAR Bus Reactor along with construction of associated bay each at 400kV Grid S/S of Mendhasal, Meramundali & New Duburi for VAR control & stabilisation of system voltage	28-08-17	31.94 Cr	Scheme was examined by TSEG. Inputs sought from entity. OPTCL submitted the relevant information.

C. Projects recently submitted:

SN	Name of Constituent	Name of Project	Date of Submission	Estimated cost (in Rs.)	Latest status
1	WBSETCL	Implementation of Integrated system for Scheduling, Accounting, Metering and Settlement of Transactions (SAMAST) system in West Bengal	22-12-17	25.96 Cr	
2	OPTCL	Implementation of Automatic Demand Management System (ADMS) in SLDC, Odisha	22-12-17	3.26 Cr	
3	OPTCL	Protection upgradation and installation of SAS for seven numbers of 220/132/33kV Grid substations (Balasore, Bidanasi, Budhipadar, Katapalli, Narendrapur, New-Bolangir&Paradeep).	20.02.2018	41.1 Cr.	

No.23/70/2017-R&R
Government of India
Ministry of Power

Shram Shakti Bhawan, Rafi Marg,
New Delhi, the 5th April, 2018

To

1. Principal Secretaries/Secretaries (Power/Energy) of all State Governments/UTs.
2. CMD/MDs of State Gencos/ Discoms
3. CMD of all CPSUs under administrative control of Ministry of Power

Sub: Flexibility in Generation and Scheduling of Thermal Power Stations to reduce emissions.

Sir/Madam,

The concept of Flexible utilization of coal as introduced by the Central Government in year 2016, allows the use of coal within its basket in optimal manner. This avoids unnecessary coal transportation and reducing the power generation cost. In a similar manner, it is has been decided that there should be some flexibility in Generation and scheduling of Thermal Power Stations so that Discoms are able to meet their RPO without facing any additional financial burden.

2. Further, due to large scale integration of Grid connected renewables which inherently has huge variability of generation, there is a need of balancing power to maintain security and stability of Grid. Under present regulation, such balancing power is to be arranged by the Discoms. Hence, the responsibility of arranging balancing power requirement will now also be shared by the Generators.
3. This flexibility will provide the Power Generators an opportunity to optimally utilize generation from RE sources and also help in reducing emissions and it shall also facilitate further RE Capacity addition.
4. The detailed mechanism of allowing Flexibility in Generation and Scheduling of Thermal Power Stations is enclosed at **Annexure**.
5. All stakeholders are requested to take necessary action in this regard.
6. This issues with the approval of Hon'ble Minister of State (I/C) for Power and New & Renewable Energy.

Enclosure: as above

Yours sincerely,


(Ghanshyam Prasad)
Chief Engineer
Tel. No. 011-23710389

Copy to:

1. Secretary, Ministry of New & Renewable Energy, New Delhi
2. Secretary, Ministry of Coal, New Delhi
3. Chairperson, CEA, New Delhi
4. Secretary, CERC, Chanderlok Building, Janpath, New Delhi
5. Secretaries of all State Electricity Regulatory Commissions/JERCs

Copy for information to:

PS to MOSP (I/C), PPS to Secretary (Power), All Joint Secretaries/EA/ CE (OM&RR) and Directors/ DS, MoP

Flexibility in Generation and Scheduling of Thermal Power Stations to reduce emissions.

A. Background

The Government of India has given commitment that as part of Nationally Determined Contributions (NDC), India would have 40% of its installed capacity from non-fossil fuel sources by the year 2030.

In pursuance of this, as per provisions of Tariff Policy issued on 28th January, 2016, Ministry of Power has issued 'Long term growth trajectory of RPOs' for Non-solar as well as solar sources, uniformly for all States/UTs, initially for three years from 2016-17 to 2018-19.

Long Term trajectory	2016-17	2017-18	2018-19
Non-Solar	8.75%	9.5%	10.25%
Solar	2.75%	4.75%	6.75%
Total	11.5%	14.25%	17.00%

In the year 2016, Government has introduced the concept of flexible utilization of coal. Earlier, each power plant owned by a company had to sign Fuel Supply Agreements (FSA) for supply of coal from a specified coal mine. The policy for flexible utilization of coal allowed a company to use coal within its basket in the most optimal manner such that unnecessary coal transportation is avoided and lower costs of power generation could be passed on to the beneficiary states.

In a similar manner, there should be some flexibility provided in electricity Generation so that Discoms are able to meet their RPO without facing additional financial burden.

B. Need for allowing flexibility in Generation

Due to larger procurement of Renewables, the issues being faced by the stakeholders including Discoms which need to be addressed inter-alia are:

- i) Need for balancing power: RE Generation sources have the benefits of cleaner energy sources but Solar and Wind energy is available only during some part of the day and is generally infirm in nature. This necessitates the user of RE energy



(mainly Discoms) to make arrangements for balancing power to meet the power requirement when RE energy will not be available. Thus, due to large scale integration of Grid connected renewable which inherently has huge variability of generation, there is a requirement of balancing power which matches with such variations so that the security and stability of Grid is maintained. Under present regulation, such balancing power is to be arranged by the Discoms.

- ii) Additional financial burden to Discoms to meet RPO: Most of the states already have adequate PPA. In order to meet the RPO, Discoms will have to tie up additional RE power which will pose additional financial burden on them.

Thus, considering the impact of new environmental norms on thermal power generation capacity, energy storage capability of Hydro stations, infirm nature of RE Generation sources, balancing power requirements by Discoms and the benefit of Renewable Sources of energy in reducing environmental emissions, there is a need to provide flexibility to the Generating Stations to generate RE power and supply power under existing / future contractual agreements. Discoms will have flexibility to procure RE power within their existing PPA and meet their RPO.

C. Flexibility to Generating company

The generating company shall have the flexibility of using its Thermal power or renewable power to meet its scheduled generation from the specific thermal generating station. This flexibility will provide the Power Generators an opportunity to optimally utilize generation from RE sources and also help in reducing emissions. Beneficiaries of the Power will also get the firm power including Renewable power, which will help them to meet their RPO obligations and also the responsibility of arranging balancing power requirement will be shared by the Generators.

D. Proposed Mechanism for allowing Flexibility in Generation

- i) Any generating company having coal/lignite/gas based thermal generating stations, may establish or procure renewable energy generating capacity anywhere in the country either at existing stations or at new locations.



- ii) The generating companies would be allowed to utilize such renewable capacities for supplying power against existing commitments to supply the power from thermal station(s) anywhere in India.

iii) **Scheduling and commercial mechanism**

- a. Declared Capacity (DC) shall be declared by the existing Thermal generating station as per the extent regulations. Once the schedule for the next day is received, the generating station shall have the flexibility of using its Thermal power or the generating company owned renewable power or procured RE Power to meet its generating station scheduled generation. Thus the RE power shall replace the Thermal power of any of the thermal generating station of the generating company, wherever found feasible by the generating company.
- b. The sum total of all the power actually supplied from various generating sources shall be considered for DSM purposes.
- c. The Declared Capacity of the Thermal Generating station shall be with respect to the terms of the PPA and the availability of primary fuel. The declared capacity of thermal generating station cannot be based on the availability of the additional RE power.
- d. The changes in the regulation, if any, required for implementation of the above scheme shall be done by the appropriate Electricity Regulatory Commission.
- e. The Power from RE stations would be supplied to the Beneficiaries at a Tariff which shall be equal to Energy Charge Rate (ECR) of the power station which was originally scheduled. This would include the balancing cost and the tariff risk to be taken by the Generator.
- f. The net gain realized, if any, from supply of RE power in place of thermal power under existing PPA shall be passed on to the beneficiary appropriately considering balancing power support provided and the risk taken by the



generator. For this purpose, at the end of the year, truing-up can be done by the Appropriate Commission and the net gain, if any, earned by the Generator shall be shared with the beneficiary in the ratio of 50 (Beneficiary) : 50 (Generator).

g. This shall not be applicable to RE Projects for which PPAs have already been signed by the Generator and Beneficiaries.

h. The extra generation capacity available from existing thermal station(s) corresponding to the renewable generation capacity and up to the existing contracted capacity would make available additional power which at the time of need can be utilized by the beneficiaries.

iv) **RPO/ RGO** - Power which is generated from such renewable energy shall be eligible for any cross subsidies notified by the Government from time to time including waiver from ISTS transmission charges and losses as per notification from the Government. Such renewable energy procured by the beneficiaries shall qualify towards meeting their Renewable Purchase Obligations (RPO obligations). Further, such renewable power in capacity terms shall also qualify for Renewable Generation Obligations (RGO obligations) for the generators as envisaged in the Tariff Policy and as and when notified by Government of India.

v) **Deviation Settlement Mechanism (DSM)& Scheduling-**

For the purposes of flexible scheduling and operation of thermal stations, while giving the DC of the existing thermal station the generator shall not take into the account the forecast of generation from renewable component. Once the schedule for specific thermal generating station has been received, then depending upon the forecast available for RE energy, that Generating Station shall supply power either from existing thermal station or combination of thermal and RE power to meet its scheduled power as defined earlier in this scheme. Thus the deviation, if any, shall be made applicable to the scheduled generation from thermal station and sum total of actual generation from thermal/RE sources. No DSM shall be payable/receivable by the generating station if it is able to meet its scheduled generation by supplying thermal and RE power in any ratio.



- vi) Procurement and supply of RE power by the Generator for supply under this scheme shall be allowed and necessary License required need to be fulfilled by the respective Generating Company.
- vii) The proposed scheme shall be applicable only for the Thermal projects developed / being developed under Section 62 of the Electricity Act, i.e., "Regulated Tariff based Projects".
- viii) Use of flexibility in generation as proposed in the scheme is optional and only if found feasible Generator can use power from RE sources to replace its existing thermal power to meet its schedule generation from thermal power station.
- ix) Changes, if any, required in the Regulation for implementation of the above scheme shall be made by the appropriate Electricity Regulatory Commission.
- x) Central Electricity Authority shall monitor the implementation and suggest changes, if required, in the scheme to the Central Government. In doing so, CEA may consult MNRE, POSOCO, CERC, Discoms and other stake holders.
- xi) CEA shall also suggest a road map for implementation of the scheme at the Generating company level i.e a change from Station wise flexibility to company-wise flexibility



Annexure-B6

Scope of work of the project‘Upgradation of SCADA/RTUs/SAS in Central Sector stations and strengthening of OPGW network in Eastern Region’

A. Replacement of RTUs/SAS and Upgradation of SAS:

Replacement of existing S-900 and C264 RTUs installed in ULDC phase-I along with upgradation of RTU/SAS/ Remote Operation RTUs for dual reporting to both Main ERLDC & Backup ERLDC over IEC 60870-5-104 Protocol and lack of maintenance support due to non-availability of spares.

S.no	Region	Name of Substations	Remarks
1	ER-II	Durgapur	RTU to be replaced
2	ER-II	Malda	RTU to be replaced
3	ER-II	Binaguri	RTU to be replaced
4	ER-II	Siliguri220	RTU to be replaced
5	ER-II	Birpara	RTU to be replaced
6	ER-II	Subhasgram	RTU to be replaced
7	ER-II	Dalkhola	RTU to be replaced
8	ER-II	Gangtok	RTU to be replaced
9	ER-II	Maithon	RTU to be replaced
10	ER-II	Newmelli	Hardware/License upgradation
11	ER-II	Berhampore	Hardware/License upgradation
12	ER-II	Rangpo	Hardware/License upgradation
13	ER-I	Biharsharif	RTU to be replaced
14	ER-I	Jamshedpur	RTU to be replaced
15	ER-I	Purnea 400	RTU to be replaced
16	ER-I	Purnea 220	RTU to be replaced
17	ER-I	Sasaram HVDC	RTU to be replaced
18	ER-I	Muzaffarpur	RTU to be replaced
19	ER-I	Patna	SAS to be replaced
20	ER-I	Banka	Hardware/License upgradation
21	ER-I	Lakhisarai	Hardware/License upgradation
22	ER-I	Ranchi	SAS to be replaced
23	ER-I	New Ranchi	Hardware/License upgradation
24	ER-I	Chaibasa	Hardware/License upgradation
25	ER-I	Gaya	Hardware/License upgradation
26	ER-I	Sasaram 765	Hardware/License upgradation
27	ER-I	Ara	Hardware/License upgradation
28	Odisha Projects	Jeypore	RTU to be replaced
29	Odisha Projects	Baripada	RTU to be replaced
30	Odisha Projects	Indravati	RTU to be replaced
31	Odisha Projects	Rourkela	RTU to be replaced
32	Odisha Projects	Rengali	RTU to be replaced
33	Odisha Projects	Angul	Hardware/License upgradation
34	Odisha Projects	Jharsuguda	Hardware/License upgradation
35	Odisha Projects	Bolangir	Hardware/License upgradation
36	Odisha Projects	Pandiabili	Hardware/License upgradation
37	Odisha Projects	Keonjhar	Hardware/License upgradation
38	Odisha Projects	Talcher HVDC	Hardware/License upgradation

B. Implementation of BCU based Substation Automation System at Purnea 220 KV, Ara 220 KV, Birpara220KV, Siliguri220KV, Sasaram S/s in addition to the replacement of RTUs for data reporting to ERLDC through single RTU/SAS as per advice of ERLDC.

C. Replacement of DCPS for replacement of old DCPS commissioned in ULDC phase-I:

Following old DCPS & UPS in 18 nos. Central Sector locations is decided to be replaced:

Sr. No.	Location	Item
1	Durgapur	UPS
2	ERLDC, Kolkata	2x4 kw DCPS with parallel operation
3	Durgapur	DCPS
4	Kanchanpur	
5	Barkot	
6	Jamui	
7	Maldah	
8	Siliguri 400	
9	Jamshedpur	
10	Siliguri 220	
11	Rengali	
12	Birpara	
13	Rourkela	
14	Purnea 220	
15	Indravati	
16	Muzaffarpur	
17	Biharsharif	
18	Sasaram HVDC	

D. Laying of OPGW in the second circuit of following links commissioned in ULDC Phase-I:

S/n	Name of links	Length (Km)
1	Rourkela-Talcher	171
2	Durgapur-Jamshedpur	175
3	Durgapur-Farakka	150
4	Biharsharif-Sasaram	193
5	Biharsharif-Kahalgaon	202
6	LILO portion of Biharsharif-Balia at Ara	12
	Total	903

Name of the Substation / Lines	Observation	Recommendation
220/ 132 kV NJP 220 kV Binaguri (PG) – NJP # 1 & 2	Higher Voltage (>103% of nominal voltage) injection of Reactive Energy (MVARh) into ISTS observed particularly in the months of November to April (low hydro condition) as WBSETCL System is found surplus in Reactive Energy and pushing MVARh in the reverse direction.	i. WBSETCL should plan for requisite shunt compensation at 220 kV NJP (WB) or else. ii. Adjustment of Binaguri 400 / 220 kV ICT tap may also be explored to maintain voltage at 220 kV or below. iii. WBSETCL may explore shifting some more loads on NJP S/s from Dalkola S/s. iv. As a last resort, 220 kV lines adjacent to NJP, which are generating reactive power due to low loading may be kept off during lean period.

Name of the Substation / Lines	Observation	Recommendation
400 kV Subhasgram (PG) S/S i. 400 kV Subhasgram (PG) – HEL (CESC) #1 & 2	Higher Voltage (>103% of nominal voltage) injection of Reactive Energy (MVARh) takes place particularly during April to September. However, HEL units provide sufficient reactive support below 400 kV level.	HEL should consider absorption of reactive energy (within its limits) during high voltage condition. As a long term measure, HEL may consider installing 50 MVAR shunt (line) reactor for each of the 400 kV lines for helping the remote end voltage rise while charging of the lines after tripping.
ii. 220 kV Subhasgram (PG) – Subhasgram(WB) #1 & 2	Being a major load centre and feeding loads in radial nature, high import of reactive power at low voltage (<97% of the nominal voltage) takes place most of the period of the whole year except winter season (lean period loads are significantly low)	WBSETCL should insist upon more capacitive shunt compensation at the downstream Sub-stations.
iii. 220 kV Subhasgram (PG) – EM Bypass (CESC) #1& 2	Reactive Energy drawl by CESC System at Lower voltage (<97% of the nominal voltage) generally takes place between March to September only.	CESC may explore shifting of some low power factor loads from EM Bypass to their Kasba or Budge Budge source, instead of importing power from ISTS, otherwise arrange for more shunt capacitive compensation in near future.
iv. 220 kV Subhasgram (PG) – KLC Bantala / New Town	Lower voltage (<97% of the nominal voltage) import of reactive power takes place only from March to June, whereas higher voltage (>103% of nominal voltage) reactive energy injection takes place between February to October.	As a short term measure, WBSETCL may explore shifting of loads either at Kasba or at Jeerat during March to June and more loads towards Bantala& New Town during October to February by rearrangement of STU / downstream Network.

Name of the Substation / Lines	Observation	Recommendation
400kV Sagardighi TPS (WBPDC) 400 kV Sagardighi - Durgapur (PG) # 1 & 2	Sagardighi is experiencing higher voltage (>103% of nominal voltage) high reactive (MVAR) injection round the year, since the 400 kV lines remain lightly	i. Sagardighi TPS (2x300 + 2x500 MW) units need to absorb more reactive power or else one of the D/C may be kept open to control injection of reactive power to ISTS. ii. 400 / 220 kV ICT may adjust / revise the tap setting as per requirement.

	loaded and has not provided with any line reactor.	iii. As a long term measure, WBPDCCL may consider installing 50 MVAR line reactor for both the circuits.
--	--	--

Name of the Substation / Lines	Observation	Recommendation
400 / 220 kV Durgapur (PG) S/s 400 kV Bidhannagar – Durgapur D/C of WBSETCL	Higher Voltage (>103% of nominal voltage) high injection of reactive energy takes place round the year.	i. DPL (660 MW) units must absorb more reactive power. ii. Change / Revision of 400/ 220 kV ICT tapat Bidhannagar S/s. iii. One of 400 kV PPSP – Bidhannagar D/C line may be kept open from Bidhannagar end whenever needed.

Name of the Substation / Lines	Observation	Recommendation
400 kV PPSP (New) of WBSEDCL 400 kV PPSP (New) –Ranchi (New) (PG) # 1 & 2	Higher Voltage (>103% of nominal voltage) is presenting almost round the year, although only one 80 MVAR shuntreactor is available at PPSP (New). There are 6 nos. of 400 kV long lines from PPSP without any line reactors.	PPSP units should provide requisite reactive support during their operation both as generator and motor mode. Whenever the units are not in bar, one of the circuits of PPSP (New) - Ranchi (New) or PPSP – Bidhannagar may be kept open during lean hours till line compensation by way of line reactor installation is completed on the above lines.

Name of the Substation / Lines	Observation	Recommendation
220 / 132 kV Malda S/s of Powergrid 132 kV Malda (PG) – Malda (WB) # 1 & 2	Lower voltage (<97% of the nominal voltage) high drawl of Reactive power is predominant particularly during March to October, because Malda being a major load centre of W Bengal.	Load shifting from Malda to Dalkola may be explored with suitable network arrangement. As a long term measure, establishment of 220 / 132 kV Gazol S/s is expected to relieve higher drawl of MVAR from Malda S/s may be reduced.

Time	Frequency	Bihar Actual	Bihar Dev	JUSNL Dev	DVC Dev	OPTCL Dev	WBSETCL Dev	Sikkim Dev
14-03-2018 21:20	49.67	3924.55	119.97	83.51	-17.59	-127.62	38.33	1.60
12-04-2018 22:18	49.70	4189.45	229.19	-93.91	181.99	-46.74	13.78	18.39
12-04-2018 22:20	49.69	4186.81	226.55	-95.48	106.19	4.74	7.83	17.90
16-04-2018 22:18	49.70	4429.93	117.33	40.05	-50.93	35.21	104.24	-7.31
16-04-2018 22:20	49.68	4415.69	103.09	48.90	13.61	-3.10	115.32	-7.87
23-04-2018 10:46	49.61	3050.36	-99.10	50.61	-117.84	-207.82	148.96	-2.57
23-04-2018 10:48	49.68	3058.39	-91.07	6.97	-90.53	-196.77	167.83	-2.85
23-04-2018 10:50	49.69	3076.74	-72.72	17.72	-46.44	-189.09	179.28	-3.46
23-04-2018 22:36	49.69	4319.42	138.51	109.50	-15.39	-219.63	-62.00	-26.64
05-05-2018 22:54	49.70	4360.88	140.01	43.70	-234.65	-200.75	235.51	-55.35
05-05-2018 22:56	49.67	4357.64	136.78	6.00	-238.00	-237.75	230.52	-55.59
05-05-2018 22:58	49.62	4369.00	148.13	20.50	-295.98	-180.47	201.99	-56.26
05-05-2018 23:00	49.63	4350.15	124.08	-1.85	-242.55	-157.32	329.04	-59.51
05-05-2018 23:02	49.68	4349.84	123.76	-41.23	-224.07	-167.78	272.24	-60.21
05-05-2018 23:22	49.68	4356.47	179.79	-24.97	-260.18	-130.60	100.72	-60.43
05-05-2018 23:24	49.68	4361.60	184.92	-31.22	-339.82	-111.37	110.74	-60.22
09-05-2018 21:06	49.70	4325.81	-158.21	106.62	306.40	-106.38	115.98	-7.00
10-05-2018 15:24	49.67	3094.30	-170.65	213.74	170.50	-157.61	114.76	28.32
10-05-2018 15:26	49.69	3101.01	-163.94	235.16	166.33	-162.07	73.82	26.57
10-05-2018 22:14	49.69	4070.88	-187.86	43.65	79.62	-204.34	-20.25	-30.20
10-05-2018 22:16	49.68	4074.74	-214.83	195.03	124.64	-175.82	-102.30	-23.28
10-05-2018 22:18	49.66	4063.79	-225.77	210.92	76.81	-143.43	-111.42	-22.72
11-05-2018 22:22	49.69	4390.62	-116.59	53.27	35.53	67.02	-215.52	-1.09
14-04-2018 22:18	49.70	4145.59	-190.60	104.97	49.80	-92.78	26.60	-5.65
16-05-2018 14:16	49.68	3015.67	22.47	69.15	8.10	139.19	-171.03	-12.89
16-05-2018 20:22	49.70	4360.71	-41.65	10.37	-15.37	-155.72	-46.60	-5.01
16-05-2018 22:12	49.68	4280.46	-61.62	31.67	76.90	-191.65	-70.20	3.08
14-04-2018 22:08	49.68	4213.35	37.10	183.85	-98.70	-158.63	-178.93	-12.25
14-04-2018 22:10	49.68	4212.32	36.07	185.11	-39.04	-308.94	-192.13	-12.53
14-04-2018 23:22	49.67	4186.77	71.94	59.10	113.05	-53.64	-200.24	-13.98
14-04-2018 23:24	49.68	4182.28	67.45	53.95	148.19	-110.37	-216.39	-14.73
19-05-2018 03:34	49.69	3932.21	62.66	-32.42	-44.64	-101.44	-31.81	-32.90
19-05-2018 03:36	49.68	3930.47	60.92	-35.48	65.74	-143.50	-51.71	-33.75
19-05-2018 03:38	49.68	3906.01	36.46	-40.05	55.97	-54.95	-66.79	-34.61
21-05-2018 15:30	49.68	3339.33	-104.66	65.04	55.03	-40.30	232.24	-13.28
21-05-2018 15:34	49.63	3354.58	-89.41	84.46	103.03	-88.22	201.15	-12.05
21-05-2018 15:36	49.62	3354.80	-89.19	84.22	-69.44	-43.62	189.14	-12.39
21-05-2018 15:38	49.70	3359.67	-84.32	50.25	-67.17	72.87	123.09	-12.54
22-05-2018 14:16	49.69	3561.35	24.64	97.93	-155.26	-67.14	3.93	-9.37
22-05-2018 14:28	49.66	3550.13	13.42	95.41	-81.82	-14.65	45.79	-8.36
22-05-2018 15:18	49.66	3385.03	157.15	93.46	50.29	37.94	-265.76	-10.99
22-05-2018 15:20	49.68	3327.98	100.10	76.79	67.49	16.26	-294.56	-10.43
22-05-2018 22:10	49.69	4497.31	-41.82	38.20	39.39	-99.54	-162.71	5.18
26-05-2018 12:48	49.70	3476.02	-122.19	-13.11	-42.28	-226.88	61.70	-29.85
26-05-2018 16:24	49.70	3182.36	-183.34	149.10	10.71	-171.17	-104.25	-22.61
26-05-2018 19:20	49.68	4399.17	20.38	-34.86	129.56	7.33	85.63	0.34
26-05-2018 19:22	49.68	4422.05	43.27	-44.12	39.30	50.73	91.63	0.53
26-05-2018 19:44	49.68	4544.45	103.23	-66.71	-131.00	-4.52	165.34	-0.16

26-05-2018 19:46	49.66	4520.27	-19.21	82.84	-146.88	-26.31	159.19	1.38
26-05-2018 19:48	49.61	4549.06	9.58	114.42	-118.17	14.94	159.34	1.73
26-05-2018 19:50	49.58	4540.89	1.41	99.59	-55.96	-63.86	136.36	1.59
26-05-2018 19:52	49.66	4502.42	-37.06	37.24	-125.45	-48.69	13.44	0.32
26-05-2018 22:12	49.68	4591.37	73.44	21.78	23.93	-19.76	171.16	3.58
26-05-2018 22:14	49.68	4494.43	-23.50	13.43	23.23	94.81	182.03	3.79
26-05-2018 22:42	49.69	4531.01	62.51	96.76	133.16	44.38	140.64	7.24
26-05-2018 23:36	49.66	4457.16	24.08	63.64	81.54	122.58	147.76	5.96
26-05-2018 23:38	49.63	4441.03	7.94	106.10	119.38	67.97	173.00	6.88
26-05-2018 23:40	49.65	4451.81	18.73	95.27	104.69	113.02	172.42	5.05
26-05-2018 23:42	49.69	4455.69	22.61	55.75	116.59	57.31	188.58	5.43
28-05-2018 14:46	49.69	3229.56	207.30	86.72	-11.73	-21.05	17.42	-16.79
31-05-2018 14:16	49.66	3092.51	161.58	-81.14	-1267.32	-32.14	670.61	16.74
31-05-2018 14:18	49.70	3102.37	171.44	-81.36	-1296.69	-70.97	721.81	17.42
31-05-2018 14:46	49.70	3207.47	276.54	-10.97	-1318.72	-205.50	521.22	12.91
31-05-2018 14:48	49.67	3209.74	278.81	4.82	-1311.93	-197.76	513.27	14.20
31-05-2018 14:50	49.66	3183.38	252.45	-2.28	-1320.73	-61.39	528.60	13.32
31-05-2018 14:52	49.65	3161.36	230.43	11.11	-1278.59	-119.72	506.45	11.65
31-05-2018 14:54	49.68	3144.68	213.75	3.64	-1264.37	-226.48	470.97	11.79
31-05-2018 15:16	49.68	3052.73	151.13	38.33	-1345.35	-74.27	470.94	13.54
01-06-2018 14:18	49.69	2919.58	-202.91	-63.98	-200.82	71.06	-15.63	22.41
04-06-2018 14:17	49.70	3471.47	99.66	98.29	-94.14	-31.05	-31.52	18.13
04-06-2018 14:18	49.68	3464.25	92.44	100.30	-124.72	14.40	-50.89	16.26
04-06-2018 14:19	49.67	3477.50	105.69	97.99	-129.24	-30.26	-32.95	17.95
04-06-2018 14:20	49.68	3467.55	95.74	97.07	-97.14	-41.66	-31.49	17.69
04-06-2018 14:21	49.68	3471.87	100.06	112.90	-148.73	-76.98	-31.93	17.10
14-06-2018 20:22	49.70	4565.18	147.62	-67.27	34.79	409.28	162.67	-14.40
14-06-2018 20:23	49.68	4573.58	156.02	-65.68	32.74	367.97	164.15	-14.78
14-06-2018 20:24	49.68	4571.68	154.12	-68.29	13.67	314.65	178.42	-15.23
14-06-2018 20:26	49.70	4573.40	155.84	-84.97	65.69	269.66	170.54	-16.11
14-06-2018 22:15	49.69	4508.69	104.75	-36.01	33.75	-95.23	95.86	-13.14
14-06-2018 22:18	49.68	4504.36	100.43	-52.00	56.42	-52.92	107.81	-13.42

Computation- AUFLS**NPC**

Freqn dependence = 1.5				Assumed Power Number (P) = 7,000				
Frequency (A)	Deviation from 50 Hz (B)=50-(A)	% Change in Freq. (C) =(B/50)*100	% Change in MW (D) =FD*C	Freq. Factor Correction(E) = 100/(100-D)	Voltage correction factor (F)= 1/0.855	Daily load fluctuation factor (G) = 1/0.7)	Overall Correction factor (H) = E*F*G	Required Load Relief = P*H
49.2	0.8	1.6	2.4	1.025	1.17	1.43	1.7142	12000
49.0	1	2	3	1.031	1.17	1.43	1.7248	12074
48.8	1.2	2.4	3.6	1.037	1.17	1.43	1.7356	12149
48.6	1.4	2.8	4.2	1.044	1.17	1.43	1.7465	12225

Region	MW (Peak) met in 2017-18	Ratio % (Region to all India)	Load Relief in MW				
			49.2 Hz	49.0 Hz	48.8 Hz	48.6 Hz	Total
NR	58,448	32.70	3920	3950	3970	4000	15840
WR	50,085	28.02	3360	3380	3400	3430	13570
SR	47,210	26.41	3170	3190	3210	3230	12800
ER	20,485	11.46	1380	1380	1390	1400	5550
NER	2,520	1.41	170	170	170	170	680
Total	178,748	100.00	12000	12070	12140	12230	48440

Computation- AUFLS

NPC

Freqn dependence = 1.5				Assumed Power Number (P) = 7,000				
Frequency (A)	Deviation from 50 Hz (B)=50-(A)	% Change in Freq. (C) =(B/50)*100	% Change in MW (D) =FD*C	Freq. Factor Correction(E) = 100/(100-D)	Voltage correction factor (F)= 1/0.855	Daily load fluctuation factor (G) = 1/0.7)	Overall Correction factor (H) = E*F*G	Required Load Relief = P*H
49.2	0.8	1.6	2.4	1.025	1.17	1.43	1.7142	12000
49.0	1	2	3	1.031	1.17	1.43	1.7248	12074
48.8	1.2	2.4	3.6	1.037	1.17	1.43	1.7356	12149
48.6	1.4	2.8	4.2	1.044	1.17	1.43	1.7465	12225

Region	MW (Peak) met in 2017-18	Ratio % (Region to all India)	Load Relief in MW				Total
			49.2 Hz	49.0 Hz	48.8 Hz	48.6 Hz	
NR	58,448	32.70	3920	3950	3970	4000	15840
WR	50,085	28.02	3360	3380	3400	3430	13570
SR	47,210	26.41	3170	3190	3210	3230	12800
ER	20,485	11.46	1380	1380	1390	1400	5550
NER	2,520	1.41	170	170	170	170	680
Total	178,748	100.00	12000	12070	12140	12230	48440

2nd Third Party Protection Audit Observations of DVC Sub-stations in Eastern Region

Sl. No.	Name of Sub-station	Date of Audit	Observations/Remarks	Category
1	Chandrapura TPS B (New) 220kV - DVC	01-06-2018	1. Only one DCDB is available. Other DCDB may be provided and protection relays should be subdivided into two groups to provide redundancy	B
			2. Time synchronizing equipment is not available	B
			3. Old ABB make PLCC panels are being used for BTPS lines. PLCC system may be upgraded to new system as availability of spares is an issue.	B
			4. Line CVT is available for only one phase and distance relay measurement voltage input is taken from bus CVT. Line CVT may be installed in all three phases and distance relay voltage measurement input may be taken from line CVT.	B
2	Chandrapura TPS A (old) 220kV - DVC	01-06-2018	1. Isolation of 220 V DC supply positive w.r.t. Ground is not proper. All DC cables are old and needs replacement.	B
			2. Event logger is not available	B
			3. LBB protection CAG 34 A for 220kV level is not service	B
			4. Only one DCDB is available. Other DCDB may be provided and protection relays should be subdivided into two groups to provide redundancy	B
			5. Electromechanical relays of primary and backup protection are to be replaced with numerical relays	B
			6. CVTs, CTs, CBs, Isolators and Surge Arrestors of 132kV system are 50 years old and these equipments needs to be replaced.	B
			7. Panel and control cable wirings are old and needs replacement.	B
			8. All indicating instruments in control room may be upgraded to digital meters as old analog instruments give high burden to CT	B
			9. Line CVT is available for only one phase and distance relay measurement voltage input is taken from bus CVT. Line CVT may be installed in all three phases and distance relay voltage measurement input may be taken from line CVT.	B
			10. Busbar protection for 220kV system CAG 34 A is not service	A
			11. Time synchronizing equipment is not available	B
			12. Old PLCC panels are being used in some 220kV and 132kV lines. PLCC system may be upgraded to new system as availability of spares is an issue.	B
			13. Autorecloser is not in service for 220kV Kalyaneswari lines and 132kV Rajabera lines	B
			14. Overflux protection is not available for 150 and 160 MVA, 220/132 kV ATRs	B
			15. Backup directional over current Earth Fault protection is not available for 150 and 160 MVA, 220/132 kV ATRs	B
			16. Main protection of 132kV Purulia (L58) and Gola(L6) are not in service.	B
			17. Huge vegetation up to 3 feet grass was observed in the switchyard. The same has to be removed and proper gravelling is to be done.	A
3	Bokaro TPS B 220/132/33kV - DVC	31-05-2018	1. Isolation of 220 V DC supply negative w.r.t. Ground is not proper. All DC cables are old and needs replacement.	B
			2. Event logger is not available	B
			3. DG set is not available	B
			4. Only one DCDB is available. Other DCDB may be provided and protection relays should be subdivided into two groups to provide redundancy	B
			5. Electromechanical relays of primary and backup protection are to be replaced with numerical relays	B
			6. CVTs, CTs, CBs, Isolators and Surge Arrestors are 30 years old and these equipments may be upgraded to present fault level	B
			7. Panel and control cable wirings are old and needs replacement.	B
			8. All indicating instruments in control room may be upgraded to digital meters as old analog instruments give high burden to CT	B
			9. Line CVT is available for only one phase and distance relay measurement voltage input is taken from bus CVT. Line CVT may be installed in all three phases and distance relay voltage measurement input may be taken from line CVT.	B
			10. Terminal connections directly connected to CVT needs to be modified i.e. Line dropper to Surge Arrestor then CVT	A
			11. Time synchronizing equipment is not in service	B
			12. 0.5 class CTs may be replaced with 0.2 class	B
			13. REL 670 of 220kV Ramgarh line may be used as Main II distance protection and backup directional over current E/F protection may be enabled in SEL 311C and REL 670.	A
			14. Overflux protection is not available for 150 MVA, 220/132 kV ATRs	B
			15. Backup directional over current Earth Fault protection is not available for 150 MVA, 220/132 kV ATRs	B
			16. Autorecloser and carrier tripping are not in service for all 132kV lines	B
4	400kV Bokaro TPS - DVC	31-05-2018	1. 315 MVA, 400/220kV ICT-II is charged from 400kV side only 220kV side bay is yet to be commissioned.	B
5	Durgapur 220/33kV - DVC	30-05-2018	1. Busbar protection is not in service	B

			2. Event logger is not available	B
			3. One 220 V DC source is available. Second source may be provided	B
			4. Electromechanical relays of primary and backup protection are to be replaced with numerical relays	B
			5. Time synchronizing equipment is not available	B
6	Durgapur TPS 220/132kV - DVC	30-05-2018	1. Busbar protection is not available	B
			2. Event logger is not available	B
			3. LBB is not available	B
			4. Dedicated 220 V DC source may be provided for 220kV Switchyard or DC source of 132kV switchyard may be extended for 220kV Switchyard.	B
			5. Electromechanical relays of primary and backup protection of ATRs are to be replaced with numerical relays	B
			6. CVTs, CTs, CBs, Isolators and Surge Arrestors are 30 years old and these equipments may be upgraded to present fault level	B
			7. Backup directional over current Earth Fault protection is not available for 160 MVA, 220/132 kV ATRs	B
			8. Overflux protection is not available for 160 MVA, 220/132 kV ATRs	B
			9. Line CVT is available for only one phase and distance relay measurement voltage input is taken from bus CVT. Line CVT may be installed in all three phases and distance relay voltage measurement input may be taken from line CVT.	B
			10. Terminal connections directly connected to CVT needs to be modified i.e. Line dropper to Surge Arrestor then CVT	A
			11. Time synchronizing equipment is not service	B
			12. RED 670 is yet to be commissioned for 132kV ASP lines	A
			13. DG set is not available	
			14. Autorecloser is not service for all 220kV lines	B
7	Mejia TPS 220kV - DVC	29-05-2018	1. Isolation of 220 V DC supply positive w.r.t. Ground is not proper. All DC cables are old and needs replacement.	B
			2. Event logger is not available	B
			3. Autorecloser is not service for all 220kV lines	A
			4. Only one DCDB is available. Other DCDB may be provided and protection relays should be subdivided into two groups to provide redundancy	B
			5. Electromechanical relays of primary and backup protection are to be replaced with numerical relays	B
			6. CVTs, CTs, CBs, Isolators and Surge Arrestors are old and these equipments may be upgraded to present fault level	B
			7. Panel and control cable wirings are old and needs replacement.	B
			8. All indicating instruments in control room may be upgraded to digital meters as old analog instruments give high burden to CT	B
			9. Line CVT is available for only one phase and distance relay measurement voltage input is taken from bus CVT. Line CVT may be installed in all three phases and distance relay voltage measurement input may be taken from line CVT.	B
			10. DR and Fault locator are not available for Kalyaneswari, Burnpur DTPS lines	B
			11. Time synchronizing equipment is not available	B
			12. PLCC is not available for 220kV MTPS-Gola line	B

Note:

1. As per CERC order dated 21st Feb 2014 protection deficiencies are categorised as

Category-A : The deficiencies which can be corrected without any procurement.

Category-B : The deficiencies involving procurement of equipments.

400/132 kV Motihari(DMTCL) and 400/220 kV Darbhanga(DMTCL) Substation Audit Findings and Recommendations

In view of repeated tripping of various lines from Motihari 400/132KV(DMTCL) substation and unreliable operation of the protection system, an audit team was formed by MS, ERPC during the 67th PCC meeting for auditing the protection system of 400/ 132 KV Motihari and 400/220 KV Darbhanga substation of DMTCL. Members of the above Protection Audit team were:

- 1) Sh. J. Ganeswara Rao, EE, ERPC
- 2) P.P. Jena, AEE, ERPC
- 3) Sh. Chandan Kumar, Sr. Engineer, ERLDC
- 4) Sh. Saibal Ghosh, Engineer, ERLDC
- 5) Sh. Vivek Pushphakar, Manager, NTPC Barh
- 6) Sh. Mohsin Raza, Manager, POWERGRID

Protection Audit team visited the 400/132 KV Motihari Substation on 11/06/18 and inspected all the settings and relay test reports in presence of DMTCL executives and matter of concerns and protection standard violation along with operational issues were flagged to them for taking the corrective action. A brief summary of findings of the audit team at 400/132 KV Motihari S/S is as below:

- 1) **Wiring issues:** In Disturbance Recorder, the wrong status of CB opening was noticed which was also highlighted during the tripping report by ERLDC. Along with this for Zone 1 fault, the pickup for zone 2 and zone 3 is not being observed. The above indicates wrong connection and the same was informed to DMTCL protection team for a thorough check for all the disturbance reorders available in the substation.
- 2) **Non-operation of Pole Discrepancy relay:** Pole Discrepancy relay for Gorakhpur -2 line has not operated properly, so its time setting and wiring need to be checked. Similar activity has to be done for all the 400 kV as well as 132 kV lines.
- 3) **Distance protection issue:**
 - a. For some line, distance setting for all the zones was found to be incorrect and further, the Main 1 and Main 2 relays were found to having different settings for the same line. In one of the Main protection, (7SA522) for 400 kV lines, the carrier receipt is not configured in distance protection logic.
 - b. Zone 2, Zone 3 and zone 4 time delay settings are to be reviewed as per the ERPC protection philosophy.
 - c. **P.O.P Z2 scheme Usage:** P.O.P Z2 scheme has been used instead of Under reach scheme for the 400 kV lines.
 - d. Reversal guard timer has been used which is not required.
 - e. **Power swing block:** Blocking is used for all zones, but for the zone -1 it should be unblocked.
 - f. **SOTF:** This was inactive in 7SA522 relay and DMTCL was asked to activate it.

400/132 kV Motihari(DMTCL) and 400/220 kV Darbhanga(DMTCL) Substation Audit Findings and Recommendations

- 4) **Directional Earth Fault:** DT send for DEF protection have been activated however in practice utilities do not use a direct trip in case of DEF
- 5) **Disturbance Recorder timing:** DR timing was found to be 1.5 sec, which is quite less and does not capture the entire event in one DR file. DMTCL was intimated to make it 5 sec (0.5 s pre and 2.5 post-fault) or higher as per the capability of Disturbance recorder file.
- 6) **Coordination of Overcurrent Protection of 400/132 kV ICTs:** The 400/132 kV ICT overcurrent protection need proper coordination with respect to the downstream 132 kV network in order to avoid any unwanted tripping due to a downstream network fault. Presently 400/132 kV ICTs are set to trip at 110% of rated current. However, the overcurrent tripping of the ICT needs to be set as per the overload alarm and overcurrent tripping also need to be reviewed with respect to the capacity of the ICTs.
- 7) **Station Operating Procedure during Blackout:** The details of action required to be done during any substation level blackout were found to be not available in the Control Room to assist the operator under emergency. This document is quite necessary in order to help and guide operator under such situation.
- 8) **Spares Management for GIS Substation:** As the 400 kV Gorakhpur-Motihari 2 Inter-regional circuit is on prolonged outage due to the issue of unavailability of spare at the Motihari substation. The Audit team is of the view that adequate spare need to be maintained at GIS substation to meet such contingency.
- 9) **Training of the Manpower:** It was observed that the shift personnel need adequate training for real-time operation of the GIS substation and the same has been informed to the DMTCL.
- 10) **Switchyard maintenance:** Lot of vegetation in the yard was found. So proper anti-weed treatment in regular interval need to be carried out.

The Audit team has also visited the 400/220 kV Darbhanga substation on 12/06/18 and the issues observed in the Motihari Substation were also found in Darbhanga substation.

Recommendations of Protection Audit Team for 400/132 kV Motihari and 400/220 kV Darbhanga Substation:

In view of the above issues, the Protection Audit Team informed DMTCL operation and protection team to for the smooth operation of both the 400 kV substations

1. Thoroughly check all the soft logic, setting and wiring connection for ensuring protection reliability of this important inter-regional corridor.
2. Adequate spare management to meet contingency
3. Training of control room operator for GIS substation operation
4. System Operating procedure availability in control room
5. Ensuring the protection coordination with the downstream network

SUMMARY OF DEVIATION CHARGE RECEIPT AND PAYMENT STATUS

BILL UPTO 13.05.18 (Week -6 of 2018 - 19)

Last Payment Disbursement Date - 01.06.18

Figures in Rs. Lakhs

CONSTITUENTS	Receivable	Received	Payable	Paid	Outstanding
WR	24.73225	0.00000	290416.30639	281338.96691	-9052.60723
SR	114097.33110	108563.41562	1999.68784	2358.48935	5892.71700
NER	88372.35147	89795.77876	12912.32488	13579.97506	-755.77711
NR	48514.39682	46893.42117	11326.64663	10273.47019	567.79921
BSPHCL	12845.28011	12002.70430	298.65354	0.00000	543.92227
JUVNL	12075.36024	10395.47072	22.38118	0.00000	1657.50834
DVC	9164.13620	8619.00826	3582.20458	3580.56764	543.49100
GRIDCO	27989.10743	27898.62662	619.20859	1389.59627	860.86849
WBSETCL	30744.25863	29544.75144	19.21540	19.22040	1199.51219
SIKKIM	604.03636	0.00000	782.21343	242.21842	64.04135
NTPC	8703.15388	8446.72502	85.86347	83.30815	253.87354
NHPC	21.58420	0.00000	3057.80101	2924.78625	-111.43056
MPL	175.04030	156.70698	619.08534	619.08129	18.32927
MTPS STG-II	142.65073	60.83025	0.00000	0.00000	81.82048
APNRL	348.23837	152.42236	372.38671	132.90648	-43.66422
CHUZACHEN (GATI)	44.02426	43.50945	418.36607	387.89674	-29.95452
NVVN (IND-BNG)	429.16151	431.83387	286.29180	281.93475	-7.02941
JITPL	718.74280	711.97977	811.00214	802.80868	-1.43043
GMR	398.59100	250.92860	1612.54479	1565.39602	100.51363
IND BARATH	112.50429	0.00000	0.00000	0.00000	112.50429
TPTCL(DAGACHU)	2274.24288	2127.20260	36.24336	36.24336	147.04028
JLHEP (DANS ENERGY)	702.84132	656.56963	201.43673	201.41313	46.24809
BRBCL(NABINAGAR)	198.25119	216.25254	998.83526	1005.91648	-10.92013
NVVN (IND-NEPAL)	2778.88795	2753.71853	406.49690	393.53384	12.20636
HVDC SASARAM	2.33430	2.33430	132.50774	127.24840	-5.25934
HVDC-ALIPURDUAR	0.90856	0.90856	198.53507	190.20318	-8.33189
TEESTA-III(TUL)	1039.16725	1039.14725	1594.11474	1592.82872	-1.26602
DIKCHU	83.05531	90.22371	703.26113	678.90078	-31.52875
Tashiding (THEP)	212.59277	125.10718	63.17603	63.17603	87.48559
OPGC	11.12218	7.13928	0.00000	0.00000	3.98290
NPGC	7.29253	0.00000	0.00000	0.00000	7.29253
Pool Balance	0.00000	649.72102	-4425.60403	0.02596	3775.90897
Addl Deviation charge	17054.98648	30080.42802	0.00000	0.00000	-13025.44154
IRE	0.00000	0.00000	-51.15352	0.00000	51.15352
VAE	0.00000	0.00000	16672.14570	0.00000	-16672.14570
TOTAL	32033.08424	18804.54507	31122.43748	16722.39371	

% Realization

58.70

As on

01.06.18

Receivable:

Receivable by ER POOL

Payable

Payable by ER POOL

Received

Received by ER POOL

Paid

Paid by ER POOL

"- ve" Payable by ER pool

"+ ve" Receivable by ER pool

Annexure-B28.2

Deviation Interest Bill due to delay payment during FY 2017-18

Sl No.	Name of Constituent	Interest amt Payable by Party(in Rs)	Amount Paid/ recovered by Party(in Rs)	Interest amt receivable by Party(in Rs)	Amount paid to the Party(in Rs)	Outstanding Interest as on 31.05.18 (in Rs)
1	BSPHCL	17017374	14268439			2748935
2	JUVNL	15402615	14617761			784853
3	DVC			14278	14278	0
4	GRIDCO			25776	25776	0
5	WBSETCL	0				0
6	SIKKIM	1143998				1143998
7	NTPC	0				0
8	NHPC			5860	5860	0
9	MPL	1443				1443
10	APNRL			57900	57900	0
11	CHUZACHEN	8617				8617
12	NVVN(IND-BD)	765				765
13	JITPL	38619				38619
14	GMR	56974				56974
15	IND BARATH	1030904				1030904
16	TPTCL(DAGACHU)	304143				304143
17	JLHEP	230359				230359
18	BRBCL	5315				5315
19	NVVN(IND-NEP)	23086				23086
20	TUL(TEESTA-III)			5772	5772	0
21	DIKCHU			9475	9475	0
22	HVDC-PSL			127	127	0
23	HVDC-ALPD			355	355	0
24	TASHIDING	138753				138753
25	OPGC	0				0
26	WR POOL			15688104	15688104	0
27	SR POOL	2099668				2099668
28	NR POOL	777950	4197023			-3419073
29	NER POOL	71742				71742
	Total	38998004	33083223	15807647	15807647	5914781

Annexure - B28.3

STATUS OF REACTIVE CHARGES

RECEIVABLE IN ER POOL AS PER PUBLISHED A/C UPTO 13.05.18 (2018 -19)
AS ON 01.06.18

CONSTITUENT	AMOUNT RECEIVABLE IN THE POOL (Rs.)	AMOUNT RECEIVED IN THE POOL (Rs.)	TOTAL OUTSTANDING(Rs.)
BSPHCL	378537	378537	0
JSEB	1137688	1137688	0
DVC	357122	357122	0
GRIDCO	239932341	239932341	0
WBSETCL	581959944	548594340	33365604
SIKKIM	623206	325817	297389
TOTAL	824388838	790725845	33662993

Note: (+ve) means payable by utility & (-ve) means receivable by utility

Current Status of Letter of Credit (LC) amount against UI charges for ER constituents*Figures in Lacs of Rupees*

SI No	ER Constituents	No. of weeks in which Deviation Charge payable	No of times payment was delayed during 2017-18	Total Deviation charges payable to pool during 2017-18	Average weekly Deviation Charge liability	LC Amount	Due date of expiry	Remarks
					(C)/52 weeks			
		(A)	(B)	(C)	(D)	(E)	(F)	(G)
1	JUVNL	50	50	10486.92151	201.67157	221.83872	Expired on 31.01.2018	Letter Issued but Not Renewed
2	SIKKIM	26	26	577.40815	11.10400	12.21440	Expired on 07.03.2018	Letter Issued but Not Renewed
3	CHUZACHEN	9	4	43.51171	0.83676	0.92044	Expired on 31.03.2018	Letter Issued but Not Renewed
4	BRBCL	21	4	198.25119	3.81252	4.19378	Expired on 31.03.2018	Letter Issued but Not Renewed
5	IND-BARATH	47	47	107.23938	2.06230	2.26853	Not Opened	Not Opened
6	TEESTA-III(TUL)	12	2	1039.16725	19.98399	21.98238	Not Opened	Not Opened
7	SNEHA KINETIC(DIKCHU)	9	7	53.96014	1.03770	1.14146	Not Opened	Not Opened
8	SHIGA ENERGY(TASHIDING)	25	15	148.94874	2.86440	3.15084	Not Opened	Not Opened
9	BSPHCL	48	48	12297.15842	236.48382	260.13220	16.11.2018	Opened for 213.53049 Lac
10	MPL	12	2	148.83104	2.86214	3.14835	31.03.2019	Opened for 3.14835 Lac
11	APNRL	18	16	307.81318	5.91948	6.51143	31.05.2018	Opened for ₹ 10.67046 Lacs
12	JITPL	18	3	656.5622	12.62620	13.88882	31.03.2019	Opened for 13.88882 Lac
13	GMR	21	10	257.62983	4.95442	5.44986	18.04.2019	Opened for 7.62525 Lacs
14	TPTCL	49	7	2092.89162	40.24792	44.27271	31.03.2019	Opened for 112.03686 Lacs
15	JLHEP	37	24	652.25964	12.54345	13.79780	24.09.2018	Opened for 7.18644 Lacs
16	NVVN(IND-NEP)	36	7	2742.53984	52.74115	58.01527	26.09.2018	Opened for ₹ 8.69683 Lacs

Date of Commercial Operation(DOCO) of the Asstes

					Annexure-B40.4	
A	Associated Transmission System for Nabinagar-II TPS(3x660MW)	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	400 kV D/C(Quad) Nabinagar II – Gaya Transmission line along with 2nos associated bays at Gaya substations	12/05/18	Rs.790.13 Cr.(including IDC of Rs. 50.00 Cr.).	SCM meeting of ER on 20.09.10.	15th ERPC meeting on 28.09.10 & 16th ERPC meeting 18.12.10.	# Mention in Note
B	Eastern Region Strengthening Scheme-XV.	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	Coverision of 50 MVAR fixed line reactor at Subhasgram end of Sagardighi-Subhasgram 400kV S/C line to switchable line reactor	08/03/18	Rs.454.11 Cr.(including IDC of Rs.26.73 Cr.).	17th SCM meeting of ER on 25.05.15	30th ERPC Meeting on 26.06.15	As per New Sharing methodology of PoC
02	1 no 125 MVAR Bus Reactor and 1 no 400kV line bay at Baharampur	30/03/18				
C	Eastern Region Strengthening Scheme-IX	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	Installation of 1x125 MVAR Bus Reactor by replacing existing 1x50 MVAR Bus Reactor at 400kV Rourkela Substation.	07/01/18	Rs.196.58 Cr.(including IDC of Rs.10.65 Cr.).	SCM meeting of ER on 05.01.13.	22nd ERPC Meeting on 25.08.12 & 24th ERPC meeting on 27.04.13	As per New Sharing methodology of PoC
D	Eastern Region Strengthening Scheme-XII	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	Spare 1 no unit of 765Kv, 110 MVAR Single Phase Reactor to be stationed at Sasaram	29/03/18	Rs.522.29 Cr.(including IDC of Rs.33.24 Cr.).	2nd 2013 SCM meeting of ER on 27.08.13.	25th ERPC meeting on 21.09.13	As per New Sharing methodology of PoC
02	Modification of 132kV Bus arrangement at 220/132kV Purnea substation with GIS bays	12/03/18				
03	Installation of 3rd 500 MVA, 400/220kV ICT at Patna (POWERGRID) substation along- with associated bays	14/02/18				
E	Eastern Region Strengthening Scheme-III	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	400 kV D/C Sasaram–Daltonganj transmission line along-with associated bays at Sasaram & Daltonganj substation.	31/03/18	Rs. 1512.08 Cr. (including IDC of Rs. 96.92 Cr.).	08/11/2008 at Bhubaneswar	Special(9th) ERPC meeting on 30/12/2008 & 10th ERPC meeting on 11/04/2009 at Port Blair	As per New Sharing methodology of PoC
02	400/220 kV,315 MVA ICT I at Daltonganj substation and associated bays	31/03/18				
03	400kV,80 MVAR Bus Reactor at Daltonganj substation and associated bay	31/03/18				
F	Eastern Region Strengthening Scheme-XVII (Part A)	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	220/132 kV,160 MVA ICT I at Daltonganj substation and associated bays	31/03/18	Rs. 34.90 Cr. (including IDC of Rs. 1.39 Cr.).	17th SCM of ER held at NRPC New Delhi on 25th May'15	30th ERPC meeting on 20/06/2015 at Shimla & 31st ERPC meeting on 14/11/2015 at Bhubaneshwar	As per New Sharing methodology of PoC
02	220/132 kV,160 MVA ICT II at Daltonganj substation and associated bays	31/03/18				
03	2 nos 132 kV line bays at Daltonganj substation for Daltonganj(PG)-Daltonganj(JUSNL) line	31/03/18				
G	POWERGRID works associated with common transmission system for Phase II Generation Projects in Odisha	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	LILO of both Circuit of 400kV D/C (2nd line) Rourkela-Raigarh at Jharsuguda(Sundargarh) Substation and 4 nos 400kV GIS line bays for termination of LILO of both circuits of 400kV (2nd line) Rourkela-Raigarh at Jharsuguda(Sundargarh) Substation	07/01/18	Rs. 844.64 Cr. (including IDC of Rs. 50.27 Cr.).	16th SCM meeting of ER on 02.05.14 & 17th SCM of ER on 25.05.15	24th ERPC meeting on 27.04.13 & 30th ERPC meeting on 20.06.15	As per New Sharing methodology of PoC
H	SCADA/EMS systema at SLDCs of ER	DOCO	Approved Cost	Standing Committee Reference	RPC Meeting Reference	Sharing of Charges
01	(b) Integration of RTUs to Main Control Centre & RTU for BSTPCL - 10 nos	19/09/2017				

Note : 6th Amendment to CERC (Connectivity and LTA/MTOA in ISTS & Related matters) Regulation 2009 was notified on 17.02.17 As per the amendment of Clause (8) of Regulation 8 "The transmission charges for the dedicated transmission line shall be payable by Generator from date of COD of the dedicated line till operationalisation of LTA of the generating station of the generating company". Hence Nabinagar Power Generating Company Private Limited(NPGCPL) will bear the transmission charges of the line till operationalisation of LTA. NPGCPL has communicated vide letter dated 15.05.18 to POWERGRID.

Annexure - C3.1

SUMMARY OF RRAS CHARGE RECEIPT AND PAYMENT STATUS

BILL from 02.04.18 to 13.05.18 (upto Week - 6 of 2018 - 19)

Last Payment Disbursement Date -01.06.18

Figures in Rs. Lakhs

CONSTITUENTS	Receivable	Received	Payable	Paid	Outstanding
FSTPP STG-I & II	1.06195	0.00473	414.39629	308.75363	-104.58544
FSTPP STG-III	0.34424	0.00000	417.12401	347.50744	-69.27231
KhSTPP STG-I	5.99360	0.42077	1125.10546	967.22156	-152.31107
KhSTPP STG-II	3.87356	0.33028	2045.12895	1659.88156	-381.70411
TSTPP STG-I	1.80566	0.00000	31.49088	26.46583	-3.21940
BARH STG-II	8.59414	0.00000	556.15172	470.22650	-77.33108
BRBCL (Nabinagar)	1.22183	0.00000	527.66569	455.67920	-70.76467
TOTAL	22.89497	0.75578	5117.06300	4235.73572	-859.18806

As on

28.05.18

Receivable: Receivable by ER POOL

Payable

Payable by ER POOL

Received Received by ER POOL

Paid

Paid by ER POOL

"- ve" Payable by ER pool

"+ ve" Receivable by ER pool

Annexure - C3.2

SUMMARY OF CONGESTION CHARGE RECEIPT AND PAYMENT STATUS

Bill upto 07.01.2013

Last Payment Disbursement Date - 13.05.2013

Figures in Rs. Lakhs

CONSTITUENTS	Receivable	Received	Payable	Paid	Outstanding
BSEB	0.67823	0.67823	0.39118	0.39118	0.00000
JSEB	16.37889	16.37889	2.61323	2.61323	0.00000
DVC	0.00000	0.00000	6.24040	6.24040	0.00000
GRIDCO	5.34488	5.34488	0.00000	0.00000	0.00000
WBSETCL	0.00000	7.42249	4.32834	11.75083	0.00000
SIKKIM	0.65609	6.20909	0.00000	5.55300	0.00000
NTPC	6.93152	6.93152	7.42249	7.42249	0.00000
NHPC	0.70445	0.70445	0.05875	0.05875	0.00000
MPL	4.81694	4.81694	0.85169	0.85169	0.00000
STERLITE	7.70504	7.70504	0.00000	0.00000	0.00000
Pool Balance	0.00000	0.00000	21.30996	21.30996	0.00000
TOTAL	43.21604	56.19153	43.21604	56.19153	0.00000

% Realization

As on 31.05.2015

Receivable: Receivable by ER POOL

Payable Payable by ER POOL

Received Received by ER POOL

Paid Paid by ER POOL

"- ve" Payable by ER pool

"+ ve" Receivable by ER pool

Annexure - C3.3

DETAILS OF DISBURSEMENT TO POWER SYSTEM DEVELOPMENT FUND

SI No	Nature of Amount	Amount transferred to PSDF (Rs in Lac)	Date of Disbursement	Cheque No	Remarks
1	Opening Balance (upto 31.03.16)	86464.58111			
2	Addl. Dev	83.33978	01.04.16		Addl Dev Charge 15-16
3	Addl. Dev	43.77416	05.04.16		Addl Dev Charge 15-16
4	Addl. Dev	31.83984	07.04.16		Addl Dev Charge 15-16
5	Addl. Dev	52.08622	11.04.16		Addl Dev Charge 15-16
6	Addl. Dev	107.23773	13.04.16		Addl Dev Charge 15-16
7	Addl. Dev	220.15330	19.04.16		Addl Dev Charge 15-16
8	Addl. Dev	76.84824	21.04.16		Addl Dev Charge 15-16
9	Addl. Dev	20.84026	26.04.16		DSM Interest 2014-15(Paid by APNRL)
10	Addl. Dev	10.01920	26.04.16		Addl Dev Charge 16-17
16	Addl. Dev	432.25696	28.04.16		Addl Dev Charge 16-17
17	Addl. Dev	117.08707	02.05.16		Addl Dev Charge 16-17
18	Addl. Dev	41.65418	04.05.16		Addl Dev Charge 16-17
19	Addl. Dev	114.33049	06.05.16		Addl Dev Charge 15-16 & 16-17
20	Deviation Interest	38.50018	06.05.16		Deviation Interest
21	Addl. Dev	35.54178	10.05.16		Addl Dev Charge 16-17
22	Addl. Dev	448.87953	31.05.16		Addl Dev Charge 16-17
23	Addl. Dev	170.51274	29.06.16		Addl Dev Charge 16-17
24	Reactive Charges	530.57497	28.09.16		Reactive Charges_15-16
25	Reactive Charges	1000.00000	26.12.16		Reactive Charges_16-17
26	Reactive Charges	779.39811	14.02.17		Reactive Charges_16-17
27	Reactive Charges	500.00000	29.03.17		Reactive Charges_16-17
28	Reactive Charges	203.61904	26.04.17		Reactive Charges_16-17
29	Reactive Charges	394.80618	30.05.17		Reactive Charges_16-17
30	Reactive Charges	256.53944	28.06.17		Reactive Charges_16-17
31	Reactive Energy Charge	248.26904	31.07.17		Reactive Charges_17-18
32	Reactive Energy Charge	128.44284	29.08.17		Reactive Charges_17-18
33	Reactive Energy Charge	103.22685	26.09.17		Reactive Charges_17-18
34	Reactive Energy Charge	249.14078	31.10.17		Reactive Charges_17-18
35	Reactive Energy Charge	172.20693	30.11.17		Reactive Charges_17-18
36	Reactive Energy Charge	200.00000	15.12.17		Reactive Charges_17-18
37	Reactive Energy Charge	100.00000	05.01.18		Reactive Charges_17-18
38	Reactive Energy Charge	558.45339	06.02.18		Reactive Charges_17-18
39	Reactive Energy Charge	171.95546	06.03.18		Reactive Charges_17-18
40	Reactive Energy Charge	129.35497	04.04.18		Reactive Charges_17-18
41	Reactive Energy Charge	126.21494	07.05.18		Reactive Charges_17-18
	Total	94361.68571			

Annexure-C4.1

	2016-17				2017-18			
DSM account Reconciliation Status of ER constituents and Inter Regional								
Name of The Utility	Q1 (04.07.16)	Q2 (03.10.16)	Q3 (04.01.17)	Q4 (05.04.17)	Q1(04.07.17)	Q2(09.10.17)	Q3(08.01.18)	Q4(09.04.18)
Inter Regional								
WR	NO	NO	YES	NO	NO	NO	NO	NO
SR	YES	YES	NO	YES	YES	NO	NO	NO
NER	NO	NO	YES	YES	YES	NO	YES	NO
NR	NO	NO	NO	NO	NO	NO	YES	NO
Intra Regional								
BSPHCL	YES	YES	YES	YES	YES	YES	YES	NO
JUVNL	YES	YES	YES	YES	YES	YES	YES	NO
DVC	YES	YES	YES	YES	YES	YES	YES	NO
GRIDCO	YES	YES	YES	YES	YES	YES	YES	YES
WBSETCL	YES	YES	YES	YES	YES	YES	YES	YES
SIKKIM	YES	YES	YES	NO	NO	NO	NO	NO
NTPC	YES	YES	YES	YES	YES	YES	YES	YES
NHPC	YES	YES	YES	YES	YES	YES	YES	YES
MPL	YES	YES	YES	YES	YES	YES	YES	YES
VEDANTA	NO	NO	NO	NO	N/A	N/A	N/A	N/A
APNRL	YES	YES	YES	YES	YES	YES	YES	YES
CHUZACHEN(GATI)	YES	YES	YES	YES	YES	YES	YES	YES
NVVN(Ind-Bng)	YES	YES	YES	YES	YES	YES	YES	YES
NVVN(Ind-Nep)	YES	YES	YES	YES	YES	YES	YES	YES
GMR	YES	YES	YES	YES	YES	YES	YES	NO
JITPL	YES	YES	YES	YES	YES	YES	YES	NO
INBEUL	NO	NO	NO	NO	NO	NO	NO	NO
TPTCL (DAGACHU)	YES	YES	YES	YES	YES	YES	YES	NO
JLHEP(DANS ENERG	YES	YES	YES	YES	YES	NO	NO	NO
BRBCL	YES	YES	YES	YES	YES	YES	YES	NO
POWERGRID (ER-I)	N/A	N/A	YES	YES	YES	YES	YES	NO
POWERGRID (ER-II)	N/A	N/A	N/A	N/A	N/A	N/A	YES	YES
TUL (TEESTA-III)	N/A	N/A	N/A	YES	YES	YES	NO	NO
DIKCHU	N/A	N/A	N/A	N/A	YES	NO	YES	NO
SHIGA (TASHIDING)	N/A	N/A	N/A	N/A	N/A	N/A	NO	NO
OPGC	N/A	N/A	N/A	N/A	N/A	N/A	N/A	YES

Note:

(1)The dates in the bracket indicates the date of sending the Reconciliation statements by ERLDC to utilities.

(2) YES Indicates that signed reconciliation statement received by ERLDC

(3) NO Indicates that signed reconciliation statement is not received by ERLDC

Annexure-C4.5

Reconciliation Between Open Access department of ERLDC and SLDCs, STUs					
Sl. No.	STUs / SLDCs Name	Quarter-I (Apr-17-June-17)	Quarter-II (Jul-17-Sep-17)	Quarter-III (Oct-17-Dec-17)	Quarter-IV (Jan-18-Mar-18)
1	DVC - SLDC	YES	YES	YES	NO
2	OPTCL-SLDC and STU	YES	YES	YES	NO
3	West Bengal - SLDC and STU	YES	NO	NO	NO

Reconciliation Between Open Access department of ERLDC and Applicants					
Sl. No.	Applicants Name	Quarter-I (Apr-17-June-17)	Quarter-II (Jul-17-Sep-17)	Quarter-III (Oct-17-Dec-17)	Quarter-IV (Jan-18-Mar-18)
1	Calcutta Electric Supply Company	YES	YES	YES	Not Applicable
3	GMR Kamalanga Energy Limited	YES	YES	YES	Not Applicable
4	Jindal India Thermal Power Limited	YES	YES	YES	YES
5	Jharkhand State Electricity Board	YES	YES	YES	NO
6	West Bengal State Distribution Company Ltd.	YES	YES	Not Applicable	NO

Annexure-C7**List of Meter & Location for AMR 4th Phase**

List of Meter & Location for AMR-KMPT-Phase									
S.No	MAKE	Meter Serial No	LOCATION	68 Meters	S.No	MAKE	Meter Serial No	LOCATION	n 68 Meters
1	L&T	NP-7885-A	LAKHISARAI(PG)		69	GENUS	ER-1290-A	APNRL	
2	L&T	NP-7886-A			70	GENUS	ER-1135-A	BERHAMPORE(PG)	
3	L&T	NP-7429-A			71	GENUS	ER-1140-A		
4	L&T	NP-7429-A			72	GENUS	ER-1265-A	BIHARSHARIFF(PG)	
5	L&T	NP-7887-A			73	GENUS	ER-1108-A	BINAGURI(PG)	
6	L&T	NP-7430-A			74	GENUS	ER-1102-A		
7	L&T	NP-7888-A			75	GENUS	ER-1076-A		
8	L&T	NP-7431-A			76	GENUS	ER-1128-A		
9	ELSTER	NR-4451-A	ALIPURDUAR(PG)		77	GENUS	ER-1125-A	BIRPARA(PG)	
10	ELSTER	NR-4452-A			78	GENUS	ER-1106-A		
11	ELSTER	NR-3717-A			79	GENUS	ER-1109-A		
12	ELSTER	NR-4622-A			80	GENUS	ER-1110-A	DALKHOLA(PG)	
13	ELSTER	NR-4625-A			81	GENUS	ER-1071-A		
14	ELSTER	NR-4447-A			82	GENUS	ER-1072-A	DARBHANGA(DMTCL)	
15	ELSTER	NR-4446-A			83	GENUS	ER-1166-A	GAYA(PG)	
16	ELSTER	NR-3725-A			84	GENUS	ER-1263-A		
17	ELSTER	NR-4617-A			85	GENUS	ER-1170-A	JAMSHEDPUR(PG)	
18	ELSTER	NR-3716-A			86	GENUS	ER-1297-A		
19	ELSTER	NR-3718-A			87	GENUS	ER-1215-A	KHARAGPUR(WB)	
20	GENUS	ER-1104-A			88	GENUS	ER-1043-A		
21	GENUS	ER-1146-A			89	GENUS	NR-4615-A	KISHANGANJ(PG)	
22	GENUS	ER-1005-A			90	GENUS	NR-4434-A		
23	GENUS	ER-1006-A			91	GENUS	ER-1293-A		
24	GENUS	ER-1002-A			92	GENUS	ER-1296-A		
25	GENUS	ER-1004-A			93	GENUS	ER-1159-A	MALDA(PG)	
26	ELSTER	ER-1295-A	94		GENUS	ER-1154-A			
27	GENUS	ER-1158-A	95		GENUS	ER-1143-A			
28	GENUS	ER-1156-A	96		GENUS	ER-1150-A	MEJIA(DVC)		
29	GENUS	ER-1157-A	97		GENUS	ER-1008-A			
30	GENUS	ER-1287-A	NPGC(BSPTCL)		98	GENUS	ER-1031-A	MIRAMUNDALI(GRIDCO)	
31	GENUS	ER-1282-A			99	GENUS	ER-1055-A		
32	GENUS	ER-1052-A		100	GENUS	ER-1054-A			

Annexure-C7 (Cont...)

33	GENUS	ER-1063-A	OPGC	16 New Locations with	101	GENUS	ER-1165-A	MOTIHARI(DMTCL)	25 Existing Locations wit
34	GENUS	ER-1027-A			102	GENUS	ER-1167-A		
35	GENUS	ER-1112-A			103	GENUS	ER-1122-A	MPL	
36	GENUS	ER-1026-A			104	GENUS	ER-1123-A		
37	GENUS	ER-1030-A			105	GENUS	ER-1124-A		
38	GENUS	ER-1053-A			106	GENUS	ER-1129-A		
39	GENUS	ER-1066-A			107	GENUS	ER-1226-A	MUZAFFARPUR(PG)	
40	GENUS	ER-1068-A			108	GENUS	ER-1299-A	NABINAGAR(BRBCL)	
41	GENUS	ER-1060-A			109	GENUS	ER-1292-A		
42	ELSTER	NR-3714-A	TEESTA-III		110	GENUS	ER-1294-A	NEW MELLI(PG)	
43	ELSTER	NR-3715-A			111	ELSTER	NR-4620-A		
44	ELSTER	NR-4450-A			112	ELSTER	NR-4621-A	PANDIABILI(PG)	
45	ELSTER	NR-3720-A			113	GENUS	ER-1099-A		
46	ELSTER	NR-4623-A			114	L&T	NP-8052-A	PURNEA(PG)	
47	ELSTER	NR-3719-A			115	GENUS	ER-1175-A		
48	ELSTER	NR-4456-A			116	GENUS	ER-1176-A	RAMCHANDARPUR(PG)	
49	ELSTER	NR-4618-A			117	GENUS	ER-1298-A		
50	ELSTER	NR-4454-A			118	GENUS	ER-1020-A	RENGALI(PG)	
51	ELSTER	NR-4453-A	MOTIHARI(BSPTCL)		119	GENUS	ER-1028-A	ROURKELA(PG)	
52	GENUS	ER-1250-A			120	GENUS	ER-1029-A		
53	GENUS	ER-1245-A	MOTIPUR(BSPTCL)		121	GENUS	ER-1012-A	SUNDERGARH(PG)	
54	GENUS	ER-1286-A			122	GENUS	ER-1093-A		
55	GENUS	ER-1288-A	ATRI(GRIDCO)		123	GENUS	ER-1100-A		
56	GENUS	ER-1111-A			124	GENUS	ER-1019-A		
57	GENUS	ER-1007-A	RAXAUL(BSPTCL)		125	GENUS	ER-1118-A		
58	GENUS	ER-1248-A			126	GENUS	ER-1022-A		
59	GENUS	ER-1249-A	SAMANGARA(GRIDCO)		127	GENUS	ER-1021-A		
60	GENUS	ER-1113-A			128	GENUS	ER-1023-A		
61	GENUS	ER-1073-A	SAMASTIPUR(BSPTCL)		129	GENUS	ER-1117-A		
62	GENUS	ER-1223-A			130	GENUS	ER-1119-A		
63	GENUS	ER-1121-A	EMSS(CESC)		131	GENUS	ER-1062-A		
64	GENUS	ER-1126-A			132	GENUS	ER-1067-A		
65	GENUS	ER-1227-A	BETIAH(BSPTCL)		133	GENUS	ER-1061-A		
66	GENUS	ER-1173-A			134	GENUS	ER-1070-A		
67	GENUS	ER-1116-A	BHOGRAI(GRIDCO)		135	GENUS	ER-1065-A		
68	GENUS	ER-1114-A	JALESWAR(GRIDCO)		136	GENUS	ER-1064-A		

Location details of Elster Meter in Eastern Region

Sl No	Meter No	Location	Region
1	NR-3714-A	TEESTA-III	ER-II
2	NR-3715-A	TEESTA-III	ER-II
3	NR-4450-A	TEESTA-III	ER-II
4	NR-3720-A	TEESTA-III	ER-II
5	NR-4623-A	TEESTA-III	ER-II
6	NR-3719-A	TEESTA-III	ER-II
7	NR-4456-A	TEESTA-III	ER-II
8	NR-4618-A	TEESTA-III	ER-II
9	NR-4454-A	TEESTA-III	ER-II
10	NR-4453-A	TEESTA-III	ER-II
11	NR-4451-A	ALIPURDUAR	ER-II
12	NR-4452-A	ALIPURDUAR	ER-II
13	NR-3717-A	ALIPURDUAR	ER-II
14	NR-4622-A	ALIPURDUAR	ER-II
15	NR-4625-A	ALIPURDUAR	ER-II
16	NR-4447-A	ALIPURDUAR	ER-II
17	NR-4446-A	ALIPURDUAR	ER-II
18	NR-4435-A	ALIPURDUAR	ER-II
19	NR-4619-A	ALIPURDUAR	ER-II
20	NR-3725-A	ALIPURDUAR	ER-II
21	NR-4617-A	ALIPURDUAR	ER-II
22	NR-3718-A	ALIPURDUAR	ER-II
23	NR-4620-A	NEW MELLI	ER-II
24	NR-4621-A	NEW MELLI	ER-II
25	NR-4435-A	RANCHI NEW	ER-I
26	NR-4619-A	RANCHI NEW	ER-I
27	NR-4615-A	KISHENGANJ	ER-I
28	NR-4434-A	KISHENGANJ	ER-I

List of drifted meters to be replaced in Phase-III

SNO	LOCATION	METER SNO	FEEDER NAME	Region
1	JEERAT(WB)	NP-6445-A	400 KV JEERAT (WBSETCL) - BERHAMPORE(PG)	ER-II
2	JEERAT(WB)	NP-6446-A	400 KV JEERAT (WBSETCL) - SUBHASGRAM	ER-II
3	RANCHI(PG)	NP-7853-A	400 KV RAGHUNATHPUR 1	ER-I
4	RANCHI(PG)	NP-7871-A	400 KV RAGHUNATHPUR 2	ER-I
5	ALIPURDUAR(PG)	NR-3716-A	400 KV POLE-3 MAIN BAY-AGRA(NR)	ER-II
6	ALIPURDUAR(PG)	NR-3718-A	400 KV POLE-3 TIE BAY AGRA(NR)	ER-II
7	NEW MELLI(PG)	NR-4620-A	220 KV JORETHANG(JLHEP)-1	ER-II
8	NEW MELLI(PG)	NR-4621-A	220 KV JORETHANG(JLHEP)-2	ER-II
9	TEESTA-III	NR-3714-A	400 KV SIDE OF TEESTA-III HEP GT-1	ER-II
10	TEESTA-III	NR-3715-A	400 KV SIDE OF TEESTA-III HEP GT-2	ER-II
11	TEESTA-III	NR-4450-A	400 KV SIDE OF TEESTA-III HEP GT-3	ER-II
12	TEESTA-III	NR-3720-A	400 KV SIDE OF TEESTA-III HEP GT-4	ER-II
13	TEESTA-III	NR-4623-A	400 KV SIDE OF TEESTA-III HEP GT-5	ER-II
14	TEESTA-III	NR-3719-A	400 KV SIDE OF TEESTA-III HEP GT-6	ER-II
15	TEESTA-III	NR-4456-A	400 KV TEESTA-III - DICKCHU (MAIN)	ER-II
16	TEESTA-III	NR-4618-A	400 KV TEESTA-III - DICKCHU (CHECK)	ER-II
17	TEESTA-III	NR-4454-A	400 KV TEESTA-III - RANGPO (MAIN)	ER-II
18	TEESTA-III	NR-4453-A	400 KV TEESTA-III - RANGPO (CHECK)	ER-II
19	JINDAL (GRIDCO)	NP-6502-A	220KV JAMSHEDPUR (DVC)	ODHISA PROJECT
20	JAMSHEDPUR (DVC)	NP-6010-B	220 KV JINDAL	ER-I
21	GANGTOK(PG)	NP-6026-A	132KV CHUZACHEN(GATI)	ER-II
22	RANGPO(PG)	NP-7958-A	132 KV CHUZACHEN (GATI)	ER-II

List of Sub-stations:

1) 400kV Jeerat (PG)	Completed on 15 th July 2015
2) 400kV Subashgram (PG)	Completed on 16 th July 2015
3) 400kV Kolaghat TPS (WBPDC)	Completed on 7 th August 2015
4) 400/220kV Kharagpur (WBSETCL)	Completed on 7 th August 2015
5) 400 & 220kV Bidhannagar (WBSETCL)	Completed on 8 th September, 2015
6) 400kV S/s Durgapur (PG)	Completed on 10 th September, 2015
7) 400/220kV DSTPS(DVC)	Completed on 9 th September, 2015
8) 400/220kV Mejia (DVC) TPS	Completed on 11 th September, 2015
9) 400/220/132kV Mendhasal (OPTCL)	Completed on 2 nd November, 2015
10) 400/220kV Talcher STPS (NTPC)	Completed on 3 rd November, 2015
11) 765/400kV Angul (PG)	Completed on 4 th November, 2015
12) 400kV JITPL	Completed on 5 th November, 2015
13) 400kV GMR	Completed on 5 th November, 2015
14) 400kV Malda (PG)	Completed on 23 rd February, 2016
15) 400kV Farakka (NTPC)	Completed on 24 th February, 2016
16) 400kV Behrampur(PG)	Completed on 25 th February, 2016
17) 400kV Sagardighi (WBPDC)	Completed on 25 th February, 2016
18) 400kV Bakreswar (WBPDC)	Completed on 26 th February, 2016
19) 765kV Gaya(PG)	Completed on 1 st November, 2016
20) 400kV Biharsharif(PG)	Completed on 3 rd November, 2016
21) 220kV Biharsharif(BSPTCL)	Completed on 3 rd November, 2016
22) 400kV Maithon (PG)	Completed on 18 th May, 2017
23) 132kV Gola (DVC)	Completed on 17 th May, 2017
24) 132kV Barhi (DVC)	Completed on 18 th May, 2017
25) 132kV Koderma (DVC)	Completed on 18 th May, 2017
26) 132kV Kumardhubi (DVC)	Completed on 19 th May, 2017
27) 132kV Ramkanali (DVC)	Completed on 19 th May, 2017
28) 220kV Ramchandrapur	Completed on 1 st June, 2017
29) 400kV Jamshedpur (PG)	Completed on 1 st June, 2017
30) 132kV Patherdih (DVC)	Completed on 31 st May, 2017
31) 132kV Kalipahari (DVC)	Completed on 30 th May, 2017
32) 132kV Putki (DVC)	Completed on 31 st May, 2017
33) 132kV ASP (DVC)	Completed on 30 th May, 2017
34) 132kV Mosabani (DVC)	Completed on 2 nd June, 2017
35) 132kV Purulia (DVC)	Completed on 1 st June, 2017
36) 400kV Jaypore(PG)	Completed on 2 nd January, 2018
37) 220kV Jeynagar (OPTCL)	Completed on 2 nd January, 2018
38) 400kV Indravati (PG)	Completed on 4 th January, 2018
39) 400kV Indravati (OHPC)	Completed on 4 th January, 2018
40) 220kV Theruvali (OPTCL)	Completed on 5 th January, 2018
41) 220kV Mejia TPS (DVC)	Completed on 29 th May, 2018
42) 220/132kV Durgapur TPS (DVC)	Completed on 30 th May, 2018
43) 220/33kV Durgapur (DVC)	Completed on 30 th May, 2018
44) 400kV Bokaro TPS (DVC)	Completed on 31 st May, 2018
45) 220/132/33kV Bokaro TPS B (DVC)	Completed on 31 st May, 2018
46) 220kV Chandrapura TPS A (Old) (DVC)	Completed on 1 st June, 2018
47) 220kV Chandrapura TPS B (New) (DVC)	Completed on 1 st June, 2018
48) 400/132kV Motihari (DMTCL)	Completed on 11 th June, 2018
49) 400/220kV Darbhanga (DMTCL)	Completed on 12 th June, 2018
50) 132/33kV Hazipur old (BSPTCL)	Completed on 12 th June, 2018
51) 132/33kV Samastipur old (BSPTCL)	Completed on 12 th June, 2018
52) 220/132kV Kanti TPS (KBUNL)	Completed on 13 th June, 2018
53) 400/220/132kV Muzaffarpur (PG)	Completed on 13 th June, 2018

UFR Inspection Report of 220/33kV Durgapur (DVC) substation on 30.05.2018

The ERPC UFR inspection group visited 220/33kV Durgapur (DVC) S/s for UFR Audit on 30.05.2018. The team physically inspected the feeders which are connected with UFRs at the above sub-stations. The report of the inspection is furnished below:

Sl. No .	Name of the substations	Feeder connected with UFR	Voltage rating	Adopted UFR setting	Tested initiated frequency	UFR make
			(kV)	(Hz)	(Hz)	
1	220/33kV Durgapur	Graphite India I & II	33	48.6	48.6	Siemens 7SJ8042
2		Jai Balaji Industries	33			
3		SRB Steel I & II, VSP	33			
4		Brahma Alloy	33			
5		Venky steel	33			

The above UFR setting were tested with help of Secondary injection Kit owned by DVC. The UFRs are provided with direct trip wiring and tripped at desired frequency.