

# Minutes for 162<sup>nd</sup> OCC Meeting

Date: 05.11.2019 Eastern Regional Power Committee 14, Golf Club Road, Tollygunge Kolkata: 700 033

#### Minutes for 162<sup>nd</sup> OCC Meeting to be held on 22<sup>nd</sup> October, 2019 at ERPC, Kolkata

List of participants is at **Annexure-A**.

#### Item no. 1: Confirmation of minutes of 161<sup>st</sup> OCC meeting of ERPC held on 20.09.2019

The minutes of 161<sup>st</sup> OCC meeting were uploaded in ERPC website and circulated vide letter dated 01.10.2019 to all the constituents.

Members may confirm the minutes.

#### **Deliberation in the meeting**

ERLDC vide mail dated 14<sup>th</sup> October 2019 had requested for amendments to the minutes of item nos. B2, B5 and B11.

ERLDC requested for following modification in the deliberations of Item No. B2 for better understanding. The details are given below:

"NTPC has informed that the 400 kV Bus split is ready for operationalization at 400 kV Kahalgaon. But two 400/132kV ICTs are to be erected for the new bus section at 400 kV Kahalgaon and the ICTs are yet to be delivered.

NTPC added that the entire station is already operating with only one 400/132kV ICT, the other being under major breakdown. NTPC thus requested other constituents to spare a 400/132kV ICT temporarily for an interim arrangement at 400 kV Kahalgaon and expressed difficulty in operationalizing the split bus arrangement till 2 nos 400/132kV ICTs for each of the bus sections are available."

ERLDC requested for modification in Item No. B5 which is as given below:

"OCC appreciated the ERLDC proposal.

Member Secretary, ERPC informed that investment made in strengthening of towers should be recovered through tariff. Clear guidelines need to be formulated by the competent authorities for this. It was decided by OCC to raise this issue in the TCC and ERPC meetings so that a definite proposal could be forwarded to CEA and CERC.

OCC advised POWERGRID, ENICL, DMTCL, ATL and other ISTS licensees whose transmission line towers are prone to be affected by change of river course and flooding of river banks, should furnish a detail list of such tower locations together with tower types and tentative cost for constructing pile foundations for the towers to ERPC and ERLDC so that a detail agenda could be placed in TCC and ERPC Meeting."

ERLDC requested for addendum in the minutes which was inadvertently not minuted under Item No. B11. The details are as given below:

"BSPTCL assured that requisite SEMs would be installed in 3-4 days and their details would be communicated to ERLDC."

OCC confirmed the minutes of 161<sup>st</sup> OCC Meeting with the above amendments and addendum.

## PART A : ER GRID PERFORMANCE

#### Item no. A1: ER Grid performance during September, 2019

The average consumption of Eastern Region for September- 2019 was 450 Mu. Eastern Region energy consumption reached a monthly maximum of 489 Mu on 16<sup>th</sup> September - 2019. Total Export schedule of Eastern region for September- 2019 was 2162.9 Mu, whereas actual export was1984.3Mu.

#### ERLDC may present the performance of Eastern Regional Grid covering the followings:

- 1. Frequency profile
- 2. Over drawal/under injection by ER Entities
- 3. Performance of Hydro Power Stations during peak hours
- 4. Performance of ISGS during RRAS
- 5. Reactive Power performance of Generators
- 6. Restricted Governor /Free Governor Mode Operation of generators in ER

Member may discuss.

#### **Deliberation in the meeting**

ERLDC presented the performance of the Eastern Regional Grid during September 2019.

ERLDC presented a detailed analysis of the drawl pattern of the Eastern Regional constituents. It emerged from the presentation that Odisha had overdrawn from the Grid for significant times. Odisha informed that the overdrawl was due to consideration of OPGC U-4 as a regional entity by ERLDC which SLDC is scheduling as an intra-state generator. If OPGC U-4 schedule and actual is included within Odisha, the overdrawl will be within considerable limit.

ERLDC added that NTPC, Farakka and GMR had been continuously under generating w.r.t. their schedule. Farakka Stg-I & II is being scheduled up to its DC during peak but the station is not able to achieve actual generation as per DC during peak.

GMR informed that they are now maintaining the schedule from 1<sup>st</sup> OCtober 2019 and ERLDC also confirmed the same.

NTPC informed that due to wet and poor quality of coal they were unable to maintain the generation as per DC.

MS, ERPC informed that, from the definite pattern of generation, it emerged that Farakka is consistently not generating as per the DC. He informed that such generation pattern against schedule could be construed as gaming and is a gross violation of grid discipline. Farakka should revise the DC well in advance, if they felt they would not be able to generate as per the schedule.

Odisha submitted that the beneficiaries are suffering due to unfaithful declaration of DC. OCC noted the observation.

OCC advised Farakka to declare the DC faithfully. OCC decided to review the status of under injection of GMR and Farakka in next OCC Meeting.

Farakka, NTPC assured that the problem of under injection will be taken care of by next OCC meeting.

ERLDC informed that high voltage had been observed at Patna and Barh 400kV Buses. ERLDC added that the reactive power performance of Barh STPS is not satisfactory during high voltage. The performance can be improved as the margin is available for absorbing more VAR during high voltage.

ED, ERLDC informed that shutdown of reactors will not be given from 15<sup>th</sup> November onwards.

# Item no. A2: Presentation on restoration of OPTCL transmission system after the cyclone FANI

In 161<sup>st</sup> OCC, OPTCL gave a brief presentation on devastation of OPTCL transmission system during FANI cyclone and the restoration of the transmission lines.

OCC advised OPTCL give a detailed presentation on restoration of OPTCL transmission system in next OCC Meeting for the benefit of other constituents.

Odisha may give a presentation.

#### **Deliberation in the meeting**

OPTCL gave a detailed presentation on the restoration of the transmission lines due to FANI cyclone. The presentation is enclosed at **Annexure-A2**.

OCC highly appreciated the efforts made by Odisha in normalizing the system. This has set an example for the other to follow.

MS, ERPC also advised OPTCL to give a detailed presentation on devastation of OPTCL transmission system during FANI cyclone and the restoration of the transmission lines in the seminar to be hosted by NPTI in January 2020.

## PART B: ITEMS FOR DISCUSSION

#### Item No. B.1: Operationalization of 400 kV Durgapur Bus Splitting Scheme

The following decisions were taken in 161<sup>st</sup> OCC meeting:

- As suggested by ERLDC, all the ICTs at Durgapur PG shall be kept in service to meet the Puja demand.
- However, ERLDC shall take necessary decision on real time basis keeping in view the security and reliability of the grid.
- DVC shall carry out a detailed study on power flow pattern through the ICTs with present and future network condition and submit the details to ERPC and ERLDC for further deliberation.
- Separate meeting with representatives from Powergrid, CTU, DVC, WBSETCL, ERLDC and ERPC shall be convened at ERPC for further course of action.

Members may discuss.

#### **Deliberation in the meeting**

OCC advised DVC to carry out a detailed study on power flow pattern through the ICTs with the present and future network condition and submit the details to ERPC and ERLDC at the earliest for further deliberation. Thereafter, a separate meeting with representatives from Powergrid, CTU, DVC, WBSETCL, ERLDC and ERPC shall be convened at ERPC to decide further course of action for both short term and long term.

OCC decided that existing arrangement will be continued till further decision on this issue takes place in the above meeting.

#### Item No. B.2: Outage of important transmission lines

#### 1. 400 kV Kishenganj-Patna D/C lines:

In 161<sup>st</sup> OCC, Powergrid informed that 400 kV Kishenganj-Patna D/C lines would be restored by end of March 2020.

#### **Deliberation in the meeting**

Powergrid informed that one circuit of 400 kV Kishenganj-Patna D/C line would be restored through ERS by December 2019. Powergrid added that permanent restoration of both the circuits of 400 kV Kishenganj-Patna D/C lines would be completed by March 2020.

MS, ERPC submitted that Powergrid had repeatedly changed their schedule of restoration of the line. He advised Powergrid to give a report on restoration schedule committed till date in chronological order along with the reason for changing the scheduled dates.

He added that a Committee would visit the site once again in 2<sup>nd</sup> week of November 2019 to assess the situation.

#### 2. 400 kV Purnea-Biharshariff D/c lines:

In 161<sup>st</sup> OCC, ENCIL informed that they were planning for the permanent restoration of the line using special high-performance conductor (HPC with ACCC conductor) between tower AP46/9A and AP47/1. 400 kV Purnea-Biharshariff D/c would be restored by end of November 2019.

**Deliberation in the meeting** 

ENICL informed that 400 kV Purnea-Biharshariff D/c would be restored by 30<sup>th</sup> November 2019.

MS, ERPC submitted that ENICL had repeatedly changed their schedule of restoration of the line. He advised ENICL to give a report on restoration schedule committed till date in chronological order along with the reason for changing the scheduled dates.

He added that a Committee would visit the site once again in 2<sup>nd</sup> week of November 2019 to assess the situation.

#### 3. 400 kV Barh-Motihari D/C and 400 kV Barh-Gorahkpur D/C lines

In 161<sup>st</sup> OCC, ERLDC informed that 400 KV Gorakhpur –Motihari(DMTCL) –D/C were out since 13/08/2019 on tower collapse at LOC 27/0 and 400 KV Barh–Motihari(DMTCL) –D/C were out since 04/09/2019 on tower collapse at LOC 26/0.

After detailed deliberation, it was emerged that one circuit of 400 KV Barh–Motihari(DMTCL) –D/C line could be restored as 400 KV Barh–Motihari(DMTCL) line and other circuit could be directly connected to Gorakhpur as 400 KV Barh-Gorakhpur line so that Barh STPS generation could be evacuated safely.

Subsequently it has been reported that on 7<sup>th</sup> Oct 2019 tower no 25/5 of Motihari-Barh got collapsed due to which temporary restoration of 400kV Barh-Motihari line as planned, now seems in-feasible.

Under the circumstances POWERGRID is requested to furnish a detailed plan for restoration of 400kV Barh – Gorakhpur D/C (by passing the LILO point) on urgent basis to maintain reliability of ER – NR inter regional corridor and safe evacuation of Barh STPS power.

Members may update.

#### **Deliberation in the meeting**

DMTCL informed that they are working on the restoration plan.

BSPTCL informed that DMTCL has not yet prepared the restoration plan. Aas a result they are facing power shortage at Motihari. BSPTCL requested DMTCL to restore 400 KV Barh–Motihari(DMTCL) –D/C line at the earliest.

OCC advised DMTCL to submit a detailed plan for restoration in the special meeting to be held at ERPC Kolkata on 24<sup>th</sup> October 2019.

#### Item No. B.3: Implementation of 400 kV Rangpo-Binaguri SPS Scheme for Contingent Measures --ERLDC

400 kV Rangpo-Kishanganj and 400 kV Teesta3-Kishanganj circuit from TVTPL have shown poor availability due to multiple forced outage over the last few months. Under such condition 400 kV Rangpo-Bingauri D/C with power flow limitation of 1700 MW had been used for evacuation of Sikkim Hydro complex. The old SPS on these lines in the mean time was used for 400kV Rangpo-Kishanganj line (with a different logic)to avoid loading of one Rangpo-Binaguri line beyond its thermal limit in the event of outage of the other circuit of Teesta III – Kisanganj. Last month during contingency of 400 kV Rangpo-Kishanganj and 400 kV Teesta3-Kishanganj Power from 400kV Rangpo towards Binaguri was evacuated in split-bus mode due to unavailability of old SPS at Rangpo. Subsequently, as a precautionary measure, to operate the system under contingency of 400 kV Rangpo-Kishanganj and 400 kV Teesta3-Kishanganj, SPS for Rangpo-Binguri line has been re-wired with bus coupled at Rangpo to evacuate 1700 MW power. The SPS will remain disabled in case the 400 kV Rangpo-Kishanganj S/C, 400 kV Teesta3-Kishanganj S/C and 400 kV

Rangpo-Bingauri D/C are in service. The SPS will be enabled under contingency of both circuits of TVTPL.

In 161<sup>st</sup> OCC, Powergrid informed that SPS at Rangpo is ready and it can be put in service as and when required.

OCC decided to keep the SPS in standby mode and the SPS shall be in service under any outage of TVTPL lines.

Members may update.

#### **Deliberation in the meeting**

Powergrid informed that SPS at Rangpo is ready and it can be put in service as and when required.

Powergrid explained that reconductoring work of both 400 kV Rangpo-Binaguri D/C lines would take 1 year time approximately and they are ready to take shutdown of both the circuits from 01.11.2019.

ED, ERLDC advised Powergrid to complete the reconductoring work of one circuit by end of February 2019. He added that after February 2019, shutdown of both lines is not possible in view of the likelihood of rise in hydro generation in Sikkim.

MS, ERPC submitted that there is a need for reviewing the progress of the work by field visit. In this regard a Committee shall be formed comprising the members from ERPC Secretariat, ERLDC, WBSETCL, PGCIL, TVTPL etc. The Committee will visit the site and check the preparedness of the work. Also, periodic inspection will be done to assess the progress of the work.

#### Item No. B.4: Evacuation of Dikchu HEP Generation during any Transmission Constraint--TUL

Teesta Urja Limited (TUL) vide letter dated 23<sup>rd</sup> September 2019 informed that LILO of one circuit of 400kV D/C Teesta III-Kishanganj line at Dikchu was allowed by CERC as an interim arrangement depending upon margin available in the transmission system. TUL added that the construction of permanent evacuation path for Dikchu HEP was not yet awarded.

TUL requested ERPC Secretariat to take up the issue of construction of permanent evacuation path for Dikchu HEP with Sneha Kinetic Power Projects Pvt. Ltd. TUL also requested to ensure evacuation Teesta III HEP generation over Dikchu HEP generation during any transmission constraint.

The issue was communicated to Dikchu vide letter dated 3<sup>rd</sup> October 2019 and Dikchu was advised to attend 162<sup>nd</sup> OCC Meeting.

Members may discuss.

#### **Deliberation in the meeting**

Dikchu was not present in the meeting.

OCC agreed to accord higher priority to scheduling of generation from Teesta-III HEP of TUL than scheduling of generation from Dikchu in the event of any transmission constraint in ISTS corridor of Sikkim.

# Item No. B.5: Data for preparation Load Generation Balance Report (LGBR) of ER for the year 2020-21

As per the IEGC, RPC Secretariat is responsible for finalization of the Annual Load Generation Balance Report (LGBR) for Peak as well as Off-peak scenarios and the annual outage plan for the respective region

To facilitate the preparation of LGBR of Eastern Region by ERPC Secretariat within the schedule period, the following data/information for the year **2020-21** in respect of the constituents/utilities of Eastern Region is urgently required:

- i) The unit wise and station wise monthly energy generation proposed from existing units during 2020-21 (thermal/hydro/RES).
- ii) Annual maintenance programme for each of the generating units (thermal and hydro both).
- iii) Generating units under R&M / long outage indicating date of outage and reasons of outage and expected date of return (thermal and hydro both).
- iv) Partial and forced outage figures (in %) of generating units for the last 3 years.
- v) Month wise peak demand (MW) restricted and unrestricted peak demand.
- vi) Month wise off-peak demand (MW).
- vii) Month wise energy requirement (in MU).
- viii) Month wise & source wise power (both MU & MW) purchase and/or sale plan.
- ix) Schedule of commissioning of new generating units during 2020-21 and unit-wise monthly generation programme (in MU).
- x) Allocation of power from new generating units.
- xi) Month wise and annual planned outage of transmission system (Transmission lines 220kV and above / ICTs / Reactors/ other elements.

Information may please also be submitted in the form of soft copy through email (mail ID: mserpc-power@nic.in / erpcjha@yahoo.co.in).

In 161<sup>st</sup> OCC, all the utilities were advised to plan the load and generation properly for peak & offpeak of the year 2020-21 and submit the plan to ERPC.

NTPC requested to decide off peak months for better planning of their unit shutdown.

Based on the past few years data demand is less during November to March.

OCC advised NTPC to plan the overhauling of their units accordingly.

Members may furnish the above data.

#### **Deliberation in the meeting**

ERPC Secretariat informed that MPL, DVC, NHPC and WBPDCL have already submitted the data. CESC, Bhutan, OPTCL and Bihar agreed to submit the data by next OCC meeting.

OCC requested all the other constituents to submit the data by 1<sup>st</sup> week of November for preparation of Load Generation Balance Report (LGBR).

#### Item No. B.6: Declaration of high demand / low demand season for 2020-21--ERLDC

Regulation 42 of CERC (Terms and Conditions of Tariff) Regulations, 2019, pertaining to computation and payment of capacity charge for thermal generating stations, contains the following provisions:

"The capacity charge shall be recovered under two segments of the year, i.e. High Demand Season (period of three months) and Low Demand Season (period of remaining nine months), and within each season in two parts viz., Capacity Charge for Peak Hours of the month and Capacity Charge for Off Peak Hours of the month"

"The number of hours of "Peak" and "Off-Peak" periods during a day shall be four and twenty respectively. The hours of Peak and Off-Peak periods during a day shall be declared by the concerned RLDC at least a week in advance. The High Demand Season (period of three months, consecutive or otherwise) and Low Demand Season (period of remaining nine months, consecutive or otherwise) in a region shall be declared by the concerned RLDC, at least six months in advance:

Provided that RLDC, after duly considering the comments of the concerned stakeholders, shall declare Peak Hours and High Demand Season in such a way as to coincide with the majority of the Peak Hours and High Demand Season of the region to the maximum extent possible"

An exercise has been done for identification of high demand season for Eastern Region for 2016-17, 2017-18, 2018-19 and 2019-20 (as per draft LGBR for 2019-20). The months with the highest net energy met in Eastern Region are as below:

Year	Months with highest net energy met
2016-17	April, July, August
2017-18	September, March, August
2018-19	August, July, June
2019-20 (LGBR)	August, September, July

Based on the detailed analysis, it is observed that net energy met by Eastern Region is high in the months of July, August and September. Therefore, the months of July, August and September are selected as high demand season for the year of 2020-21 for the Eastern Regional Grid and same has been posted in ERLDC's website as well as communicated to all SLDCs vide letter no ERLDC/SO/148-Op.Cor./2595-2602 dated 01<sup>st</sup> October 2019. As no comments have been received from any constituent till date, so July, August and September are selected as high demand season for the year of 2020-21 for Eastern Region.

Members may discuss.

#### **Deliberation in the meeting**

ERLDC submitted that an exercise has been done for identification of high demand season for Eastern Region for 2016-17, 2017-18, 2018-19 and 2019-20 (as per draft LGBR for 2019-20). Based on the detailed analysis, it is observed that net energy met by Eastern Region is high in the months of July, August and September. Therefore, the months of July, August and September are selected as high demand season for the year of 2020-21 for the Eastern Regional Grid and the same has been posted in ERLDC's website as well as communicated to all SLDCs vide letter no ERLDC/SO/148-Op.Cor./2595-2602 dated 01<sup>st</sup> October 2019. As no comments have been received from any constituent till date, so July, August and September are selected as high demand season for the year of 2020-21 for Eastern Region.

ERLDC clarified that peak (Max 4 hours) and off-peak hours (rest 20 hours) can be declared 7 days in advance.

ERLDC added that if a generating station's major share allocation is in the other region, that region's demand pattern has to be considered by the station for its availability determination.

MS, ERPC submitted that high demand/low demand seasons are based on Regional demand pattern rather than constituent wise demand pattern. If any constituent has any fruitful suggestions, it can be forwarded to ERLDC by 31<sup>st</sup> October 2019. But the final decision in this regard will be taken by ERLDC.

#### Item No. B.7: Implementation of Automatic Generation Control in Eastern Region--ERLDC

In compliance to CERC's direction in order dated 06/12/2017 in petition no 79/RC/2017, AGC was commissioned in NTPC Barh on 01<sup>st</sup> August 2019 and operationalized since 23<sup>rd</sup> August, 2019.

Vide order dated 28<sup>th</sup> August 2019, CERC in Petition No.: 319/RC/2018 directed that all the ISGS stations whose tariff is determined or adopted by CERC shall be AGC-enabled and the ancillary services including secondary control through AGC be implemented as per the following direction:

- I. All thermal ISGS stations with installed capacity of 200 MW and above and all hydro stations having capacity exceeding 25 MW excluding the Run-of-River Hydro Projects irrespective of size of the generating station and whose tariff is determined or adopted by CERC are directed to install equipment at the unit control rooms for transferring the required data for AGC as per the requirement to be notified by NLDC. NLDC shall notify the said requirements within one month of this order.
- II. All such ISGS stations whose tariff is determined or adopted by CERC shall have communication from the nearest wide band node to the RTU in the unit control room.
- III. The Central Transmission Utility (CTU) is directed to have communication availability from NLDC/ RLDCs to the nearest wide band node/ switchyard for the generating stations in a redundant and alternate path ensuring route diversity and dual communication.
- IV. The NLDC is also directed to commission the required communication infrastructure.
- V. The expenditure as a result of compliance of the above directions may be claimed as per relevant regulations or provisions of the PPA.
- VI. The NLDC is directed to monitor implementation of the above directions so that all the ISGS stations whose tariff is determined or adopted by CERC are AGC-enabled within six months of this order.
- VII. The framework regarding compensation for AGC support and deviation charges as stipulated in the Commission's Order in Petition no. 79/RC/2017 dated 06.12.2017 shall apply to the five pilot projects as also to other ISGS as and when they are AGC enabled. This arrangement shall remain in place till the relevant regulations inter alia on compensation for AGC services are framed by the Commission.
- VIII. NLDC/RLDCs are allowed to operate the AGC system for enabling the signals to the power plants at the earliest.
  - IX. All new thermal ISGS stations with installed capacity of 200 MW and above and hydro stations having capacity exceeding 25 MW excluding the Run-of-River Hydro Projects irrespective of size of the generating station and whose tariff is determined or adopted by CERC shall mandatorily have the capability to provide AGC support.

In 161<sup>st</sup> OCC, all the ISGS stations were advised to implement the AGC within 6 months as per the above CERC order.

NTPC informed that AGC had been successfully implemented at Barh Stage-II, NTPC. However some technical issues (like the net effective schedule (Base Schedule+AGC+RGMO) and ramp rates were crossing the technical limits of the generating units etc.) need to be addressed. Otherwise, this might hamper the healthiness of the units.

OCC decided to take up issue with NLDC and CERC for necessary action and advised NTPC to submit the details to ERPC and ERLDC.

Member may update.

#### Deliberation in the meeting

NTPC, Barh informed that they had submitted the details of technical issues being faced after implementation of AGC at Barh Stage-II to NLDC.

OCC requested NTPC Barh to submit the details to ERPC and ERLDC.

WBPDCL submitted that Bakreswar TPP is planning to implement AGC but there is no clarity on the source from where to receive the AGC control signal (from SLDC/ERLDC). This aspect needed to be clarified first.

In the meeting, it was clarified that AGC signal for intra-state generating stations would be generated by the concerned SLDC and the relevant communication path is to be established between SLDC to plant. For ISGS stations, the AGC signal would be sent from NLDC.

OCC advised SLDC, WB to establish the required hardware for generating AGC signal at SLDC.

DVC submitted the plan for implementation of AGC at Mejia unit#8 as follows:

	Finalization of technical specification, vendors and estimation: NIT	30 <sup>th</sup> November 2019 31th January 2020
	Order placement	30 <sup>th</sup> March 2020
•	Commissioning of AGC	31 <sup>st</sup> July 2020

OPGC and SLDC, Odisha agreed to submit their plan by 1<sup>st</sup> week of November 2019.

#### Item No. B.8: Testing and Calibration of Special type Energy Meter--ERLDC

Availability Based Tariff, Interface Meters (Special Energy Meters) have been installed by CTU at the points of interconnection with Inter-State Transmission System (ISTS) for the purpose of energy accounting and billing. As per Central Electricity Authority (CEA) notification no. 502/70/CEA/DP & D dated 17.03.2006, all interface meters shall have to be tested at least once in five years using NABL accredited mobile laboratory or at any accredited laboratory. In this regard Clause 18(1) (b) of CEA (Installation and Operation of Meters) Regulations, 2006 state that:

Quote.....

All interface meters shall be tested at least once in five years. These meters shall also be tested whenever the energy and other quantities recorded by the meter are abnormal or inconsistent with electrically adjacent meters. Whenever there is unreasonable difference between the quantity recorded by interface meter and the corresponding value monitored at the billing center via communication network, the communication system and terminal equipment shall be tested and rectified. The meters may be tested using NABL accredited mobile laboratory or at any accredited laboratory and recalibrated if required at manufacturer's works.

.....Unquote

Presently, POWERGRID have installed about 1310 nos. of Special Energy meters of 0.2 class accuracy in 765/400/220/132kV substations at about 189nos of locations in Eastern Region covering states of Orissa, West Bengal, Sikkim, Bihar and Jharkhand.

Out of 1310 no of meters installed in ER, around 768 meters (all L&T make) at 157 locations are more than five years old. Moreover Testing and calibration of around 307 Interface meters in ER was last carried out in year 2013 i.e more than 6 years ago. A list of 140 no of meters which are severely drifted in time is already communicated to POWERGRID for replacement and accordingly, replacement work has started. In view of the above, remaining 628 meters may be tested and calibrated as per the provision of aforesaid regulation. Further Time correction of meters of drifted meters may also be done (under testing and calibration).

Members may discuss.

#### **Deliberation in the meeting**

Powergrid submitted that out of 768 L&T meters, 140 would be removed from service by November 2019. Testing will be done for the remaining meters and the detailed plan for the same including cost of testing would be submitted in the upcoming OCC.

Powergrid clarified that in case of any abnormal results found during the testing, those L&T meters would be replaced by Genus meters and the defective L&T meters would be sent for calibration.

# Item No. B.9: Requirement of Bank details for sharing of net benefits accrued in National Pool Account towards SCED--ERLDC

Hon'ble Commission, vide order Petition No. 08/Sm/2019(Suo-Motu) dated 11th Sep'2019 has directed to share the net benefit accrued in the National Pool Account on account of SCED in the ratio of 50:50 between the SCED generator and the concerned beneficiaries on monthly basis. The relevant extract from order is quoted below:

Quote

".....share the net benefits accrued in the pool after adjusting compensation for part load operation of the generators in the ratio of 50:50 between the generators participating in SCED and the concerned beneficiaries / Discoms, on a monthly basis...."

#### Unquote

The benefits shall be shared in proportion of the scheduled energy from the SCED generator on monthly basis as per Regional Energy Account (REA). In this connection, it is required to share the bank details of all beneficiaries to POSOCO to facilitate payments to the beneficiaries on account of net benefits accrued in National Pool Account (SCED).

In this respect, NLDC communication along with format has been forwarded to all the beneficiaries on 25<sup>th</sup> Sepember'2019 and reminders are also given to the beneficiaries. Till date, we have received communication from NVVN(Bangladesh), Bihar, Jharkhand, Gridco& POWERGRID(ER-2).

West Bengal, Sikkim, DVC & POWERGRID(ER-I) may update the status

#### **Deliberation in the meeting**

ERLDC informed that bank details form all the constituents had been received.

#### Item No. B.10: Mock Blackstart and controlled separation exercise at Teesta III--ERLDC

As per IEGC each blackstart capable power plant needs to demonstrate its blackstart capability twice every year. Further as per the schedule the mock black start of Teesta-III is scheduled in the end of October 2019. Thus to carryout mock black start exercise with radial load of Bihar at Kishanganj and nearby substations a two steps procedure is proposed.

# Step-1:- Controlled separation of one running unit at Teesta-III with loads at Kishanganj (Bihar) for formation of Island

A controlled island will be formed in first step by taking some local load at 220 kV Kishanganj (Bihar), this requires bus split arrangement at Teesta-III, 400 kV/220 kV Kishanganj (PG) and 220 kV Kishanganj(Bihar). Once island is formed, system is expected to run in islanded mode for 15-20 minutes. After Tessta-III unit will be switched off resulting in collapse of island.

#### Step-2:- Blackstart of one unit at Teesta-III and extension of power to Kishanganj

Then after tripping the machine blackstart needs to be initiated from DG set and after successful synchronisation of one of the unit power will be extended to the loads of already created island, the island may be operated with the loads for 15-20mins, before synchronising with grid at 400 kV Kishanganj(PG)

Teesta III is a pelton turbine so it may operate on any load. However, Minimum requirement of 20 MW has been known by telephonic conversation with station personnel.

Members may discuss.

Minutes of 162<sup>nd</sup> OCC Meeting

#### **Deliberation in the meeting**

ERLDC informed that it is a preliminary scheme, the detailed scheme would be prepared and it will be circulated to concerned utilities. The scheme would be finalized after receiving the suggestions from concerned utilities.

#### Item No. B.11: Non-commissioning of PMUs under URTDSM System--Powergrid

Under URTDSM project, 17 nos. PMUs could not be commissioned due to various reason as mentioned below:

- a. Bankruptcy/admin. issue : 2 PMUs (IPPS at Monnet & IndBharat)
- b. Non-availability of comn link : 5 PMUs (Sterlite IPP & JITPL IPP)
  - :2 PMUs at Tenughat
- c. Substation not ready : 3 PMU at Patratu:

d. Non-confirmn by KhSTPS: 5 PMUs (As per prev SCADA meeting, NTPC to intimate about completion of CT-PT interfacing and subsequent arrangement of gate-pass for further Commissioning by GE)

Apart from the above, PMUs at Talcher STPS and TTPS were integrated but following works are pending which is to be completed by NTPC:

- a) Talcher STPS (5 PMU) Digital data interfacing pending. NTPC intimated that they will carry out the interfacing by their own. TSTPS,NTPC to convey the completion status.
- b) TTPS (3 PMU) Digital interfacing not done due to unavailability of points. TTPS,NTPC to take up the interfacing by their own for completion of the pending works.
   In 24th SCADA O&M meeting held on 14.08.2019, NTPC intimated that they will take necessary action for completion of the pending works. But till date the work is pending. NTPC to convey completion status.

As there is no change in status even after long period of waiting, pending completion of above, POWERGRID may be given go-ahead for submitting tariff petition based on the supply and works carried out in actual.

Members may discuss.

#### **Deliberation in the meeting**

It was decided to discuss the issues in 1<sup>st</sup> TeST meeting scheduled to be held on 24<sup>th</sup> October 2019.

#### Item No. B.12: Permission for OPGW laying in TLDP-NJP OPGW link under Fiber Optic Expansion Project (Additional Requirement)--Powergrid

In 27<sup>th</sup> ERPC meeting, OPGW laying on TLDP-NJP was approved based on advice of NLDC. Accordingly, tendering has been carried out and work order has been placed on party by POWERGRID. Tower schedule of 220KV TLDP-NJP TL has been provided by WBSETCL. However, they are yet to confirm towards the starting of work , permission of laying OPGW on 220KV TLDP-NJP TL & nomination of WBSETCL representative to issue the PTW.

The matter was also discussed in 24<sup>th</sup> SCADA O&M held on 14.08.2019 wherein WBSETCL intimated that they will look into the matter. But till date no response received from WBSETCL. WBSETCL to extend co-ordination in line with the agreement and approvals in ERPCs.

#### **Deliberation in the meeting**

OCC requested WBSETCL to give permission to work for laying OPGW in 220kV TLDP-NJP line at the earliest.

# Item No. B.13: Information regarding 'Upgradation of SCADA/RTUs/SAS in the Central sector stations and strengthening of OPGW network in Eastern Region' Project—Powergrid

In 39th ERPC meeting held on 17th November-2018, it was decided that-

a) Power Grid shall place a proposal before PSDF Committee for financing the above project from PSDF.

b) In case of non-availability of required funding from PSDF, the project shall be implemented by PowerGrid and the cost shall be recovered by Power Grid through tariff.

Accordingly POWERGRID applied for financing of the above project through PSDF vide letter no C/LD&C/PSDF/19-20/1 dated 22.07.2019. Subsequently, NLDC (nodal agency for PSDF) has intimated vide letter ref. NLDC-PSDF/TESG-51st meeting/2019-20/143 dated 18.09.2019 regarding non-availability of PSDF Fund for the above project. Hence, it may be kindly recorded that POWERGRID has already initiated the Placement of LOA and execution of the project through tariff basis.

Members may note.

#### **Deliberation in the meeting**

Members noted.

#### Item No. B.14: Early commissioning of 125MVAR Bus Reactor at Subhasgram and 500MVA ICT-III at Maithon—Powergrid

Under ERSS-XX package, both 500MVA ICT-III at Maithon and 125MVAR Bus Reactor at Subhasgram is suspected to be commissioning in april, 2020. However material received at both the site and also considering the requirement of the grid that it is prudent to adding reactor in Subhasgram with definitely be beneficiary for upcoming winter. Again it is evident that, if S/D provided, entire commissioning activity of the supplied ICT-III at Maiton can be finished before summer season.

As such considering the present load scenario in Subhasgram and Maithon and flexibility in system it is proposed, that ahead of schedule commissioning of the subject ICT-III at Maithon and 125MVAR Bus Reactor at Subhasgram S/S may be agreed.

Members may discuss

#### Deliberation in the meeting

OCC agreed to the proposal of early commissioning of 125MVAR Bus Reactor at Subhasgram and 500MVA ICT-III at Maithon for the benefit of Eastern Region Grid.

#### Item No. B.15: Utilization of old 50MVA ICT-IV at Malda SS—Powergrid

Under ERSS-XX package, 01 No 220/132 KV, 50 MVA ICT has been upgraded by 160 MVA ICT at Malda S/S. As off now the transformer is kept at respective S/S. If any constituents require the same the transformer may be refurbished for future use otherwise POWERGRID will decide alternatives. The old ICT was commissioned way back in 1995 and removed from service w.e.f 24.07.2019.

Members may discuss.

#### **Deliberation in the meeting**

OCC advised all the constituents to submit the requisition to Powergrid in case they need 50 MVA, 220/132kV ICT.

West Bengal requested OCC to give them 7 days of time and they would revert back about the requirement of the spare 50MVA ICT.

Thereafter, WBSETCL confirmed that they don't need the 50 MVA spare ICT.

#### Item No. B.16: Replacement of old PLCC of ER--Powergrid

In Eastern Region, mostly the available links for 400 KV, 220 KV & 132 KV are either BPL or ABB make PLCC. As known to everybody, BPL make PLCC is obsolete and there are many mal operation history across the regions and almost in all constituents' area for PLCC itself.

For ABB make PLCC, also the old ETL-21 model first replaced by ETL-41 model in most places of POWERGRID however, it is observed that wherever the old PLCC panels are kept, due to problem of spare either the channels become unavailable or some maloperation takes place. Apart frommaloperation, signal strength also varies according to length of the line and many times tuning problem observed for conventional PLCC.

Recently M/S. ABB has produced a letter stating the End of Life for following products:-

1. ETL-4X 2. ETL-8X. 3. NSD-50. 4. VFT Modem/NSK-5. 5. NSD 70-C/D.

As almost all the links are mostly populated by either old BPL (Model:-6515 or 9515) or ABB (ETL-21/41 & NSD-50), there are no option other than migration to upgraded DTPC (Digital Tele protection coupler). DTPC works through OPGW links & distance related issues also can be resolved, apart from support for ongoing spares. Related letter of M/S. ABB enclosed for reference.

For replacement from old PLCC to DTPC of different links, S/D is planned from November-19 to January-20 in phased manner. Details plan for each line will be submitted afterwards for further reference.

As this S/D is entirely planned for system improvement in view of obsolete technology, it is proposed consider the outages non-attributable to POWERGRID.

Members may discuss.

#### Deliberation in the meeting

OCC requested Powergrid to submit the detailed plan of replacement and deemed availability would be decided according to CERC regulations.

#### Item No. B.17: Additional agenda

#### 1. Restoration of Collapsed Tower of 400 kV Teesta III – Kishanganj Transmission line:

TVTPL gave a detailed presentation on collapse of tower no. AP 254 of 400 kV Rangpo – Kishanganj line on 07.08.2019 and the restoration process. The presentation is enclosed at

**Annexure-B17**. TVTPL informed that other circuit i.e. 400 kV Teesta III – Kishanganj Line was taken shutdown on 09.08.2019 for restoration work of 400 kV Rangpo – Kishanganj line. Both the 400 kV Rangpo – Kishanganj Line and 400 kV Teesta III – Kishanganj Line were restored on 23.08.2019

TVTPL has requested to consider the outage period as deemed available.

OCC opined that such a request should be placed in time so that concerned members could visit the site for detail analysis.

*MS, ERPC referred the issue to special meeting scheduled to be held at ERPC on 24<sup>th</sup> October 2019 for further deliberation.* 

He advised TVTPL to attend the meeting and present a detailed report comprising the following:

- 1. Government weather report of the cyclone.
- 2. Substantial data to prove that tower toppling was not due to design fault.
- 3. Reason for extending pre-committed restoration time of 3 days to 14 days.

# PART C: ITEMS FOR UPDATE

#### Item no. C.1: Status of UFRs healthiness installed in Eastern Region

UFR Healthiness Certification for the month of September 2019 has been received from OPTCL, CESC, WBSETCL, DVC, BSPTCL and JUSNL.

Members may note.

#### **Deliberation in the meeting**

Members noted.

#### UFR Inspection Report of BSPTCL substations on 22.08.2019:

The ERPC UFR inspection group visited 132/33kV Digha, 132/33kV Mithapur and 132/33kV Gaighat substations of BSPTCL for UFR Audit on 22.08.2019. The team physically inspected the feeders which are connected with UFRs at the above sub-stations. The report of the inspection is furnished below:

SI.	Name of the	Feeder	Voltage	Adopted	Tested	UFR
No	substations	connected	rating	UFR	initiated	make
		with UFR		setting	frequency	
			(kV)	(Hz)	(Hz)	
1		Pataliputra	33	49.0	49.0	AREVA
						Micom P127
2		Excise Colony	22	49.2	-	RMS
2	132/33kV	-	33			2H34K2
_	Digha	Digha-I		48.6	-	RMS
3	Digita		33			2H34K2
		Digha-II		48.6		RMS
4		Digita-li	33	40.0	-	2H34K2
				10.0	40.0	_
5	400/0011/	Pesu-IV	33	48.8	48.8	AREVA
	132/33kV					Micom P142
6	Mithapur	Pesu-V	33	48.8	48.8	AREVA
0			00			Micom P142
7	132/33kV	Saidpur	33	48.6	48.59	SEL-351A
· ·	Gaighat			40.0	40.50	
8		City Feeder	33	48.6	48.59	SEL-351A

The above UFR setting were tested with help of Secondary injection Kit owned by BSPTCL. During the inspection, the followings were observed:

Substation	Observation		
132/33 kV Digha	For 33 kV Pataliputra feeder, the UFR is provided with direct trip wiring and the relay tripped at desired frequency. For all other three feeders, The UFR relays were not working as the relays got burned due to some DC fault in substation.		
	33 kV Excise colony feeder consists of emergency loads like		
	supply to Airport & Hospital etc.		
132/33 kV Mithapur	The UFRs are provided with direct trip wiring and tripped at desired frequency.		

	33 kV Pesu-V feeder was charged on no-load. It was found that the feeder was being used only in case of contingency.
132/33 kV Gaighat	The UFRs are provided with direct trip wiring and tripped at desired frequency

In 161<sup>st</sup> OCC, Bihar was advised to review the UFR feeders as per the revised system configuration and suggested to shift the UFRs to unimportant radial loads.

Bihar may explain.

#### **Deliberation in the meeting**

Bihar informed that they are in process of reviewing the UFR feeders and agreed to submit the revised list.

#### Item no. C.2: Status of Islanding Schemes healthiness installed in Eastern Region

At present, the following islanding schemes are in service:

- 1. CESC as a whole Islanding Scheme, CESC
- 2. BkTPS Islanding Scheme, WBPDCL
- 3. Tata Power Islanding Scheme, Haldia
- 4. Chandrapura TPS Islanding Scheme, DVC
- 5. Farakka Islanding Scheme, NTPC
- 6. Bandel Islanding Scheme, WBPDCL

In 108<sup>th</sup> OCC meeting, respective constituents agreed to certify that the islanding schemes under their control area are in service on monthly basis.

The healthiness certificate for Islanding Scheme for September, 2019 has been received from CTPS, DVC,NTPC, West Bengal,JUSNL, WBPDCLand CESC.

Members may note.

#### **Deliberation in the meeting**

Members noted.

#### Item no. C.3: Healthiness of SPS existing in Eastern Region

The Status of healthiness certificate for September, 2019 is given below:

SI. No.	Name of the SPS	Healthiness certificate received from	Healthiness certificate not received from	
1.	Talcher HVDC	NTPC,GMR,	JITPL, Powergrid,	
2.	SPS in CESC system	CESC	Nil	

Members may update.

#### **Deliberation in the meeting**

Members noted.

#### Item no. C.4: Implementation of Automatic Demand Management Scheme (ADMS)-ERLDC

SI No	State/Utility	Logic for ADMS operation	Implementation status/target	Proposed logic (if different from under implementation logic)
1	West Bengal	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 25.11.16	F <49.9 AND deviation > 12 % or 150 MW
2	DVC	F <49.7 AND deviation > 12 % or 150 MW	Implemented on 17.06.2016	
3	Bihar	F <49.7 AND deviation > 12 % or 150 MW	They would place the order to Chemtrol for implementation.	F <49.9 AND deviation > 12 % or 150 MW
4	Jharkhand	<ol> <li>System Frequency &lt;</li> <li>49.9 Hz AND deviation &gt;</li> <li>12 % or 25 MW</li> <li>System Frequency &lt;</li> <li>49.9 Hz AND deviation &gt;</li> <li>12 % or 50 MW</li> <li>System Frequency &lt;</li> <li>49.9 Hz AND deviation &gt;</li> <li>12 % or 75 MW</li> </ol>	In service from 21 <sup>st</sup> August 2019.	Condition 1: Block I feeders will be selected for load shedding Condition 2: Block I & II feeders will be selected for load shedding Condition 3: Block I, II & III feeders will be selected for load shedding
5	Odisha	<ol> <li>System Frequency &lt;</li> <li>49.9 Hz</li> <li>Odisha over-drawl &gt;</li> <li>150 MW</li> <li>DISCOM over-drawl &gt;</li> <li>(40 MW)</li> </ol>	10 Months Sent for PSDF approval. It was informed that tender for the work has been floated.	Logic 2 and 3 is AND or OR, in case it is AND then ADMS may not operated when discom are in schedule but GRIDCO is overdrawing due to less generation at state embedded generators
6.	Sikkim			Sikkim informed that they have submitted a proposal to PSDF Committee for installation of OPGW cables which is under approval stage. Sikkim added that ADMS scheme would be implemented after installation of OPGW.

The latest status along with proposed logic as follows:

In 142<sup>nd</sup>OCC, it was opined that uniform logic should be implemented for all the states. OCC decided to review the logic of ADMS after implementation of the scheme by all the states.

In 160<sup>th</sup> OCC, BSPTCL informed that installation of ADMS had been completed and the testing would be done by 15<sup>th</sup> August 2019.

Members may update.

#### **Deliberation in the meeting**

BSPTCL informed that installation of ADMS had been completed and the testing would be done by 15<sup>th</sup> November 2019.

Odisha informed that tender had been floated for implementation of ADMS.

#### Item no. C.5: Review of the PSS Tuning of Generators in Eastern Region -- ERLDC

On 31<sup>st</sup> January 2019, PSS Tuning Meeting was held at ERPC. All generating utilities were advised to complete the PSS tuning of their plant at earliest for improvement of damping in the grid during transients. In addition, the tuning reports have also to be submitted to ERLDC/ERPC for their validation.

In line with this ERLDC has communicated to following utilities in view of the recent oscillation observed during various events:

Generating Power Plant	Remarks	Status of Action Plan to be informed to OCC
All Units of DVC Generating Plant	Oscillation Observed at DSTPS on 24 <sup>th</sup> April 2019 and other Oscillation events in the past.	DVC submitted the plan for PSS tuning of each unit which is enclosed at <b>Annexure-</b> <i>C5</i> .
Sikkim Hydro Complex (Teesta3, Teesta 5, Chujachen, Dikchu, Tashiding, Jorethang)	In view of Oscillation during the 16 <sup>th</sup> April 2019 events and changes in Network configuration in Sikkim hydro Complex with augmentation of lines	Teesta3: Oct 2019. Tuning activity is already in progress. Other Plants yet to send their details. ERLDC View: In view of Power swings and oscillation, all units are advised to go through PSS tuning in next three months.
MPL Plant	Due to Change in Network configuration dur to bus splitting at Maithon.	MPL Unit-2: 14th June-2019 in the AOH. Will be done again. MPL Unit-1: Done on 3 <sup>rd</sup> Aug 2019
APNRL Plant	Oscillation with Low Damping during transient and switching observed at the plant.	Scheduled in November 2019
Farakka NTPC Power Plant	With Augmentation of new lines and changes in network configuration with upcoming bus split at Kahalgaon.	NTPC has not yet submitted the details. ERLDC View: They have informed that they will do during AOH however compliance of IEGC and CEA regulation must be ensured atearliest and PSS tuning of All Units must be completed within next 3 months.
NPGC/BRBCL/KBUNL NTPC Power Plant	The new units have been commissioned however there are no details on the PSS tuning activity in line with Indian Electricity Grid Code and CEA Grid Connectivity Standards	BRBCL has submitted PSS tuning details only for Unit 2. For other units' details to be submitted by NTPC.

Members may update.

#### **Deliberation in the meeting**

Members updated their status as mentioned in above table.

#### Item no. C.6: Update on status of telemetry

CERC vide order dated 28.02.2016 on Petition No. 007/SN/2014 directed NLDC and respective RLDCs to update the status of telemetry every month at their respective websites and take up the issue of persistent non-availability of data from Generating Stations/substations at RPC meetings for appropriate action.

Major issues are given below:

- i. Regarding frequent intermittent of real time SCADA data from Talcher STPS Stage 1 & 2, NTPC agreed to provide additional ports by November 2019.
- ii. Alternate path for Malda–Farakka OPGW link

In 159<sup>th</sup> OCC, ERLDC informed that PMU data available at ERLDC is intermittent due to communication issues and PMU data reporting from PDCs at SLDCs is also intermittent.

ERLDC opined that alternate OPGW link is required for reliable communication.

OCC advised Powergrid to take the necessary action to resolve the issue.

Non-Availability of SCADA data from Subarnarekha Hydro Power Station (one of the Black Start Capable station in Jharkhand)

Members may update.

#### **Deliberation in the meeting**

ERLDC presented the latest status of telemetry.

OCC advised all the concerned constituents to take appropriate action to ensure data availability to ERLDC.

#### Item no. C.7: Transfer capability determination by the states

SI	State/Utility	TTC import(MW)		RM(MW)		ATC Import(MW)		Remark
No	State/Othinty	Import	Export	Import	Export	Import	Export	
1	BSPTCL	5300		100		5200		Oct-19
2	JUSNL	1024		28		996		Dec-19
3	DVC	1446	3358	63	50	1383	3308	Feb-20
4	OPTCL	2454		86		1468		Jan-20
5	WBSETCL	3732		400		3332		Oct-19
6	Sikkim	295		2.5		292.5		Dec-19

Latest status of State ATC/TTC declared by states for the month of January-2020

# As per the "Detailed Procedure for Relieving Congestion in Real Time Operation" Following has also been mandated for monitoring of Congestion in Real Time :

 As all SLDCs of Eastern region are now declaring ATC/TTC, so, now it would be desirable to have the display for Eastern region where ATC/TTC calculated by states will be monitored in real time with actual drawal. Status of ATC/TTC Weblinks maintained by SLDCs is given below :

SLDC	ATC/TTC Weblink		
Orissa	Dynamic Link for each month (Static Location for All		
	months ATC/TTC to be kept for easy access)		
Jharkhand	Web Link to be prepared by SLDC		
Sikkim	Web Link to be prepared by SLDC		

 Utility wise present status of declaration of assumptions and LGBR used for ATC/TTC calculation and constraints in arriving at the TTC/ATC value based on the available online information are as follows:

SLDC	ATC/TTC Review
West Bengal	Constraints and Load/gen Assumption needs to be mentioned
Bihar	Constraints and Load/gen Assumption needs to be mentioned
Sikkim	Constraints and Load/gen Assumption needs to be mentioned

ERLDC may explain. Members may update.

#### **Deliberation in the meeting**

OCC advised all the SLDCs to provide/display the ATC/TTC figures in their respective websites along with the actual flows in their websites import / export in real time. The assumptions for TTC/ATC calculations and limiting constraint details should also be made available.

West Bengal and Bihar informed that they are placing the details of constraints and load/gen assumption details for recent months.

#### Item no. C.8: Mock Black start exercises in Eastern Region – ERLDC

Mock black start date for financial year 2019-20 is as follows:

SI no	Name of Hydro Station	Schedule	Tentative Date	Schedule	Tentative Date
		Test-I		Test-II	
1	U.Kolab	Last week of May, 2019	Done on 19 <sup>th</sup> July 2019	Last Week of January 2020	
2	Maithon	1 <sup>st</sup> week of June 2019	the governing systems of the units	February 2020	
3	Rengali	2 <sup>nd</sup> week of June 2019	Done on 27 <sup>th</sup> June 2019	Last week of November 2020	
4	U. Indarvati	3 <sup>rd</sup> week ofJune 2019	1 <sup>st</sup> Week of November 2019	2nd week of February 2020	
5	Subarnarekha	1 <sup>st</sup> week of October 2019	Done 20 <sup>th</sup> August 2019	1st week of January 2020	
6	Balimela	3 <sup>rd</sup> week of October 2019	Done on	1st week of March 2020	Dec 2019
7	Teesta-V	2 <sup>nd</sup> week of May 2019	During winter	Last week of February 2020	
8	Chuzachen	Last Week of Dec 2019		Last week of February 2020	
9	Burla	Last Week of June 2019	Done on 20 <sup>th</sup> July 2019	Last week of February 2020	December 2019
10	TLDP-III	1st Week of June 2019		2nd Week of January 2020	
11	TLDP-IV	Last Week of June 2019	December-19	1st Week of February 2020	
12	Teesta-III	Last Week of Oct 2019		First Week of March 2020	
13	Jorthang	First Week of May 2019		First Week of Feb 2020	
14	Tasheding	2nd Week of May 2019		2nd Week of Feb 2020	
15	Dikchu	Sep 2019		3rd Week of Feb 2020	

Members may update.

#### **Deliberation in the meeting**

Members updated the status as mentioned in above table.

## Item no. C.9: Summary of Status Update on Previous agenda items in OCC

000	Agenda	Decision	Status Update
152	Item No. B3:	Powergrid informed that M/s	PMU for STATCOMS at Rourkela and
	Installation of PMUs for	GE had agreed to supply	Jeypore have been commissioned in
	observation of the	and install of 4 no's PMUs for	Aug 2019.
	dynamic performance	4 STATCOMs in the Eastern	5
	of STATCOMs	Region within the quantity	Powergrid informed that material
		variation clause under the	supplied at Ranchi and Kishanganj
		existing URTDSM Project.	were damaged. New material would be
			supplied by November 2019.
155	C.22: Collection of	OCC advised all the	Format along with an explanation for
	modeling data from	constituents to submit the	collection of Wind and Solar Data had
	Renewable as well as	details of renewable power	been shared by ERLDC with all SLDCs.
	conventional energy	plants of 5 MW and above.	Bihar/ West Bengal and Orissa are
	generators: ERLDC		having Solar Plant with more than 5
	5		MW capacity. However, details have
			not yet been received in terms of
			modeling data.
			OCC advised all the SLDCs to submit
			the details to ERPC and ERLDC.
156	Low frequency	OCC Advised ERTS-2 to	159th OCC Powergrid informed that the
	Oscillation at MTDC	submit the analysis report to	issue was referred to ABB, Sweden.
	BNC-ALP-Agra	ERLDC/ERPC	Powergrid informed that the report is
	-		yet to be received from ABB.
156	Item no. C.20: Updated	Bihar, Jharkhand, DVC,	Restoration procedure form Sikkim is
	Black Start and	West Bengal and Orissa	yet to be received. Mail has been given
	Restoration procedure	have submitted the updated	by ERLDC to SLDC for early
	of StateERLDC	restoration procedure.	submission.
156	Item No. B.12: Status of	DGPC informed that an	In 159 <sup>th</sup> OCC meeting DGPC informed
	Auto-Reclosure on	Expert Committee was	that they are implementing autorecloser
	Lines from Tala and	constituted to enable the	at Tala also. The A/R is implemented at
	Chukha Hydro Power	autorecloser for	Binaguri end and there have been
	Plant (Bhutan)	transmission lines	various cases where successful A/R
		connected to Tala and	has occurred at Binaguri but due to
		Chuka hydro stations. The	non-implementation of A/R at Tala end,
		Committee had	a blackout at the station occurred in
		recommended for	June 2019. In addition, in month of Aug
		implementation of the	also many times 400 kV lines
		autorecloser at Tala and	successfully reclosed from Binaguri
		Chuka.	end.
		DGPC added that they are	The experience on 220 kVChukha-
		planning to implement the	Birpara in the form of successful A/R
		autorecloser scheme for the	has been observed on 25 <sup>th</sup> June 2019.
		transmission lines	
		connected at Chuka by May	DGPC has informed that after the
		2019. Based on the	deliberation in their group, they would
		experience gained, they	be implementing the A/R at Tala by the
		would implement the	end on August 2019.
		autorecloser scheme for the	
		transmission lines	DGPC informed that they are analyzing
		connected at Tala.	the performance of A/R at Chuka.

160	Bypassing arrangement	Powergrid informed that	As per POWERGRID email dated 16 <sup>th</sup>
000	of LILO of 400kV Lines	bypass arrangement would	September, the anticipated date for
	at Angul	be completed by end of	commissioning of the LILO by-pass
		August 2019.	arrangements at Angul SS is by end of
		OPTCL informed that 2nd	Oct'2019.
		circuit of 400kV	
		Meramundali-Mendhasal	Powergrid informed that the bypassing
		line would be commissioned	arrangement would be completed by
		by end of August 2019.	November 2019.

Members may update.

#### **Deliberation in the meeting**

Members updated the status as mentioned in above table.

#### Item no. C.10: 400 kV Split Bus operation of 400 kV Kahalgaon Substation -- ERLDC

In the 158th OCC meeting, Bus split operation of 400 kV Kahalgaon substation has been discussed. NTPC has informed that the 400 kV Bus split is ready for operationalization in all aspects. NTPC and PGCIL have informed that the group setting for revised protection setting has been implemented w.r.t. Bus split arrangement at remote ends. OCC decided to monitor the power flows after putting the Durgapur bus splitting in service and further decision on putting the Kahalgaon bus splitting scheme in operation would be reviewed in next OCC Meeting.

The Durgapur Bus split trial has been demonstrated in 159th and 160th OCC meeting and results and power flow was presented to the members. It was observed that there is no constraint on the 400 kV network during normal bus split operation of Durgapur substation.

With these experiences of 400 kV Durgapur Bus split, it is desired that 400 kV Kahalgaon Bus split may be operationalized.

In 161<sup>st</sup> OCC, NTPC has informed that the 400 kV Bus split is ready for operationalization at 400 kV Kahalgaon. But two ICTs are to be erected at 400 kV Kahalgaon and the ICTs are yet to be delivered.

NTPC requested other constituents to spare the ICTs temporarily for an interim arrangement at 400 kV Kahalgaon.

OCC advised NTPC to submit the details to ERPC and ERLDC.

Members may update.

#### **Deliberation in the meeting**

OCC requested all the constituents to spare a 400/132kV ICT to NTPC, if available.

#### Item no. C.11: Transmission Constraint in the 220 kV System in Eastern Region— ERLDC

Constituents		Constraint list	Issues based on ATC/TTC case submission by States	Action Plan by Utilities/S LDC
West DVC	Bengal,	220 kV Waria-Bidhan Nagar D/C	N-1 Contingency	

CESC, PGCIL	220 kV Shubhasgram-EMSS D/C	N-1 Contingency
WBSETCL, PGCIL	220 kV Newtown-Rajarhat D/C	N-1 Contingency
WBSETCL	220 kV Howrah-New-Chanditala D/C	N-1 Contingency
DVC, PGCIL	220 kV Durgapur (PG)-Parulia D/C	N-1 Contingency
Jharkhand, PGCIL	220 kV Hatia-Ranchi D/C	N-1 Contingency
Bihar	220 kV Mujaffarpur-Hazipur D/C	N-1 Contingency
Bihar,PGCIL	220 kV Patna-Sipara T/C	N-1 Contingency
Bihar,PGCIL	220 kV Khagaul-Sipara S/C	Overlaod of 220 kV Khagaul-Sipara
Bihar	220 kV Bodhgaya-Gaya D/C	N-1 Contingency
Bihar	220 kV Hazipur-Amnour D/C	N-1 Contingency

All Utilities may kindly share their short term and long term action plans to handle the aforesaid insecure situations.

In 161<sup>st</sup> OCC, all the utilities were advised to share their short term and long term action plans to remove the constraint to ERLDC.

Members may update.

#### **Deliberation in the meeting**

All the utilities were once again advised to share their short term and long term action plans to remove the constraint to ERLDC.

#### Item no. C.12: Monitoring of Next Six-Month New Element Integration in OCC and Its Update on Monthly Basis --ERLDC

It has been observed that many elements are getting interconnected into the system and beforehand details are not available with the system operator resulting in difficulty in carrying our operational planning activity. In view of this, as a regular agenda all ISTS and ISGS/IPP to update the OCC regarding any new elements at 220 kV and above which will be integrated in next six month with the grid. For State Grid, SLDC will be submitting the details on behalf of its intrastate Generation and transmission system. The format is given below:

Transmission Elements	Agency/ Owner	Scheme TBCB/ Committee	Standing	Schedule Completion	Projected Month for Completion	lssue Being Faced

In previous several OCC, Transmission licensees and SLDCs are requested to submit RLDC/RPC following details on monthly basis

- List of transmission element /generators of State and ISTS licensees synchronised in the last month.
- List of transmission element /generators expected to be synchronised during next month or in near future

Some SLDCs are submitting the list of intrastate and interstate line on regular basis, however transmission element /generators expected to be synchronised during next month or in near future is not submitted by any SLSC/Transmission licensee to RLDC/RPC.

In 161<sup>st</sup> OCC, all the constituents were advised to submit the details to ERLDC.

Members may update.

#### Deliberation in the meeting

OCC advised all the constituents, SLDCs and ISTS licensees to submit the detailsthe list of transmission elements / generators already synchronized / charged in the previous month as well as those expected to be commissioned in the near future (as per the format specified) to ERLDC

#### Item no. C.13: Finalization Outage Request and processing timeline--ERLDC

The procedure for timeline regarding submission of outage request till approval of the outage formulated by ERLDC has been circulated and discussed in 156<sup>th</sup> OCC meeting held at NTPC, Kahalgaon. The same had also been presented in 157<sup>th</sup> OCC meeting held at ERPC, Kolkata for beneficiary's comments/suggestion. The procedure mentioned through a flow chart in **Annexure-C13** may be approved and minute unless any modification/suggestion recommended.

In 158<sup>th</sup> OCC, all the constituents were advised to submit their comments on outage procedure within a week.

In 161<sup>st</sup> OCC it was informed that comments have been received only from Powergrid.

OCC advised all the other constituents to submit their comments to ERLDC at the earliest.

Members may decide.

#### **Deliberation in the meeting**

OCC finalized the outage request and processing timeline as given in Annexure-C13 considering all the days including Saturday, Sunday and holidays as 'D'.

ERLDC informed that it is difficult interact with SLDCs and other transmission licensees during Saturday, Sunday and holidays. The approval of shutdown is subjected to SLDCs and other transmission licensees clearance.

OCC advised all the SLDCs and transmission licensees to cooperate with ERLDC for giving the approval during Saturday, Sunday and holidays.

## PART D:: OPERATIONAL PLANNING

#### Item no. D.1: Anticipated power supply position during November 19

The abstract of peak demand (MW) vis-à-vis availability and energy requirement vis-à-vis availability (MU) for the month of November 19 were prepared by ERPC Secretariat on the basis of LGBR for 2019-20 and feedback of constituents, keeping in view that the units are available for generation and expected load growth etc. is at **Annexure-D.1**.

Members may confirm.

#### **Deliberation in the meeting**

Modified anticipated power supply position for the month of November 2019 after incorporating constituents' observations is given at **Annexure-D.1**.

# Item no. D.2: Shutdown proposal of transmission lines and generating units for the month of November 19

Generator shutdown for November 19:

			Capacity	Per	riod	No.	
System	Station	Unit	(MW)	From	То	of Days	Reason
DVC	Mezia TPS		210	20.10.10	02.10.10		COH (Blr,Turb-
		2	210	29.10.19	03.12.19	30	RLA,Gen.)
WBPDCL	Kolaghat TPS	2	210	01.08.19	31.03.20	30	R&M
		5	210	24.11.19	30.11.19	7	Boiler License renewal
		6	210	01.11.19	28.11.19	28	Boiler Overhauling
	Bandel TPS	5	215	12.11.19	18.11.19	7	Boiler License renewal
	BkTPS	3	210	01.11.19	10.11.19	7	Boiler License renewal
		1	210	16.11.19	05.12.19	15	Boiler Overhauling
	STPS	5	250	01.11.19	05.12.19	30	Capital Overhauling
CESC	BUDGE- BUDGE	1	250	10.11.19	14.11.19	5	Not Specified
		2	250	16.11.19	30.11.19	15	Not Specified
NTPC	KhSTPS	2	210	10.11.19	09.12.19	21	АОН
	FSTPS						Boiler acid cleaningDDCMIS
		3	200	04.11.19	18.12.19	27	R&M+HPT LPT
		6	500	01.11.19	05.12.19	30	Boiler +HPT LPT+IPT+GEN
	KUBNL, MTPS-II	3	195	15.11.19	20.12.19	16	LP rotor inspection,Boiler OH & Com.Modifi/NOX
	Barh	4	660	10.11.19	28.01.20	21	Boiler Modification
IPP	MPL	1	525	01.11.19	14.11.19	14	АОН

ERLDC may place the list transmission line shutdown discussed on  $18^{th}$  October 2019 through VC.

Members may confirm.

#### **Deliberation in the meeting**

Approved generator shutdown for November 19:

			Capacity	Per	Period		
System	Station Unit Capacity (MW)			From	То	of Days	Reason
WBPDCL	BkTPS	1	210	16.11.19	05.12.19	15	Boiler Overhauling
	STPS	5	250	01.11.19	05.12.19	30	Capital Overhauling
CESC	BUDGE- BUDGE	1	250	01.11.19	08.11.19	8	Not Specified
		2	250	10.11.19	29.11.19	20	Not Specified
NTPC	KhSTPS	2	210	10.11.19	09.12.19	30	АОН
	FSTPS						Boiler acid cleaningDDCMIS
		3	200	06.12.19	19.01.19	45	R&M+HPT LPT
		5	500	18.10.19	17.11.19	30	Boiler +HPT LPT+IPT+GEN
	KUBNL, MTPS-II	4	195	15.11.19	20.12.19	16	LP rotor inspection,Boiler OH & Com.Modifi/NOX
	Barh	4	660	10.11.19	28.01.20	21	Boiler Modification
IPP	APNRL						Annual Maint. APNRL informed that they have intimated the schedule to the
		2	270	7.11.19	30.11.19	23	beneficiaries.

The approved list of shutdown of transmission elements is enclosed at **Annexure-D2**.

Item no. D.3:	Prolonged outage of Pow	er System elements in Eas	tern Region
---------------	-------------------------	---------------------------	-------------

S.No	Station	Location	Owner	Unit No	Capacity	Reason(s)	Outage
1	KOLAGHAT	WEST BENGAL	WBPDCL	1	210	POLLUTION CONTROL PROBLEM	10-May-18
2	CTPS	JHARKHAND	DVC	3	130	TURBINE BLADE DAMAGE	30-Jul-17
3	DSTPS	WEST BENGAL	DVC	1	500	ANNUAL OVERHAUL	26-Aug-19
4	MEJIA	WEST BENGAL	DVC	4	210	BOILER LICENSE RENEWAL	6-Sep-19

#### (i) Thermal Generating units:

5	JITPL	ODISHA	JITPL	1	600	PA Fan Duct leakage	7-Jul-19
6	GMR	ODISHA	GMR	1	350	COAL SHORTAGE	13-Sep-19
7	KOLAGHAT	WEST BENGAL	WBPDCL	3	210	LOW DRUM LEVEL	15-Sep-19
8	KOLAGHAT	WEST BENGAL	WBPDCL	5	210	OVER VOLTAGE PROTECTION TRIP	1-Oct-19
9	SANTALDIH	WEST BENGAL	WBPDCL	6	250	FURNACE PRESSURE LOW	11-Oct-19
10	DPL	WEST BENGAL	WBPDCL	7	300	P A FAN PROBLEM	8-Oct-19
11	WARIA	WEST BENGAL	DVC	4	210	INITIALLY FLAME FAILURE /LATER ON COAL SHORTAGE	26-Sep-19
12	MEJIA B	WEST BENGAL	DVC	8	500	COAL SHORTAGE	1-Oct-19
13	MEJIA	JHARKHAND	DVC	2	210	COAL FEEDING PROBLEM	22-Sep-19
14	BOKARO B	JHARKHAND	DVC	3	210	PROBLEM IN ASH POND	12-Sep-19
15	CTPS	JHARKHAND	DVC	8	250	GENERATOR FIELD EXCITATION FAILURE	10-Oct-19
16	STERLITE	odisha	GRIDCO	2	600	DUE TO PROBLEM IN OLTC SYSTEM OF Unit Transformer	10-Apr-19

Generators/ constituents are requested to update the expected date of revival of the units.

#### (ii) Hydro Generating units:

SI. No.	Station	Unit No.	Capacity (MW)	Reason (s) of outage	Outage date	
		Unit- 1	60	Renovation & Modernization work (Planned)	05-08-2016	
1	Balimela	Unit- 2	60	Renovation & modernization work (Planned).	20-11-2017	
		Unit-4	60	Annual Maintenance	15-09-2019	
	Burla	Unit-1	49.5	Turbine & Generator coupling cover water leakage (Forced)	14-03-2018	
2		Burla	Burla	Unit-5	37.5	Renovation. Modernization & up rating work (Planned)
		Unit-6	37.5	Renovation, Modernization & up rating work (Planned)	16-10-2016	
3	Chiplima	Unit-3	24	Renovation & Modernization work (Planned)		
4	Rengali	Unit-2	50	Capital Maintenance (Planned)	12-12-2018	

It is seen that about 379 MW hydro capacities in Odisha is under forced outage / planned outage in the period of peak monsoon and therefore not available for providing the much needed peaking support during evening peak. SLDC / OHPC may please indicate restoration plan of the units.

SL N O	Transmission Element / ICT	Agency	Outage From	Reasons for Outage
1	220 KV BALIMELA - U' SILERU	OPTCL / APSEB	10-03-2018	LINE ANTITHEFT CHARGED FROM UPPER SILERU ON 17-04- 18
2	400 KV IBEUL JHARSUGUDA D/C	IBEUL	29-04-2018	TOWER COLLAPSE AT LOC 44,45
3	400KV NEW PURNEA- BIHARSARIFF(PG)-D/C	ENICL	10-08-2018	TOWER COLLAPSE AT LOC 47/0
4	400 KV PATNA KISHANGANJ- I	POWERGRI D	01-09-2018	TOWER COLLAPSE AT LOC 129. PILING DAMAGED
5	400 KV PATNA KISHANGANJ- II	POWERGRI D	06-07-2019	EMERGENCY HAND TRIPPED DUE TO FRUSTUM OF LOCATION NO: 129A/0 (A LEG) HAS BEEN EXPOSED ON SOIL EROSION.
6	220 KV PANDIABILI - SAMANGARA D/C	OPTCL	03-05-2019	49 NOS OF TOWER COLLAPSED.AS REPORTED BY SLDC OPTCL, TOTAL 60 NOS OF TOWER IN BETWEEN 220KV PANDIABILI – SAMANGARA LINE IN WHICH 48 NOS TOWERS FULLY DAMAGED AND 12 NOS TOWERS PARTIALLY DAMAGED. WORK UNDER PROGRESS.
7	400/132 KV, ICT II (200 MVA) AT KAHALGAON	NTPC	02-08-2019	Y PHASE BUSHING BURSTED
8	400 KV MOTIHARI(DMTCL)- GORAKHPUR-I	POWERGRI D/DMTCL	13-08-2019	LINE SWITHED OFF DUE TO ANTICIPATED TOWER COLLAPSE AT LOC 27/0(132) DUE TO CHANGE OF COURSE OF GANDAK RIVER.TOWER COLLAPSED REPORTED AT LOC 27/0(132) ON 15/08/19 AT 07:00 HRS.
9	400 KV MOTIHARI(DMTCL)- GORAKHPUR-II	POWERGRI D/DMTCL	13-08-2019	LINE SWITHED OFF DUE TO ANTICIPATED TOWER COLLAPSE AT LOC 27/0(132) DUE TO CHANGE OF COURSE OF GANDAK RIVER.TOWER COLLAPSED REPORTED AT LOC 27/0(132) ON 15/08/19 AT 07:00 HRS.
10	400 KV BARH- MOTIHARI(DMTCL) -I	POWERGRI D/DMTCL	04-09-2019	TOWER COLLAPSE AT LOCATION 26/0 AND 25/5
11	400 KV BARH- MOTIHARI(DMTCL) -II	POWERGRI D/DMTCL	04-09-2019	TOWER COLLAPSE AT LOCATION 26/0 AND 25/5
12	FSC of 400kV Ranchi-Sipat DC at Ranchi end	POWERGRI D	07-09-2019	Due to faulty card. As per PGCIL, faulty card has been replaced in 2019.

#### (iii) Transmission elements

13	FSC of 400kV Jeypore-Bolangir at Bolangir end	POWERGRI D	25-04-2019	Taken out by Powergrid asset management department
----	---	---------------	------------	--

(Reported as per Clause 5.2(e) of IEGC)

\*\* Transmission licensees whose line were out due to tower collapse/ bend, may please update the detail restoration plan and as on date work progress status in OCC.

Also Monthly progress report to be submitted to ERLDC/ERPC till restoration of the element.

Members may update.

#### **Deliberation in the meeting**

Members noted.

## PART E:: ITEMS FOR INFORMATION

The following agenda items are placed for information and necessary compliance:

#### Item No. E.1: Submission of data in MERIT Order portal--CEA

CEA vide mail dated 9<sup>th</sup> July 2019 informed that the MERIT Order portal had been launched on 23rd June, 2017 by Honourable Minister of Power. One of the most important advantages of "Merit" Portal is Transparent information dissemination pertaining to marginal variable cost and source wise purchase of electricity and indication of supply side reliability, adequacy, and cost of power procurement.

However, it has been observed that many of the states are not filling the data regularly and sometimes the data filled varies widely from the data available on the respective RLDCs daily reports.

It is requested that the states may be advised to fill the data regularly and check that correct data is filled on the MERIT Portal.

In 159<sup>th</sup> OCC, all the SLDCs were advised to fill the correct data in MERIT portal on regular basis.

#### Item No. E.2: Status of 1<sup>st</sup> Third Party Protection Audit:

The compliance status of 1<sup>st</sup> Third Party Protection Audit observations is as follows:

Name of Constituents	Total Observations	Complied	% of Compliance
Powergrid	54	46	85.19
NTPC	16	14	87.50
NHPC	1	1	100.00
DVC	40	26	65.00
WB	68	49	72.06
Odisha	59	42	71.19
JUSNL	34	25	73.53
BSPTCL	16	5	31.25
IPP (GMR, Sterlite and MPL)	5	5	100.00

\* Pending observations of Powergridare related to PLCC problems at other end.

The substation wise status of compliance are available at ERPC website (Observations include PLCC rectification/activation which needs a comprehensive plan).

In 118<sup>th</sup> OCC, all the constituents were advised to comply the pending observations at the earliest. All the STUs informed that most of the observations are related to funding from PSDF. DPRs have been submitted to PSDF committee.

#### Item No. E.3: Commissioning of new transmission elements in Eastern Region

The details of new units/transmission elements commissioned in the month of September-2019 based on the inputs received from beneficiaries

SL NO	Element Name	Owner	Charging Date	Chargin g Time	Remarks
1	400/220Kv 500 MVA ICT - 4 at Biharshariff	PGCIL	04-09-2019	18:00	FTC no load charged at 17:30hrs of 03/09/19

2	LILO of 220kV Arah- Sasaram(PG)-1 at Nadokhar	BSPTCL	08-09-2019	11:52	
3	400 kv tie bay of Kahalgaon 3 and Berhampur 1 at farakka	PGCIL	09-09-2019	12:50	Upgraded to 3000A
4	Mangdhechu U#3	MHPA	16-09-2019	12:30	
5	220kV Dumka-Govindpur-I	PGCIL	25-09-2019	17:35	
6	220kV Dumka-Govindpur- II	PGCIL	25-09-2019	17:35	
7	132kv Newtown AA3- Basirhat#2	WBSETC L	24-09-2019	20:24	D/C tower of route
8	132kv Newtown AA3-Basirhat#1	WBSETC L	27-09-2019	20:05	length 46.239 KM (ACSR panther)
9	132kv Ashoknagar-Basirhat#2	WBSETC L	28-09-2019	19:55	D/C tower of route
10	132kv Ashoknagar-Basirhat#1	WBSETC L	30-09-2019	16:45	Length 39.066 KM (ACSR panther)
11	160 MVA ICT IV at Malda	PGCIL	29-09-2019	11:14	
12	132kv Cochbehar-Dinhata line	WBSETC L	30-09-2019	16:15	LILO od 132kv
13	132kv Mathabhanga-Dinhata	WBSETC L	30-09-2019	16:16	Mathabhanga- Coachbihar-II

#### Item No. E.4: UFR operation during the month of September'19

System frequency touched a maximum of 50.27 Hz at08:04hrs of 05/09/19and a minimum of 49.62 Hz at 18:50hrs of 09/09/19& 18:44hrs of 18/09/19. Hence, no report of operation of UFR has been received from any of the constituents.

#### \*\*\*\*\*\*

Annexure-A

## Participants in 162<sup>nd</sup> OCC Meeting of ERPC

Venue: ERPC Conference Hall, Kolkata

Time: 10:30 hrs

Date: 21.10.2019 (Tuesday)

SL	Name	Designation/	L Contact	I Free all	
No		Organization	Contact Number	Email	Signature
1	J. Bandyopadhyay	Member Secretary ERPC	9432326351	mserpc-power@gov.in	Funder La
2	D. K. Jain	Executive Director, ERLDC	9910344127	dk.jain@posoco.in	Rain
3	SURAJIT BANERJE		9433041823	surgit banerghe @, parois in	Sonj
4	S.K. HAZRA	SmGM, PWAGAI	9493041809	Acham & lowersmisindia con	harm
5	P.K. Dal	CE-ILE) 18400		hansand later	Bang.
6	S.K. Sharma	AGM(OT), ER-IHQ NTDC	9471008359	sksharna the enger co. in	Sig
7	R. K. Mandarl	AGM (EEMG) NTRC-Kahalgaon	9431600132	skimandelasspe.cu.in	4
8	S. Mohantz	AGM (EMD) NTPC, Farakka	943700 8417	smohanty@ntpe.co.in	. Ophat
. 9	M. Prasad	Head, PMi), osmi) DGPC	1975-17610621	m-prasad 1900 & drakgreen. bt	M.
10	Biplas Charteryer	MPL GH(ops)	9204857100	biplat, catoyie & tataponer, un	Buples
11	S.K. Chardley	Avp ( Elset) Aproprie	8294633412	Saujirchondkong@adhuniks group. co.in	AG
12	VIVEK Karthikevan	MANAGIER	8966903034	Viver leanthileyen	Lineko
13	Notyananda Pat	Managete	r) 7894450385		Rubi
14	D. P. Bhargava	TUL	9958833995	Apphargara (otesta	OR
15	T.R. Moherpatra	POSOCO	9433041873	trmo hospatrie posoco: 11.	Tul
16	SKBhowmic	(STVP, PTL	175 800 8265	swapan. b@tuptl. con	
17	B.S.Jha	DirectorTPTL	9650495670	bajha 15@gmail.com	Belekter th
18	Saurav Ksalay	Hanagoz.	9432013173	Saurov. Sahoy @ Posco in	filinkar
19	Chandan Maujok	Dy. Mgr; ERLDC	9007059660	Chandan mall'al @ POSOCO.in	branland.
20	0 10 -0	AM, JUL	7719359932	Sudipohar@yahoo.	9 m

"Coming together is a beginning, staying together is progress, and working together is success." -Henry Ford

## Participants in 162<sup>nd</sup> OCC Meeting of ERPC

Venue: ERPC Conference Hall, Kolkata

Time: 10:30 hrs

Date: 22.10.2019 (Tuesday)

Sl	Name	Designation/	Contact	Email	Signature	
No		Organization	Number			
21	kerang Tshomo	BHP, SO, DGPC	1	K. Ishomo 4550 dru	ethy	_
22	Soxan Chamo	SO/KHP, DGPC	97517960126	s. 1hano 2453 Antegrues	.5t ma	V
23	Amitchowdhury	ERLDC	8944834926	akchoudhurg@Posoco.in	Alt	
24	Rinzin Doziji	DEPC	+975-17757627	r.dorji227@doukgeen.st	T.S.	
25	Dance hypollogha	Bpso, Bhuban	497-8-1786680	dawagyeltshen@bpc.tt	ł	6
26	Ugten Tshewing	Ropso, Blue	1975-17613039	Ugen tshening17esp	c.bt (Fin	naf
27	Tashi Tshenng	Durc	+975-17117166	t. tshering 789@duk aren. bt	al	
28	yogesh Singh	DAM	9650991627	yogeshisnight nuberiom	y.s.	
29	S. Demgeli	CHP/DGPC	+975-177020R/	S. Wangi 815 Odrubin	ret and	L
30	Ankur Kumar	ch mps/paul	9431815656	on kur @powerprick	d Anferta	7
31	SKSAHU	DGM (AN/17) POWERGRID	9078883643	SKSahu @fowerg & idindia		~
32	A. Sarki	NGPC, Tala	17773080	9.5906i2320@drukgun	4 As	
33	D.M. ajumder	Monager	9903593500	debaj johi. mejunder Oposocs. in	Ed-	
34	S. Konar	S. DGM ERLDC	9936335370		Savar	
35	A. N. fal	Sr, DEM, BRIDC	9831339589	angre for in	Ang	
36	Fahron	Chimse/GR-SI	9434748263	partha-ghurch Chiversondindia com	Polym	_
37	Lemn.B	AEE	8335905993	lonin sitce gonal com	OADE	
38	Shiwam Asali	AB-I, ERPC	8253035332	Shivamasati 786 gmail.	10	-
39	S. K. pradban	AD, ERPC	8249244719	Shishin 15050gmelile	om Sprede	V
40	RAJDEEP BHATTACHARJEE	RE/BSPHCL/KOL	9830380689	vekolbsphcl@gmail.com		

"Coming together is a beginning, staying together is progress, and working together is success." -Henry Ford

# Participants in 162<sup>nd</sup> OCC Meeting of ERPC

Venue: ERPC Conference Hall, Kolkata

Time: 10:30 hrs

Date: 22.10.2019 (Tuesday)

CI	Nama	Designation /	Contact	Email	Signature
Sl No	Name	Designation/ Organization	Contact Number		Jighatare
41	Swabom Roy	EE, ERPC	9433(20573	Surpansay 65 C.	Elerp
42	Stringohan Jha	-	6289127726	erpcsha@yahoo-6.ù	\$192
43	GIAGIAN KUMA	R E. EX.E. SLDC	7763817782	gagan kraishra@gmai	. Can Countre
44	B. SARRADEL	Consultant ELPC	9433065724	June U. Uan	Janual
45	Nishawf Komaa	Manager	7987210324	nishant. Kuman@ Sekora	Man
46	Debi Prasad Kar	AGMCERI	9438907416	ele de kark Block	Dekan
47	Madhusudan	DGM (Ele) GRIDCO UN BBSR	2692427876	grides.ebc@gmail.com	M.S.Sahar 22.10.19
48	Siddhartts	Manage To AM)	8170005771	CLATINFRA. 6M	SEILOS
49	Koughna Chandre Samastroy	AGM (Elect.)	9338715428	o opyc.co.in	m
50	PKMehaperba	AGM/OPGC	9338715401	Prodeep. mahapatra @ ppgt. co. in	Auchapul
51	A. KrMchanly-	Dom/ottpc	9437657956	alin-678 Cycles. Ce	Hat
52	P.K. Mishora	CLD, SLDL, Odisha	9438907402	cld_elde@sideonsse.org.in	the
53	PRASHANT KUMAR DAS	Sr.G.M, GRIDIO LA Bhubanesur	9438907408	prash ant k das@yahit w.m	B
54	ARUNANA SEN GUPTA	CESCLH	9831802682	Grpsg.in	9
55	PRAKASH KUMAR FUPTA	DGM (CE) UBIDCL	8336903960	pgupa@abp2l.com	mar gran
56	SKEJRIWAL	SEIERPC		:	X
57	A. De.	AEE, ERPC	9681932906	dik.erpc@gov.in	Alle.
58	S.P. Datta	AGM, NVVN.	94320 67022	Spda Haradifmi com	A
59	KR PRASANT	ESE BSPTU	77638177	Slde bseb@gmeila	A-
60	Tushar Ranjan	Manager, SLDC, JUSNL	9326374226	ranitushar Egmailican	their .

"Coming together is a beginning, staying together is progress, and working together is success." -Henry Ford
#### Participants in 162<sup>nd</sup> OCC Meeting of ERPC

Venue: ERPC Conference Hall, Kolkata

Time: 10:30 hrs

Date: 22.10.2019 (Tuesday)

Sl No	Name	Designation/ Organization	Contact Number	Email	Signature
61	P.K. Kendn	CE, SLOC WBSETCL	9439910030	ce. wobslde @ gmeid.	ou b?
62	SHOUVIK BANERJEE	SE(E), CPD, W·B·S·E·T·C·L·	9434910093	svkbanesgee@ yahoo. com	Bampin.
63	CK Haldar	ACE, NBSLDC	9434910379		A
64	MANAS DAS	ERLOC C.M., ERLOC	9007070925	manasdas@prsoco.in	stal
65	J.G. Lao	EE, ERPL	9547891353	, ganesh jada Ogov.	Gyada
66	B. B-Bhad	US. Myr Frede	943233 830	bothe Oposocoos	Bal
67	P. K. Pattamain	DGm(EI) OFTCI	9438907492	- ele. p Kpattamaix Copted. Win	-nemi
68	R-Bisway	SH, DOL	9434735985	Solde-doss Comat-con.	Dim
69				0	
70					
71					
72				3	
73		3			
74		-			
75					
76					-
77					
78					
79					
80					

"Coming together is a beginning, staying together is progress, and working together is success." -Henry Ford

Annexure-A2

# Extremely Severe Cyclone (FANI) Effects on Power Infrastructure Damage... Restoration.... & Lesson Learnt



1

P.K.Pattanaik 20<sup>th</sup> Sept. 2019

# Out line....



## 1. Introduction.

- 2. Extremely Severe Cyclone FANI in ODISHA.
  - Preparatory Action plan for Cyclone
  - Impact on Power Infrastructure.
  - Subsequent Actions of Restoration.
  - Challenges and Opportunities involved
  - Lesson Learnt.
- 3. Build-Back-Better Infrastructure.
- 4. SOP for Early Restoration.
- 5. Adoption of Innovative Technology.
  - Monitoring of Grid Failure.
  - Coordination plan with Stake holder

## FANI CYCLONE

## 6. Conclusion.

# **"DEVASTATED BUT NOT DEFEATED"**





# Extremely Severe Cyclone FANI in ODISH



The pathway followed by cyclones in the month of May from 1891 to 2017. Source Lifeline of Odi India Meteorological Department (Maximum are of D or DD (Depression or Deep Depression. Very few of CS (Cyclone Storm and SCS (Super Cyclone Storm)



# **Extremely Severe Cyclone FANI in ODISH**



Odisha, being one of the costal elongated state, facing to Bay of Bengal, has been suffered with severe wind climatic zone.

FANI, a rare summer strongest cyclone in in the Bay of Bengal in the last 20 years hit ODISHA on May 03 with of very less causalities compared to 1999 cyclone. Even the Hurricane Sandy (2012), Harvey and Maria (2017) had the death toll of more than 200 with of wind speed 175 Kmph in the developed countries. Cyclone Fani, equivalent to a Category 4 hurricane (on the Saffir-Simpson Scale)

#### This is the result of a very effective strategy of disaster preparation and quick responses.

So only countries across the globe including **UNDRR** have hailed with acknowledgement of appreciation to us. In

Year	Cyclone	Max.Spee d/kmph	Casualties
2019	Fani	250	41
2018	Titli	56	77
2014	HudHud	185	03
2013	Phailin	215	21
1999	Super Cyclone	250	10,000

#### Compiled from IMD and News Reports

Similarly in the POWER SECTOR also we have achieved the ever best restoration after severe damage of main links to different command area, the testimony is being depicted by NASA with satellite photographs on 30<sup>th</sup> April, 4<sup>th</sup> and 5<sup>th</sup> MAY 2019.

# Satellite photograph by NASA



## **Bhubaneswar City**





### **Cuttack City**







## **PEAK & AVERAGE DRAWL OF CESU**







# Our Preparatory Action Plan... (Six-A's)



- **1. Anticipation of Extreme Event:** 5 days well advance call was from IMD for cyclone FANI.
- 2. Action Plan with Timeline: Series of meeting with all involved units for well planned strategy.
- **3.** Allocation with Assignment: Advance deployment of the team with working group with work allocation, time line assignment and checking of equipment at grid Substations.
- **4.** Advance Material Arrangement: Advance material arrangement like ERS tower, hardware and others with transportation plan.
- 5. Activation of communication channel: Dedicated point to point Carrier channels were activated and made operational with all anticipated grid sub-stations to be affected.
- 6. Alternate network planning: The detail alternate network planning with inter-department pep-talk conducted for emergency power supply to affected command area



# Impacts on Power Infrastructure..





Critically Affected: Puri, Khurda(Bhubaneswar), Cuttack, Kendrapada and Jagatsinghpur

Widely Affected: Angul, Dhenkanal, Nayagarh, Jajpur, Bhadrak, Balasore, Mayurbhanj, Keonjhar, Ganjam,

Power line infrastructure in Gajapati, Kandhamal & Rayagada districts are also affected partially

# Odisha Map





14

## Where we Operate...





# Growth of T & D Infrastructure

Parameters		Year 1999 Super Cyclone	Year 2019 FANI Cyclone	% growth	Network Density Growth / 100Sq Km
Voltage with Sub-station	400KV	0 (0)	4 (2520)	400% / ( Extra 2520 MVA)	-
Capacity in	220KV	12(1270)	32 (9060)	167% / 613%	-
MVA	132KV	54 (2680.5)	115 (8161)	113% / 204.4%	-
Total		66 (3950.5)	152 (19741)	130.3% / 399.7%	$\mathbf{i}$
Voltage with	400 kV	238 / 0.153	1197/0.768	402.9%	402.9%
Ckt Km Length	220 kV	3834 / 2.46	6106/ 3.921	59.25%	59.25%
and Network Density per	132kV	4055/ 2.604	6875/ 4.415	69.54%	69.54%
100 sq Km	TOTAL	8127/ 5.22	14178 / 9.105	74.45%	74.45%

Area of Odisha State = 1,55,707Sq.Km

## Infrastructure Damage



Transmission Sector			Distribution	n Sector
Towers (115 Nos.) with 87fully affected and 28 partly towers		1.	33/11 Sub-stations damaged	441
220 KV (Fully/Partly)	54 / 21 nos.	2.	33, 11KV HT Feeders	1859, needs rewiring of 1,13,034 Kms.
132 KV (Fully/Partly )	33/7 nos.	3.	DTR affected	66,032 nos, 12,042 needs new installation
Lines (250 Kms.) 19 Lines Major and 13 Lines Minor		4.	Poles	2,19,405 nos. poles up-rooted, requires new erection
400 KV (0+1line) 220 KV (8+7 lines) 132 KV (11+5 lines) OPGW Earth wire	- 160 Kms 90 Kms 80 Kms		Consumers	
31 nos EHV Grid Sub-stations Affected, Bhubaneswar, Cuttack and PURI command <sub>17</sub> area went to BLACKOUT		5.	Affected	45.74 Lakhs

# AFFECTED NETWORKS MINOR (13 LINES) MAJOR (19 LINES)



- 1. 400KV MENDHASAL-MERAMUNDALI
- 2. 220 MENDHASAL-ATRI-1
- 3. 220KV MENDHSAL- INFOCITY ckt1
- 4. 220KV ATRI- INFOCITY- ckt 2
- 5. 220KV CHANDAKA-CHANDAKA-B
- 6. 220KV MERAMUNDALI-BIDANASI
- 7. 220KV ATRI-PANDIABILI-1
- 8. 220KV ATRI- PANDIABILI-2
- 9. 132KV MENDHASAL KHURDA
- **10.132KV CUTTACK- JAGATSINGPUR**
- 11.132KV ATRI-KHURDA
- 12. 132KV CHANDAKA- BBSR -2
- 13.132 KV BPPL- CHANDAKA

- 1. 220 MENDHASAL-CHANDAKA-1&2 (DC)
- 2. 220 MENDHASAL-CHANDAKA-3 &4 (DC)
- 3. 220KV P.BILLI- SAMAGARA-1 &2 (DC)
- 4. 220KV ATRI- NARENDRAPUR-1&2 (DC)
- 5. 132KV MENDHASAL CHANDAKA
- 6. 132KV KESURA- RSPUR LILO
- 7. 132KV PHULNAKHARA CUTTACK LILO
- 8. 132KV BIDANASI CHOUDWAR
- 9. 132KV BIDANASI -CHANDAKA
- **10.132KV NIMAPADA PURI**
- 11.132KV NIMAPADA CHANDAKA
- 12.132KV SAMAGARA-PURI
- 13.132KV SAMAGARA NIMAPADA
- 14.132KV KHURDA-SAMUKA
- 15.132KV SAMUKA-PURI





## MINOR AFFECTED NETWORKS (12 Lines)



SI. No.	AFFECTED LINES	
1	220 MENDHASAL-ATRI-1	Clearing of fallen tree branches and repair od conductor
2	132KV MENDHASAL KHURDA	Low clearance and jumper damage
3	220KV MENDHSAL- INFOCITY - ckt1	Damage of 3 number of LA at Infocity
4	220KV ATRI- INFOCITY- ckt 2	Damage of 3 number of LA at Infocity
5	220KV CHANDAKA-CHANDAKA-B	Damage of 3 number of LA at Chandaka
6	220KV MERAMUNDALI-BIDANASI	Conductor snapping with insulator failure
7	132KV CUTTACK- JAGATSINGPUR	Conductor snapping with insulator failure
8	132KV ATRI-KHURDA.	Conductor snapping with insulator failure
9	132KV CHANDAKA - BBSR -2	Low clearance and jumper damage
10	220KV ATRI-PANDIABILI-1	Snapped and curled OPGW with 12 Towers
11	220KV ATRI- PANDIABILI-2	Snapped and curled OPGW with 12 Towers.
12	400KV MENDHASAL- MERAMUNDALI	Conductor and OPGW snapping with insulator failure

## MAJOR AFFECTED NETWORKS (19 Lines, 115 Towers)



SI. No.	AFFECTED LINES	NATURE OF DAMAGE
1	220 MENDHASAL-CHANDAKA-1&2	2 Towers Collapsed
2	220 MENDHASAL-CHANDAKA-3 &4	1 Tower Collapsed
3	220KV PANDIABILL- SAMAGARA - 1 & 2	64 Towers Damaged
4	220KV ATRI - NARENDRAPUR - 1 & 2	5 Towers Damaged
5	132KV MENDHASAL CHANDAKA	2 Towers Collapsed
6	132KV KESURA- RSPUR LILO	3 Towers Collapsed
7	132KV PHUL NAKHARA CUTTACK LILO	3 Towers Collapsed

## MAJOR AFFECTED NETWORKS (19 Lines, 115 Towers)



SI. No.	AFFECTED LINES	NATURE OF DAMAGE	
8	132KV BIDANASI -CHANDAKA		
9	132KV BIDANASI -CHOUDWAR	2 Towers Collapsed	
10	132KV SAMAGARA - NIMAPADA		
11	132KV NIMAPADA PURI		
12	132KV SAMAGARA-PURI	6 Towers collapsed	
13	132KV CHANDAKA-NIMAPADA	9 Towers collapsed + 1 Partially	
14	132KV KHURDA-SAMUKA	14 Towers collapsed	
15	132KV SAMUKA-PURI	4 Towers collapsed	

## **Grid Sub-Stations Affected**



SI. No	EHV Grid Sub-stations	Sl. No.	EHV Grid Sub-stations
1	400 KV Mendhasal	10	132/33 KV Arugul
2	220/33 KV Infocity	11	132/33 KV Banki
3	220/132/33 KV Chandaka	12	132/33 KV Kesura
4	220/132/33 KV Chandaka B	13	132/33 KV Mancheswar
5	220/132/33 KV Atri	14	132/33 KV Ransinghpur
6	220/132/33 KV Samagara	15	132/33 KV Unit-8
7	220/132/33 KV Bidanasi	16	132/33 KV Khurda
8	220/132/33 KV Cuttack	17	132/33 KV Phulnakhara
9	220/132/33 KV Paradeep	18	132/33 KV Choudwar

## **Grid Sub-Stations Affected**



SI. No.	EHV Grid Sub-stations	SI No	EHV Grid Sub-stations
19	132/33 KV Puri	28	132/33 KV Kendrapada
20	132/33 KV Samuka	29	132/33 KV Pattamundei
21	132/33 KV Nimapara	30	132/33 KV Olabhara
22	132/33 KV Konark	31	132/33 KV Chandikhol
23	132/33 KV Nuapatna		
24	132/33 KV Salepur		
25	132/33 KV Jagatsinghpur		
26	132/33 KV Tirtol		
27	132/33 KV Marsaghai		

# **CRITICALLY DAMAGED TOWERS**

#### Harishpur, Chandaka – Nimapada Loc. 161 & 162



Analysis: Severe wind speed, tension on the long span conductor caused twisting of tower.



Analysis: Severe wind speed, with corrosion effect, caused toppling of tower.

#### 132KV Nimapada - Puri Line LOC 98 Lifeline of Odisha



Analysis: Severe wind speed, saline effect erosion, caused twisting of tower.

# Oruali, Nimapada - Puri Line, Loc. 47

Analysis: Severe wind speed, gradual STUB exposure due to water logging and long span, caused twisting of tower.

# **CRITICALLY DAMAGED TOWERS**

#### **132KV Khurda- Puri**



Analysis: Severe wind speed, Ageing Effect and Erosion and Corrosion due to saline effect, caused twisting of tower.

#### **132KV Chandaka- Nimapada**



Analysis: Severe wind speed, with corrosion effect, caused toppling of tower.

#### 220KV Mendhasal- Chandaka3/4 Loc OP





Analysis: Topple of 400KV PGCIL Tower upon the conductor caused tension and consequence of dragging to Tension Tower



Analysis: Severe wind speed, OPEN WIND ZONE in the river bed, with of enhancing wind effect, caused twisting of tower.

#### 132KV Bidanasi- Choudwar LOC 16

# **Minor DAMAGED Structures**



Analysis: Falling of 33KV outgoing Pole resulted with damage of the S/S structures.



Analysis: Topple of 400KV PGCIL Tower upon the conductor caused tension and consequence of Cross arm bending.

#### 220KV Mendhsal- Chandka 1/2 TOP Ben OPTO

Lifeline of Odisha



Analysis: Heavy Wind speed, erosion on leg of cross arm due to saline effect caused bending of TOP



Analysis: Severe wind speed, tension on the long span conductor caused twisting of tower.

# **Minor DAMAGED Structures**



#### **132KV Nimapada- Chandaka**



Analysis: Wind speed and long span caused bending of cross arm

#### **132KV Nimapada- Chandaka**



Analysis: Wind speed and Saline Effect caused twisting from first section



Analysis: Severe wind speed, Ageing Effect and Corrosion of Tower members, caused twisting of tower.

#### 220KV Mendhsal-Chandaka 1/2 Cross arm



Analysis: Wind speed and long span caused bending of cross arm

# **Subsequent Restoration Plan**



- 1. Assessment, Identification and categorization of Work: Immediate post-disaster damage assessment through multiple squads and categorisation of damages.
- 2. Work Plan to avail emergency Power supply to different command area: Multi working groups selected under the guidance of Director (Operation) and Director (Project) with Experienced Engineers from different parts of ODISHA and assigned with Team Leader with designated empanelled agencies.
- 3. Work Plan for permanent arrangement: Other Multi working groups to work parallel were also selected under the guidance of both Directors with Experienced Engineers from different parts of ODISHA and assigned with Team Leader with designated empanelled agencies
- 4. Work Review on Daily basis: End of each day's work, both directors were reviewing the works with the team leaders to plan for the next day. CMD was also reviewing the work on daily basis on paying site visit to encourage and motivate the working group as well as solving the issues.
- 5. Working Supports : HRD and Safety wing was also supporting and encouraging the working group, visiting the worksite and taking the review on the works. Mass kitchen and Rest rooms were also arranged for the outside team coming from Odisha and other states. Liaison team was assigned for the work plan for the team coming from different parts of Country.



## MINOR AFFECTED NETWORKS (12 Lines)

SI. No.	AFFECTED LINES	RESTORATION
1	220 MENDHASAL-ATRI-1	04.05.2019
2	132KV MENDHASAL KHURDA	04.05.2019
3	220KV MENDHSAL- INFOCITY - ckt1	05.05.2019
4	220KV ATRI- INFOCITY- ckt 2	05.05.2019
5	220KV CHANDAKA-CHANDAKA-B	05.05.2019
6	220KV MERAMUNDALI-BIDANASI	05.05.2019
7	132KV CUTTACK- JAGATSINGPUR	05.05.2019
8	132KV ATRI-KHURDA.	05.05.2019
9	132KV CHANDAKA - BBSR -2	07.05.2019
10	220KV ATRI-PANDIABILI-1	07.05.2109
11	220KV ATRI- PANDIABILI-2	07.05.2019
12	400KV MENDHASAL- MERAMUNDALI	07.05.2019





## SYSTEM REVIVED ON 05.05.19



- > 132kV Jagatsinghpur Cuttack charged at 10:37 hrs CUTTACK supply
- > 220kV Cuttack Bidanasi line charged at 11:22 hrs
- Chandaka grid availed power supply from CHOUDWAR end through 132 KV Chandaka -BPPL feeder at 15:39 hrs
- 220 KV Chandaka Chandaka 'B' ckt. Charged at 16:28 hrs from Chandaka end.
- > 132 KV Chandaka BBSR Ckt. 1 charged at 16:37 hrs
- > 220kV Meramundali Bidanasi charged at 19:09 hrs
- > 132 KV Chandaka Ransinghpur line charged at 22:02 hrs
- 132kV Chandaka B Unit 8 line charged through underground cable at 17:40 hrs




# SYSTEM REVIVED ON 06.05.19

> 132kV CUTTACK- BHUBANESWAR





# SYSTEM REVIVED ON 07.05.19

- 220kV Mendhasal Chandaka CKT II charged at 21.50hrs from Mendhasal end by Inter-Linking.
- 400kV Meramundali Mendhasal Line charged at 21.21 hrs



## SOME CRITICAL RESTORATION

## 132KV Bidanasi-Choudwar LOC 16in River Bed





# TEMPORARY SUPPLY ON 5<sup>TH</sup> MAY & FINAL COMPLETION ON 4<sup>th</sup> JUNE 2019.





## TEMPORARY SUPPLY ON 15<sup>TH</sup> MAY & FINAL COMPLETION ON 15<sup>th</sup> JUNE 2019.



# MAJOR AFFECTED NETWORKS (19 Lines, 115 Towers)



SI.		NATURE OF	Lifeline of ACTION PLAN		
No.	AFFECTED LINES	DAMAGE	Temporary Arrangement/ Action Plan	Permanent Arrangement	
1	220 MENDHASAL- CHANDAKA-1&2	2 Towers Collapsed	Chandaka-2 charged with inter-linking arrangement and taken into service on 07.05.19	Line-2 charged on 17 <sup>th</sup> May and Line-1 on 1 <sup>st</sup> JUNE	
2	220 MENDHASAL- CHANDAKA-3 &4	1 Tower Collapsed	Chandaka-4 charged with 2 Nos ERS and taken into service on 07.05.19	After repair both charged on 20 <sup>th</sup> May	
3	220KV PANDIABILL- SAMAGARA - 1 & 2	64 Towers Damaged	Survey under progress	Restoration Plan worked out	
4	220KV ATRI - NARENDRAPUR - 1 & 2	5 Towers Damaged	New Towers installed and charge May	ed on 28 <sup>th</sup> May and 29 <sup>th</sup>	
5	132KV MENDHASAL CHANDAKA	2 Towers Collapsed	New Towers installed and charged on 4 <sup>th</sup> JUNE 19		
6	132KV KESURA- RSPUR LILO	3 Towers Collapsed	New Tower Erected with repair of STUB. Completed on 13 <sup>th</sup> May		
7	132KV PHUL NAKHARA CUTTACK LILO	3 Towers Collapsed	New Tower Erected. Taken into service on 11 <sup>th</sup> May		

# MAJOR AFFECTED NETWORKS (19 Lines, 115 Towers)



SI.		NATURE OF	Lifeline of Od		
No.	AFFECTED LINES	DAMAGE	Temporary Arrangement/ Action Plan	Permanent Arrangement	
8	132KV BIDANASI -CHANDAKA	2	Character 200d	No. 2010	
9	132KV BIDANASI -CHOUDWAR	2 Towers Collapsed	Charged on 22 <sup>nd</sup>	May 2019	
10	132KV SAMAGARA - NIMAPADA		Freetien of FDC completed in		
11	132KV NIMAPADA PURI	6 Towers collapsed	Erection of ERS completed in 6 Location and charged on 14 <sup>th</sup> May 19	New Tower installed & CHARGED ON 15th	
12	132KV SAMAGARA-PURI	o lowers collapsed	ERS Tower on Nimapada- Puri used for PURI supply and charged on 15 <sup>th</sup> May 19.	June 19.	
13	132KV CHANDAKA-NIMAPADA	9 Towers collapsed + 1 Partially	Erection completed in 10 Locat STUB and charged on 15 <sup>th</sup> May	•	
14	132KV KHURDA-SAMUKA	14 Towers collapsed	NO ACTION	New Tower installed & CHARGED on 15th June	
15	132KV SAMUKA-PURI	4 Towers collapsed	ERS tower Erected and CHARGED ON 28th May	New Tower installed charged on 15th June 19.	

SEQUENCE OF RESTORATION OF TRANSMISSION ELEMENTS OF BHUBANESWAR -CUTTACK COMMAND AREA						
SI. No	Name of Sub-Stn/Lne	Date	Time	Remarks		
1	220 KV Bhanjanagar-Mendhasal ckt-I	03.05.19	17:30	Tripped at 22:24 on 05.05.19, and finally charged at 19.35 hrs on dt 10.05.19		
2	132 kV ICCL Choudwar fdr	03.05.19	21:00			
3	132 kV Choudwar-Traction fdr	03.05.19	21:52			
4	Auto TRF No-1 of Mendhashal	04.05.19	16:32			
5	220 kV Mendhasala- Atri fdr	04.05.19	23:42			
6	132kv Atri-Banki fdr	05.05.19	00:14			
7	132 kV Atri -Arugul Fdr	05.05.19	00:15			
8	132 kVParadeep- Jagatsinghpur -Cuttack Fdr	05.05.19	10:46	SCB Medical got power supply from Cuttack at 11:32 Hrs on 05.05.19		
9	220 kV Cuttack- Bidanasi Fdr	05.05.19	11:22			
10	132 kV Choudwar-BPPL-Chandaka FDR	05.05.19	15:39	Chandaka Grid S/S avail power supply.		
11	Auto TRF No-1 of Chandaka	05.05.19	16:26			
12	220 kV Chandaka- Chandaka-B Fdr	05.05.19	16:28			
13	132 kV Chandaka- Manchsewar Fdr	05.05.19	16:37	Manchseswar Grid S/s charged.		
14	SLDC avail Power supply from Mancheswar	05.05.19	17:08			
15	33 kV UNIT-8 S/S Charged from Chandaka-B	05.05.19	17:40			
16	220 kV Bidanasi- Meramandauli FDR	05.05.19	18:59			
17	220 kV bidanasi-cuttack Ckt-2	05.05.19	19:09			
18	220 kV Bidansi- Cuttack Ckt-1	5.0519	19:22			
19	160 MVA Auto-1 of Cuttack	05.05.19	20:08			
20	132 kV Cuttack-Mancheswar Fdr	05.05.19	21:33			
21	132 kV Chandaka-Ranashingpur	05.05.19	22:02	AIIMS got power supply from Ranasinghpur at 22:39 Hrs on 05.05.19		
22	220 kV Atri-Pandiavail Ckt-1	06.05.19	08:25			
23	132 kV Khurdha-Kaipadhar Traction	06.05.19	13:50			
24	220 kV Atri-Infocity Fdr	06.05.19	21:21			
25	132 kV Jagatsingpur-Gorakhnath Traction	06.05.19	14:24			
26	132 kV Atri -Arugul Fdr	06.05.19	15:34			
27	132 kV Chandapur- Khurdha	06.05.19	15:35			
28	400 kV Meramanduli-Mendhasala Ckt-1	07.05.19	21:48			
29	220 kV Mendhasala- Chandaka Ckt-2	07.05.19	21:50			
30	400/220 kV, 315 MVA ICT-1 of Mendhasala	07.05.19	22:31			
31	400 kV Mendhasala-Pandiavali CKT-1	07.05.19	22:40			
32	400 kV Mendhasala-Pandiavali CKT-2	07.05.19	23:42			
33	220 kVMendhasala-Chandaka-B Ckt-4	08.05.19	14:46			
34	ICT2 -of Mendhasala	10.05.19	22:05			
35	400 kV Pandiavail-Baripada	10.05.19	23:27			
36	132 kV Phulnakhara-Cuttack fdr	11.05.19	18:47	Phulnakhara Grid S/S charged.		



## DAMAGED ON 3<sup>RD</sup> MAY



DAMAGED TOWER 220KV MENDHASAL-CHANDAKA AT LOCATION NO 35 ON 3<sup>RD</sup> MAY DAMAGED CROSS ARM 220KV MENDHASAL-CHANDAKA AT LOCATION NO 46 ON 3<sup>RD</sup> MAY





# TEMPORARY SOLUTION BY INTERLINKING OF VAILABLE LINK SUPPLY WAS EXTENDED ON $7^{TH}$ MAY 19

## PERMANENT SOLUTION ON 17<sup>TH</sup> MAY





DAMAGED TOWER 220KV MENDHASAL-CHANDAKA AT LOCATION NO 35 ON 3<sup>RD</sup> MAY



FULLY ERECTED TOWER AFTER REPAIR ON 17<sup>TH</sup> MAY

## **PERMANENT SOLUTION ON 1<sup>ST</sup> JUNE**





DAMAGED TOWER AT









### **NEW TOWER ERECTION ON PLAN AND WORK ON PROGRESS** LOCATION NO 46 ON 3<sup>RD</sup> MAY

## DAMAGE ON 3<sup>RD</sup> MAY





### COLLAPSED TOWER 220KV MENDHASAL-CHANDAKA LINE 3/4 AT LOCATION NO 474 ON 3<sup>RD</sup> MAY

## TEMPORARY ERS TOWER SOLUTION ON 7<sup>TH</sup> MAY FOR CIRCUIT 4 LOCATION NO 474

## PERMANENT SUPPLY ON 20<sup>TH</sup> MAY







## TOWER ERECTION ON PROGRESS

## TOWER ERECTION ON PROGRESS

FULL TOWER ERECTION ON 20<sup>TH</sup> MAY 19





# **ERS TOWER ERECTION**







# Experience with Distribution System



## **Distribution Network Damage**

Sl No	ltems	CESU	NESCO	SOUTHCO	TOTAL
1	33/11 KV S/s - Affected (Nos.)	272	169	-	441
3	33 KV Feeder - Affected (Nos.)	163	68	45	276
5	11 KV Feeder - Affected (Nos.)	908	493	182	1583
7	DTRs - Affected (Nos.)	65,024	798	210	66,032
9	Consumers - Affected (Nos.)	25,01,131	14,76,447	6,50,305	46,27,883

## **District wise Damage - CESU**



SI. No.	Name of District	33 KV Feeder	33/11 KV Sub-stations	11 KV Feeder	DTR	Lifeline of Oc Consumer
1	Angul	16	28	96	8153	224680
2	Dhenkanal	15	22	75	4844	198132
3	Cuttack	31	63	197	11926	490532
4	Puri	20	23	98	7538	291171
5	Nayagarh	10	21	55	6446	213310
6	Bhubaneswar City	28	38	156	7844	316257
7	Khurda	18	26	78	6099	250666
8	Kendrapada	13	26	78	6044	256747
9	Jagatsinghpur	9	21	61	5249	217443
10	Jajpur	3	4	14	881	42193
	CESU TOTAL	163	272	908	65024	2501131

# **Damage of Distribution Structure**











# **Damage of Distribution Structure**





# **Damage of Distribution Structure**















- Just after cyclone receded, patrolling teams started clearing small debris and assessing the damages.
- Minor damages were also rectified and consumers given power supply in less affected areas.
- Control Rooms were setup at Energy Department, OPTCL & DISCOM Offices.
- Plan of Action (POA) and Restoration Protocols were chalked out.
- Expenditure modalities finalized for restoration work.
- Requisition placed with SRC for advance fund allotment.



- Around 800 workmen mobilised from EPC contractors & Rate Contract Agencies and engaged in restoration work of EHT network.
- Around 6000 workmen (in 512 gangs) sourced from Discoms, CPSUs (NTPC & PGCIL), Corporates (Tata, L&T, Godrej, Adani, FEDCO), Contractors, other States (Telengana, West Bengal, Bihar, Kerala) and engaged in revival of Distribution network.
- Apart from above, another 1200 manpower also deployed by licensed HT Contractors for restoration & onward rectification in Bhubaneswar, Cuttack, Khurda, Puri, Nimapada & Jagatsinghpur.
- Almost 200 Engineers/Officers are deputed from other Discoms to CESU area.



- Arrangements for accommodation & food made at multiple locations.
- 3 large camps organized at PTC, Chandaka, Samagara Grid, Puri and Nimapada Grid for 2000 people.
- Machineries like DG Sets, Pole Erection Machines, Welding Machines, Power Saws, Earth Movers sourced from CPSUs, Discoms, Contractors and local parties.
- Transportation vehicles for men & material arranged on hire basis locally.
- Help Desk made operational at Bhubaneswar Railway Station to coordinate with outside teams/gangs.

# Challenges, Opportunities & Lessons Learnt from FANI



SI	Points	Challenges	Opportunities	Lessons Learnt
1	Patrolling during Disasters	Inaccessible water and fallen tree logged area. Communication failure.	Managed by manual approach on creating the front by ODRAF and NDRF team. Sharing of information by pre- defined meeting.	To use of GPS based Android App Patrolling software which can be integrated with Drone camera for quick decision.
2	Material Management	Infrastructure damage beyond availability with difficult situation of its transportation.	Materials diversion from the up-coming and running projects. Carriage by head loading, Boats, wooden Platform from access point.	Emergency E-Procurement Policy with pre-defined guidelines.
3	Work completion before monsoon break.	<ol> <li>Monsoon about to break during mid JUNE.</li> <li>Working with Scorching Sun in the mid-summer.</li> </ol>	<ol> <li>Managed by utilizing the multi-gang agencies.</li> <li>Motivation from higher authorities.</li> <li>Allowed to work during night with emergency light support with higher wages.</li> </ol>	Strategic and time-bound work plan with dedicated and involved working groups.

# Challenges, Opportunities & Lesson Learnt from FANI



disha

SI	Points	Challenges	Opportunities	Lessons Learn
4	Temporary Power supply Extension	Severe damage of multi-link network.	<ol> <li>By use of ERS Towers as per the target timeline assigned</li> <li>Alternate Power supply by Inter-linking NETWORK with jumpering of the part healthy system.</li> </ol>	experienced empanelled working agencies. 2.Creation of ERS, Disaster Management Unit and
5	Early Supply Extension to Consumers	Severe Damage of Distribution Network	Phase wise diversion of distribution areas to healthy Grids, optimising the capacities of Sub-station.	

# **Resiliency of Power Structure during Disasters**



- 1. Full proof Strategic Plan :
  - Six A's Preparatory Tool
  - Well documented POST event Reports on Learning lessons.
- 2. Secondary Network Up-gradation: (Distribution)
  - Mechanism of RMU (Ring Main Unit) with sectionalisors to ULBs.
  - Use of NBLS Tower, UG cable for Trunk Lines
  - H-pole, UG cable, Spun pole for internal ring.
  - > HTLS conductor with up gradation of hardware.
  - Polymer Insulators.

### 3. **Primary System Up gradation: (Transmission)**

- Network and equipment (Transformers) with N-1 contingency.
- Use of Robust and resilient Equipment
- GIS and Hybrid Grids.
- 400KV CTS (Costal Transmission Scheme) with wind resilient Tower. (Here the link could be Paradeep-Uttara-Mendhasal-Berhempur- Jeypore Link
- Gradual changeover of TL with same ROW, abolition of OLD tower with up gradation to next voltage level if required.

# **Resiliency of Power Structure during Disasters**



### 4. Distributed Independent Sources:

- Micro-Grid with DER (Distributed Energy Resources)
- > DG (Distributed Generation) with integration of RE (Renewable Energy).
- Remote Control GIS grids

### 5. Adaption to Innovative:

- ➢ IoT (Internet of Things) for Auto control for system stability.
- Sensor driven Real time Data analysis and consequent recovery control action.
- Self Healing Network with Auto- Reclose,
- SCADA, SAS and LADR concept for system control.
- GIS and other Hybrid Grids for environment resilient grids.
- Modern innovative SMART GRID and Modern Digital Grid Concept for reliability and stability.

# Example of Stable System network to PURI command area even the major 220KV power supply is yet to be in operation after FANI is explained.



## **AUTO SHADED CONCEPT CHANDAKA GRID SUB-STATION FO**

### **UN-INTERRUPTED SUPPLY TO IMPRTANT AREA**





## **AUTO SHADED CHANDAKA GRID SUB-STATION**







## Build-Back-Better for un-interrupted Power supply



### 1. Revisiting of Tower Design and Profile:

- Reconstruction of the damaged stretch of the TL, ensuring smaller span.
- > Adopting strongest Tower that permits higher angles of deviations withstanding of Zone-6.
- For Disaster vulnerable areas, 6 legged / 8-legged stabler towers / monopoles @ smaller span to sustain wind velocity higher that 200KMPH.
- For Flood vulnerable, PILE FOUNDATION and embankment structure to be chosen

### 2. Revisiting of Line Conductors and Tower Accessories :

- Use of HTLS (High Temperature Low Sag) and other high temperature endurance conductors
- Long-rod insulators, Polymer Insulators.
- Glass fibre Flexible cross arm.
- > Corrosion free tower materials, especially for saline affected Zone.

#### 3. Use of Tower Patrolling Software :

Tower Patrolling software (Android base mobile friendly) using GPS technology can allow us to have pro-active action on the tower

### 4. Development Data base on Tower Scheduling and Profile:

> The Off-line testing, tower scheduling and other data could be maintained for immediate action

### 5. Central/State Acts on ROW

- > Need of Central/State Act for RoW settlement for T&D projects.
- Stipulation of Benchmark value
- > Conversion of Agricultural land to homesteads. .
## Build-Back-Better for un-interrupted Power supply



### 6. Adaption to Innovative and On-Line Monitoring Tools:

- Use of ON-LINE monitoring devices like PID, Leakage current monitor,
- Fault passage Indicators, Thermal scanning.
- > Auto vibrator sensing for looseness on Tower members.

#### 7. Creation of ERS and Disaster Management Unit:

- Creation of ERS, Disaster Management Unit and Disaster Response Centre being equipped with personnel, vehicles, T&P at different Zones.
- The specialised empanelled agencies, satisfying the norms to be created to meet these exigencies.
- Mock Training to be acquaintance to new technology.

#### 8. Encouragement for indigenous home land products:

- ERS Tower is proven of Disaster resilient, but its production being at overseas results with higher cost.
- Encouragement should be for domestic capacity building for easy availability with less price

#### 9. Training and development

- Grooming the youngsters under experienced officers
- Interstate collaboration and deal for extension of helping hand.
- Allowing the youngsters to be the part of the disaster plan.

## **Distribution Structural Improvement.**

OPTCL Lifeline of Odisha

- 1. Up-gradation of Infra-structures.
- 2. Use of H pole instead rail, joist or RCC or Spun.
- 3. Use of AB cables.
- 4. Adaption to RMU either inter-connected or radially fed depending upon the situation.
- 5. Adaption to Innovative: SCADA, GIS, Auto-healing system, SAS, EMS etc..
- 6. Underground cables to main important localities.
- 7. Study of un-interrupted Power supply to Bhubaneswar command area is explained below.

## SOP for Early Restoration.



### **ACTION for Alternate Supply**

- Each Identified critical lines in the NETWORK have defined SOP.
- On Outage, the nodal officer immediately avails the alternate supply or for the automated system the standby network gets closed.
- The Nodal Officer then intimates SLDC for Load/ Supply adjustment

### Restoration in case of Damage or Permanent Failure

- Assess the damage
- Acquire the category
- Prioritise the Action Plan
- Short Term Planning with Review
- Long Term Planning with Review
- Closure of the Project With report on Lessons learnt for future reference.

## Adoption of Innovative Technology.



- Monitoring of Grid Failure: SCADA, SAS and PMU with Digital system already in the role to the maximum grids and integration to REMOTE station by the use of IEDs (Intelligent Electronic Devices) is to be done for easy control, monitoring, supervising and if required necessary real time rectification.
- Coordination plan with Stake holder: On-line Data monitoring by the EMS module at present available in SLDC to work upon the pre-scheduling structure with Interdisciplinary role in line with GRID CODE. We also meet all our stake holders with bi-monthly meeting to discuss the deficiencies and discrepancies.
- Preparation of a DPR : We are in action of preparing a DPR on " What NOW... What NEXT.. (WNWN) " For resilient Power Infrastructure.

## CONCLUSION ....



Our approach is testimony of our willingness to embrace the changes in the emerging environment with our MANTRA (PQRS: Power with Quality, Reliability Safety and security.) with a tag line of WE CAN .... WE WILL ....

# "If we don't strive for change,

then change will drive us away."

# THANK YOU!











Works involved in Restoration
DE-STRINGING
Installation of de-stringing arrangements at Top & Middle phase of both the circuits at preceding tower location (AP 253) & succeeding tower location (AP 255), lowering of 24 conductors along with Earthwire from each tower & rough sag at AP 253 & AP 254 respectively.
Installation of de-stringing arrangements at Bottom phase and earth wire of both the circuits at AP 253 & AP 255, lowering of 24 conductors & rough sag at AP 253 & AP 254 respectively and rough sag at AP 254 for both the spans (AP 253 to AP 254 & AP 254 to AP 255).
Dismantling & Erection
Dismantling of tower upto Bottom crosss arm level
Re Erection of Tower from Bottom crosss arm level
RE-STRINGING
Makeup of Top & Middle phase Conductors of both circuits of AP 253 to AP 254 & AP 254 to AP 255 at AP 254 & fixing of cotter pin at AP 253 & AP 25.
Makeup of Bottom phase Conductors of both circuits of AP 253 to AP 254 & AP 254 to AP 255 at AP 254 & fixing of cotter pin at AP 253 & AP 255 & putting jumpers on Mid. & Bot. phases.
Make up of Earth wire at AP 254 and fixing of cotter pin at AP 253 & AP 255 along with fixing of Earthwire accessories.
Fixing of spacer damper on Middle & Bottom phases.



Actions taken by TPTL to restore the line (2/2)
The restoration works were hampered due to the following constraints.
<ul> <li>Continuous excessive rainfall in the Darjeeling Hills.</li> <li>Dense fog in the Darjeeling Hills.</li> <li>Low visibility in Darjeeling Hills.</li> <li>Non availability of shut down of 11 kV distribution line of WBSEDCL, which passes below the 400 kV Teesta III – Kishanganj transmission line.</li> <li>Severe ROW issues at site.</li> </ul>
Therefore, the shut down of both 400 kV Rangpo – Kishanganj Line and 400 kV Teesta III – Kishanganj Line was extended initially upto 20.08.2019 and subsequently upto 22.08.2019.
In-spite of the above said hurdles, both the 400 kV Rangpo – Kishanganj Line and 400 kV Teesta III – Kishanganj Line was restored on 23.08.2019 and both the lines were charged on same day i.e. 23.08.2019.
8

## Program for PSS Tuning for different units of DVC

SI. No	Station	Units	Remarks
1	MTPS	Unit#4 (210 MW)	Dec, 2019
		Unit#5 (250 MW)	Dec, 2019
		Unit#6 (250 MW)	Dec, 2019
		Unit#7 (500 MW)	Dec, 2019
		Unit#8 (500 MW)	Dec, 2019
2	DTPS	Unit#4 (210 MW)	April 2020
3	DSTPS	Unit#1 (500 MW)	Nov 2019
		Unit#2 (500 MW)	Nov 2019
4	RTPS	Unit#1 (600 MW)	Feb,2021 (after overhauling of unit)
		Unit#2 (600 MW)	June,2021 (after overhauling of unit)
5	CTPS	Unit#7 (250 MW)	Dec 2019
		Unit#8 (250 MW)	Dec 2019
6	KTPS	Unit#1 (500 MW)	May, 2020
		Unit#2 (500 MW)	PSS Setting done in Feb 2019. (records
		+	attached)
7	BTPS-A	Unit#1 (500 MW)	June, 2020 (after overhauling of unit)
8	BTPS-B	Unit#3 (210 MW)	June, 2020



#### ERLDC Shutdown approval process flow and time line-reg.

With the ever increase in transmission elements, the Grid is getting more secure and reliable. Still, outage of one element may affect severely to adjacent control area depending on system condition that area. Hence, planning and co-ordination between different control areas is absolute necessary. It has been seen that, due to lack of mutual consent/communication between two control area/license, outage of transmission elements are getting delayed or denied due to which monetary loss occurred as well as condition of that particular element worsen. ERLDC wants to draw the attention on the following points which are seen in Eastern constituents/license.

- 1. There is a shortage of designated outage coordinators in ER constituents /license. Sometimes proper communication is not possible with them.
- 2. E-mails are not reaching to them in time which is sent from ERLDC (particularly in GRIDCO case). Most of the time mails are seen when ERLDC inform them verbally.
- 3. It also leads to delayed consent thereby delaying the shutdown.
- 4. There is no substitute for the absence of outage co-ordination. Sometimes SLDC control room person are coordinating shutdown which is not a good practice. Progress tracking of any outage will be lost once shift change occurred.
- 5. Planned outages are being sent on holidays also which is very difficult to process.
- 6. We have seen that, in absence of competent authority (SLDC Hawarh and SLDC Patna for example), OCC approved shutdowns are also get cancelled.

#### To tackle all the above following suggestions may be considered:

- 1. Every Transmission license, generators and SLDCs must have dedicated outage cocoordinators and the contact information of all such co-coordinators shall be shared with all.
- 2. In absence of the designated outage co-coordinator, suitable substitute should be provided and the same shall be intimated to all.
- 3. All the indenting agencies are requested to communicate with their counterpart outage co-coordinator for smooth and speedy consent if it require.
- 4. Getting consent timely is very important. All the agencies, whose consent is required for a particular outage, are requested to adhere the time line given by ERLDC fails to which the outage will be cancelled or delayed accordingly.
- 5. All the agencies are requested to submit holiday list in their control area or any other contingencies well in advance to all.
- 6. All the agencies must provide their official as well as personal E-mail of their outage coordinators to ERLDC and ensure that checking of the both email are being done simultaneously.

Annexure-D.1

## Anticipated Power Supply Position for the month of Nov-19

	SL.NO	P A R T I C U LA R S	PEAK DEMAND MW	ENERGY MU
1		BIHAR		
	i)	NET MAX DEMAND	4875	2350
1	ii)	NET POWER AVAILABILITY- Own Source (including bilateral)	412	334
1		- Central Sector	3948	1905
	iii)	SURPLUS(+)/DEFICIT(-)	-515	-111
2	i)	JHARKHAND NET MAX DEMAND	1410	800
1 '	ii)	NET POWER AVAILABILITY- Own Source (including bilateral)	405	160
	11)	- Central Sector	860	412
	iii)	SURPLUS(+)/DEFICIT(-)	-145	-228
<sup> </sup>	,		110	220
3		DVC		
	i)	NET MAX DEMAND (OWN)	2925	1870
1	ii)	NET POWER AVAILABILITY- Own Source	5311	2868
1		- Central Sector	518	238
		Long term Bi-lateral (Export)	1446	1041
	iii)	SURPLUS(+)/DEFICIT(-)	1457	195
4		ODISHA		
-	i)	NET MAX DEMAND	3900	2304
	ii)	NET POWER AVAILABILITY- Own Source	3778	1651
	,	- Central Sector	1483	708
	iii)	SURPLUS(+)/DEFICIT(-)	1361	55
	,			
5		WEST BENGAL		
5.1		WBSEDCL		
	i)	NET MAX DEMAND (OWN)	5700	2744
1	ii)	CESC's DRAWAL	0	58
1	iii)	TOTAL WBSEDCL'S DEMAND	5700	2802
	iv)	NET POWER AVAILABILITY- Own Source	4076	1591
1		- Import from DPL	465	0
		- Central Sector	2115	1130
	V)	SURPLUS(+)/DEFICIT(-)	956	-80
	vi)	EXPORT (TO B'DESH & SIKKIM)	325	-203
5.2		DPL		
	i)	NET MAX DEMAND	0	190
	ii)	NET POWER AVAILABILITY	465	218
	iii)	SURPLUS(+)/DEFICIT(-)	465	28
	,			
5.3		CESC		
	i)	NET MAX DEMAND	1800	775
1	ii)	NET POWER AVAILABILITY - OWN SOURCE	580	364
1		FROM HEL	540	311
1		Import Requirement	680	100
	iii)	TOTAL AVAILABILITY	1800	775
	iv)	SURPLUS(+)/DEFICIT(-)	0	0
6		WEST BENGAL (WBSEDCL+DPL+CESC)		
U		(excluding DVC's supply to WBSEDCL's command area)		
	i)	NET MAX DEMAND	7500	3709
	ii)	NET POWER AVAILABILITY- Own Source	5121	2174
		- Central Sector+Others	3335	1441
	iii)	SURPLUS(+)/DEFICIT(-)	956	-94
7		SIKKIM		
'	i)	NET MAX DEMAND	125	61
	ii)	NET POWER AVAILABILITY- Own Source	4	1
	11)	- Central Sector+Others	168	72
	iii)	SURPLUS(+)/DEFICIT(-)	47	13
	,			
8		EASTERN REGION		
		At 1.03 AS DIVERSITY FACTOR		
	i)	NET MAX DEMAND	20132	11093
۱ ۱	.,	Land Bild Bild Bild	1446	1041
	~	Long term Bi-lateral by DVC	-	
	~	EXPORT BY WBSEDCL	325	-203
		EXPORT BY WBSEDCL		
	ii)	EXPORT BY WBSEDCL	325 25342	-203 11964
		EXPORT BY WBSEDCL		

				ERL	DC, KOLKAT	A				
		TRANSMISS	ION ELEMEN	TS OUTAGE APPROVED IN	162ND OCC	MEETING OF	ERPC			
SI	NAME OF THE ELEMENTS	FROM	TIME	TO DATE	TIME	REMARKS	S.D availed BY	Reason	SUBJECT TO CONSENT FROM AGENCY	COMMENTS
1	400KV Malda-Purnea-II	25-10-19	8:00	25-10-19	17:00	ODB	POWERGRID, ER-II	A/R Retrofitting. Old satic relay required to be replaced by Numerical relays.		after charging of 400kv farakka-new purnea
2	400KV Maithon-Right Bank #II	26-10-19	8:00	09-11-19	18:00	OCB	POWERGRID, ER-II	Re conductoring work		
3	Main bay of 400kv Maithon-MPL Ckt#2,( Bay no 406) at MPL	26/10/19	8:00	09/11/19	18:00	ОСВ	POWERGRID, ER-II	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	During the line shutdwon	
4	Tie bay of 400kv Maithon-MPL Ckt#2/ST-1,( Bay no 405) at MPL	26/10/19	9:00	09/11/19	19:00	ОСВ	POWERGRID, ER-II	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	During the line shutdwon	
5	400 KV MUZAFFARPUR-GORKAHPUR-I	29-10-19	9:00	29-10-19	17:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments & Relay Testing at PGCIL Gorakhpur S/s	May be after restoration of 400kV Barh-Motihari-DC	
6	400 KV MUZAFFARPUR-GORKAHPUR-II	30-10-19	9:00	30-10-19	17:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	May be after restoration of 400kV Barh-Motihari-DC	
7	400KV BUS -COUPLER Bay at Rangpo	01-11-19	8:00	01-11-19	18:00	ODB	POWERGRID, ER-II	For AMP Work		
8	400KV RANGPO-KISHANGANJ LINE	01-11-19	8:00	30-11-19	18:00	ODB	POWERGRID, ER-II	For stringing work of 400kV LOOP OUT OF Teesta-III- Kishengunj at Rangpo		to be alowed after return of 400kv Rangpo-Binaguri shutdown
9	400KV DIKCHU-RANGPO LINE	01-11-19	8:00	30-11-19	18:00	ODB	POWERGRID, ER-II	For stringing work of 400kV LOOP OUT OF Teesta-III- Kishengunj at Rangpo		
10	220KV BUS-1 at Rangpo	01-11-19	8:00	03-11-19	17:00	ОСВ	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates) &liquidation of Line defeats		
11	400KV BINAGURI-RANGPO-1 line	01-11-19	9:00	31-05-19	18:00	ОСВ	POWERGRID, ER-II	Upgradation of Main & Tie bay of Rangpo Line#1 & Reconductoring		
12	400KV BINAGURI-RANGPO-2 line	01-11-19	9:00	31-05-19	18:00	ОСВ	POWERGRID, ER-II	Upgradation of Main & Tie bay of Rangpo Line#2 & reconductoring		
13	400kV D/C Binaguri - Bongaigaon (Twin) Line (POWERGRID)	01-11-19	6:00	04-11-19	18:00	ODB	POWERGRID, ER-II	Stringing work of overhead crossing (in beteeen loc no 273- 274) for under construction 400 KV D/C Jigmeling-Alipurduar TL.	NLDC	
14	400KV TBC at Malda	01-11-19	8:00	12-12-19	17:00	OCB	POWERGRID, ER-II	ERSS-XVII-B Constructional work	WB	
15	400/220 KV 315 MVA ICT-3 at Malda Substation(associated Bays 403 and 205)	01-11-19	8:00	20-12-19	17:00	ОСВ	POWERGRID, ER-II	ERSS-XVII-B Constructional work	WB	
16	400KV Malda-Purnea-I	01-11-19	8:00	01-11-19	17:00	ODB	POWERGRID, ER-II	A/R Retrofitting. Old satic relay required to be replaced by Numerical relays.		after charging of 400kv farakka-new purnea
17	400KV BUS-I at Malda	01-11-19	8:00	01-11-19	17:00	ODB	POWERGRID, ER-II	ERSS-XX Constructional work(Disconnection of TBC Bus isolator Jumper)	WB	
18	Futute bay of 500MVA ICT-3 (421) at Maithon	01-11-19	9:00	25-11-19	18:00	OCB	POWERGRID, ER-II	Retrofitting of 400kV BHEL CB under ERSS-XX project work by M/s TBEA	1	
19	220KV WBSETCL-Subhasgram Line#1 (Bay No.207)	01-11-19	9:00	01-11-19	17:00	ODB	POWERGRID, ER-II	For rectification of Abnormal sound Coming from Line Isolator	WB	
20	A/R in non-auto mode in 400KV TeestallI-Kishanganj-I A/R in non-auto mode in 400KV Malda-Farakka - II	01-11-19 01-11-19	7:00 7:00	30-11-19 30-11-19	18:00 18:00	ODB ODB	POWERGRID,ER-II POWERGRID,ER-II	For OPGW installation Work For OPGW installation Work		
22	315 MVA ICT II at Baripada	01-11-19	9:00	01-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Relay retrofitting & AMP works	GRIDCO	
23	A/R OF 400KV Baripada-Kharagpur line	01-11-19	9:00	10-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Line Auto-reclose switch is to be kept in Non-auto mode for Online PID scanning work of porcelain insulator of concerned line		
24	400kv Bus Reactor-3	01-11-19	9:00	01-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		after 15th november no reactor shutdown shall be entertained upto 15th Feb
25	400 kV Jeypore-Indravati S/C Line	01-11-19	8:00	01-11-19	18:00	ODB	ER-II/Odisha /Jeypore	For PID defect insulator replacement work and for attending S/D nature defects	NLDC	
26	50MVAR JEYPORE LINE REACTOR	01/11/19	9:00	01/11/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR Jeypore L/R and 403R 52 CB		after 15th november no reactor shutdown shall be entertained upto 15th Feb

27	125MVAR Bus Reactor	01-11-19	9:00	01-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	AMP work		after 15th november no reactor shutdown shall be entertained upto 15th Feb
28	220 KV ICT # 1 Main Bay (Bay No-201)	01-11-19	9:00	01-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP & MOM Box Retrofitting		
29	400 KV Rengali - Talcher # 1 Line (Non-Auto)	01-11-19	8:00	10-11-19	17:00	ODB	ER-II/Odisha/Rengali	For PID Measurement		
30	765KV Bus-I at Sundargarh	01-11-19	9:00	07-11-19	18:00	ОСВ	ER-II/Odisha/Sundergarh	HV & Impulse testing of 765KV GIS (Construction Head)	NLDC	
31	Main Bay 401 of 400kV Raighar2 at Sundargarh SS	01-11-19	9:00	01-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
32	765KV Sundargarh-Angul Ckt #1	01-11-19	8:00	01-11-19	17:30	ODB	ER-II/Odisha/Sundergarh	TL Maint work	NLDC	
33	400KV Sundergarh-Raigarh Ckt #1	01-11-19	8:00	07-11-19	17:30	ODB	ER-II/Odisha/Sundergarh	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	
34	400 kv (Quad) D/C Purnia-Biharshrif Line CKT-1 (NPRN-	01-11-19	8:00	30-11-19	18:00	ODB	ENICL	For OPGW rectification work. Line is Anti theft charged		
35	400 kv (Quad) D/C Purnia-Biharshrif Line CKT-2( NPRN-	01-11-19	8:00	30-11-19	18:00	ODB	ENICL	For OPGW rectification work. Line is Anti theft charged		
36 37	400 KV MAIN BUS-1, New Duburi 315 MVA 400/220 KV ICT-I, at New Duburi	01-11-19	8:00 8:00	01-11-19 02-11-19	16:00 16:00	ODB ODB	GRIDCO GRIDCO	Annual maintenance Annual maintenance		
38	220KV NPRN- PRN CKT-I	01-11-19	10:00	11-11-19	18:00	ОСВ	POWERGRID ER-I	FOR RE-CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).		
39	220 KV NEW PURNEA BEGUSARAI -1	01-11-19	10:00	01-11-19	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING DURING RE- CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).	BSEB	
40	220 KV NEW PURNEA BEGUSARAI - 2	01-11-19	10:00	01-11-19	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING DURING RE- CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).	BSEB	
41	400KV RANCHI-RAGUNATHPUR LINE-2	01-11-19	10:00	01-11-19	17:00	ODB	POWERGRID ER-I	FOR AUTO RECLOSE RELAY TEST OF TIE BAY AT RANCHI	DVC	
42	400KV Bus -I at Patna	01-11-19	9:30	01-10-19	17:30	ODB	POWERGRID ER-1	AMP, Jumper Tighting	BSEB	
43	80 MVAR Bus Reactor AT LAKHISARAI	01-11-19	9:30	01-11-19	17:30	ODB	POWERGRID ER-I	Fire Wall Construction of 315 MVA 400/132 kV ICT III		after 15th november no reactor shutdown shall be entertained upto 15th Feb
44	400 kV Bay No 411 TIE BAY OF 400 KV KAHLGAON- LAKHISARAI-I AT LAKHISARAI	01-11-19	9:30	15-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III		
45	A/R OF 400 KV BIHARSHARIF-BANKA-II	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID ER-I	OPGW WORK		
46 47	A/R OF 400 KV BIHARSHARIF-KODERMA-II A/R OF 400 KV RANCHI-MAITHON(RB)-II	01-11-19 01-11-19	7:00 7:00	30-11-19 30-11-19	18:00 18:00	ODB ODB	POWERGRID ER-I POWERGRID ER-I	OPGW WORK OPGW WORK	DVC	
47	A/R OF 400 KV KANCHI-MATHON(RB)-II A/R OF 400 KV BARH-MOTIHARI-II	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID ER-I	OPGW WORK		
49	A/R OF 400 KV MOTIHARI-GORKAHPUR-II	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID ER-I	OPGW WORK		
50	A/R OF 400 KV PATNA-KISANGANJ-II	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID ER-I	OPGW WORK		
51	400kV Baripada-Duburi Line	01-11-19	6:00	30-11-19	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non- auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		
52	400kV Duburi-Pandiabili Line	01-11-19	6:00	30-11-19	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		
53	400kV Baripada-Pandiabili Line	01-11-19	6:00	30-11-19	18:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		
54	80MVAR B/R-1 at Balangir	01/11/19	10:00	01/11/19	12:00	ODB	ER-II/Odisha/Balangir	Rectification of CSD and checking of its operational Signature		
55	50MVAR Angul L/R	01/11/19	12:00	01/11/19	14:00	ODB	ER-II/Odisha/Balangir	Rectification of CSD and checking of its operational Signature		
56	50MVAR Jeypore L/R	01/11/19	15:00	01/11/19	17:00	ODB	ER-II/Odisha/Balangir	Rectification of CSD and checking of its operational Signature		
57	A/R in non-auto mode in 400KV TeestaIII-Kishanganj-I	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID (ER-II)	For OPGW installation Work		
58	A/R in non-auto mode in 400KV Malda-Farakka - II	01-11-19	7:00	30-11-19	18:00	ODB	POWERGRID (ER-II)	For OPGW installation Work		after charging of 400kv farakka-new purnea
59	220KV RANGPO-NEW MELLI line	02-11-19	8:00	03-11-19	17:00	ОСВ	POWERGRID,ER-II	For rectification of SF6 gas leakage repair work(both Shutdown needed on same dates) &liquidation of Line defeats		

60	400KV BUS-II at Malda	02-11-19	8:00	02-11-19	17:00	ODB	POWERGRID, ER-II	ERSS-XX Constructional work(Disconnection of TBC Bus	WB	
61	315 MVA ICT#1 at Subhasgram	02-11-19	9:00	02-11-19	17:00	ODB	POWERGRID, ER-II	isolator Jumper) For AMP Work	WB	
	, i i i i i i i i i i i i i i i i i i i									
62	315 MVA ICT I at Baripada	02-11-19	9:00	02-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Relay retrofitting & AMP works	GRIDCO	
63	765KV JHARSUGUDA CKT 4 TIE BAY 719 220 KV BUS II at Rourkela	02-11-19 02-11-19	9:00	02-11-19	18:00	ODB ODB	ER-II/Odisha/Angul SS ER-II/ODISHA/ROURKELA	AMP Work DISMANTLING JUMPERS OF FUTURE BAYS	NLDC GRIDCO	
64	220 KV BUS II at Rourkela	02-11-19	9:00	02-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	DISMANTLING JUMPERS OF FUTURE BAYS	GRIDCO	
65	50MVAR ANGUL LINE REACTOR	02/11/19	9:00	02/11/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 401R 52 CB		after 15th november no reactor shutdown shall be entertained upto 15th Feb
66	315 MVA, 400/220 KV ICT # 1	02-11-19	9:00	02-11-19	17:00	ODB	ER-II/Odisha/Rengali	For AMP & Retrofitting of O/C, E/F & REF Relay		
67	Tie bay 402 of 400kV Riaghar-2 & 400kV side of ICT1 at Sundargarh SS	02-11-19	9:00	02-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
68	765KV Sundargarh-Angul Ckt #2	02-11-19	8:00	02-11-19	17:30	ODB	ER-II/Odisha/Sundergarh	TL Maint work	NLDC	
69	400 KV MAIN BUS-2, New Duburi	02-11-19	8:00	02-11-19	16:00	ODB	GRIDCO	Annual maintenance		
70	50 MVAR Line Reactor-1 at Daltonganj	02-11-19	9:30	02-11-19	17:30	ODB	POWERGRID ER-I	LINE REACTOR-1 NEUTRAL EARTHING ARRANGEMENT MODIFICATION WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
71	400 kV Sasaram Daltonganj -I TL 400 kV Sasaram Daltonganj -I TL	02-11-19 02-11-19	9:30 17:15	02-11-19 02-11-19	9:45 17:30	ODB ODB	POWERGRID ER-I POWERGRID ER-I	FOR ISOLATION of LINE REACTOR FOR TAKING LINE REACTOR INTO SERVICE		
73	315MVA, ICT-2 at Balangir	02/11/19	8:00	13/11/19	18:00	ОСВ	ER-II/Odisha/Balangir	For internal inspection of ICT against sudden rise in fault gases due to regular fault in down stream OPTCL network.		
74	315MVA, ICT-2 at Balangir	02/11/19	8:00	13/11/19	18:00	ОСВ	ER-II/Odisha/Balangir	For internal inspection of ICT against sudden rise in fault gases due to regular fault in down stream OPTCL network.		
75	220 kV Bus-l at Malda	03-11-19	8:00	03-11-19	17:00	ODB	POWERGRID, ER-II	ERSS-XX Constructional work(Re-connection of Bus isolator Jumper)	WB	
76	400 KV 406 Main Bay of 315 MVA ICT-II	03-11-19	9:00	03-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
77	Main Bay of Bolangir Line (415)	03-11-19	8:00	03-11-19	18:00	ODB	ER-II/Odisha /Jeypore	AMP of 415 Main Bay		
78	400KV Bus 2 at Patna	03-11-19	9:30	08-11-19	17:30	ODB	POWERGRID ER-1	Jumper connection of Barh Line-1 Line reactor Bay. Changing of Bus isolator of bay 409 and 412	BSEB	
79	500 MVA ICT-1 at Patna	03-11-19	9:30	04-11-19	17:30	ОСВ		AMP and CSD comissioning	BSEB	after pusauli ICT shutdown
80	220 Kv Muzaffarpur (PG)-Hajipur ckt-1	03-11-19	10:00	03-11-19	16:00	ODB	BSPTCL	For line maintenance work	No Load Restriction	
81	HVDC Pole-1	03-11-19	8:00	03-11-19	17:00	OCB	ER-II/Odisha/HVDC Talcher	Replacement of Isolator arms of 10C05-Q9 convertor isolator as a preventive measure towards past misalignment. HVDC Pole-2 shall be in MR mode		
82	400/220KV ICT#1 at Binaguri	04-11-19	10:00	04-11-19	17:00	ODB	POWERGRID, ER-II	AMP works		
83	125MVAR BR- I at Alipurduar	04-11-19	7:00	07-11-19	18:00	ОСВ	POWERGRID, ER-II	Oil leakage (from PRD & Main tank joint ) and Air Cell rectification		
84	220 kV Bus-II at Malda	04-11-19	8:00	04-11-19	17:00	ODB	POWERGRID,ER-II	ERSS-XX Constructional work(Reconnection of Bus isolator	WB	
85	220 KV Maithon (PG) -Dhanbad D/C line (DVC, Line nos - 217,218)	04-11-19	8:00	05-11-19	18:.00	ОСВ	POWERGRID,ER-II	Jumper) PL Crossing during Re-conductoring work of Maithon - Right Bank Line	DVC	both CTPS-7&8 units shall remain in service,patratu assitance to dvc
86	400 KV Main Bus -I at Subhasgram SS	04-11-19	9:00	04-11-19	17:00	ODB	POWERGRID, ER-II	AMP of 400 KV Main Bus -I at Subhasgram SS	WB	
87	400 kV 407 main Bay of Baripada-Duburi line	04-11-19	9:00	05-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works & Gasket replacement		
88	765KV JHARSUGUDA CKT 3 MAIN BAY 723	04-11-19	9:00	04-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
89 90	400kV Main Bay (410) of Indravati Line 400/220 KV 315 MVA ICT#1	04-11-19	8:00	06-11-19	18:00	ODB	ER-II/Odisha /Jeypore ER-II/ODISHA/ROURKELA	Overhauling of 410 Bay CB Make CGL AMP WORKS	GRIDCO	
90	400/220 KV 315 MVA ICT#1 220 KV ICT # 2 Main Bay (Bay No-202)	04-11-19 04-11-19	9:00 9:00	04-11-19 04-11-19	18:00 17:00	ODB ODB	ER-II/ODISHA/ROURKELA ER-II/Odisha/Rengali	AMP & MOM Box Retrofitting		
92	Main Bay 403 of 400kV side of ICT1 at Sundargarh SS	04-11-19	9:00	04-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
93	400kV D/C Kharagpur- Chaibasa line 1	04-11-19	9:00	04-11-19	14:00	ODB	PKTCL	Jumper & hardware fittings tighting	WB	
94	Tie bay of ICT-2 & BR-2 (402 Bay) AT JAMSHEDPUR	04-11-19	9:30	04-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
95	400 /220 kV ICT-I at Gaya ss	04-11-19	9:00	04-11-19	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	after pusauli ICT shutdown
96	400KV SASARAM-DALTONGANJ-1 LINE	04-11-19	9:00	06-11-19	18:00	ODB	POWERGRID ER-I	TO ATTEND PUNCH POINTS IN LINE		
	500MVA ICT-2 MAIN BAY (403-52 BAY) at New Purnea	04-11-19	10:00	04-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK	1	1

98	TIE BAY OF MUZZAFARPUR ckt 1&2 at Biharshariff	04-11-19	10:00	04-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
99	400 KV MAITHON-RB-1 MAIN BAY (407) AT RANCHI	04-11-19	9:30	04-11-19	17:30	ODB	POWERGRID ER-I	AMP work		
100	50 MVAR Line Reactor-2 at Daltonganj	04-11-19	9:30	04-11-19	17:30	ODB	POWERGRID ER-I	LINE REACTOR-2 NEUTRAL EARTHING ARRANGEMENT MODIFICATION WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
101	400 kV Sasaram Daltonganj -II TL	04-11-19	9:30	04-11-19	9:45	ODB	POWERGRID ER-I	FOR ISOLATION of LINE REACTOR		
101	400 kV Sasaram Daltonganj -II TL	04-11-19	17:15	04-11-19	17:45	ODB	POWERGRID ER-I	FOR TAKING LINE REACTOR INTO SERVICE		
102	419 bay Ballia -3 Main bay at Patna	04-11-19	10:00	04-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK		
103	MAIN BAY OF 400 KV B/R-II AT NEW RANCHI	04-11-19	9:00	04-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
105	132 kV Main Bus AT LAKHISARAI	04-11-19	9:30	04-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III	BSEB	
106	800 KV HVDC BNC AGRA LINE-I	04-11-19	6:00	08-11-19	18:00	ОСВ	POWERGRID NR-III	De-stringing of existing line & tapping of new diverted section at Tower No3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of 'Purvanchal Expressway' (UPEIDA).Line sketch enclosed NOTE:S/D of all 4 poles at Agra and related poles at BNC/APD is also required		
107	800 KV HVDC BNC AGRA LINE-II	04-11-19	6:00	08-11-19	18:00	ОСВ	POWERGRID NR-III	De-stringing of existing line & tapping of new diverted section at Tower No3451 & 3474 due to Diversion Work of 800 KV HVDC BNC-Agra TL infringing the corridor of "Purvanchal Expressway" (UPEIDA).Line sketch enclosed NOTE:S/D of all 4 poles at Agra and related poles at BNC/APD is also required		
108	220 KV DMTCl(Darbhanga)-Motipur T/L	04-11-19	12:00	04-11-19	12:15	ODB	BSPTCL	ABT meter	No load restriction	
109	220 KV DMTCL(Darbhanga)-Samastipur(New) S/C T/L	04-11-19	9:00	05-11-19	17:00	ODB	BSPTCL	For line maintenance work	Samastipur (New) will avail power from alternate sources.	
110	220 Kv Muzaffarpur (PG)-Hajipur ckt-2	04-11-19	10:00	04-11-19	16:00	ODB	BSPTCL	For line maintenance work	No Load Restriction	
111	400kv BkTPP-Arambag line	04-11-19	7:00	04-11-19	16:00	ODB	WBSETCL	AMP WORK		
112	400/220kV 315MVA ICT-3 at Rangpo	05-11-19	8:00	05-11-19	18:00	ODB	POWERGRID, ER-II	For rectification of gas leakage and repair work		
113	400 KV FARAKKA-BERHAMPORE CKT-1	05-11-19	9:00	06-11-19	18:00	ODB	POWERGRID, ER-II	Rectification of shut down nature defects in various locations in Transmission line.		
114	500 MVA ICT #1 at Maithon	05-11-19	8:00	05-11-19	18:00	ODB	POWERGRID, ER-II	1. AMP work 2. On load testing of CSD & Replacement of MOG under ERSS-IX project work.	DVC	both CTPS-7&8 units shall remain in service,patratu assitance to dvc
115	400 KV BUS-I at Durgapur	05-11-19	9:30	05-11-19	18:00	ODB	POWERGRID, ER-II	Bus Bar relay checking & AMP	DVC	
116	220 KV Main Bus-I at Subhasgram SS	05-11-19	9:00	05-11-19	17:00	ODB	POWERGRID, ER-II	AMP of 220 KV Main Bus-I at Subhasgram SS	WB	
117	765/400kV, 500MVA, ICT-4	05-11-19	9:00	05-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP work	NLDC	
118	125 MVAR BR at Indravati	05-11-19	9:00	05-11-19	18:00	ODB	ER-II/Odisha/Indravati	Local WTI Replacement and CT Ratio Shifting from Turret CT(200/1) to Bay CT(1000/1). During this Shut Down The Power flow in The UIHEP Line Will be Zero due to the Temporary Shut Down of UIHEP Main bay (412) at Indravati.	GRIDCO	
119	315MVA, ICT-1 at Balangir	05/11/19	9:00	05/11/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 315MVA, ICT-1	GRIDCO	
120	Replacement of DGA Violated CTs with new GE make CTs.	05-11-19	6:00	05-11-19	18:00	ОСВ	ER-II/Odisha/HVDC Talcher	Outage of Bus Filter Bay (10C05C-T1) of ACF-2 on continuous basis for replacement of DGA violated CTs with new GE make CTs. The same Filter Bank ACF-2 shall be kept in service through 10C05C Bay. There shall be no interruption or any limitition of Powerflow & all the Filter Banks shall remain in Sevice during above conditions.		
								banks shall remain in sevice during above conditions.		

										after 15th november
122	Main Bay 413 of 400kV Bus Reactor -I at Sundargarh SS	05-11-19	9:00	05-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		no reactor shutdown shall be entertained upto 15th Feb
123	400 kv Bus-I at Mendhasal sub-station.	05-11-19	9:00	05-11-19	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Servecing of bus isolator at Mendhasal.	GRIDCO	
124	220 kV Ara Khagaul Ckt 1	05-11-19	10:00	05-11-19	17:00	On Daily Basis	POWERGRID ER-I	Main 1 Distance Relay retrofitting work	BSEB	after pusauli ict shutdown
125	Tie bay of ICT-1 & BR-1 (411 Bay) AT JAMSHEDPUR	05-11-19	9:30	05-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
126	400 /220 kV ICT-II at Gaya ss	05-11-19	9:00	05-11-19	18:00	ОСВ	POWERGRID ER-I	For AMP work	BSEB	after pusauli ICT shutdown
127	400kV SILIGURI-2 TIE BAY (405-52) AT NEW PURNEA	05-11-19	10:00	05-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
128	Main bay Purnia 2 404 Bay	05-11-19	10:00	05-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
129	400 KV Pusauli Allahabd Line	05-11-19	9:00	10-11-19	18:00	ODB	POWERGRID ER-I	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting	NLDC	
130	400KV North Bus-2 at Pusauli	05-11-19	9:00	05-11-19	18:00	ODB	POWERGRID ER-I	AMP work	NLDC	
131	220 kV PUSAULI SAHUPURI	05-11-19	9:00	08-11-19	18:00	ОСВ	POWERGRID ER-I	FOR LOAD RESTRICTION DURING SD OF 500 MVA ICT-I AT PUSAULI	NLDC	
132	220 KV MAIN BUS-1 AT RANCHI	05-11-19	9:30	05-11-19	17:00	ODB	POWERGRID ER-I	AMP and R-ph CVT replacement	JSEB	
133	ICT2(315MVA) AT CHAIBASA	05-11-19	9:30	05-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
134	400/220 KV 315 MVA ICT-2 AT MUZAFFARPUR	05-11-19	9:30	07-11-19	17:30	OCB	POWERGRID ER-I	OLTC OVERHAULING	BSEB	post Chatt Puja, NLDC consent is required
135	420 Tie bay of Barh 3 and ballia 3 at Patna	05-11-19	13:00	05-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK		
136	416 bay Ballia -IV Main bay at Patna	05-11-19	9:30	07-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
137	400 KV PATNA-BALLIA-I	05-11-19	9:00	05-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	- NLDC	
138	132 kv Ramnagar -Valmikimnagar T/L	05-11-19	9:00	05-12-19	17:00	OCB	BSPTCL	Reconductoring work	1. Power Supply to Surajpura (Nepal) will be completely off during the Shutdown period. so concent from NEA is required. 2. arrangement of approx 05 MW power will be required to Valmikimnagar Hydal from Nepal side for Valmikimnagar PSS (Local Supply) and synchronisation of EGCHEP Valmikimnagar.	
139	400 KV TSTPS- Rengali-2 (400 KV Bay – 16 & 17)	05-11-19	8:00	07-11-19	16:00	ОСВ	TALCHER NTPC	Isolator no 1789A arm change,Line LA replacement- 3nos and AMP JOB		
140	400/220KV ICT#2 at Binaguri	06-11-19	10:00	06-11-19	17:00	ODB	POWERGRID, ER-II	AMP works		
141	132 KV siliguri Melli Sc line	06-11-19	8:00	06-11-19	17:00	ODB	POWERGRID, ER-II	Replacement of flash insulator and defect liquidation & jumper rectification	Sikkim	
142	400kV D/C Alipurduar - Binaguri (QUAD) Line (STERLITE)	06-11-19	6:00	09-11-19	18:00	ODB	POWERGRID, ER-II	Stringing work of overhead crossing (in beteeen loc no 292- 293) for under construction 400 KV D/C Jigmeling-Alipurduar TL.		
143	400kV Maithon-Durgapur-2 line	06/11/19	11:00	07/11/19	15:00	ODB	POWERGRID, ER-II	For crane movement required for dismantling and Re- erectionof interrupter of R&B ph of Main Bay CB for internal inspection.		
144	220 KV Main Bus-II at Subhasgram SS	06-11-19	9:00	06-11-19	17:00	ODB	POWERGRID, ER-II	AMP of 220 KV Main Bus-II at Subhasgram SS	WB	
145	400 kV 411 Tie Bay of Baripada-Pandiabili & Baripada-TISCO lir	06-11-19	9:00	07-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
146 147	400 KV ROURKELA-CHAIBASA LINE#1 & LR	06-11-19 06/11/19	9:00	06-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS	GRIDCO	
147	315MVA, ICT-2 at Balangir Tie Bay 414 of 400kV B/R-I & Sterlite-I at Sundargarh SS	06/11/19 06-11-19	9:00 9:00	06/11/19 06-11-19	18:00 18:00	ODB ODB	ER-II/Odisha/Balangir ER-II/Odisha/Sundergarh	AMP for 315MVA, ICT-2 AMP works		
149	400 kv Bus-II at Mendhsal sub-station.	06-11-19	9:00	06-11-19	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Servecing of bus isolator at Mendhasal.	GRIDCO	
150	400kV RTPS-Ranchi PGCIL Ckt#3	06-11-19	9:00	07-11-19	18:00	ODB	DVC	for Bay maintenance work at RTPS end.		
151	315 MVA ICT-II at Mendhasal grid S/s	06-11-19	8:00	06-11-19	16:00	ODB	GRIDCO	Repair & alignment of Isolator	NLDC	
152	220kV Tarkera- Bisra PGCIL Ckt.I	06-11-19	8:00	06-11-19	16:00	ODB On Daily	GRIDCO	Annual maintenance		after pusauli ict
153	220 kV Ara Khagaul Ckt 2	06-11-19	10:00	06-11-19	17:00	Basis	POWERGRID ER-I	Main 1 Distance Relay retrofitting work	BSEB	shutdown

							1		1	1
										after 15th november
154	125 MVAR Bus Reactor-1 AT KISANGANJ	06-11-19	8:30	06-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		no reactor shutdown
										shall be entertained
										upto 15th Feb
155	Main bay of ICT-1 (410 Bay) AT JAMSHEDPUR	06-11-19	9:30	06-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
	400 /220 kV ICT-III at Gaya ss	06-11-19	9:00	06-11-19	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
	500MVA ICT-1 MAIN BAY (406-52 BAY) AT NEW									
157	PURNEA	06-11-19	10:00	06-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
158	TIE BAY OF BALIA 2 & SSRM- 2 at Biharshariff	06-11-19	10:00	06-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
159	400 KV MAITHON-RB-1 & FUT. TIE BAY (408) AT	06-11-19	9:30	06-11-19	17:30	ODB	POWERGRID ER-I	AMP work		
4.50										
160 161	201 bay (BUS COUPLER BAY) AT CHAIBASA 408 Bay(ICT-1 Tie Bay) at Daltonganj	06-11-19 06-11-19	9:30 9:30	06-11-19 06-11-19	17:30 17:30	ODB ODB	POWERGRID ER-I POWERGRID ER-I	AMP WORK AMP WORK		
	TIE BAY OF B/R-I AND NRC-RNC-III CKT AT NEW									
162	RANCHI	06-11-19	9:00	06-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
163	400 kV Main Bus-2 AT LAKHISARAI	06-11-19	9:30	06-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III		
164	400kv BkTPP-Jeerat	06-11-19	7:00	06-11-19	16:00	ODB	WBSETCL	AMP WORK		
165	400/220kV 315MVA ICT-1 at Rangpo	07-11-19	8:00	07-11-19	18:00	ODB	POWERGRID, ER-II	For rectification of gas leakage and repair work		
166	132kv Siliguri-kurseong SC line	07-11-19	8:00	07-11-19	17:00	ODB	POWERGRID, ER-II	Defect liquidation & Jumper rectification	WB	
167	220KV Birpara-Chukha Ckt-III(Malbase)	07-11-19	8:00	07-11-19	17:30	ODB	POWERGRID, ER-II	R-Phase CT Jumper replacement and to attend the hot-spot	NLDC	
107		07-11-15	8.00	07-11-13	17.50	000	POWERGRID, ER-II	in CT Jumper	NEDC	
168	400 KV FARAKKA-BERHAMPORE CKT-2	07-11-19	9:00	08-11-19	18:00	ODB	POWERGRID, ER-II	Rectification of shut down nature defects in various locations		
							-	in Transmission line.		
169	400 KV Subhasgram-Rajarhat Line	07-11-19	9:00	07-11-19	17:00	ODB	POWERGRID, ER-II	A/R Retrofitting & Testing	WB	
										0.451
										after 15th novembe
170	765kV Angul-Sundergarh-4 Line Reactor	07-11-19	9:00	07-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP work	NLDC	no reactor shutdown shall be entertained
										upto 15th Feb
										upto 15tilleo
171	Tie Bay (411) of 400kV Indravati_Gazuwaka-I Line	07-11-19	8:00	09-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Overhauling of 411 Bay CB Make CGL		
							,			
172		07-11-19	9:00	07-11-19	18:00			AMP works of Jeypore- Rengali Tie Bay (402). Power flow		
1/2	Jeypore- Rengali Tie Bay (402)	07-11-19	9:00	07-11-19	18:00	ODB	ER-II/Odisha/Indravati	will be Interrupted in 400KV Jeypore Line Due to temporary shutdown of UIHEP Main bay(412) at Indravati.	NLDC	
173	220 KV Bus Coupler Bay (Bay No-204)	07-11-19	9:00	07-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP & MOM Box Retrofitting		
										0.451
										after 15th novembe no reactor shutdow
174	Main Bay 416 of 400kV Bus Reactor -II at Sundargarh SS	07-11-19	9:00	07-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		shall be entertained
										upto 15th Feb
										upto 15tilleo
475				07.44.40						
175	401 KV Mendhasal-Pandiabili Ckt-1 at Mendhasal sub-station.	07-11-19	9:00	07-11-19	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Servecing of line isolator at Mendhasal.	GRIDCO	
176	220 kV Ara Nadokhar Ckt 1	07-11-19	10:00	07-11-19	17:00	On Daily	POWERGRID ER-I	Main 1 Distance Balay retrafitting work	BSEB	
						Basis		Main 1 Distance Relay retrofitting work	DJED	
177	Main bay of ICT-2 (403 Bay) AT JAMSHEDPUR	07-11-19	9:30	07-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
178	400 KV 50 MVAR LR-I of 400 KV Gaya-maithon-I line	07-11-19	9:00	07-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
179	400KV SASARAM-DALTONGANJ-2 LINE	07-11-19	9:00	09-11-19	18:00	ODB	POWERGRID ER-I	TO ATTEND PUNCH POINTS IN LINE		
	400kV KISHANGANJ-1 MAIN BAY (407-52) AT NEW									
180	PURNEA	07-11-19	10:00	07-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
181	MAIN BAY OF SASARAM ckt 2 at Biharshariff	07-11-19	10:00	07-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
182	BAY 408 - 400KV TIE BAY OF 400KV KHG-I & BR-I AT	07-11-19	10:00	07-11-19	16:00	ODB	POWERGRID ER-I	AMP WORK		
102	BANKA	07-11-19	10.00	01-11-18	10.00		FOWERGRID ER-I			
183	400 KV MAITHON-RB-2 MAIN BAY (410) AT RANCHI	07-11-19	9:30	07-11-19	17:30	ODB	POWERGRID ER-I	AMP work		
184	202 bay(220KV JUSNL 1 LINE BAY) AT CHAIBASA	07-11-19	9:30	07-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
	202 bay(220KV JUSNL 1 LINE BAY) AT CHAIBASA 421 Main bay Barh-3 at Patna	07-11-19	9:30	07-11-19 07-11-19	17:30	ODB	POWERGRID ER-I POWERGRID ER-1	AMP WORK		
	421 Main day Barn-3 at Patha 400 KV PATNA-BALLIA-II	07-11-19	9:00	07-11-19	17:30	ODB	POWERGRID ER-1 POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	NLDC	
	765 KV BUS-I AT NEW RANCHI	07-11-19	9:00	07-11-19	18:00	ODB	POWERGRID ER-I	BUS EXTENSION WORK OF MEDNIPUR BAYS	NLDC	
	400 kV Main Bus-I AT LAKHISARAI	07-11-19	9:30	07-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III		
								for connection of DC change over switch to existing	Lakhisarai will avail power	
189	132 KV Lakhisari(PG)-Lakhisarai D/C T/L	07-11-19	12:30	07-11-19	13:30	ODB	BSPTCL	DCDB & battery charger.	from alternate sources.	
										6 I
										after 7th nov,to
100	400/22010/ F00MV/A ICT Lat Durant"	00 11 10	0.00	11 11 10	10:00	ОСВ	POWERGRID ER-I	Shifting of transformer for Transformer Retrofitting	0.000	reduce loading 220k
190	400/220kV 500MVA ICT-I at Pusauli	08-11-19	9:00	11-11-19	18:00	OCB	POWERGRID ER-I	Work	BSEB	pusauli-sahupuri ma
			1		1	1	1		1	be kept off,UP
										consent needed

192         B           193         2           194         4           195         4           196         4	132KV Rangpo-Gangtok-I Bay 401 Tala #4 (main bay) at Binaguri	08-11-19 08-11-19	9:00	08-11-19	18:00	ODB	POWERGRID, ER-II	for installation of insulation tape at loc 167-168	Sikkim	
193 2 194 4 195 4 196 4					17:00	0.00		ANAD		
194 4 195 4 196 4	220 KV Alipurduar - Birpara Ckt I	08-11-19	10:00 6:00	08-11-19 09-11-19	17:00	ODB ODB	POWERGRID,ER-II POWERGRID,ER-II	AMP works Replacement of Insulator from Pocealin to Polymer for		
196 4	400 KV Sagardighi-Jeerat S/C	08-11-19	9:00	08-11-19	17:00	ODB	POWERGRID,ER-II	increasing reliability. Line Bay Maintenance	WB	
	400 kV 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedpu	08-11-19	9:00	09-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
	400KV ICT 1 MAIN BAY 401	08-11-19	9:00	08-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP work		
197 4	400 KV ROURKELS-SUNDARGARH LINE#1 & LR	08-11-19	9:00	08-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		
198 4	400KV Keonjhar-Rengali Line	08-11-19	7:00	08-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	Replacement of Porcelain insulator by Polymer insulators in NH crossing and attending SD nature defects. Shutdown shal be taken if not availed in OCT'19.		
199 F	Replacement of DGA Violated CTs with new GE make CTs.	08-11-19	6:00	08-11-19	18:00	ОСВ	ER-II/Odisha/HVDC Talcher	Outage of Tie Bay(10C0538-T11)of Pole-1 on continuous basis for replacement of DGA violated CTs with new GE make CTs. Pole-1 shall be kept in service through Main Bay ( 10C05A)There shall be no interruption or limitation of Powerflow & all the Filter Banks shall remain in Sevice during above conditions.		
200 1	Tie Bay 417 of 400kV B/R-II & Sterlite-II at Sundargarh SS	08-11-19	9:00	08-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
201 1	Main Bay 418 of 400kV Sterlite-II at Sundargarh SS	08-11-19	9:00	08-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
202	765KV Bus-II at Sundargarh	08-11-19	9:00	15-11-19	18:00	ОСВ	ER-II/Odisha/Sundergarh	HV & Impulse testing of 765KV GIS (Construction Head)	NLDC	
203 4	400KV Sundergarh-Raigarh Ckt #3	08-11-19	8:00	15-11-19	17:30	ODB	ER-II/Odisha/Sundergarh	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	
204 4	400 kv Mendhasal -Pandiabili ckt-2 at Mendhasal sub-station.	08-11-19	9:00	08-11-19	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	Servecing of line isolator at Mendhasal.	GRIDCO	
	400 kV Farakka-Behrampore line II	08/11/19	9:00	09/11/19	17:00	OCB	FARAKKA	CB & Relay Test		
206	220/33kV Grid S/S at Rengali	08-11-19	8:00	09-11-19	16:00	ODB	GRIDCO	Annual maintenance		
	220 kV Ara Nadokhar Ckt 2	08-11-19	10:00	08-11-19	17:00	On Daily Basis	POWERGRID ER-I	Main 1 Distance Relay retrofitting work	BSEB	
	Tie bay of Baripada & Andal-2 line (417 Bay) AT JAMSHEDPUR	08-11-19	9:30	08-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
209 4	400 KV 50 MVAR LR-II of 400 KV Gaya-Maithon-II Line	08-11-19	9:00	08-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
210	125MVAR BUS REACTOR-1 (415R) AT NEW PURNEA	08-11-19	10:00	08-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
211	TIE Bay of ICT3 and BR2 Bay at Biharsharif	08-11-19	10:00	08-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
	BAY 411 - 400KV TIE BAY OF 400KV KHG-II & BR-II AT									
	BANKA	08-11-19	10:00	08-11-19	16:00	ODB	POWERGRID ER-I	AMP WORK		
	220KV ICT-2 Bay at Pusauli	08-11-19	9:00	08-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
	400 KV MAITHON-RB-2 & RKL-2 TIE BAY (411) AT RANCHI	08-11-19	9:30	08-11-19	17:30	ODB	POWERGRID ER-I	AMP work		
	203 bay (220KV JUSNL 2 LINE BAY) AT CHAIBASA	08-11-19	9:30	07-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
	410 Bay(Main bay of 400 KV Dtg-Ssrm line-2) at Daltonganj	08-11-19	9:30	08-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
217 4	415 Main Bay Ballia 1 at Patna	08-11-19	9:30	11-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
218 4	400 KV PATNA-BALLIA-III	08-11-19	9:00	08-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	NLDC	
	MAIN BAY OF 400 KV NRNC-RNC-II AT NEW RANCHI	08-11-19	9:00	08-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
220 4	400 kV Main Bus-2 AT LAKHISARAI	08-11-19	9:30	08-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III		
221	132 KV Lakhisari(PG)-Jamui D/C T/L	08-11-19	11:00	08-11-19	15:00	ODB	BSPTCL	For line maintenance work	Jamui will avail power from alternate sources	
222	132KV Ara(PG)-Dumraon S/C T/L	08-11-19	10:00	08-11-19	12.00	ODB	BSPTCL	For Dailway areasing steigning work	Dumraon will avail power from alternate sources with restrcited load	
	400KV Farakka Gokarna Ckt-l	08-11-19 09-11-19	8:00	10-11-19	17:00	ОСВ	POWERGRID ER-I	For Railway crossing strigning work Termination of 400KV D/C Rajarhat- Purnea Line from	WB	may be applied for 9th
224	400KV Farakka Gokarna Ckt-II	09-11-19	8:00	10-11-19	17:00	ОСВ	POWERGRID ER-I	Purnea End Termination of 400KV D/C Rajarhat- Purnea Line from Purnea End	WB	and 10th may be applied for 9th and 10th
225 1	132KV Rangpo-Gangtok-II	09-11-19	9:00	09-11-19	18:00	ODB	POWERGRID, ER-II	for installation of insulation tape at loc 167-168	Sikkim	
	400KV Bus#1 at Binaguri	09-11-19	9:00	10-11-19	17:00	ODB	POWERGRID, ER-II	Connection between SF6 to Air (GIS) Bushing		
226 4	220/ 132 KV 160 MVA ICT-I at Birpara	09-11-19	8:00	09-11-19	17:30	ODB	POWERGRID, ER-II	AMP work	WB	

228	80MVAR LINE REACTOR 1 & FARAKKA LINE at Rajarhat	09-11-19	9:00	09-11-19	17:00	ODB	POWERGRID, ER-II	PSD RELAY COMMISSIONING UNDER CONSTRUCTION HEAD AND TESTING WITH LIVE CONDITION. EQUIPMENT WILL ON- OFF DURING CHARGED CONDITION. 03NOS. CORNA RING OF HV BUSHING INSTALLATION. - PRESENTLY FARAKKA LINE IS ANTI THEFT CHARGE.		after 15th november no reactor shutdown shall be entertained upto 15th Feb
229	765kV Angul Sunderagrh-1 Line reactor Bay	09-11-19	10:00	09-11-19	17:00	ODB	ER-II/Odisha/Angul SS	Circuit breaker Damper replacement Work	NLDC	after 15th november no reactor shutdown shall be entertained upto 15th Feb
230	220 KV OPTCL # 2 Main Bay (Bay No-207)	09-11-19	9:00	09-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP & MOM Box Retrofitting	NLDC	
231	Main Bay 415 of 400kV Sterlite-II at Sundargarh SS	09-11-19	9:00	09-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
232	400KV GIS Main Bay-436 & Tie Bay-437 of ICT-3 at Sundergarh	09-11-19	9:00	10-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	For 765kV ICT3 construction works.		
233	400 KV BUS-I at Gaya S/S	09-11-19	9:00	09-11-19	18:00	ODB	POWERGRID ER-I	For AMP work	BSEB	
234	BAY 403 - 400KV MAIN BAY OF ICT-I AT BANKA	09-11-19	10:00	09-11-19	16:00	ODB	POWERGRID ER-I	AMP WORK		
235	400/220kV 315MVA ICT-II at Pusauli	09-11-19	8:00	14-12-19	18:00	OCB	POWERGRID ER-I	For Transformer Retrofitting Work	BSEB	
236	422 Main bay Ballia 4 at Patna	09-11-19	10:00	09-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK		
237	417 Tie bay Ballia 2 & Barh 2 at Patna	09-11-19	9:30	12-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
238	400 KV PATNA-BALLIA-IV	09-11-19	9:00	09-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL		
239 240	765 KV BUS-II AT NEW RANCHI	09-11-19 09-11-19	9:00	09-11-19 09-11-19	18:00	ODB ODB	POWERGRID ER I	BUS EXTENSION WORK OF MEDNIPUR BAYS CONSTRUCTION WORK OF NOTH KARNPURA BAY	NLDC	
-	400 KV GAYA-CHANDWA-I	09-11-19	9:00	09-11-19	18:00		POWERGRID ER-I		Dumraon will avail power	
241									from alternate sources with	
	132KV Ara(PG)-Dumraon S/C T/L	09-11-19	10:00	09-11-19		ODB	BSPTCL	For Railway crossing strigning work	restrcited load	
242	Bay 402 Tala #3&4 (Tie bay) at Binaguri	10-11-19	10:00	10-11-19	17:00	ODB	POWERGRID, ER-II	AMP works		
243	400KV Maithon-Right Bank #I	10-11-19	8:00	24-11-19	18:00	OCB	POWERGRID, ER-II	Re conductoring work		
244	Main bay of 400kv Maithon-MPL Ckt#1,( Bay no 403) at MPL	10/11/19	8:00	24/11/19	18:00	ОСВ	POWERGRID, ER-II	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	During the line shutdwon	
245	Tie bay of GT#1/Maithon#1 (Bay No. 404) at MPL	10-11-19	8:00	24-11-19	18:00	ОСВ	POWERGRID, ER-II	Upgradation of Bay equipmenets under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconductoring work.	During the line shutdwon	
246	400 KV Malda-Purnea-I	10-11-19	8:00	20-11-19	17:00	ODB	POWERGRID, ER-II	For replacement of porcealin insulator by Polymer insulator for increasing reliability of the system. The replacement already notified earlier and includes in the attached list of the letter of March-19.		after charging of 400kv farakka-new purnea
247	400 kV 410 main Bay of Baripada-Pandiabili line	10-11-19	9:00	11-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		
248	ICT-I Main Bay (407)	10-11-19	8:00	12-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Overhauling of 407 Bay CB Make CGL		
249	423 bay Tie bay of Barh 4 and Ballia 4 at Patna	10-11-19	13:00	10-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK		
250	413 Main Bay Ballia 1 at Patna	10-11-19	9:30	12-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
251	125 MVAR Bus reactor-1 at Patna	10-11-19	9:30	10-11-19	17:30	ОСВ	POWERGRID ER-1	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
252	80 MVAR Bus Reactor AT LAKHISARAI	10-11-19	9:30	10-11-19	17:30	ODB	POWERGRID ER-I	Fire Wall Construction of 315 MVA 400/132 kV ICT III		after 15th november no reactor shutdown shall be entertained upto 15th Feb
253	400/220kV 315MVA ICT-2 at Rangpo	11-11-19	8:00	11-11-19	18:00	ODB	POWERGRID, ER-II	For AMP Work		
254	132KV Rangpo-Gangtok-I	11-11-19	9:00	11-11-19	18:00	ODB	POWERGRID, ER-II	For Balance Jumper tightning	Sikkim	
255	50 MVA ICT-I 132/66 KV at Gangtok	11-11-19	9:00	11-11-19	18:00	ODB	POWERGRID, ER-II	For Annual AMp Works	Sikkim	
256	400KV Bus#2 at Binaguri	11-11-19	9:00	12-11-19	17:00	ODB	POWERGRID, ER-II	Connection between SF6 to Air (GIS) Bushing		
257	132 KV Kuresoeng-Rangit line	11-11-19	8:00	11-11-19	17:00	ODB	POWERGRID,ER-II	Replacement of flash insulator and defect liquidation	WB	
258	400KV Maithon-Kahalgaon I&II	11-11-19	8:00	12-11-19	18:.00	ОСВ	POWERGRID, ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank Line	May be on ODB	
259	80MVAR LINE REACTOR 2 & GOKARNA LINE at Rajarhat	11-11-19	9:00	11-11-19	17:00	ODB	POWERGRID, ER-II	PSD RELAY COMMISSIONING UNDER CONSTRUCTION HEAD AND TESTING WITH LIVE CONDITION. EQUIPMENT WILL ON- OFF DURING CHARGED CONDITION. - PRESENTLY FARAKKA LINE IS ANTI THEFT CHARGE.		after 15th november no reactor shutdown shall be entertained upto 15th Feb

273       80MVAR FARAKKA LINE REACTOR (419R) AT NEW PURNEA       11-11-19       10:00       11-11-19       18:00       ODB       POWERGRID ER-I       AMP WORK       and Powerk       a						-	1			1	1 1
Image: Construct Additional Interval in the state of a	260	400 KM lasest Casadiati Lina	11 11 10	0.00	12 11 10	17.00	0.00				
Dim         Dim <thdim< th=""> <thdim< th=""> <thdim< th=""></thdim<></thdim<></thdim<>	260	400 KV Jeerat-Sagardighi Line	11-11-19	9:00	13-11-19	17:00	ODB	POWERGRID, ER-II		WB	
2         2         2         2         11:1:1:1:1:1:1:1:1:1:1:1:1:1:1:1:1:1:1	261	400 KV ROURKELA-SUNDARGARH LINE#3 & LR	11-11-19	9:00	11-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA			
A         Control         Cont			-								
Bit         Description         Table bit         Table bit         Description         Description <thdescription< th=""> <thdescrin< th="">         Descrin<td>262</td><td>220KVTBC 201 Bay at keonjhar</td><td>11-11-19</td><td>9:00</td><td>11-11-19</td><td>18:00</td><td>ODB</td><td>ER-II/Odisha/Keonjhar</td><td></td><td></td><td></td></thdescrin<></thdescription<>	262	220KVTBC 201 Bay at keonjhar	11-11-19	9:00	11-11-19	18:00	ODB	ER-II/Odisha/Keonjhar			
34         60         90         21         110         120         0         90											
Base         Base         Li Li Li         Base         Li Li Li         Base         Con         Bi Voorsynderspan         Mer wors         Base         <										NLDC	
1/10         1/1-19 <td>264</td> <td>400 KV Rengali - Talcher # 2 Line(Non-Auto)</td> <td>11-11-19</td> <td>8:00</td> <td>21-11-19</td> <td>17:00</td> <td>ODB</td> <td>ER-II/Odisha/Rengali</td> <td>For PID Measurement</td> <td></td> <td></td>	264	400 KV Rengali - Talcher # 2 Line(Non-Auto)	11-11-19	8:00	21-11-19	17:00	ODB	ER-II/Odisha/Rengali	For PID Measurement		
1/10         1/1-19 <td></td> <td>ofter 15th neuember</td>											ofter 15th neuember
Base         Davis Landware Resettion is submitten         List List         State         Davis List											
Image: Problem in the second	265	400kV ,125MVAR BusReactor-I at Sundargarh SS	11-11-19	9:00	11-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		
Max         Max <td></td>											
Max         Max <td></td>											
107         8000 Saddinguh Sagah Sagah Sagah Sagah Sadah S	266	765kV Sundergarh-Darlipalli Ckt 1	11-11-19	9:00	11-11-19	18:00	ODB	ER-II/Odisha/Sundergarh		NLDC	
Base         Port Windling Lag         Port W								-			
126         122 M Main Bia         111119         100         111119         100         Number of Mark Park Park Park Park Park Park Park P	267	400KV Sundergarn-Raigarn Ckt #1	11-11-19	8:00	11-11-19	17:30		ER-II/Odisha/Sundergarh		NLDC	
Image: biological set of the se	268	132 kV Main Bus	11-11-19	9:00	11-11-19	15:00		POWERGRID ER-I		BSEB	
100         Insurf das Fahrung (2009) AT LARSHEDPUR         11-11-19         1000         11-11-19         10000         1000         1000							Basis				
271         400 XV BUB II at Gays 85         11.11.19         600         11.11.19         18.00         0.00         POWERGRD ER.I         Fe AMP work (wird one-II) at 28 hts locations         Num           272         RKV QAV-AVAARANSI-II         11.11.19         600         16.11.11         18.00         0.00         POWERGRD ER.I         Fe AMP work (wird one-II) at 28 hts locations.         Num         Num         Num           273         RKV QAV-AVARANASI-II         11.11.19         10.00         11.11.19         18.00         0.00         POWERGRD ER.I         AMP WORK         Iffer 13th nonember interacter buildown built at 11.11.19         10.00         11.11.19         18.00         0.00         POWERGRD ER.I         AMP WORK         Iffer 13th nonember interacter buildown built at 11.11.19         10.00         11.11.19         18.00         0.00         POWERGRD ER.I         AMP WORK         Iffer 13th nonember interacter buildown built at 11.11.19         10.00         11.11.19         10.00         0.00         POWERGRD ER.I         AMP WORK         Iffer 13th nonember interacter buildown         Iffer 13th nonember interacter buildown </td <td>269</td> <td>MAIN BAY OF ICT-I AT KISANGANJ</td> <td>11-11-19</td> <td>8:30</td> <td>11-11-19</td> <td>18:00</td> <td>ODB</td> <td>POWERGRID ER-I</td> <td>AMP WORK</td> <td></td> <td></td>	269	MAIN BAY OF ICT-I AT KISANGANJ	11-11-19	8:30	11-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
17.1         00/VUELBI al Gags S         11-11-19         900         11-11-19         16.00         ODB         POWERGRD DR.I         Fix AMP work         SSB         Incc           27.2         PORV GAYA-VARANAGLIH         11-11-19         900         18-11-19         18:00         ODB         POWERGRD DR.I         Fix AMP work         SSB         Nucc           27.3         PORV GAYA-VARANAGLIHE REACTOR (14R) AT NEW         11-11-19         10:00         11-11-19         16:00         ODB         POWERGRD DR.I         AMP WORK         AMP WORK         Infe 13th non-onder	270	Tie bay of Tata & Future (420 Bay) AT JAMSHEDPUR	11-11-19	9:30	11-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
222         785NV GAX-JARANASHI         11-11-19         9.00         18-11-19         18.00         OOB         POWERGRD ERA         Interflowing of 755 VIIIs Supervision Data Tower private supervision Data Tower prive supervision Data Tower pri	271									DCED	
2/2       Cost Out Productions       RED.       RED.       RED.         2/2       Cost Out Productions       Rel 20       Rel 20 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>											
272         DNNAR FARAKKALINE REACTOR (4198) AT NEW         11.11.19         10.00         11.11.19         10.00         CDB         POWERGRID EAL         MMP WORK         Land         Interactor induition shall be enclosed           273         PUNMAR FARAKKALINE REACTOR (4198) AT NEW         11.11.19         10.00         11.11.19         10.00         CDB         POWERGRID EAL         AMP WORK         AMP WORK         AMP           275         PAY 406 - 400X MIN BAY OF ICT-IAT BANKA         11.11.19         10.00         11.11.19         10.00         CDB         POWERGRID EAL         AMP WORK         AMP WORK         AMP         AMP         AMP WORK         AMP         AMP WORK         AMP         AMP         AMP WORK         AMP         AMP         AMP WORK         AMP         AMP         AMP WORK         AMP WORK <t< td=""><td>272</td><td>765KV GAYA-VARANASI-II</td><td>11-11-19</td><td>9:00</td><td>18-11-19</td><td>18:00</td><td>ODB</td><td>POWERGRID ER-I</td><td></td><td>NLDC</td><td></td></t<>	272	765KV GAYA-VARANASI-II	11-11-19	9:00	18-11-19	18:00	ODB	POWERGRID ER-I		NLDC	
273         POWAR PARAKKA LURE REACTOR (419R) AT NEW         11.11.19         10.00         11.11.19         10.00         11.11.19         10.00         0.00E         POWERGRID ERAL         MP WORK         scale											
233         PUINEA         1111113         1000         1111113         1000         0000         POINENSILE RM         Main PORK         Pointensite RM         shall be entertained upto 15h Feb           226         IRE Buy di Cit2 and BBS Bay at Bihashaff         111.11.9         1000         111.11.9         1800         ODB         POWERGRU ERAL         AMP WORK         Inclusions and Road Rail(RiverPower Local State Sta											after 15th november
POWER         Power <th< td=""><td>273</td><td></td><td>11-11-10</td><td>10.00</td><td>11-11-10</td><td>18.00</td><td>ODB</td><td></td><td></td><td></td><td>no reactor shutdown</td></th<>	273		11-11-10	10.00	11-11-10	18.00	ODB				no reactor shutdown
1         1	2/3	PURNEA	11-11-15	10.00	11-11-10	10.00	000	I OWERGIND ER			shall be entertained
275         BAY 406 - 400KV MAN BAY OF ICT-II AT BANKA         11-11-19         10.00         11-11-19         10.00         11-11-19         10.00         ODE         POWERGRID ERA         AMP WORK         Inclusion at RoadRall/River/Power         Inclusion at RoadRall/River/Power<											upto 15th Feb
275         BAY 406 - 400KV MAN BAY OF ICT-II AT BANKA         11-11-19         10.00         11-11-19         10.00         11-11-19         10.00         ODE         POWERGRID ERA         AMP WORK         Inclusion at RoadRall/River/Power         Inclusion at RoadRall/River/Power<	274	TIE Bay of ICT2 and BP3 Bay at Bibarcharif	11_11_10	10:00	11-11-10	18:00	ODB		AMB WORK		
27.         40 KV Pusauli Biharsharff Line-2         11.11.19         9.00         16.11.19         19.00         0.08         POWERGRIDER         Replacement of insultance at RoadRail/River/Power Line Cossings and Relay Retoriting         Constraints						1					
2/19       duck v Fuskuu - Janarsham Line-Z       11-11-19       9:00       16-11-19       19:00       ODE       POWERGRID ERI       Line Crossings and Relay Retroiting       Control         277       132kV, 10MVA Transformer-1 Bay (Bay 102) at Pusauli       11-11-19       9:00       11-11-19       9:00       00B       POWERGRID ERI       AMP work       Ime Crossings and Relay Retroiting       Ime Crossings and Rel			11-11-10	10.00	11-11-10	10.00	000				
277         132kV, 10MVA Transformer-1 Bay (Bay 102) at Pusauli         11-11-19         9.00         11-11-19         19.00         ODB         POWERGRID ER-I         AMP work         Interview           278         315 MVA ICT-1 AT RANCHI         11-11-19         9.30         15-11-19         17.00         OCB         POWERGRID ER-I         Replacement of 01 No 220 KV (V-Ph) & 3 Nos 33 KV (R) / X BPh) Bushings.         SEB         Tenughat units shouli remain in service           279         400 KV Bus-1 AT MUZAFFAPUR         11-11-19         17.30         ODB         POWERGRID ER-I         AMP Work         BSEB         SEB         Tenughat units shouli remain in service           284         404 KN Bus-1 AT MUZAFFAPUR         11-11-19         16:00         11-11-19         17:30         ODB         POWERGRID ER-I         AMP Work         BSEB         SEB         SE	276	400 KV Pusauli -Biharsharif Line-2	11-11-19	9:00	16-11-19	19:00	ODB	POWERGRID ER-I			
Description         Description         Description         Description         Replacement of 01 No 220 kV (Y-Ph) & 3 Nos 33 kV (R)         ZEB         Tenughat units shoult remain in service           278         315 MVA DCT-1A TRANCHI         111-11-19         9:30         12-11-19         17:30         ODB         POWERGRID ER-I         MP Work         BSEB         Este         26         424 Main bay Barh 4 at Patna         111-11-19         17:30         ODB         POWERGRID ER-I         Gew point measurement         May be after restoration of dow point measurement         May be after restoration dow point measuremen											
2/26         S15 MVA C1-14 RAVACH         (11-11-19)         9.00         (15-11-19)         (17.00)         OCB         POWERGRIDER-I         AMP Work         S56         remain in service           273         400 KV Bus-1 AT MUZAFFAPUR         111-11-19         9.30         12-11-19         17.30         ODB         POWERGRIDER-I         AMP Work         S56            284         424 Main bay Bart A # Patna         111-11-19         16:00         111-11-19         17.30         ODB         POWERGRIDER-I         AMP Work         S56             284         400 KV KAHALGAON-BARH-I         111-11-19         9:00         111-11-19         18:00         ODB         POWERGRIDER-I         CB dav point measurement         AMP Work               AMP Work         AMP Work                 AMP Work                      AMP WORK                     <	277	132kV, 10MVA Transformer-1 Bay (Bay 102) at Pusauli	11-11-19	9:00	11-11-19	19:00	ODB	POWERGRID ER-I	AMP work		
2/26         S15 MVA C1-14 RAVACH         (11-11-19)         9.00         (15-11-19)         (17.00)         OCB         POWERGRIDER-I         AMP Work         S56         remain in service           273         400 KV Bus-1 AT MUZAFFAPUR         111-11-19         9.30         12-11-19         17.30         ODB         POWERGRIDER-I         AMP Work         S56            284         424 Main bay Bart A # Patna         111-11-19         16:00         111-11-19         17.30         ODB         POWERGRIDER-I         AMP Work         S56             284         400 KV KAHALGAON-BARH-I         111-11-19         9:00         111-11-19         18:00         ODB         POWERGRIDER-I         CB dav point measurement         AMP Work               AMP Work         AMP Work                 AMP Work                      AMP WORK                     <						<u> </u>					
Image: Construct of the construct	278	315 MVA ICT-1 AT RANCHI	11-11-19	9:30	15-11-19	17:00	OCB	POWERGRID ER-I		JSEB	Tenughat units should
280         424 Main bay Barh 4 at Patna         11-11-19         16:00         11-11-19         17:30         ODB         POWERGRID ER-1         CE dow point measurement         May be after restoration of adok V Barh. Motihari-DC           281         400 KV KAHALGAON-BARH-I         11-11-19         9:00         11-11-19         18:00         ODB         POWERGRID ER-I         REPLACEMENT OF PORCELAIN INSULATOR BY DO Adok V Barh. Motihari-DC         May be after restoration of 400kV Barh. Motihari-DC           282         MAIN BAY OF 400 kV NEW RANCHI-PPSP-I AT NEW         11-11-19         9:00         11-11-19         18:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY             284         400 KV GAYA-CHANDWA-II         11-11-19         9:00         11-11-19         17:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY             284         12 KV Main Bus AT LAKHISARAI         11-11-19         9:00         11-11-19         17:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY             285         VA CATA/LACHISANABAY         11-11-19         9:00         12-11-19         17:00         ODB         POWERGRID ER-I         AMP WORK         Kim <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>,Y &amp; BPh) Bushings</td><td></td><td>remain in service</td></t<>									,Y & BPh) Bushings		remain in service
281         400 KV KAHALGAON-BARH-I         11-11-19         9.00         13-11-19         18.00         ODB         POWERGRID ER-I         REPLACEMENT OF PORCELAIN INSULATOR BY POL May be after restoration of 400V barh-Motihari-OC           282         MAIN BAY OF 400 KV NEW RANCHI-PPSP-I AT NEW RANCHI         11-11-19         9.00         11-11-19         18.00         ODB         POWERGRID ER-I         AMP WORK           284         400 KV GAYA-CHANDWA-II         11-11-19         9.00         11-11-19         18.00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           284         102 KV GAYA-CHANDWA-II         11-11-19         9.30         11-11-19         17.30         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           284         102 KV GAYA-CHANDWA-II         11-11-19         9.30         11-11-19         17.00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           286         132 KV MAIRDA-LSUNDAGALERA         11-11-19         9.00         12-11-19         17.00         ODB         POWERGRID.ER-II         AMP WORK         Enclaration works of 315 MVA 400/132 kV ICT III         Enclaration MP works           286         1232KV Rangpo Gangtok-II         12-11-19         12-11-19         17.00         ODB         POWERGRID.ER-II <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>BSEB</td> <td></td>										BSEB	
2.81       MOX P MARLGAOK-BARH1       ITTTTS       Stod       ISTTTS       Toto       OOB       POWERGRID ER1       REPOLEMENT OF PORCEDENT       Adoky Barh-Motihar-DC         282       MAN DBAY G 400 KV NEW RANCHI-PPSP-I AT NEW       11-11-19       9:00       11-11-19       18:00       ODB       POWERGRID ER-I       CONSTRUCTION WORK OF NOTH KARNPURA BAY	280	424 Main bay Barh 4 at Patna	11-11-19	16:00	11-11-19	17:30	ODB	POWERGRID ER-1	CB dew point measurement		
MAIN BAY OF 400 KV NEW RANCHI-PPSP-I AT NEW         11-11-19         9:00         11-11-19         18:00         ODB         POWERGRID ER-I         AMP WORK         Image: Construction works of 315 MVA 400/132 kV ICT III           284         400 KV GAYA-CHANDWA-II         11-11-19         9:00         11-11-19         18:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY         Image: Construction works of 315 MVA 400/132 kV ICT III           284         132 kV Main Bus AT LAKHISARAI         11-11-19         9:00         11-11-19         17:00         ODB         POWERGRID ER-I         Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction works of 315 MVA 400/132 kV ICT III         Image: Construction work 400/	281	400 KV KAHALGAON-BARH-I	11-11-19	9:00	13-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL		
282         RANCHI         111119         900         111119         18:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           283         400 KV GAYA-CHANDWA-II         111-11-19         9:00         111-11-9         18:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           284         132 kV Main Bus AT LAKHISARAI         111-11-9         9:00         111-11-9         17:00         ODB         POWERGRID ER-I         CONSTRUCTION WORK OF NOTH KARNPURA BAY           285         VX V ALKHOLA-1 LINE AND ASSOCIATED BAY         11-11-19         9:00         11-11-19         17:00         ODB         POWERGRID ER-I         AMP WORK         Sikkim            286         132KV Rangpo-Gangtok-II         12-11-19         9:00         12-11-19         17:00         ODB         POWERGRID.ER-II         AMP work              287         Bay 404 (CHz (Main bay) at Binaguri         12-11-19         17:00         ODB         POWERGRID.ER-II         AMP work         AMP work <td< td=""><td></td><td>MAIN BAY OF 400 KV NEW RANCHLERSELLAT NEW</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>400kV Barn-Wotinari-DC</td><td></td></td<>		MAIN BAY OF 400 KV NEW RANCHLERSELLAT NEW								400kV Barn-Wotinari-DC	
233       400 KV GAYA-CHANDWA-II       11-11-19       9:00       11-11-19       18:00       ODB       POWERGRID ER-I       CONSTRUCTION WORK OF NOTH KARNPURA BAY       Image: Construction works of 315 MVA 400/132 kV ICT III       Image: Constructin works of 315 MVA 400/132 kV ICT III	282		11-11-19	9:00	11-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
285220 KV DALKHOLA-1 LINE AND ASSOCIATED BAY EQUIPMENTS11-11-199:0011-11-1917:00ODBPOWERGRID ER-I POWERGRID ER-IAMP WORKInternal control of the control of	283		11-11-19	9:00	11-11-19	18:00	ODB	POWERGRID ER-I	CONSTRUCTION WORK OF NOTH KARNPURA BAY		
255         EQUIPMENTS         11-11-19         9:00         11-11-19         17:00         ODB         POWERGRIDER-I         AMP WORK         Constraints           266         132KV Rangpo-Gangtok-II         12-11-19         9:00         12-11-19         18:00         ODB         POWERGRIDER-II         For Bainer Jumper tighting         Sikkim         (a)           276         Bay dv1 CT#2 (Main bay) at Binaguri         12-11-19         10:00         12-11-19         17:00         ODB         POWERGRIDER-II         For Bainer Jumper tighting         Sikkim         (a)           288         20 KV Siliguri-Kishanganj CKT-I         12-11-19         8:00         12-11-19         17:00         ODB         POWERGRIDER-II         AMP work (a00kv, 220kv, 33K bag ki CT-I)         (a)         (a)           290         400/220/34k VICT-1 at Alipurduar         12-11-19         7:00         12-11-19         17:00         ODB         POWERGRIDER-II         AMP work (400kv, 220kv, 33K bag ki CT-I)         (a)	284	132 kV Main Bus AT LAKHISARAI	11-11-19	9:30	11-11-19	17:30	ODB	POWERGRID ER-I	Construction works of 315 MVA 400/132 kV ICT III		
EQUIPMENTS         C <thc< th="">         C         <thc< td=""><td>285</td><td></td><td>11-11-19</td><td>9:00</td><td>11-11-19</td><td>17:00</td><td>ODB</td><td>POWERGRID ER-I</td><td>AMP WORK</td><td></td><td></td></thc<></thc<>	285		11-11-19	9:00	11-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK		
287Bay 404 ICT#2 (Main bay) at Binaguri12-11-1910:0012-11-1917:00ODBPOWERGRID,ER-IIAMP worksAMP works288220 KV Siliguri-Kishanganj (KT-112-11-198:0012-11-1917:00ODBPOWERGRID,ER-IIDefect liquidation & repairing of condutor cutting289220 KV Siliguri-Kishanganj (KT-112-11-198:0012-11-1917:00ODBPOWERGRID,ER-IIDefect liquidation & repairing of condutor cutting289200 KV Birpara-Siliguri Ck1-1 at Alipurduar12-11-197:0012-11-1917:00ODBPOWERGRID,ER-IIRetrofiting of Numerical Distance Relay290400/220/33KV ICT - 1at Alipurduar12-11-197:0012-11-1918:00ODBPOWERGRID,ER-IIRetrofiting of Numerical Distance Relay29120KV RAJARHAT-NEWTOWN 3 CKT-1(BAY-201) & CKT-2(BAY- 202)12-11-199:0012-11-1917:00ODBPOWERGRID,ER-IIRetrofiting bAV AP 10/0 to V D/C New Jecrat- Jecrat TLWB292400kV S/C Sagardighi Jeerat TL12-11-198:0012-11-1917:00ODBPOWERGRID,ER-IIStringing bAV AP 10/0 to 11/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat Transmission lineWB293400kV S/C Sagardighi Subhashgram TL12-11-198:0012-11-1917:00ODBPOWERGRID,ER-IIStringing b/W AP 11/10 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Subhashgram Transmission lineWB										Citation	<u> </u>
288220 KV Siliguri-Kishanganj CKT-I12-11-1912-11-1912-000DBPOWERGRID,ER-IIDefect liquidation & repairing of condutor cuttingImage: condutor cutting289220 KV Bippara-Siliguri CK1+1 at Bippara12-11-198:0012-11-1917:300DBPOWERGRID,ER-IIRetrofftoring of Numerical Distance RelayImage: condutor cutting290400/220/33KV ICT -1 at Alipurduar12-11-197:0012-11-1918:000DBPOWERGRID,ER-IIAMP work (400K), 220kV, 33KV bay & ICT-I)Image: condutor cutting291220KV RAJARHAT-NEWTOWN 3 CKT-1(BAY-201) & CKT-2(BAY-201) & CKT-2(										SIKKIM	
289220 KV Birpara-Siliguri Ckt-l at Birpara12-11-198:0012-11-1917:30ODBPOWERGRID,ER-IIRetrofitting of Numerical Distance RelayImage: Comparison of the comparison of t											+
29040/22/33kV ICT - 1at Alipurduar12-11-1912-11-1912-11-1918-00ODBPOWERGRID,ER-IIMow ork (400kV, 23kV bay & Cr-II)Inclusion (Aligner Aligner											
$\frac{2}{20 \text{ V}  RAJARHAT-NEWTOWN 3 CKT-1(BAY-201) \& CKT-2(BAY-201) & CKT-2(BAY-201) & CKT-2(BAY-201) & CKT-2(BAY-201) & CK$							-				
291     202)     12-11-19     9:00     12-11-19     17:00     ODB     POWERGRID,ER-II     COMPENSATION CIRCUITS BOTH CIRCUITS MOTOOWN     WB       292     400kV S/C Sagardighi Jeerat TL     12-11-19     8:00     12-11-19     17:00     ODB     POWERGRID,ER-II     Stringing b/w AP 10/0 to 11/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat     WB       293     400kV S/C Sagardighi Subhashgram TL     12-11-19     8:00     12-11-19     17:00     ODB     POWERGRID,ER-II     Stringing b/w AP 11/0 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat     WB       293     400kV S/C Sagardighi Subhashgram TL     12-11-19     8:00     12-11-19     17:00     ODB     POWERGRID,ER-II     Stringing b/w AP 11/0 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Subhashgram     WB											
292       400kV S/C Sagardighi Jeerat TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRID,ER-II       Stringing J/W AP 10/10 to 11/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat       WB         293       400kV S/C Sagardighi Subhashgram TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRID,ER-II       Stringing J/W AP 10/10 to 11/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat       WB         293       400kV S/C Sagardighi Subhashgram TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRID,ER-II       Stringing J/W AP 11/10 to 12/0 of 400 KV D/C New Jeerat- Transmission line       WB	291		12-11-19	9:00	12-11-19	17:00	ODB	POWERGRID, ER-II		WB	
292       400kV S/C Sagardigh Jeerat TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Jeerat       WB         293       400kV S/C Sagardigh Subhashgram TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Jeerat       WB         293       400kV S/C Sagardigh Subhashgram TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Jeerat       WB         204       VS/C Sagardigh Subhashgram TL       12-11-19       8:00       12-11-19       0DB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Subhashgram       WB         204       VS/C Sagardigh Subhashgram TL       12-11-19       8:00       12-11-19       0DB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Subhashgram       WB         204       VS/C Sagardigh Subhashgram TL       12-11-19       8:00       12-11-19       0DB       POWERGRD,ER-II       Jeerat TL Over existing 400kV S/C Sagardigh Subhashgram       WB		,					-				<u> </u>
293     400kV S/C Sagardighi Subhashgram TL     12-11-19     8:00     12-11-19     17:00     ODB     POWERGRID,ER-II     Stringing J/W AP 11/0 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Subhashgram     WB	202	400 kV S /C Samadiaki Jawat Ti	12 14 12	0.00	12 11 12	17.00	000	DOMED COLO CO VI			
293 400kV S/C Sagardighi Subhashgram TL 12-11-19 8:00 12-11-19 17:00 ODB POWERGRID,ER-II POWERGRID,ER-II Stringing b/w AP 11/0 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Subhashgram WB	292	400KV S/C Sagardighi Jeerat TL	12-11-19	8:00	12-11-19	17:00	ODB	POWERGRID, ER-II		WB	
293       400kV S/C Sagardighi Subhashgram TL       12-11-19       8:00       12-11-19       17:00       ODB       POWERGRID,ER-II       Jerrat TL Over existing 400kV S/C Sagardighi Subhashgram       WB											
Transmission line	293	400kV S/C Sagardighi Subhashgram TL	12-11-19	8:00	12-11-19	17:00	ODB	POWERGRID, ER-II		WB	
294 403 bay- Main Bay of 315MVA ICT I 12-11-19 9:00 12-11-19 17:30 ODB ER-II/Odisha/BARIPADA 5/5 AMP works											
257 TOS 00Y MOIN 00 55 MOVING 1 221212 5.00 122122 17.50 UDB ENHIQUES 12010 100 100 100 100 100 100 100 100 1	204	403 bays Main Bay of 315MVA ICT I	12-11 10	Q-00	12-11-10	17.20	000	FR-II/Odisha/PAPIDADA 5/5	AMP works		
	294	403 Day- Widili Day UI SESIVIVA ICT I	17-11-19	9.00	12-11-19	1/:30	ODR	EN-II/OUISIId/BAKIPADA S/S	Alvir WOIKS		

						1	1	1	1	
295	765kV Angul Sunderagrh-2 Line reactor Bay	12-11-19	10:00	12-11-19	17:00	ODB	ER-II/Odisha/Angul SS	Circuit breaker Damper replacement Work	NLDC	after 15th november no reactor shutdown shall be entertained upto 15th Feb
296	400KV Balangir-Angul Line	12/11/19	8:00	14/11/19	18:00	ODB	ER-II/Odisha/Balangir	Replacement of defective insulator by Polymer long Rod Insulator	NLDC	
297	220KV ICT-I 203 Bay Keonjhar	12-11-19	9:00	12-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	AMP Work and Rectification of CB found faulty timing & DCRM graphs. Shutdown shall be taken if not availed in OCT'19.		
298	400 KV Talcher # 2 Main Bay (Bay No-403)	12-11-19	9:00	12-11-19	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
	400kV ,125MVAR BusReactor-II at Sundargarh SS	12-11-19	9:00	12-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
300	400kV GIS tie bay no. 434 & 435 of ICT4 & OPGC 1 at Sundargarh	12-11-19	9:00	13-11-19	17:00	ODB	ER-II/Odisha/Sundergarh	For 765kV ICT-4 construction works.		
301	765kV Sundergarh-Darlipalli Ckt 2	12-11-19	9:00	12-11-19	13:00	ODB	ER-II/Odisha/Sundergarh	Quad to twin modification of jumper works +TL Maint work	NLDC	
302	132 kV Ara Dumraon	12-11-19	10:00	12-11-19	17:00	On Daily Basis	POWERGRID ER-I	Distance Relay retrofitting work	BSEB	
303	TIE BAY OF ICT-I & B/R-I AT KISANGANJ	12-11-19	8:30	12-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
304	201 Bay (220 kV side ICT-I bay) at Gaya	12-11-19	9:00	12-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
305	220KV NPRN- PRN CKT-II	12-11-19	10:00	23-11-19	18:00	ОСВ	POWERGRID ER-I	FOR RE-CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).		
306	220 KV NEW PURNEA BEGUSARAI -1	12-11-19	10:00	12-11-19	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING DURING RE- CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).	BSEB	
307	220 KV NEW PURNEA BEGUSARAI - 2	12-11-19	10:00	12-11-19	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING DURING RE- CONDUCTORING WORK OF LINE (EXISTING COND. TO BE REPLACED WITH HTLS).		
	400KV BUS-1 AT NEW PURNEA	12-11-19	10:00	12-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
	Main Bay of Banka 1 at Biharsharif	12-11-19	10:00	12-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
310	BAY 409 - 400KV MAIN BAY OF BR-I AT BANKA	12-11-19	10:00	12-11-19	16:00	ODB	POWERGRID ER-I	AMP WORK		
311	132kV, 10MVA Transformer-1 Bay (Bay 104) at Pusauli	12-11-19	9:00	12-11-19	19:00	ODB	POWERGRID ER-I	AMP work		
	407 BAY (400KV JSR 2 MAIN BAY) AT CHAIBASA	12-11-19	9:30 9:30	12-11-19 12-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
	202( HV side bay of 160 MVA ATR-2) at Daltonganj 205 bay Bus coupler at Patna	12-11-19 12-11-19	9:30	12-11-19	17:30 17:30	ODB OCB	POWERGRID ER-I POWERGRID ER-1	AMP WORK		
514		12-11-19	9.30	12-11-19				CB Overhauling & BCU updration works under SS03		
315	418 Main bay Barh 1 at Patna	12-11-19	9:30	15-11-19	17:30	OCB	POWERGRID ER-1	package		
316	400 KV NEW RANCHI-CHANDWA-I	12-11-19	9:00	12-11-19	18:00	ODB	POWERGRID ER-I	CONSTRUCTION WORK OF NOTH KARNPURA BAY		
	80 MVAR Bus Reactor AT LAKHISARAI	12-11-19	9:30	12-11-19	17:30	ODB	POWERGRID ER-I	Fire Wall Construction of 315 MVA 400/132 kV ICT III		after 15th november no reactor shutdown shall be entertained upto 15th Feb
318	132 kv Bettiah-Narkatiyaganj-Ramnagar T/L	12-11-19	9:00	13-11-19	18:00	ODB	BSPTCL	For line maintenance work	1. GSS Ramnagar will avail power from Nepal 2.GSS Narkatiyanganj will be powerless.	
319	400 KV TSTPS- Rourkela # 1(400 KV Bay – 5,6)	12-11-19	8:00	15-11-19	16:00	ОСВ	TALCHER NTPC	Line Reactor 400KV bushing TESTING,Line reactor AMP,Bay AMP jobs		
320	220 KV Siliguri-Kishanganj- CKT-II	13-11-19	8:00	13-11-19	17:00	ODB	POWERGRID, ER-II	Defect liquidation & repairing of condutor cutting		
321	±800kV HVDC Biswanathchariali - Alipurduar Line 1&2 (Aliprduar - Biswanath Chariali Section)	13-11-19	6:00	15-11-16	18:00	ODB	POWERGRID, ER-II	Stringing work of overhead crossing (in beteeen loc no 8-9 of Alipurduar BNC Section) for under construction 400 KV D/C Jigmeling-Alipurduar TL .	NLDC	To be taken along with BNC-AGRA shutdown
322	400KV Maithon-Durgapur I&II	13-11-19	8:00	14-11-19	18:00	ОСВ	POWERGRID, ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank Line	May be on ODB	
323	220KV RAJARHAT-JEERAT CKT-1(BAY-205) & CKT2 (BAY-204)	13-11-19	9:00	13-11-19	17:00	ODB	POWERGRID, ER-II	FOR CHECKING & COMPLETION OF MUTUAL COMPENSATION CIRCUIT. BOTH CIRCUIT SHUTDOWN REQUIRED AT A TIME.	WB	
324	400kV S/C Sagardighi Jeerat TL	13-11-19	8:00	13-11-19	17:00	ODB	POWERGRID, ER-II	Stringing b/w AP 10/0 to 11/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Jeerat Transmission line	WB	

325	400kV S/C Sagardighi Subhashgram TL	13-11-19	8:00	13-11-19	17:00	ODB	POWERGRID, ER-II	Stringing b/w AP 11/0 to 12/0 of 400 KV D/C New Jeerat- Jeerat TL Over existing 400kV S/C Sagardighi Subhashgram Transmission line	WB	
326	132kV D/C Ranaghat -Dharampur TL	13-11-19	8:00	13-11-19	17:00	ODB	POWERGRID,ER-II	Stringing b/w AP 133/0 to 134/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132kV D/C Ranaghat -Dharampur TL (WBSETCL).	WB	
327	404 bay- 400KV Kharagpur Line Main Bay	13-11-19	9:00	13-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
328	765kV ICT 2MAIN BAY 707	13-11-19	9:00	13-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
329	Tie Bay (408) of ICT-I & 125 MVAr Bus Reactor	13-11-19	8:00	15-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Overhauling of 408 Bay CB Make CGL		after 15th november no reactor shutdown shall be entertained upto 15th Feb
330	400 KV RANCHI LINE#2 BAY (421L)	13-11-19	9:00	13-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		
331	220KV 204 Bay (Future line bay)	13-11-19	9:00	13-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	AMP Work and Rectification of CB found faulty timing & DCRM graphs. Shutdown shall be taken if not availed in OCT'19.		
332	125 MVAR BR # 2 Tie Bay (Bay No. 420)	13-11-19	9:00	13-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
333	765kV ICT-II at Sundargarh SS	13-11-19	9:30	13-11-19	12:30	ODB	ER-II/ODISHA/SUNDERGARH	For taking spare in to servie in place of ICT-II,B ph for attending oil leakge	NLDC	
334	400KV Sundergarh-Raigarh Ckt #2	13-11-19	8:00	14-11-19	17:30	ODB	ER-II/Odisha/Sundergarh	TL Maintenance work	NLDC	
335	400 kv Mendhasal -Pandiabili-1 main bay at Mendhasal sub-st	13-11-19	9:00	13-11-19	18:00	ODB	ER-II/Odisha/ Pandiabili GIS	DCRM test of main bay CB	GRIDCO	
336	220kV Dhanbad-Maithon PG Ckt#1	13-11-19	9:00	13-11-19	14:00	ODB	DVC	for replacement of damaged and broken suspension insulator strings at T. no. 103 & 104 of the said line under the jurisdiction of Kalyaneswari Sub-Station		
337	400KV FKK-Kahalgaon Line-1	13/11/19	9:00	16/11/19	17:00	OCB	FARAKKA	line earth switch commissioning		
338	315 MVA 400/220 KV ICT-II at New Duburi 400KV Mendhasal- Meramundali line (upto Loc. 162 from	13-11-19	8:00	14-11-19	16:00	ODB	GRIDCO	Annual maintenance		
339	Mendhasal end)	13-11-19	8:00	13-11-19	16:00	ODB	GRIDCO	Annual maintenance		
340	220kV Kaniha- TTPS DC line(Loc no.29 to 98)	13-11-19	8:00	14-11-19	16:00	ODB	GRIDCO	Annual maintenance		
341	400KV Mendhasal-Meramundali Line (upto Loc. 162 from Mermaundali end)	13-11-19	8:00	13-11-19	16:00	ODB	GRIDCO	Annual maintenance		
342	132 kV Ara Ara (BSPTCL)	13-11-19	10:00	13-11-19	17:00	On Daily Basis	POWERGRID ER-I	Distance Relay retrofitting work	BSEB	
343	400KV BUS-2 AT NEW PURNEA	13-11-19	10:00	13-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
344	New Purnia 1 Line Reactor at Biharhsraif	13-11-19	10:00	13-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
345	BAY 412 - 400KV MAIN BAY OF BR-II AT BANKA	13-11-19	10:00	13-11-19	16:00	ODB	POWERGRID ER-I	AMP WORK		
346 347	132kV Pusauli-Kudra Line Bay (Bay 105) at Pusauli	<u>13-11-19</u> 13-11-19	9:00 9:30	13-11-19	19:00 17:30	ODB ODB	POWERGRID ER-I POWERGRID ER-I	AMP work	BSEB	
	408 BAY (400KV JSR 2 TIE BAY) AT CHAIBASA TIE BAY OF 765 KV NRNC-DMG-II AND FUTURE BAY			13-11-19				AMP WORK		
348	AT NEW RANCHI	13-11-19	9:00	13-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK	NLDC	
349	400 KV NEW RANCHI-CHANDWA-II 220 KV DALKHOLA-2 LINE AND ASSOCIATED BAY	13-11-19	9:00	13-11-19	18:00	ODB	POWERGRID ER-I	CONSTRUCTION WORK OF NOTH KARNPURA BAY		
350	220 KV DALKHOLA-2 LINE AND ASSOCIATED BAT				1					
1	EQUIPMENTS	13-11-19	9:00	13-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK		
351	50 MVA ICT-II 132/66KV at Gangtok	14-11-19	9:00	14-11-19	18:00	ODB	POWERGRID,ER-II	For Annual AMp Works	Sikkim	
352	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri	14-11-19 14-11-19	9:00 10:00	14-11-19 14-11-19	18:00 17:00	ODB ODB	POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP works		
	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri 220/ 132 KV 160 MVA ICT-II at Birpara	14-11-19	9:00	14-11-19	18:00	ODB	POWERGRID,ER-II	For Annual AMp Works	Sikkim WB	
352 353	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri	14-11-19 14-11-19 14-11-19	9:00 10:00 8:00	14-11-19 14-11-19 14-11-19	18:00 17:00 17:30	ODB ODB ODB	POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP works AMP work and Bushing Jumber replacement work	WB	
352 353 354	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri 220/ 132 KV 160 MVA ICT-II at Birpara 400kV Main Bay of Bheramara-2 at Baharampore	14-11-19 14-11-19 14-11-19 14-11-19	9:00 10:00 8:00 9:00	14-11-19 14-11-19 14-11-19 15-11-19	18:00 17:00 17:30 17:00	ODB ODB ODB OCB	POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP works AMP work and Bushing Jumber replacement work CB Maintenance For Line Construction work of Baharampore-Bheramara-3&4 VT Selection work, A/R relay retrofitting & testing and Live line defects attending and defective isulator replacement in line.	WB WB	
352 353 354 355	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri 220/132 KV 160 MVA ICT-II at Birpara 400kV Main Bay of Bheramara-2 at Baharampore 400KV Baharampore-Sagardighi-1 Line	14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19	9:00 10:00 8:00 9:00 9:00	14-11-19 14-11-19 14-11-19 15-11-19 14-11-19	18:00 17:00 17:30 17:00 17:00	ODB ODB ODB OCB ODB	POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP works AMP work and Bushing Jumber replacement work CB Maintenance For Line Construction work of Baharampore-Bheramara-3&4 VT Selection work, A/R relay retrofitting & testing and Live	WB WB	
352 353 354 355 356	50 MVA ICT-II 132/66KV at Gangtok Bay 405 ICT#2/Tala#2 Main bay at Binaguri 220/132 KV 160 MVA ICT-II at Birpara 400kV Main Bay of Bheramara-2 at Baharampore 400kV Baharampore-Sagardighi-1 Line 400 KV Subhasgram-Sagardighi Line.	14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19	9:00 10:00 8:00 9:00 9:00 9:00	14-11-19 14-11-19 14-11-19 15-11-19 14-11-19 14-11-19 16-11-19	18:00 17:00 17:30 17:00 17:00 17:00	ODB ODB ODB OCB ODB ODB	POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP works AMP work and Bushing Jumber replacement work CB Maintenance For Line Construction work of Baharampore-Bheramara-3&4 VT Selection work, A/R relay retrofitting & testing and Live line defects attending and defective isulator replacement in line. Stringing b/w AP 133/0 to 134/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132kV D/C Ranaghat -Dharampur TL	WB WB WB	
352 353 354 355 356 356 357	50 MVA ICT-II 132/66KV at Gangtok         Bay 405 ICT#2/Tala#2 Main bay at Binaguri         220/132 KV 160 MVA ICT-II at Birpara         400kV Main Bay of Bheramara-2 at Baharampore         400kV Baharampore-Sagardighi-1 Line         400 KV Subhasgram-Sagardighi Line.         132kV D/C Ranaghat -Dharampur TL	14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19 14-11-19	9:00 10:00 8:00 9:00 9:00 9:00 9:00 8:00	14-11-19 14-11-19 14-11-19 15-11-19 14-11-19 16-11-19 14-11-19	18:00 17:00 17:30 17:00 17:00 17:00 17:00 17:00	ODB ODB ODB OCB ODB ODB	POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works AMP work and Bushing Jumber replacement work CB Maintenance For Line Construction work of Baharampore-Bheramara-3&4 VT Selection work, A/R relay retrofitting & testing and Live line defects attending and defective isulator replacement in line. Stringing b/w AP 133/0 to 134/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132kV D/C Ranaghat -Dharampur TL (WBSETCL). Stringing b/w AP13/0 to 14/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132kV D/C Birsingha-CK Road TL	WB WB WB WB	

1         1					1					1	1
121         2020 (2011, 2011, 2014, and any line)         141.1.2         100         0.04         (14) (2004, 2	361 R	Rengali Main Bay (403)	14-11-19	9:00	14-11-19	18:00	ODB	ER-II/Odisha/Indravati	Interrupted in 400KV Indravati-UIHEP Line Due to temporary	NLDC	
Jate         Implementer of ODA Voldent Clivesh new OF make Cliv.         Jate 11:13         14:11:13         14:0         OCG         ResUltabulance of University of any instandard of provided male clivesh new OF and Cli	362 2	220KV ICT-II 205 Bay at Keonjhar	14-11-19	9:00	14-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	DCRM graphs. Shutdown shall be taken if not availed in		
150         Nave Mapper Lat Sundargin (1)         141:19         9:00         14:10:19         9:00         14:10:19         0:00         Resc         NEC           182         220 WORK Cobust III:         14:11:19         9:00         14:11:19         120         000         Resc/0004/MAR MAR work         NICC           182         120 Work appelling Citht         14:11:19         10:00         14:11:19         17:00         On Data         Proverserve Cites on Anal by at Mondual and         88:0           182         120 Work appelling Citht         14:11:19         10:00         14:11:19         16:00         008         Proverserve Cites and base of a point of the data	363 R	Replacement of DGA Violated CTs with new GE make CTs.	14-11-19	6:00	14-11-19	18:00	OCB	ER-II/Odisha/HVDC Talcher	basis for replacement of DGA violated CTs with new GE make CTs. There shall be no interruption or any limitition of		
36         28 V OPEL Each alline         34-11-9         9.00         14-11-9         12.00         ORE         RE/00344/LINDRAMM         ADD works         NLC           37         840 V Modesale Predication Predication         44.11-9         9.00         44.11-9         120.00         008         Rei/00349/Lindbar 204.01         680.00         680.00           38         320 V Area         120.00         14-11-9         1000         14-11-9         1000         14-11-9         1000         14-11-9         1000         POWERGID ENI         For AMP repl.         223           100         4000 V ModesAle/FI-11 TRE MY (42-92 M/Y) AT         14-11-9         1000         14-11-9         1800         ODB         POWERGID ENI         AMP vork	364 4	400 KV Talcher # 1 Main Bay (Bay No-404)	14-11-19	9:00	14-11-19	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
30         00         by be Menthask 2-nam bay at Menthask 2-nam bay	365 7	765kV Raipur-I at Sundargarh	14-11-19	9:00	14-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	BPI erection works at T-point	NLDC	
Hat         152 kV Are. Jagdishpur Oct 1         14.11.10         10.00         14.11.10         17.00         On-Day Basis POWERGRID ER.I         Dealaros Relay reloting work.         6520           130         205 Bay (220 kV also C11 Bay at Graga         44.11.10         10.00         14.11.10         10.00         14.11.10         10.00 </td <td>366 2</td> <td>220 kV OPTCL Korba-III line</td> <td>14-11-19</td> <td>9:00</td> <td>14-11-19</td> <td>17:00</td> <td>ODB</td> <td>ER-II/ODISHA/SUNDERGARH</td> <td>AMP works</td> <td>NLDC</td> <td></td>	366 2	220 kV OPTCL Korba-III line	14-11-19	9:00	14-11-19	17:00	ODB	ER-II/ODISHA/SUNDERGARH	AMP works	NLDC	
138         10X M / B adjusty Lock 1         10X M / B adjusty Lock 1 <td>367 4</td> <td>100 kv Mendhasal -Pandiabili-2 main bay at Mendhasal sub-si</td> <td>14-11-19</td> <td>9:00</td> <td>14-11-19</td> <td>18:00</td> <td></td> <td>ER-II/Odisha/ Pandiabili GIS</td> <td>DCRM test of main bay CB</td> <td>GRIDCO</td> <td></td>	367 4	100 kv Mendhasal -Pandiabili-2 main bay at Mendhasal sub-si	14-11-19	9:00	14-11-19	18:00		ER-II/Odisha/ Pandiabili GIS	DCRM test of main bay CB	GRIDCO	
Job         Othor Markel MARSHART - THE EAX' (423-82 BAY) AT New PUREA         14-11-19         10:00         14-11-19         16:00         OBB         POWERGRD EAL AMP WORK         AMP WORK           272         Lebreard Live 1 bay at Branchard         14-11-19         10:00         14-11-19         16:00         ODB         POWERGRD EAL AMP WORK         AMP WORK         AMP WORK           372         122M/VAR BUS REACTOR-II AT BANKA         14-11-19         9:00         17-11-19         16:00         ODB         POWERGRD ERL CONSTRUCTION OF FIRE WALL FOR ICT-III           372         122M/VAR BUS REACTOR-II AT BANKA         14-11-19         9:00         14-11-19         15:00         ODB         POWERGRD ERL AMP WORK         AMP WORK         ESE IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII							Basis			BSEB	
AVE         INST PLINEA         I			14-11-19	9:00	14-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
J         122         125MVAR BUS REACTOR.II AT BANKA         14-11-19         9.00         17.11-19         18.00         ODB         POWERGRID ER-I         CONSTRUCTION OF FIRE WALL FOR ICT.III           377         122W Plassel-Methonya Line Bay (Bay 163) al Passeli         14-11-19         9.00         14-11-19         19.00         ODB         POWERGRID ER-I         AMP work         S58           378         122W Plassel-Methonya Line Bay (Bay 163) al Passeli         14-11-19         9.00         14-11-19         19.00         ODB         POWERGRID ER-I         AMP work         S58           378         208 by/mm in by repeat         11 Plastenge)         14-11-19         9.00         16-11-19         18.00         ODB         POWERGRID ER-I         AMP WORK         No.0           378         400 KV KAH4,GON-BARH-III         14-11-19         9.00         14-11-19         18.00         ODB         POWERGRID ER-I         AMP WORK         No.0           378         55 KV LR-IO 765 KV NR-C-DMG LINE AT NINC         14-11-19         9.00         14-11-19         18.00         ODB         POWERGRID ER-I         AMP WORK         No.0           378         400 KV Bakey/GN-Shaur DC T LI Line         14-11-19         9.00         15-11-19         12.00         DB         POWERGRID ER-I			14-11-19	10:00	14-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
International Advancement         International Advancement         International Advancement         International Advancement         International Advancement         International Advancement           127         112XV Pussue#Advancement         1411-19         9.00         14.11-19         17.00         ODB         POWERGRD ER.I         AMP WORK         ESE           220         2018 wight and Path         14-11-19         9.30         14.11-19         17.30         ODB         POWERGRD ER.I         AMP WORK         ESE           220         2018 wight and Path         14-11-19         9.30         14.11-19         17.30         ODB         POWERGRD ER.I         AMP WORK         EXE           372         220 KV WarkLAGONARAMEH-II         14-11-19         9.30         14.11-19         17.30         ODB         POWERGRD ER.I         AMP WORK         RLIC           373         25 KV LR-II OF 78 KV NRC-DMG LNE AT NRNC         14-11-19         9.00         114-11-19         18.00         ODB         BSPTCL         For stringing work in 132KV Suborr submary ILLIC         ISAM PWORK         RLIC           384         400Y Baharampere Stagerdgh 2 Line         15-11-19         9.00         15-11-9         17.00         ODB         POWERGRD.F.H         AMP WORK         RLIC         ISAM PWORGRD.F.H <td>371 L</td> <td>akhisarai Line 1 bay at Biharsharif</td> <td>14-11-19</td> <td>10:00</td> <td>14-11-19</td> <td>18:00</td> <td>ODB</td> <td>POWERGRID ER-I</td> <td>AMP WORK</td> <td></td> <td></td>	371 L	akhisarai Line 1 bay at Biharsharif	14-11-19	10:00	14-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
314         410         MAY MONY MAY, 2 MAIN MAY, 12 CHAIRASA         44.11-19         9.30         14.11-19         17.30         OOB         POWERGRID ER.I         AMP WORK           375         2001 Varkation of 315 MAX OLD and Database         14.11-19         17.30         OOB         POWERGRID ER.I         AMP WORK         Mark Work in 122 V SAbour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublaging ULD         Is a strain work in 132 V Sabour sublagin Sabour sublaging ULD	372 1	125MVAR BUS REACTOR-II AT BANKA	14-11-19	9:00	17-11-19	18:00	ODB	POWERGRID ER-I	CONSTRUCTION OF FIRE WALL FOR ICT-III		after 15th november no reactor shutdown shall be entertained upto 15th Feb
375         2038/V sake of 31 BWAICC1-1 at Datograph         14-11-19         9-20         14-11-19         17:30         OOB         POWERGRID ER-I         AMP WORK           376         208 bWAICC1-1 at Datograph         14-11-19         9-20         14-11-19         17:30         OCR         POWERGRID ER-I         AMP WORK         Nave after restoration           377         400 KV KAHALGAON-BARH-II         14-11-19         9-20         14-11-19         18:00         OCR         POWERGRID ER-I         AMP WORK         Nave after restoration           377         400 KV KAHALGAON-BARH-II         14-11-19         9-20         14-11-19         18:00         ODB         POWERGRID ER-I         AMP WORK         Nuccessful and the adve after restoration           378         765 KV LR-II OF 755 KV NRC-DMG LINE AT NRNC         14-11-19         9:00         14-11-19         18:00         ODB         BSPTCL         for stringing work in 132KV Sabour subarguil LIO         Insboor subarguil 20:00         Insboor sub										BSEB	
275         208 bay main bay signs 1 at Patha         14-11-19         9.30         14-11-19         17.30         OCB         POWERGRID Ex1         AMP WORK         May be after restoration count of the start star											
377         400 KV KAHALGAQN-BARH-II         14-11-19         9.00         16-11-19         18.00         ODB         POWERGRID ER-I         REPLACEMENT OF PORCELAIN INSULATOR BY POM May be after restoration.           378         765 KV L/R-II OF 765 KV NR-C-DMG LINE AT NRNC         14-11-19         9.00         14-11-19         18.00         ODB         POWERGRID ER-I         AMP WORK         NLC           379         132 KV Banka(PG)-Sabur D/C T/L line         14-11-19         9.00         15-11-19         17.30         ODB         POWERGRID ER-I         AMP WORK         NLC           380         220 KV Branz-Silgui Ck-II         15-11-9         8.00         15-11-19         17.30         ODB         POWERGRID.ER-II         Retrofting of Numerical Obtaine Relay         No											
37         400 KV KRHALQAUCHARKHII         14-11-19         9:00         16-11-19         15:00         OUR         POWERGRID ERIT         REPLACEMENT OF UNCLEARININGUEND BY DUCK 200% Barh Mathan-bc           378         765 KV UR-II OF 756 KV NRC-OMG LINE AT NRNC         14-11.19         9:00         14-11.19         18:00         ODB         POWERGRID ERIT         AMP WORK         NLC           379         1.32 KV Banka(PG)-Sabour DC T/L line         14-11.19         9:00         15-11.19         17:30         ODB         BSPTCL         for stringing work in 132KV Sabour sultanging LLD or jagdishpur line between (Ap 23/0- Ap240).         I.Sbour will avail powr im Grow Grow Grow Grow Grow Grow Grow Grow	376 2	208 bay main bay sipara 1 at Patna	14-11-19	9:30	14-11-19	17:30	OCB	POWERGRID ER-1	AMP WORK		
379         132 KV Banka(PG)-Sabour D/C T/L line         14-11-19         9-00         14-11-19         14-00         ODB         BSPTCL         for stringing work in 132 KV Sabour sultangniaj LLO, in padishpur line between (Ap 23-0-Ap24-0).         1.Sabour will avail power for Gradible (IS) space (IS	377 4	400 KV KAHALGAON-BARH-II	14-11-19	9:00	16-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL		
379         132 KV Banka(PG)-Sabour DtC T/L line         14-11-19         9.00         14-11-19         14-00         ODB         BSPTCL         Informating the UDD of pacing the UDD of PAPA(0).         The String the Ward String the UDD of PAPA(0).         The String the Ward String the UDD of PAPA(0).         The String the Ward String the String the String the Ward String the Ward String the Ward S	378 7	765 KV L/R-II OF 765 KV NRC-DMG LINE AT NRNC	14-11-19	9:00	14-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
381         400KV Baharampore-Sagardighi-2 Line         15-11-19         9:00         15-11-19         17:00         ODB         POWERGRID,ER-II         For Line Construction work of Baharampore-Bheramara-384         WB           382         132kV D/C Birsingha-CK Road TL         15-11-19         8:00         15-11-19         17:00         ODB         POWERGRID,ER-II         Stringing b/w AP13/0 to 14/0 of 765 KV D/C Medinjur- Jeerat TL Over existing 132kV D/C Birsingha-CK Road TL         WB           383         A/R in non-auto mode in 220KV Bairgadi-Balasore Line -2         15-11-19         7:00         30-11-19         18:00         ODB         POWERGRID,ER-II         For OPGW installation Work         GRIDCO           384         202 bay 220KV Bairgadi-Balasore Line -2         15-11-19         9:00         15-11-19         17:30         ODB         ER-II/Odisha/BARIPADA 5/S         MP works         GRIDCO           385         A/R OF 400KV Bairgadi-Keonjhar Line         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisha/BARIPADA 5/S         MP works         GRIDCO           386         400 KV RANCHI LINE#1 BAY (428L)         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisha/Balagir         Replacement of defective insulator of keet propere Inne         NLDC           388         <	379	132 KV Banka(PG)-Sabour D/C T/L line	14-11-19	9:00	14-11-19	14:00	ODB	BSPTCL		from Goradih(GIS)	
Are been week         Are been week         Stringing b/w AP13/0 to 14/0 of 765 KV D/C Medinipur- lear at 1. Over existing 132KV D/C Birsingha-CK Road TL         WB           382         132kV D/C Birsingha-CK Road TL         15-11-19         8:00         15-11-19         17:00         ODB         POWERGRID,ER-II         Bringing b/w AP13/0 to 14/0 of 765 KV D/C Medinipur- lear at 1. Over existing 132KV D/C Birsingha-CK Road TL         WB           383         A/R in non-auto mode in 220KV Barjada-Balasore Line -2         15-11-19         7:00         30-11-19         18:00         ODB         POWERGRID,ER-II         For OPGW installation Work         GRIDCO           384         202 bay 220KV Barjada-Balasore Line -2         15-11-19         9:00         15-11-19         17:30         ODB         ER-II/Odisha/BARIPADA 5/S         AMP works         GRIDCO           385         A/R OF 400KV Barjada-Keonjhar Line         15-11-19         9:00         15-11-19         17:30         ODB         ER-II/Odisha/BARIPADA 5/S         AMP works         GRIDCO           386         400 KV RANCH LINE#1 BAY (428L)         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisha/Rounghar         Replacement of defective insulator of AMP dove and Rectification of CB found faulty timing & OCEM graphs. Shutdown shall be taken if not availed in OCT19.           388         220KV OPTCI-II 206 Bay	380 2	220 KV Birpara-Siliguri Ckt-II	15-11-19	8:00	15-11-19	17:30	ODB	POWERGRID, ER-II	Retrofitting of Numerical Distance Relay		
B32         132kV 0/C Birsingha-CK Road TL         15-11-19         8:00         15-11-19         17:00         ODB         POWERGRID,ER-II         lerrar TL Over existing 132kV D/C Birsingha-CK Road TL         WB           383         A/R in non-auto mode in 220KV Binaguri-Silguri-1&II         15-11-19         7:00         30.11-19         18:00         ODB         POWERGRID,ER-II         For OPGW installation Work         Image: Comparison of the comparison of	381 4	100KV Baharampore-Sagardighi-2 Line	15-11-19	9:00	15-11-19	17:00	ODB	POWERGRID, ER-II	For Line Construction work of Baharampore-Bheramara-3&4	WB	
384         202 bay 220KV Baripada-Balasore Line -2         15-11-19         9:00         15-11-19         17:30         ODB         ER-II/Odisha/BARIPADA 5/S         AMP works         GRIDCO           385         A/R OF 400KV Baripada-Keonjhar line         15-11-19         9:00         25-11-19         17:30         ODB         ER-II/Odisha/BARIPADA 5/S         AMP works         GRIDCO           386         400 KV RANCHI LINE#1 BAY (428L)         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisha/BARIPADA 5/S         AMP Works         Replacement of defective insulator of concerned line           387         400KV Balangir-Jeypore Line         15/11/19         8:00         16/11/19         18:00         ODB         ER-II/Odisha/BARIPADA 5/S         AMP Works         Replacement of defective insulator by Polymer long Rod Insulator and AMP of Bolangir LR at Leypore         NLDC           388         220KV OPTCL-II 206 Bay         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisha/Balangir         Replacement of defective insulator by Polymer long Rod Insulator and AMP of Bolangir LR at Leypore         NLDC           388         220KV OPTCL-II 206 Bay         15-11-19         9:00         15-11-19         17:00         ODB         ER-II/Odisha/Rengali         AMP Work and Rectification of CB found faulty timing & DCT'	382 1	L32kV D/C Birsingha-CK Road TL	15-11-19	8:00	15-11-19	17:00	ODB	POWERGRID, ER-II	Jeerat TL Over existing 132kV D/C Birsingha-CK Road TL	WB	
AreaA	383 A	A/R in non-auto mode in 220KV Binaguri-Siliguri-I & II	15-11-19	7:00	30-11-19	18:00	ODB	POWERGRID, ER-II	For OPGW installation Work		
385A/R OF 400KV Baripada-Keonjhar line15-11-199:0025-11-1917:30ODBER-II/Odisha/BARIPADA 5/SOnline PID scanning work of porcelain insulator of concerned line386400 KV RANCHI LINE#1 BAY (428L)15-11-199:0015-11-198:00ODBER-II/Odisha/BARIPADA 5/SAMP WorkS387400KV Balangir-Jeypore Line15/11/198:0016/11/1918:00ODBER-II/Odisha/BalangirReplacement of defective insulator by Polymer long Rod Insulator and AMP Polymer long Rod Insulator and AMP Polymer long Rod Insulator and AMP of Bolangir L/R at JeyporeNLDC388220KV OPTCL-II 206 Bay15-11-199:0015-11-1918:00ODBER-II/Odisha/RengaliAMP Work and Rectification of CB found faulty timing & DCRM graphs. Shutdown shall be taken if not availed in OCT'19.389125 MVAR BR # 1 Main Bay (Bay No. 410)15-11-199:0015-11-1917:00ODBER-II/Odisha/RengaliAMP WorkImage: Shutdown shall be taken if not availed in OCT'19.390220kV Korba-III bay 211 at OPTCL Budhipara SS15-11-199:0015-11-1917:00ODBER-II/Odisha/SUNDERGARHAMP worksNLDC391400kV RTPS-Maithon PGCL15-11-199:0015-11-1917:00ODBER-II/Odisha/Pandiabili GISDCRM test of main bay CBImage: Shutdown shall be advent and shutdown shall be adven	384 2	202 bay 220KV Baripada-Balasore Line -2	15-11-19	9:00	15-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	
387400KV Balangir-Jeypore Line15/11/198:0016/11/1918:00ODBER-II/Odisha/BalangirReplacement of defective insulator by Polymer long Rod Insulator and AMP Polymer long Rod 					25-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S			
387       400kV Balangir-Jeypore Line       15/11/19       8:00       16/11/19       18:00       ODB       ER-II/Odisha/Balangir       Insulator and AMP of Bolangir L/R at Jeypore       NLDC         388       220kV OPTCL-II 206 Bay       15-11-19       9:00       15-11-19       18:00       ODB       ER-II/Odisha/Keonjhar       OCRM graphs. Shutdown shall be taken if not availed in OCT'19.         389       125 MVAR BR # 1 Main Bay (Bay No. 410)       15-11-19       9:00       15-11-19       17:00       ODB       ER-II/Odisha/Keonjhar       OCRM graphs. Shutdown shall be taken if not availed in OCT'19.         390       220kV Korba-III bay 211 at OPTCL Budhipara SS       15-11-19       9:00       15-11-19       17:00       ODB       ER-II/Odisha/Rengali       AMP work       NLDC         391       400 KV tie bay of Mendhasal-Pandiabili - 1 & Mendhasal       15-11-19       9:00       15-11-19       18:00       ODB       ER-II/Odisha/ Pandiabili GIS       DCRM test of main bay CB       NLDC         392       400kV RTPS-Maithon PGCIL       15-11-19       10:30       16-11-19       17:00       ODB       GRIDCO       Annual Relay maintenance work at RTPS       13/20KV Meramundali-Kaniha feeder -1       15-11-19       10:00       15-11-19       10:00       ODB       GRIDCO       Annual maintenance       5/20KV       5/20KV	386 4	400 KV RANCHI LINE#1 BAY (428L)	15-11-19	9:00	15-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA			
388       220KV OPTCL-II 206 Bay       15-11-19       9:00       15-11-19       18:00       ODB       ER-II/Odisha/Keonjhar       DCRM graphs. Shutdown shall be taken if not availed in         389       125 MVAR BR #1 Main Bay (Bay No. 410)       15-11-19       9:00       15-11-19       17:00       ODB       ER-II/Odisha/Regali       AMP work          390       220kV Korba-III bay 211 at OPTCL Budhipara SS       15-11-19       9:00       15-11-19       17:00       ODB       ER-II/Odisha/Regali       AMP work       NLDC         391       400 KV tie bay of Mendhasal-Pandiabili -1 & Mendhasal Pandiabili -2 & Mendhasal sub-station.       15-11-19       9:00       15-11-19       18:00       ODB       ER-II/Odisha/ Pandiabili GIS       DCRM test of main bay CB          392       400kV RTPS-Maithon PGCL       15-11-19       10:30       16-11-19       17:00       ODB       ER-II/Odisha/ Pandiabili GIS       DCRM test of main bay CB          393       220kV Maramundali-Kaniha feeder -1       15-11-19       10:30       16-11-19       17:00       ODB       GRIDCO       Annual maintenance          393       12 kV Ara Jagdishpur Ckt 2       15-11-19       10:00       15-11-19       16:00       ODB       GRIDCO       Annual maintenance       SEB	387 4	100KV Balangir-Jeypore Line	15/11/19	8:00	16/11/19	18:00	ODB	ER-II/Odisha/Balangir	Insulator and AMP of Bolangir L/R at Jeypore	NLDC	
390         220kV Korba-III bay 211 at OPTCL Budhipara SS         15-11-19         9:00         15-11-19         17:00         ODB         ER-II/ODISHA/SUNDERGARH         AMP works         NLDC           391         400 KV tite bay of Mendhasal-Pandiabili -1 & Mendhasal         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/OdISHA/SUNDERGARH         AMP works         NLDC           391         400 KV tite bay of Mendhasal-sub-station.         15-11-19         10:30         16-11-19         17:00         ODB         ER-II/OdISHA/SUNDERGARH         AMP works         NLDC           392         400kV RTPS-Maithon PGCL         15-11-19         10:30         16-11-19         17:00         ODB         DVC         for Annual Relay maintenance work at RTPS           393         220kV Meramundali-Kaniha feeder -I         15-11-19         8:00         16-11-19         16:00         ODB         GRIDCO         Annual maintenance           394         132 kV Ara Jagdishpur Ckt 2         15-11-19         10:00         15-11-19         17:00         ODB         GRIDCO         Annual maintenance           394         132 kV Ara Jagdishpur Ckt 2         15-11-19         10:00         15-11-19         Basis         POWERGRID ER-I         Distance Relay retrofitting work         BSEB <td></td> <td></td> <td>15-11-19</td> <td>9:00</td> <td>15-11-19</td> <td>18:00</td> <td>ODB</td> <td>ER-II/Odisha/Keonjhar</td> <td>DCRM graphs. Shutdown shall be taken if not availed in</td> <td></td> <td></td>			15-11-19	9:00	15-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	DCRM graphs. Shutdown shall be taken if not availed in		
391       400 KV tie bay of Mendhasal-Pandiabili -1 & Mendhasal Pandiabili - 2 at Mendhasal sub-station.       15-11-19       9:00       15-11-19       18:00       ODB       ER-II/Odisha/ Pandiabili GIS       DCRM test of main bay CB       Image: Comparison of the comparison of	389 1	125 MVAR BR # 1 Main Bay (Bay No. 410)	15-11-19	9:00	15-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
391         Pandiabili - 2 at Mendhasal sub-station.         15-11-19         9:00         15-11-19         18:00         ODB         ER-II/Odisna/ Pandiabili Gis         DCRM test of main bay CB         Constraints           392         400kV RTPS-Maithon PCCIL         15-11-19         10:30         16-11-19         17:00         ODB         DVC         for Annual Relay maintenance work at RTPS           393         220kV Meramundali-Kaniha feeder -I         15-11-19         8:00         16-11-19         16:00         ODB         GRIDCO         Annual maintenance         Image: Constraint bay CB         Image: Constrain bay CB         Image: Constraint bay CB<	390 2	220kV Korba-III bay 211 at OPTCL Budhipara SS	15-11-19	9:00	15-11-19	17:00	ODB	ER-II/ODISHA/SUNDERGARH	AMP works	NLDC	
393         220KV Meramundali-Kaniha feeder -I         15-11-19         8:00         16-11-19         16:00         ODB         GRIDCO         Annual maintenance           394         132 kV Ara Jagdishpur Ckt 2         15-11-19         10:00         15-11-19         17:00         On Daily Basis         POWERGRID ER-I         Distance Relay retrofitting work         BSEB	391 P	Pandiabili -2 at Mendhasal sub-station.									
394     132 kV Ara Jagdishpur Ckt 2     15-11-19     10:00     15-11-19     17:00     On Daily Basis     POWERGRID ER-I     Distance Relay retrofitting work     BSEB											
394 12 KV Ara Jagoisnpur Ckt 2 13-11-19 10:00 13-11-19 17:00 Basis POWERGRID ER-I Distance Relay retroliting work BSEB	393 2	220KV Meramundali-Kaniha feeder –I	15-11-19	8:00	16-11-19	16:00		GRIDCO	Annual maintenance		
395 410 Main Bay (400 kV side 765/400 kV ICT-IV) at Gava 15-11-19 9:00 15-11-19 18:00 ODB POWERGRID ER-I For AMP work			15-11-19		15-11-19	17:00		POWERGRID ER-I	Distance Relay retrofitting work	BSEB	
		110 Main Bay (400 kV side 765/400 kV ICT-IV) at Gaya	15-11-19	9:00	15-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
396         400KV BIHARSHARIF-2 TIE BAY         (423-52 BAY) AT         15-11-19         10:00         15-11-19         18:00         ODB         POWERGRID ER-I         AMP WORK			15-11-19	10:00	15-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		

207		15 11 10	40.00	15.11.10	10.00	0.00				
397	315MVA ICT 1 at Biharsharif	15-11-19	10:00	15-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
398	400kV Main Bay of Biharsharif-I (CWD70Q51) at Pusauli	15-11-19	9:00	15-11-19	19:00	ODB	POWERGRID ER-I	AMP work	BSEB	
399	401BAY (400KV JSR 1 MAIN BAY) AT CHAIBASA	15-11-19	9:30	15-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
400	220 KV MUZ-NEPAL-1	15-11-19	9:30	15-11-19	17:30	ODB	POWERGRID ER-I	NTAMC ADAPTATION WORK AT MUZAFFARPUR	NLDC	
401	210 bay main bay sipara 2 at Patna	15-11-19	9:30	15-11-19	17:30	OCB	POWERGRID ER-1	AMP WORK		
402	414 bay Tie of Ballia 1 & Barh 2 at Patna	15-11-19	9:30	18-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
403	220 KV NPRN-PRN #1 LINE AND ASSOCIATED BAY EQUIPMENTS	15-11-19	9:00	15-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK		
404	A/R in non-auto mode in 220KV Binaguri-Siliguri-I & II	15-11-19	7:00	30-11-19	18:00	ODB	POWERGRID (ER-II)	For OPGW installation Work		
405	132KV Gangtok-Rangpo-II Line BAY No104	16-11-19	9:00	16-11-19	14:00	ODB	POWERGRID, ER-II	For Annual AMp Works	Sikkim	
406 407	Bay 406 Tala#2 (Main Bay) at Binaguri 220KV BINAGURI-BIRPARA-1	16-11-19 16-11-19	10:00 9:00	16-11-19 16-11-19	17:00 17:00	ODB ODB	POWERGRID,ER-II POWERGRID,ER-II	AMP works Replacement and retrofitting of distance relay.	NLDC	
-								, , , , , , , , , , , , , , , , , , ,		
408	20952-160MVA ICT I Main Bay	16-11-19	9:00	16-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	
409	765/400kV, 500MVA, ICT-2 at Angul	16-11-19	9:00	16-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
410	Main Bay of ICT-2 (418)	16-11-19	8:00	18-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Overhauling of 418 Bay CB Make CGL		
411	220KV Bus Coupler 207 Bay	16-11-19	9:00	16-11-19	18:00	ODB	ER-II/Odisha/Keonjhar	AMP Work and Rectification of CB found faulty timing & DCRM graphs. Shutdown shall be taken if not availed in OCT'19.		
412	400 KV Talcher # 1 Main Bay (Bay No-404)	16-11-19	9:00	16-11-19	17:00	ODB	ER-II/Odisha/Rengali	MOM Box Retrofitting		
413	765KV Bus-I at Sundargarh	16-11-19	9:00	23-11-19	18:00	ОСВ	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	
414	400KV Sundergarh-Raigarh Ckt #2	16-11-19	8:00	23-11-19	17:30	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	
415	220kV Kuchei- Balasore PGCIL line Ckt.I (loc. No. 1 to 308)	16-11-19	8:00	16-11-19	16:00	ODB	GRIDCO	Annual maintenance		
416	411 Tie Bay (400 kV side 765/400 kV ICT-IV & Gaya- Maithon Line-2) at Gaya	16-11-19	9:00	16-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
417	LINE BAY OF 400KV SILIGURI CKT-1(BAY NO.401L) AT NEW PURNEA	16-11-19	10:00	16-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OLD DISTANCE RELAY(EPAC) WITH NEW MICOMP44 RELAY.		
418	205(IV side of 315 MVA ICT-2) at Daltonganj	16-11-19	9:30	16-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
419	220 KV MUZ-NEPAL-2	16-11-19	9:30	16-11-19	17:30	ODB	POWERGRID ER-I	NTAMC ADAPTATION WORK AT MUZAFFARPUR	NLDC	
420	220 KV Ara khagaul line 1	16-11-19	9:30	16-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK	BSEB	after pusauli ict shutdown
421	400 KV Patna Barh 1 at Patna	16-11-19	9:30	19-11-19	17:30	OCB	POWERGRID ER-1	Commissioning of 80 MVAR Switchable line reactor in Patna Barh line 1 at Patna SS under SS03 package		
422	400KV Rangpo-Teesta-V Ckt-2	17-11-19	8:00	21-11-19	17:00	ОСВ	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work,	Teesta-V	
423	400KV BINAGURI-BONGAIGAON-2	17-11-19	9:00	17-11-19	18:00	ODB	POWERGRID, ER-II	Replacement and retrofitting oftravelling wave fault locator & Identified defect liquidation and flash insulator replacement	NLDC	
424	220KV BINAGURI-BIRPARA-2	17-11-19	9:00	17-11-19	17:00	ODB	POWERGRID, ER-II	Replacement and retrofitting of distance relay.	NLDC	
425	21052- 160MVA ICT II Main Bay	17-11-19	9:00	17-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	
426	412 Main Bay (400 kV Gaya-Maithon Line -2) at Gaya	17-11-19	9:00	17-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
427	220 KV Ara Khagaul line 2	17-11-19	9:30	17-11-19	17:30	ODB	POWERGRID ER-1	AMP WORK	BSEB	after pusauli ict shutdown
428	220/132KV 100MVA ICT-2 at Rangpo	18-11-19	8:00	18-11-19	18:00	ODB	POWERGRID, ER-II	For AMP Work		
429 430	132 KV Gangtok-Rangpo-I Line BAY No105 220KV BINAGURI-SILIGURI-1	18-11-19 18-11-19	9:00 9:00	18-11-19 18-11-19	14:00 17:00	ODB ODB	POWERGRID,ER-II POWERGRID,ER-II	For Annual AMp Works Replacement and retrofitting of distance relay	Sikkim	
430	220KV BINAGURI-SILIGURI-1 220KV Birpara-Chukha Ckt-I	18-11-19	8:00	18-11-19	17:00	ODB	POWERGRID,ER-II POWERGRID,ER-II	Retrofitting of Numerical Distance Relay	NLDC	
432	400 KV Rajarhat -Jeerat Line	18-11-19	9:00	19-11-19	17:00	ODB	POWERGRID,ER-II	A/R relay retrofitting & testing and Main-1 Distance Relay	WB	
433	211 bay(220KV side of 500MVA ICT #3)	18-11-19	9:00	18-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Replacement. AMP works		
434	400kv Bus Reactor-2 at Angul	18-11-19	9:00	18-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		after 15th november no reactor shutdown shall be entertained upto 15th Feb

435	UIHEP-Bus Reactor Tie Bay (411)	18-11-19	9:00	18-11-19	18:00	ODB	ER-II/Odisha/Indravati	AMP works of UIHEP- BR Tie Bay (411).Power flow will be Interrupted in 400KV Indravati-UIHEP Line Due to temporary shutdown of UIHEP Main bay(412) at Indravati.	GRIDCO	after 15th november no reactor shutdown shall be entertained upto 15th Feb
436	400 KV ROURKELA SUNDARGARH LINE#2	18-11-19	9:00	18-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS OF 430 L BAY		
437	400KV Sundargarh -Raighar-3 line	18-11-19	9:00	18-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	FOR AMP works of GIS bays + TL maint work	NLDC	
438	400kV D/C New PPSP- New Ranchi line 1&2	18-11-19	9:00	18-11-19	16:00	ODB	PKTCL	Clearance issue in Electrified Railway crossing	WB	
-								(S.E.R),132KV Line crossing		
439	ICT-I at RTPS S/Y, DVC	18-11-19	10:30	19-11-19	17:00	ODB	DVC	for Annual Relay maintenance work at RTPS Differential relay retrofitting work. Both Reactor		
440	125 MVAR BR-3 & 50 MVAR BR-1 AT JAMSHEDPUR	18-11-19	9:30	18-11-19	17:30	ODB	POWERGRID ER-I	connected in parellel with common bay.		
441	419 Main Bay (400 kV side 125 MVAR BR-I) at Gaya	18-11-19	9:00	18-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
442	LINE BAY OF 400KV SILIGURI CKT-2(BAY NO.404L) AT NEW PURNEA	18-11-19	10:00	18-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OLD DISTANCE RELAY(EPAC) WITH NEW MICOMP44 RELAY.		
443	Main Bay ICT 1 bay at Biharsharif	18-11-19	10:00	18-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
444	400 KV Pusauli-Varanasi Line	18-11-19	9:00	23-11-19	19:00	ODB	POWERGRID ER-I	Replacement of insulators at Road/Rail/River/Power Line Crossings and Relay Retrofitting	NLDC	
445	400KV Main bay of 500MVA ICT-1 (CWD60Q52) at Pusauli	18-11-19	9:00	18-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
446	50MVAR MAITHAN RB-I LINE RAECTOR (SWITCHABLE ) AT RANCHI	18-11-19	9:30	18-11-19	17:00	ODB	POWERGRID ER-I	AMP work		
447	400/220 KV 500 MVA ICT-3	18-11-19	9:30	18-11-19	17:30	ODB	POWERGRID ER-I	AMP Work	BSEB	
448	500 MVA ICT 3 at Patna	18-11-19	9:30	18-11-19	17:30	ODB	POWERGRID ER-1	Rectification of FO TEMPERATURE sensor	BSEB	after pusauli ICT shutdown
449	400 KV PATNA-BARH-I	18-11-19	9:00	19-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	May be after restoration of 400kV Barh-Motihari-DC	
450	50 MVAR L/R-II OF NEW RANCHI-PPSP-II AT NEW RANCHI	18-11-19	9:00	18-11-19	18:00	ODB	POWERGRID ER-I	AMP,AND CHRGING OF L/R-II		
451	400 kV NEW RANCHI-PPSP-II AT NEW RANCHI	18-11-19	9:00	18-11-19	9:15	ODB	POWERGRID ER-I	LINE S/D REQUIRED FOR ISOLATION OF LINE REACTOR	WB	
452	400 kV NEW RANCHI-PPSP-II AT NEW RANCHI	18-11-19	17:45	18-11-19	18:00	ODB	POWERGRID ER-I	LINE S/D REQUIRED FOR TAKING LINE REACTOR	WB	
453	400 KV KODERMA-BOKARO TL - 2 220 KV NPRN-PRN #2 LINE AND ASSOCIATED BAY	18-11-19	8:00	23-11-19	17:00	ODB	POWERGRID ER-1	Replacement of Insulators damaged by miscreants	DVC	
454	EQUIPMENTS 220KV Birpara-Chukha Ckt-II	18-11-19	9:00 8:00	18-11-19 19-11-19	17:00 17:30	ODB ODB	POWERGRID ER-I	AMP WORK	NLDC	
455	400kV Main Bay of Sagardighi-1 at Bahrampore	19-11-19	9:00	19-11-19	17:00	ODB	POWERGRID,ER-II	Retrofitting of Numerical Distance Relay & AMP work Bay AMP	NEDC	
457	400 KV BUS-II at Durgapur	19-11-19	9:30	19-11-19	18:00	ODB	POWERGRID, ER-II	One Bus CVT replace & AMP	DVC	
458	101 bay(main bay of 132Kv Baripada-Jaleswar line)	19-11-19	9:00	19-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	
459	765KV JHARSUGUDA CKT 4 MAIN BAY 720	19-11-19	9:00	19-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
460	765KV JHARSUGUDA CKT 3 TIE BAY 722	19-11-19	9:00	19-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
461	400kV Angul-Bolangir Line	19-11-19	9:00	19-11-19	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator	NLDC	
462	220KV Bay of ICT-2 (208)	19-11-19	8:00	21-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Overhauling of 208 Bay CB Make CGL		
463	400 KV ROURKELA SUNDARGARH 4 LINE	19-11-19	9:00	19-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	TLM AMP WORKS		
464	125 MVAR BR # 1 400KV Sundargarh -Rourkela 3line	19-11-19	9:00	19-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
465 466	400KV Sundargarh -Rourkela Sline 400KV Sundargarh -Rourkela 4line	19-11-19 19-11-19	9:00 9:00	19-11-19 19-11-19	18:00 18:00	ODB ODB	ER-II/Odisha/Sundergarh ER-II/Odisha/Sundergarh	FOR AMP works of GIS bays + TL maint work FOR AMP works of GIS bays + TL maint work		
467	400kV Alipurduar-Siliguri ckt 1	19-11-19	7:30	19-11-19	17:30	ODB	ENICL	AMP Work		
468	220KV Meramundali-Kaniha feeder –II	19-11-19	8:00	20-11-19	16:00	ODB	GRIDCO	Annual maintenance		
469 470	125 MVAR BR-2 AT JAMSHEDPUR 420 Tie Bay (400 kV side 125 MVAR BR-I & Gaya-	19-11-19 19-11-19	9:30 9:00	19-11-19 19-11-19	17:30 18:00	ODB ODB	POWERGRID ER-I POWERGRID ER-I	Differential relay retrofitting work. For AMP work		
470	Nabinagar Line-2) at Gaya TIE BAY OF 400KV MUZ-2 & Kishanganj-1(408) AT	19-11-19	10:00	21-11-19	18:00	ОСВ	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB &		
	NEW PURNEA							AMP TESTING		
472	400KV LKS-KHG CKT-1	19-11-19	8:00	19-11-19	18:00	ODB	POWERGRID ER-I	Replacement of flashed insulator		
473	Sasaram 1 Main Bay at Biharsharif 400kV Main Bay of Biharsharif-II (CWD80Q51) at	19-11-19	10:00	19-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
474	Pusauli	19-11-19	9:00	19-11-19	18:00	ODB	POWERGRID ER-I	AMP work FOR STRENTHENING OF TOWER PEAK AT		
475	400KV RANCHI-MTN-I TL	19-11-19	9:00	19-11-19	17:00	ODB	POWERGRID ER-I	LOCATION NO. 509, 510 & 511 FOR STRENTHENING OF TOWER PEAK AT		
476	400KV RANCHI-RAGHUNATHPUR-I TL	19-11-19	9:00	19-11-19	17:00	ODB	POWERGRID ER-I	LOCATION NO. 509, 510 & 511 STABILITY TEST FOR BUS BAR PROTECTION OF		
477	400 KV MAIN BUS-1 AT RANCHI	19-11-19	9:00	19-11-19	17:00	ODB	POWERGRID ER-I	426 BAY (TIE BAY OF RNC-RNC-1 AS COMMISSIONING TEST) STABILITY TEST FOR BUS BAR PROTECTION OF	JSEB	
478	400 KV RANCHI-RANCHI-1 TL	19-11-19	9:00	19-11-19	17:00	ODB	POWERGRID ER-I	426 BAY (TIE BAY OF RNC-RNC-1 AS COMMISSIONING TEST)		

9         Mail Mon MONTENERGY AT SERVER         Mail Monte         <										after 15th november
44.         600 Yr MARCHERPYLLINE         TD1119         1936         1941 193         1936         1941 193         1936         1941 193         1936         1941 193         1936         1941 193         1936         1937         1936         1937         1936         1937         1936         1937         1936         1937<	479 80 MVAR LINE REACTOR of 400 KV RANCHI-SIPAT-1 LINE (NON SWITCHABLE ) AT RANCHI	19-11-19	9:30	19-11-19	17:00	ODB	POWERGRID ER-I	AMP OF L/R	NLDC	no reactor shutdown shall be entertained upto 15th Feb
44.         600 Yr MARCHERPYLLINE         TD1119         1936         1941 193         1936         1941 193         1936         1941 193         1936         1941 193         1936         1941 193         1936         1937         1936         1937         1936         1937         1936         1937         1936         1937<	480 400 KV RANCHI-SIPAT-1 LINE	19-11-19	9:30	19-11-19	9:45	ODB	POWERGRID ER-I	FOR ISOLATION of LINE REACTOR FOR AMP	NLDC	
Alex         Control         C										
Bits         Types         Conjunction         Description         Description <thdescription< th="">         Description         <thdescript< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></thdescript<></thdescription<>										
144.         200: Prote Separa         100-11: 00         920: Prote Separa         Nume         Num         Num         Nume										
100         000 (11): 50 - 50 - 60 (11): 50 - 50 (11): 50 - 50 (11): 5	484 220 Kv Patna Sipara 3	19-11-19	9:30	19-11-19	17:30	ODB		AMP	BSEB	
Get         Control Instantial Science 1.         Part Manual Science 1.         Part Manua Science 1.         Part Manual Science 1.	485 400 KV TSTPS- Rourkela # 2(400 KV Bay – 7,8)					ОСВ				
Boy         Description         Descripion <thdescription< th=""> <thdesc< td=""><td>486 220KV BINAGURI-SILIGURI-2</td><td>20-11-19</td><td>9:00</td><td>20-11-19</td><td>17:00</td><td>ODB</td><td>POWERGRID.ER-II</td><td></td><td></td><td></td></thdesc<></thdescription<>	486 220KV BINAGURI-SILIGURI-2	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID.ER-II			
184         26 Bay 2200 Vide 3113 MAR (TH) (at Samagem         20 113         9.00         25113         17.00         0.00         REV (PARK) (AB) (AB) (AB) (AB) (AB) (AB) (AB) (AB							POWERGRID, ER-II			
00         200 Variable Metamodal Like         20 11 19         90         20 11 39         14 30         000         14 80 200k/dpd/s15         consumpting d/s10 bindline         d00000         16 80 200 km/dpd/s15         consumpting d/s10 bindline         d00000         16 80 200 km/dpd/s15         consumpting d/s10 bindline         d00000         10 80 200 km/dpd/s15         consumpting d/s10 bindline         d000000000000000000000000000000000000			9:00				POWERGRID, ER-II	Bay AMP Work	WB	
49.         BUZZETVICTE2 stind-vest         30.11.9         9.0         20.11.9         16.0         0.00         EH (HOde/subdress)         Procession (LTZ upb based)         Proces	489 10252- 132kv side of160MVA ICT I Bay	20-11-19	9:00	20-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
19.         00222002 (List 2)         0022000 (List 2)         0022000 (List 2)         002200 (List 2)         00200 (List 2)         0	490 400kV Angul-Meramunduli-1 Line	20-11-19	9:00	20-11-19	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator	GRIDCO	
492         2001Y MAN BY OF SUMPRISENT S1(3)         20.11.9         4000         Description         Authors         A	491 400/220KV ICT#2 at Indravati	20-11-19	9:00	20-11-19	18:00	ODB	ER-II/Odisha/Indravati		GRIDCO	
1993         Solary and Registration (Start Park)         2001 (Start Park)         2001 (Start Park)         NLC         -			-							
4400x         Algorature/Signal of 2         26-11-19         7/20         26-11-19         1/20         060         Huncl.         AMP Work         Image: Signal of 2         1/20         <										
485         Max KTR DRYS CMIL         70:11:9         9:00         70:11:9         11:00         DOC         POWE RRD ENL         Max KTR Park         Max KTR Park           496         400KV CHANDWA GAYAL         20:11:9         9:00         20:11:19         18:00         ODB         POWE RRD ENL         Max KTR Park         Max KTR									NLDC	
486         40KV CHANDWA-GAYA-I         20-11-19         9:00         20-11-19         18:00         00B         POWERGRID ER-I         FOR REFLACEMENT OF INSULATOR DMAGED BY         And the instrument of i										
Bit         Review Consideration Access that         April 1:19         Bit         April 1:19         April 1:19 <td>495 400kV RTPS-DSTPS Ckt#1</td> <td>20-11-19</td> <td>9:00</td> <td>20-11-19</td> <td>18:00</td> <td>ODB</td> <td>DVC</td> <td></td> <td></td> <td></td>	495 400kV RTPS-DSTPS Ckt#1	20-11-19	9:00	20-11-19	18:00	ODB	DVC			
977         50M/VE Saaaram 1 Line reactor at Bharsharif         20.11-19         10.00         20.11-19         18.00         0.0B         POWERGRD ERI-         AMP WORK         Including the set of the s	496 400KV CHANDWA-GAYA-I	20-11-19	9:00	20-11-19	18:00	ODB	POWERGRID ER-I			
499         400V Tie Bay of Biharsharf-II and Bus Reador-I (CWDB030) at Pusaulii         20-11-19         9:00         20-11-19         18:00         ODB         POWERGRID ER-I (WERGRID ER-I         AMP work         after 13th r no reators in blue upto 15           500         400 KV MAIN BUS-2         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         Fining of Stool in Yph Bus-II CVT & AMP         568           501         400 KV RANCH-MTN-T IL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         Fining of Stool in Yph Bus-II CVT & AMP         568           502         400KV RANCH-RAGHUNATH-PUR-I TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RQP-LINE AT LOCATION NO. 510 & 511           503         400KV RANCH-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RQP-LINE AT LOCATION NO. 510 & 511         Image: For RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RQP-LINE AT LOCATION NO. 510 & 511           504         400KV RANCH-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RQ	497 50MVAr Sasaram 1 Line reactor at Biharsharif	20-11-19	10:00	20-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
499         400KV Tre Bay of Binarsharif-II and Bus Reactor-I (CWD80050) at Pusaulii         20-11-19         9:00         20-11-19         18:00         ODB         POWERGRID ER-I (CWD80050) at Pusaulii         AMP work         after 13th r no reactor shall be en- upto 15           500         400 KV MAIN BUS-2         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I A00KV RANCH-MTN-I TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I A00KV RANCH-RAGHUNATH-PUR-I TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION OF EARTH WIRE OF 400KV RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO. 510 & 511         20-11-19         17:00         ODB         POWERGRID ER-I RANCH-RGPL LINE AT LOCATION NO.	498 200 M\/A ICT-LAT BANKA	20-11-19	9.00	20-11-19	18.00	ODB	POWERGRID ER-I	FRECTION OF GANTRY TOWER FOR ICT-III	RSER	
Sol         400 KV MAIN BUS-2         20-11-19         9.30         20-11-19         17.00         ODB         POWERGRID ER-I         Fixing of Stool in Yph Bus-II CVT & AMP         see         1           501         400 KV RANCHI-MTN-I TL         20-11-19         9.00         20-11-19         17.00         ODB         POWERGRID ER-I         FOR RECTFICATION OF EARTH WIRE OF 400 KV RANCH-RQP-I LINE AT LOCATION NO. 510 & 511         1<	400kV Tie Bay of Biharsharif-II and Bus Reactor-I									after 15th november no reactor shutdown shall be entertained upto 15th Feb
S0.         400K V RANCHI-MI NI IL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511           502         400K V RANCHI-RAGHUNATHPURI TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            503         400K V RANCHI-NEW RANCH-1 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511           504         400KV RANCHI-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511           505         400KV RANCHI-NEW RANCH-3 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            505         400KV RANCHI-NEW RANCH-4 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            5	500 400 KV MAIN BUS-2	20-11-19	9:30	20-11-19	17:00	ODB	POWERGRID ER-I	Fixing of Stool in Yph Bus-II CVT & AMP	JSEB	
SUL         4UDK V RANCHI-MI NE ITL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511           502         400KV RANCHI-RAGHUNATHPURI TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            503         400KV RANCHI-NEW RANCH-1 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            504         400KV RANCHI-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            505         400KV RANCHI-NEW RANCH-3 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-ILINE AT LOCATION NO. 510 & 511            506         400KV RANCHI-NEW RANCH-4 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ERI         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-ILINE AT LOCATION NO. 510 & 511 <td></td>										
302         400KV RANCH-RACHUNAR HPORTIL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         RANCH-RGP-LUNE AT LOCATION NO. 510 & 511           503         400KV RANCH-NEW RANCH-1 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-LUNE AT LOCATION NO. 510 & 511            504         400KV RANCH-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-LUNE AT LOCATION NO. 510 & 511           505         400KV RANCH-NEW RANCH-2 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-LUNE AT LOCATION NO. 510 & 511           506         400KV RANCH-NEW RANCH-4 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-LUNE AT LOCATION NO. 510 & 511            506         400KV RANCH-NEW RANCH-4 TL         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         FOR RECTIFICATION OF EARTH WIRE OF 400KV RANCH-RGP-LUNE AT LOCATION NO. 510 & 511           507         400 KV	501 400KV RANCHI-MTN-I TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I			
303       40kV RANCH-NEW RANCH-11L       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       RANCH-RGP-I LINE AT LOCATION NO. 510 & 511         504       400kV RANCH-NEW RANCH-2 TL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       FOR RECTIFICATION OF EACTATION KO. 510 & 511. INFE WILL BE OUT DUE TO UNAVAILABILITY OF ITS THE BAY         505       400kV RANCH-NEW RANCH-3 TL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       FOR RECTIFICATION OF EACTATION NO. 510 & 511. INFE WILL BE OUT DUE TO UNAVAILABILITY OF ITS THE BAY         505       400kV RANCH-NEW RANCH-4 TL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       FOR RECTIFICATION OF EARTH WIRE OF 400kV RANCH-RGP-I LINE AT LOCATION NO. 510 & 511          506       400kV RANCH-NEW RANCH-4 TL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       FOR RECTIFICATION OF EARTH WIRE OF 400kV RANCH-RGP-I LINE AT LOCATION NO. 510 & 511           507       400 KV MAIN BUS.1 AT RANCHI       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       STABILTY TEST FOR BUS BAP ROTECTION OF A20 BAY (TIE BAY OF RNC-RNC-2 AS COMMISSIONING TEST)       ISEB         508       80 MVAR LINE REACTOR OF 400	502 400KV RANCHI-RAGHUNATHPUR-I TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I			
504400KV RANCHI-NEW RANCH-2 TL20-11-199:0020-11-1917:00ODBPOWERGRID ER-IRANCHI-RGP-I LINE AT LOCATION NO. 510.8 511. LINE WILL BE OUT DUE TO UNAVAILABILITY OF ITS505400KV RANCHI-NEW RANCH-3 TL20-11-199:0020-11-1917:00ODBPOWERGRID ER-IFOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-I LINE AT LOCATION NO. 510.8 511506400KV RANCHI-NEW RANCH-4 TL20-11-199:0020-11-1917:00ODBPOWERGRID ER-IFOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHI-RGP-I LINE AT LOCATION NO. 510.8 511507400 KV RANCHI-NEW RANCH-4 TL20-11-199:0020-11-1917:00ODBPOWERGRID ER-IFOR RECTIFICATION OF EARTH WIRE OF 400KV RANCHILITY TEST FOR EDUCATION NO. 510.8 511507400 KV MAIN BUS-1 AT RANCHI20-11-199:0020-11-1917:00ODBPOWERGRID ER-ISTABILITY TEST FOR BUS BAR PROTECTION OF 429 BAY (TIE BAY OF RNC-RNC-2 AS COMMISSIONING TEST)iseb50880 MVAR LINE REACTOR of 400 KV RANCHI-SIPAT-2 LINE (NON SWITCHABLE ) AT RANCHI20-11-199:3020-11-1917:00ODBPOWERGRID ER-IAMP OF L/RNLDCafter 15th r no shall be nupto 15509400 KV RANCHI-SIPAT-11 LINE20-11-199:3020-11-199:45ODBPOWERGRID ER-IFOR ISOLATION of LINE REACTOR FOR AMPNLDC	503 400KV RANCHI-NEW RANCH-1 TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I			
505       400KV RANCHI-NEW RANCH-3 IL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       RANCHI-RGP-I LINE AT LOCATION NO. 510 & 511       Image: Control of	504 400KV RANCHI-NEW RANCH-2 TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I	RANCHI-RGP-I LINE AT LOCATION NO. 510 & 511. LINE WILL BE OUT DUE TO UNAVAILABILITY OF ITS		
S06       400KV RANCH-I-NEW RANCH-4 IL       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       RANCHI-RGP-I LINE AT LOCATION NO. 510 & 511         507       400 KV MAIN BUS-1 AT RANCHI       20-11-19       9:00       20-11-19       17:00       ODB       POWERGRID ER-I       STABILITY TEST FOR BUS BAR PROTECTION OF 429 BAY (TIE BAY OF RNC-RNC-2 AS COMMISSIONING TEST)       JSEB         508       80 MVAR LINE REACTOR of 400 KV RANCHI-SIPAT-2 LINE (NON SWITCHABLE ) AT RANCHI       20-11-19       9:30       20-11-19       17:00       ODB       POWERGRID ER-I       AMP OF L/R       AMP OF L/R       AILC       after 15th no rotactor shall be enuptor 15         509       400 KV RANCHI-SIPAT-II LINE       20-11-19       9:30       20-11-19       9:45       ODB       POWERGRID ER-I       FOR ISOLATION of LINE REACTOR FOR AMP       NLDC       After 15th no rotactor shall be enuptor 15	505 400KV RANCHI-NEW RANCH-3 TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I			
507         400 KV MAIN BUS-1 AT RANCHI         20-11-19         9:00         20-11-19         17:00         ODB         POWERGRID ER-I         429 BAY (TIE BAY OF RNC-RNC-2 AS COMMISSIONING TEST)         ISEB           508         80 MVAR LINE REACTOR of 400 KV RANCHI-SIPAT-2 LINE (NON SWITCHABLE ) AT RANCHI         20-11-19         9:30         20-11-19         17:00         ODB         POWERGRID ER-I         429 BAY (TIE BAY OF RNC-RNC-2 AS COMMISSIONING TEST)         after 15th n or eactor is hall be enupted to a state of the	506 400KV RANCHI-NEW RANCH-4 TL	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I	RANCHI-RGP-I LINE AT LOCATION NO. 510 & 511		
508         80 MVAR LINE REACTOR of 400 KV RANCHI-SIPAT-2 LINE (NON SWITCHABLE ) AT RANCHI         20-11-19         9:30         20-11-19         17:00         ODB         POWERGRID ER-I         AMP OF L/R         NLDC         In or reactor shall be en upto 15           509         400 KV RANCHI-SIPAT-II LINE         20-11-19         9:30         20-11-19         9:45         ODB         POWERGRID ER-I         FOR ISOLATION of LINE REACTOR FOR AMP         NLDC         In or reactor	507 400 KV MAIN BUS-1 AT RANCHI	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I	429 BAY (TIE BAY OF RNC-RNC-2 AS	JSEB	
	LINE (NON SWITCHABLE ) AT RANCHI	20-11-19	9:30	20-11-19	17:00	ODB	POWERGRID ER-I	AMP OF L/R	NLDC	after 15th november no reactor shutdown shall be entertained upto 15th Feb
	509 400 KV RANCHI-SIPAT-II LINE	20-11-19	9:30	20-11-19	9:45	ODB	POWERGRID ER-I	FOR ISOLATION of LINE REACTOR FOR AMP	NLDC	
	510 400 KV RANCHI-SIPAT-II LINE	20-11-19	16:45	20-11-19	17:00	ODB		FOR TAKING LINE REACTOR INTO SERVICE	NLDC	

511	403BAY (ICT1 MAIN BAY) AT CHAIBASA	20-11-19	9:30	20-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
512	400 KV PATNA-BARH-II	20-11-19	9:00	21-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY PO	May be after restoration of 400kV Barh-Motihari-DC	
513	160 MVA ICT#1 AT PURNEA	20-11-19	9:00	20-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK	BSEB	
514	66 KV Gangtok-Lagyap(LLHP) Line	21-11-19	9:00	21-11-19	14:00	ODB	POWERGRID,ER-II	For Annual AMp Works	Sikkim	
515	220 KV Bus Coupler at Birpara	21-11-19	8:00	21-11-19	17:00	ODB	POWERGRID, ER-II	Conversion of Bus CVT from 1-Phase to 3- Phase	WB	
516	400kV Tie Bay of Farakka-2 at Baharampore	21-11-19	9:00	21-11-19	17:00	ODB	POWERGRID, ER-II	Bay AMP		
517	400 KV Durgapur-Maithon-I Line	21-11-19	9:30	21-11-19	18:00	ODB	POWERGRID, ER-II	Line side isolator droper replacement		
518	220 KV Bus Coupler Bay (204 Bay) at Subhasgram	21-11-19	9:00	23-11-19	17:00	OCB	POWERGRID, ER-II	For CGL make CB Pole Overhauling	WB	
								Stringing b/w AP 22/0 to 23/0 of 765 KV D/C Medinipur-		
519	220 KV D/C Arambagh-Medinipur Transmission line	21-11-19	8:00	21-11-19	17:00	ODB	POWERGRID, ER-II	Jeerat TL Over existing 220 KV D/C Arambagh-Medinipur Transmission line (WBSETCL)	WB	
520	400 KV Malda-Purnea-II	21-11-19	8:00	30-11-19	18:00	ODB	POWERGRID,ER-II	For replacement of porcealin insulator by Polymer insulator for increasing reliability of the system. The replacement already notified earlier and includes in the attached list of the letter of March-19.		after charging of 400kv farakka-new purnea
521	10452-132kv side of 160MVA ICT II Bay	21-11-19	9:00	21-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
	400kV Angul-Talcher Line	21-11-19	9:00	21-11-19	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator		
523	Bus bar-1 at Indravati	21-11-19	9:00	21-11-19	18:00	ODB	ER-II/Odisha/Indravati	AMP works of Bus-1	GRIDCO	
524	125MVAR BUS REACTOR-2 Main Bay(406 Bay)	21/11/19	9:00	21/11/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 406 52CB & 406 CT		after 15th november no reactor shutdown shall be entertained upto 15th Feb
525	125 MVAR BR # 2	21-11-19	9:00	21-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
526	400kV OPGC-I line	21-11-19	9:00	21-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	FOR AMP works of GIS bays		
527	ICT-II at RTPS S/Y, DVC	21-11-19	10:30	22-11-19	17:00	ODB	DVC	for Annual Relay maintenance work at RTPS		
528	400 kV Ranchi -Rourkela Ckt 1	21-11-19	9:30	21-11-19	17:30	ODB	POWERGRID ER-I	Flashed Insulator replacement to be carried out at Loc no 352.		
529	422 Main Bay (400 kV side 125 MVAR BR-II) at Gaya	21-11-19	9:00	21-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
520	400KV CHANDWA-GAYA-II	01.11.10	9:00	01 11 10	18:00	ODB		FOR REPLACEMENT OF INSULATOR DAMAGED BY	MISCREANT	
530	400KV CHANDWA-GAYA-II	21-11-19	9:00	21-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATOR DAMAGED BY	MISCREANT.	
531	Sasaram 1 Line reactor Bay at Biharsharif	21-11-19	10:00	21-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
532	400kV Main bay of AC filter North Side (CWD10Q52) at Pusauli	21-11-19	9:00	21-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
533	50MVAR MAITHAN RB-2 LINE RAECTOR(SWITCHABLE ) AT RANCHI	21-11-19	9:30	21-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK		
534	220KV BUS BAR 1 AT CHAIBASA	21-11-19	9:30	21-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
535	106(Dtg-jusnl Line-1 bay) at Daltonganj	21-11-19	9:30	21-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
536	500MVA ICT 1 at Patna	21-11-19	9:30	25-11-19	17:30	ОСВ	POWERGRID ER-1	Construction of Firewall and equipment uprating & jumper connection	BSEB	after pusauli ICT shutdown
537	220/132KV 100MVA ICT-3 at Rangpo	22-11-19	8:00	22-11-19	18:00	ODB	POWERGRID, ER-II	For AMP Work		
538	220 KV D/C Arambagh-Medinipur Transmission line	22-11-19	8:00	22-11-19	17:00	ODB	POWERGRID, ER-II	Stringing b/w AP 22/0 to 23/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 220 KV D/C Arambagh-Medinipur Transmission line (WBSETCL)	WB	
539	10852- 132KV Bangriposi Line Main Bay	22-11-19	9:00	22-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
540	765KV SRIKAKULAM CKT 2 TIE BAY 725	22-11-19	9:00	22-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
541	400kV Angul-Meramunduli-2 Line	22-11-19	9:00	22-11-19	18:00	ODB	ER-II/Odisha/Angul SS	Commissioning of LILO Isolator	GRIDCO	
542	400kV Jeypore-Gazuwaka-I Line	22-11-19	8:00	24-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	
543	Bus bar-2 at Indravati	22-11-19	9:00	22-11-19	18:00	ODB	ER-II/Odisha/Indravati	AMP works of Bus-2	GRIDCO	
544	400 KV MAIN BAY OF RANCHI#1 (428)	22-11-19	9:00	22-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		
545	125MVAR BUS REACTOR-2 Tie Bay( 40506 Bay)	22/11/19	9:00	22/11/19	18:00	ODB	ER-II/Odisha/Balangir	AMP for 40506 52CB & 40506 CT		after 15th november no reactor shutdown shall be entertained upto 15th Feb
	I		9:00	22-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	FOR AMP works of GIS bays	1	1
546	400kV OPGC-II line	22-11-19							+	
	400kV OPGC-II line 400kV Alipurduar-Bongaigaon ckt 1	22-11-19 22-11-19		22-11-19	17:30	ODB	ENICL	AMP Work	NLDC	
	400kV Alipurduar-Bongaigaon ckt 1	22-11-19 22-11-19 22-11-19	7:30		17:30 16:00	ODB ODB	ENICL GRIDCO	AMP Work Annual maintenance	NLDC	
547		22-11-19	7:30	22-11-19					NLDC	
547 548	400kV Alipurduar-Bongaigaon ckt 1 400/220/132KV grid s/s Meramundali	22-11-19 22-11-19	7:30 8:00	22-11-19 23-11-19	16:00	ODB	GRIDCO	Annual maintenance	NLDC	

551	MAIN BAY OF 400kV MUZ-2(409) AT NEW PURNEA	22-11-19	10:00	23-11-19	18:00	ОСВ	POWERGRID ER-I	MIDLIFE OVERHAULING OF ALSTOM MAKE CB &		
		-						AMP TESTING		
552 553	400KV BSF-LKS CKT-I TIE Bay of Sasaram 1 at Biharsharif	<u>22-11-19</u> 22-11-19	8:00 10:00	22-11-19 22-11-19	18:00 18:00	ODB ODB	POWERGRID ER-I POWERGRID ER-I	Replacement of flashed insulator AMP WORK		
554	400kV Main bay of AC filter East Side (CWD50Q52) at	22-11-19	9:00	22-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
555	Pusauli 400KV RANCHI-NEW RANCH-2 MAIN BAY	22-11-19	9:00	22-11-19	17:00	ODB	POWERGRID ER-I	BAY AMP, CB DCRM REPEAT TEST AS PER OS		
556	220KV BUS BAR 2 AT CHAIBASA	22-11-19	9:30	22-11-19	17:30	ODB	POWERGRID ER-I	INSTRUCTION AMP WORK		
557	213 main bay 220KV Fatuha line at Patna	22-11-19	9:30	24-11-19	17:30	ОСВ	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03		
									May be after restoration of	
558	400 KV PATNA-BARH-III	22-11-19	9:00	23-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	400kV Barh-Motihari-DC	
559	400 KV KAHALGAON-MAITHON-I	22-11-19	8:00	28-11-19	18:00	ODB	POWERGRID ER-I POWERGRID ER-I	FOR REPLACEMENT OF INSULATOR DEFECTED IN AMP WORK		
560 561	160 MVA ICT#2 AT PURNEA 66 KV Gangtok-Bulbulay Line BAY No605	22-11-19 23-11-19	9:00 9:00	22-11-19 23-11-19	17:00 14:00	ODB ODB	POWERGRID ER-I	For Annual AMp Works	BSEB Sikkim	
501	66 KV Galigtok-Bulbulay Lille BAT NO605	23-11-19	5.00	23-11-19	14.00	UDB	POWERGRID, ER-II	Replacement and retrofitting oftravelling wave fault locator	SIKKIIII	
562	400KV BINAGURI-BONGAIGAON-1	23-11-19	9:00	23-11-19	18:00	ODB	POWERGRID,ER-II	& Identified defect liquidation and flash insulator replacement	NLDC	
563	10952- 132KV Baripada Line Main bay	23-11-19	9:00	23-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
564	765/400kV, 500MVA, ICT-3 at Angul	23-11-19	9:00	23-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work	NLDC	
565	400 KV 125 MVAR BUS REACTOR-1	23-11-19	9:00	23-11-19	18:00	ODB	ER-II/ODISHA/ROURKELA	CSD COMMISIONING		after 15th november no reactor shutdown shall be entertained upto 15th Feb
566	400kV GIS BUS-3	23-11-19	9:00	23-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	FOR AMP works of GIS bus sectionalizer		
567	400kV Alipurduar-Bongaigaon ckt 2	23-11-19	7:30	23-11-19	17:30	ODB	ENICL	AMP Work	NLDC	45.50
568	220kVJindal- Jamshedpur line(Odisha portion)	23-11-19	8:00	23-11-19	16:00	ODB	GRIDCO	Annual maintenance	DVC	45-50 mw power assistance required by DVC
569	428 Main Bay (400 kV side 400/220 KV ICT-III) at Gaya	23-11-19	9:00	23-11-19	18:00	ODB	POWERGRID ER-I	For AMP work		
570	132KV MAIN BUS AT BANKA	23-11-19	9:00	24-11-19	18:00	ODB	POWERGRID ER-I	132KV ICT-III BAY BUS CONNECTION & TESTING OF 132KV BUSBAR	BSEB	
571	400KV Pusauli- Daltonganj Line-1	23-11-19	9:00	14-12-19	18:00	OCB	POWERGRID ER-I	Rectification of Tower No:- 170 of Pusauli- Nabinagr D/C Line having critical leg bend.		TO BE DEFFERED TO DECEMBER
572	400KV Pusauli-Nabinagar Line-1	23-11-19	9:00	26-11-19	18:00	ОСВ	POWERGRID ER-I	Rectification of Tower No:- 170 of Pusauli- Nabinagr D/C Line having critical leg bend.		TO BE DEFFERED TO DECEMBER
573	107(Dtg-jusnl Line-2 bay) at Daltonganj	23-11-19	9:30	23-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		DECEMBER
574	214 Main bay ICT 1 at Patna	23-11-19	9:30	25-11-19	17:30	ОСВ	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03		
575	400 KV KODERMA-BOKARO TL - 1	23-11-19	10:00	23-11-19	12:00	ODB	POWERGRID ER-1	package Replacement of Insulators damaged by miscreants	DVC	
576	220 kV Bus-1 at Baripada	24-11-19	9:00	24-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator allignment work	GRIDCO	
								-	GRIDCO	
577	400kV GIS BUS-4	24-11-19	9:00	24-11-19	18:00	ODB	ER-II/Odisha/Sundergarh	FOR AMP works of GIS bus sectionalizer		
578	765KV Bus-II at Sundargarh	24-11-19	9:00	30-11-19	18:00	ОСВ	ER-II/Odisha/Sundergarh	Erection of SF6 to Air bushing of 765KV GIS bus sectionalizer, jumpering , HV & impulse testing for commissioning of 765KV GIS under construction head.	NLDC	
579	400KV Sundergarh-Raigarh Ckt # 4	24-11-19	8:00	30-11-19	17:30	ODB	ER-II/ODISHA/SUNDERGARH	For PID Testing of Porcelain Insulator. Only Auto reclose	NLDC	
580	711 Tie Bay (765 kV side ICT-IV & Gaya-VNS Line-1) at Gaya	24-11-19	9:00	24-11-19	18:00	ODB	POWERGRID ER-I	For AMP work	NLDC	
581	400 KV Patna Barh line 1 at Patna	24-11-19	9:30	25-11-19	17:30	ОСВ	POWERGRID ER-1	Under SS03 package for commissioning of 80 MVAR Bus reactor as switchable line reactor		
582	400/220kV 315MVA ICT-4 at Rangpo	25-11-19	8:00	25-11-19	18:00	ODB	POWERGRID, ER-II	For AMP Work		
583	400KV Maithon-Right Bank #II	25-11-19	8:00	09-12-19	18:00	OCB	POWERGRID, ER-II	Re conductoring work		
584	401 Bay (400 KV Subhasgram-Sagardighi Line Main Bay) at Subhasgram	25-11-19	9:00	27-11-19	17:00	ОСВ	POWERGRID, ER-II	For CGL make CB Pole Overhauling	WB	
585	80 MVAR Bus Reactor at Duburi SS	25-11-19	9:00	25-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	GRIDCO	after 15th november no reactor shutdown shall be entertained upto 15th Feb
586	400kV Jeypore-Gazuwaka-II Line	25-11-19	8:00	27-11-19	18:00	ODB	ER-II/Odisha /Jeypore	Replacement of porcelain insulator with polymer insulator and for attending S/D nature defects	NLDC	

588	400kV D/C New PPSP- New Ranchi line 1&2	25-11-19	9:00	25-11-19	16:00	ODB	РКТСІ	Clearance issuein 220KV D/C CHANDIL-RANCHI T/L	WB	
			9:00		18:00	ODB		FOR STRENGTHENING OF 765 KV LINE TOWER OF	NLDC	
589	765 KV GAYA-BALIA-S/C	25-11-19	9:00	30-11-19	18:00	ODB	POWERGRID ER-I	(WZ-II) 50 LOCATIONS.	NLDC	
590	MAIN BAY OF 400KV SILIGURI CKT-1 (BAY NO.401) AT NEW PURNEA	25-11-19	9:30	25-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF GASKET OF POLE COLOUMN OF Y-PH TO ATTENTD THE SF6 LEAKAGE.		
591	Bus Reactor 3 at Biharsharif	25-11-19	10:00	25-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		after 15th november no reactor shutdown shall be entertained upto 15th Feb
592	400KV BUS-I AT BANKA	25-11-19	9:00	26-11-19	18:00	ODB	POWERGRID ER-I	CONNECTION OF NEW BAY WITH BUS & BUSBAR TESTING		
593	400KV Main bay of 315MVA ICT-2 (CWD70Q52) at Pusauli	25-11-19	9:00	25-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
594	400 KV RANCHI- MAITHON-RB-1	25-11-19	9:00	25-11-19	17:00	ODB	POWERGRID ER-I	REPLACEMENT OF PILOT INSULATOR STRING AT LOCATION 516 DUE TO FLASHOVER		
595	409 Main bay ICT 2 at Patna	25-11-19	9:30	27-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
596	765 KV NEW RANCHI-DHARMAJAYGARH-II	25-11-19	8:00	26-11-19	18:00	ODB	POWERGRID ER-I	FOR POWER LINE CROSSING WORK OF 765 KV NEW RANCHI-MEDNIPUR LINE	NLDC	
597	400 KV KODERMA -BIHARSHARIF TL - 1	25-11-19	8:00	26-11-19	17:00	ODB	POWERGRID ER-1	Replacement of Insulators damaged by miscreants	DVC	
598 599	160 MVA ICT#3 AT PURNEA	25-11-19	9:00 9:00	25-11-19	17:00 14:00	ODB	POWERGRID ER-I POWERGRID, ER-II	AMP WORK	BSEB Sikkim	
	66 KV Gangtok-Tadong Line	26-11-19		26-11-19		ODB		For Annual AMp Works Replacement of Insulator from Pocealin to Polymer for	SIKKIM	
600	220 KV Alipurduar - Birpara Ckt II	26-11-19	6:00	27-11-19	18:00	ODB	POWERGRID, ER-II	increasing reliability.		
601	220KV Bus-I at Maithon	26-11-19	9:00	26-11-19	18:00	ODB	POWERGRID,ER-II	Isolation of Jumpers of 220kV Bus-1 in Dumka-1&II side for stringing work in 220kV side under ERSS-XX project work	DVC	
602	315 MVA ICT-III at Durgapur	26-11-19	9:30	26-11-19	18:00	ODB	POWERGRID, ER-II	Balance commissioning works to attend punch points	DVC	
603	404-main bay of 80MVAR Bus Reactor at Duburi SS	26-11-19	9:00	26-11-19	13:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
604	40304-Tie bay of Duburi-BPD line & Bus Reactor at Duburi SS	26-11-19	13:30	26-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
605	400KV ICT 1 & BOLANGIR TIE BAY 402	26-11-19	9:00	26-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		
606	400 KV Bus # 1	26-11-19	9:00	26-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
607	765kV Sundargarh-Dharamjaygarh Ckt#4 at Sundargarh	26-11-19	9:00	26-11-19	14:00	ODB	ER-II/Odisha/Sundergarh	BPI erection works at T-point	NLDC	
608	MAIN BAY OF 400KV SILIGURI CKT-2 (BAY NO.404) AT NEW PURNEA	26-11-19	9:30	26-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF GASKET OF POLE COLOUMN OF R-PH TO ATTENTD THE SF6 LEAKAGE.		
609	400KV BSF-VARANASI-1	26-11-19	10:00	26-11-19	14:00	ODB	POWERGRID ER-I	TWFL (TRAVELLING WAVE FAULT LOCATOR)) TESTING	NLDC	
610	400KV BSF-VARANASI-2	26-11-19	15:00	26-11-19	18:00	ODB	POWERGRID ER-I	TWFL (TRAVELLING WAVE FAULT LOCATOR)) TESTING	NLDC	
611	400KV Main Bay of Varanasi North (CWL30Q52 Bay) at Pusauli	26-11-19	9:00	26-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
612	400 KV RANCHI- MAITHON-RB-2	26-11-19	9:00	26-11-19	17:00	ODB	POWERGRID ER-I	REPLACEMENT OF PILOT INSULATOR STRING AT LOCATION 495 DUE TO FLASHOVER		
613	220KV TRANSFER BUS AT CHAIBASA	26-11-19	9:30	26-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
614	103(Chatarpur Line-1 bay) at Daltonganj	26-11-19	9:30	26-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
615	416 bay Balia Line-2 bay at Patna	26-11-19	9:30	29-11-19	17:30	OCB	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
616	400 KV PATNA-BARH-IV	26-11-19	9:00	27-11-19	18:00	ODB	POWERGRID ER-I	REPLACEMENT OF PORCELAIN INSULATOR BY POL	May be after restoration of 400kV Barh-Motihari-DC	
617	765 KV ICT-II AT NEW RANCHI	26-11-19	9:00	26-11-19	18:00	ODB	POWERGRID ER-I	AMP & SPARE ICT SWITCHING	NLDC	
618	400KV Rangpo-Kishangunj line	27-11-19	8:00	30-11-19	17:00	OCB	POWERGRID, ER-II	For rectification of SF6 gas leakage repair work,		
619	220KV Bus-II at Maithon	27-11-19	9:00	28-11-19	18:00	ODB	POWERGRID, ER-II	Stringing of strung bus in 220kV side for ICT-3 incomer bays under ERSS-XX project work	DVC	
620	220kV Maithon-Dumka-1&2 line	27-11-19	9:00	28-11-19	18:00	ODB	POWERGRID, ER-II	Stringing of strung bus in 220kV side for ICT-3 incomer bays under ERSS-XX project work. Both the line will be under shut down for stringing work.	JSEB	

621	220KV Bus-II at Baripada	27-11-19	9:00	27-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	Isolator allignment work	GRIDCO	
622	400KV BUS REACTOR 1 MAIN BAY 416	27-11-19	9:00	27-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		after 15th november no reactor shutdown shall be entertained upto 15th Feb
623	400 KV Bus # 2	27-11-19	9:00	27-11-19	17:00	ODB	ER-II/Odisha/Rengali	AMP Work		
624	765kV GIS BUS-I along with AIS section of Darmajaygar-I & II Main Bays	27-11-19	9:00	28-11-19	17:00	ОСВ	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	NLDC	
625	MAIN BAY MAIN BAY OF 400kV KISHANGANJ-1(410) AT NEW PURNEA	27-11-19	10:00	27-11-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF GASKET OF R-PHASE PIR TO ATTENTD THE SF6 LEAKAGE.		
626	400KV BSF-BALIA-2	27-11-19	10:00	27-11-19	14:00	ODB	POWERGRID ER-I	TWFL (TRAVELLING WAVE FAULT LOCATOR)) TESTING	NLDC	
627	400KV Tie Bay of Nabinagar & Spare Bay (Bay 420) at Pusauli	27-11-19	9:00	27-11-19	18:00	ODB	POWERGRID ER-I	AMP work		
628	400KV RNC-RKL-2 MAIN BAY (BAY NO 412) RANCHI	27-11-19	9:30	27-11-19	17:00	ODB	POWERGRID ER-I	AMP WORK		
629	400 KV KODERMA -BIHARSHARIF TL - 2	27-11-19	8:00	28-11-19	17:00	ODB	POWERGRID ER-1	Replacement of Insulators damaged by miscreants	DVC	
630	220 KV Bus #1 with Siliguri #1, ICT#1, Birpara#1 & Bus Section- I at Binaguri	28-11-19	9:00	29-11-19	17:00	ODB	POWERGRID, ER-II	Commissioning of Bus #1 Bus bar protection for ICT#3 ERSS-	WB	
631	315 MVA ICT-II at Durgapur	28-11-19	9:30	28-11-19	18:00	ODB	POWERGRID, ER-II	FDS & tandelta testing	DVC	
632	100 MVAR Bus Reactor at WBSETCL Jeerat Substation	28-11-19	9:00	28-11-19	17:00	ODB	POWERGRID,ER-II	For Leakage Arresting of 100 MVAR Reactor	WB	after 15th november no reactor shutdown shall be entertained upto 15th Feb
633	132 KV D/C Arambag - Tarakeshwar TL	28-11-19	8:00	28-11-19	17:00	ODB	POWERGRID, ER-II	Stringing b/w AP 51/0 to 52/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132 KV D/C Arambag – Tarakeshwar Transmission line (WBSETCL)	WB	
634	41352-500MVA ICT#3 GIS Bay	28-11-19	9:00	28-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
635	400KV BUS 2 at Angul	28-11-19	9:00	28-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		
636	315MVA ICT # II at Jeypore	28-11-19	9:00	28-11-19	18:00	ODB	ER-II/Odisha /Jeypore	AMP of ICT # II and testing of Back up Impedance relay	GRIDCO	
637	400 KV Talcher # 1 Tie Bay (Bay No-406)	28-11-19	8:00	01-12-19	17:00	ОСВ	ER-II/Odisha/Rengali	CB Pole Overhauling & MOM Box Retrofitting		
638	765kV Sundargarh-Dharamjaygarh Ckt#1 at Sundargarh	28-11-19	9:00	28-11-19	14:00	ODB	ER-II/Odisha/Sundergarh	BPI erection works at T-point	NLDC	
639	220KV Budhipadar-Korba(Raygada) Ckt-I	28-11-19	8:00	29-11-19	16:00	ODB	GRIDCO	Annual maintenance		
640	220kV Tarkera- PGCIL Circuit-II	28-11-19	8:00	28-11-19	16:00	ODB	GRIDCO	Annual maintenance		
641	500MVA ICT-1 AT NEW PURNEA	28-11-19	10:00	28-11-19	18:00	ODB	POWERGRID ER-I	FOR RETROFITTING WORK OF BACK UP		
642	400KV BSF-BALIA-1	28-11-19	8:00	28-11-19	18:00	ODB	POWERGRID ER-I	TWFL TESTING , RELAY DISPLAY REPLACEMENT AND Replacement of flashed insulator	NLDC	
643	400KV BUS-II AT BANKA	28-11-19	9:00	29-11-19	18:00	ODB	POWERGRID ER-I	CONNECTION OF NEW BAY WITH BUS & BUSBAR TESTING		
644	400KV Pusauli-Nabinagar Line-2	28-11-19	9:00	11-12-19	18:00	ОСВ	POWERGRID ER-I	Rectification of Tower No:- 170 of Pusauli- Nabinagr D/C Line having critical leg bend.		TO BE DEFFERED TO DECEMBER
645	North Side Allahabad Bay Line Reactor (CWL 29 Bay) at Pusauli	28-11-19	9:00	28-11-19	18:00	ODB	POWERGRID ER-I	AMP work		after 15th november no reactor shutdown shall be entertained upto 15th Feb
646	101 Bay (ATR-2 IV side Bay) at Daltonganj	28-11-19	9:30	28-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		
647	412 Main bay Of ICT 1 at Patna	28-11-19	9:30	30-11-19	17:30	ОСВ	POWERGRID ER-1	CB Overhauling & BCU updration works under SS03 package		
648	400 KV TSTPS- Rengali-1 (400 KV Bay –8,9 )	28-11-19	8:00	30-11-19	16:00	ОСВ	TALCHER NTPC	Line LA replacement- 3nos and AMP JOB		
649	403 Bay (315 MVA ICT#1 Main Bay) at Subhasgram	29-11-19	9:00	29-11-19	17:00	ODB	POWERGRID, ER-II	Bay AMP Work	WB	
650	132 KV D/C Arambag - Tarakeshwar TL	29-11-19	8:00	29-11-19	17:00	ODB	POWERGRID,ER-II	Stringing b/w AP 51/0 to 52/0 of 765 KV D/C Medinipur- Jeerat TL Over existing 132 KV D/C Arambag – Tarakeshwar Transmission line (WBSETCL)	WB	

										0.451
651	41452 - GIS Tie bay of ICT #3 & Bus Reactor-1	29-11-19	9:00	29-11-19	13:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
652	41652-Future Line Bay GIS	29-11-19	13:30	29-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		
653	400KV BUS 1 at Angul	29-11-19	9:00	29-11-19	18:00	ODB	ER-II/Odisha/Angul SS	AMP Work		
654	ICT-I (3x 105 MVA) at Jeypore	29-11-19	10:00	29-11-19	13:00	ODB	ER-II/Odisha /Jeypore	For changing ICT-I combination form Unit-I,II, IV to Unit-I , III & IV for charging Unit-III & AMP of 220kV Side CT of ICT-I	GRIDCO	
655	765kV GIS BUS-II along with AIS section of Darlipalli -I & II Main Bays	29-11-19	9:00	30-11-19	17:00	ОСВ	ER-II/Odisha/Sundergarh	for 765KV GIS and 765KV ICT-3&4 commissioning work under construction head	, NLDC	
656	765kV Sundargarh-Dharamjaygarh Ckt#2 at Sundargarh	29-11-19	9:00	29-11-19	14:00	ODB	ER-II/Odisha/Sundergarh	BPI erection works at T-point	NLDC	
657	500MVA ICT-2 AT NEW PURNEA	29-11-19	10:00	29-11-19	18:00	ODB	POWERGRID ER-I	FOR RETROFITTING WORK OF BACK UP		
658	400KV BSF - MUZ-2	29-11-19	10:00	29-11-19	14:00	ODB	POWERGRID ER-I	RELAY RETROFITTING AT BSF		
659	North Side Sarnath Bay Line Reactor (CWL 39 Bay) Pusauli	29-11-19	9:00	29-11-19	18:00	ODB	POWERGRID ER-I	AMP work		after 15th november no reactor shutdown shall be entertained upto 15th Feb
660	400 KV KAHALGAON-MAITHON-II	29-11-19	8:00	05-12-19	18:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF INSULATOR DEFECTED IN	PID TESTING	
661	66 KV Gangtok-Sherathang Line	30-11-19	9:00	30-11-19	14:00	ODB	POWERGRID, ER-II	For Annual AMp Works	Sikkim	
662	220 KV Bus #2 with Siliguri #2, ICT#2, Birpara#2 & Bus Section- II at Binaguri	30-11-19	9:00	30-11-19	17:00	ODB	POWERGRID, ER-II	Commissioning of Bus #2 Bus bar protection for ICT#3 ERSS- XVII	WB	
663	50 MVAR Sagardighi Line Reactor at Subhasgram	30-11-19	9:00	30-11-19	17:00	ODB	POWERGRID,ER-II	Voltage Selection work	WB	after 15th november no reactor shutdown shall be entertained upto 15th Feb
664	41752-Tie bay of GIS Bus Reactor-2 & Future line	30-11-19	9:00	30-11-19	13:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
665	41852-125MVAR GIS Bus Reactor-2	30-11-19	13:30	30-11-19	17:30	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		after 15th november no reactor shutdown shall be entertained upto 15th Feb
666	63 MVAr Bus Reactor at Jeypore	30-11-19	9:00	30-11-19	18:00	ODB	ER-II/Odisha /Jeypore	AMP of 63 MVAr Bus Reactor		after 15th november no reactor shutdown shall be entertained upto 15th Feb
667	765kV ANGUL-II at Sundargarh	30-11-19	9:00	30-11-19	11:00	ODB	ER-II/Odisha/Sundergarh	BPI erection works at T-point	NLDC	
668	ICT 2 Main Bay at Biharsharif	30-11-19	10:00	30-11-19	18:00	ODB	POWERGRID ER-I	AMP WORK		
669	102 Bay (ATR-1 IV side Bay) at Daltonganj	30-11-19	9:30	30-11-19	17:30	ODB	POWERGRID ER-I	AMP WORK		





SL NO	Element Name	Owner	Charging Date	Charging Time	Remarks
1	400/220KV 500 MVA ICT - 4 at Biharshariff	PGCIL	04-09-2019	18:00	First time charged with no load at 17:30hrs of 03/09/19
2	NPGC #1 (660 MW)	NTPC	06-09-19	0:00	COD
3	LILO of 220kV Arah-Sasaram(PG)-1 at Nadokhar (Sasaram_new_BSPTCL)	BSPTCL	08-09-2019	11:52	Only LILO portion is owned by BSPTCL
4	220 KV Dumka-Govindpur-I	JUSNL	25-09-2019	17:35	
5	220 KV Dumka-Govindpur- II	JUSNL	25-09-2019	17:35	
6	160 MVA ICT IV at Malda	PGCIL	29-09-2019	11:14	



So Far Highest Demand										
Constitute	Demand (in MW)	Date	Time -	Dmd met (MW) on 06 <sup>th</sup> Sep'19 (max dmd met day) MW Time						
Bihar	5972	03-Sep-19	20:07	5763	20:46					
DVC	3322	24-Jun-19	20:01	2774	18:27					
Jharkhand	1348	21-May-19	20:45	1208	20:33					
Odisha	5558	23-Aug-18	20:21	4266	19:20					
W. Bengal	9362	28-May-19	14:27	9020	19:43					
Sikkim	117	28-Oct-16	19:22	91	18:37					
ER	23476	20-May-19	22:45	23337	20:22					
	So Far Highest Energy Consumption									
	Energy consumption	(in			Energy met on 06 <sup>th</sup> Sep'19					
Constitute	MUs)	Dat	Date		(max dmd met day)					
Bihar	Bihar         121.4         02-Sep-19		p-19	115.1						
DVC	75.8	12-Ju	12-Jul-18		60.1					
Jharkhand	27.8	19-Ma	19-May-19							
Odisha	123.5	02-Oc	02-Oct-18							
West Bengal	199.9	28-Ma	28-May-19							
Sikkim	2.1	07-De	07-Dec-17							
ER	506.0	25-Ju	25-Jun-19		482					









September 2019 Schedule vs Actual Status									
	Schedule (MU)	Actual (MU)	OD (MU)	Daily Avg OD (MU)	% Deviation				
Bihar	2898	2845	-53	-1.7	-1.8				
Jharkhand	501	500	-1	0.0	-0.1				
DVC	-678	-662	16	0.5	2.4				
Odisha	669	888	219	7.1	32.8				
West Bengal	1928	1955	28	0.9	1.4				
Sikkim	38	39	1	0.0	3.5				
FSTPP I & II	833	805	-28	-0.9	-3.3				
FSTPP III	297	290	-7	-0.2	0.0				
KHSTPP I	463	465	2	0.1	0.5				
KHSTPP II	873	863	-11	-0.3	-1.2				
TSTPP I	295	298	2	0.1	0.8				
BARH II	751	741	-9	-0.3	-1.3				
GMR	186	174	-13	-0.4	-6.9				
MPL	511	511	0	0.0	0.0				
APRNL	248	236	-12	-0.4	-4.8				
JITPL	312	315	3	0.1	0.8				









7











## Elements long outages leading to transmission constraint

- 400KV tie bay(405) of (MAITHON RB-I AND DURGAPUR-I) at MAITHON out since 11-01-19 for upgradation of CT/ ISOLATORS /CONNECTORS from 2000 A TO 3150 A.
- 400KV FSTPP-KhSTPP-I out since 06-03-19 for taking up bay upgradation work at NTPC Farakka. Scope of work is under Powergrid ERTS-II. Line restored through tie bay on 31-07-2019.
- 400KV main bay of Indravati(GR)-Indravati (PG) out of service since last 2 years for breaker problem at Indravati(PG). Line was charged through main bay of 125 MVASR B/R breaker on Bus – II. Breaker to be replaced by OPTCL. Timeline of restoration is uncertain – may be updated by OPTCL?
- 400 Kv Purnea Biharsariff D/C were out since 10/08/18 on tower collapse at 47/0.
- 400 kV Patna Kisanganj I&II were out since 01/09/18 & 06/07/19 respectively on tower collapse.
- 400 KV Gorakhpur Motihari (DMTCL) D/C were out since 13/08/2019 on tower collapse at LOC 27/0.
- 400 KV Barh Motihari (DMTCL) D/C were out since 04/09/2019 on tower collapse at LOC 26/0.

