

ERLDC, KOLKATA TRANSMISSION ELEMENTS OUTAGE PROPOSED IN 173rd OCC MEETING OF ERPC													
Sl	NAME OF THE ELEMENTS	FROM		TO		REMARKS	S.D availing agency	Reason	Comment by ERLDC		SUBJECT TO CONSENT FROM AGENCY	Remarks from Indenting Agencies	NLDC Comments
		DATE	TIME	DATE	TIME				Information Required	Remarks			
1	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	24-Nov-20	7:00	24-Dec-20	15:00	ODB	BSPTCL	OPGW installation in live line		Line Will trip for Transient SLG Fault		Auto Reclosure shutdown Work will be	
2	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	25-Nov-20	7:00	25-Nov-20	15:00	ODB	BSPTCL	-		Pusauli-Dehri Should be in service		Dehri will avail power from Pushauli(PG)	
3	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	29-Nov-20	7:00	29-Nov-20	15:00	ODB	BSPTCL	For safety purpose during OPGW installation		Pusauli-Dehri Should be in service		Dehri will avail power from Pushauli(PG)	
4	400 kV Farakka Gokarna	30-Nov-20	7:00	4-Dec-20	16:00	OCB	POWERGRID, ER-I	For charging of New Purnea Gokarna and New Purnea Farakka through ERS arrangement due collapse tower loc 1103 in river Ganga.	Detailed Work Plan/ Sketch to be submitted	Gokarno Sagardighi Should be available	WB		
5	765KV Angul-Srikakulam Line-2 along with 240MVAR LR at Angul	30-Nov-20	7:00	30-Nov-20	16:00	ODB	ER-II/Odisha/Angul	Line Maintenance Work and Line reactor AMP	May be availed after winter (will be reviewed in Feb'21 OCC)	ER-SR TTC to be reduced to 2650 MW	NLDC		Approved in SRPC occ meeting. TTC Reduction upto 900 MW in the ER-SR corridor during the shut down period
6	Shutdown of Kahalgaon- Banka Ckt-2	30-Nov-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Shutdown required for OPGW installation from Kahalgaon Gantry to Tower no. 43 (diverted portion) of Kahalgaon- Banka		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
7	A/R Switch Off of 400 kV	30-Nov-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	AR Switch Off		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
884	132kV D/C Motihari (DMTCL) - Motihari (BSPTCL)	30-Nov-20	8:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	POWER LINE CROSSING OF 400 KV SITAMARHI MOTIHARI D/C LINE UNDER TBCB		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,	BSEB		
886	400 kV BIHARSHARIF BANKA -II	30-Nov-20	8:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	LAYING OF OPGW FROM NTPC GANTRY TOWER UP TO TOWER NO 43 (DIVERTE PORTION)		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,	BSEB		
887	A/R of 400 KV BIHARSHARIF BANKA -I	30-Nov-20	8:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR SAFETY OF THE WORK DURING OPGW INSTALLATION WORK.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,	BSEB		
8	765 kV Main bay of 765 kV BR-1 (701) at Gaya	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete	NLDC		
9	A/R of 400 KV Patna-Kisanganj-II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			subject to consent of NRPC
10	A/R of 400 KV Biharsharif-Banka-II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			subject to consent of NRPC
11	A/R of Biharsharif Koderma II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault			subject to consent of NRPC
12	A/R of Ranchi Maithon RB II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-I	For OPGW installation work		Line Will trip for Transient SLG Fault	MPL		
13	401 DHALKEBAR-2 MAIN BAY AT MUZAFFARPUR	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete			subject to consent of NRPC
14	765KV S/C GAYA-VARANASHI	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total -05 nos location		Other Ckt should be available	NLDC		
15	400 KV BIHARSHARIF - VARANASI CKT - I	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Ckt-2 Should be available	NLDC		
16	A/R OF 400 KV BIHARSHARIF - VARANASI CKT - II	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT - II		Line Will trip for Transient SLG Fault			
17	A/R OF BARH MOTIHARI II	1-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	LIVE LINE OPGW INSTALLATION WORK		Line Will trip for Transient SLG Fault			
18	A/R OF MOTIHARI GORAKHPUR II	1-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	LIVE LINE OPGW INSTALLATION WORK		Line Will trip for Transient SLG Fault			
19	400 KV BIHARSHARIF-MUZAFFARPUR-II	1-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators with polymer insulator	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
20	A/R of 400 KV BIHARSHARIF-MUZAFFARPUR-I	1-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the s/d of 400 KV BSF-MUZ-II		Line Will trip for Transient SLG Fault			
21	400KV Koderma - Bihararif-I	1-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available	DVC		
22	A/R of 400KV Koderma - Bihararif-II	1-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
23	220 KV Darbhanga Motihari	1-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Power line crossing of Sitamarhi Darbhanga T/L		Other Ckt should be available	BSEB		Subject to Bhutan consent.
24	400KV Main bay Bongaigaon #1 at Binaguri	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of 412 Bay under ERSS-XX	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete			
25	400KV BINAGURI-RANGPO-1 line	1-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Dismantling of ACSR Conductor & re-stringing with HTLS Conductor	Weekly work status update	Kishanganj link to Sikkim Should be available			
26	400KV BINAGURI-RANGPO-2 line	1-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Dismantling of ACSR Conductor & re-stringing with HTLS Conductor	Weekly work status update	Kishanganj link to Sikkim Should be available			
27	80 MVAR Alipurwar #1 LR at Binaguri	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor SD to be avoided in lean winter season			
28	400 KV Binaguri-Tala Line 1	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 286-288		Other Ckt should be available			
29	220KV Siliguri-Kishanganj-1 line	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	NH crossing work 168-169 & 187-188	Detailed Work Plan/ Sketch to be submitted	400 kV Connectivity Should be available			
30	220KV Siliguri-Kishanganj-2 line	1-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	NH crossing work 168-169 & 187-189	Detailed Work Plan/ Sketch to be submitted	401 kV Connectivity Should be available			
31	400KV Rangpo-Dikchu line	1-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	For stringing work of 400KV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -2	Detailed Work Plan/ Sketch to be submitted	May be taken after return of Binaguri Rangpo			
32	400 KV S/C Sagardighi-Subhashgram line	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of broken insulator & Rectification of all shut down nature of works	Detailed Status of Work done/ Pending work needs to be submitted	Jerrat Sagardighi Should be available	WB		
33	400KV Maithon-Kahalgaon-2 line	1-Dec-20	7:00	1-Dec-20	16:00	ODB	POWERGRID ER-II	Relay testing and Bay AMP work		Other Ckt should be available			
34	400KV Maithon-Right Bank # I	1-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Re conductor work	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other Ckt should be available	MPL		
35	A/R 400KV Maithon-Right Bank # II	1-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during re-conducting of 400KV Maithon- RB# I line for safety measure		Line Will trip for Transient SLG Fault	MPL		
36	400KV RBTPS-Ranchi I&II	1-Dec-20	7:00	2-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # I Line	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other ckt from RTPS should be available	MPL		

37	400 KV Main Bus-I at Subhasgram	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For dismantling of old 407 & 410 Bay Bus Isolator and installation & commissioning of new 407 & 410 Bay Bus isolator under ERSS - XVIII Project. & Bay Stability Test	Detailed Work Plan to be submitted	Other Bus should be available	WB	400 KV Main Bus-1 will be under Shutdown.	
38	AR in non-auto mode in 400KV Teestall-Kishanganj TL	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement)		Line Will trip for Transient SLG Fault			Line shutdown was already availed for 17-18th November.
39	AR in non-auto mode in 132KV Rangpo-Chuzachen-I & II	1-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under Fiber Optic Expansion Project (Addl. Requirement)		Line Will trip for Transient SLG Fault			Approved in SRPC occ meeting. TTC Reduction upto 900 MW in the ER-SR corridor during the shutdown period
40	AR in non-auto mode in 400KV Mejia-Jamshedpur TL	1-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault			
41	400KV Maithon-Jamshedpur TL	1-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur). For OPGW installation Work in section with old/damaged earthwire	Why line shutdown is required may be explained	Maithon-Mejia-Jamshedpur should be available			
42	AR in non-auto mode in 400KV Andal-Jamshedpur-I	1-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work in MultiCkt portion under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault			
43	400KV Binaguri-Bongaigaon-2	1-Dec-20	8:00	1-Dec-20	16:00	ODB	POWERGRID NER	AMP of line reactor (where line will be out of service due to clearance issue while working on L/R)		Other Ckt should be available	NLDC		
44	765KV Angul-Srikakulam Line-1 along with 240MVAR LR at Angul	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Angul	Line Maintenance Work and Line reactor AMP	May be availed after winter (will be reviewed in Feb'21 OCC)	ER-SR TTC to be reduced to 2650 MW	NLDC		
45	315MVA ICT-2 at Bolangir	1-Dec-20	7:00	9-Dec-20	16:00	OCB	ER-II/Odisha/Bolangir	Internal inspection and Bushings lead connection checking due to rise in fault gases.		Line Will trip for Transient SLG Fault	GRIDCO		
46	315 MVA ICT-2 at Bolangir	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 315MVA ICT-2		Other ICT(s) Should be available	GRIDCO		May be allowed
47	220KV Side Bay of 315MVA ICT-2 (212 BAY) at Bolangir	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 212 52CB and 212 CT		May be Charged with Transfer Bus			
48	Main Bay of 400KV Bolangir line (415 Bay) at Jeypore	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Jeypore	For AMP Work of 415 Bay	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete			
49	315 MVA ICT#2 at Rourkela	1-Dec-20	7:00	5-Dec-20	16:00	OCB	ER-II/ODISHA/ROURKELA	Commissioning works related to Parallelling of ICTs		Line Will trip for Transient SLG Fault	GRIDCO		
50	Main bay 404 of 400KV Sundargarh-Rourkela ckt-2 at Sundargarh	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete			
51	765KV Sundargarh-Angul Line-I	1-Dec-20	7:00	1-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC		Approve by SRPC OCC.
52	AR OF 400KV Sundargarh-Raigarh Ckt #1&3	1-Dec-20	7:00	25-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	For PID Testing of Porcelain Insulator. Only Auto reclose		Line Will trip for Transient SLG Fault			Subject to WRPC consent.
53	765KV Sundargarh-Angul Ckt #1	1-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	Delta A type tower strenthening and TL Maint work		Line Will trip for Transient SLG Fault	NLDC		
54	AR to be in non automode of 400 kV Baripada-Duburi Line	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault			Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shutdown period
55	AR to be in non automode of 400 kV Dubur-Pandiabili Line	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault			
56	AR to be in non automode of 400 kV Pandiabili-Mendhasal Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Additional Requirement)"		Line Will trip for Transient SLG Fault			May be allowed
57	AR to be in non automode of 400 kV Angul-GMR Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"		Line Will trip for Transient SLG Fault			
58	AR to be in non automode of 400 kV Angul-JITPL Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	Other ICT(s) Should be available			
59	AR to be in non automode of 400k kV Angul-GMR Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	ER-SR TTC, Gazuwak to be restricted to 350 MW			
60	AR to be in non automode of 400 kV Angul-JITPL Ckt 2	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided			Subject to NERPC consent. Location details to be shared.
61	AR to be in non automode of 765 kV Angul-Srikakulam Ckt 1	1-Dec-20	7:00	31-Dec-20	16:00	ODB	ER-II/Odisha	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)"	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC		Subject to NERPC consent.
62	KTPP-Arambagh 400 KV Ckt	1-Dec-20	7:00	1-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing					
63	400 KV MB-II at Kharagpur	1-Dec-20	7:00	7-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of PG isolator against bus -II of different feeders		Othe bus should be avaiable			May be allowed
64	NJP-Binaguri(PG) 220 KV Bus sec-I	1-Dec-20	7:00	1-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Othe Bus Sectionalizer should be available			
65	400 kV D/C Alipurduar-Bongaigaon Ckt-01	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Should not condied with Binaguri Bongaigaon	NLDC		
66	AR OF 400 kV D/C Alipurduar-Bongaigaon Ckt-02	1-Dec-20	7:00	1-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
67	STATCOM	1-Dec-20	7:00	1-Dec-20	12:30	ODB	ER-II/ODISHA/ROURKELA	For Rotation of Coupling Xmer Units (Taking B Phase into service)		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
68	400KV Allahabad Line Reactor Bay (CWL29Q50) at Pusauli	2-Dec-20	7:00	5-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWL29Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided			
69	765 kV Tie bay of 765 kV BR-1 (702) at Gaya	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC		Subject to NRPC consent.
70	400 KV Gaya -Maithon Transmission Line Ckt-I	2-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain Insulator with (CLR) Polymer Insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			Subject to NRPC consent.
71	500MVA ICT-1 AT NEW PURNEA	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB		Subject to NRPC consent.
72	220KV SIDE ICT-2BAY (209) AT RANCHI	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available			Subject to NRPC consent.
73	315 MVA ICT 4 at Biharsharif	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB		Subject to Bhutan consent.
74	402 DHALKEBAR-2-ICT-3 TIE BAY AT MUZAFFARPUR	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			

75	765KV S/C GAYA-VARANASI-II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 03 nos. location		Other Ckt should be available	NLDC		
76	400 KV BIHARSHARIF - VARANASI CKT- II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40		Other Ckt should be available	NLDC		
77	A/R OF 400 KV BIHARSHARIF - VARANASI CKT- I	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I		Line Will trip for Transient SLG Fault	NLDC		
78	400 KV BARH-GORAKHPUR 1	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-I	FOR REPLACEMENT OF FLASHED INSULATOR at loc 14		Other Ckt should be available	NLDC		
79	400 KV Binaguri-Tala Line 2	2-Dec-20	7:00	2-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AA for fixing of span marker/aviation light at section 286-288		Other Ckt should be available	NLDC		
80	400/220 KV 315 MVA ICT-V at Malda	2-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Tertiary Y-ph Bushing replacement owing to high tan-delta value		Other ICT(s) Should be available	WB	Will not be taken if availed in Nov-20.	
81	132KV Rangpo-Gangtok-II	2-Dec-20	7:00	2-Mar-21	16:00	ODB	POWERGRID ER-II	For shorting 132KV Rangpo-Gangtok-II with 132KV Rangpo-Rangit at loc 4 for bypassing Rangpo S/S in order to carry out rectification of MC loc 21 which got bent due to landslide during monsoon.After shorting/S/D return,The line shall become 132KV Rangit-Gangtok(74KM). This arrangement shall continue for 03 months till rectification of lower no 21.	Detailed Work Plan/ Sketch to be submitted	Other Ckt should be available	SIKKIM		Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
82	132KV Rangpo-Rangit	2-Dec-20	7:00	2-Mar-21	16:00	ODB	POWERGRID ER-II	For shorting 132KV Rangpo-Gangtok-II with 132KV Rangpo-Rangit at loc 4 for bypassing Rangpo S/S in order to carry out rectification of MC loc 21 which got bent due to landslide during monsoon.After shorting/S/D return,The line shall become 132KV Rangit-Gangtok(74KM). This arrangement shall continue for 03 months till rectification of lower no 21.	Detailed Work Plan/ Sketch to be submitted	Rangit Rammam and Kerseong Should be available			
83	400KV ICT-1 MAIN BAY(401) at Angul	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			May be allowed
84	Jeypore-Rengali Tie Bay (402) at Indravati	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of Jeypore-Rengali Tie Bay (402) . During this shutdown Power flow will not be Interrupted.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete			
85	Tie Bay of 400KV Bolangir-Gazuwaka-II Line (414 Bay) at Jeypore	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For AMP Work of 414 Bay	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete			
86	400 KV Rourkela-Chaibasa # 1 LINE	2-Dec-20	7:00	2-Dec-20	13:00	ODB	ER- II/ODISHA/ROURKELA	FOR TAKING THE LINE REACTOR OUT OF SERVICE FOR GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES		Other Ckt should be available			
87	50 MVA, 400 KV CHAIBASA # 1 LINE REACTOR at Rourkela	2-Dec-20	7:00	14-Dec-20	16:00	OCB	ER- II/ODISHA/ROURKELA	GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES	Detailed Work Plan to be submitted	Not possible on Same day as Jeypore Indravati			
88	Tie bay 405 of 400KV Sundargarh-Rourkela ckt-2 at Sundargarh	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete			
89	765KV Sundargarh-Angul Line-II	2-Dec-20	7:00	2-Dec-20	12:00	ODB	ER- II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC		
90	220 KV Purnea(PG)-Begusarai ckt 1	2-Dec-20	7:00	2-Dec-20	16:00	ODB	BSP TCL	For tree pruning and jumper tightening work		Other Ckt should be available		Begusarai will avail power from alternate sources.	Subject to NERPC consent. Location details to be shared.
91	315MVA 400/220KV ICT#2 at BTPS-A, DVC	2-Dec-20	7:00	2-Dec-20	16:00	ODB	S/Y Maintenance, BTPS-A, DVC	for preventive maintenance of Bay		Other ICT(s) Should be available			Subject to NERPC consent. Location details to be shared.
92	220KV Kaniha-TTPS ckt(Loc 29 to 98)	2-Dec-20	7:00	2-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220KV Rengali PH-Kaniha and 220kV Rengali PH-TTPS ckt will remain in service	
93	Kharagpur- Baripada 400 KV Ckt	2-Dec-20	7:00	2-Dec-20	16:00	ODB	WBSETCL	Main bus-II line & transfer bus isolator maintenance		Other Ckt should be available			May be allowed
94	Jeerat-Rajarhat(PG) 400 KV Ckt	2-Dec-20	7:00	10-Dec-20	16:00	OCB	WBSETCL	Modification of terminal arrangement for construction of proposed 400 KV GIS at Jeerat		Other Ckt should be available			
95	NJP-Binaguri(PG) 220 KV Bus sec-II	2-Dec-20	7:00	2-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Othe Bus Sectionalizer should be available			
96	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-01	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
97	400 kv D/C Alipurduar-Bongaigaon Ckt-02	2-Dec-20	7:00	2-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC		
98	201- Bay (500 MVA ICT-1 Bay at 220 KV side) at Pusauli	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other ICT(s) Should be available			
99	765 kv side Main bay of 765/400 kv ICT-1 (703) at Gaya	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
100	400 kv Bay No.- 414 (Tie Bay of 400 kv 125 Mvar B/R-2 & Future Bay) at Lakhisarai	3-Dec-20	7:00	3-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Why D/C line shutdown required??
101	400KV Tie bay(414) of 3 X 500MVA ICT-1 and Ranchi-4 line at New Ranchi	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
102	220 KV NEWPURNEA-PURNEA-1 (201-52) AT NEW PURNEA	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Ckt should be available			Subject to NRPC consent.
103	TIE BAY OF ICT-2 & RGP-1 (405) AT RANCHI	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
104	220 KV BAY OF ICT 4 BSEB side at Biharsharif	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available			
105	404 DHALKEBAR-1 MAIN BAY AT MUZAFFRPUR	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
106	400 KV D/C SASARAM-ALLAHABAD LINE	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 10 locations		Other Ckt should be available	NLDC		
107	A/R OF 400 KV SASARAM-VARANASI LINE	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the S/D of 400 KV Sasaram-Allahabad Line		Line Will trip for Transient SLG Fault	NLDC		

108	400 KV BIHARSHARIF - VARANASI CKT- I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Other Ckt should be available		
109	A/R OF 400 KV BIHARSHARIF - VARANASI CKT- II	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II		Line Will trip for Transient SLG Fault		
110	400KV FILTER-1 Main Bay at Alipurduar	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
111	80 MVAR Alipurduar #2 LR at Binaguri	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
112	400 KV Binaguri-Tala Line 3	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 261-263		Other Ckt should be available	NLDC	
113	220 KV BUS-1 at Rangpo	3-Dec-20	7:00	4-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available	Subject to consent from generators/Sikkim	ERSS-XX PROJECT
114	220 kv Malda-Gazole-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		Other Ckt should be available	WB	
115	400 KV S/C FARAKKA SAGARDIGHI-II	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Rectification of Shutdown nature Defects at various locations of Transmission line		Other Ckt should be available		
116	400 KV Bus-1 at Durgapur	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bus side Isolator alignment works and tightness of Bus.		Other Bus Should be available	WB/DVC	400 KV BUS- II, III & IV shall remain in service.
117	400KV, 50MVAR Gaya-2 LR at Maithon	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work of Line reactor and LR Bay.	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
118	220 KV Maithon-Dhanbad I&II	3-Dec-20	8:00	4-Dec-20	18:00	ODB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # I Line		Dhanbad Giriidi and Dhanbad CTPS should be available	JSEB	
119	400KV Rajarhat-Jeerat circuit Along with 400KV Jeerat-Bakreshawar and 400KV Jeerat-sagardighi line	3-Dec-20	06:00:00	4-Dec-20	17:00:00	ODB	POWERGRID ER-II	S/D for stringing work of LILO of Subhashgram-Sagardighi at Jeerat.	Detailed Work Plan to be submitted	Other Ckt From Rajarhat and Subhashgram Should be available	WB	ERSS-XV WORK FOR FORMATION OF SGT PPP-JEEERAT & JEEERAT-SUBHASGRAM.
120	400 KV S/C Sagardighi - Jeerat TL (PGCIL)	3-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 149/0 to AP150/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 400 KV S/C Sagardighi - Jeerat TL (PGCIL)		Sagardighi Subhagaram Should be available	WB	
121	A/R in non-auto mode in 400KV Maithon-Jamshedpur TL	3-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur)		Line Will trip for Transient SLG Fault		May be allowed
122	400KV Mejia-Jamshedpur TL	3-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work under ERSS-XVIII TBCB Project (765KV Ranchi-Midinipur). For OPGW installation Work in section with old/damaged earthwire		Jamshedpur-Maithon Should be available		
123	TIE BAY (402) OF 400KV ICT-1 & BOLANGIR LINE at Angul	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete		
124	Main Bay of 315 MVA ICT-2(404 BAY) at Bolangir	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Bolangir	AMP for 404 52CB & 404 CT	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
125	220 KV Bus-Coupler Bay (Bay No-204) at Rengali	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking		Element Should be equally distructured on Each Bus		
126	Main bay 406 of 765/400KV 1500MVA ICT-2 at Sundargarh	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
127	765KV Sundargarh-Angul Line-III	3-Dec-20	7:00	3-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC	
128	220 KV Muzafferpur(PG) -Hazipur D/C T/L	3-Dec-20	7:00	3-Dec-20	14:30	ODB	BSPTCL	For stringing work of 220 KV Muz(PG)-Goraul D/C T/L		Other Ckt should be available		Hajipur will avail restricted power from BTPS
129	220 KV Gaya(PG)-Dehri ckt 1 and ckt 2	3-Dec-20	7:00	3-Dec-20	15:00	ODB	BSPTCL	For safety purpose during OPGW installation		Other Ckt should be available		Dehri will avail power from Pushauli(PG)
130	400KV Bus-II at Meramundali	3-Dec-20	7:00	3-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Bus Should be available		All the feeders shall remain in service through 400KV Bus-I, 220KV Bolangir New-Bolangir PG ckt-II and 220KV New Bargarh-New Bolangir ckt will remain in service to meet Load demand.
131	220KV Bolangir New-Bolangir PG ckt-I	3-Dec-20	7:00	3-Dec-20	14:00	ODB	GRIDCO	Replacement of B-Phase wavetrap jumper of the circuit.		Other Ckt should be available		Subject to NERPC consent. Location details to be shared.
132	220KV Rengali S/Y-Rengali PG ckt-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		Subject to NERPC consent.
133	315 MVA IBT-1 at BKTPP	3-Dec-20	7:00	5-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timming-CRM, Winding Resistance & Incipient Fault Interlock checking		Other ICT(s) Should be available		
134	315 MVA ICT-1 at Jeerat	3-Dec-20	7:00	3-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CTs		Other ICT(s) Should be available		
135	Jeerat-SGTPP 400 KV Ckt	3-Dec-20	7:00	3-Dec-20	16:00	ODB	WBSETCL	Works related to const. of proposed 400 KV GIS at JRT		Sagardighi Subhagaram Should be available		May be allowed
136	NJP-Binaguri(PG) 220 KV Bus sec-I	3-Dec-20	7:00	3-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Other Bus Section Should be available		
137	400 KV D/C Alipurduar-Bongaigaon Ckt-01	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ENILC	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC	
138	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-02	3-Dec-20	7:00	3-Dec-20	16:00	ODB	ENILC	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
139	400 kv Farakka-Malda line#2	3-Dec-20	7:00	4-Dec-20	16:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay		After Revival of Farakka-Purnea		
140	400 KV Bus-1 at Durgapur	3-Dec-20	7:00	3-Dec-20	16:00	ODB	POWERGRID ER-II	Bus side Isolator alignment works and tightness of Bus.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
141	203-Bay (500 MVA ICT-2 Bay at 220 KV side) at Pusauli	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		ICT may be charged through Transfer Bus		Subject to NRPC consent.
142	765 kv Main bay of 765 kv BR-2 (704) at Gaya	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	Subject to NRPC consent.
143	220KV JUSNL Line 1 MAIN BAY (202) at Chaibasa	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		Subject to NRPC consent.
144	Main bay(409) of 400 KV Ranchi 2 line at New Ranchi	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NRPC consent.
145	MAIN BAY OF 400 KV MUZAFFARPUR-2 (409- 52) AT NEW PURNEA	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
146	400KV RNC-MAITHON (RIGHT BANK)-2 TL	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available	MPL	
147	405 DHALKEBAR-1-ICT-2 TIE BAY AT MUZAFFARPUR	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
148	400 KV BIHARSHARIF - VARANASI CKT- II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil. To be completed- 40		Other Ckt should be available		
149	A/R OF 400 KV BIHARSHARIF - VARANASI CKT- I	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II		Line Will trip for Transient SLG Fault		
150	400KV PATNA-BALIA CKT 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Insulator Washing at 03 locations		Other Ckt should be available	NLDC	Subject to Bhutan consent.

151	AVR OF 400KV PATNA-BALLIA CKT 2	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-1		Line Will trip for Transient SLG Fault	NLDC		
152	400KV Koderma - Biharsarif-II	4-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available			
153	AVR of 400kV Koderma - Biharsarif-I	4-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	AVR in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
154	132 KV Darbhanga Samastipur	4-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID, ER-I	Power line crossing of Sitamarhi Darbhanga T/L		Other Ckt should be available	BSEB		
155	220 kV ARA Nadokar D/C	4-Dec-20	7:00	11-Dec-20	16:00	OCB	POWERGRID, ER-I	LILO OF 220 KV Ara Nadokar AT Dumraon sub-station.	Detailed Work Plan to be submitted	PusauliNadokar Should be available	BSEB		
156	400KV Biharsharif lakhsarai ckt 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available			
157	400 KV Binaguri-Tala Line 4	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 281-283		Other Ckt should be available	NLDC		
158	220 Kv Bus Section bay at Durgapur	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	CB spring mechanism overhauling & AMP work		All feeder may be shifted to one bus as equal distribution of feeder may not be possible in case of high line loading		220KV Bus-1 & 2 shall remain in service.	Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
159	400KV Maithon-Durgapur#2 line	4-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Internal inspection/Overhauling of interrupter of 400kV CB of Main Bay.	Why line outage required when Tie bay is there?	Other Ckt should be available			
160	400KV BOLANGIR LINE MAIN BAY (403) at Angul	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
161	3X16.67 MVAR KEONJHAR LINE REACTOR at Baripada	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	May be availed after winter will be reviewed in Feb'21 QCC.	Reactor shutdown in lean winter season should be avoided			
162	400/220KV ICT#2 at Indravati	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of ICT#2. Checking of the Aircell of conservator Tank. During this shutdown Power flow from ICT#2 will be interrupted.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available	GRIDCO/NLDC		May be allowed
163	400KV ICT#2 Main Bay (403) at OHPC S/Y	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of 400KV ICT#2 Main Bay (403) at OHPC S/Y. During this shutdown Power flow from ICT#2 will be Interrupted. No Tie bay is in service at OHPC Yard.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
164	220KV ICT#2 Main Bay (205) at OHPC S/Y	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of 220KV ICT#2 Main Bay (205) at OHPC S/Y. During this shutdown Power flow from ICT#2 will be Interrupted. No Transfer Bay is in service at OHPC Yard.		Element to be kept Charged with Transfer Bus			
165	FSC Gazuwaka-I	4-Dec-20	7:00	7-Dec-20	16:00	OCB	ER-II/Odisha /Jeyapore	For testing of FSC Equipments for refurbishment of FSC GAZ-I. Outage to be booked under construction head.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available			
166	220KV Keonjhar (PG)- Optcl (Rank) Line II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Other Ckt should be available			
167	400 kV Rourkela-Sundergarh 3 Line	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS of 419 L Bay, 419 R Bay & 63 MVA R Line Reactor		Other Ckt should be available			
168	Main bay 407 of 400KV Sundargarh-Raigarh ckt-I at Sundargarh	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
169	765KV Sundargarh-Angul Line-IV	4-Dec-20	7:00	4-Dec-20	12:00	ODB	ER-II/Odisha/Sundargarh	Guy arrangement works for system improvement		Other Ckt should be available	NLDC		
170	220 KV Patnai(PG)-Khagaul ckt 1	4-Dec-20	7:00	4-Dec-20	14:00	ODB	BSPTCL	For replacement of defective Distance Protection Relay		Other Ckt should be available		Khagaul will avail power from alternate sources.	
171	220KV Kaniha-TTPS ckt(Loc 29 to 98)	4-Dec-20	7:00	4-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220KV Rengali PH-Kaniha and 220kV Rengali PH-TTPS ckt will remain in service.	
172	220KV Bolangir New-Bolangir PG ckt-II	4-Dec-20	7:00	4-Dec-20	14:00	ODB	GRIDCO	Testing of Main-II DP relay of the circuit		Other Ckt should be available		220KV Bolangir New-Bolangir PG ckt-I and 220KV New Bargarh-New Bolangir ckt will remain in service to meet Load demand.	
173	400KV Mendhasal- Meramundali ckt-II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	GRIDCO	Line isolator alignment and overhauling at Meramundali end.		Other Ckt should be available		400KV Mendhasal-Meramundali Ckt-I will remain in service.	Subject to NERPC consent.
174	Kharagpur-Chaibasa 400 KV Ckt 1	4-Dec-20	7:00	4-Dec-20	16:00	ODB	WBSETCL	Main bus-II ,line & transfer bus isolator maintenance		Other Ckt should be available			Subject to NERPC consent. Location details to be shared.
175	315 MVA ICT-3 at Jeerat	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CT's		Other ICT(s) Should be available			
176	NJP-Binaguri(PG) 220 KV Bus sec-II	4-Dec-20	7:00	4-Dec-20	16:00	ODB	WBSETCL	Annual Maintenance Work (Main Bus Side Isolator, clamps and connectors on Main Bus)		Other Bus Section Should be available			May be allowed
177	400 KV MB-I at Bidhannagar	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Scissor replacement of main bus-1 (B-phase) pantograph isolator (889A) along with trapezoidal hanger adjustment i.r.o. 400KV PGCL-1(Main bus-I)		Other Ckt should be available	WB/DVC		
178	400 KV bay of Durgapur(PG) Ckt 1 at Bidhannagar	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	Scissor replacement of main bus-1 (B-phase) pantograph isolator (889A) along with trapezoidal hanger adjustment i.r.o. 400KV PGCL-1(Main bus-I)		Line may be charged through transfer Bus			
179	Bidhannagar-New Chandital 400 KV Ckt	4-Dec-20	7:00	4-Dec-20	15:00	ODB	WBSETCL	B-phase Main bus-1 pantograph isolator adjustment work (289A) i.r.o. 400KV New-Chanditala(Main bus-I)		Other Ckt should be available			
180	AVR OF 400 KV D/C Alipurduar-Bongaigaon Ckt-01	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
181	400 kv D/C Alipurduar-Bongaigaon Ckt-02	4-Dec-20	7:00	4-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC		
182	220 KV S/C Tenughat-TTPS S/C	4-Dec-20	7:00	4-Dec-20	16:00	ODB	JUSNL	STRENGTHENING OF JUMPER between location no.15 to 25		Ranchi-Hatia T/C and TTPS-Biharsariff Should be available		TTPS subject to availability of single unit of Tenughat	
183	220 Kv Bus Section bay at Durgapur	4-Dec-20	7:00	4-Dec-20	16:00	ODB	POWERGRID ER-II	CB spring mechanism overhauling & AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
184	220KV Budhipadar-Raigarh(earlier Budhipadar-Korba ckt-I)	4-Dec-20	7:00	5-Dec-20	16:00	ODB	OPTCL	Stringing of earth wire in between Loc 5 and Loc 8A)		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		220KV Budhipadar-Korba ckt-II(earlier Budhipadar-Korba ckt-II) will remain in service	
185	220kv Budhipadar-Korba ckt-(earlier Budhipadar-Korba ckt-II)	4-Dec-20	7:00	5-Dec-20	16:00	ODB	OPTCL	Stringing of earth wire in between Loc 5 and Loc 8A) & Annual maintenance of the line		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,		220KV Budhipadar-Korba ckt-II(earlier Budhipadar-Korba ckt-II) will remain in service	Subject to NRPC consent.
885	132kv D/C Motihari (DMTCL)-Raxaul (BSPTCL)	4-Dec-20	8:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	POWER LINE CROSSING OF 400 KV SITAMARHI MOTIHARI D/C LINE UNDER TCB		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,	BSEB		Subject to NRPC consent.
186	765 kv Main bay of 765 kv Gaya-ballia Line (707) at Gaya	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		

187	400 KV Gaya -Nabinagar Ckt-1 Transmission Line	5-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	For Charging of LILO Chandauti Substation.	Detailed Work Plan to be submitted	NPGC Patna Should be available	BSEB	Subject to NERPC consent.
188	400 KV Gaya -Nabinagar Ckt-2 Transmission Line	5-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	For Charging of LILO Chandauti Substation.	Detailed Work Plan to be submitted	NPGC Patna Should be available	BSEB	
189	400 kv Bay No.- 415 (Main Bay of 125 MVAR B/R-2) at Lakhisarai	5-Dec-20	7:00	5-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
190	BAY-414 - 400KV TIE BAY OF FUTURE & ICT-III AT BANKA S/S	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
191	220KV JUSNL Line 2 MAIN BAY (203) at Chaibasa	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
192	400KV BUS-2 AT NEW PURNEA	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	
193	400 KV D/C SASARAM-VARANASI LINE	5-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	Pollution cleaning at Total 10 locations		Other link between ER and NR should be available		
194	AVR OF 400 KV SASARAM-ALLAHABAD LINE	5-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the S/D of 400 KV Sasaram-Varanasi Line		Line Will trip for Transient SLG Fault	NLDC	
195	400 KV BIHARSHARIF - VARANASI CKT- I	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil; To be completed- 40		Other Ckt should be available	NLDC	
196	AVR OF 400 KV BIHARSHARIF - VARANASI CKT- II	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I		Line Will trip for Transient SLG Fault	NLDC	
197	400KV Tie bay of Bus Reactor 2 & Kishanganj # 2 at Binaguri	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Both Main bay should be available, at least two dia should be complete		
198	400 KV Binaguri-Bonagaigaon Line 1	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AA for fixing of span marker/aviation light at section 484-485		Other Ckt should be available	NLDC	
199	132 kv Rangpo-Chuzachen Line -1	5-Dec-20	7:00	5-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Other Ckt should be available		
200	220 KV BUS-2 at Rangpo	5-Dec-20	7:00	6-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available	Subject to consent from generators/Sikkim	ERSS-XX PROJECT
201	400/220KV 315 MVA ICT-3 at Malda	5-Dec-20	7:00	4-Feb-21	16:00	OCB	POWERGRID ER-II	ERSS-XVII-B Constructional work	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	NLDC
202	400KV Maithon-Right Bank # II	5-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Re conducting work	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling	Other Ckt should be available	MPL	
203	400KV Maithon-Right Bank # I	5-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during reconducting of 400KV Maithon- RB# II line for safety measure		Line Will trip for Transient SLG Fault	MPL	
204	400KV Maithon-Kahalgaon I & II	5-Dec-20	7:00	6-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # I Line		Maithon-Durgapur D/C should be available		
205	400kv Main bay of Maithon-2 at MPL	5-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of Bay equipments under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconducting work.	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
206	400/220KV , 500MVA ICT-2 along with 400KV Main Bus Bar-2 and 220KV Bus Bar-2 at Rajarhat	5-Dec-20	09:00:00	6-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.		Other ICT(s) Should be available	WB	
207	400KV BUS REACTOR-3 MAIN BAY (404) at Angul	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NERPC consent. Location details to be shared.
208	40352- Main Bay of 315MVA ICT I at Banpada	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
209	Tie Bay of 315 MVA ICT-2 and 400KV Balangir- Jeypore Line (40304 BAY) at Bolangir	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 40304 52CB & 40304 CT	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete		
210	400 KV Keonjhar Main Bay (Bay No-401) at Rengali	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
211	400 KV Rourkela-Chaibasa # 1 LINE	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	FOR DISMANTLING OF REACTOR BUSHINGS (SHUTDOWN BEING AVAILED AS CLEARANCE IS LESS)		Other Ckt should be available		
212	Tie bay 408 of 400KV Sundargarh-Raigarh ckt-1 at Sundargarh	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Other Ckt should be available		Subject to NRPC consent.
213	400KV TISCO(DVC)-Jamshedpur PG	5-Dec-20	7:00	5-Dec-20	16:00	ODB	TISCO 400KV	for Line side relay testing & AVR operation checking for 405 Breaker at BPRS substation.		Other Ckt should be available		Subject to NRPC consent.
214	220KV Rengali S/Y-Rengali PG ckt-II	5-Dec-20	7:00	5-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220KV Rengali S/Y- Rengali PG ckt-I will remain in service
215	400 KV Main Bus-I at BKTPP	5-Dec-20	7:00	6-Dec-20	16:00	ODB	WBSETCL	Winter maintenance of 400KV side 29A Isolator of IBT-1, IBT-2 & Main Bus-1 Bays excluding GTs'		Other Bus Should be available		
216	400 KV MB-II at Bidhannagar	5-Dec-20	7:00	5-Dec-20	15:00	ODB	WBSETCL	Main bus-2 (B-phase) conductor repairing work i.r.o. 400KV PPSP-2		Other Bus Should be available		DVC
217	400 KV bay of PPSP Ckt 2 at Bidhannagar	5-Dec-20	7:00	5-Dec-20	15:00	ODB	WBSETCL	Main bus-2 (B-phase) conductor repairing work i.r.o. 400KV PPSP-3		Line to be Chared with Transfer bay		
218	400 kv D/C Alipurduar-Bongaigaon Ckt-01	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC	
219	AVR OF 400 kv D/C Alipurduar-Bongaigaon Ckt-02	5-Dec-20	7:00	5-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
220	400KV Varanasi East Line Reactor Bay (CWL39Q50) at Pusauli	6-Dec-20	7:00	9-Dec-20	16:00	OCB	POWERGRID ER-I	Overhauling of CWL39Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided		
221	BAY-415 - 400KV MAIN BAY OF 315 MVA ICT-III AT BANKA S/S	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
222	Main Bay ICT 3 (410 no. Bay) at Biharsharif	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Subject to NERPC consent. Location details to be shared.
223	400 KV BIHARSHARIF - VARANASI CKT- II	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations. Completed - Nil; To be completed- 40		Other Ckt should be available		May be allowed
224	AVR OF 400 KV BIHARSHARIF - VARANASI CKT- I	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II		Line Will trip for Transient SLG Fault		May be allowed
225	220/132 KV 160 MVA ICT-IV at Malda	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	220KV Side BCJ Rectification (209 bay)		Other ICT(s) Should be available	WB	
226	220KV Maithon-Kalyenswari line-1	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available		
227	315MVA ICT#3 at Subhasgram	6-Dec-20	7:00	6-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVII - Differential & REF Stability Test w.r.t to new Tie CT (408 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#3 will be under Shutdown.
228	AVR in non-auto mode in 400KV Andal-Jamshedpur-II	6-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	For OPGW installation Work in MultiCkt portion under ERSS-XVIII TBCB Project (765KV Ranchi-Midnapur)		Line Will trip for Transient SLG Fault		
229	220 KV Muzafferpur(PG) -MTPS D/C T/L	6-Dec-20	7:00	6-Dec-20	14:30	ODB	BSPTCL	For stringing work of 220 KV Muz(PG)-Goraul D/C T/L		Other Ckt should be available		MTPS will avail power from Molipur

230	220KV Katapalli - Bolangir PG	6-Dec-20	7:00	6-Dec-20	14:00	ODB	GRIDCO	Trimming of tree branches in between location No:325-326		Other Ckt should be available		220KV Balangir New-Bargarh New-Katapali ckt will remain in service to meet the load	Subject to NRPC consent.
231	315 MVA IBT-2 at BKTTP	6-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Trimming-CRM, Winding Resistance & Incipient Fault Interlock checking					Subject to NRPC consent.
232	A/R OF 400 KV D/C Alipurduar-Bongaigaon Ckt-01	6-Dec-20	7:00	6-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
233	400 KV D/C Alipurduar-Bongaigaon Ckt-02	6-Dec-20	7:00	6-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available	NLDC		
234	765 KV Tie bay of 765 KV Gaya-Ballia Line (708) at Gaya	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC		
235	765 KV Tie bay(702) of 3 X 500MVA ICT-1 and Future at New Ranchi	7-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC		
236	220 KV BUS-1 AT NEW PURNEA S/S	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB		Subject to Bhutan consent
237	400/220KV 315MVA ICT-2 AT RANCHI	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB		
238	400 KV KAHALGAON- LAKHISARAI CKT I	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Insulator at SH-84 crossing loc. No. 39 & 40		Other Ckt should be available			is BNC Pole-1 & Agra pole-3 also under S/D?? Subject to NERPC, NRPC consent.
239	400KV Koderma - Bihar Sarif-I	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available			
240	A/R OF BIHARSHARIF- KODERMA CKT-II	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			
241	400KV PATNA-BALIA CKT 2	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Insulator Washing at 02 locations		Other Ckt should be available			
242	A/R OF 400KV PATNA-BALIA CKT 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-2		Line Will trip for Transient SLG Fault			
243	400KV Koderma - Bokaro-I	7-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Detailed Work Plan to be submitted	Other Ckt should be available	DVC		
244	A/R of 400KV Koderma - Bokaro-II	7-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
245	400KV Bihar Sarif-Sasaram line 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available			
246	220/132 KV 160 MVA ICT-1 at Birpara	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available			
247	400KV TALA-BINAGURI-III	7-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	Procelin Insulator replacement with CLR Polymer Insulator works at major crossing span	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available	NLDC		
248	400KV Main bay of Bus Reactor 2 at Binaguri	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			May be allowed
249	800 KV HVDC Alipurduar-Agra Pole-1	7-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 1352-1357					
250	132KV Gangtok-Rangpo-II Line	7-Dec-20	7:00	7-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for AMP Works		Other Ckt should be available			
251	220kv Rangpo -New Meli	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Thashing link should be available			
252	132 KV BUS-1 at Rangpo	7-Dec-20	7:00	8-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available/ Rangpo is operating as split bus mode. During outage of one Bus , other elements including Chuzachen shall remain on one Bus. 220/132 kv ICTs at Rangpo may be opened. In case outage of other bus Gangtok load and chuzachen generation will be out.	Subject to consent from generators/Sikkim	ERSS-XX PROJECT	
253	132 KV Rangpo-Meli	7-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted			ERSS-XX PROJECT	
254	400 KV S/C FARAKKA SAGARDIGH-I	7-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of Broken Glass disc Insulators at various locations in Transmission line.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
255	220KV Maithon-Dumka line-2	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available			
256	400KV Maithon-Durgapur I & II	7-Dec-20	7:00	8-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # I Line		Other Ckt should be available			
257	315MVA ICT#4 at Subhasgram	7-Dec-20	7:00	7-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Tie CT (410 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#4 will be under Shutdown.	
258	Tapping point of 400 KV D/C MID-KGP-CHANDITALA L ILO LINE(TL-56/0 &5/0)	7-Dec-20	7:00	14-Dec-20	16:00	OCB	POWERGRID ER-II	L ILO Line tapping of 400KV Medinipur - Kharagpur & Medinipur Chanditala (Powergrid Line to WBSETCL line) Trans. Line	Detailed Work Plan to be submitted	Which line SD is required is not clear	WB	Tapping of L ILO line from Medinipur 765/400KV S/S to 400KV Kharagpur - New Chanditala WBSETCL Trans. Line	
259	765/400KV, 3*500MVA ICT-1 at Angul	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Other ICT(s) Should be available	NLDC		
260	40452- 400KV Kharagpur Line Main Bay at Baripada	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
261	50 MVAR Angul Line Reactor at Balangir Substation.	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR angul Line Reactor and AMP for 401R 52CB	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided			
262	Bay No 418 - Main Bay of Sundergarh 1 at Rourkela	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
263	Tie bay 411 of 400KV Sundargarh-Rourkela ckt-1 at Sundargarh	7-Dec-20	7:00	7-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete			
264	220 KV Dehri-Pushauli(PG) S/C T/L	7-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Gaya Dehri Should be available		Dehri will avail power from alternate sources.	
265	220 KV DMTCL(Darbhangha)-Laukahi D/C T/L	7-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available		Laukahi will avail power from alternate sources	
266	132 KV Rajgir-Barhi S/C T/L	7-Dec-20	7:00	12-Dec-20	16:00	OCB	BSPTCL	For tower maintenance work at loc no 58		Other Source to Barhi Should be available	DVC	Rajgir will avail power from BSEF	
267	133 KV Nalanda-Barhi S/C T/L	7-Dec-20	7:00	12-Dec-20	16:00	OCB	BSPTCL	For tower maintenance work at loc no 59		Other Source to Rajgir should be available	DVC	Nalanda will avail power from BSEF	
268	220 KV DMTCL(Darbhangha)-Motipur ckt 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	BSPTCL	For stringing work of 220 KV Sitamarhi(New)-Motipur D/C T/L		Other Ckt should be available		Motipur GSS will avail power from MTPS	
269	220 KV DMTCL(Darbhangha)-Darbhanga ckt 1	7-Dec-20	7:00	7-Dec-20	16:00	ODB	BSPTCL	For line and bay maintenance work		Other Ckt should be available		Darbhangha will avail power DMTCL(D) ckt 2	May be allowed
270	220 KV Kishanganj(PG)-Kishanganj (New) ckt 3 and ckt 4	7-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For Jumper tightening work		Other Ckt should be available		Kishanganj(New) will avail power from Kishanganj(PG) ckt 1 and ckt 2	
271	400KV Main Bus#1 at MTPS S/Y, DVC	7-Dec-20	7:00	11-Dec-20	16:00	OCB	S/Y Maintenance, MTPS, DVC	Preventive maintenance of Isolator-As of all lines, GT#7&8 & Bus Tie		Other Bus Should be available		Deatiled activity Plan attached	
272	220KV Jamshepur-Jindal Tie	7-Dec-20	7:00	7-Dec-20	16:00	ODB	GOMD-III, Jamshepur, DVC	Disc insulator replacement work at loc no. 44,56 & 62		Both Main bay should be available, at least two dia should be complete			
273	Kharagpur- New Chanditala 400 KV Ckt	7-Dec-20	7:00	7-Dec-20	16:00	ODB	WBSETCL	Tree trimming, Main bus-II isolator maintenance		Other Ckt should be available			
274	315 MVA ICT-2 at Jeerat	7-Dec-20	7:00	7-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of TR & related CTs		Other ICT(s) Should be available			
275	400 KV BARH PATNA LINE # 3	7-Dec-20	7:00	9-Dec-20	16:00	OCB	NTPC BARH	For Auto Reclose relay testing & Other testing and Annual maintenance of Bay equipments.		Other Ckt should be available			

276	400 KV Farakka-Kahalgaon line#1	7-Dec-20	7:00	8-Dec-20	16:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay and retrofitting of LBB relay		Other Ckt should be available			
277	400KV MAIN BUS-1 & 400KV BUS COUPLER BAY AT GOKARNA	7-Dec-20	6:00	7-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 1 Side at Gokarna 400KV		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays			
278	132 KV Ara Dumraon at Ara	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Ckt should be available	BSEB		Subject to WRPC consent.
279	400KV, BR-1 & BR-3, Main Bay (412) Jat Janshedpur	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to WRPC consent.
280	205-Bay (Pusaui-Sahupuri Line) at Pusaui	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Line may be Charged through Transfer Bus			
281	765 kv Tie bay of 765 kv Gaya-Varanasi Line-2 (714) at Gaya	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC		
282	132 kv Bay No- 107 (Main Bay & Line Bay of 132 kv LKR-LKR-1) at Lakhisarai	8-Dec-20	7:00	8-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be Kept Charge with Transfer Bus			
283	400KV MAIN BUS-I AT BANKA S/S	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Other Bus Should be available	BSEB		
284	400KV ICT 2 Main Bay bay no 409) at Patna	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie should be complete			
285	220KV ICT1 SIDE BAY (204) at Chaibasa	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Elemtn may be charged with Transfer Bus			
286	220 KV BUS-2 AT NEW PURNEA S/S	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB		
287	400KV Koderma - Biharsarif-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available			Subject to NERPC, NRPC consent.
288	A/R OF BIHARSHARIF- KODERMA CKT-I	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			May be allowed
289	416 BIHARSARIF-2 MAIN BAY AT MUZAFFARPUR	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be complete			May be allowed
290	400 KV RANCHI-SPAT-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	For flashed insulator rectification at loc 1097, 811 and 1104.		Other Ckt should be available			
291	A/R OF 400 KV RANCHI-SPAT-I	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE THE S/D OF CKT-II.		Line Will trip for Transient SLG Fault			
292	400KV FILTER-2 Main Bay at Alipurduar	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
293	220/ 132 KV 160 MVA ICT-II at Birpara	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available	WB		
294	132KV BUS sectionalizer -1 at Rangpo	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Nil			
295	400KV BUS-II at Malda	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work (400KV TBC)	Detailed Work Plan to be submitted	Other Bus Should be available	WB		
296	50 MVAR Bus Reactor-I & 125 MVAR Bus Reactor-II at Durgapur	8-Dec-20	7:00	8-Dec-20	16:00	ODB	POWERGRID ER-II	BR-I & II AMP works	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		125 MVAR BR-III & IV shall remain in service	
297	220 KV D/C Arambag - Damjur TL (WBSETCL)	8-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 35/0 to 36/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C Arambag - Damjur TL		Other Ckt should be available	WB		
298	220 KV S/C Arambag - Rishra TL (WBSETCL)	8-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 36/0 to 37/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV S/C Arambag - Rishra TL		Other Ckt should be available	WB		
299	800KV HVDC Alipurduar - BNC POLE 1	8-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID NER	Earthwire stringing of 5 Km length between section from Loc. 452 to 456, 585 -592 , 592 - 593 and Loc.593 - 594 which could not be completed during commissioning phase , due to severe Law and order situation. Shutdown dates may be preponed or postponed as the same is depended upon availability of security personnels and mesgistrate from state administration and from respective districts.	Detailed Work Plan to be submitted	Other Pole should be available			
300	765/400KV, 3*500MVA ICT-2 at Angul	8-Dec-20	7:00	8-Dec-20	14:00	ODB	ER-II/Odisha/Angul SS	AMP		Other ICT(s) Should be available	NLDC		
301	FSC Gazuwaka-II	8-Dec-20	7:00	11-Dec-20	16:00	OCB	ER-II/Odisha /Jeyapore	For testing of FSC Equipments for refurbishment of FSC GAZ-II . Outage to be booked under construction head.	Detailed Work Plan to be submitted	Other Ckt should be available			
302	400 KV, 315 MVA ICT #2 Main Bay (Bay No-409) at Rengali	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
303	Bay No 421 - Main Bay of Ranchi 2 at Rourkela	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
304	Main Bay 707 of 765KV Sundargarh-Angul ckt-4 at Sundargarh	8-Dec-20	7:00	8-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
305	220 KV Gaya(PG)-Dehri ckt 1	8-Dec-20	7:00	9-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Dehri Pusaui Should be available		Dehri will avail power from alternate sources.	
306	220 KV Gaya(PG)-Dehri ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Dehri Pusaui Should be available		Dehri will avail power from alternate sources.	
307	220 KV DMTCL(Darbhanga)-Motipur ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For stringing work of 220 KV Sitamarhi(New)-Motipur D/C T/L		Other Ckt should be available		Motipur GSS will avail power from MTPS	
308	220 KV DMTCL(Darbhanga)-Darbhanga ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	BSPTCL	For line and bay maintenance work		Other Ckt should be available		Darbhanga will avail power DMTCL(D) ckt 1	
309	400KV DSTPS-RTPS Ckt#1	8-Dec-20	7:00	8-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations		Other Ckt should be available			
310	400KV RTPS-Ranchi PG Ckt#2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	GOMD-VII,Ramrah DVC	for preventive maintenance work. For hardware and jumper checking and tightening if required and earthing checking		Other Ckt should be available			
311	315MVA , 400/220KV ICT-II at Mendhasal	8-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Condition monitoring work and Retrofitting work of isolator mechanism box .		Other ICT(s) Should be available		ICT - I & ICT - III will remain in service.	May be allowed
312	KTPP-Kharagpur 400 KV Ckt 1	8-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing		Other Ckt should be available			
313	400 KV Main Bus-II at BKTPP	8-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Winter maintenance of 400KV side 29B Isolator of IBT-1, IBT -2 & Main Bus-2 Bays excluding GTs'		Other Bus Should be available			
314	400 KV MB-I at Kharagpur	8-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of PG isolator against bus -I of different feeders		Other Ckt should be available			
315	Kharagpur-Chaibasa 400 KV Ckt 2	8-Dec-20	7:00	8-Dec-20	16:00	ODB	WBSETCL	Main bus-I ,line & transfer bus isolator maintenance		Other ckt should be available			
316	50 MVAR Bus Reactor-I & 125 MVAR Bus Reactor-II at Durgapur	8-Dec-20	7:00	8-Dec-20	9:30	ODB	POWERGRID ER-II	BR-I & II AMP works		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element			
317	400KV MAIN BUS-1 & 400KV BUS COUPLER BAY AT GOKARNA	8-Dec-20	6:00	8-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 1 Side at Gokarna 400KV		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays			
318	400KV Meramundali-JSPL ckt-I	8-Dec-20	7:00	8-Dec-20	13:00	ODB	OPTCL	Replacement of main meter of the ckt at Meramundali end		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element		400KV Meramundali-JSPL ckt-II will remain in service	
319	400KV Meramundali-JSPL ckt-II	8-Dec-20	7:00	8-Dec-20	16:00	ODB	OPTCL	Replacement of main meter of the ckt at Meramundali end		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element		400KV Meramundali-JSPL ckt-I will remain in service	
320	132 kv Main Bus at Ara	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Bus Should be available	BSEB		Subject to NRPC consent.
321	220KV BUS-1 at Pusaui	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other Bus Should be available	BSEB		Subject to NRPC consent.

322	400 KV side Main bay of 765/400 KV ICT-2 (404) at Gaya	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
323	400 KV Gaya-Maithon Transmission Line Ckt 2	9-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain insulator with (CLR) Polymer Insulator at Major crossings.	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
324	400KV MAIN BUS-II AT BANKA S/S	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB		Line shutdown was already availed for 17-18th November.
325	400KV ICT 1 Main Bay (bay no.412) at Patna	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
326	220KV ICT1 SIDE BAY (206) at Chaibasa	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Line may be Charged through Transfer Bus			is BNC Pole-2 & Agra pole-4 also under S/D?? Subject to NERPC, NRPC consent.
327	Main bay(707) of 765KV, 3 X 80MVAR B/R-2 at New Ranchi	9-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
328	MAIN BAY OF 400 KV KISHANGANJ-1 (407-CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete			
329	TIE BAY OF 400KV KISHANGANJ-1 & MUZAFFARPUR- (408-CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete			
330	MAIN BAY OF 400 KV MUZAFFARPUR-2 (409- CT) AT NEW PURNEA	9-Dec-20	7:00	9-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
331	315 MVA ICT-I MAIN BAY (403) AT RANCHI	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-I	AMP AND 40352Rph SF6 GAS REPLACEMENT FOR HIGH DEW POINT TEST VALUE		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
332	400 KV KAHALGAON- MAITHON CKT I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator		Other Ckt should be available			
333	400KV Koderma - Biharsarif-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL /POWERLINE crossing		Other Ckt should be available			
334	A/R OF BIHARSHARIF- KODERMA CKT-II	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL /POWERLINE crossing		Line Will trip for Transient SLG Fault			
335	417 BIHARSARIF-2-TIE BAY AT MUZAFFARPUR	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			May be allowed
336	400KV PATNA-BALLIA CKT 3	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in RIVER Crossing at loc.218		Other Ckt should be available			
337	A/R OF 400 KV PATNA-BALLIA-IV	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-3		Line Will trip for Transient SLG Fault			
338	400 KV BIHARSHARIF-MUZAFFARPUR-I	9-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of porcelain insulators with polymer insulator	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available			
339	A/R of 400 KV BIHARSHARIF-MUZAFFARPUR-II	9-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	To facilitate the s/d of 400 KV BSF-MUZ-I		Line Will trip for Transient SLG Fault			
340	400KV Binaguri-Bongaigaon D/C Line I & II	9-Dec-20	0600	12-Dec-20	1800	ODB	POWERGRID ER-II	Stringing at crossing between Loc. No. 11/0 - 12/0 of Jigmeting line and loc. No. 273-274 of Binaguri - Bongaigaon Line	Detailed Work Plan to be submitted	Allpurdwar Link should be available	NLDC		Already proposed on 11/12 NOV-2020. If availed in November-20, then it will not be taken further in December-2020.
341	400KV Mian bay of Purnea #1 at Binaguri	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
342	800 KV HVDC Alipurduar-Agra Pole-2	9-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 1352-1357		Other Pole should be available			
343	132 KV BUS-2 at Rangpo	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available	Subject to consent from generators/Sikkim		ERSS-XX PROJECT
344	220KV Main Bus-I at Dalkhola	9-Dec-20	7:00	9-Oct-20	16:00	ODB	POWERGRID ER-II	Bus side Dropper replacement on DLK-KNE-I, DLK-PRN-I & Bus-I CVT and rectification of MB1 isolator alignment		Other Bus Should be available	WB		
345	400KV Malda-Purnea-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		After Farakka-Purnea ckt			
346	400KV BUS-I at Malda	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work (400KV TBC)	Detailed Work Plan to be submitted	Other Bus Should be available	WB		
347	400/220 KV 315 MVA ICT-V at Malda	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	S/D required due to ICT -Vs 89B isolator defect i.r.o 400KV BUS-I S/D.		Other ICT(s) Should be available	WB		
348	220 KV DVC-II Bay at Durgapur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Line may be Charged through Transfer Bus			220 KV DVC Line-II shall remain service through TBC -1 bay (202 bay)
349	400KV Maithon-Kahalgaon I & II	9-Dec-20	7:00	10-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # II Line		Maithon-Durgapur Should be available			
350	400/220KV , 500MVA ICT-1 along with 400KV Main Bus Bar-2 at Rajarhat	9-Dec-20	09:00:00	10-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.		Other ICT(s) Should be available	WB		
351	765/400KV , 1*500MVA SPARE ICT at Angul	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	Taking Spare Reactor Rotation		Nil	NLDC		
352	40652- Main Bay of 315MVA ICT II at Baripada	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
353	50 MVAR Jeypore Line Reactor at Balangir Substation.	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 50MVAR Jeypore Line Reactor and AMP for 403R 52CB .	May be availed after winter will be reviewed in Feb'21 OCC	Reactor shutdown in lean winter season should be avoided			
354	Tie Bay 708 of 765KV Angul ckt-4 & 765KV Raipur ckt-2 at Sundargarh	9-Dec-20	7:00	9-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC		
355	220 KV Kishanganj(PG)-Kishanganj (New) ckt 1 and ckt 2	9-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For Jumper tightening work		Other Ckt should be available			Kishanganj(New) will avail power from Kishanganj(PG) ckt 4 and ckt 3
356	220 KV BSF(PG)-BSF ICT 1	9-Dec-20	7:00	9-Dec-20	15:00	ODB	BSPTCL	For Jumper tightening work		Other ICT(s) Should be available			BSF will avail power from available ICT at BSF(PG) and TTPS
357	400KV DSTPS-RTPS Ckt#2	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations		Both SD should not be taken together			
358	400KV RTPS-Ranchi PG Ckt#3	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GOMD-VII,Ramgarh DVC	for preventive maintenance work. For hardware and jumper checking and tightening if required and earthing checking		Both SD should not be taken together			
359	132KV Baripada PG-Jaleswar ckt-I	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other feeder to jaleswar should be available			Jaleswar will avail P/S from Bhocara
360	400KV Meramundali-Lapanga ckt-II	9-Dec-20	7:00	9-Dec-20	16:00	ODB	GRIDCO	Replacement of Y-ph & R-ph line isolator drop at Meramundali end		Other Ckt should be available			400KV Meramundali-Lapanga ckt-I will remain in service.
361	STPS-Chandil 220 KV Ckt	9-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSSETCL	CT replacement (SAS work) under PSDF scheme		Other Feeder at STPS should be available	WB		
362	315 MVA IBT-1 at BKTTP	9-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timming-CRM, Winding Resistance & Incipient Fault Interlock checking.		Other ICT(s) Should be available			

363	400 KV Bus Coupler bay at Kharagpur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	WBSETCL	Main bus-i isolator maintenance		Feeder Should be equally distributed			
364	Jeerat-BKTPP 400 KV Ckt	9-Dec-20	7:00	9-Dec-20	15:00	ODB	WBSETCL	Tree trimming		Bakreswar-Arambag Should be available			
365	400 kv Farakka-Behrapore line#2	9-Dec-20	7:00	9-Dec-20	16:00	OCB	NTPC FARAKKA	Annual testing of CB,CT, relay and retrofitting of LBB relay		Other Ckt should be available			
366	220 KV DVC-II Bay at Durgapur	9-Dec-20	7:00	9-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
367	400KV MAIN BUS-2 & 400KV BUS COUPLER BAY AT GOKARNA	9-Dec-20	6:00	9-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 2 Side at Gokarna 400KV		Approved as additional agenda; other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays			Subject to NRPC consent.
368	100 MVA ICT 1 at Ara	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other ICT(s) Should be available	BSEB		Subject to NRPC consent.
369	400KV Andai-I line ,Main Bay (415) at Janshedpur	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
370	400KV Bihar Sharif-2 Line Reactor Bay (CWL89Q50) at Pusauli	10-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWL89Q50-Y phase Pole		Reactor shutdown in lean winter season should be avoided			
371	132 KV Kudra-Dehri	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER1	Relay Retrofitting at Dehri End		Other ICT(s) Should be available	BSEB		
372	400 kv Main bay of Chandwa-Gaya line -I (415) at Gaya	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
373	400 KV Maithon -Gaya Ckt 2	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	Reconducting of Middle R phase twin conductor (837 mtr span) between Tower no 40 1nd 41 Multi Ckt Tower in hilly terrain and Jungle Area damaged due to slipping of steel joint during cyclone	Detailed Work Plan to be submitted	Other Ckt should be available			
374	AVR of 400 kv Maithon Gaya Ckt-I	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	To facilitate sd of parallel ckt		Line Will trip for Transient SLG Fault			
375	400KV Koderma - Gaya-I	10-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Reconducting of Middle R phase twin conductor (837 mtr span) between Tower no 40 1nd 41 Multi Ckt Tower in hilly terrain and Jungle Area damaged due to slipping of joint during cyclone	Detailed Work Plan to be submitted	Other Ckt should be available	DVC		
376	AVR of 400 kv Gaya Koderma Ckt-II	10-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-1	To facilitate Sd of parallel ckt		Line Will trip for Transient SLG Fault			
377	132 kv Bay No.- 108 (Main Bay & line Bay of 132 kv LKR-LKR-2) at Lakhisarai	10-Dec-20	7:00	10-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be Kept Charge with Transfer Bus			
378	400KV Balia 1 Main bay (bay no.413) at Patna	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			May be allowed
379	MAIN BAY OF 400 KV KISHANGANJ-2 (410-CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
380	MAIN BAY OF 400 KV MUZAFFARPUR-1 (412- CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
381	TIE BAY OF 400KV KISHANGANJ-2 & MUZAFFARPUR-1 (411 CT) AT NEW PURNEA	10-Dec-20	7:00	10-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete			
382	315 Mva ICT 3 Transformer at Biharsharif	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	BSEB		
383	400KV Koderma - Biharsharif-II	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available	DVC		
384	AVR OF 400KV BIHARSHARIF- KODERMA CKT-I	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			
385	400KV PATNA-BALIA CKT 3	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in RIVER Crossing loc 294		Other Ckt should be available			
386	AVR OF 400 KV PATNA-BALLIA-IV	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-3		Line Will trip for Transient SLG Fault			
387	132 kv Rangpo-Gangtok line-2	10-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP& Line maintenance Works		Other Ckt should be available			
388	220KV Bus-Coupler at Dalkhola	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for AMP work		Feeder Should be equally distributed			
389	400KV Malda-Purnea-II	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		After Farakka-Punea			
390	400KV Sagardighi-Berhampore-I	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	Relay and PLCC Maintenance work		Other Ckt should be available			
391	400KV 125MVAR Bus Reactor-2 at maithon	10-Dec-20	7:00	10-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	May be availed after winter will be reviewed in Feb'21 (DCC)	Reactor shutdown in lean winter season should be avoided			
392	400KV TALCHAR-MERAMUNDALI LINE 2 LINE	10-Dec-20	7:00	10-Dec-20	13:00	ODB	ER-II/Odisha/Angul SS	AMP		Other Ckt should be available			
393	400KV Rengali Line Main Bay (405) at Keonjhar	10-Dec-20	7:00	10-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
394	400 KV Indravati Line & 125 MVAR Bus Reactor # 2 Tie Bay (Bay No-411) at Rengali	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Both Main bay should be available, at least two dia should be complete/ ER-SR TTC Reduction, Gazuwaka to be restricted to 350 MW			
395	125 MVA Bus Reactor 1 at Rourkela	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS	May be availed after winter (will be reviewed in Feb'21 (DCC)	Reactor shutdown in lean winter season should be avoided			
396	Main Bay 710 of 765KV Sundargarh-Angul ckt-3 at Sundargarh	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
397	220 KV Gaya(PG)-Dehri ckt 2	10-Dec-20	7:00	10-Dec-20	16:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available		Dehri will avail power from alternate sources.	
398	220 KV BSF(PG)-BSF ICT 2	10-Dec-20	7:00	10-Dec-20	15:00	ODB	BSPTCL	For Jumper tightening work		Other ICT(s) Should be available		BSF will avail power from available ICT at BSF(PG) and TTPS.	
399	400KV DSTPS-RTPS Ckt#1	10-Dec-20	7:00	10-Dec-20	16:00	ODB	GOMD-II, DVC	for checking of tightness of jumpers at all tension locations.		Other Ckt should be available			
400	220KV Rengali PH-Kaniha ckt (Loc no. 98 to Loc no.187)	10-Dec-20	7:00	11-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220KV Rengali PH-TTPS will remain in service	Subject to NRPC consent.
401	400KV Bus- I at Mendhasal	10-Dec-20	8:00	10-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Bus Should be available		All the feeders shall remain in service through 400KV Bus -II	Subject to NRPC consent.
402	315 MVA ICT-1 at Kharagpur	10-Dec-20	7:00	11-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of transformer & CBM activities		Other ICT(s) Should be available			
403	400 kv D/C Purnea-Biharsharif Ckt-01	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		After Purnea-Farakka and Not with Madla Purnea			
404	AVR OF 400 KV D/C Purnea-Biharsharif Ckt-02	10-Dec-20	7:00	10-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
405	765 KV SASARAM-FATEHPUR	10-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING BETWEEN LOC NO.315 TO 316		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			

406	400KV MAIN BUS-2 & 400KV BUS COUPLER BAY AT GOKARNA	10-Dec-20	6:00	10-Dec-20	16:00	ODB	WB	For erection work i.r.o. 315MVA ICT-3 HV Bay equipment and winter maintenance work at 400KV Main Bus 2 Side at Gokarna 400KV	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		
407	160 MVA ICT 3 at Ara	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Other ICT(s) Should be available	BSEB	
408	400KV Biharsharif-2 Main Bay (CWD80Q51) at Pusaali	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
409	132 KV Mohaniya-Karmasa	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER1	Relay Retrofitting at Karmanasa End	Power may be feed through alternative source	BSEB	
410	400 kV Tie bay of Chandwa-Gaya line -I (414) at Gaya	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Both Main bay should be available, at least two dia should be complete		
411	400KV Balia 1 Tie bay_414 at Patna	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Both Main bay should be available, at least two dia should be complete		
412	MAIN BAY OF 400 KV MALDA-2 (413CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
413	TIE BAY OF 400KV MALDA-2 & BUS REACTOR-1 (414-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING	Both Main bay should be available, at least two dia should be complete		
414	MAIN BAY OF 400 KV BUS REACTOR-1 (415-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		May be allowed
415	MAIN BAY OF 400 KV MALDA-1 (416-CT) AT NEW PURNEA	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
416	400KV RNC-RGP-I TL	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.	Other Ckt should be available		
417	400 KV Main Bay of Balia 1 (Bay no.406) at Biharsharif	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
418	400KV Koderma - Biharsharif-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available		Shall be clubbed with S.No 47
419	AR OF BIHARSHARIF- KODERMA CKT-II	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
420	400KV PATNA-BALIA CKT 4	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in Sone RIVER Crossing loc.295	Other Ckt should be available		
421	A/R OF 400 KV PATNA-BALLIA-3	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-4	Line Will trip for Transient SLG Fault		
422	400 KV PATNA-BARH-I	11-Dec-20	7:00	11-Dec-20	13:00	ODB	POWERGRID ER-I UNDER PILOT PROJECT OF RLDC	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK	Other Ckt should be available		
423	400KV FILTER-3 Main Bay at Alipurduar	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP Work	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
424	400KV Main bay of Malbase at Binaguri	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
425	220KV Binaguri-Birpara 1 line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AAI for fixing of span marker/aviation light at section 138-139	Other Ckt should be available		
426	132 kV Rangit-Rammam Line	11-Dec-20	7:00	11-Dec-20	16:30	ODB	POWERGRID ER-II	Sag Correction due to Hill Sinking area at Loc 73-74	Other Ckt from Rangit should be available		
427	220KV Dalkhola-Purnea-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for AMP work	Other Ckt should be available		May be allowed
428	220KV Bus-II at Malda	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work(CT-III Jumper removal)	Detailed Work Plan to be submitted Other Bus should be available	WB	
429	400 kV S/C FARAKKA-DURGAPUR-I	11-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of Broken Glass disc insulators at various locations in Transmission line.	Detailed Status of Work done/ Pending work needs to be submitted Other Ckt should be available		
430	315 MVA ICT-II at Durgapur	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works	Other ICT(s) Should be available	DVC	315 MVA ICT-I & III shall remain in service
431	400KV Maithon-Durgapur I & II	11-Dec-20	7:00	12-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conductoring work of Maithon - Right Bank # II Line	Other Ckt at Durgapur Should be available		
432	400KV 125MVAR Bus Reactor-1 along with 400KV Main Bus Bar-2 at Rajarhat	11-Dec-20	09:00:00	12-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.	May be availed after winter (will be reviewed in Feb'21 OCC) Reactor shutdown in lean winter season should be avoided		
433	315MVA ICT#3 at Subhasgram	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII for Opening of Dropper Connection to Main bay 409-89B ISOLATOR & dismantling & erection of new isolator	Detailed Work Plan to be submitted Other ICT(s) Should be available	WB	315 MVA ICT#3 will be under Shutdown. This shutdown shall be taken only after commissioning of 407 & 408 Bay.
434	765KV SRIKAKULAM LINE-2 & FUTURE TIE BAY (725) at Angul	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP	Both Main bay should be available, at least two dia should be complete	NLDC	
435	315 MVA ICT II at Baripada	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	Other ICT(s) Should be available	GRIDCO	
436	315MVA ICT-1 at Bolangir	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 315MVA ICT-1	Other ICT(s) Should be available	GRIDCO	
437	220KV Side Bay of 315MVA ICT-1 (208 BAY) at Bolangir	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 208 52CB & 208 CT	Other ICT(s) Should be available		
438	400KV Indravati-Rengali S/C Line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	For closing of Isolator(40389R) & connecting Jumpers of 50MVAR LR after completion of Bushing replacement works and taking into service the 50MVAR LR, since LR is non switchable one.	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th) ER-SR TTC/ ER-SR TTC Reduction, Gazuwaka to be restricted to 350 MW		Subject to NRPC consent.
439	400KV Keonjhar-Rengali Line	11-Dec-20	7:00	11-Dec-20	16:00	ODB	Keonjhar ER	AMP WORKS (FY 2020-21)	Other Ckt should be available		Subject to NRPC consent.
440	765KV Sundargarh-Angul Ckt #2	11-Dec-20	7:00	18-Dec-20	16:00	ODB	II/Odisha/Sundargarh	Delta A type tower strengthening and TL Maint work for checking of tightness of jumpers at all tension locations.	Other ICT(s) Should be available	NLDC	
441	400KV DSTPS-RTPS Ckt#2	11-Dec-20	7:00	11-Dec-20	16:00	ODB	GOMD-II, DVC		Other Ckt should be available		
442	400KV Bus- II at Mendhasal	11-Dec-20	8:00	11-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance	Other Bus Should be available		All the feeders shall remain in service through 400KV Bus -I
443	400KV Meramundali-JSPL ckt-I	11-Dec-20	7:00	11-Dec-20	16:00	ODB	GRIDCO	Line isolator alignment and overhauling at Meramundali end.	Other Ckt should be available		400KV Meramundali-JSPL ckt-II will remain in service
444	Jeerat-New Chanditala 400 KV Ckt	11-Dec-20	7:00	11-Dec-20	15:00	ODB	WBSETCL	Tree trimming	Other Ckt should be available		
445	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification	Line Will trip for Transient SLG Fault		
446	400 kV D/C Purnea-Biharsharif Ckt-02	11-Dec-20	7:00	11-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification	Other Ckt should be available		
447	315 MVA ICT-II at Durgapur	11-Dec-20	7:00	11-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
448	765/400 kV 1500 MVA ICT-4 at Gaya	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Other ICT(s) Should be available	NLDC	
449	132 kV Bay No.- 110 (Main Bay & Line Bay of 132 kV LKR-JAMUI-1) at Lakhisarai	12-Dec-20	7:00	12-Dec-20	14:00	ODB	POWERGRID ER-1	FOR AMP WORK	Element to be Kept Charge with Transfer Bus		May be allowed

450	400KV Balia 2 Main bay(bay no.416) at Patna	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			Subject to WRPC consent.
451	TIE BAY OF 400KV MALDA-1 & BUS REACTOR-2 (417-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete			
452	MAIN BAY OF 400 KV FARAKKA (419-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
453	TIE BAY OF 400KV FARAKKA & BHARSHARIFF-2 (420-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	15:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete			
454	MAIN BAY OF 400 KV GOKARNA (422-CT) AT NEW PURNEA	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
455	400 KV Tie Bay of Sasaram1 and BR1 (420 no. Bay) at Biharsharif	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
456	400KV Koderma - Biharsharif-II	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available			
457	A/R OF 400KV BIHARSHARIF- KODERMA CKT-I	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 08 (Eight) nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault			
458	400 KV BARH-GORAKHPUR-I	12-Dec-20	7:00	12-Dec-20	13:00	ODB	POWERGRID ER-I	Installation of meters under 5 minute time block. metering methodology under pilot project of RLDC		Other Ckt should be available			
459	400KV PATNA-BALIA CKT 4	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator in Sone RIVER Crossing loc 296		Other Ckt should be available			
460	A/R OF 400 KV PATNA-BALLIA-3	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D OF 400 KV PATNA-BALLIA-4		Line Will trip for Transient SLG Fault			
461	400 KV PATNA-BARH-II	12-Dec-20	7:00	12-Dec-20	13:00	ODB	POWERGRID ER-I UNDER PILOT PROJECT OF RLDC	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available			
462	220KV Binaguri-Birpara 2 line	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Statutory requirement of AA for fixing of span marker/aviation light at section 138-140		Other Ckt should be available			
463	133 kV Rangit-Rammam Line	12-Dec-20	7:00	12-Dec-20	16:30	ODB	POWERGRID ER-II	Sag Correction due to Hill Sinking area at Loc 30-31		Other Ckt should be available			Line shutdown was already availed for 17-18th November.
464	66 KV Gangtok-Lagayap(LLHP) Line	12-Dec-20	7:00	12-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for Relay Retrofitting		Other Source to LLHP Should be available			
465	132kv Rangpo-Chuzachen line-2	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Ckt should be available			
466	220 KV BUS-1 & 2 at Rangpo	12-Dec-20	7:00	12-Dec-20	16:00	OCB	POWERGRID ER-II	For HV test, All feeders on Bus-1&2 will under S/D		Other Bus should be available	Subject to consent from generators/Sikkim	ERSS-XX PROJECT	
467	400KV Bus-II at Malda	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	ERSS-XVII-B Constructional work(CT-III Jumper removal)	Detailed Work Plan to be submitted	Other Bus should be available	WB		
468	400KV Sagardighi-Berhampore-II	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Relay and PLCC Maintenance work		Other Ckt should be available			
469	315MVA ICT#4 at Subhasgram	12-Dec-20	7:00	12-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII for Opening of Dropper Connection to Main bay 412-89B ISOLATOR & dismantling & erection of new isolator	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT# 4 will be under Shutdown. This shutdown shall be taken only after commissioning of 410 & 411 Bay.	
470	765KV SRIKAKULAM LINE-1 MAIN BAY(729) at Angul	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
471	400KV Jeyapore-Gazuwaka-I Line	12-Dec-20	7:00	13-Dec-20	16:00	ODB	ER-II/Odisha/Jeyapore	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC		
472	400KV Keonjhar-Baripada Line	12-Dec-20	7:00	12-Dec-20	16:00	ODB	Keonjhar	AMP WORKS (FY 2020-21)		Other Ckt should be available			
473	400 KV, 315 MVA ICT # 2 at Rengali	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other ICT(s) Should be available	GRIDCO		
474	Bay No 427 - Main Bay of Sundergarh 4 at Rourkela	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			May be allowed
475	400 KV Rourkela-Chaibasa # 1 LINE	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	FOR ERECTION OF REACTOR BUSHINGS (SHUTDOWN BEING AVAILED AS CLEARANCE IS LESS)		Other Ckt should be available			
476	Tie Bay 711 of 765KV Angul ckt-3 & 765KV Raipur ckt-1 at Sundargarh	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC		
477	315 MVA IBT-2 at BKTTP	12-Dec-20	7:00	14-Dec-20	16:00	ODB	WBSETCL	Winter maintenance- PM of 29C & D Isolator, 400KV & 220 KV- CT & Bushing Tan Delta, LA & Breaker Timming-CRM, Winding Resistance & Incipient Fault Interlock checking.		Other ICT(s) Should be available			
478	400 kV D/C Purnea-Biharsharif Ckt-01	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			
479	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	12-Dec-20	7:00	12-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
480	400 KV TIE bay of ICT 2 and Bus Reactor 3 (423 Bay No) at Biharsharif	13-Dec-20	7:00	13-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
481	400KV Koderma - Bokaro-II	13-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Detailed Work Plan to be submitted	Other Ckt should be available			
482	A/R of 400kV Koderma - Bokaro-I	13-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
483	400 KV PATNA-BARH-III	13-Dec-20	7:00	13-Dec-20	13:00	ODB	POWERGRID ER-I UNDER PILOT PROJECT OF RLDC	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available			
484	400 KV Bongaigaon Binaguri Line#1	13-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Final commissioning, auto reclosure checking, scheme checking and jumper connection		Other Ckt should be available	NLDC		
485	400/220kV 315 MVAICT -3 at Rangpo	13-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-II	For rectification of SF6 gas leakage repair work.	Detailed Work Plan to be submitted	Other ICT(s) Should be available		Rangpo is operating as split bus mode. During outage of one Bus , other elemnts including Chuzachen shall remain on one Bus. 220/132 kV lcts at Rangpo may be opened. In case outage of other bus Gangotok load and chuzachen generation will be out.	
486	132 KV BUS-1 & 2 at Rangpo	13-Dec-20	7:00	13-Dec-20	16:00	OCB	POWERGRID ER-II	For HV test, All feeders on Bus-1&2 will under S/D		Other Bus Should be available	SIKKIM	ERSS-XX PROJECT	
487	400KV RBTPS-Ranchi I&II	13-Dec-20	7:00	14-Dec-20	16:00	OCB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # II Line		Other Ckt should be available			Subject to NRPC consent.
488	400 KV Main Bus-II at Subhasgram	13-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	For dismantalling of old 409 & 412 Bay Bus Isolator and installation & commissioning of new 409 & 412 Bay Bus isolator under ERSS - XVIII Project. & Bay Stability Test	Detailed Work Plan to be submitted	Other Bus Should be available	WB	400 KV Main Bus-II will be under Shutdown.This shutdown shall be taken only after commissioning of 407 & 408 , 410 & 411 Bay.	Subject to NRPC consent.

489	132 KV Purnea(PG)-Purnea ckt 1 and ckt 2	13-Dec-20	7:00	13-Dec-20	12:00	ODB	BSPTCL	For winter maintenance work		Other Ckt should be available		Purnea will avail power from Purnea(PG) ckt 3
490	132 KV Purnea(PG)-Purnea ckt 1 ckt 2 and ckt 3	13-Dec-20	7:00	13-Dec-20	12:30	ODB	BSPTCL	For winter maintenance work		Load Restriction at Purnea		Purnea GSS will be powerless.
491	AVR OF 400 KV D/C Purnea-Biharsharif Ckt-01	13-Dec-20	7:00	13-Dec-20	16:00	ODB	ENCL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
492	400 KV D/C Purnea-Biharsharif Ckt-02	13-Dec-20	7:00	13-Dec-20	16:00	ODB	ENCL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
493	400KV Biharsharif-1 Main Bay (CWD70Q51) at Pusauli	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
494	400KV CWD10Q50 Bay (Tie Bay of Ac filter north side and Converter transformer north Side) at Pusauli	14-Dec-20	7:00	17-Dec-20	16:00	OCB	POWERGRID ER-1	Overhauling of CWD10Q50-Y phase Pole		Both Main bay should be available, at least two dia should be complete		Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period.
495	765/400 KV 1500 MVA ICT-2 at Gaya	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Other ICT(s) Should be available	NLDC	
496	315 MVA ICT -III at Lakhisarai	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-1	Final tuning of Tie bay GSD		Other ICT(s) Should be available	BSEB	
497	406 bay Main bay of 500 MVA ICT-1 at Kisanganj	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
498	Tie bay (708)of 765KV, 3X 80MVAR B/R-2 and Future at New Ranchi	14-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete	NLDC	
499	TIE BAY OF 400KV BSF-1 & GOKARNA LINE (423CT) AT NEW PURNEA	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	CT OIL SAMPLING		Both Main bay should be available, at least two dia should be complete		
500	ICT-2 (206-CT) AT NEW PURNEA	14-Dec-20	7:00	14-Dec-20	13:30	ODB	POWERGRID ER-I	CT OIL SAMPLING		Other ICT(s) Should be available	BSEB	
501	400KV RNC-RGP-I MAIN BAY (404) AT RANCHI	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
502	400 KV Bus 1 at Darbhanga	14-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus should be available	BSEB	
503	400 KV KAHALGAON- BARH CKT I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator.		Other Ckt should be available		
504	400 KV Main Bay of Banka 1 (428 no.Bay) at Biharsharif	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
505	315 Mva ICT 2 at Biharsharif	14-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-I	Bushing replacement		Other ICT(s) Should be available	BSEB	May be allowed
506	400 KV Bus 3 at Biharsharif	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Checking of Bus Interlocking scheme under construction head		Other Bus should be available	BSEB	
507	419 BIHARSARIF-1 MAIN BAY AT MUZAFFARPUR	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
508	400 KV BIHARSHARIF - BALIA CKT - I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
509	AVR OF 400 KV BIHARSHARIF - BALIA CKT - II	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF-BALIA CKT - I		Line Will trip for Transient SLG Fault		
510	400 KV PATNA-BARH-IV	14-Dec-20	7:00	14-Dec-20	13:00	ODB	POWERGRID ER-I	UNDER PILOT PROJECT OF RLDC		FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		
511	132 KV BIRPARA(PG)-BIRPARA(WBSETCL)-I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP work		Other Ckt should be available		
512	220 KV BUS-1 at Rangpo	14-Dec-20	7:00	15-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available/All connected Generators shall be out. Either outage hour reduced in 4 Hr or One bus shutdown at a time shall be allowed	Subject to consent from generators/Sikkim	ERSS-XX PROJECT
513	400kv D/C Sagardighi-Durgapur-I	14-Dec-20	7:00	14-Dec-20	16:00	ODB	POWERGRID ER-II	Shut down Nature Work		Other Ckt should be available		Subject to NRPC consent.
514	400KV Maithon-Durgapur #1 Line	14-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings		Other Ckt should be available		Subject to NRPC consent.
515	400 kv 407 main bay of Baripada-Duburi line at Baripada	14-Dec-20	7:00	15-Dec-20	16:00	OCB	ER-Odisha/BARIPADA S/S	Gasket replacement		Other ICT(s) Should be available		
516	UHIEP-BR Tie Bay (411) at Indravati	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/Indravati	AMP works of UHIEP-BR Tie Bay (411) . During this shutdown Power flow will not be interrupted.		Both Main bay should be available, at least two dia should be complete		
517	400KV Jeypore-Gazuwaka-II Line	14-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/Jeypore	For replacement of porcelain insulator by polymer insulator at major crossing & replacement of PID defect insulator		Line should be available	NLDC	
518	400 kv Baripada-Duburi Line	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/Pandibali GIS	Broken Insulator changing in 27 no s towers and other minor defects.		Other Ckt should be available		
519	Main Bay 427 of 400KV Sundargarh-Raigarh ckt-4 at Sundargarh	14-Dec-20	7:00	14-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
520	400KV Main Bus#1 at MTPS S/Y, DVC	14-Dec-20	7:00	18-Dec-20	16:00	OCB	S/Y Maintenance, RTPS, DVC	Preventive maintenance of Isolator-As of all lines, GT#7&8 & Bus Tie		Other Bus Should be available		
521	220KV Jamshedpur-Jindal Tie	14-Dec-20	7:00	14-Dec-20	16:00	ODB	GOMD-III, Jamshedpur, DVC	Disc insulator replacement work at loc no. 159,163		Both Main bay should be available, at least two dia should be complete		Subject to Bangladesh consent
522	220KV Tarkera-Rourkela PG Ckt-I	14-Dec-20	8:00	14-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220 KV Tarkera-Rourkela PG Ckt-II will remain in service
523	315 MVA ICT-2 at Kharagpur	14-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	Maintainance Work of transformer & CBM activities		Other ICT(s) Should be available		
524	400 KV MB-I at Jeerat	14-Dec-20	7:00	14-Dec-20	15:00	ODB	WBSETCL	Repairing of Main Bus conductor		Other Ckt should be available		
525	400 KV BARH PATNA LINE # 2	14-Dec-20	7:00	16-Dec-20	16:00	OCB	NTPC BARH	Annual maintenance of ICT 2		Other Ckt should be available		
526	400 kv SgTPP-Subhashgram Bay & Tie Bay with Line Reactor.	14-Dec-20	7:00	14-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agency, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bay.	Subhashgram Line Shut Down.	
527	765/400 kv 1500 MVA ICT-1 at Gaya	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Load Restriction at Lakhishari May be imposed	NLDC	
528	315 MVA ICT -III at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Final commissioning of AVR panel/ Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
529	200 MVA ICT -I at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Commissioning of AVR panel/ Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
530	200 MVA ICT -II at Lakhisarai	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-1	Commissioning of AVR panel/Parallel operation of ICT		Load Restriction at Lakhishari May be imposed	BSEB	
531	400KV Barh 1 Main bay (bay no.418) at Patna	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
532	400 KV KAHALGAON- BARH CKT II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flash over Insulator		Other Ckt should be available		
533	400 KV TIE Bay of Koderma 2 and ICT4 (426 no.Bay) at Biharsharif	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
534	420 BIHARSARIF-1-TIE BAY AT MUZAFFARPUR	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		

535	400 KV BIHARSHARIF - BALIA CKT- II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		May be allowed
536	A/R OF 400 KV BIHARSHARIF - BALIA CKT- I	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- II		Other Ckt should be available		
537	400 KV KAHALGAON-BARH-I	15-Dec-20	7:00	15-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available		
538	400KV Biharsharif Iakhisarai ckt 2	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of flashed insulator.		Other Ckt should be available		May be allowed
539	132 KV BIRPARA(PG)-BIRPARA(WBSETCL) -II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Bay AMP work		Other Ckt should be available		
540	400KV Bus#2 AT BINAGURI	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Upgradation of 412 Bay, Bus isolator jumper Connection in ERSS XX	Detailed Work Plan to be submitted	Other Bus Should be available	WB	
541	400KV Malda-Farakka-I	15-Dec-20	8:00	15-Dec-20	13:00	ODB	POWERGRID ER-II	A/R relay checking		Other Ckt should be available		
542	400kv D/C Sagardighi-Durgapur-II	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Shut down Nature Work		Other Ckt should be available		
543	400KV Bus-I at Berhampore	15-Dec-20	7:00	15-Dec-20	16:00	ODB	POWERGRID ER-II	Yearly Bus Maintenance		Other Bus Should be available	WB	Subject to NRPC consent.
544	220 KV Maithon-Dhanbad I&II	15-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	PL Crossing during Re-conducting work of Maithon - Right Bank # II Line		Other Ckt should be available		
545	400 KV BUS-I AT RANGPO SS	15-Dec-20	7:00	21-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Bus Should be available		
546	400 KV Indravati Line FSC Bay (Bay No-412 FSC) at Rengali	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP & Isolator alignment work and interlock checking	May be availed after revival of 400KV Rengali-Indravati S/C Line (after 14th)	Other Ckt should be available		
547	Tie Bay -434 of 765/400KV ICT-4 and 400KV Sundargarh-OPGC ckt-1 at Sundargarh	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC	
548	220 KV Gaya(PG)-Khizersarai ckt 1	15-Dec-20	7:00	15-Dec-20	16:00	ODB	BSPTCL	For PLCC related work		Other Ckt should be available		Khizersarai GIS will avail power from BSF and Bodhgaya
549	400KV Main Bus#2 at RTPS S/Y, DVC	15-Dec-20	7:00	15-Dec-20	16:00	ODB	S/Y Maintenance, RTPS, DVC	Necessary Bus maintenance/ checking of the Main Bus#2		Other Bus Should be available		During this shut-down all 400KV lines connected to RTPS 400KV Switchyard will be in service through their respective tie breakers
550	315MVA, 400/220KV ICT-I at Mendhasal	15-Dec-20	7:00	15-Dec-20	16:00	ODB	GRIDCO	Condition monitoring work		Other ICT(s) Should be available		ICT- II & ICT- III will remain in service.
551	400KV Meramundali-New Duburi ckt-I	15-Dec-20	7:00	15-Dec-20	16:00	ODB	GRIDCO	Tie isolator drop replacement and line isolator overhauling at Meramundali end		Other Ckt should be available		400KV Meramundali-New Duburi ckt-II will remain in service
552	KTPP-Kharagpur 400 KV Ckt 2	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WBSETCL	CT & CVT testing		Other Ckt should be available		
553	Kharagpur- Baripada 400 KV Ckt	15-Dec-20	7:00	16-Dec-20	15:00	ODB	WBSETCL	For route clearance work along span TL 240-243; TL 263-265; TL 358-36		Other Ckt should be available		Shall be clubbed with S.No 47
554	400 kV D/C Purnea-Biharsharif Ckt-01	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
555	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-02	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		Approved in SRPC occ meeting, TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
556	400 KV D/C RAJARHAT -PURNEA TRANSMISSION LINE	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ADANI POWER (JHARKHAND) LTD	OVER HEAD CROSSING		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
557	132kv BUS	15-Dec-20	7:00	15-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	Isolator alignment work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		Why Continuous S/D required??
558	400 kV SgTPP-Farakka#1 Bay & Tie Bay.	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Farakka#1 Line Shut Down.	Subject to WRPC consent.
559	400 kV SgTPP-Parulia #1 Bay & Tie Bay.	15-Dec-20	7:00	15-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Parulia #1 Line Shut Down.	
560	400KV ICT-2 Main Bay (CWD70Q52) at Pusauli	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
561	765/400 kV 500 MVA Hot Spare ICT at Gaya	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Detailed Status of Work done/ Pending work needs to be submitted	Nil	NLDC	
562	400KV Koderma - Gaya-I	16-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain insulator with (CLR) Polymer Insulator at Major crossings.		Other Ckt should be available		
563	220KV Khagaul-2 main Bay 202 at Patna	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
564	Main bay(715) of 765KV Dharamjaygarh-2 line at New Ranchi	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
565	400KV BUS BAR-II AT RANCHI	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus Should be available	BSEB	
566	400 KV Main Bay (430 no. bay) of Banka 2 at Biharsharif	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
567	400 KV TIE Bay of Banka 1 and Banka-2 (429 Bay) at Biharsharif	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
568	400 KV BIHARSHARIF - BALIA CKT- I	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
569	A/R OF 400 KV BIHARSHARIF - BALIA CKT- II	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- I		Line Will trip for Transient SLG Fault		
570	400 KV KAHALGAON-BARH-II	16-Dec-20	7:00	16-Dec-20	13:00	ODB	POWERGRID ER-I	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available		
571	160 MVA ICT-I AT SILIGURI	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available	WB	
572	400 KV Binaguri-Purnea Line 1	16-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	On continuous basis for NH crossing work between loc. 40-41	Detailed Work Plan/ Sketch to be submitted	Deferred till January		
573	400 KV Binaguri-Purnea Line 2	16-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	On continuous basis for NH crossing work between loc. 40-41	Detailed Work Plan/ Sketch to be submitted	Deferred till January		
574	400KV Buscoupler at Rangpo	16-Dec-20	7:00	16-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works		Feeder Should be equally distributed		Subject to NRPC consent.
575	400KV Rangpo-Kishengunj line	16-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	For stringing work of 400KV LOOP OUT in Multi Ckt portion in Top Phase of Ckt -1	Detailed Work Plan/ Sketch to be submitted	Not possible till SD of Rangpo-Binaguri		Subject to NRPC consent.
576	220 KV BUS-2 at Rangpo	16-Dec-20	7:00	17-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus Should be available	ERSS-XX PROJECT	Subject to Bhutan consent

577	400KV, 125Mvar Bus Reactor-2 along with 400KV Main Bus Bar-2 at Rajarhat	16-Dec-20	09:00:00	17-Dec-20	17:00:00	ODB	POWERGRID ER-II	Construction pending point implementation under construction activity.	May be availed after winter will be reviewed in Feb'21 OCC	Reactor shutdown in lean winter season should be avoided		Line shutdown was already availed for 17-18th November.
578	400/220/33 KV ICT-I & II AT RANGPO SS	16-Dec-20	7:00	16-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available		
579	400 kV 408 Tie Bay of Baripada-Duburi & Baripada-Jamshedpur line at Baripada	16-Dec-20	7:00	17-Dec-20	16:00	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement	May be availed after winter will be reviewed in Feb'21 OCC	Reactor shutdown in lean winter season should be avoided		
580	400KV Balangir-Jeypore S/c line	16-Dec-20	7:00	25-Dec-20	16:00	OCB	ER-II/Odisha/Balangir	Dismantling of 2 nos. existing towers, installation of 3nos. New towers under existing line and stringing of 4 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway at Balangir		Line Should be available	NLDC	
581	400KV Jeypore-Indravati Line	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For attending shutdown nature defects		Gazuwaka to be restricted to 350 MW	NLDC	
582	400 KV Duburi-Pandiabili Line and Pandiabili-Mendhasal-II	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/ Pandiabili GIS	Jumper bolt tightening in Bottom phase of Mendhasal Line-II, and top phase of Duburi-Pandiabili Line and other minor defects, also Broken Insulator changing in Duburi-Pandiabili Line		Other Ckt should be available		
583	315 MVA ICT#1 at Rourkela	16-Dec-20	7:00	31-Dec-20	16:00	OCB	ER-II/ODISHA/ROURKELA	Erection works related to Parallelling of ICTs		Other Ckt should be available	GRIDCO	
584	765KV Sundargarh-Raipur ckt-1 along with its LR at Sundargarh	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works & Guy arrangement works	May be availed after winter will be reviewed in Feb'21 OCC	Other Ckt should be available	NLDC	
585	220 KV Gaya(PG)-Khizersarai ckt 2	16-Dec-20	7:00	16-Dec-20	16:00	ODB	BSPTCL	For PLCC related work		Other Ckt should be available		Khizersarai GIS will avail power from BSF and Bodhgaya
586	400KV Main Bus#2 at RTPS S/Y, DVC	16-Dec-20	7:00	16-Dec-20	16:00	ODB	S/Y Maintenance, RTPS, DVC	Necessary Bus maintenance/ checking of the Main Bus#3		Other Bus Should be available		Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period
587	220KV Jayanagar-Jeypore PG ckt-I	16-Dec-20	7:00	16-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available/ Gazuwaka to be restricted to 350 MW	NLDC	220KV Jayanagar-Jeypore PG ckt-II will remain in service
588	132KV Baripada- Baripada PG line	16-Dec-20	7:00	16-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of 132/33KV Grid Sub-station, Baripada		Other Ckt should be available		Approved in SRPC occ meeting
589	BKTPP-Jeerat 400 KV Ckt	16-Dec-20	7:00	18-Dec-20	16:00	ODB	WBSETCL	Winter maintenance - P.M of 29C & 29D Isolator, CB Timming, CVT Tan Delta, LA, Wave Trap Checking and CT replacement including structure modification in "Y" & "B" phases		Other Ckt should be available		
590	315 MVA ICT-3 at Kharagpur	16-Dec-20	7:00	17-Dec-20	16:00	ODB	WBSETCL	Maintenance Work of transformer & CBM activities		Other ICT(s) Should be available		
591	315 MVA ICT-3 at Jeerat	16-Dec-20	7:00	16-Dec-20	15:00	ODB	WBSETCL	Oil leakage rectification		Other ICT(s) Should be available		
592	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
593	400 KV D/C Purnea-Biharsharif Ckt-02	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
594	102 bay(132Kv side bay of 160MVA ICT#1)	16-Dec-20	7:00	16-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP WORK		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
595	400 kV SgTTP-Subhashgram Bay & Tie Bay with Line Reactor.	16-Dec-20	7:00	16-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kv element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Subhashgram Line Shut Down.	
596	400 kV SgTTP-Parulia #1 Bay & Tie Bay.	16-Dec-20	7:00	16-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kv element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Parulia #1Line Shut Down.	
597	220 kv side main bay of 400/220 kv ICT-1 (201) at Gaya	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
598	400KV BUS-1 at Patna	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Bus should be available	BSEB	
599	208 BAY Main bay of BSPTCL-1 at Kisanganj	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
600	400 kv bus 2 at Darbhanga	17-Dec-20	7:00	18-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB	
601	400 KV Tie Bay of Koderma 1 and Future (435 Bay) at Biharsharif	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		Subject to NRPC consent.
602	315 MVA ICT-2 AT MUZAFFARPUR	17-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-I	OVERHAULING OF OLTC		Other ICT(s) Should be available	BSEB	Subject to NRPC consent.
603	400 KV BIHARSHARIF - BALIA CKT- II	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
604	A/R OF 400 KV BIHARSHARIF - BALIA CKT-I	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - BALIA CKT-II		Line Will trip for Transient SLG Fault		
605	400KV TALA-BINAGURI-IV	17-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Procelin Insulator replacement with CLR Polymer Insulator works at major crossing span		Other Ckt should be available		
606	400 KV Bongaigaon Binaguri Line#2	17-Dec-20	7:00	17-Dec-20	15:00	ODB	POWERGRID ER-II	Line jumper modification for Bay upgradation	Detailed Work Plan to be submitted	Other Ckt should be available	NLDC	
607	400KV Main bay of Bongaigaon #2 at Binaguri	17-Dec-20	7:00	31-Dec-20	16:00	OCB	POWERGRID ER-II	Upgradation of 415 Bay under ERSS-XX	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
608	400KV Rangpo-Dikchu line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Works				
609	220/132 KV 160 MVA ICT-1 Malda	17-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	220KV R-ph Bushing replacement owing to high Variable frequency Tan-delta Value		Other ICT(s) Should be available	WB	
610	400KV 125 MVAR Bus Reactor-2 at Baharampore	17-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	S/D for Balance construction Activities	May be availed after winter will be reviewed in Feb'21 OCC	Reactor shutdown in lean winter season should be avoided		
611	220 KV DVC-I Bay at Durgapur	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Element to be charged through Transfer Bus		220 KV DVC Line-I shall remain service through TBC -1 bay (202 bay)
612	400KV Maithon-Durgapur # 2 Line	17-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings		Other Ckt should be available		
613	400/220/33 KV ICT-III & IV AT RANGPO SS	17-Dec-20	7:00	17-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available		
614	400KV ICT -2 & TALCHAR LINE TIE BAY (408) at Angul	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Both Main bay should be available, at least two dia should be complete		
615	765KV ANGUL-SUNDERGARH CKT 3&4	17-Dec-20	7:00	19-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	Jumper replacement work at Loc. No-265 (Transposition Tower)		ER SR TTC Reduction / ER SR TTC to be reduced by 650 MW	NLDC	Approved in SRPC occ meeting. TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period

616	400KV Jeypore-Bolangir Line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For attending shutdown nature defects		Gazuwaka to ber restricted to 350 MW	NLDC		Approved in SRPC occ meeting
617	ACF - 3 Filter Bus at Kaniha	17-Dec-20	7:00	17-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Insulator Replacement of all filter Isolators of ACF3 Bus and AMP of 10C03-A bay. Pole - I & II shall remain in service through other available filter of ACF-1 & ACF-2 .		Nil			
618	400 kvBaripada-Pandiabili and Pandiabili-Mendhasal-I	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/ Pandiabili GIS	Remark - HVDC link shall be available at rated power Jumper bolt tightening in Bottom phase of Mendhasa Line-II, and top phase of Duburi-Pandiabili Line and other minor defects. Also Broken Insulator changing in Baripada-Pandiabili Line		Other Ckt should be available			May be allowed
619	400 KV, 125 MVAR Bus Reactor # 1 at Rengali	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided			
620	400KV Sundargarh-Rourkela ckt-3(432L)	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Other Ckt should be available			
621	400KV Meramundali-New Duburi ckt-II	17-Dec-20	7:00	17-Dec-20	16:00	ODB	GRIDCO	Line isolator overhauling and checking of clamp tightness at Meramundali end		Other Ckt should be available		400KV Meramundali-New Duburi ckt-I will remain in service	
622	220KV Meramundali-Kaniha ckt-II	17-Dec-20	7:00	18-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		220KV Meramundali-Kaniha ckt-I will remain in service	
623	315 MVA ICT-2 at Jeerat	17-Dec-20	7:00	17-Dec-20	15:00	ODB	WBSETCL	Supervision Checking and Emulsifier sys checking		Other ICT(s) Should be available			
624	400 KV D/C Purnea-Biharsharif Ckt-01	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			
625	AVR OF 400 KV D/C Purnea-Biharsharif Ckt-02	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
626	220 kv Alipurduar-salakati-1 TL	17-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/POWERGRID	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			Subject to NRPC consent.
627	220 KV DVC-I Bay at Durgapur	17-Dec-20	7:00	17-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			Subject to NRPC consent.
628	220 kv Alipurduar-salakati-1 TL	17-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
629	132Kv Baripada-Jaleswar line	17-Dec-20	7:00	17-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	CVT replacement work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
630	400 kv SgTPP-Parulia #2 Bay & Tie Bay.	17-Dec-20	7:00	17-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		Parulia #2 Line Shut Down.	
631	400 kv SgTPP-Farakka#1 Bay & Tie Bay.	17-Dec-20	7:00	17-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		Farakka#1 Line Shut Down.	
632	400KV ICT-1 Main Bay (CWD60Q52) at Pusauli	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay and Main bay of Tie should be available, Atleast two dia should be complete			
633	400KV CWD50Q50 Bay (Tie Bay of Ac filter east side and Converter transformer East Side) at Pusauli	18-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER1	Overhauling of CWD50Q50 R&Y-Phase Pole		Both Main bay should be available, at least two dia should be complete			
634	220 kv main bay of TBC (202) at Gaya	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
635	220KV Khagaul-3 main Bay 203 at Patna	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			May be allowed
636	400 KV BIHARSHARIF - BALIA CKT - I	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19 TO FACILITATE SID WORK ON 400 KV BIHARSHARIF-BALLIA CKT - I		Other Ckt should be available			
637	AVR OF 400 KV BIHARSHARIF - BALIA CKT-II	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-I			Line Will trip for Transient SLG Fault			
638	400 KV BARH-MOTIHARI-II	18-Dec-20	7:00	18-Dec-20	13:00	ODB	POWERGRID ER-I UNDER PILOT PROJECT OF RLDC	FOR INSTALLING MAIN SEM METER AND CHECK METER UNDER 5 MINUTE METERING TIME BLOCK		Other Ckt should be available	BSEB		
639	315MVA ICT-1 AT ALIPURDUAR	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work		Other ICT(s) Should be available	WB		
640	160 MVA ICT-II AT SILIGURI	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other ICT(s) Should be available	WB		May be allowed
641	132KV Rangit Rangpo Ckt	18-Dec-20	7:00	18-Dec-20	16:30	ODB	POWERGRID ER-II	Porcelain Insulator replacement at loc 51					May be allowed
642	66 KV Gangtok-Tadong Line	18-Dec-20	7:00	18-Dec-20	14:00	ODB	POWERGRID ER-II	S/D for Relay Retrofitting					May be allowed
643	132 KV BUS-1 at Rangpo	18-Dec-20	7:00	19-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Othe Bus Should be available		ERSS-XX PROJECT	
644	132 KV Rangpo-Melli	18-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted			ERSS-XX PROJECT	
645	400KV Main bay Bus Reactor-I & II at Durgapur	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete		BR-I & II shall remain service through Tie CB 405	
646	315MVA ICT#3 at Subhasgram	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Main CT (409 CT) & Scheme checking	Detailed Work Plan to be submitted		WB	315 MVA ICT#3 will be under Shutdown.	
647	400/220/33 kv ICT - V & TEESTA-V-I CKT AT RANGPO SS	18-Dec-20	7:00	18-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available			Subject to NRPC consent.
648	400KV ICT-4 & FUTURE TIE BAY (420) at Angul	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Both Main bay should be available, at least two dia should be complete			Subject to NRPC consent.
649	400 kv 410 main Bay of Baripada-Pandiabili line at Baripada	18-Dec-20	7:00	19-Dec-20	16:00	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		The bay and main bay of Tie should be available, Atleast two dia should be complete			
650	315 MVA ICT-2 at Jeypore	18-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha /Jeypore	For 220KV LA Foundation and shifting work, 220KV Cable termination and Transformer Bushing erection of New ICT-4 under SPML Package near ICT-2 area due to low clearance between new Gantry & existing 220KV Jumper of ICT-2 (Outage to be booked under Construction Head)		ER SR TTC to be reduced by 650 MW	GRIDCO		
651	ACF - 1 Filter Bus at Kaniha	18-Dec-20	7:00	18-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Insulator Replacement of all filter Isolators of ACF1 Bus . Pole - I & II shall remain in service through other available filter of ACF-2 & ACF-3 . Remark - HVDC link shall be available at rated power		Nil			
652	400 KV Rourkela-Chaibasa # 1 LINE	18-Dec-20	7:00	18-Dec-20	13:00	ODB	ER-II/ODISHA/ROURKELA	FOR TAKING THE LINE REACTOR IN SERVICE AFTER GASKET REPLACEMENT & OVERHAULING WORKS TO ARREST OIL LEAKAGES		Other Ckt should be available			
653	765KV Sundargarh-Darlipalli ckt-2(719L)	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works & GUY arrangement works		Other Ckt should be available	NLDC		

654	315 MVA ICT-1 at Jeerat	18-Dec-20	7:00	18-Dec-20	15:00	ODB	WSETCL	Oil leakage rectification		Other ICT(s) Should be available			
655	AVR OF 400 KV D/C Purnea-Biharsharif Ckt-01	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault			
656	400 KV D/C Purnea-Biharsharif Ckt-02	18-Dec-20	7:00	18-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available			
657	400KV Main bay Bus Reactor-I & II at Durgapur	18-Dec-20	7:00	18-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
658	132KV Baripada- Bangriposi Line	18-Dec-20	7:00	18-Dec-20	13:30	ODB	ER-II/Odisha/BARIPADA S/S	CT AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			May be allowed
659	400 kv SgTTP-Parulia #2 Bay & Tie Bay.	18-Dec-20	7:00	18-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure availability of the elements associated to the bays	Parulia #2 Line Shut Down.		Approved in SRPC occ meeting. TTC Reduction upto 2200 MW in the ER-SR corridor during the shut down period. Generation backing may also required in Talcher STG-1 & 2
660	315 MVA ICT#1 and its 400KV side Bay at SgTTP	18-Dec-20	7:00	18-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure availability of the elements associated to the bays	ICT#1 Shut Down.		Approved in SRPC occ meeting
661	220 kv main bay of Bus Coupler (203) at Gaya	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
662	315 Mva ICT 3 at Biharsharif	19-Dec-20	7:00	22-Dec-20	16:00	OCB	POWERGRID ER-I	OLTC overhauling		Other ICT(s) Should be available	BSEB		
663	400 KV Tie Bay (Bay no 432) of 400KV Biharsharif -Varanasi Line-2 at Biharsharif	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
664	400 KV Bus 4 at Biharsharif	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	Checking of Bus Interlocking scheme under construction		Other Bus should be available	BSEB		
665	400 KV BIHARSHARIF - BALIA CKT- II	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at roadriver/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available			
666	AVR OF 400 KV BIHARSHARIF - BALIA CKT- I	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- II		Line Will trip for Transient SLG Fault			
667	400KV Koderma - Gaya-I	19-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.		Other Ckt should be available			May be allowed
668	AVR of 400KV Koderma - Gaya-II	19-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	AVR in non-auto mode for replacement work.		Line Will trip for Transient SLG Fault			
669	400KV Bus#2 at Binaguri	19-Dec-20	7:00	19-Dec-20	13:00	ODB	POWERGRID ER-II	415 Bay bus isolator jumper removal		Other Bus should be available	WB		
670	132KV Rangit Rangpo Ckt	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Porcelain Insulator replacement at loc 2		Shutdown shall be allowed for max 4 to 5 Hr during Sikkim corridor connected generators low schedule period.			
671	220KV Rajarhat-Jeerat circuit-2	19-Dec-20	09:00:00	19-Dec-20	17:00:00	ODB	POWERGRID ER-II	Auxiliary switch replacement of Line isolator-Q9		Other Ckt should be available			Subject to NRPC consent.
672	315MVA ICT#4 at Subhasgram	19-Dec-20	7:00	19-Dec-20	16:00	ODB	POWERGRID ER-II	Bay Upgradation Work Under ERSS-XVIII - Differential & REF Stability Test w.r.t to new Main CT (412 CT) & Scheme checking	Detailed Work Plan to be submitted	Other ICT(s) Should be available	WB	315 MVA ICT#4 will be under Shutdown.	Subject to NRPC consent.
673	TEESTA-V-II & RANGPO-Dikchu AT RANGPO SS	19-Dec-20	7:00	19-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other Ckt should be available			
674	765 KV SUNDARGARH LINE-1 MAIN BAY (709) at Angul	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Angul SS	AMP		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
675	Talcher-Kolar Bipole S/D	19-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Electrode line diversion work for M/s East Coast railway from Loc.:37 to Loc.:40. Tower erection is completed and stringing work shall be completed during planned S/D. Pole-1 shall come into service after Bipole S/D Pole-2 shall remain in S/D.		Both Main bay should be available, at least two dia should be complete			
676	NTPC Feeder- 1, 2, 3 & 4	19-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Shutdown shall be availed during Bipole shutdown for AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
677	400 KV, 125 MVAR Bus Reactor # 2 at Rengali	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work	May be availed after winter (OCC)	Reactor shutdown in lean winter season should be avoided			
678	Bay No 427:- 400 kv Sng 4 Main Bay at Rourkela	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
679	703 Main Bay of 765/400KV ICT-1 at Sundargarh	19-Dec-20	7:00	19-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		May be allowed
680	765KV /400kv ICT-I at Sundargarh	19-Dec-20	7:00	19-Dec-20	11:30	ODB	ER-II/Odisha/Sundargarh	Guy Arrmgment works for system improvement		Other ICT(s) Should be available	NLDC		May be allowed
681	400KV Meramundali-Lapanga ckt-I	19-Dec-20	7:00	19-Dec-20	16:00	ODB	GRIDCO	Replacement of R ph line isolator drop at Meramundali end		Other Ckt should be available	400KV Meramundali-Lapanga ckt-II will remain in service		Subject to WRPC consent.
682	BKTPP-Arambagh 400 KV Ckt	19-Dec-20	7:00	21-Dec-20	16:00	ODB	WSETCL	Winter maintenance - P.M of 29C & 29D Isolator, CB Timming, LA, Wave Trap Checking, CT, CVT & Bushing Tan Delta of Line Reactor including grounding reactor checking		Other Ckt should be available			
683	220 kv Alipurduar-salakati-2 TL	19-Dec-20	7:00	20-Dec-20	16:00	ODB	ER-II/POWERGRID	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
684	220 kv Alipurduar-salakati-2 TL	19-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-II	Replacement of damaged Lightning arrester at various locations.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
685	132KV Baripada- Baripada(OPTCL) Line	19-Dec-20	7:00	19-Dec-20	13:30	ODB	ER-II/Odisha/BARIPADA S/S	CT AMP work		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
686	400KV side bay of ICT#2 & Tie bay at SgTTP	19-Dec-20	7:00	19-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure availability of the elements associated to the bays	ICT Shut Down not required.		

687	400 kV SgTPP-Berhampur #1 Bay & Tie Bay.	19-Dec-20	7:00	19-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays.	Berhampur #1 Line Shut Down.	
688	400 KV Bus 1 at Motihari	20-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus should be available	BSEB	
689	400 KV BUS 2 at Biharsharif	20-Dec-20	7:00	25-Dec-20	16:00	OCB	POWERGRID ER-I	For Bus Bar Commissioning work of TBEA Project	Detailed Work Plan to be submitted	Other Bus should be available	BSEB	
690	400KV Biharshaif Banka ckt 2	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	Retrofitting of auto reclose to numerical relay		Other Ckt should be available		
691	400 KV BIHARSHARIF - BALIA CKT- I	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
692	A/R OF 400 KV BIHARSHARIF - BALIA CKT- II	20-Dec-20	7:00	20-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALLIA CKT- I		Line Will trip for Transient SLG Fault		
693	220KV Binaguri-Birpara 1 line	20-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-II	Railway Diversion work at by 145-146 , Execution by NFR Railway	Detailed Work Plan/ Sketch to be submitted	Deferred till January		
694	220KV Binaguri-Birpara 2 line	20-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-II	Railway Diversion work at by 145-146 , Execution by NFR Railway	Detailed Work Plan/ Sketch to be submitted	Deferred till January		
695	132 KV BUS-2 at Rangpo	20-Dec-20	7:00	21-Dec-20	16:00	OCB	POWERGRID ER-II	Docking of interface module with existing BUS	Detailed Work Plan to be submitted	Other Bus should be available	Subject to consent from generators/Sikkim	ERSS-XX PROJECT
696	400KV Maithon-Right Bank # I	20-Dec-20	7:00	3-Jan-21	16:00	OCB	POWERGRID ER-II	Re conducting work	Detailed Work Plan to be submitted/ May be availed when one MPL unit is under overhauling		MPL	
697	400KV Maithon-Right Bank # II	20-Dec-20	7:00	3-Jan-21	16:00	ODB	POWERGRID ER-II	To be kept in Non-Auto Mode during reconducting of 400KV Maithon- RB# I line for safety measure			MPL	
698	400KV Maithon - Mejia #1 Line	20-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings	Detailed Status of Work done/ Pending work needs to be submitted			
699	400kv Main bay of Maithon-1 at MPL	20-Dec-20	7:00	3-Jan-21	16:00	OCB	POWERGRID ER-II	Upgradation of Bay equipments under ERSS-XVII Project work. Shut down of Bays proposed in respect of line shut down for reconducting work.	Detailed Work Plan to be submitted	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
700	400 KV D/C Arambag - Kolaghat, Arambag - Durgapur TL (WBSETCL)	20-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 31/0 to 32/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 400 KV D/C Arambag - Kolaghat, Arambag - Durgapur TL (WBSETCL)			WB	
701	Rangpo-Kishanganj AT RANGPO SS	20-Dec-20	7:00	20-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		After retun of Rangpo Binaguri		
702	765KV Angul_Sundargarh Ckt 4 Main Bay 720 at Angul	20-Dec-20	7:00	20-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	
703	400 kv 411 Tie Bay of Baripada-Pandiabilli & Baripada-TISCO line at Baripada	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/BARIPADA S/S	Gasket replacement		ER-SR TTC to be reduced by 2000 MW		
704	HVDC Pole-2	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	RTV coating of smoothing reactor as a preventive measure		ER-SR TTC to be reduced by 2000 MW		
705	NTPC Feeder- 3 & 4 and HVDC BUS-3 & 4	20-Dec-20	7:00	21-Dec-20	16:00	OCB	ER-II/Odisha/HVDC Talcher	Shut-down of HVDC BUS - III & IV shall be availed for insulator replacement of Bus Sectionizer Isolator (10C04-Q11 & Q21) . Pole-II Main Feeder Bus side isolator (10C03-A-Q1)and ACF 3 Main Bus side isolator(10C03-C-Q2) . Remark :- Pole - 2 shall remain in S/D for RTV Coating as per SL No- 04. Pole -I shall remain in service through NTPC FEEDER 1 & 2 and HVDC BUS- I & II) . Pole -I will operate in full power capability and All the filters of ACF-1 & 2 will remain in service		Both Main bay should be available, at least two dia should be complete		
706	400 kv D/C Purnea-Biharsharif Ckt-01	20-Dec-20	7:00	20-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification		Other Ckt should be available		
707	A/R OF 400 kv D/C Purnea-Biharsharif Ckt-02	20-Dec-20	7:00	20-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification		Line Will trip for Transient SLG Fault		
708	400KV Varanasi North Main Bay (CWD30Q52) at Pusauli	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
709	220 kv main bay of Gaya-Bodhgaya line-2 (204) at Gaya	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be kept Charged with Transfer Bus		
710	209 BAY Main bay of BSPTCL-2 at Kisanganj	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		May be allowed
711	765/400KV, 3 X 500MVA ICT-1 at New Ranchi	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available	NLDC	Subject to WRPC consent.
712	220 KV PURNEA-NEWPURNEA-1 (201-52) AT NEW PURNEA	21-Dec-20	7:00	23-Dec-20	16:00	OCB	POWERGRID ER-I	SF6 GAS LEAKAGE ARREST AT B-PH		Other Ckt should be available		
713	400 KV D/C KAHAGAON-FARAKKA CKT 3	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Insulator.		Other Ckt should be available		Any load restriction on Sahupuri-Pusaulli line???
714	400 KV Main Bay (Bay no 433) of 400KV Biharsharif -Varanasi Line-2 at Biharsharif	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
715	400 KV BIHARSHARIF - BALIA CKT- II	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available		
716	A/R OF 400 KV BIHARSHARIF - BALIA CKT- I	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALLIA CKT- II		Line Will trip for Transient SLG Fault		
717	400KV Rangpo- Teesta-v Ckt-1	21-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	Porcelain insulator replacement at major crossing.			NHPC	
718	400KV Rangpo-Teesta-v Ckt-2	21-Dec-20	7:00	28-Dec-20	16:00	OCB	POWERGRID ER-II	For rectification of SF6 gas leakage repair work.	Detailed Work Plan to be submitted			
719	400KV Main bay at Sagardighi-II at Durgapur	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		Sagardighi-II line shall remain in service through Tie CB 411
720	500 MVA ICT#5 at Subhasgram	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of ICT#5		Other ICT(s) Should be available	WB	500 MVA ICT#5 will be under Shutdown.
721	80MVAR B/R-1 at Keonjhar	21-Dec-20	7:00	21-Dec-20	16:00	ODB	Keonjhar	CSD tuning (Shutdown will be taken if not availed in NOV/20)				Subject to NRPC consent.
722	Bay No 430- 400 kv Sng 2 Main Bay at Rourkela	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		
723	706 Main Bay of 765/400KV ICT-2 at Sundargarh	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC	Subject to Bhutan consent
724	765KV /400kv ICT-II at Sundargarh	21-Dec-20	7:00	21-Dec-20	11:30	ODB	ER-II/Odisha/Sundargarh	Guy Armgement works for system improvement		Other ICT(s) Should be available	NLDC	
725	400KV Sundargarh-Raiagarh Ckt #1	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available		
726	220 KV DMTC(Darbhangha)-Ujajarpur S/C TL	21-Dec-20	7:00	23-Dec-20	16:00	ODB	BSPTCL	For tree pruning and jumper tightening work		Other Ckt should be available		Ujajarpur will avail power from alternate sources.

727	221 KV Patna(PG)-Khagaul ckt 1, ckt2 and ckt 3	21-Dec-20	7:00	21-Dec-20	13:00	ODB	BSPTCL	For replacement of 132 kv and 220 KV main bus Isolator	May be taken on by one	Khagaul will avail power from Bihta(New) at 132 KV Level		
728	220KV Jamshedpur-Jindal Tie	21-Dec-20	7:00	21-Dec-20	16:00	ODB	GOMD-III, Jamshedpur, DVC	Repairing of damaged Y ph conductor in between loc no. 191-192	Both Main bay should be available, at least two dia should be complete			
729	220KV Joda-Ramachandrapur	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kV/132/33kV S/Y at Joda grid s/s	Annual	Jindal S/S will avail power supply from Jamshedpur end.		
730	132KV Joda-Kenduposi	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kV/132/33kV S/Y at Joda grid s/s		Jindal S/S will avail power supply from Jamshedpur end.	May be allowed	
731	220KV Joda-JSPL	21-Dec-20	7:00	22-Dec-20	16:00	ODB	GRIDCO	Annual maintenance of 220kV/132/33kV S/Y at Joda grid s/s		Jindal S/S will avail power supply from Jamshedpur end.	Subject to WRPC consent.	
732	220KV Tarkera-Rourkela PG Ckt-II	21-Dec-20	8:00	21-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance	Other Ckt should be available	220KV Tarkera-Rourkela PG Ckt-I will remain in service		
733	400 KV MB-lal Jeerat	21-Dec-20	7:00	21-Dec-20	15:00	ODB	WBSETCL	Repairing of Main Bus conductor	Other Bus should be available			
734	A/R OF 400 KV D/C Purnea-Biharsharif Ckt-01	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ENICL	Auto Reclosure OFF for Helical installation & SD defect rectification	Line Will trip for Transient SLG Fault			
735	400 kv D/C Purnea-Biharsharif Ckt-02	21-Dec-20	7:00	21-Dec-20	16:00	ODB	ENICL	Shutdown for Helical installation & SD defect rectification	Other Ckt should be available			
736	132 KV Joda-Kendposi T/L	21-Dec-20	7:00	23-Dec-20	11:00	OCB	JUSNL	Replacement of TB Isolator, LAPT of Joda feeder at kendposi end under PSDF Scheme	Other Ckt should be available	OPTCL		
737	400KV Main bay at Sagardighi-II at Durgapur	21-Dec-20	7:00	21-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
738	132KV Baripada-Bhograi line	21-Dec-20	7:00	21-Dec-20	13:30	ODB	ER-II/Odisha/BARIPADA S/S	CT AMP work	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
739	315 MVA ICT#1 and its 400KV side Bay at SgTPP	21-Dec-20	7:00	21-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	ICT#1 Shut Down.	Subject to NRPC consent.	
740	400 kv SgTPP-Berhampur #1 Bay & Tie Bay.	21-Dec-20	7:00	21-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Berhampur #1 Line Shut Down.	Subject to NRPC consent.	
741	220 KV main bay of Gaya-Bodhgaya line-1 (206) at Gaya	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK	Detailed Status of Work done/ Pending work needs to be submitted	Transfer Bus	Subject to NRPC consent.	
742	400KV Koderma - Gaya-II	22-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-1	for replacement of Porcelain Insulator with (CLR) Polymer Insulator at Major crossings.	Other Ckt should be available			
743	400 KV D/C KAHAGAON-FARAKKA CKT 4	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of insulator.	Other Ckt should be available			
744	400 KV Main Bay (Bay no 440) of 400KV Biharsharif -Varanasi Line-1 at Biharsharif	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
745	400 KV MUZAFFARPUR-PURNIA LINE-1	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	RETROFITTING AND TESTING OF AUTO RECLOSE RELAY	Other Ckt should be available			
746	400 KV BIHARSHARIF - BALIA CKT- I	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at roadriver/rail/power line crossings.Total 19 locations. Completed - Nil. To be completed- 19	Other Ckt should be available		May be allowed	
747	A/R OF 400 KV BIHARSHARIF - BALIA CKT- II	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- I	Line Will trip for Transient SLG Fault		Subject to WRPC consent.	
748	400KV Koderma - Gaya-II	22-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Other Ckt should be available			
749	A/R of 400KV Koderma - Gaya-I	22-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.	Line Will trip for Transient SLG Fault			
750	315MVA ICT-2 AT ALIPURDUAR	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work	Other ICT(s) should be available	WB		
751	400 KV TALA-BINAGURI-II	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	Jumper rectification works at Loc. 224 of railway crossing span	Other Ckt should be available			
752	400KV Main bay Bus Reactor-III at Durgapur	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	125 MVAR BR-III shall remain in service through Tie CB 423 CB	Subject to NRPC consent.	
753	50 MVAR Sagardighi LR at Subhasgram	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 50 MVAR Sagardighi LR	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor Shutdown to be avoided in lean winter period	50 MVAR Sagardighi LR will be under Shutdown	Subject to NRPC consent.
754	400 KV BUS-II AT RANGPO SS	22-Dec-20	7:00	29-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	Shutdown shall be allowed after restoration of Rangpo - Binaguri D/C			
755	10952- 132KV Baripada Line Main bay at Baripada	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	Element to be Kept Charge with Transfer Bus			
756	220 KV Bus # 1 at Rengali	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work	Other Bus should be available	GRIDCO		
757	Bay No 405:- 400 kv Talcher 1 TieBay at Rourkela	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	AMP WORKS	Both Main bay should be available, at least two dia should be complete			
758	715 Main Bay of 765KV Sundargarh-dharamjaygarh ckt-3 at Sundargarh	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
759	400KV Sundargarh-Raigarh Ckt #3	22-Dec-20	7:00	22-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work	Other Ckt should be available		May be allowed	
760	220KV Meramundali-Kaniha ckt-I	22-Dec-20	7:00	23-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line and to by pass wavetrap and to check tightness of all points & overhauling of line isolator at Meramundali end	Other Ckt should be available	220KV Meramundali-Kaniha ckt-II will remain in service		
761	400KV Main bay Bus Reactor-III at Durgapur	22-Dec-20	7:00	22-Dec-20	16:00	ODB	POWERGRID ER-II	AMP works	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element,			
762	400KV side bay of ICT#2 & Tie bay at SgTPP	22-Dec-20	7:00	22-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	ICT Shut Down not required.		
763	400 kv SgTPP-Gokarna #1 Bay & Tie Bay.	22-Dec-20	7:00	22-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays	Gokarna #1 Line Shut Down.		
764	400/220 kv 500MVA ICT-1 at Pusauli	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Other ICT(s) should be available	BSEB		

765	220 kv main bay of Gaya-Dehri line-2 (208) at Gaya	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
766	400 kv bus 2 at Motihari	23-Dec-20	7:00	24-Dec-20	16:00	OCB	POWERGRID ER-I	HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB		
767	400KV Main bay of Biharsharif-Muzaffarpur ckt 2 (bay No 401) at Biharsharif	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
768	400 KV Tie Bay (Bay no 441) of 400KV Biharsharif -Varanasi Line-1 at Biharsharif	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
769	400 KV MUZAFFARPUR-PURNA LINE-2	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	RETROFITTING AND TESTING OF AUTO RECLOSE RELAY		Other Ckt should be available			
770	400 KV BIHARSHARIF - BALIA CKT- II	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available			
771	A/R OF 400 KV BIHARSHARIF - BALIA CKT- I	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- II		Line Will trip for Transient SLG Fault			Not approved in SRPC OCC meeting.
772	765KV-DHARAMJAYGARH-RANCHI-1	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID WR-I	For Tamnar Bay Contruction Works at Dharamjaygarh end.		Other Ckt should be available	NLDC		
773	400 KV MUZAFFARPUR-GORAKHPUR 1	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments at PGCIL Gorakhpur S/s		Other Ckt should be available	NLDC		
774	401 KV TALA-BINAGURI-II	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	Jumper rectification works at Loc. 224 of railway crossing span		Other Ckt should be available			
775	132 KV BUS COUPLER BAY AT SILIGURI	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	AMP work		Other Bus Should be available			
776	220 KV Buscoupler Bay at Subhasgram	23-Dec-20	7:00	23-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 204 Bay		Other Bus Should be available		204 Bay will be under Shutdown	
777	220 KV D/C Satgachia - Jeerat TL (WBSETCL)	23-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	Stringing b/w AP 154/0 to AP155/0 of 765 KV D/C Medinipur-Jeerat TL Over existing 220 KV D/C		Other Ckt should be available	WB		Approved in SRPC occ meeting. TTC Reduction upto
778	400/220/33 KV ICT-I & II AT RANGPO SS	23-Dec-20	7:00	23-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Shutdown shall be allowed after restoration of Rangpo - Binaguri D/C			
779	10152- 132KV Jaleswar Line Main bay at Baripada	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER-II/Odisha/ BARIPADA S/S	AMP works		Element to be kept Charge with Transfer Bus			
780	220 KV Bus # 2 at Rengali	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For AMP work		Other Bus Should be available	GRIDCO		
781	718 Main Bay of 765KV Sundargarh-dharamjaygarh ckt-4 at Sundargarh	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete	NLDC		
782	765KV Sundargarh-Dharamjaygarh Ckt #3	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available	NLDC		
783	132KV Baripada- Baripada PG line	23-Dec-20	7:00	23-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line		Other Ckt should be available		Baripada will avail P/S from Balasore	
784	Jeerat-Rajarhat(PG) 220 KV Ckt 2	23-Dec-20	7:00	23-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of CTs		Other Ckt should be available			
785	400 KV D/C KAHALGAON-MATHAN TRANSMISSION LINE	23-Dec-20	7:00	23-Dec-20	16:00	ODB	ADANI POWER (JHARKHAND) LTD	OVER HEAD CROSSING		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
786	Teesa III - Kishanganj Line circuit 2 and circuit 2(a)	23-Dec-20	7:00	23-Dec-20	16:00	On Daily Basis	TVPTL	For removing trees and bamboos in the transmission corridor and rectification of shutdown nature defects.		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,			
787	400 kv SgTPP-Berhampur #2 Bay & Tie Bay.	23-Dec-20	7:00	23-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure avaiability of the elements associated to the bays	Berhampur #2 Line Shut Down.		Not approved in SRPC OCC meeting.
788	400 kv SgTPP-Gokarna #1 Bay & Tie Bay.	23-Dec-20	7:00	23-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure avaiability of the elements associated to the bays	Gokarna #1 Line Shut Down.		
789	400/220 kv 500MVA ICT-2 at Pusauli	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Other ICT(s) Should be available	BSEB		May be allowed
790	220 kv main bay of Gaya-Dehri line-1 (209) at Gaya	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-1	FOR AMP WORK		Element to be kept Charged with Transfer Bus			
791	MAIN BAY OF 400 KV SILIGURI-1 (401-52) AT NEW PURNEA	24-Dec-20	7:00	26-Dec-20	16:00	OCB	POWERGRID ER-I	SF6 GAS LEAKAGE ARREST AT Y-PH		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
792	400KV Main bay of Biharsharif-Muzaffarpur ckt 1 (bay No 403) at Biharsharif	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete			
793	400 KV Tie bay of Biharsharif- Lakhisarai-1 (Bay no. 413) at Biharsharif	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete			
794	400 KV BIHARSHARIF - BALIA CKT- I	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19		Other Ckt should be available			
795	A/R OF 400 KV BIHARSHARIF - BALIA CKT- II	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-I	TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF -BALIA CKT- I		Line Will trip for Transient SLG Fault			
796	400 KV MUZAFFARPUR-GORAKHPUR 2	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID NR-III	AMP of Line Bay equipments at PGCIL Gorakhpur S/s		Other Ckt should be available	NLDC		
797	220 KV Subhasgram Newtown Line	24-Dec-20	7:00	24-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 205 Bay		Other Ckt should be available		220 KV Newtown Line will be under Shutdown	
798	400/220/33 KV ICT-III & IV AT RANGPO SS	24-Dec-20	7:00	24-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).		Other ICT(s) Should be available			
799	315 MVA ICT 1 at Baripada	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER-II/Odisha/ BARIPADA S/S	CT connector replacement.		Other ICT(s) Should be available	GRIDCO		
800	400 KV ROURKELA-SUNDARGARH#2 LINE	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		Other Ckt should be available			
801	702 Tie Bay of 765/400KV ICT-1 & 765,240MVAR Bus Reactor-1 at Sundargarh	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC		
802	765KV Sundargarh-Dharamjaygarh Ckt #4	24-Dec-20	7:00	24-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work		Other Ckt should be available	NLDC		
803	132KV Baripada PG-Bhograi feeder	24-Dec-20	7:00	24-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		Bhograi will avail P/S from Jaleswar	
804	400 kv SgTPP-Berhampur #2 Bay & Tie Bay.	24-Dec-20	7:00	24-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken seperately to ensure avaiability of the elements associated to the bays	Berhampur #2 Line Shut Down.		

805	400 kV SgTPP-Farakka #2 Bay & Tie Bay.	24-Dec-20	7:00	24-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays.	Farakka #2 Line Shut Down.	
806	400KV BIHARSHARIF-SASARAM-1 Main Bay (Bay No 419) at Biharsharif	25-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete		
807	400 KV ICT 2 Main bay (422) at Biharsharif	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete		
808	400 KV BUS 1 at Biharsharif	25-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	For Bus Bar Commissioning work of TBEA Project	Other Bus should be available	BSEB	
809	400 KV BIHARSHARIF- BALIA CKT- II	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings. Total 19 locations. Completed - Nil. To be completed- 19 TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF- BALIA CKT-II	Other Ckt should be available		
810	A/R OF 400 KV BIHARSHARIF - BALIA CKT-I	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Line Will trip for Transient SLG Fault		
811	400KV Maithon - Gaya-I	25-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.	Other Ckt should be available		
812	A/R of 400KV Maithon - Gaya-II	25-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.	Line Will trip for Transient SLG Fault		
813	400KV Maithon -Mejia # 2 Line	25-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	Insulator Replacement work at major crossings	Detailed Status of Work done/ Pending work needs to be submitted	Other Ckt should be available	May be availed as per S.no /81.
814	400 KV Rajarhat Line Main Bay at Subhasgram	25-Dec-20	7:00	25-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 404 Bay	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete	404 Bay will be under Shutdown	
815	400/220/33 KV ICT- V & TEESTA-VI CKT AT RANGPO SS	25-Dec-20	7:00	25-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	Other Ckt should be available	TEESTA V	
816	765KV Angul-Sundargarh Ckt 4 Tie Bay 719 at Angul	25-Dec-20	7:00	25-Dec-20	16:00	OCB	ER-II/Odisha/Angul SS	SF6 Gas leakage rectification	Both Main bay should be available, at least two dia should be complete	NLDC	
817	400 KV ROURKELA-SUNDARGARH#4 LINE	25-Dec-20	7:00	25-Dec-20	16:00	ODB	ER-II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS	Other Ckt should be available		
818	132 KV Bus 1 at Motihari	26-Dec-20	7:00	27-Dec-20	16:00	OCB	POWERGRID ER-I	Erection, HV testing & Bus bar protection testing of extension bus	Other Bus should be available	BSEB	Subject to WRPC consent.
819	315 MVA ICT 1 Main Bay (Bay no 415) at Biharsharif	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete		
820	400 KV BIHARSHARIF- KODERMA- 1 Main bay (Bay no.434) at Biharsharif	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete		
821	500MVA ICT4 at Biharsharif SS	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	CSD Commissioning work under project head ERSS-XX	Detailed Work Plan to be submitted	Other ICT(s) Should be available	BSEB
822	400KV BIHARSHARIF- LAKHISARAI CKT-I	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available		
823	A/R OF 400 KV BIHARSHARIF-LAKHISARAI-II	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
824	400 KV Sagardighi Line Main Bay at Subhasgram	26-Dec-20	7:00	26-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 401 Bay	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete	401 Bay will be under Shutdown	
825	TEESTA-V-II & RANGPO-Dikchu AT RANGPO SS	26-Dec-20	7:00	26-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	Other Ckt should be available	TEESTA V	
826	20852- 315MVA ICT I Bay at Baripada	26-Dec-20	7:00	26-Dec-20	16:00	ODB	ER-II/Odisha/BARIPADA S/S	AMP works	Other ICT(s) Should be available		
827	705 Main Bay of 765/400KV ICT-2 & 765,240MVAR Bus Reactor-2 at Sundargarh	26-Dec-20	7:00	26-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete.	NLDC	
828	220kv Budhipadar-Korba S/C line ckt-III	26-Dec-20	7:00	30-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	TL Maint work-Earthring & insulator change	ER-SR TTC to be reduced by 2000 MW	NLDC	
829	220 KV Patna(PG)-Khagaul ckt 1, ckt2 and ckt 3	26-Dec-20	7:00	26-Dec-20	15:00	ODB	BSPTCL	For replacement of 132 kv and 220 KV main bus Isolator	Other Ckt should be available	Khagaul will avail power from Bhta(New) at 132 KV Level	
830	400 kV SgTPP-Gokarna #2 Bay & Tie Bay.	26-Dec-20	7:00	26-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays.	Gokarna #2 Line Shut Down.	
831	400 kV SgTPP-Jeerat # 1 Bay & Tie Bay.	26-Dec-20	7:00	26-Dec-20	16:00	ODB	WB	Annual Maintenance	Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays.	Jeerat # 1 Line Shut Down.	
832	400KV BIHARSHARIF- LAKHISARAI CKT-II	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available		
833	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-I	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
834	Tie Bay of 400 KV Rajarhat Line and 315 MVA ICT#2 (405 Bay) at Subhasgram	27-Dec-20	7:00	27-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 405 Bay	Both Main bay should be available, at least two dia should be complete	405 Bay will be under Shutdown	
835	Rangpo-Kishanganj AT RANGPO SS	27-Dec-20	7:00	27-Dec-20	15:00	ODB	ER-II	FOR MODIFICATION OF GD LOGIC TO AVOID BUS TRIPPING (SPURIOUS TRIPPINGS).	After return of Rangpo-Binaguri		
836	400 KV Balangir-Meramundali Line	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 400KV Balangir-Angul line.	ER-SR TTC Gaziwaka at 350 MW		
837	Main Bay of 400 KV Balangir-Angul Line (401 BAY)	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 401 52CB and 401 CT	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete.		
838	714 Tie Bay of 765KV Sundargarh-Angul ckt-2 & 765KV Sundargarh-Dharamjaygarh ckt-3 at Sundargarh	27-Dec-20	7:00	27-Dec-20	16:00	ODB	ER-II/Odisha/Sundargarh	AMP works	Both Main bay should be available, at least two dia should be complete	NLDC	
839	105 Bay (Pusauli-Kudra Line Bay) at Pusauli	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK	Line to be Charged with Transfer Bus		
840	500MVA ICT-2 AT NEW PURNEA	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK	Other ICT(s) Should be available	BSEB	
841	400KV BIHARSHARIF- LAKHISARAI CKT-I	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Other Ckt should be available		
842	A/R OF 400KV BIHARSHARIF- LAKHISARAI CKT-II	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing	Line Will trip for Transient SLG Fault		
843	400KV Maithon - Gaya-II	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	S/D for changing porcelain insulator by polymer insulator.	Other Ckt should be available		
844	A/R of 400KV Maithon - Gaya-I	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	A/R in non-auto mode for replacement work.	Line Will trip for Transient SLG Fault		
845	400KV Main Bay of 500 MVA ICT#5 at Subhasgram	28-Dec-20	7:00	28-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 415 Bay	Tie Bay and Main bay of Tie should be available, Atleast two dia should be complete	415 Bay will be under shutdown	
846	ICT-I (3x 105 MVA) at Jeypore	28-Dec-20	7:00	1-Jan-21	16:00	ODB	ER-II/Odisha /Jeypore	For 220KV Cable termination and Jumper connection from existing ICT-I to ICT-3 Transformer Bay. (Outage to be booked under Construction Head)	ER-SR TTC / ER-SR TTC to be reduced by 1000 MW	GRIDCO/NLDC	

847	400 KV ROURKELA-SUNDARGARH#1 LINE	28-Dec-20	7:00	28-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		Other Ckt should be available		
848	717 Tie Bay of 765KV Sundargarh-Angul ckt-1 & 765KV Sundargarh-Dharamjaygarh ckt-4 at Sundargarh	28-Dec-20	7:00	28-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Both Main bay should be available, at least two dia should be complete	NLDC	
849	132KV Bangiriposi- Baripada PG line	28-Dec-20	7:00	28-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance of line & 132/33KV Bangiriposi grid s/s		Other Ckt should be available		Bhograi will avail P/S from Jaleswar
850	400KV Bus coupler bay at KTTP	28-Dec-20	7:00	29-Dec-20	16:00	ODB	WBSETCL	CT testing		Other Ckt should be available		
851	Jeerat-Rajarhat(PG) 220 KV Ckt 1	28-Dec-20	7:00	28-Dec-20	15:00	ODB	WBSETCL	Tan delta testing of CTs		Other Ckt should be available		
852	400 KV BIHARSHARIF-VARANSI-I	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING BETWEEN LOC NO.851 TO 852		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
853	400 KV BIHARSHARIF-VARANSI-II	28-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID NR-III	POWERLINE CROSSING		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element,		
854	400 kv SgTPP-Gokarna #2 Bay & Tie Bay.	28-Dec-20	7:00	28-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		Gokarna #2 Line Shut Down.
855	400 kv SgTPP-Farakka #2 Bay & Tie Bay.	28-Dec-20	7:00	28-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		Farakka #2 Line Shut Down.
856	TIE BAY OF 400KV SLG-1 & ICT-2 (402-52) AT NEW PURNEA	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Both Main bay should be available, at least two dia should be complete		
857	132 KV Bus 2 at Motihari	29-Dec-20	7:00	30-Dec-20	16:00	OCB	POWERGRID ER-I	Erection, HV testing & Bus bar protection testing of extension bus		Other Bus Should be available	BSEB	
858	400 KV 315 Mva ICT 1 at Biharsharif	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other ICT(s) Should be available		
859	400KV Biharsharif-Kod erma-2 Main Bay (Bay No 427) at Biharsharif	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Tie Bay and Main Bay of Tie Should be available, Atleast two dia should be complete		
860	400 KV BIHARSHARIF- PURNEA 1 LINE BAY 437L AT BIHARSHARIF	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	FOR AMP WORK		Other Ckt should be available		
861	400KV Biharsharif Banka ckt 1	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Retrofitting of auto reclose. to numerical relay		Other Ckt should be available		
862	400KV BIHARSHARIF- LAKHISARAI CKT-II	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available		
863	AVR OF 400KV BIHARSHARIF- LAKHISARAI CKT-I	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
864	125MVAR BUS REACTOR-1 AT ALIPURDUAR	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	AMP Work	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
865	400 KV Haldia Line#2 Main Bay at Subhasgram	29-Dec-20	7:00	29-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 413 Bay		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		413 Bay will be under shutdown
866	21152- 500MVA ICT #3 BAY at Baripada	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works		ICT Should be charged through Transfer Bus		
867	Tie Bay of 315 MVA ICT-1 and 400KV Balangir- Angul Line (40102 BAY) at Balangir	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/Balangir	AMP for 40102 52CB and 40102 CT		Both Main bay should be available, at least two dia should be complete		
868	400 KV 50MVAR Indravati Line LR at Rengali	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER-II/Odisha/Rengali	For amp work 400 KV Indravati Line will remain out during swich off (30 min) & switch on (30 min) of LR as the Reactor is non-switchable one	May be availed after winter (will be reviewed in Feb'21 OCC)	Reactor shutdown in lean winter season should be avoided		
869	400 KV ROURKELA-SUNDARGARH#3 LINE	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER- II/ODISHA/ROURKELA	LINE MAINTENANCE WORKS		Other Ckt should be available		
870	400KV Sundargarh-Raigarh ckt-1(407L)	29-Dec-20	7:00	29-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Other Ckt should be available		
871	315 MVA ICT #1 at SgTPP	29-Dec-20	7:00	29-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765kv element,		ICT#1 Shut Down.
872	400 kv SgTPP-Jeerat # 1 Bay & Tie Bay.	29-Dec-20	7:00	29-Dec-20	16:00	ODB	WB	Annual Maintenance		Approved as Additional Agenda, other RPC consent will be required in case of interregional & 765KV element/ Main Bay & Tie Bay maintenance may be undertaken separately to ensure availability of the elements associated to the bays		Jeerat # 1 Line Shut Down.
873	103 Bay (Pusauli-Karmanasa Bay) at Pusauli	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER1	FOR AMP WORK		Line may be charged thorough Transfer Bus		
874	400KV BIHARSHARIF- LAKHISARAI CKT-I	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Other Ckt should be available	BSEB	
875	AVR OF 400KV BIHARSHARIF- LAKHISARAI CKT-II	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-I	Replacement of Polymer Insulator at 06 (Six) Nos. ROAD/RIVER/RAIL/POWERLINE crossing		Line Will trip for Transient SLG Fault		
876	Tie Bay of 400 KV Haldia Line#2 and 500 MVA ICT#5 at Subhasgram	30-Dec-20	7:00	30-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 414 Bay		Both Main bay should be available, at least two dia should be complete		414 Bay will be under shutdown
877	160 MVA ICT I at Baripada	30-Dec-20	7:00	30-Dec-20	16:00	ODB	ER- II/Odisha/BARIPADA S/S	AMP works		Other ICT(s) Should be available	GRIDCO	
878	220KV Budhipadar-Korba ckt-3	30-Dec-20	7:00	30-Dec-20	16:00	ODB	ER- II/Odisha/Sundargarh	AMP works		Other Ckt should be available		
879	400KV Mendhasal- Meramundali ckt-I	30-Dec-20	7:00	30-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance work at Mendhasal Grd S/S and Line isolator alignment and overhauling at Meramundali grid		Other Ckt should be available		400KV Mendhasal-Meramundali Ckt-II will remain in service.
880	220KV Balasore PG-Balasore CKT-I	30-Dec-20	7:00	30-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available		220KV Balasore PG-Balasore CKT-II will remain in service
881	220KV Jayanagar-Jeypore PG ckt-II	30-Dec-20	7:00	30-Dec-20	16:00	ODB	GRIDCO	Annual Maintenance		Other Ckt should be available/ Gazuwaka to ber restricted to 350 MW	NLDC	220KV Jayanagar-Jeypore PG ckt-I will remain in service
882	400 KV Haldia Line#1 Main Bay at Subhasgram	31-Dec-20	7:00	31-Dec-20	16:00	ODB	POWERGRID ER-II	AMP of 416 Bay		Tie Bay and Main bay of Tie Should be available, Atleast two dia should be complete		416 Bay will be under shutdown
883	765KV Sundargarh_Dharamjaygarh ckt-3	31-Dec-20	7:00	31-Dec-20	12:30	ODB	ER- II/Odisha/Sundargarh	AMP works & GUY arrangement works		Other Ckt should be available	NLDC	

POWER GRID Corporation of India Ltd
 AGRA HVDC Multi-Terminal HVDC Station

BALANCE SYSTEM TESTS OF BIPOLE 1 NEA800
 (Can be conducted at Low power: 150 MW to 6000MW)
 (NORMAL DIRECTION BNC & APD TO AGRA)

Date	Pole	Test description	Power	Duration	Remarks	ERLDC Comment
BALANCE TESTS OF POLE-1 : Low Power						
1 & 3-Dec-20	Pole-1	Staged DC Line Faults	450 MW	12	Poles at BNC, APD & Agra to be de-blocked in multiterminal operation with ground return modewith Normal power direction. Line fault shall be created at different places of line for tuning of Line fault locator. Tripping not envisaged subject to successful restart.	Subject to other RPC consent
05-12-20	Pole-1	Staged Electrode Line Fault	150 MW	3 Hrs	No tripping envisaged. Electrode line fault shall be created artificially to check the control system behaviour.	Subject to other RPC consent

BALANCE TESTS OF POLE-2 : Low Power						
6 & 7-Dec-20	Pole-2	Staged DC Line Faults	450 MW	12	Poles at BNC, APD & Agra to be de-blocked in multiterminal operation with ground return modewith Normal power direction. Line fault shall be created at different places of line for tuning of Line fault locator. Tripping not envisaged subject to successful restart.	Subject to other RPC consent
07-12-20	Pole-2	Staged Electrode Line Faults	150 MW	3 Hrs	No tripping envisaged. Electrode line fault shall be created artificially to check the control system	Subject to other RPC consent

BALANCE TESTS OF POLE-3 : Low Power

1 & 3-Dec-20	Pole-3	Staged DC Line Faults	450 MW	12	<p>Poles at BNC, APD & Agra to be de-blocked in multiterminal operation with ground return mode with Normal power direction.</p> <p>Line fault shall be created at different places of line for tuning of Line fault locator.</p> <p>Tripping not envisaged subject to successful restart.</p>	Subject to other RPC consent
05-12-20	Pole-3	Staged Electrode Line Fault	150 MW	3 Hrs	<p>No tripping envisaged. Electrode line fault shall be created artificially to check the control system behaviour.</p>	Subject to other RPC consent

BALANCE TESTS OF POLE-4 : Low Power

6 & 7-Dec-20	Pole-4	Staged DC Line Faults	450 MW	12	<p>Poles at BNC, APD & Agra to be de-blocked in multiterminal operation with ground return mode with Normal power direction.</p> <p>Line fault shall be created at different places of line for tuning of Line fault locator.</p> <p>Tripping not envisaged subject to successful restart.</p>	Subject to other RPC consent
07-12-20	Pole-4	Staged Electrode Line Faults	150 MW	3 Hrs	<p>No tripping envisaged. Electrode line fault shall be created artificially to check the control system behaviour.</p>	Subject to other RPC consent

Outages proposed in other RPCs requiring ERPC approval

Sl No	outages proposed in	Name of Requesting Agency	Name of Elements	From	Time	To	Time	Basis	Reason	NLDC Remarks	ERLDC Remarks
1	WRPC	POWERGRID_W R1	220KV-RAIGARH-BUDHIPADAR	01-Dec-20	9:00	01-Dec-20	18:00	D	For AMP works.		
2	WRPC	POWERGRID_W R1	765KV-DHARAMJAYGARH-RANCHI-1	01-Dec-20	8:00	15-Dec-20	17:00	D	For Tower Strengthening works & for double circuit portion 765KV-DHARAMJAYGARH-RANCHI-2 AR to be kept in Non-auto mode for safety of precautions.		The shutdown is hereby deferred as it is intimated that the work has been completed
3	WRPC	POWERGRID_W R1	400KV Sundargarh-Raigarh Ckt #1&3- A/R-off	01-Dec-20	08:00	25-Dec-20	17:00	D	For PID Testing of Porcelain Insulator. Only Auto reclose		
4	WRPC	POWERGRID_W R1	765KV-DHARAMJAYGARH-JHARSUGUDA-4	03-Dec-20	8:00	04-Dec-20	18:00	C	for LR & Reactor bay AMP work		
5	WRPC	POWERGRID_W R1	765KV-DHARJAYGARH-JHARSUGUDA-4 L/R@ DHARAMJAYGARH - 765KV	03-Dec-20	8:00	04-Dec-20	18:00	C	for LR & Reactor bay AMP work		
6	WRPC	POWERGRID_W R1	765KV-DHARAMJAYGARH-JHARSUGUDA-3	07-Dec-20	8:00	08-Dec-20	18:00	C	for LR & Reactor bay AMP work		
7	WRPC	POWERGRID_W R1	765KV-DHARJAYGARH-JHARSUGUDA-3 L/R@ DHARAMJAYGARH - 765KV	07-Dec-20	8:00	08-Dec-20	18:00	C	for LR & Reactor bay AMP work		--
8	WRPC	NTPC SIPAT	400KV-SIPAT-RANCHI-1	16-Dec-20	8:00	18-Dec-20	18:00	D	Annual Testing		
9	WRPC	POWERGRID_W R1	765KV-DHARAMJAYGARH-RANCHI-2	16-Dec-20	8:00	25-Dec-20	17:00	D	For Tower Strengthening works & for double circuit portion 765KV-DHARAMJAYGARH-RANCHI-1 AR to be kept in Non-auto mode for safety of precautions.		The shutdown is hereby deferred as it is intimated that the work has been completed
10	WRPC	POWERGRID_W R1	765KV Sundargarh-Raipur ckt-1 along with its LR at Sundargarh	16-Dec-20	8:30	16-Dec-20	17:00	D	AMP works & Guy arrangement works		
11	WRPC	POWERGRID_W R1	400KV Sundargarh-Raigarh Ckt #3	22-Dec-20	08:00	22-Dec-20	17:00	D	TL Maint work. AR TO BE KEPT IN non Auto mode for Ckt-I and Dia to be kept open.		
12	WRPC	POWERGRID_W R1	765KV Sundargarh-Dharamjaygarh Ckt #3	23-Dec-20	08:00	23-Dec-20	17:00	D	TL and SS Maint works at both the ends. AR to be kept in non Auto mode for Ckt-IV		
13	WRPC	POWERGRID_W R1	765KV-DHARJAYGARH-RANCHI-1 L/R@ DHARAMJAYGARH - 765KV	23-Dec-20	8:00	23-Dec-20	18:00	D	For Tamnar Bay Construction Works		
14	WRPC	POWERGRID_W R1	765KV-DHARAMJAYGARH-JHARSUGUDA-1	24-Dec-20	8:00	24-Dec-20	18:00	D	For Tamnar Bay Construction Works at Dharamjaygarh end.		
15	WRPC	POWERGRID_W R1	765KV-DHARJAYGARH-JHARSUGUDA-1 L/R@ DHARAMJAYGARH - 765KV	24-Dec-20	8:00	24-Dec-20	18:00	D	For Tamnar Bay Construction Works		
16	SRPC	POWERGRID	HVDC Gajuwaka Pole 1	09-Dec-20	8:00	09-Dec-20	18:00	C	AMP	TTC/ATC reduction ER-SR by 300MW.	
17	NERPC	POWERGRID	800kV HVDC Alipurduar - B.chariali POLE 1	08-Dec-20	8:00	13-Dec-20	16:00	C	Earthwire stringing of 5 Km length between section from Loc. 452 to 456, 585 -592 , 592 - 593 and Loc.593 - 594 which could not be completed during commissioning phase , due to severe Law and order situation. Shutdown dates may be preponed or postponed as the same is depended upon avaiibility of security personnels and mesgistrate from state administration and from respective districts.		
18	NERPC	POWERGRID	400kV New Siliguri-Bongaigaon-2	01-Dec-20	8:00	01-Dec-20	16:00	D	AMP of line reactor (where line will be out of service due to clearance issue while working on L/R).		
19	NERPC	POWERGRID	Balance test of APD Pole-3	01-Dec-20	8:00	01-Dec-20	17:00	D	Test schedule attached		
20	NERPC	POWERGRID	Balance test of APD Pole-4	01-Dec-20	8:00	01-Dec-20	17:00	D	Test schedule attached		
21	NRPC	POWERGRID	765 KV FATEHPUR-SASARAM (PG) CKT-1	26-Dec-20	08:00	26-Dec-20	20:00	D	For under crossing by under construction kV DC Obra-Jaunpur TL by manual gang (complete shutdown required.)		

22	NRPC	POWERGRID	765 KV VARANASI-GAYA (PG) CKT-2	18-Dec-20	08:00	18-Dec-20	20:00	D	For under crossing by under construction kV DC Obra-Jaunpur TL by manual gang (complete shutdown required.)		
23	NRPC	POWERGRID	765 KV BALIA-GAYA (PG) CKT-1	15-Dec-20	08:00	15-Dec-20	18:00	D	AMP OF 707L & 707R BAY AND IT'S EQUIPMENT (LINE BAY & REACTOR BAY AMP) at Balia Substation		
24	NRPC	POWERGRID	765 KV VARANASI-GAYA (PG) CKT-2	04-Dec-20	08:00	04-Dec-20	18:00	D	S/D required for stringing of B-phase Conductor from Dead end to Gantry Tower of Varanasi-Vindhyachal-I transmission line. Line sketch enclosed		
Inter regional shutdowns requested by ER constituents (approved in SRPC OCC)											
1	ERPC	ER-II/Odisha/Angul	765KV Angul-Srikakulam Line-2 along with 240MVAR LR at Angul	30-Nov-20	8:00	30-Nov-20	17:00	D	Line Maintenance Work and Line reactor AMP	TTC Reduction upto 900 MW in the ER-SR corridor during the shut down period	
2	ERPC	ER-II/Odisha/Angul	765KV Angul-Srikakulam Line-1 along with 240MVAR LR at Angul	01-Dec-20	8:00	01-Dec-20	17:00	D	Line Maintenance Work and Line reactor AMP	TTC Reduction upto 900 MW in the ER-SR corridor during the shut down period	
3	ERPC	ER-II/Odisha/Balangir	400 KV Rengali-Indrawati S/c Line	01-Dec-20	9:00	15-Dec-20	17:00	C	Dismantling of 3 nos. existing towers, installation of 4 nos. New towers under existing line and stringing of 5 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway, Balangir	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
4	ERPC	ER-II/Odisha	A/R to be in non automode of 765 kv Angul-Srikakulam Ckt 1	01-Dec-20	7:00	31-Dec-20	17:00	D	Line Auto-reclose switch is to be kept in Non-auto mode For stringing of OPGW under "EASTERN REGION FIBRE OPTIC EXPANSION PROJECT (Reliable Requirement)		
5	ERPC	ER-II/Odisha/Angul SS	400KV TALCHAR-MERAMUNDALI LINE 2 LINE	10-Dec-20	9:00	10-Dec-20	13:00	D	AMP	Talcher-Kolar SPS to be toggled from SPS-1000 to SPS-450	
6	ERPC	ER-II/Odisha/Jeypore	400kv Jeypore-Indravati Line	16-Dec-20	8:00	16-Dec-20	17:00	D	For attending shutdown nature defects	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
7	ERPC	OPTCL	220kv Jayanagar-Jeypore PG ckt-I	16-Dec-20	7:00	16-Dec-20	17:00	D	Annual Maintenance	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
8	ERPC	ER-II/Odisha/Balangir	400KV Balangir-Jeypore S/c line	16-Dec-20	9:00	25-Dec-20	17:00	C	Dismantling of 2 nos. existing towers, installation of 3nos. New towers under existing line and stringing of 4 nos. span for line diversion work due to construction of new Balangir-Khurda Rail Line under East Cost Railway at Balangir	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
9	ERPC	ER-II/Odisha/HVDC Talcher	ACF - 3 Filter Bus at Kaniha	17-Dec-20	7:00	17-Dec-20	18:00	C	Insulator Replacement of all filter Isolators of ACF3 Bus and AMP of 10C03-A bay. Pole - I & II shall remain in service through other available filter of ACF-1 & ACF-2 . Remark - HVDC link shall be available at rated power		
10	ERPC	ER-II/Odisha/HVDC Talcher	ACF - 1 Filter Bus at Kaniha	18-Dec-20	7:00	18-Dec-20	18:00	C	Insulator Replacement of all filter Isolators of ACF1 Bus . Pole - I & II shall remain in service through other available filter of ACF-2 & ACF-3 . Remark - HVDC link shall be available at rated power		
11	ERPC	ER-II/Odisha/Jeypore	315 MVA ICT-2 at Jeypore	18-Dec-20	8:00	27-Dec-20	17:00	D	For 220kv LA Foundation and shifting work, 220kv Cable termination and Transformer Bushing erection of New ICT-4 under SPML Package near ICT-2 area due to low clearance between new Gantry & existing 220kv Jumper of ICT-2 (Outage to be booked under Construction Head)	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
12	ERPC	ER-II/Odisha/HVDC Talcher	Talcher-Kolar Bipole S/D	19-Dec-20	7:00	20-Dec-20	17:00	C	Electrode line diversion work for M/s East Coast railway from Loc.:37 to Loc.:40. Tower erection is completed and stringing work shall be completed during planned S/D. Pole-1 shall come into service after Bipole S/D Pole-2 shall remain in S/D.	TTC Reduction upto 2200 MW in the ER-SR corridor during the shut down period. Generation backing down may be required.	
13	ERPC	ER-II/Odisha/HVDC Talcher	NTPC Feeder-1, 2, 3 & 4 to Talcher HVDC	19-Dec-20	7:00	20-Dec-20	17:00	C	Shutdown shall be availed during Bipole shutdown for AMP works		

14	ERPC	ER-II/Odisha/HVDC Talcher	NTPC Feeder- 3 & 4 and HVDC BUS-3 & 4	20-Dec-20	17:00	21-Dec-20	17:00	C	Shut-down of HVDC BUS - III & IV shall be availed for insulator replacement of Bus Sectionlizer Isolator (10C04-Q11 & Q21). Pole-II Main Feeder Bus side isolator (10C03-A-Q1) and ACF 3 Main Bus side isolator(10C03-C-Q2) . Remark -: Pole - 2 shall remain in S/D for RTV Coating as per SL No- 04. Pole -1 shall remain in service through NTPC FEEDER 1 & 2 and HVDC BUS- I & II) . Pole -1 will operate in full power capability and All the filters of ACF-1 & 2 will remain in service		
15	ERPC	ER-II/Odisha/Balangir	400 KV Balangir-Meramundali Line	27-Dec-20	9:00	27-Dec-20	17:00	D	AMP for 400KV Balangir-Angul line.	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
16	ERPC	ER-II/Odisha/Jeypore	ICT-I (3x 105 MVA) at Jeypore	28-Dec-20	8:00	01-Jan-21	17:00	D	For 220kV Cable termination and Jumper connection from existing ICT-1 to ICT-3 Transformer Bay. (Outage to be booked under Construction Head)	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	
17	ERPC	OPTCL	220kV Jayanagar-Jeypore PG ckt-II	30-Dec-20	8:00	30-Dec-20	18:00	D	Annual Maintenance	TTC Reduction upto 300 MW in the ER-SR corridor during the shut down period	